

#	Activity Name	Dur	Start	Finish	2024														
					April			May				June				July			
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21
1	ED/2018/04 TRUNK ROAD T2	98	02-Apr-24	30-Jul-24															
2	SUPPORTING UNDERGROUND STRUCTURE [SUS]	97	03-Apr-24	30-Jul-24															
3	Skin Wall Construction	97	03-Apr-24	30-Jul-24															
4	Westbound	73	03-Apr-24	02-Jul-24															
5	Road level CH6+259 to CH6+567 (308m; 15m/bay; 21 bays)	73	03-Apr-24	02-Jul-24															
6	Bay 9	25	03-Apr-24	03-May-24	[Green Bar]														
7	Bay 10	4	04-May-24	08-May-24															
8	Bay 11	4	09-May-24	13-May-24															
9	Bay 12	4	14-May-24	18-May-24															
10	Bay 13	4	20-May-24	23-May-24															
11	Bay 14	4	24-May-24	28-May-24															
12	Bay 15	4	29-May-24	01-Jun-24															
13	Bay 16	4	03-Jun-24	06-Jun-24															
14	Bay 17	4	07-Jun-24	12-Jun-24															
15	Bay 18	4	13-Jun-24	17-Jun-24															
16	Bay 19	4	18-Jun-24	21-Jun-24															
17	Bay 20	4	22-Jun-24	26-Jun-24															
18	Bay 21	4	27-Jun-24	02-Jul-24															
19	Eastbound	79	25-Apr-24	30-Jul-24															
20	Road level CH6+236 to CH6+567 (331m; 15m/bay; 22 bays)	64	14-May-24	30-Jul-24															
21	Bay 3	4	14-May-24	18-May-24*															
22	Bay 4	4	20-May-24	23-May-24															
23	Bay 5	4	24-May-24	28-May-24															
24	Bay 6	4	29-May-24	01-Jun-24															
25	Bay 7	4	03-Jun-24	06-Jun-24															
26	Bay 8	4	07-Jun-24	12-Jun-24															
27	Bay 9	4	13-Jun-24	17-Jun-24															
28	Bay 10	4	18-Jun-24	21-Jun-24															
29	Bay 11	4	22-Jun-24	26-Jun-24															
30	Bay 1	4	27-Jun-24*	02-Jul-24															
31	Bay 2	4	03-Jul-24	06-Jul-24															
32	Bay 3	4	08-Jul-24	11-Jul-24															
33	Bay 4	4	12-Jul-24	16-Jul-24															
34	Bay 5	4	17-Jul-24	20-Jul-24															
35	Bay 6	4	22-Jul-24	25-Jul-24															
36	Bay 7	4	26-Jul-24	30-Jul-24															
37	Crown level CH6+236 to CH6+567 (331m; 40m/bay; 9 bays)	48	25-Apr-24	22-Jun-24															
38	Bay 4	8	25-Apr-24	04-May-24*															
39	Bay 5	8	06-May-24	14-May-24															
40	Bay 6	8	16-May-24	24-May-24															
41	Bay 7	8	25-May-24	03-Jun-24															
42	Bay 8	8	04-Jun-24	13-Jun-24															

- ◆ Milestones
- [Green Bar] Planned Bar
- [Red Bar] Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (May24 - Jul24)



Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

Appendix A

#	Activity Name	Dur	Start	Finish	2024													
					April			May				June				July		
					14	21	28	05	12	19	26	02	09	16	23	30	07	14
87	Submit Application Form (FS501)	0		23-Jul-24														◆ Submit App
88	LAUNCHING SHAFT	62	02-Apr-24	17-Jun-24														
89	Cell 1 & 2	32	09-May-24	17-Jun-24														
90	OHVD & Top Slab	32	09-May-24	17-Jun-24														
91	Waterproofing + Backfilling stage 1 (-10.5 mPD)	32	09-May-24	17-Jun-24														Waterproofing + Backfilling stage 1 (-10.5 mPD)
92	Cut & Cover	60	02-Apr-24	14-Jun-24														
93	Roof Slab RC	30	02-Apr-24	08-May-24														Roof Slab RC
94	Roof Slab formworks dismantling + waterproofing	18	09-May-24	30-May-24														Roof Slab formworks dismantling + waterproofing
95	LSCC Manhole and Gully construction	12	31-May-24	14-Jun-24														LSCC Manhole and Gully construction
96	TBM TUNNELLING	78	15-Apr-24	18-Jul-24														
97	S1282 Eastbound	78	15-Apr-24	18-Jul-24														
98	CKL Seawall removal	43	30-May-24	11-Jul-24														
99	Bay 3b-4 seawall and spoil removal	43	30-May-24	11-Jul-24														Bay 3b-4 seawall and spoil re
100	Utilities Relocation	72	15-Apr-24	11-Jul-24														
101	EB Tunnel Slurry pipe relocation up to CP16 @ 1CP / week	30	15-Apr-24	21-May-24														EB Tunnel Slurry pipe relocation up to CP16 @ 1CP / week
102	EB Tunnel Slurry pipe relocation up to CP21 @ 1CP / week	42	22-May-24	11-Jul-24														EB Tunnel Slurry pipe relocati
103	TBM Excavation	49	31-May-24	18-Jul-24														
104	15 May 24 EB TBM re-start CH8632 R0900	0	31-May-24*															◆ 15 May 24 EB TBM re-start CH8632 R0900
105	CH 8632-8661 R0913 - Rock excavation 28.6m @ 1.4m/d	20	31-May-24	19-Jun-24														CH 8632-8661 R0913 - Rock excavation 28.6m @ 1.4m/d
106	CH 8661-8687 R0925 - Rock excavation 26.4m @ 1.4m/d	19	30-Jun-24	18-Jul-24														CH 8661-8687 R09
107	S1281 Westbound	0	31-May-24	31-May-24														
108	TBM Excavation	0	31-May-24	31-May-24														
109	31 May 24 WB TBM re-start CH8612 R0891	0	31-May-24															◆ 31 May 24 WB TBM re-start CH8612 R0891
110	INTERNAL STRUCTURES	41	31-May-24	19-Jul-24														
111	Service Gallery B	32	12-Jun-24	19-Jul-24														
112	Eastbound	32	12-Jun-24	19-Jul-24														
113	EB ISIG re-start at SG0820E	0	02-Jul-24															◆ EB ISIG re-start at SG0820E
114	EB SG0820 - SG0833 13 nos installation 28.6m	20	12-Jun-24	05-Jul-24														EB SG0820 - SG0833 13 nos installati
115	EB SG850 completion for CP2.2 installation	0	08-Jul-24															◆ EB SG850 completion for CP2.2 in
116	EB SG0833E - SG0845E 12 nos installation 26.4m	11	08-Jul-24	19-Jul-24														EB SG0833E - SC
117	Westbound	0	12-Jun-24	12-Jun-24														
118	WB ISIG re-start at SG0814W	0	12-Jun-24															◆ WB ISIG re-start at SG0814W
119	Thermal Barrier	40	31-May-24	18-Jul-24														
120	Crown	12	31-May-24	14-Jun-24														
121	Westbound @ 7.5 R/day	12	31-May-24	14-Jun-24														
122	EB Crown Fire Board transfer to WB	12	31-May-24	14-Jun-24														EB Crown Fire Board transfer to WB
123	Road Level	38	03-Jun-24	18-Jul-24														
124	Eastbound	38	03-Jun-24	18-Jul-24														
125	NCPS	38	03-Jun-24	18-Jul-24														
126	EB NCP Fire Board up to CP11 @ 13.2m/d	38	03-Jun-24*	18-Jul-24														EB NCP Fire Board
127	CHA KWO LING TUNNEL	95	06-Apr-24	30-Jul-24														
128	Eastbound	34	17-Apr-24	28-May-24														
129	Type A1/A2 Lining	8	20-May-24	28-May-24														
130	EB Type A1 to C1-C2 fwks adjustment 2nd stage	8	20-May-24*	28-May-24														EB Type A1 to C1-C2 fwks adjustment 2nd stage
131	Type C Wall & Crown	12	17-Apr-24	30-Apr-24														

- ◆ Milestones
- Planned Bar
- Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (May24 - Jul24)

Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

#	Activity Name	Dur	Start	Finish	2024													
					April			May				June				July		
					14	21	28	05	12	19	26	02	09	16	23	30	07	14
132	EB Type C1 Crown (1 bay 8d/bay)	12	17-Apr-24	30-Apr-24	EB Type C1 Crown (1 bay 8d/bay)													
133	Westbound	69	11-Apr-24	04-Jul-24														
134	Type A	69	11-Apr-24	04-Jul-24														
135	WB Type A1 OHVD Slab	45	11-Apr-24	04-Jun-24	WB Type A1 OHVD Slab													
136	WB Pilot TBM bulkhead construction 2nd bulkhead (alap)	48	16-Apr-24	13-Jun-24	WB Pilot TBM bulkhead construction 2nd bulkhead (alap)													
137	WB Type A1 OHVD Slab fwk dismantling	24	05-Jun-24	04-Jul-24	WB Type A1 OHVD Slab fwk dismantling													
138	CKL Internal Structures	95	06-Apr-24	30-Jul-24														
139	Fire Board - Crown (TBC)	22	06-Apr-24	02-May-24														
140	EB Type A Fire Board (to be deleted)	22	06-Apr-24	02-May-24	EB Type A Fire Board (to be deleted)													
141	Fire Board - Road Level (TBC)	51	30-May-24	30-Jul-24														
142	Branch Tunnel Fire Board	22	30-May-24*	25-Jun-24	Branch Tunnel Fire Board													
143	EB Type A Fire Board	22	04-Jul-24	29-Jul-24	EB													
144	WB Type A Fire Board	22	05-Jul-24	30-Jul-24	W													
145	Footbridge - FB-03	72	26-Apr-24	23-Jul-24														
146	FT-03 - Bearing Manufacturing	72	26-Apr-24	23-Jul-24	FT-03 - Bea													
147	EAST VENTILATION BUILDING [EVB]	52	20-May-24	20-Jul-24														
148	EVB Construction	35	20-May-24	29-Jun-24														
149	E&M	24	20-May-24	17-Jun-24														
150	EVB - E&M works (LG2)	24	20-May-24*	17-Jun-24	EVB - E&M works (LG2)													
151	Footbridge FB03	30	25-May-24	29-Jun-24														
152	Installation of Structural Frames	30	25-May-24	29-Jun-24	Installation of Structural Frames													
153	Essential Criteria for FSI	31	14-Jun-24	20-Jul-24														
154	Power Engerization	18	14-Jun-24	05-Jul-24														
155	CLP Rm - ABWF works	18	14-Jun-24	05-Jul-24	CLP Rm - ABWF works													
156	Dangerous Goods Licenses	18	29-Jun-24	20-Jul-24														
157	Fuel Tank Room - ABWF works	18	29-Jun-24	20-Jul-24	Fuel Tank Room													
158	E&M INSTALLATION	73	29-Apr-24	26-Jul-24														
159	E&M	73	29-Apr-24	26-Jul-24														
160	1st section CH6703-7109 - (406m) WB CPS & NCPS + EB CPS	67	29-Apr-24	19-Jul-24														
161	E&M Installation (BYME)	67	29-Apr-24	19-Jul-24														
162	CP side	24	21-Jun-24	19-Jul-24														
163	2nd Fixing	24	21-Jun-24	19-Jul-24														
164	Cable Fixing - CPS	24	21-Jun-24	19-Jul-24	Cable Fixing - CP													
165	OHVD Soffit	39	29-Apr-24	15-Jun-24														
166	1st Fixing	39	29-Apr-24	15-Jun-24														
167	Black paint painting	11	29-Apr-24*	11-May-24	Black paint painting													
168	Linear Heat Detection Cable bracket, Containment Installation - O	28	13-May-24	15-Jun-24	Linear Heat Detection Cable bracket, Containment Installation - OHV													
169	Non CP side	24	21-Jun-24	19-Jul-24														
170	2nd Fixing	24	21-Jun-24	19-Jul-24														
171	Cable Laying - NCPS	10	21-Jun-24	03-Jul-24	Cable Laying - NCPS													
172	Cable Fixing - NCPS	14	04-Jul-24	19-Jul-24	Cable Fixing - NC													
173	2nd section CH7109-7607 - (498m) WB CPS & NCPS + EB CPS	62	13-May-24	26-Jul-24														
174	E&M Installation (BYME)	62	13-May-24	26-Jul-24														
175	CP side	34	17-Jun-24	26-Jul-24														

- ◆ Milestones
- ▬ Planned Bar
- ▬ Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (May24 - Jul24)

Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

#	Activity Name	Dur	Start	Finish	2024																	
					April			May				June				July						
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28		
176	2nd Fixing	34	17-Jun-24	26-Jul-24																		
177	Cable Laying - CPS	10	17-Jun-24*	27-Jun-24																		
178	Cable Fixing - CPS	24	28-Jun-24	26-Jul-24																		
179	OHVD Soffit	6	13-May-24	20-May-24																		
180	1st Fixing	6	13-May-24	20-May-24																		
181	Black paint painting	6	13-May-24	20-May-24																		
182	Non CP side	35	03-Jun-24	15-Jul-24																		
183	2nd Fixing	35	03-Jun-24	15-Jul-24																		
184	HV Cable Pulling - NCPS (Parapet location)	30	03-Jun-24*	09-Jul-24																		
185	Cable Laying - NCPS	10	04-Jul-24	15-Jul-24																		
186	3rd section CH7607-8107 - (500m) WB CPS & NCPS + EB CPS	56	21-May-24	26-Jul-24																		
187	E&M Installation (BYME)	56	21-May-24	26-Jul-24																		
188	CP side	10	28-Jun-24	10-Jul-24																		
189	2nd Fixing	10	28-Jun-24	10-Jul-24																		
190	Cable Laying - CPS	10	28-Jun-24	10-Jul-24																		
191	OHVD Soffit	36	21-May-24	03-Jul-24																		
192	1st Fixing	36	21-May-24	03-Jul-24																		
193	Black paint painting	6	21-May-24	27-May-24																		
194	Linear Heat Detection Cable bracket, Containment Installation - O	30	28-May-24	03-Jul-24																		
195	Non CP side	10	16-Jul-24	26-Jul-24																		
196	2nd Fixing	10	16-Jul-24	26-Jul-24																		
197	Cable Laying - NCPS	10	16-Jul-24	26-Jul-24																		
198	TCSS Access Date	24	28-Jun-24	27-Jul-24																		
199	CP7 - CP16	24	28-Jun-24	27-Jul-24																		
200	CPS	0	28-Jun-24	28-Jun-24																		
201	TCSS access date CPS	0	28-Jun-24																			
202	OHVD	0	27-Jul-24	27-Jul-24																		
203	TCSS access date OHVD soffit	0	27-Jul-24																			
204	NCPS	0	16-Jul-24	16-Jul-24																		
205	TCSS access date NCPS	0	16-Jul-24																			

- ◆ Milestones
- ▬ Planned Bar
- ▬ Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (May24 - Jul24)

Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

Appendix A

#	Activity Name	Dur	Start	Finish	2024													
					July					August				September				
					01	08	15	22	29	05	12	19	26	02	09	16	23	30
1	HKT2 P65 Rev. B 3-mth rolling (Jul24 - Sep24)	84	02-Jul-24	28-Sep-24														
2	SUPPORTING UNDERGROUND STRUCTURE [SUS]	71	05-Jul-24	17-Sep-24														
3	Skin Wall Construction	49	05-Jul-24	24-Aug-24														
4	Westbound	9	05-Jul-24	13-Jul-24														
5	Road level CH6+259 to CH6+567 (308m; 15m/bay; 21 bays)	9	05-Jul-24	13-Jul-24														
6	Bay 20	4	05-Jul-24	09-Jul-24	■ Bay 20													
7	Bay 21	4	10-Jul-24	13-Jul-24	■ Bay 21													
8	Eastbound	49	05-Jul-24	24-Aug-24														
9	Road level CH6+236 to CH6+567 (331m; 15m/bay; 22 bays)	49	05-Jul-24	24-Aug-24														
10	Bay 1	4	05-Jul-24*	09-Jul-24	■ Bay 1													
11	Bay 2	4	10-Jul-24	13-Jul-24	■ Bay 2													
12	Bay 3	4	15-Jul-24	18-Jul-24	■ Bay 3													
13	Bay 4	4	19-Jul-24	23-Jul-24	■ Bay 4													
14	Bay 5	4	24-Jul-24	27-Jul-24	■ Bay 5													
15	Bay 6	4	29-Jul-24	01-Aug-24	■ Bay 6													
16	Bay 7	4	02-Aug-24	06-Aug-24	■ Bay 7													
17	Bay 8	4	07-Aug-24	10-Aug-24	■ Bay 8													
18	Bay 9	4	12-Aug-24	15-Aug-24	■ Bay 9													
19	Bay 10	4	16-Aug-24	20-Aug-24	■ Bay 10													
20	Bay 11	4	21-Aug-24	24-Aug-24	■ Bay 11													
21	Tunnel Internal Structure & Finishing	66	10-Jul-24	17-Sep-24														
22	Westbound	2	10-Jul-24	12-Jul-24														
23	CPS	0	10-Jul-24	10-Jul-24														
24	SUS - WB CPS TCSS Access Date	0		10-Jul-24	◆ SUS - WB CPS TCSS Access Date													
25	NCPS	0	12-Jul-24	12-Jul-24														
26	SUS - WB NCPS TCSS Access Date	0		12-Jul-24	◆ SUS - WB NCPS TCSS Access Date													
27	Eastbound	52	24-Jul-24	17-Sep-24														
28	CPS	0	24-Jul-24	24-Jul-24														
29	SUS - EB CPS TCSS Access Date	0		24-Jul-24	◆ SUS - EB CPS TCSS Access Date													
30	NCPS	36	12-Aug-24	17-Sep-24														
31	SUS - EB NCPS Fire Board 420m @ 13.2m/d	36	12-Aug-24	17-Sep-24	■ SUS - EB NCPS Fire Board													
32	WEST VENTILATION BUILDING [WVB]	73	02-Jul-24	17-Sep-24														
33	WVB Construction	27	10-Jul-24	06-Aug-24														
34	External Works / EVA	27	10-Jul-24	06-Aug-24														
35	Fire Hydrants confirmation from FSD for FSI inspection	0		23-Jul-24	◆ Fire Hydrants confirmation from FSD for FSI inspection													
36	EVA Construction	27	10-Jul-24	06-Aug-24	■ EVA Construction													
37	Essential Criteria for FSI	33	02-Jul-24	06-Aug-24														
38	Power Enderization	0	06-Jul-24	06-Jul-24														
39	CLP Tx Rm - Power On	0		06-Jul-24	◆ CLP Tx Rm - Power On													
40	Dangerous Goods Licenses	32	02-Jul-24	05-Aug-24														
41	Receipt of report of compliance	0		02-Jul-24	◆ Receipt of report of compliance													
42	DG Licenses Inspection (Vent) by FSD	0		10-Jul-24	◆ DG Licenses Inspection (Vent) by FSD													

- ◆ Milestones
- Planned Bar
- Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Jul24 - Sep24)



Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

#	Activity Name	Dur	Start	Finish	2024												
					July				August				September				
					01	08	15	22	29	05	12	19	26	02	09	16	23
43	DG Licenses Inspection (Layout) by FSD	0		29-Jul-24					◆ DG Licenses Inspection (Layout) by FSD								
44	Issuance of Certificate from FSD	0		05-Aug-24					◆ Issuance of Certificate from FSD								
45	Water Supply	29	08-Jul-24	06-Aug-24													
46	FS Water (Inside WVB)	28	08-Jul-24	05-Aug-24													
47	Inspection for FS Water & Issuance of WW046 part V (a) by WSD	13	08-Jul-24	20-Jul-24					Inspection for FS Water & Issuance of WW046 part V (a) by WSD								
48	Pipe Sterilization & Water Sampling	7	22-Jul-24	27-Jul-24					Pipe Sterilization & Water Sampling								
49	Water Sample Testing	3	29-Jul-24	31-Jul-24					Water Sample Testing								
50	Issuance of WW046 Part V(b) from WSD	0		31-Jul-24					◆ Issuance of WW046 Part V(b) from WSD								
51	Issuance of WWO1005 Certificate for FS Water from WSD	0		05-Aug-24					◆ Issuance of WWO1005 Certificate for FS Water from WSD								
52	Connect pipe inside WVB to Master Meter Cabinet	4	01-Aug-24	05-Aug-24					Connect pipe inside WVB to Master Meter Cabinet								
53	FS Lead-in Watermain	23	13-Jul-24	06-Aug-24													
54	Inspection for FS Lead-in watermain & issuance of WW046 part V (a) by WSD	13	13-Jul-24	26-Jul-24					Inspection for FS Lead-in watermain & issuance of WW046 part V (a) by WSD								
55	Pipe Sterilization & Water Sampling	7	27-Jul-24	02-Aug-24					Pipe Sterilization & Water Sampling								
56	Issuance of WW046 Part V(b) from WSD	0		06-Aug-24					◆ Issuance of WW046 Part V(b) from WSD								
57	Water Sample Testing	3	03-Aug-24	06-Aug-24					Water Sample Testing								
58	Final T&C and FSI Inspection	69	08-Jul-24	17-Sep-24													
59	Submit Application Form (FS501)	0		06-Aug-24					◆ Submit Application Form (FS501)								
60	WVB - Overall T&C	29	08-Jul-24	06-Aug-24					WVB - Overall T&C								
61	FSI Acceptance Inspection	27	21-Aug-24	17-Sep-24					FSI Acceptance Inspection								
62	Issuance of FS Certificate	0		17-Sep-24					◆ Issuance of FS Certificate								
63	SUB-SEA TUNNEL CROSS PASSAGE [CP]	31	27-Jul-24	28-Aug-24													
64	Tympanum Civil Works	31	27-Jul-24	28-Aug-24													
65	Westbound	31	27-Jul-24	28-Aug-24													
66	CP25 - WB - Tympanum Civil works CH8499	31	27-Jul-24	28-Aug-24					CP25 - WB - Tympanum Civil works CH8499								
67	INTERNAL STRUCTURES	42	19-Jul-24	31-Aug-24													
68	Thermal Barrier	42	19-Jul-24	31-Aug-24													
69	Road Level	42	19-Jul-24	31-Aug-24													
70	Eastbound	42	19-Jul-24	31-Aug-24													
71	NCPS	42	19-Jul-24	31-Aug-24													
72	EB NCP Fire Board up to CP16 @ 13.2m/d	42	19-Jul-24	31-Aug-24					EB NCP Fire Board up to CP16 @ 13.2m/d								
73	CHA KWO LING TUNNEL	56	02-Jul-24	28-Aug-24													
74	Eastbound	20	29-Jul-24	17-Aug-24													
75	Type C OHVD	20	29-Jul-24	17-Aug-24													
76	EB Type C1 & 2 OHVD slab fwks assembly	20	29-Jul-24	17-Aug-24					EB Type C1 & 2 OHVD slab fwks assembly								
77	CKL Internal Structures	56	02-Jul-24	28-Aug-24													
78	Fire Board - Crown (TBC)	27	02-Jul-24	29-Jul-24													
79	WB Type A Fire Board (to be deleted)	27	02-Jul-24	29-Jul-24					WB Type A Fire Board (to be deleted)								
80	Fire Board - Road Level (TBC)	56	02-Jul-24	28-Aug-24													
81	Branch Tunnel Fire Board (to be deleted)	24	02-Jul-24*	26-Jul-24					Branch Tunnel Fire Board (to be deleted)								
82	WB Type A Fire Board (to be deleted)	24	27-Jul-24	21-Aug-24					WB Type A Fire Board (to be deleted)								
83	EB Type A Fire Board (to be deleted)	24	03-Aug-24	28-Aug-24					EB Type A Fire Board (to be deleted)								
84	EAST VENTILATION BUILDING [EVB]	78	02-Jul-24	23-Sep-24													

- ◆ Milestones
- Planned Bar
- Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Jul24 - Sep24)



Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

#	Activity Name	Dur	Start	Finish	2024												
					July					August				September			
					01	08	15	22	29	05	12	19	26	02	09	16	23
85	EVB Construction	77	02-Jul-24	20-Sep-24													
86	E&M	72	02-Jul-24	14-Sep-24													
87	EVB - E&M works (LG1)	72	02-Jul-24	14-Sep-24	EVB - E&M works (LG1)												
88	Footbridge FB03	73	05-Jul-24	20-Sep-24													
89	Installation of Structural Frames	33	05-Jul-24	08-Aug-24	Installation of Structural Frames												
90	Bridge Deck Construction + Bearing Installation	40	09-Aug-24	20-Sep-24													
91	Essential Criteria for FSI	78	02-Jul-24	23-Sep-24													
92	Power Enderization	20	29-Aug-24	19-Sep-24													
93	CLP Rm - ABWF works	20	29-Aug-24	19-Sep-24													
94	Dangerous Goods Licenses	20	29-Aug-24	19-Sep-24													
95	Fuel Tank Room - ABWF works	20	29-Aug-24	19-Sep-24													
96	Water Supply	78	02-Jul-24	23-Sep-24													
97	FS Lead-in Watermain	78	02-Jul-24	23-Sep-24													
98	External Watermain (TBC)	53	02-Jul-24*	27-Aug-24	External Watermain (TBC)												
99	Submission WW046 Part IV for water connection	0		27-Aug-24													
100	Inspection for FS Lead-in watermain & issuance of WW046 part V(a)	13	07-Sep-24	23-Sep-24													
101	E&M INSTALLATION	84	02-Jul-24	28-Sep-24													
102	E&M	84	02-Jul-24	28-Sep-24													
103	1st section CH6703-7109 - (406m) WB CPS & NCPS + EB CPS	69	11-Jul-24	21-Sep-24													
104	E&M Installation (BYME)	69	11-Jul-24	21-Sep-24													
105	CP side	38	11-Jul-24	19-Aug-24													
106	2nd Fixing	38	11-Jul-24	19-Aug-24													
107	Cable Fixing - CPS	27	11-Jul-24	07-Aug-24	Cable Fixing - CPS												
108	Cable Joint works - CPS	22	27-Jul-24	19-Aug-24	Cable Joint works - CPS												
109	OHVD Soffit	42	08-Aug-24	21-Sep-24													
110	2nd Fixing	42	08-Aug-24	21-Sep-24													
111	Tunnel Damper Wiring Works - OHVD	33	08-Aug-24	11-Sep-24	Tunnel Damper Wiring Works - O												
112	Final Circuit Installation - OHVD	27	24-Aug-24	21-Sep-24	Final Circuit Ins												
113	Non CP side	64	11-Jul-24	16-Sep-24													
114	2nd Fixing	64	11-Jul-24	16-Sep-24													
115	Cable Laying - NCPS	11	11-Jul-24	22-Jul-24	Cable Laying - NCPS												
116	Cable Fixing - NCPS	16	23-Jul-24	07-Aug-24	Cable Fixing - NCPS												
117	Smartone / CSL / GOFs by others	27	08-Aug-24	04-Sep-24	Smartone / CSL / GOFs by others												
118	Cable Joint works - NCPS	22	24-Aug-24	16-Sep-24	Cable Joint works - NCP												
119	2nd section CH7109-7607 - (498m) WB CPS & NCPS + EB CPS	84	02-Jul-24	28-Sep-24													
120	E&M Installation (BYME)	78	02-Jul-24	21-Sep-24													
121	CP side	22	27-Jul-24	19-Aug-24													
122	2nd Fixing	22	27-Jul-24	19-Aug-24													
123	Cable Joint works - CPS	22	27-Jul-24	19-Aug-24	Cable Joint works - CPS												
124	OHVD Soffit	76	02-Jul-24	19-Sep-24													
125	1st Fixing	33	02-Jul-24	05-Aug-24													
126	Linear Heat Detection Cable bracket, Containment Installation - O	33	02-Jul-24*	05-Aug-24	Linear Heat Detection Cable bracket, Containment Installation - OHVD												

- ◆ Milestones
- ▬ Planned Bar
- ▬ Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Jul24 - Sep24)



Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

#	Activity Name	Dur	Start	Finish	2024													
					July					August			September					
					01	08	15	22	29	05	12	19	26	02	09	16	23	30
127	2nd Fixing	42	06-Aug-24	19-Sep-24														
128	Tunnel Damper Wiring Works - OHVD	33	06-Aug-24	09-Sep-24														
129	Final Circuit Installation - OHVD	27	22-Aug-24	19-Sep-24														
130	Non CP side	58	23-Jul-24	21-Sep-24														
131	2nd Fixing	58	23-Jul-24	21-Sep-24														
132	Cable Laying - NCPS	11	23-Jul-24	02-Aug-24														
133	Cable Fixing - NCPS	16	08-Aug-24	23-Aug-24														
134	Cable Joint works - NCPS	22	24-Aug-24	16-Sep-24														
135	Smartone / CSL / GOFS by others	27	24-Aug-24	21-Sep-24														
136	TCSS (Gtech)	60	27-Jul-24	28-Sep-24														
137	OHVD Soffit	53	27-Jul-24	21-Sep-24														
138	TCSS installation OHVD soffit	53	27-Jul-24	21-Sep-24														
139	NCPS	53	03-Aug-24	28-Sep-24														
140	TCSS installation OHVD NCPS	53	03-Aug-24	28-Sep-24														
141	3rd section CH7607-8107 - (500m) WB CPS & NCPS + EB CPS	82	04-Jul-24	28-Sep-24														
142	E&M Installation (BYME)	76	11-Jul-24	28-Sep-24														
143	CP side	49	11-Jul-24	30-Aug-24														
144	2nd Fixing	49	11-Jul-24	30-Aug-24														
145	Cable Fixing - CPS	27	11-Jul-24	07-Aug-24														
146	Cable Joint works - CPS	22	08-Aug-24	30-Aug-24														
147	OHVD Soffit	42	08-Aug-24	21-Sep-24														
148	2nd Fixing	42	08-Aug-24	21-Sep-24														
149	Tunnel Damper Wiring Works - OHVD	33	08-Aug-24	11-Sep-24														
150	Final Circuit Installation - OHVD	27	24-Aug-24	21-Sep-24														
151	Non CP side	53	03-Aug-24	28-Sep-24														
152	2nd Fixing	53	03-Aug-24	28-Sep-24														
153	Cable Laying - NCPS	11	03-Aug-24	14-Aug-24														
154	Cable Fixing - NCPS	16	15-Aug-24	30-Aug-24														
155	Smartone / CSL / GOFS by others	27	31-Aug-24	28-Sep-24														
156	TCSS (Gtech)	60	04-Jul-24	04-Sep-24														
157	CPS	53	11-Jul-24	04-Sep-24														
158	TCSS installation CPS	53	11-Jul-24	04-Sep-24														
159	OHVD Soffit	53	04-Jul-24	28-Aug-24														
160	TCSS installation OHVD soffit	53	04-Jul-24	28-Aug-24														
161	Sub-sea Eastbound NCPS	53	19-Jul-24	12-Sep-24														
162	1st section CH6703-7109 - (406m)	53	19-Jul-24	12-Sep-24														
163	E&M Installation (BYME)	53	19-Jul-24	12-Sep-24														
164	Non CP side	53	19-Jul-24	12-Sep-24														
165	1st Fixing	27	19-Jul-24	15-Aug-24														
166	E&M Bracket	27	19-Jul-24	15-Aug-24														
167	2nd Fixing	27	16-Aug-24	12-Sep-24														
168	Cable Laying - NCPS	11	16-Aug-24	27-Aug-24														

- ◆ Milestones
- ▬ Planned Bar
- ▬ Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Jul24 - Sep24)



Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

#	Activity Name	Dur	Start	Finish	2024											
					July					August				September		
					01	08	15	22	29	05	12	19	26	02	09	16
169	Cable Fixing - NCPS	16	28-Aug-24	12-Sep-24												
170	TCSS Access Date	7	27-Jul-24	03-Aug-24												
171	CP7 - CP16	7	27-Jul-24	03-Aug-24												
172	OHVD	0	27-Jul-24	27-Jul-24												
173	TCSS access date OHVD soffit	0	27-Jul-24		◆ TCSS access date OHVD soffit											
174	NCPS	0	03-Aug-24	03-Aug-24												
175	TCSS access date NCPS	0	03-Aug-24		◆ TCSS access date NCPS											

- ◆ Milestones
- Planned Bar
- Critical Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Jul24 - Sep24)



Date	Revision	Checked	Approved
31-Jan-24	Rev.A	SPa	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024									
										Jun 30	Jul 31	Aug 32	Sep 33						
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works																			
Access Dates																			
AC1000	Portion 1 - South Apron Up to SUS	0	01-Jul-24			12-Jun-24													
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Jul-24			11-Jan-25													
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Jul-24			17-Aug-24													
AC1040	Underpass S21	0	01-Jul-24			26-Apr-25													
AC1050	Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	0	01-Jul-24			11-Nov-26													
AC1060	Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	0	01-Jul-24			29-Aug-24													
AC1070	Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	0	01-Jul-24			15-Oct-24													
AC1080	Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750	0	13-Aug-24			04-Oct-24													
Summary by Cost Center																			
Cost Center B - Central System																			
SC1060	Configuration for Central System	76	01-Jul-24	11-Jul-24	30-Sep-24	30-Sep-24	01-Aug-23		EM1150: SS										
SC1050	FAT of Central System	59	02-Jul-24	11-Jul-24	01-Nov-23	30-Sep-24	31-Oct-23		EM1150: FS										
SC1070	SCT Plan Submission & Approval for Central System	84	19-Jul-24	28-Oct-24	02-Dec-24	14-Mar-25			DS2940: SS										
SC1080	Site Installation of Central System	87	26-Jul-24	07-Nov-24	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS										
SC1090	SAT Plan Submission & Approval for Central System	78	16-Aug-24	18-Nov-24	07-Jan-25	11-Apr-25			DS3500: SS										
Cost Center C - Traffic Control Devices																			
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	02-Jul-24	26-Jul-24	30-Aug-24	30-Aug-24	31-Aug-23		DS5890: SS										
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Jul-24	30-Jul-24	30-Aug-24	30-Aug-24	16-Sep-23		EM1320: SS										
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	84	31-Jul-24	08-Nov-24	12-Nov-24	22-Feb-25			DS2980: SS										
SC1210	Site Installation of Traffic Control Devices	144	20-Aug-24	12-Feb-25	31-Aug-24	07-May-25			SW1110: SS										
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	28-Aug-24	06-Dec-24	30-Dec-24	11-Apr-25			DS3540: SS										
Cost Center D - Communication System																			
SC1280	Installation Drawing Preparation, Submission & Approval for Communication System	60	02-Jul-24	26-Jul-24	07-Oct-24	07-Oct-24	22-Apr-24		DS5930: SS										
SC1340	SCT Plan Submission & Approval for Communication System	84	02-Jul-24	09-Oct-24	24-Oct-24	14-Mar-25			DS3020: SS										
SC1350	SAT Plan Submission & Approval for Communication System	80	16-Jul-24	19-Oct-24	07-Nov-24	13-Feb-25			DS3580: SS										
SC1330	Site Installation of Communication System	54	03-Sep-24	07-Nov-24	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS										
Cost Center E - CCTV System																			
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	02-Jul-24	26-Jul-24	20-Nov-26	20-Nov-26	01-Mar-23		DS5970: SS										
SC1450	Equipment Manufacturing & Delivery for CCTV System	89					01-Aug-23	27-Jun-24	EM1050: SS										
SC1440	FAT of CCTV System	96					31-Oct-23	28-Jun-24	EM1050: FS										
SC1430	FAT Plan Submission & Approval for CCTV System	72	02-Jul-24	26-Jul-24	20-Nov-26	20-Nov-26	13-Dec-23		DS4050: SS										
SC1460	SCT Plan Submission & Approval for CCTV System	84	02-Jul-24	09-Oct-24	15-Oct-24	03-Feb-25			DS3060: SS										
SC1470	Site Installation of CCTV System	137	29-Jul-24	09-Jan-25	25-Sep-24	12-Mar-25			SW1060: SS, SW1940: SS										
SC1480	SAT Plan Submission & Approval for CCTV System	84	27-Aug-24	05-Dec-24	10-Dec-24	22-Mar-25			DS3620: SS										
Cost Center F - PABX System																			
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	02-Jul-24	26-Jul-24	08-Oct-24	08-Oct-24	27-Jul-23		DS6010: SS										
SC1600	SCT Plan Submission & Approval for PABX System	84	02-Jul-24	09-Oct-24	06-Nov-24	31-Mar-25			DS3100: SS										
SC1590	Site Installation of PABX System	131	12-Aug-24	16-Jan-25	27-Nov-24	03-Mar-25			SW2380: SS										
SC1610	SAT Plan Submission & Approval for PABX System	84	25-Sep-24	04-Jan-25	04-Feb-25	15-May-25			DS3660: SS										
Cost Center G - ET System																			
		215	02-Jul-24	16-Jan-25	08-Oct-24	31-Mar-25	26-Mar-24												

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
SC1690	Installation Drawing Preparation, Submission & Approval for ET System	72					26-Mar-24	11-Jun-24	DS6050: SS				
SC1730	SCT Plan Submission & Approval for ET System	84	02-Jul-24	09-Oct-24	08-Oct-24	03-Feb-25			DS3140: SS				
SC1720	Site Installation of ET System	129	14-Aug-24	16-Jan-25	17-Jan-25	10-Mar-25			SW2340: SS				
SC1740	SAT Plan Submission & Approval for ET System	84	10-Sep-24	19-Dec-24	18-Dec-24	31-Mar-25			DS3700: SS				
Cost Center H - PA System		156	02-Jul-24	04-Jan-25	23-Oct-24	29-Apr-25							
SC1850	SCT Plan Submission & Approval for PA System	84	02-Jul-24	09-Oct-24	23-Oct-24	03-Mar-25			DS3180: SS				
SC1860	Site Installation of PA System	131	29-Jul-24	02-Jan-25	13-Nov-24	17-Feb-25			SW2370: SS				
SC1870	SAT Plan Submission & Approval for PA System	84	25-Sep-24	04-Jan-25	17-Jan-25	29-Apr-25			DS3740: SS				
Cost Center I - Radio System		359	01-Jul-24	23-Jan-25	01-Feb-24	24-Mar-25	01-Aug-23						
SC1970	Equipment Manufacturing & Delivery for Radio System	119					01-Aug-23	28-Jun-24	EM1090: SS				
SC1960	FAT of Radio System	14	01-Jul-24	02-Jul-24	01-Feb-24	16-Oct-24	31-Jan-24		EM1090: FS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	02-Jul-24	09-Sep-24	12-Aug-24	23-Oct-24			DS6130: SS				
SC1980	SCT Plan Submission & Approval for Radio System	84	02-Jul-24	09-Oct-24	14-Sep-24	15-Mar-25			DS3220: SS				
SC1990	Site Installation of Radio System	112	10-Sep-24	23-Jan-25	26-Dec-24	15-Mar-25			SW2390: SS				
SC2000	SAT Plan Submission & Approval for Radio System	84	25-Sep-24	04-Jan-25	11-Dec-24	24-Mar-25			DS3780: SS				
Cost Center J - Detection System		364	01-Jul-24	23-Jan-25	01-Nov-23	20-Nov-26	24-May-23						
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	02-Jul-24	26-Jul-24	20-Nov-26	20-Nov-26	24-May-23		DS6170: SS				
SC2100	Equipment Manufacturing & Delivery for Detection System	90	01-Jul-24	01-Aug-24	09-Jan-25	09-Jan-25	01-Aug-23		EM1100: SS, EM1660: SS				
SC2090	FAT of Detection System	87	01-Jul-24	03-Aug-24	01-Nov-23	28-Aug-24	31-Oct-23		EM1100: FS, EM1660: FS				
SC2080	FAT Plan Submission & Approval for Detection System	66	02-Jul-24	01-Aug-24	09-Jan-25	09-Jan-25	19-Apr-24		DS4450: SS, DS8420: SS				
SC2110	SCT Plan Submission & Approval for Detection System	84	02-Jul-24	09-Oct-24	09-Sep-24	17-Jan-25			DS3260: SS				
SC2120	Site Installation of Detection System	137	12-Aug-24	23-Jan-25	05-Sep-24	12-Mar-25			SW1070: SS, SW1250: SS				
Cost Center K - Manual Fallback System		245	01-Jul-24	25-Nov-24	30-Sep-24	14-Mar-25	01-Aug-23						
SC2220	FAT of Manual Fallback System	60	01-Jul-24	11-Jul-24	30-Sep-24	30-Sep-24	01-Aug-23		EM1640: SS				
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	02-Jul-24	26-Jul-24	27-Jan-25	27-Jan-25	31-Aug-23		DS6210: SS				
SC2200	Post FAT Configuration for Manual Fallback System	90	12-Jul-24	09-Oct-24	01-Oct-24	27-Jan-25			EM1540: FS				
SC2250	SCT Plan Submission & Approval for Manual Fallback System	84	19-Jul-24	28-Oct-24	08-Oct-24	14-Mar-25			DS3300: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	16-Aug-24	25-Nov-24	06-Nov-24	17-Feb-25			DS3860: SS				
Cost Center L - Speed Enforcement System		178	02-Jul-24	03-Feb-25	30-Nov-24	07-May-25							
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Jul-24	09-Sep-24	17-Dec-24	01-Mar-25			DS6290: SS				
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	02-Jul-24	09-Oct-24	30-Nov-24	22-Mar-25			DS3380: SS				
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	30-Jul-24	07-Nov-24	30-Dec-24	11-Apr-25			DS3940: SS				
SC2390	Site Installation of Speed Enforcement System	117	11-Sep-24	03-Feb-25	03-Mar-25	07-May-25			SW2330: SS				
Cost Center M - Power Distribution System		336	01-Jul-24	20-Feb-25	28-Sep-23	14-May-25	27-Sep-23						
SC2470	Equipment Manufacturing & Delivery for Power Distribution System	98	01-Jul-24	30-Jul-24	28-Sep-23	12-Aug-24	27-Sep-23		DS2592: FS				
SC2490	SCT Plan Submission & Approval for Power Distribution System	84	31-Jul-24	08-Nov-24	13-Aug-24	21-Nov-24			DS3420: SS				
SC2480	Site Installation of Power Distribution System	152	19-Aug-24	20-Feb-25	11-Mar-25	14-May-25			SW1920: SS, SW2250: SS				
Cost Center N - Government Optical Fibre System		382	01-Jul-24	08-Nov-24	03-Aug-23	28-Apr-25	02-Aug-23						
SC2560	Equipment Manufacturing & Delivery for Government Optical Fibre System	111	01-Jul-24	30-Jul-24	03-Aug-23	03-Dec-24	02-Aug-23		DS2650: FS 200				
SC2550	Installation Drawing Preparation, Submission & Approval for Government Optical Fibre System	60	02-Jul-24	26-Jul-24	20-Nov-24	20-Nov-24	22-Apr-24		DS6330: SS				
SC2580	SCT Plan Submission & Approval for Government Optical Fibre System	84	31-Jul-24	08-Nov-24	16-Jan-25	28-Apr-25			DS3460: SS				
Operation Facilities		210	01-Jul-24	28-Sep-24	29-Jun-24	11-Feb-25	01-Aug-23						
SC2660	FAT of Operation Facilities	78					01-Aug-23	28-Jun-24	EM1560: SS				
SC2650	FAT Plan Submission & Approval for Operation Facilities	81	02-Jul-24	19-Jul-24	29-Nov-24	29-Nov-24	13-Dec-23		DS4600: SS				
SC2670	Equipment Manufacturing & Delivery for Operation Facilities	90	01-Jul-24	28-Sep-24	29-Jun-24	29-Nov-24	28-Jun-24		EM1550: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	60	02-Jul-24	09-Sep-24	28-Nov-24	11-Feb-25			DS6250: SS				
Design & Submissions		304	02-Jul-24	29-Jul-24	02-Nov-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	02-Jul-24	29-Jul-24	02-Nov-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	02-Jul-24	29-Jul-24	02-Nov-24	25-Jun-25	29-Aug-23						
Central System		304	02-Jul-24	29-Jul-24	02-Nov-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	02-Jul-24	29-Jul-24	02-Nov-24	29-Nov-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	02-Jul-24	29-Jul-24	02-Nov-24	29-Nov-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	02-Jul-24	02-Jul-24	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Jul-24	02-Jul-24	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		96	02-Jul-24	24-Oct-24	01-Jun-26	24-Oct-26							
Interfacing Coordination with CKR (KTE)		90	02-Jul-24	17-Oct-24	09-Jul-26	24-Oct-26							
Detail Interfacing Management Plan (DIMP)		90	02-Jul-24	17-Oct-24	09-Jul-26	24-Oct-26							
DS6610	Prepare & Submit DIMP with CKR (KTE)	73	02-Jul-24	25-Sep-24	09-Jul-26	03-Oct-26			DS6600: FS 96				
DS6620	Comment on DIMP with CKR (KTE)	17	26-Sep-24	17-Oct-24	05-Oct-26	24-Oct-26			DS6610: FS				
Interfacing Coordination with CKR (BEM)		90	02-Jul-24	17-Oct-24	09-Jul-26	24-Oct-26							
Detail Interfacing Management Plan (DIMP)		90	02-Jul-24	17-Oct-24	09-Jul-26	24-Oct-26							
DS6690	Prepare & Submit DIMP with CKR (BEM)	73	02-Jul-24	25-Sep-24	09-Jul-26	03-Oct-26			DS6600: FS 96				
DS6700	Comment on DIMP with CKR (BEM)	17	26-Sep-24	17-Oct-24	05-Oct-26	24-Oct-26			DS6690: FS				
Interfacing Coordination with TKO-LTT (Civil)		76	02-Jul-24	28-Sep-24	04-Jul-26	02-Oct-26							
Detail Interfacing Management Plan (DIMP)		76	02-Jul-24	28-Sep-24	04-Jul-26	02-Oct-26							
DS6770	Prepare & Submit DIMP with TKO-LTT (Civil)	76	02-Jul-24	28-Sep-24	04-Jul-26	02-Oct-26			DS6760: FS 96				
Interfacing Coordination with TKO-LTT (TCSS)		76	02-Jul-24	28-Sep-24	08-Jul-26	06-Oct-26							
Detail Interfacing Management Plan (DIMP)		76	02-Jul-24	28-Sep-24	08-Jul-26	06-Oct-26							
DS6850	Prepare & Submit DIMP with TKO-LTT (TCSS)	76	02-Jul-24	28-Sep-24	08-Jul-26	06-Oct-26			DS6840: FS 108				
Interfacing Coordination with T2		96	02-Jul-24	24-Oct-24	01-Jun-26	22-Sep-26							
Preliminary Interfacing Management Plan (PIMP)		72	02-Jul-24	24-Sep-24	01-Jun-26	25-Aug-26							
DS6890	Prepare & Submit PIMP with T2	24	02-Jul-24	29-Jul-24	01-Jun-26	29-Jun-26			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	30-Jul-24	26-Aug-24	30-Jun-26	28-Jul-26			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	27-Aug-24	09-Sep-24	29-Jul-26	11-Aug-26			DS6900: FS				
DS6920	Approval of PIMP with T2	12	10-Sep-24	24-Sep-24	12-Aug-26	25-Aug-26			DS6910: FS				
Detail Interfacing Management Plan (DIMP)		24	25-Sep-24	24-Oct-24	26-Aug-26	22-Sep-26							
DS6930	Prepare & Submit DIMP with T2	24	25-Sep-24	24-Oct-24	26-Aug-26	22-Sep-26			DS6920: FS				
Drawing & Installation Method Statement Submissions		262	02-Jul-24	04-Oct-24	05-Aug-24	20-Nov-26	10-Aug-23						
Installation Drawing Submission		259	02-Jul-24	04-Oct-24	06-Aug-24	20-Nov-26	08-Sep-23						
DS2695	Prepare & Submit Schedule of Installation Drawing	30	02-Jul-24	05-Aug-24	17-Aug-26	19-Sep-26			DS1050: FS 103				
DS2705	Approval of Schedule of Installation Drawing	50	06-Aug-24	04-Oct-24	21-Sep-26	20-Nov-26			DS2695: FS				
Traffic Control Devices		199	02-Jul-24	26-Jul-24	06-Aug-24	30-Aug-24	04-May-24						
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	02-Jul-24	12-Jul-24	06-Aug-24	16-Aug-24	04-May-24		DS5920: FS				
DS8250	Approval of Installation Drawing for Traffic Control Devices	12	13-Jul-24	26-Jul-24	17-Aug-24	30-Aug-24			DS8240: FS, SC1150: FF				
Communication System		14	02-Jul-24	26-Jul-24	10-Sep-24	07-Oct-24	17-May-24						
DS5950	Resubmit Installation Drawing for Communication System	12	02-Jul-24	12-Jul-24	10-Sep-24	21-Sep-24	17-May-24		DS5940: FS				
DS5960	Approval of Installation Drawing for Communication System	12	13-Jul-24	26-Jul-24	23-Sep-24	07-Oct-24			DS5950: FS, SC1280: FF				
CCTV System		132	02-Jul-24	26-Jul-24	27-Oct-26	20-Nov-26	13-Dec-23						
DS8020	Resubmit Installation Drawing for CCTV System	26	02-Jul-24	12-Jul-24	27-Oct-26	06-Nov-26	13-Dec-23		DS8010: FS				
DS8030	Approval of Installation Drawing for CCTV System	12	13-Jul-24	26-Jul-24	07-Nov-26	20-Nov-26			DS8020: FS, SC1410: FF				
PABX System		201	02-Jul-24	26-Jul-24	11-Sep-24	08-Oct-24	08-Sep-23						
DS6030	Resubmit Installation Drawing for PABX System	12	02-Jul-24	12-Jul-24	11-Sep-24	23-Sep-24	08-Sep-23		DS6020: FS				
DS6040	Approval of Installation Drawing for PABX System	12	13-Jul-24	26-Jul-24	24-Sep-24	08-Oct-24			DS6030: FS, SC1560: FF				
ET System		12					11-May-24	11-Jun-24					
DS6080	Approval of Installation Drawing for ET System	12					11-May-24	11-Jun-24	DS6070: FS, SC1690: FF				
Radio System		60	02-Jul-24	09-Sep-24	12-Aug-24	23-Oct-24							
DS6130	Prepare & Submit Installation Drawing for Radio System	12	02-Jul-24	15-Jul-24	12-Aug-24	24-Aug-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System	24	16-Jul-24	12-Aug-24	26-Aug-24	23-Sep-24			DS6130: FS				



■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
30-Jun-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
DS6150	Resubmit Installation Drawing for Radio System	12	13-Aug-24	26-Aug-24	24-Sep-24	08-Oct-24			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	27-Aug-24	09-Sep-24	09-Oct-24	23-Oct-24			DS6150: FS, SC1930: FF				
Detection System		46	02-Jul-24	26-Jul-24	27-Oct-26	20-Nov-26	09-Dec-23						
DS8280	Resubmit Installation Drawing for Detection System	24	02-Jul-24	12-Jul-24	27-Oct-26	06-Nov-26	09-Dec-23		DS6200: FS				
DS8290	Approval of Installation Drawing for Detection System	12	13-Jul-24	26-Jul-24	07-Nov-26	20-Nov-26			DS8280: FS, SC2060: FF				
Manual Fallback Control System		45	02-Jul-24	26-Jul-24	02-Jan-25	27-Jan-25	04-May-24						
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	02-Jul-24	12-Jul-24	02-Jan-25	13-Jan-25	04-May-24		DS6240: FS				
DS8310	Approval of Installation Drawing for Manual Fallback Control System	12	13-Jul-24	26-Jul-24	14-Jan-25	27-Jan-25			DS8300: FS, SC2190: FF				
Operation Facility		60	02-Jul-24	09-Sep-24	28-Nov-24	11-Feb-25							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	12	02-Jul-24	15-Jul-24	28-Nov-24	11-Dec-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	16-Jul-24	12-Aug-24	12-Dec-24	10-Jan-25			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	13-Aug-24	26-Aug-24	11-Jan-25	24-Jan-25			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	27-Aug-24	09-Sep-24	25-Jan-25	11-Feb-25			DS6270: FS, SC2630: FF				
Speed Enforcement System		60	02-Jul-24	09-Sep-24	17-Dec-24	01-Mar-25							
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	02-Jul-24	15-Jul-24	17-Dec-24	31-Dec-24			DS2472: FS				
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	16-Jul-24	12-Aug-24	02-Jan-25	01-Feb-25			DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	13-Aug-24	26-Aug-24	03-Feb-25	15-Feb-25			DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	27-Aug-24	09-Sep-24	17-Feb-25	01-Mar-25			DS6310: FS, SC2340: FF				
Government Optical Fibre System		14	02-Jul-24	26-Jul-24	26-Oct-24	20-Nov-24	17-May-24						
DS6350	Resubmit Installation Drawing for Government Optical Fibre System	12	02-Jul-24	12-Jul-24	26-Oct-24	06-Nov-24	17-May-24		DS6340: FS				
DS6360	Approval of Installation Drawing for Government Optical Fibre System	12	13-Jul-24	26-Jul-24	07-Nov-24	20-Nov-24			DS6350: FS, SC2550: FF				
Installation Method Statement Submission		234	02-Jul-24	29-Jul-24	05-Aug-24	01-Mar-25	10-Aug-23						
Traffic Control Devices		24	02-Jul-24	27-Jul-24	05-Aug-24	30-Aug-24	29-May-24						
DS2790	Comment on Installation Method Statement for Installation of TCSS Field Equipment	24					29-May-24	28-Jun-24	DS2780: FS				
DS2800	Resubmit Installation Method Statement for Installation of TCSS Field Equipment	12	02-Jul-24	13-Jul-24	05-Aug-24	16-Aug-24	29-Jun-24		DS2790: FS				
DS2810	Approval of Installation Method Statement for Installation of TCSS Field Equipment	12	15-Jul-24	27-Jul-24	17-Aug-24	30-Aug-24			DS2800: FS				
CCTV Camera & VD Camera		24	02-Jul-24	27-Jul-24	09-Aug-24	04-Sep-24	29-May-24						
DS6420	Comment on Installation Method Statement for CCTV Camera & VD Camera	24					29-May-24	28-Jun-24	DS6410: FS				
DS6430	Resubmit Installation Method Statement for CCTV Camera & VD Camera	12	02-Jul-24	13-Jul-24	09-Aug-24	21-Aug-24	29-Jun-24		DS6420: FS				
DS6440	Approval of Installation Method Statement for CCTV Camera & VD Camera	12	15-Jul-24	27-Jul-24	22-Aug-24	04-Sep-24			DS6430: FS				
PABX, ET & PA Systems		24	02-Jul-24	27-Jul-24	27-Aug-24	23-Sep-24	29-May-24						
DS6460	Comment on Installation Method Statement for PABX, ET & PA Systems	24					29-May-24	28-Jun-24	DS6450: FS				
DS6470	Resubmit Installation Method Statement for PABX, ET & PA Systems	12	02-Jul-24	13-Jul-24	27-Aug-24	07-Sep-24	29-Jun-24		DS6460: FS				
DS6480	Approval of Installation Method Statement for PABX, ET & PA Systems	12	15-Jul-24	27-Jul-24	09-Sep-24	23-Sep-24			DS6470: FS				
Radio System		29	02-Jul-24	27-Jul-24	25-Sep-24	23-Oct-24	29-May-24						
DS6500	Comment on Installation Method Statement for Radio System	24					29-May-24	28-Jun-24	DS6490: FS				
DS6510	Resubmit Installation Method Statement for Radio System	12	02-Jul-24	13-Jul-24	25-Sep-24	08-Oct-24	29-Jun-24		DS6500: FS				
DS6520	Approval of Installation Method Statement for Radio System	12	15-Jul-24	27-Jul-24	09-Oct-24	23-Oct-24			DS6510: FS				
Power Distribution System		173	02-Jul-24	26-Jul-24	25-Sep-24	22-Oct-24	10-Aug-23						
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	02-Jul-24	12-Jul-24	25-Sep-24	07-Oct-24	10-Aug-23		DS6540: FS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
30-Jun-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
DS6560	Approval of Installation Method Statement for Power Distribution System	12	13-Jul-24	26-Jul-24	08-Oct-24	22-Oct-24			DS6550: FS				
SEC System		82	02-Jul-24	27-Jul-24	04-Feb-25	01-Mar-25	29-May-24						
DS7390	Comment on Installation Method Statement for SEC System	24					29-May-24	28-Jun-24	DS7380: FS				
DS7400	Resubmit Installation Method Statement for SEC System	12	02-Jul-24	13-Jul-24	04-Feb-25	15-Feb-25	29-Jun-24		DS7390: FS				
DS7410	Approval of Installation Method Statement for SEC System	12	15-Jul-24	27-Jul-24	17-Feb-25	01-Mar-25			DS7400: FS				
Detection System		24	02-Jul-24	29-Jul-24	08-Aug-24	04-Sep-24	29-May-24						
DS7480	Comment on Installation Method Statement for Detection System	24					29-May-24	28-Jun-24	DS7470: FS				
DS7490	Resubmit Installation Method Statement for Detection System	12	02-Jul-24	15-Jul-24	08-Aug-24	21-Aug-24	29-Jun-24		DS7480: FS				
DS7500	Approval of Installation Method Statement for Detection System	12	16-Jul-24	29-Jul-24	22-Aug-24	04-Sep-24			DS7490: FS				
FAT Plan Submissions, Equipment Procurement & Manufacturing		232	01-Jul-24	09-Oct-24	14-Jul-24	20-Nov-26	10-Oct-23						
CCTV System		27	02-Jul-24	26-Jul-24	04-Sep-24	20-Nov-26	23-May-24						
FAT Plan Submission		26	02-Jul-24	26-Jul-24	27-Oct-26	20-Nov-26	23-May-24						
DS8340	Resubmission of FAT Plan for CCTV System	12	02-Jul-24	12-Jul-24	27-Oct-26	06-Nov-26	23-May-24		DS8150: FS				
DS8350	Approval of FAT Plan for CCTV System	12	13-Jul-24	26-Jul-24	07-Nov-26	20-Nov-26			DS8340: FS, SC1430: FF				
Equipment FAT & Manufacturing		20	05-Jul-24	05-Jul-24	04-Sep-24	04-Sep-24	27-Jun-24						
EM1480	FAT of CCTV System	2					27-Jun-24	28-Jun-24	SC1440: FF, EM1050: FS, SC1450: FS, DS8350: FS				
DS4090	Submit CCTV System FAT Test Report	1	05-Jul-24	05-Jul-24	04-Sep-24	04-Sep-24			EM1480: FS 6				
Traffic Control Devices		117	01-Jul-24	30-Jul-24	01-Aug-24	30-Aug-24	10-Oct-23						
Equipment FAT & Manufacturing		117	01-Jul-24	30-Jul-24	01-Aug-24	30-Aug-24	10-Oct-23						
PVMS		85	01-Jul-24	30-Jul-24	01-Aug-24	30-Aug-24	10-Oct-23						
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85	01-Jul-24	30-Jul-24	01-Aug-24	30-Aug-24	10-Oct-23		DS4290: FF, SC1190: FF, EM1460: FS				
LED Signage		85	01-Jul-24	30-Jul-24	01-Aug-24	30-Aug-24	12-Mar-24						
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	01-Jul-24	30-Jul-24	01-Aug-24	30-Aug-24	12-Mar-24		EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS				
Central System		14	03-Jul-24	18-Jul-24	22-Sep-24	22-Oct-24							
Equipment FAT & Manufacturing		14	03-Jul-24	18-Jul-24	22-Sep-24	22-Oct-24							
EM1580	FAT of Central System	9	03-Jul-24	11-Jul-24	22-Sep-24	30-Sep-24			SC1050: FF, EM1150: FS, SC1060: FF, DS8130: FS, DS8230: FS 27				
DS4340	Submit Central System FAT Test Report	1	18-Jul-24	18-Jul-24	22-Oct-24	22-Oct-24			EM1580: FS 6				
Radio System		7	01-Jul-24	09-Jul-24	15-Oct-24	23-Oct-24	28-Jun-24						
Equipment FAT & Manufacturing		7	01-Jul-24	09-Jul-24	15-Oct-24	23-Oct-24	28-Jun-24						
EM1520	FAT of Radio Distribution Network	5	01-Jul-24	02-Jul-24	15-Oct-24	16-Oct-24	28-Jun-24		EM1090: FS, SC1970: FS, SC1960: FF, DS8210: FS				
EM1610	FAT of Radio O&M (Mobile & Portable)	5	01-Jul-24	02-Jul-24	15-Oct-24	16-Oct-24	28-Jun-24		EM1090: FS, SC1970: FS, SC1960: FF, DS8210: FS				
DS4390	Submit Radio System FAT Test Report	1	09-Jul-24	09-Jul-24	23-Oct-24	23-Oct-24			EM1610: FS 6, EM1520: FS 6				
Detection System		41	02-Jul-24	10-Aug-24	26-Jul-24	18-Jan-25	11-May-24						
FAT Plan Submission		33	02-Jul-24	01-Aug-24	26-Jul-24	09-Jan-25	11-May-24						
VD & HMD		33	02-Jul-24	01-Aug-24	26-Jul-24	26-Aug-24	11-May-24						
DS4460	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	24					11-May-24	05-Jun-24	DS4450: FS				
DS4470	Resubmission of FAT Plan for Detection System	12	02-Jul-24	18-Jul-24	26-Jul-24	12-Aug-24	06-Jun-24		DS4460: FS				
DS4480	Approval of FAT Plan for Detection System	12	19-Jul-24	01-Aug-24	13-Aug-24	26-Aug-24			DS4470: FS, SC2080: FF				
OHVD		30	02-Jul-24	29-Jul-24	11-Dec-24	09-Jan-25	25-May-24						
DS8430	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	24					25-May-24	18-Jun-24	DS8420: FS				
DS8440	Resubmission of FAT Plan for Detection System	12	02-Jul-24	15-Jul-24	11-Dec-24	24-Dec-24	19-Jun-24		DS8430: FS				
DS8450	Approval of FAT Plan for Detection System	12	16-Jul-24	29-Jul-24	26-Dec-24	09-Jan-25			DS8440: FS, SC2080: FF				
Equipment FAT & Manufacturing		11	30-Jul-24	10-Aug-24	27-Aug-24	18-Jan-25							



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
VD & HMD													
EM1530	FAT of Detection System - VD & HMD	2	02-Aug-24	03-Aug-24	27-Aug-24	28-Aug-24			DS4480: FS, SC2090: FF, EM1100: FS, SC2100: FS				
DS4490	Submit Detection System FAT Test Report	1	10-Aug-24	10-Aug-24	04-Sep-24	04-Sep-24			EM1530: FS 6				
OHVD													
EM1670	FAT of Detection System - OHVD	2	30-Jul-24	31-Jul-24	10-Jan-25	11-Jan-25			EM1660: FS, DS8450: FS, SC2090: SS, SC2100: FS				
DS8460	Submit Detection System FAT Test Report	1	07-Aug-24	07-Aug-24	18-Jan-25	18-Jan-25			EM1670: FS 6				
Power Distribution System													
Equipment Manufacturing													
EM1620	Manufacturing & Delivery of Power Distribution System Equipment	89	01-Jul-24	30-Jul-24	14-Jul-24	12-Aug-24	01-Dec-23		SC2470: FF, DS7650: FS, DS2592: FS				
Government Optical Fibre System													
Equipment Manufacturing													
EM1630	Manufacturing & Delivery of Government Optical Fibre System Equipment	105	01-Jul-24	30-Jul-24	04-Nov-24	03-Dec-24	01-Dec-23		DS2650: FS 200, SC2560: FF, DS7660: FS				
Operation Facilities													
FAT Plan Submission													
DS8400	Resubmission of FAT Plan for Operation Facility	12	02-Jul-24	05-Jul-24	12-Nov-24	15-Nov-24	23-May-24		DS8390: FS				
DS8410	Approval of FAT Plan for Operation Facility	12	06-Jul-24	19-Jul-24	16-Nov-24	29-Nov-24			DS8400: FS, SC2650: FF, DS4620: FS				
Equipment FAT & Manufacturing													
EM1550	FAT of Operation Facilities	2					27-Jun-24	28-Jun-24	DS4630: FS, SC2660: FF, DS7310: FS, EM1560: FS, DS7550: FS, DS7670: FS, DS8410: FS, DS8410: FF				
EM1120	Post-FAT Manufacturing & Delivery of Operation Facilities	90	01-Jul-24	28-Sep-24	01-Sep-24	29-Nov-24			EM1550: FS, DS4640: FF, SC2670: FF, DS2530: FS, DS2532: FS				
DS4640	Submit Operation Facilities FAT Test Report	1	05-Jul-24	05-Jul-24	29-Nov-24	29-Nov-24			EM1550: FS 6, DS7550: FS				
Speed Enforcement System													
FAT Plan Submission													
DS8360	Resubmission of SES Bench Test Plan	12					29-May-24	07-Jun-24	DS4720: FS				
DS8370	Approval of SES Bench Test Plan	12					08-Jun-24	25-Jun-24	DS8360: FS				
Equipment FAT & Manufacturing													
EM1600	SEC System Bench Test	2	01-Aug-24	02-Aug-24	06-Nov-26	07-Nov-26			EM1570: FS 60, DS8370: FS 30				
DS4740	Submit SEC System Bench Test Report	1	15-Aug-24	15-Aug-24	20-Nov-26	20-Nov-26			EM1600: FS 12				
Manual Fallback Control System													
Equipment FAT & Manufacturing													
EM1540	FAT of Manual Fallback Control System	9	03-Jul-24	11-Jul-24	22-Sep-24	30-Sep-24			DS4780: FS, SC2220: FF, EM1640: FS, DS7690: FS, EM1580: SS				
EM1110	Post-FAT Configuration of Manual Fallback Control System	90	12-Jul-24	09-Oct-24	30-Oct-24	27-Jan-25			EM1540: FS, DS4790: FF, SC2200: FF				
DS4790	Submit Manual Fallback Control System FAT Test Report	1	18-Jul-24	18-Jul-24	07-Oct-24	07-Oct-24			EM1540: FS 6				
SCT Plan Submissions													
Central System													
DS2940	Submission of Central System SCT Plan	24	19-Jul-24	15-Aug-24	02-Dec-24	30-Dec-24			DS4340: FS				
DS2950	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	16-Aug-24	12-Sep-24	31-Dec-24	28-Jan-25			DS2940: FS				
DS2960	Resubmission of SCT Plan for Central System	12	13-Sep-24	27-Sep-24	01-Feb-25	14-Feb-25			DS2950: FS				
DS2970	Approval of SCT Plan for Central System	24	28-Sep-24	28-Oct-24	15-Feb-25	14-Mar-25			DS2960: FS, SC1070: FF				
Traffic Control Devices													
DS2980	Submission of Traffic Control Devices SCT Plan	24	31-Jul-24	27-Aug-24	12-Nov-24	09-Dec-24			EM1030: FS, EM1650: FS				
DS2990	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-Aug-24	25-Sep-24	10-Dec-24	08-Jan-25			DS2980: FS				
DS3000	Resubmission of SCT Plan for Traffic Control Devices	12	26-Sep-24	10-Oct-24	09-Jan-25	22-Jan-25			DS2990: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
Communication System													
DS3020	Submission of Communication System SCT Plan	24	02-Jul-24	09-Oct-24	24-Oct-24	14-Mar-25			EM1040: FS				
DS3030	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	31-Dec-24	28-Jan-25			DS3020: FS				
DS3040	Resubmission of SCT Plan for Communication System	12	27-Aug-24	09-Sep-24	01-Feb-25	14-Feb-25			DS3030: FS				
DS3050	Approval of SCT Plan for Communication System	24	10-Sep-24	09-Oct-24	15-Feb-25	14-Mar-25			DS3040: FS, SC1340: FF				
CCTV System													
DS3060	Submission of CCTV System SCT Plan	24	02-Jul-24	29-Jul-24	15-Oct-24	03-Feb-25			EM1050: FS				
DS3070	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	20-Nov-24	17-Dec-24			DS3060: FS				
DS3080	Resubmission of SCT Plan for CCTV System	12	27-Aug-24	09-Sep-24	18-Dec-24	02-Jan-25			DS3070: FS				
DS3090	Approval of SCT Plan for CCTV System	24	10-Sep-24	09-Oct-24	03-Jan-25	03-Feb-25			DS3080: FS, SC1460: FF				
PABX System													
DS3100	Submission of PABX System SCT Plan	24	02-Jul-24	29-Jul-24	06-Nov-24	03-Dec-24			EM1060: FS				
DS3110	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	17-Jan-25	17-Feb-25			DS3100: FS				
DS3120	Resubmission of SCT Plan for PABX System	12	27-Aug-24	09-Sep-24	18-Feb-25	03-Mar-25			DS3110: FS				
DS3130	Approval of SCT Plan for PABX System	24	10-Sep-24	09-Oct-24	04-Mar-25	31-Mar-25			DS3120: FS, SC1600: FF				
ET System													
DS3140	Submission of ET System SCT Plan	24	02-Jul-24	29-Jul-24	08-Oct-24	05-Nov-24			EM1070: FS				
DS3150	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	20-Nov-24	17-Dec-24			DS3140: FS				
DS3160	Resubmission of SCT Plan for ET System	12	27-Aug-24	09-Sep-24	18-Dec-24	02-Jan-25			DS3150: FS				
DS3170	Approval of SCT Plan for ET System	24	10-Sep-24	09-Oct-24	03-Jan-25	03-Feb-25			DS3160: FS, SC1730: FF				
PA System													
DS3180	Submission of PA System SCT Plan	24	02-Jul-24	29-Jul-24	23-Oct-24	03-Mar-25			EM1080: FS				
DS3190	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	18-Dec-24	16-Jan-25			DS3180: FS				
DS3200	Resubmission of SCT Plan for PA System	12	27-Aug-24	09-Sep-24	17-Jan-25	03-Feb-25			DS3190: FS				
DS3210	Approval of SCT Plan for PA System	24	10-Sep-24	09-Oct-24	04-Feb-25	03-Mar-25			DS3200: FS, SC1850: FF				
Radio System													
DS3220	Submission of Radio System SCT Plan	24	02-Jul-24	29-Jul-24	14-Sep-24	15-Oct-24			EM1090: SS 30				
DS3230	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	02-Jan-25	01-Feb-25			DS3220: FS				
DS3240	Resubmission of SCT Plan for Radio System	12	27-Aug-24	09-Sep-24	03-Feb-25	15-Feb-25			DS3230: FS				
DS3250	Approval of SCT Plan for Radio System	24	10-Sep-24	09-Oct-24	17-Feb-25	15-Mar-25			DS3240: FS, SC1980: FF				
Detection System													
DS3260	Submission of Detection System SCT Plan	24	02-Jul-24	29-Jul-24	09-Sep-24	17-Jan-25			EM1100: FS, EM1660: FS				
DS3270	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	07-Nov-24	04-Dec-24			DS3260: FS				
DS3280	Resubmission of SCT Plan for Detection System	12	27-Aug-24	09-Sep-24	05-Dec-24	18-Dec-24			DS3270: FS				
DS3290	Approval of SCT Plan for Detection System	24	10-Sep-24	09-Oct-24	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF				
Manual Fallback Control System													
DS3300	Submission of Manual Fallback Control System SCT Plan	24	19-Jul-24	28-Oct-24	08-Oct-24	14-Mar-25			DS4790: FS				
DS3310	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	16-Aug-24	12-Sep-24	31-Dec-24	28-Jan-25			DS3300: FS				
DS3320	Resubmission of SCT Plan for Manual Fallback Control System	12	13-Sep-24	27-Sep-24	01-Feb-25	14-Feb-25			DS3310: FS				
DS3330	Approval of SCT Plan for Manual Fallback Control System	24	28-Sep-24	28-Oct-24	15-Feb-25	14-Mar-25			DS3320: FS, SC2250: FF				
Speed Enforcement System													
DS3380	Submission of Speed Enforcement System SCT Plan	24	02-Jul-24	29-Jul-24	30-Nov-24	22-Mar-25			EM1130: FS				
DS3390	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-24	26-Aug-24	09-Jan-25	08-Feb-25			DS3380: FS				
DS3400	Resubmission of SCT Plan for Speed Enforcement System	12	27-Aug-24	09-Sep-24	10-Feb-25	22-Feb-25			DS3390: FS				
DS3410	Approval of SCT Plan for Speed Enforcement System	24	10-Sep-24	09-Oct-24	24-Feb-25	22-Mar-25			DS3400: FS, SC2370: FF				
Power Distribution System													
DS3420	Submission of Power Distribution System SCT Plan	24	31-Jul-24	27-Aug-24	13-Aug-24	09-Sep-24			EM1620: FS, DS2592: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
DS3430	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-Aug-24	25-Sep-24	10-Sep-24	09-Oct-24			DS3420: FS				
DS3440	Resubmission of SCT Plan for Power Distribution System	12	26-Sep-24	10-Oct-24	10-Oct-24	24-Oct-24			DS3430: FS				
Government Optical Fibre System		60	31-Jul-24	10-Oct-24	16-Jan-25	29-Mar-25							
DS3460	Submission of Government Optical Fibre System SCT Plan	24	31-Jul-24	27-Aug-24	16-Jan-25	15-Feb-25			EM1630: FS				
DS3470	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-Aug-24	25-Sep-24	17-Feb-25	15-Mar-25			DS3460: FS				
DS3480	Resubmission of SCT Plan for Government Optical Fibre System	12	26-Sep-24	10-Oct-24	17-Mar-25	29-Mar-25			DS3470: FS				
SAT Plan Submissions		85	16-Jul-24	25-Oct-24	06-Nov-24	13-Mar-25							
Central System		42	16-Aug-24	05-Oct-24	07-Jan-25	27-Feb-25							
DS3500	Submission of Central System SAT Plan	18	16-Aug-24	05-Sep-24	07-Jan-25	27-Jan-25			DS2940: FS				
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	06-Sep-24	05-Oct-24	28-Jan-25	27-Feb-25			DS3500: FS				
Traffic Control Devices		48	28-Aug-24	25-Oct-24	30-Dec-24	27-Feb-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	28-Aug-24	25-Sep-24	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	26-Sep-24	25-Oct-24	28-Jan-25	27-Feb-25			DS3540: FS				
Communication System		80	16-Jul-24	19-Oct-24	07-Nov-24	13-Feb-25							
DS3580	Submission of Communication System SAT Plan	20	16-Jul-24	07-Aug-24	07-Nov-24	29-Nov-24			DS3020: SS 12				
DS3590	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	08-Aug-24	04-Sep-24	30-Nov-24	28-Dec-24			DS3580: FS				
DS3600	Resubmission of SAT Plan for Communication System	12	05-Sep-24	19-Sep-24	30-Dec-24	13-Jan-25			DS3590: FS				
DS3610	Approval of SAT Plan for Communication System	24	20-Sep-24	19-Oct-24	14-Jan-25	13-Feb-25			DS3600: FS, SC1350: FF				
CCTV System		48	27-Aug-24	24-Oct-24	10-Dec-24	08-Feb-25							
DS3620	Submission of CCTV System SAT Plan	24	27-Aug-24	24-Sep-24	10-Dec-24	08-Jan-25			DS3060: FS 24				
DS3630	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	25-Sep-24	24-Oct-24	09-Jan-25	08-Feb-25			DS3620: FS				
PABX System		24	25-Sep-24	24-Oct-24	04-Feb-25	03-Mar-25							
DS3660	Submission of PABX System SAT Plan	24	25-Sep-24	24-Oct-24	04-Feb-25	03-Mar-25			DS3100: FS 48				
ET System		24	10-Sep-24	09-Oct-24	18-Dec-24	16-Jan-25							
DS3700	Submission of ET System SAT Plan	24	10-Sep-24	09-Oct-24	18-Dec-24	16-Jan-25			DS3140: FS 36				
PA System		24	25-Sep-24	24-Oct-24	17-Jan-25	17-Feb-25							
DS3740	Submission of PA System SAT Plan	24	25-Sep-24	24-Oct-24	17-Jan-25	17-Feb-25			DS3180: FS 48				
Radio System		24	25-Sep-24	24-Oct-24	11-Dec-24	09-Jan-25							
DS3780	Submission of Radio System SAT Plan	24	25-Sep-24	24-Oct-24	11-Dec-24	09-Jan-25			DS3220: FS 48				
Manual Fallback Control System		48	16-Aug-24	14-Oct-24	06-Nov-24	02-Jan-25							
DS3860	Submission of Manual Fallback Control System SAT Plan	24	16-Aug-24	12-Sep-24	06-Nov-24	03-Dec-24			DS3300: FS				
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	13-Sep-24	14-Oct-24	04-Dec-24	02-Jan-25			DS3860: FS				
Speed Enforcement System		60	30-Jul-24	09-Oct-24	30-Dec-24	13-Mar-25							
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	30-Jul-24	26-Aug-24	30-Dec-24	27-Jan-25			DS3380: FS				
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	27-Aug-24	24-Sep-24	28-Jan-25	27-Feb-25			DS3940: FS				
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	25-Sep-24	09-Oct-24	28-Feb-25	13-Mar-25			DS3950: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	20-Aug-24	06-Nov-24	24-May-25	09-Aug-25							
DS3980	Submit Document for System Description	6	20-Aug-24	26-Aug-24	24-May-25	30-May-25			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	27-Aug-24	07-Sep-24	02-Jun-25	13-Jun-25			DS3980: FS				
DS4020	Submit Training Manual	48	09-Sep-24	06-Nov-24	14-Jun-25	09-Aug-25			DS4010: FS				
Site Installation and Testing & Commissioning		242	02-Jul-24	20-Feb-25	12-Jun-24	20-Nov-26	01-Apr-24						
Installation & Testing Related to Stage 2 of Works		193	02-Jul-24	20-Feb-25	13-Jul-24	20-Nov-26							
Installation		193	02-Jul-24	20-Feb-25	13-Jul-24	20-Nov-26							
Portion 4 - TKO-LTT (LT Interchange)		93	02-Jul-24	21-Oct-24	13-Jul-24	03-Feb-25							
SW1930	Install Cable Containments	48	02-Jul-24	26-Aug-24	13-Jul-24	06-Sep-24			DS6404: FS, DS6540: FS				



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
30-Jun-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
SW1940	Install CCTV Camera	36	29-Jul-24	07-Sep-24	18-Dec-24	03-Feb-25			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1950	Laying of Signal Cable - the 1st Section	48	23-Aug-24	21-Oct-24	08-Oct-24	03-Dec-24			SW1040: SS 22, SW1060: SS 10, SW1070: SS 10, SW1930: SS 22				
SW1960	Install Equipment in Kiosk C	12	03-Sep-24	16-Sep-24	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS				
Portion 1 - South Apron Up to SJS		66	06-Aug-24	24-Oct-24	18-Jul-24	04-Oct-24							
SW2000	Install Cable Containments - the 1st Section	48	06-Aug-24	02-Oct-24	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2010	Install CCTV Camera	24	25-Sep-24	24-Oct-24	05-Sep-24	04-Oct-24			SW2000: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		193	02-Jul-24	20-Feb-25	09-Sep-24	20-Nov-26							
SW2080	Install Cable Containments	135	02-Jul-24	09-Dec-24	09-Sep-24	20-Nov-26			SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS				
SW2090	Install CCTV Camera	123	14-Aug-24	09-Jan-25	17-Oct-24	20-Nov-26			SW2310: SS, SW2430: SS, SW2550: SS, SW2640: SS, SW2760: SS				
SW2100	Install ET	129	14-Aug-24	16-Jan-25	17-Jan-25	20-Nov-26			SW2340: SS, SW2480: SS, SW2590: SS, SW2680: SS, SW2820: SS				
SW2110	Install Radio System in Service Gallery	112	10-Sep-24	23-Jan-25	24-Oct-24	20-Nov-26			SW2390: SS, SW2470: SS, SW2570: SS, SW2660: SS, SW2800: SS				
SW2120	Signal Cable Laying	124	21-Sep-24	20-Feb-25	13-Nov-24	20-Nov-26			SW2500: SS, SW2710: SS, SW2790: SS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		73	13-Jul-24	08-Oct-24	07-Feb-25	22-Apr-25							
SW2230	Install Cable Containments	36	13-Jul-24	23-Aug-24	13-Feb-25	26-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2220	Install CCTV Camera	29	29-Jul-24	30-Aug-24	07-Feb-25	12-Mar-25			SW1860: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2250	Signal Cable Laying	36	19-Aug-24	30-Sep-24	11-Mar-25	22-Apr-25			SW2230: SS 18, SW1900: FF, SW2220: SS 6, SW1880: SS 6				
SW2240	Laying of Leaky Cable	36	26-Aug-24	08-Oct-24	21-Feb-25	03-Apr-25			SW2230: SS 6, SW2220: SS 12, SW1880: SS 12, SW1900: FF 6, SW1870: SS 22				
Underpass S21		30	02-Jul-24	05-Aug-24	26-Apr-25	03-Jun-25							
SW2260	Install Cable Containment	14	02-Jul-24	17-Jul-24	26-Apr-25	14-May-25			AC1040: SS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2280	Laying of Leaky Cable	30	02-Jul-24	05-Aug-24	26-Apr-25	03-Jun-25			SW2260: SS				
SW2290	Laying of Power Cable From TCSS Cabinet in T2 Area	14	10-Jul-24	25-Jul-24	17-May-25	03-Jun-25			SW2260: SS 7				
SW2270	Install YAGI Antenna	7	18-Jul-24	25-Jul-24	26-May-25	03-Jun-25			SW2260: FS				
Portion 4 - TKO-LTT (LT Interchange)		114	02-Jul-24	14-Nov-24	13-Jul-24	03-Feb-25							
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Jul-24	15-Jul-24	17-Aug-24	30-Aug-24			AC1030: SS, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS				
SW1030	Rectify Civil Provision Defects by Others	18	16-Jul-24	05-Aug-24	31-Aug-24	21-Sep-24			SW1020: FS				
Installation Works		114	02-Jul-24	14-Nov-24	13-Jul-24	03-Feb-25							
SW1040	Install Cable Containments	48	02-Jul-24	26-Aug-24	13-Jul-24	06-Sep-24			DS6400: FS, DS6540: FS				
SW1060	Install CCTV Camera	36	29-Jul-24	07-Sep-24	25-Sep-24	07-Nov-24			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1050	Install Equipment Racks	24	06-Aug-24	02-Sep-24	23-Sep-24	22-Oct-24			SW1030: FS				
SW1070	Install Detection Camera	36	12-Aug-24	23-Sep-24	25-Sep-24	07-Nov-24			SW1040: SS 12, SW1930: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
SW1110	Install Traffic Control Devices	48	20-Aug-24	17-Oct-24	31-Aug-24	29-Oct-24			SW1040: SS 42, SW1930: SS 42, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
SW1080	Laying of Signal Cable - the 1st Section	48	23-Aug-24	21-Oct-24	08-Oct-24	03-Dec-24			SW1040: SS 22, SW1060: SS 10, SW1070: SS 10, SW1930: SS 22, DS5960: FS				
SW1100	Install Server Equipment	36	03-Sep-24	17-Oct-24	23-Oct-24	03-Dec-24			SW1050: FS, DS4440: FS, DS4340: FS				
SW1120	Install Equipment in Kiosk C	12	03-Sep-24	16-Sep-24	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS				
SW1130	Install VLSL on Gantry	24	17-Sep-24	17-Oct-24	08-Nov-24	05-Dec-24			SW1110: SS 24, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW1140	Install PVMS on Gantry	48	17-Sep-24	14-Nov-24	04-Dec-24	03-Feb-25			SW1110: SS 24, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW1090	Install Video Wall Equipment (Administration Building)	21	25-Sep-24	21-Oct-24	09-Nov-24	03-Dec-24			SW1040: FS 24, SW1930: SS 24, SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF				
Portion 1 - South Apron Up to SUS		96	02-Jul-24	24-Oct-24	12-Jun-24	04-Oct-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Jul-24	15-Jul-24	12-Jun-24	25-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	16-Jul-24	05-Aug-24	26-Jun-24	17-Jul-24			SW1210: FS				
Installation Works		66	06-Aug-24	24-Oct-24	18-Jul-24	04-Oct-24							
SW1230	Install Cable Containments - the 1st Section	48	06-Aug-24	02-Oct-24	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1250	Install Detection Cameras	24	20-Aug-24	16-Sep-24	05-Sep-24	04-Oct-24			SW1230: SS 12, SW2000: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
SW1240	Install CCTV Camera	24	25-Sep-24	24-Oct-24	05-Sep-24	04-Oct-24			SW1230: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		163	02-Jul-24	14-Nov-24	29-Aug-24	20-Nov-26	01-Apr-24						
Tunnel Section		114	02-Jul-24	14-Nov-24	29-Aug-24	20-Nov-26							
Tunnel Section - CH 6+568 to CH 7+100		84	02-Jul-24	09-Oct-24	25-Oct-24	20-Nov-26							
SW2860	Inspect Civil Provisions & Submit Inspection Report	3	02-Jul-24	04-Jul-24	11-Nov-26	13-Nov-26			AC1050: SS				
SW2870	Rectify Civil Provision Defects by Others	6	05-Jul-24	11-Jul-24	14-Nov-26	20-Nov-26			SW2860: FS				
Installation Works		84	02-Jul-24	09-Oct-24	25-Oct-24	22-Mar-25							
SW2300	Install Cable Containment	24	02-Jul-24	29-Jul-24	25-Oct-24	21-Nov-24			SC2480: FF, DS6540: FS				
SW2370	Install PA in Service Gallery	24	29-Jul-24	24-Aug-24	13-Nov-24	10-Dec-24			SW2300: SS 12, DS4240: FS, DS6404: FS, DS6540: FS				
SW2350	Install Traffic Control Devices	24	31-Jul-24	27-Aug-24	03-Jan-25	03-Feb-25			SW2300: FS, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2360	Install VLSL	18	31-Jul-24	20-Aug-24	28-Nov-24	18-Dec-24			SW2300: SS 18, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2380	Install PABX in Service Gallery	24	12-Aug-24	07-Sep-24	27-Nov-24	24-Dec-24			SW2370: SS 12, DS4140: FS, DS6040: FS, DS6480: FS				
SW2310	Install CCTV Camera	18	14-Aug-24	03-Sep-24	12-Dec-24	03-Jan-25			SW2360: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2340	Install ET	12	14-Aug-24	27-Aug-24	17-Jan-25	03-Feb-25			SW2350: SS 12, DS4190: FS, DS6404: FS, DS6540: FS				
SW2320	Install Detection Camera	18	28-Aug-24	17-Sep-24	27-Dec-24	17-Jan-25			SW2310: SS 12, SC2120: FF, DS4440: FS, DS4340: FS, DS4440: FS				
SW2390	Install Radio System in Service Gallery	24	10-Sep-24	09-Oct-24	26-Dec-24	23-Jan-25			SW2380: FS, DS4390: FS, DS6160: FS, DS6480: FS				
SW2330	Install SEC Camera	18	11-Sep-24	03-Oct-24	03-Mar-25	22-Mar-25			SW2320: SS 12, DS6320: FS, EM1650: FS				
Tunnel Section - CH 7+100 to CH 7+600		84	02-Jul-24	09-Oct-24	29-Aug-24	03-Feb-25							
SW2880	Inspect Civil Provisions & Submit Inspection Report	3	02-Jul-24	04-Jul-24	29-Aug-24	31-Aug-24			AC1060: SS				
SW2890	Rectify Civil Provision Defects by Others	6	05-Jul-24	11-Jul-24	02-Sep-24	07-Sep-24			SW2880: FS				
Installation Works		75	12-Jul-24	09-Oct-24	09-Sep-24	03-Feb-25							

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
SW2400	Install Cable Containment	24	12-Jul-24	08-Aug-24	09-Sep-24	08-Oct-24			SC2480: FF, SW2890: FS, DS6404: FS, DS6540: FS				
SW2410	Install PA in Service Gallery	24	29-Jul-24	24-Aug-24	24-Sep-24	23-Oct-24			SW2400: SS 12, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2420	Install VLSL	18	02-Aug-24	22-Aug-24	02-Oct-24	23-Oct-24			SW2400: SS 18, SC1210: FF, EM10				
SW2460	Install Traffic Control Devices	24	02-Aug-24	29-Aug-24	18-Dec-24	16-Jan-25			SW2400: SS 18, SC1210: FF, EM10				
SW2440	Install PABX in Service Gallery	24	12-Aug-24	07-Sep-24	09-Oct-24	06-Nov-24			SW2410: SS 12, SC1590: FF, DS41				
SW2430	Install CCTV Camera	18	16-Aug-24	05-Sep-24	17-Oct-24	06-Nov-24			SW2420: SS 12, SC1470: FF, DS40				
SW2450	Install Detection Camera	18	30-Aug-24	20-Sep-24	31-Oct-24	20-Nov-24			SW2430: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW2480	Install ET	12	30-Aug-24	12-Sep-24	17-Jan-25	03-Feb-25			SW2460: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW2470	Install Radio System in Service Gallery	24	10-Sep-24	09-Oct-24	24-Oct-24	20-Nov-24			SW2440: SS 12, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
Tunnel Section - CH 7+600 to CH 8+100		84	02-Jul-24	09-Oct-24	15-Oct-24	03-Feb-25							
SW2900	Inspect Civil Provisions & Submit Inspection Report	3	02-Jul-24	04-Jul-24	15-Oct-24	17-Oct-24			AC1070: SS				
SW2910	Rectify Civil Provision Defects by Others	6	05-Jul-24	11-Jul-24	18-Oct-24	24-Oct-24			SW2900: FS				
Installation Works		59	31-Jul-24	09-Oct-24	25-Oct-24	03-Feb-25							
SW2510	Install Cable Containment	24	31-Jul-24	27-Aug-24	25-Oct-24	21-Nov-24			SC2480: FF, EM1620: FS, SW2910: FS				
SW2520	Install VLSL	18	14-Aug-24	03-Sep-24	28-Nov-24	18-Dec-24			SW2510: SS 12, SC1210: FF, EM10				
SW2530	Install PA in Service Gallery	24	14-Aug-24	10-Sep-24	04-Dec-24	02-Jan-25			SW2510: SS 12, SC1860: FF, DS42				
SW2540	Install Traffic Control Devices	24	21-Aug-24	17-Sep-24	18-Dec-24	16-Jan-25			SW2510: SS 18, SC1210: FF, EM10				
SW2550	Install CCTV Camera	18	28-Aug-24	17-Sep-24	12-Dec-24	03-Jan-25			SW2520: SS 12, SC1470: FF, DS40				
SW2560	Install PABX in Service Gallery	24	28-Aug-24	25-Sep-24	18-Dec-24	16-Jan-25			SW2530: SS 12, SC1590: FF, DS41				
SW2570	Install Radio System in Service Gallery	24	10-Sep-24	09-Oct-24	26-Dec-24	23-Jan-25			SW2560: SS 6, SC1990: FF, DS439				
SW2580	Install Detection Camera	18	11-Sep-24	03-Oct-24	27-Dec-24	17-Jan-25			SW2550: SS 12, SC2120: FF, DS44				
SW2590	Install ET	12	19-Sep-24	03-Oct-24	17-Jan-25	03-Feb-25			SW2540: FS, SC1720: FF, DS4190: FS				
Tunnel Section - CH 8+100 to CH 8+750		78	13-Aug-24	14-Nov-24	04-Oct-24	28-Apr-25							
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	13-Aug-24	15-Aug-24	04-Oct-24	07-Oct-24			AC1080: SS				
SW2930	Rectify Civil Provision Defects by Others	6	16-Aug-24	22-Aug-24	08-Oct-24	15-Oct-24			SW2920: FS				
Installation Works		69	23-Aug-24	14-Nov-24	16-Oct-24	28-Apr-25							
SW2600	Install Cable Containment	24	23-Aug-24	20-Sep-24	16-Oct-24	12-Nov-24			SC2480: FF, SW2930: FS, DS6404: FS				
SW2610	Install VLSL	18	06-Sep-24	27-Sep-24	28-Nov-24	18-Dec-24			SW2600: SS 12, SC1210: FF, EM10				
SW2620	Install PA in Service Gallery	24	06-Sep-24	05-Oct-24	04-Dec-24	02-Jan-25			SW2600: SS 12, SC1860: FF, DS42				
SW2630	Install Traffic Control Devices	24	13-Sep-24	14-Oct-24	18-Dec-24	16-Jan-25			SW2600: SS 18, SC1210: FF, EM10				
SW2640	Install CCTV Camera	18	21-Sep-24	14-Oct-24	12-Dec-24	03-Jan-25			SW2610: SS 12, SC1470: FF, DS40				
SW2650	Install PABX in Service Gallery	24	21-Sep-24	21-Oct-24	18-Dec-24	16-Jan-25			SW2620: SS 12, SC1590: FF, DS41				
SW2700	Install GOFS (CH 7+600 to CH 8+750)	45	21-Sep-24	14-Nov-24	06-Mar-25	28-Apr-25			SW2600: FS, SC2570: FF, DS6360: FS				
SW2710	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	45	21-Sep-24	14-Nov-24	13-Nov-24	06-Jan-25			SW2600: FS, SC2480: FF				
SW2660	Install Radio System in Service Gallery	24	28-Sep-24	28-Oct-24	26-Dec-24	23-Jan-25			SW2650: SS 6, SC1990: FF, DS439				
West Ventilation Building		133	02-Jul-24	09-Oct-24	25-Nov-24	20-Nov-26	01-Apr-24						
SW1360	Inspect Civil Provisions & Submit Inspection Report	12	02-Jul-24	15-Jul-24	16-Oct-26	30-Oct-26			AC1010: SS, KD1010: FS 359				
SW1370	Rectify Civil Provision Defects by Others	18	16-Jul-24	05-Aug-24	31-Oct-26	20-Nov-26			SW1360: FS				
Installation Works		133	02-Jul-24	09-Oct-24	25-Nov-24	11-Feb-25	01-Apr-24						
SW1650	Install Cable Containments	24	02-Jul-24	11-Jul-24	25-Nov-24	04-Dec-24	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS				
SW1660	Position Equipment Rack	12	12-Jul-24	25-Jul-24	12-Dec-24	26-Dec-24			SW1650: FS				
SW1670	Install Network Equipment	36	26-Jul-24	05-Sep-24	27-Dec-24	11-Feb-25			SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS				
SW1690	Install PABX Equipment	20	29-Jul-24	20-Aug-24	25-Nov-24	17-Dec-24			SW1650: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jun 30	Jul 31	Aug 32	Sep 33
SW1710	Install Radio Equipment	12	10-Sep-24	24-Sep-24	18-Dec-24	02-Jan-25			SW1690: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW1720	Install PA Equipment	12	25-Sep-24	09-Oct-24	03-Jan-25	16-Jan-25			SW1710: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
East Ventilation Building		84	02-Jul-24	09-Oct-24	04-Nov-24	20-Nov-26							
SW2960	Inspect Civil Provisions & Submit Inspection Report	12	02-Jul-24	15-Jul-24	16-Oct-26	30-Oct-26			AC1010: SS, KD1010: FS				
SW2970	Rectify Civil Provision Defects by Others	18	16-Jul-24	05-Aug-24	31-Oct-26	20-Nov-26			SW2960: FS				
Installation Works		84	02-Jul-24	09-Oct-24	04-Nov-24	11-Feb-25							
SW1750	Install Cable Containments	24	02-Jul-24	29-Jul-24	04-Nov-24	30-Nov-24			SC2480: FF, DS6400: FS, DS6540: FS				
SW1790	Install PABX Equipment	20	29-Jul-24	20-Aug-24	25-Nov-24	17-Dec-24			SW1750: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW1760	Position Equipment Rack	12	30-Jul-24	12-Aug-24	12-Dec-24	26-Dec-24			SW1750: FS				
SW1770	Install Network Equipment	36	13-Aug-24	24-Sep-24	27-Dec-24	11-Feb-25			SW1760: FS, SC1330: FF, DS4340: FS, DS4440: FS				
SW1810	Install Radio Equipment	12	10-Sep-24	24-Sep-24	18-Dec-24	02-Jan-25			SW1790: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW1820	Install PA Equipment	12	25-Sep-24	09-Oct-24	03-Jan-25	16-Jan-25			SW1810: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		81	02-Jul-24	05-Oct-24	11-Jan-25	22-Apr-25							
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	02-Jul-24	04-Jul-24	11-Jan-25	14-Jan-25			AC1020: SS				
SW1860	Rectify Civil Provision Defects by Others	7	05-Jul-24	12-Jul-24	15-Jan-25	22-Jan-25			SW1850: FS				
Installation Works		71	13-Jul-24	05-Oct-24	23-Jan-25	22-Apr-25							
SW1890	Install Cable Containments	36	13-Jul-24	23-Aug-24	01-Feb-25	14-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1870	Install CCTV Camera	29	29-Jul-24	30-Aug-24	23-Jan-25	28-Feb-25			SW1860: FS, SC1470: FF, DS4090: FS, DS6440: FS				
SW1880	Install Detection Camera	29	12-Aug-24	13-Sep-24	07-Feb-25	12-Mar-25			SW1860: FS, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW1920	Signal Cable Laying	36	20-Aug-24	02-Oct-24	11-Mar-25	22-Apr-25			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6				
SW1900	Install Traffic Control Devices	24	22-Aug-24	19-Sep-24	28-Feb-25	27-Mar-25			SW1870: SS 9, SW1880: SS 9, SW2220: SS 9, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW1910	Laying of Leaky Cable	36	23-Aug-24	05-Oct-24	22-Feb-25	04-Apr-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6				

