




























Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
HKT2 P65Bis 3-mth rolling (Aug24 - Oct24)		974	20-Jul-22 A	19-Mar-25			
Construction		974	20-Jul-22 A	19-Mar-25			
Trunk Road T2		974	20-Jul-22 A	19-Mar-25			
01 West Ventilation Building - WVB		166	02-Jun-24	14-Nov-24			
WVB - Main works		99	02-Jun-24	08-Sep-24			
A229447190	EVB - ABWF	78	02-Jun-24*	18-Aug-24		EVB - ABWF	
A229446640	WVB - Statutory Inspection	92	02-Jun-24*	01-Sep-24		WVB - Statutory Inspection	
A229447200	EVB - E&M	92	02-Jun-24*	01-Sep-24		EVB - E&M	
A229446641	WVB - FSI	7	02-Sep-24	08-Sep-24		WVB - FSI	
WVB - Remaining works after FSI		45	01-Oct-24	14-Nov-24			
External Works		45	01-Oct-24	14-Nov-24			
A229447220	WVB - External Drainage (DPR side)	45	01-Oct-24*	14-Nov-24			
Architectural Finishes		30	01-Oct-24	30-Oct-24			
A229447260	WVB - Fins & Cladding (KFR side)	30	01-Oct-24*	30-Oct-24			
WVB - Substructure		83	10-Jul-24	07-Oct-24			
Basement Structure		83	10-Jul-24	07-Oct-24			
A229449840	WVB - Basement 1 waterproofing & Mass Fill	27	10-Jul-24	06-Aug-24		WVB - Basement 1 waterproofing & Mass Fill	
A229449810	WVB - Strut S1 Removal	27	07-Aug-24	03-Sep-24		WVB - Strut S1 Removal	
A229449790	WVB - Basement 1 wall part 2 + Ground Floor Slab	50	14-Aug-24	07-Oct-24		WVB - Basement 1 wall part 2 + Ground Floor Slab	
02 AtGrade Road -AGR		200	15-Jun-24 A	31-Dec-24			
Kiosk		97	16-Sep-24	31-Dec-24			
A229419065	Kiosk - fabrication & delivery	97	16-Sep-24*	31-Dec-24			
AGR - Road & Drainage works		140	15-Jun-24 A	01-Nov-24			
AG1030	AGR - WB Drainage & Gully Installation	74	15-Jun-24 A	02-Sep-24		AGR - WB Drainage & Gully Installation	
AG1020	AGR - EB Drainage & Gully Installation	54	03-Sep-24	01-Nov-24			
AG1120	AGR - WB Road Side Barrier	60	03-Sep-24	01-Nov-24			
03 Depressed Road - DPR		45	30-Sep-24	13-Nov-24			
DPR10000	DPR - Temporary Platform removal	45	30-Sep-24*	13-Nov-24			
05 Supporting Underground Structure - SUS		157	02-Jul-24	05-Dec-24			
SUS - Tunnel Structure Works		55	25-Jul-24	17-Sep-24			
Eastbound Structure		55	25-Jul-24	17-Sep-24			
EB Skin Wall		55	25-Jul-24	17-Sep-24			
Crown		40	09-Aug-24	17-Sep-24			
A229448430	EB SUS - Skin Wall - Crown Level Bay 5	8	09-Aug-24	16-Aug-24		EB SUS - Skin Wall - Crown Level Bay 5	
A229448440	EB SUS - Skin Wall - Crown Level Bay 6	8	17-Aug-24	24-Aug-24		EB SUS - Skin Wall - Crown Level Bay 6	
A229448450	EB SUS - Skin Wall - Crown Level Bay 7	8	25-Aug-24	01-Sep-24		EB SUS - Skin Wall - Crown Level Bay 7	
A229448460	EB SUS - Skin Wall - Crown Level Bay 8	8	02-Sep-24	09-Sep-24		EB SUS - Skin Wall - Crown Level Bay 8	
A229448470	EB SUS - Skin Wall - Crown Level Bay 9	8	10-Sep-24	17-Sep-24		EB SUS - Skin Wall - Crown Level Bay 9	
Road level		16	25-Jul-24	09-Aug-24			
A229448080	EB SUS - Skin Wall - Road Level Bay 22	15	25-Jul-24*	08-Aug-24		EB SUS - Skin Wall - Road Level Bay 22	
A229447951	EB SUS - Skin Wall - Road Level Bay 9	15	26-Jul-24*	09-Aug-24		EB SUS - Skin Wall - Road Level Bay 9	
Westbound Structure		48	27-Jul-24	12-Sep-24			
WB Skin Wall		48	27-Jul-24	12-Sep-24			
Road level		48	27-Jul-24	12-Sep-24			
A229448270	WB SUS - Skin Wall - Road Level Bay 18	9	27-Jul-24*	04-Aug-24		WB SUS - Skin Wall - Road Level Bay 18	
A229448280	WB SUS - Skin Wall - Road Level Bay 19	9	05-Aug-24	13-Aug-24		WB SUS - Skin Wall - Road Level Bay 19	
A229448290	WB SUS - Skin Wall - Road Level Bay 20	9	14-Aug-24	22-Aug-24		WB SUS - Skin Wall - Road Level Bay 20	
A229448300	WB SUS - Skin Wall - Road Level Bay 21	9	23-Aug-24	31-Aug-24		WB SUS - Skin Wall - Road Level Bay 21	
A229448490	WB SUS - Skin Wall Inspection and handover to IS Team	12	01-Sep-24	12-Sep-24		WB SUS - Skin Wall Inspection and handover to IS Team	
SUS - Tunnel Civil Works		157	02-Jul-24	05-Dec-24			
Eastbound TCW		157	02-Jul-24	05-Dec-24			
EB Fireboard		99	02-Jul-24	16-Oct-24			
Crown level		24	19-Sep-24	16-Oct-24			
A229447820	SUS - EB - Fire Board - Tunnel crown (skin wall)	24	19-Sep-24	16-Oct-24			
Road level		81	02-Jul-24	25-Sep-24			

- ◆ Milestones
-  Planned Bar
-  Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
A8920	SUS - EB - Fire Board - Road Level NCPS remaining	24	10-Aug-24	04-Sep-24	SUS - EB - Fire Board - Road Level NCPS remaining		
A229448480	SUS - EB - Fire Board - Road Level CPS remaining	81	02-Jul-24*	25-Sep-24	SUS - EB - Fire Board - Road Level CPS remaining		
EB E&M brackets		68	15-Aug-24	21-Oct-24			
A229446300	EB SUS - E&M brackets CPS	47	15-Aug-24*	30-Sep-24	EB SUS - E&M brackets CPS		
A229446330	EB SUS - E&M brackets NCPS	21	01-Oct-24*	21-Oct-24	EB SUS - E&M brackets		
EB TCSS provision		24	22-Oct-24	14-Nov-24			
SUS10070	SUS EB - TCSS provision	24	22-Oct-24	14-Nov-24			
EB Road Barrier		45	22-Oct-24	05-Dec-24			
SUS10060	SUS EB - Road Barrier	45	22-Oct-24	05-Dec-24*			
Westbound TCW		52	13-Sep-24	03-Nov-24			
WB Fireboard		24	13-Sep-24	10-Oct-24			
Road level		24	13-Sep-24	10-Oct-24			
A8490	SUS - WB - Fire Board - Road Level NCPS remaining	24	13-Sep-24	10-Oct-24	SUS - WB - Fire Board - Road Level NCPS rema		
WB E&M brackets		24	10-Oct-24	03-Nov-24			
A229446310	WB SUS - E&M brackets NCPS	24	10-Oct-24	03-Nov-24			
06 Launching Shaft & C&C Tunnel - LSCC		215	07-May-24 A	07-Dec-24			
LSCC - Structure works		215	07-May-24 A	07-Dec-24			
Cut & Cover Tunnel		45	02-Oct-24	15-Nov-24			
C&C OHVD		45	02-Oct-24	15-Nov-24			
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	02-Oct-24	16-Oct-24	C&C EB OHVD - Pour 2 (6m)		
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	17-Oct-24	31-Oct-24			
LSCC10235	C&C WB OHVD - Pour 2 (6m)	15	01-Nov-24	15-Nov-24			
Launching Shaft		215	07-May-24 A	07-Dec-24			
LS - Top Slab		118	07-May-24 A	01-Sep-24			
A229448530	LS - EB Top slab Pour 3	118	07-May-24 A	01-Sep-24	LS - EB Top slab Pour 3		
A229448560	LS - WB Top slab Pour 3	118	07-May-24 A	01-Sep-24	LS - WB Top slab Pour 3		
Late Stitch/C&C		73	02-Sep-24	13-Nov-24			
LSCC10270	Late Stitch/C&C - OHVD Slab + ARL Walls (72m3)	20	02-Sep-24	21-Sep-24	Late Stitch/C&C - OHVD Slab + ARL Walls (72m3)		
LSCC10280	Late Stitch/C&C - Above RL headwall (16m3)	10	22-Sep-24	01-Oct-24	Late Stitch/C&C - Above RL headwall (16m3)		
LSCC10290	Late Stitch/C&C - Roof Slab (135m3) + falsework removal	22	02-Oct-24	23-Oct-24	Late Stitch/C&C - Roof Slab (135m3) + falsework removal		
LSCC10291	Late Stitch/C&C - Massfill breaking	7	24-Oct-24	30-Oct-24	Late Stitch/C&C - Massfill breaking		
LSCC10330	Late Stitch/C&C - Base Slab to Road Slab (NCPS)	14	31-Oct-24	13-Nov-24	Late Stitch/C&C - Base Slab to Road Slab (NCPS)		
Late Stitch/TSS		124	01-Jul-24	01-Nov-24			
LSCC10170	Late Stitch/TSS - WB OHVD Slab	39	01-Jul-24*	08-Aug-24	Late Stitch/TSS - WB OHVD Slab		
LSCC10260	Late Stitch/TSS - Above RL headwall (63m3)	28	09-Aug-24	05-Sep-24	Late Stitch/TSS - Above RL headwall (63m3)		
LSCC10261	Falsework removal	7	06-Sep-24	12-Sep-24	Falsework removal		
LSCC10271	Erection Temporary steel deck	14	13-Sep-24	26-Sep-24	Erection Temporary steel deck		
LSCC10300	Late Stitch/TSS - BRL slab - Drilling & exposing coupler (1200nos)	12	27-Sep-24	08-Oct-24	Late Stitch/TSS - BRL slab - Drilling & exposing coup		
LSCC10310	Late Stitch/TSS - BRL slab - Rebar fixing	12	09-Oct-24	20-Oct-24	Late Stitch/TSS - BRL slab - Rebar fixing		
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	12	21-Oct-24	01-Nov-24	Late Stitch/TSS - BRL slab - Curved formwork		
LS - Miscellaneous Structural Openings		120	10-Aug-24	07-Dec-24			
A229448610	Temporary cable procurement 4mth lead time (TBC)	120	10-Aug-24*	07-Dec-24	Temporary cable procurement 4mth lead time (TBC)		
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME & IS team cc		28	01-Nov-24	28-Nov-24			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Nov-24*	28-Nov-24	Stage 1 - Narrow the opening to 3.5m*2m RC works		
LSCC - Backfilling & Dwall Dismantling		161	09-May-24 A	16-Oct-24			
A229447760	Stage 1 backfilling (from -15.0mPD to -10.5mPD) 12000m3	161	09-May-24 A	16-Oct-24	Stage 1 backfilling (from -15.0mPD		
07 Tunnel Sub-sea (TSS)		329	28-Jan-24 A	21-Dec-24			
Tunnel Excavation - TBM from Kai Tak		298	11-Feb-24 A	04-Dec-24			
Eastbound (EB) - TBM S1282		287	11-Feb-24 A	23-Nov-24			
TBM Tunnelling		287	11-Feb-24 A	23-Nov-24			
CP21-26		218	11-Feb-24 A	15-Sep-24			
EBTBM1250	EB TBM stop	218	11-Feb-24 A	15-Sep-24	EB TBM stop		
CP26-30		69	16-Sep-24	23-Nov-24			
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	16-Sep-24	11-Oct-24	EB TBM Tunnelling CH8632-8675 (Seawall se		
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	12-Oct-24	23-Nov-24	EB TBM Tunnelling CH8675-8748 (Seawall section)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
Westbound (WB) - TBM S1281		137	21-Jul-24	04-Dec-24			
TBM Tunneling		137	21-Jul-24	04-Dec-24			
CP26-31		137	21-Jul-24	04-Dec-24			
A229444320	WB TBM Tunnelling CH8675-8776 (Seawall section)	60	21-Jul-24	18-Sep-24	WB TBM Tunnelling CH8675-8776 (Seawall section)		
A229444330	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)	38	19-Sep-24	26-Oct-24	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)		
A229445930	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)	39	27-Oct-24	04-Dec-24	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)		
Tunnel Civil Works (TCW) before TBM breakthrough		329	28-Jan-24 A	21-Dec-24			
Eastbound (EB)		278	28-Jan-24 A	31-Oct-24			
Temporary Services		14	01-Sep-24	14-Sep-24			
TBM slurry pipe relocation		14	01-Sep-24	14-Sep-24			
A229447660	TSS - EB NCPS Wall Pipe Relocation from CP21 to CP22	7	01-Sep-24*	07-Sep-24	TSS - EB NCPS Wall Pipe Relocation from CP21 to CP22		
A229447670	TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23	7	08-Sep-24	14-Sep-24	TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23		
Service Gallery		198	08-Mar-24 A	28-Oct-24			
CP21-26		198	08-Mar-24 A	28-Oct-24			
A229446190	EB TSS - ISIG Stoppage at CH8446	184	08-Mar-24 A	14-Oct-24	EB TSS - ISIG Stoppage at CH8446		
A229428552	EB TSS - Service Gallery up to CP 25	14	14-Oct-24	28-Oct-24	EB TSS - Service Gallery up to CP 25		
Below Road Level Installation		56	03-Jun-24	05-Aug-24			
MIMEP		56	03-Jun-24	05-Aug-24			
A229444660	EB TSS - MIMEP module installation up to CP11	56	03-Jun-24	05-Aug-24	EB TSS - MIMEP module installation up to CP11		
A229444690	EB TSS - MIMEP module installation up to CP24	56	03-Jun-24	05-Aug-24	EB TSS - MIMEP module installation up to CP24		
OHVD		203	28-Jan-24 A	17-Aug-24			
A229441810	EB TSS - ISSG stoppage at CP22	187	28-Jan-24 A	02-Aug-24	EB TSS - ISSG stoppage at CP22		
A229441820	EB TSS - ISSG up to CP23	6	02-Aug-24	07-Aug-24	EB TSS - ISSG up to CP23		
A229447560	EB TSS - ISSG dismantling for relocation to WB	10	08-Aug-24	17-Aug-24	EB TSS - ISSG dismantling for relocation to WB		
Fire Board - Road level		93	03-Jul-24	10-Oct-24			
A229447570	EB TSS - Fire Board - Wall NCPS up to CP22	93	03-Jul-24	10-Oct-24	EB TSS - Fire Board - Wall NCPS up to CP22		
Road Barrier		60	26-Jul-24	23-Sep-24			
NCPS		60	26-Jul-24	23-Sep-24			
TC10120	EB TSS - Road Barrier NCPS from CP19 to CP20	8	26-Jul-24	02-Aug-24	EB TSS - Road Barrier NCPS from CP19 to CP20		
TC10130	EB TSS - Road Barrier NCPS from CP20 to CP21	8	03-Aug-24	10-Aug-24	EB TSS - Road Barrier NCPS from CP20 to CP21		
TC10140	EB TSS - Road Barrier NCPS from CP21 to CP22	8	08-Sep-24	15-Sep-24	EB TSS - Road Barrier NCPS from CP21 to CP22		
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	16-Sep-24	23-Sep-24	EB TSS - Road Barrier NCPS from CP22 to CP23		
E&M Brackets		84	01-Aug-24	31-Oct-24			
NCPS		84	01-Aug-24	31-Oct-24			
A22180	EB TSS - E&M Brackets NCPS up to CP22	84	01-Aug-24*	31-Oct-24	EB TSS - E&M Brackets NCPS up to CP22		
TCSS Civil provision at OHVD soffit		27	06-Jul-24	02-Aug-24			
A229418542	EB TSS - TCSS Provision up to CP26	27	06-Jul-24	02-Aug-24	EB TSS - TCSS Provision up to CP26		
Westbound (WB)		142	02-Aug-24	21-Dec-24			
Service Gallery		46	19-Sep-24	03-Nov-24			
CP21-26		12	19-Sep-24	30-Sep-24			
A229445900	WB TSS - Service Gallery up to CP 26	12	19-Sep-24	30-Sep-24	WB TSS - Service Gallery up to CP 26		
CP26-31		8	27-Oct-24	03-Nov-24			
A229424680	WB TSS - Service Gallery up to CP 27	8	27-Oct-24	03-Nov-24	WB TSS - Service Gallery up to CP 27		
Corbel		65	29-Aug-24	13-Nov-24			
CP21-26		65	29-Aug-24	13-Nov-24			
A229415231	WB TSS - Corbel Structure & Curing up to CP25	15	29-Aug-24	13-Sep-24	WB TSS - Corbel Structure & Curing up to CP25		
A229415232	WB TSS - Corbel Structure & Curing up to CP26	15	26-Oct-24	13-Nov-24	WB TSS - Corbel Structure & Curing up to CP26		
OHVD		38	18-Aug-24	24-Sep-24			
CP26-30		38	18-Aug-24	24-Sep-24			
TC3180	WB - ISSG Transfer & Reassembly from EB	21	18-Aug-24	07-Sep-24	WB - ISSG Transfer & Reassembly from EB		
TC3170	WB TSS - OHVD up to CP23	4	08-Sep-24	11-Sep-24	WB TSS - OHVD up to CP23		
TC3160	WB TSS - OHVD up to CP24	4	12-Sep-24	16-Sep-24	WB TSS - OHVD up to CP24		
TC3120	WB TSS - OHVD up to CP25	4	20-Sep-24	24-Sep-24	WB TSS - OHVD up to CP25		
Fire Board - Tunnel Crown		66	02-Aug-24	06-Oct-24			
D12425	Aerial Platform re-assembly and WB Tunnel	12	02-Aug-24	13-Aug-24	Aerial Platform re-assembly and WB Tunnel		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
D12435	WB TSS - Fire board - Tunnel Crown up to CP22	6	14-Aug-24	19-Aug-24	WB TSS - Fire board - Tunnel Crown up to CP22		
D12515	WB TSS - Fire board - Tunnel Crown up to CP23	8	19-Aug-24	27-Aug-24	WB TSS - Fire board - Tunnel Crown up to CP23		
D12525	WB TSS - Fire board - Tunnel Crown up to CP24	8	27-Aug-24	04-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP24		
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	04-Sep-24	12-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	12-Sep-24	20-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	20-Sep-24	28-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	28-Sep-24	06-Oct-24	WB TSS - Fire board - Tunnel Crown up to CP28		
Fire Board - Road level		95	12-Sep-24	15-Dec-24			
A229446450	WB TSS - Fire Board - Road level up to CP23	14	12-Sep-24	25-Sep-24	WB TSS - Fire Board - Road level up to CP23		
A229446510	CP22 to CP24	95	12-Sep-24	15-Dec-24			
E&M Brackets		87	26-Sep-24	21-Dec-24			
TC11060	WB TSS - E&M Brackets up to CP23	6	26-Sep-24	01-Oct-24	WB TSS - E&M Brackets up to CP23		
TC11240	WB TSS - E&M Brackets up to CP21-CP24	87	26-Sep-24	21-Dec-24			
08 CKL Tunnel		213	02-Jun-24	31-Dec-24			
Eastbound CKL		213	02-Jun-24	31-Dec-24			
CKL10040	EB Type A - OHVD Formwork Assembly	14	15-Aug-24*	28-Aug-24	EB Type A - OHVD Formwork Assembly		
CKL10020	EVB Portal EB - OHVD	92	02-Jun-24*	01-Sep-24	EVB Portal EB - OHVD		
CKL10070	EB Type C - lining	77	01-Jul-24*	15-Sep-24	EB Type C - lining		
CKL10130	EB Type C - Crown formwork dismantling	14	16-Sep-24	29-Sep-24	EB Type C - Crown formwork dismantling		
CKL10090	EB Type A - OHVD	62	29-Aug-24	29-Oct-24	EB T		
CKL10220	EB Type A - E&M Brackets	30	15-Oct-24*	13-Nov-24			
CKL10210	EB CKL - E&M Installation (before BT)	60	01-Nov-24*	30-Dec-24			
CKL10140	EB Type C - OHVD	63	30-Oct-24*	31-Dec-24			
Westbound CKL		132	24-Jul-24	02-Dec-24			
CKL10030	WB CKL - Road Barrier CP32 to Portal	21	01-Aug-24*	21-Aug-24	WB CKL - Road Barrier CP32 to Portal		
CKL10050	WB CKL - Road Barrier CP32 to OHVD Bay 9)	14	22-Aug-24	04-Sep-24	WB CKL - Road Barrier CP32 to OHVD Bay 9)		
CKL10060	WB CKL - Pretunnel invert breaking (68m) 1m per day	68	24-Jul-24	29-Sep-24	WB CKL - Pretunnel invert breaking (68m) 1m per day		
CKL10080	WB CKL - Fireboard CH9238 to CH9258 CPS & NCPS	20	08-Oct-24*	27-Oct-24	WB CKL		
CKL10120	WB CKL - E&M Brackets (before BT up to OHVD Bay 11)	30	28-Oct-24	26-Nov-24			
CKL10150	WB - Big Bulkhead wall rebuild	45	15-Oct-24*	28-Nov-24			
CKL10100	EVB Portal WB - OHVD	92	02-Sep-24	02-Dec-24			
09 Cross Passages		150	14-Jul-24	10-Dec-24			
Cross Passages by Mini TBM (CP7 to CP29)		115	02-Aug-24	24-Nov-24			
CP25		115	02-Aug-24	24-Nov-24			
TD0110	CP25 - WB - Tympanum Civil works CH8489	27	02-Aug-24	28-Aug-24	CP25 - WB - Tympanum Civil works CH8489		
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	28-Oct-24	24-Nov-24			
CP26		27	01-Oct-24	27-Oct-24			
TD0210	CP26 - WB - Tympanum Civil works CH8588	27	01-Oct-24	27-Oct-24	CP26 - W		
Cross Passages @ CKL Tunnel (CP30 to CP33)		150	14-Jul-24	10-Dec-24			
CP30 advance works		124	09-Aug-24	10-Dec-24			
A229443620	CP30 - Excavation (13.6m2 * 14m, 200m3, 5m3/d)	44	09-Aug-24	21-Sep-24	CP30 - Excavation (13.6m2 * 14m, 200m3, 5m3/d)		
A229428832	CP30 - Base Slab & Kicker	40	22-Sep-24	31-Oct-24			
A229428842	CP30 - Lining & collar Structure	40	01-Nov-24	10-Dec-24			
CP31 advance works		78	04-Sep-24	20-Nov-24			
A229443880	CP31 - Backfill	26	04-Sep-24	29-Sep-24	CP31 - Backfill		
A229438416	CP31 - Lining Structure	26	30-Sep-24	25-Oct-24	CP31 - Lining		
A229422640	CP31 - Collar	26	26-Oct-24	20-Nov-24			
CP32		52	14-Jul-24	03-Sep-24			
A229438436	CP32 - Lining Structure	26	14-Jul-24	08-Aug-24	CP32 - Lining Structure		
A229422590	CP32 - Collar	26	09-Aug-24	03-Sep-24	CP32 - Collar		
CP33		126	24-Jul-24	26-Nov-24			
A1710	CP33 - Rock Plug Excavation	26	24-Jul-24	18-Aug-24	CP33 - Rock Plug Excavation		
A1720	CP33 - CP33/Type E Junction	67	19-Aug-24	24-Oct-24	CP33 - CP33/Ty		
A1980	CP33 - Lining Formwork Assembly	33	25-Oct-24	26-Nov-24			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
10 East Ventilation Building - EVB		880	20-Jul-24	19-Mar-25			
D12615	WB Base Slab + BL Wall	724	20-Jul-24	27-Sep-24	WB Base Slab + BL Wall		
D12645	WB BL Slab	29	28-Sep-24	30-Oct-24	WB BL Slab		
D12655	WB Portal Frame Erection	13	31-Oct-24	13-Nov-24	WB Portal Frame Erection		
GBP		137	31-Aug-24	28-Jan-25			
A40252	314 submission (VAC) by BYME	0		29-Oct-24			◆ 314 s
A40242	GBP Final amendment submission and approval	53	31-Aug-24*	29-Oct-24	GBP		
A40262	3 month approval period from FSD	83	30-Oct-24	28-Jan-25			
EVB Construction		264	03-Jun-24	19-Mar-25			
Building Structure + ABWF & E&M Works		264	03-Jun-24	19-Mar-25			
A229449430	EVB - RC works (LG2 OHVD Slabs EB & WB)	67	03-Jun-24*	13-Aug-24	EVB - RC works (LG2 OHVD Slabs EB & WB)		
A1040	EVB - Removal of Tower Crane (TC1)	3	30-Sep-24*	03-Oct-24	EVB - Removal of Tower Crane (TC1)		
A229449410	EVB - RC works (LG1 Walls & G/F Slab)	139	03-Jun-24*	31-Oct-24			
A229449420	EVB - RC works (G/F Walls & Roof Slab)	144	12-Oct-24	19-Mar-25			
Footbridge FB03		100	27-Jul-24	12-Nov-24			
A10040	Bridge Deck Construction + Bearing Installation	50	27-Jul-24	17-Sep-24	Bridge Deck Construction + Bearing Installation		
A10050	ABWF Works	50	19-Sep-24	12-Nov-24			
EVA & UU		68	27-Jul-24	08-Oct-24			
EVA Connection Deck Construction		54	27-Jul-24	23-Sep-24			
A100070	Slab formwork	16	27-Jul-24	12-Aug-24	Slab formwork		
A100080	Slab bottom pour	17	13-Aug-24	29-Aug-24	Slab bottom pour		
A100090	Slab top pour	9	30-Aug-24	07-Sep-24	Slab top pour		
A100100	Concrete curing	13	09-Sep-24	23-Sep-24	Concrete curing		
E&M works		27	09-Sep-24	08-Oct-24			
A100009	E&M works	27	09-Sep-24	08-Oct-24	E&M works		
Essential Criteria for FSI		143	25-Jul-24	27-Dec-24			
Power Egerization		143	25-Jul-24	27-Dec-24			
A229449470	CLP Rm - ABWF works	20	25-Jul-24*	14-Aug-24	CLP Rm - ABWF works		
A4001	CLP Rm - E&M works & CLP Pre-inspection	40	15-Aug-24	26-Sep-24	CLP Rm - E&M works & CLP Pre-inspection		
A4010	CLP Final Inspection / CLP Tx Rm - Handover to CLP	0		08-Oct-24	◆ CLP Final Inspection / CLP Tx Rm - Handover to CLP		
A4019	CLP Mobilization	27	09-Oct-24	06-Nov-24			
A4009	Available SO2 access for CLP	73	09-Oct-24	27-Dec-24			
Dangerous Goods Licenses		103	01-Aug-24	20-Nov-24			
A10070	Fuel Tank Room - ABWF works	13	01-Aug-24*	14-Aug-24	Fuel Tank Room - ABWF works		
A8000	Emergency Generator Room - ABWF works	13	15-Aug-24	28-Aug-24	Emergency Generator Room - ABWF works		
A8001	EVB - Generator delivery on site (TBC)	0		23-Sep-24	◆ EVB - Generator delivery on site (TBC)		
A10080	EVB - Oil Tank delivery on site (TBC)	0		23-Sep-24	◆ EVB - Oil Tank delivery on site (TBC)		
A10090	Waiting Period	7	24-Sep-24	30-Sep-24	Waiting Period		
A10100	FSD on-site Inspection	7	02-Oct-24	08-Oct-24	FSD on-site Inspection		
A10110	Oil Tank Installation and T&C	27	09-Oct-24	06-Nov-24			
A8010	Generator Installation	40	09-Oct-24	20-Nov-24			
Fireman Lift		67	29-Aug-24	11-Nov-24			
Lift Installation (by OTIS)		67	29-Aug-24	11-Nov-24			
A100145	Setting out and preparation work	3	29-Aug-24*	31-Aug-24	Setting out and preparation work		
A100150	Guide Rail Installation	7	02-Sep-24	07-Sep-24	Guide Rail Installation		
A100151	Machine & Controller Installation	7	09-Sep-24	14-Sep-24	Machine & Controller Installation		
A100160	Landing Door Builder's Work Modification	22	16-Sep-24	10-Oct-24	Landing Door Builder's Work Modification		
A100161	Pit Equipment installation	7	12-Oct-24	18-Oct-24	Pit Equipment installation		
A100170	Car Cage & CWT Frame Assembly	11	19-Oct-24*	30-Oct-24	Ca		
A100190	Electrical Installation	11	30-Oct-24	11-Nov-24			
FS Water Supply		78	13-Sep-24	06-Dec-24			
A6003	Watermain Installation	78	13-Sep-24*	06-Dec-24			
11 E&M Installation		207	02-Jun-24	25-Dec-24			
Eastbound TSS before CP21		195	02-Jun-24	13-Dec-24			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
E&M1050	EB TSS - CP16-21 E&M installation	90	02-Jun-24	30-Aug-24	EB TSS - CP16-21 E&M installation		
E&M1070	EB TSS - CP21-22 E&M installation	90	17-Jul-24	14-Oct-24	EB TSS - CP21-22 E&M installation		
E&M1010	EB TSS - CP7-11 E&M installation	90	15-Sep-24*	13-Dec-24	EB TSS - CP7-11 E&M installation		
Westbound TSS before CP21		90	27-Sep-24	25-Dec-24	Westbound TSS before CP21		
E&M1020	WB TSS - CP11-16 E&M installation	90	27-Sep-24	25-Dec-24	WB TSS - CP11-16 E&M installation		

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Sep	Oct	Nov
HKT2 P65Bis Programme DD 01Sep24							
Construction							
Trunk Road T2							
01 West Ventilation Building - WVB							
WVB - Essential Criteria for FSI							
WVB1750	WVB - FSI	7	01-Sep-24	07-Sep-24	WVB - FSI		
WVB - Remaining works after FSI							
External Works							
WVB1780	WVB - External Drainage (EVA side)	30	01-Oct-24*	30-Oct-24	WVB - External Drainage (EVA side)		
WVB1820	WVB - External Drainage (KFR side)	45	31-Oct-24	14-Dec-24			
WVB1810	WVB - Remaining External works	120	01-Oct-24	28-Jan-25			
Architectural Finishes							
WVB1790	WVB - Fins & Cladding (DPR side)	30	01-Oct-24*	30-Oct-24	WVB - Fins & Cladding (DPR side)		
WVB1800	WVB - Fins & Cladding (EVA side)	30	31-Oct-24	29-Nov-24			
WVB1830	WVB - Remaining Architecture works	135	01-Oct-24	12-Feb-25			
02 At-Grade Road - AGR							
Kiosk							
AGR1030	Kiosk - fabrication & delivery	97	16-Sep-24*	31-Dec-24	Kiosk - fabrication & delivery		
AGR - Road & Drainage works							
AGR1021	AGR - TCSS Provision CH5860-5962	40	07-Nov-24	18-Dec-24			
AGR1050	AGR - WB Road Side Barrier	60	07-Nov-24	05-Jan-25			
AGR1040	AGR - EB Drainage & Gully Installation	54	07-Nov-24	06-Jan-25			
03 Depressed Road - DPR							
DPR - Road works							
Temporary Platform Removal							
DPR10000	DPR - Temporary Platform removal	45	30-Sep-24*	13-Nov-24	DPR - Temporary Platform removal		
Street Furniture							
DPR10020	DPR - EB Road Barrier	50	14-Nov-24	02-Jan-25			
DPR10090	DPR - WB Road Barrier	50	14-Nov-24	02-Jan-25			
Rising Main							
A229449960	Rising Main Steel Tower	15	14-Nov-24	29-Nov-24			
A229449970	Rising Main Pillar Box	18	29-Nov-24	18-Dec-24			
DPR - Final Works							
GRC Panel							
DPR10040	DPR - GRC Panel installation	181	14-Nov-24	13-May-25			
05 Supporting Underground Structure - SUS							
SUS - Tunnel Structure Works							
Eastbound Structure							
EB Skin Wall							
Crown							
A229448430	EB SUS - Skin Wall - Crown Level Bay 5	8	01-Sep-24	08-Sep-24	EB SUS - Skin Wall - Crown Level Bay 5		
A229448440	EB SUS - Skin Wall - Crown Level Bay 6	8	09-Sep-24	16-Sep-24	EB SUS - Skin Wall - Crown Level Bay 6		
A229448450	EB SUS - Skin Wall - Crown Level Bay 7	8	17-Sep-24	24-Sep-24	EB SUS - Skin Wall - Crown Level Bay 7		
A229448460	EB SUS - Skin Wall - Crown Level Bay 8	8	25-Sep-24	02-Oct-24	EB SUS - Skin Wall - Crown Level Bay 8		
A229448470	EB SUS - Skin Wall - Crown Level Bay 9	8	03-Oct-24	10-Oct-24	EB SUS - Skin Wall - Crown Level Bay 9		
SUS - Tunnel Civil Works							
Eastbound TCW							
EB Fireboard							
Crown level							
A229447820	SUS - EB - Fire Board - Tunnel crown (skin wall)	6	12-Oct-24	17-Oct-24	SUS - EB - Fire Board - Tunnel crown (skin wall)		
EB E&M brackets							
A229446330	EB SUS - E&M brackets NCPS	21	01-Oct-24*	21-Oct-24	EB SUS - E&M brackets NCPS		
EB TCSS provision							
SUS10070	SUS EB - TCSS provision	24	22-Oct-24	14-Nov-24	SUS EB - TCSS provision		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep24-Nov24)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Sep	Oct	Nov
EB Road Barrier							
SUS10060	SUS EB - Road Barrier	45	22-Oct-24	05-Dec-24*			
Westbound TCW							
WB Fireboard							
Road level							
A8490	SUS - WB - Fire Board - Road Level NCPS remaining	26	02-Sep-24	28-Sep-24			
WB E&M brackets							
A229446310	WB SUS - E&M brackets NCPS	24	29-Sep-24	22-Oct-24			
WB TCSS provision							
SUS10090	SUS WB - TCSS provision	24	23-Oct-24	15-Nov-24			
WB Road Barrier							
SUS10080	SUS WB - Road Barrier	45	23-Oct-24	06-Dec-24			
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Structure works							
Cut & Cover Tunnel							
C&C OHVD							
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	05-Oct-24	19-Oct-24			
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	20-Oct-24	03-Nov-24			
LSCC10235	C&C WB OHVD - Pour 2 (6m)	15	04-Nov-24	18-Nov-24			
LSCC10240	C&C WB OHVD - Pour 3 (5m)	15	19-Nov-24	03-Dec-24			
Launching Shaft							
Late Stitch/C&C							
LSCC10270	Late Stitch/C&C - OHVD Slab	20	05-Sep-24	24-Sep-24			
LSCC10280	Late Stitch/C&C - Above RL headwall	10	25-Sep-24	04-Oct-24			
LSCC10290	Late Stitch/C&C - Roof Slab + falsework removal	30	05-Oct-24	03-Nov-24			
LSCC10291	Late Stitch/C&C - Massfill breaking	7	04-Nov-24	10-Nov-24			
LSCC10330	Late Stitch/C&C - Base Slab to Road Slab (NCPS)	14	11-Nov-24	24-Nov-24			
LSCC10340	Late Stitch/C&C - NCPS Walls + Formwork removal	13	25-Nov-24	07-Dec-24			
Late Stitch/TSS							
LSCC10260	Late Stitch/TSS - Above RL headwall (63m3)	28	01-Sep-24	28-Sep-24			
LSCC10261	Falsework removal	7	29-Sep-24	05-Oct-24			
LSCC10271	Removal and Erection of Temporary steel deck	14	06-Oct-24	19-Oct-24			
LSCC10300	Late Stitch/TSS - BRL slab - Drilling & exposing coupler (1200nos)	18	20-Oct-24	06-Nov-24			
LSCC10310	Late Stitch/TSS - BRL slab - Rebar fixing	12	07-Nov-24	18-Nov-24			
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	12	19-Nov-24	30-Nov-24			
LS - Miscellaneous Structural Openings							
A229448610	Temporary cable procurement 4mth lead time (TBC)	98	01-Sep-24*	07-Dec-24			
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8							
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Nov-24*	28-Nov-24			
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Nov-24	19-Dec-24			
LSCC - Backfilling & Dwall Dismantling							
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD)	150	20-Sep-24*	16-Feb-25			
07 Tunnel Sub-sea (TSS)							
Tunnel Advance Excavation - D&Br from CKL							
CKL1022	WB CKL - Pretunnel invert breaking (21m remaining) 1m per day	23	01-Sep-24	23-Sep-24			
CKL1030	WB CKL - Demo at Pre-tunnel	7	24-Sep-24	30-Sep-24			
CKL1045	WB CKL - Additional excavation at Bulkhead location	31	01-Oct-24	31-Oct-24			
CKL1090	WB - Big Bulkhead wall rebuild	45	01-Nov-24*	15-Dec-24			
Tunnel Excavation - TBM from Kai Tak							
Eastbound (EB) - TBM S1282							
TBM Tunnelling							
CP26-30							
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	15-Sep-24	10-Oct-24			
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	11-Oct-24	22-Nov-24			
EBTBM1280	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)	10	23-Nov-24	02-Dec-24			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep24-Nov24)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Sep	Oct	Nov
Westbound (WB) - TBM S1281							
TBM Tunneling							
CP26-31							
A2294495611	WB TBM Tunnelling CH878750-8776 (Seawall section)	16	01-Sep-24*	16-Sep-24	WB TBM Tunnelling CH878750-8776 (Seawall section)		
A229449562	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)	38	17-Sep-24	24-Oct-24	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)		
A229449563	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)	39	25-Oct-24	02-Dec-24			
Tunnel Civil Works before TBM breakthrough							
Eastbound (EB)							
Temporary Services							
TBM slurry pipe relocation							
A229447660	TSS - EB NCPS Wall Pipe Relocation from CP21 to CP22	7	01-Sep-24*	07-Sep-24	TSS - EB NCPS Wall Pipe Relocation from CP21 to CP22		
A229447670	TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23	7	08-Sep-24	14-Sep-24	TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23		
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	22-Nov-24	29-Nov-24			
Service Gallery							
CP21-26							
A229428552	EB TSS - Service Gallery up to CP 25	14	11-Oct-24	26-Oct-24	EB TSS - Service Gallery up to CP 25		
Below Road Level Installation							
FSIRoom							
FSIRoom 3 @ CP14							
A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-Sep-24	21-Sep-24	EB TSS - FSI Room 3 - civil works (completed)		
FSIRoom 5 @ CP16							
A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-Sep-24	21-Sep-24	EB TSS - FSI Room 5 - civil works (completed)		
FSIRoom 7 @ CP21							
A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-Sep-24	21-Sep-24	EB TSS - FSI Room 7 - civil works (completed)		
Low Point @ CP12							
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-Sep-24	28-Sep-24	EB TSS - Low Point Sump Pit - RC works (completed)		
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-Sep-24	28-Sep-24	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
Corbel							
CP21-26							
A229415952	EB TSS - Corbel Structure up to CP24	9	28-Sep-24	11-Oct-24	EB TSS - Corbel Structure up to CP24		
Fire Board - Road level							
A229447570	EB TSS - Fire Board - Wall NCPS up to CP22	34	02-Sep-24	09-Oct-24	EB TSS - Fire Board - Wall NCPS up to CP22		
Road Barrier							
NCPS							
TC10140	EB TSS - Road Barrier NCPS from CP21 to CP22	8	08-Sep-24	15-Sep-24	EB TSS - Road Barrier NCPS from CP21 to CP22		
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	16-Sep-24	23-Sep-24	EB TSS - Road Barrier NCPS from CP22 to CP23		
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	29-Nov-24	07-Dec-24			
E&M Brackets							
NCPS							
A22180	EB TSS - E&M Brackets NCPS up to CP22	81	02-Sep-24*	28-Nov-24	EB TSS - E&M Brackets NCPS up to CP22		
Westbound (WB)							
Temporary Services							
TBM slurry pipe relocation							
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	22-Nov-24	29-Nov-24			
Service Gallery							
CP21-26							
A229445900	WB TSS - Service Gallery up to CP 26	12	17-Sep-24	28-Sep-24	WB TSS - Service Gallery up to CP 26		
CP26-31							
A229424680	WB TSS - Service Gallery up to CP 27	8	25-Oct-24	01-Nov-24	WB TSS - Service Gallery up to CP 27		
Below Road Level Installation							
Low Point @ CP12							
TC11340	WB TSS - Low Point Sump Pit - RC works (completed)	28	01-Sep-24	28-Sep-24	WB TSS - Low Point Sump Pit - RC works (completed)		
FSIRoom							
FSIRoom 2 @ CP14							
TC11350	EB TSS - FSI Room 2 - civil works (completed)	21	01-Sep-24	21-Sep-24	EB TSS - FSI Room 2 - civil works (completed)		
FSIRoom 4 @ CP16							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep24-Nov24)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Sep	Oct	Nov
TC11360	EB TSS - FSI Room 4 - civil works (completed)	21	01-Sep-24	21-Sep-24	EB TSS - FSI Room 4 - civil works (completed)		
FSI Room 6 @ CP21		21	01-Sep-24	21-Sep-24			
TC11370	EB TSS - FSI Room 6 - civil works (completed)	21	01-Sep-24	21-Sep-24	EB TSS - FSI Room 6 - civil works (completed)		
FSI Room 8 @ CP25		21	29-Sep-24	19-Oct-24			
A229450020	EB TSS - FSI Room 8 - civil works	21	29-Sep-24	19-Oct-24	EB TSS - FSI Room 8 - civil works		
Corbel		87	01-Sep-24	26-Nov-24			
CP21-26		87	01-Sep-24	26-Nov-24			
TC11200	WB TSS - Corbel Structure & Curing up to CH8850	15	01-Sep-24	15-Sep-24	WB TSS - Corbel Structure & Curing up to CH8850		
A229415231	WB TSS - Corbel Structure & Curing up to CP25	15	02-Sep-24	17-Sep-24	WB TSS - Corbel Structure & Curing up to CP25		
A229415232	WB TSS - Corbel Structure & Curing up to CP26	15	24-Oct-24	11-Nov-24	WB TSS - Corbel Structure & Curing up to CP26		
A229415242	WB TSS - Corbel Structure & Curing up to CP27	15	11-Nov-24	26-Nov-24	WB TSS - Corbel Structure & Curing up to CP27		
OHVD		122	01-Sep-24	01-Jan-25			
CP26-30		122	01-Sep-24	01-Jan-25			
TC3180	WB - ISSG Transfer & Reassembly from EB	21	01-Sep-24	21-Sep-24	WB - ISSG Transfer & Reassembly from EB		
TC3170	WB TSS - OHVD up to CP23	4	22-Sep-24	25-Sep-24	WB TSS - OHVD up to CP23		
TC3160	WB TSS - OHVD up to CP24	4	26-Sep-24	29-Sep-24	WB TSS - OHVD up to CP24		
TC3120	WB TSS - OHVD up to CP25	4	30-Sep-24	03-Oct-24	WB TSS - OHVD up to CP25		
TC3130	WB TSS - OHVD up to CP26	4	11-Nov-24	15-Nov-24	WB TSS - OHVD up to CP26		
TC3140	WB TSS - OHVD up to CP27	4	26-Nov-24	30-Nov-24	WB TSS - OHVD up to CP27		
TC11260	LoE - WB Corbel Before	101	22-Sep-24	01-Jan-25	LoE - WB Corbel Before		
Fire Board - Tunnel Crown		32	01-Sep-24	02-Oct-24			
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	01-Sep-24	08-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Sep-24	16-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Sep-24	24-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Sep-24	02-Oct-24	WB TSS - Fire board - Tunnel Crown up to CP28		
Fire Board - Road level		79	26-Sep-24	13-Dec-24			
A229446450	WB TSS - Fire Board - Road level up to CP23	14	26-Sep-24	09-Oct-24	WB TSS - Fire Board - Road level up to CP23		
A229446460	WB TSS - Fire Board - Road level up to CP24	14	29-Nov-24	13-Dec-24	WB TSS - Fire Board - Road level up to CP24		
A229446510	CP22 to CP24	79	26-Sep-24	13-Dec-24	CP22 to CP24		
Road Barrier		108	04-Nov-24	20-Feb-25			
A229447840	WB TSS - Road Barrier CPS up to CP25	7	04-Nov-24	11-Nov-24	WB TSS - Road Barrier CPS up to CP25		
A229447850	WB TSS - Road Barrier CPS up to CP26	7	11-Nov-24	18-Nov-24	WB TSS - Road Barrier CPS up to CP26		
A229447870	24 to 26	108	04-Nov-24	20-Feb-25	24 to 26		
E&M Brackets		71	10-Oct-24	19-Dec-24			
TC11060	WB TSS - E&M Brackets up to CP23	6	10-Oct-24	15-Oct-24	WB TSS - E&M Brackets up to CP23		
TC11240	WB TSS - E&M Brackets up to CP23-CP24	71	10-Oct-24	19-Dec-24	WB TSS - E&M Brackets up to CP23-CP24		
08 CKL Tunnel		109	01-Sep-24	19-Dec-24			
Tunnel Structure before TBM breakthrough		109	01-Sep-24	19-Dec-24			
Eastbound (EB)		109	01-Sep-24	19-Dec-24			
EB Type C		109	01-Sep-24	19-Dec-24			
Lining		27	01-Sep-24	27-Sep-24			
A229449810	EB Type C1&C2 - Crown Bay 24	9	01-Sep-24	09-Sep-24	EB Type C1&C2 - Crown Bay 24		
A229449820	EB Type C1&C2 - Crown Formwork Dismantling	18	10-Sep-24	27-Sep-24	EB Type C1&C2 - Crown Formwork Dismantling		
OHVD		79	25-Sep-24	19-Dec-24			
A2041	EB Type C - OHVD (16 bays @6m, 4d/bay + 30d formwork ass. &	79	25-Sep-24	19-Dec-24	EB Type C - OHVD (16 bays @6m, 4d/bay + 30d formwork ass. &		
EB Type AD&Br		14	11-Sep-24	24-Sep-24			
OHVD		14	11-Sep-24	24-Sep-24			
A1790	EB - A1 OHVD Traveler modification to C1 OHVD Traveler	14	11-Sep-24	24-Sep-24	EB - A1 OHVD Traveler modification to C1 OHVD Traveler		
Tunnel Civil Works before TBM breakthrough		40	02-Sep-24	19-Oct-24			
Eastbound (EB)		40	02-Sep-24	19-Oct-24			
EB Type AD&Br		40	02-Sep-24	19-Oct-24			
MIMEP		40	02-Sep-24	19-Oct-24			
A22944700	EB Type A Dr&BI - MIMEP module installation	40	02-Sep-24	19-Oct-24	EB Type A Dr&BI - MIMEP module installation		
09 Cross Passages		133	01-Sep-24	11-Jan-25			
Cross Passages @ TSS (CP7 to CP29)		73	29-Sep-24	10-Dec-24			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep24-Nov24)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Sep	Oct	Nov
CP25 to CP29							
CP25							
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	26-Oct-24	22-Nov-24			CP25 - EB - Tympanum Civil works CH8489
A7950	CP25 - CP TBM cycle	18	22-Nov-24	10-Dec-24			
CP26							
TD0210	CP26 - WB - Tympanum Civil works CH8588	27	29-Sep-24	25-Oct-24			CP26 - WB - Tympanum Civil works CH8588
Cross Passages @ CKL Tunnel (CP30 to CP33)							
10 East Ventilation Building - EVB							
Structure Works							
LG2/F OHVD Slab							
EVB1290	EVB - RC works (LG2/F; OHVD S5)	24	15-Sep-24	08-Oct-24			EVB - RC works (LG2/F; OHVD S5)
G/F Walls & R/F Slab							
EVB1260	EVB - RC works (R/F slab - S5)	7	18-Sep-24	24-Sep-24			EVB - RC works (R/F slab - S5)
EVB1280	EVB - Removal of Tower Crane TC1 (*scheduled on 02Oct24)	4	02-Oct-24*	05-Oct-24			EVB - Removal of Tower Crane TC1 (*scheduled on 02Oct24)
R/F Walls & UR/F Slab							
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	06-Oct-24	30-Jan-25			
ABWF Works							
Door & Louvre installation							
EVB1510	EVB - Door installation	107	01-Nov-24*	15-Feb-25			
EVB1530	EVB - Louvre installation	145	15-Oct-24*	08-Mar-25			
Footbridge FB03							
EVB1380	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing read	36	02-Oct-24	09-Nov-24			FB-03 - Bridge Deck Delivery & Assembly (subject to Footing read
EVB1420	FB-03 - Steel Bridge Installation	6	09-Nov-24	15-Nov-24			FB-03 - Steel Bridge Installation
Potential VO							
EVB1320	Potential VO (subject to confirmation from HMJV)	0	01-Sep-24	01-Sep-24			Potential VO (subject to confirmation from HMJV)
EVB1590	Potential VO - Preparation	12	01-Sep-24	12-Sep-24			Potential VO - Preparation
EVB1640	Footing construction + Bearing installation	36	13-Sep-24	18-Oct-24			Footing construction + Bearing installation
Statutory Procedures							
GBP & VAC submission							
EVB1570	GBP Final amendment submission & approval	48	16-Sep-24*	08-Nov-24			GBP Final amendment submission & approval
EVB1580	VAC submission & 3 mth approval period by FSD	82	08-Nov-24	08-Feb-25			
Power Egerization							
EVB1390	CLP Installation & T&C	83	16-Sep-24	14-Dec-24			
Dangerous Goods Licenses							
EVB1310	Oil Tank & Genset Delivery and Installation	48	14-Sep-24	07-Nov-24			Oil Tank & Genset Delivery and Installation
EVB1330	DG Licenses inspection	36	07-Nov-24	13-Dec-24			
Lift Installation							
EVB1370	Lift Shaft - Lift Installation	80	05-Sep-24	30-Nov-24			
FS Water Supply							
EVB1410	EVB - Final Watermain installation after given full access	24	27-Nov-24	20-Dec-24			
11 Tunnel E & M Installation							
E&M - Cabling works							
SUS to CKL							
Eastbound							
E&MC1050	EB TSS - CP7-11 - E&M installation	90	15-Sep-24*	13-Dec-24			
E&MC1080	EB TSS - CP11-16 E&M installation	90	30-Oct-24*	27-Jan-25			
E&MC1010	EB SUS - E&M Installation	120	22-Oct-24	18-Feb-25			
Westbound							
E&MC1060	WB TSS - CP11-16 E&M installation	90	27-Sep-24	25-Dec-24			
E&MC1070	WB TSS - CP16-21 E&M installation	90	11-Nov-24	08-Feb-25			
E&MC1030	WB SUS - E&M Installation	120	23-Oct-24	19-Feb-25			
12 Projectwide TCSS Installation							
Eastbound							
TE160	EB - TCSS Installation concurrent with E&M installation	341	15-Sep-24	21-Aug-25			

- ◆ Milestones
- Planned Bar
- Actual Bar










Activity ID	Activity Name	Dur	Start	Finish	2024		
					Sep	Oct	Nov
14 Projectwide Final Works							
Tunnel Cladding (VE Panel)							
Westbound							
Typical Subframe & Niche							
VE10060	VE Panel - Subframe - WB TSS CP7-11 CPS & NCPS	21	26-Nov-24*	16-Dec-24			
Infrastructure Works							
03 Hoi Bun Road / Cheung Yip Street / Wang Chiu Road Junction							
Landscape Softworks (KD-28)							
A229428222	KD-28 - Completion of Section 9F	0	02-Sep-24	02-Sep-24*	◆ KD-28 - Completion of Section 9F		
05 Common Utility Enclosure (CUE) (KD-39)							
CUE at L10(N)							
CUE ABWF works							
CUE10480	Firedoor	12	16-Sep-24	28-Sep-24			
CUE10480	Firedoor	12	16-Sep-24	28-Sep-24			
VO - Plantroom for CUE Sprinkler System							
Power Energization							
CUE10411	Power Energization	0	05-Sep-24	05-Sep-24			
CUE10510	T&C	24	06-Sep-24	03-Oct-24			
Water Supply for Sprinkler System							
CUE10370	WWO 46 Part IV application & inspection	12	02-Sep-24	13-Sep-24			
CUE10430	Water Sampling Test (by WSD)	4	13-Sep-24	19-Sep-24			
CUE10470	Watermeter Installation (by WSD)	2	19-Sep-24	21-Sep-24			
Overall T&C and FSI							
CUE10520	FS314/501 Submission	0	21-Sep-24	21-Sep-24*			
CUE10530	Waiting Period	12	21-Sep-24	04-Oct-24			
CUE10550	CUE FSI	6	05-Oct-24	10-Oct-24			
CUE10560	KD-39 - Completion of Section 13 - Ready for commissioning of CI	0	24-Oct-24	24-Oct-24			
CUE10551	Waiting Period for Issuance of Certificate	12	12-Oct-24	24-Oct-24			
06 Road S20							
VO - Charging Station Run-in							
A229447410	Pavement and Finishing	16	16-Sep-24	01-Oct-24			
A229447410	Pavement and Finishing	16	16-Sep-24	01-Oct-24			
VO - KFR Watermain modification							
A229448970	Footpath - Backfilling	7	15-Sep-24	21-Sep-24			
A229448980	Carriageway - ELS (10m)	21	01-Sep-24	21-Sep-24			
A229448990	Carriageway - pipe installation (10m)	7	22-Sep-24	28-Sep-24			
A229449000	T&C and connection	14	29-Sep-24	12-Oct-24			
A229449010	Reinstatement	7	13-Oct-24	19-Oct-24			
07 Road L10(N)							
L10(N) Landscape (KD-26)							
LN10110	L10(N) - Landscape softwork (TBC)	29	01-Nov-24	30-Nov-24			
LN10110	L10(N) - Landscape softwork (TBC)	29	01-Nov-24	30-Nov-24			
L10(N) Remaining works							
LN10100	Road L10N - Drainage T&C	21	13-Oct-24	02-Nov-24			
LN10130	Road L10N - Street furniture & road signage	61	01-Nov-24	31-Dec-24			
08 Road L10(S) & L18							
L10(S) & L18 Landscape (KD-24)							
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0	31-Oct-24	31-Oct-24			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	28	02-Oct-24*	31-Oct-24			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	28	02-Oct-24*	31-Oct-24			
L10(S) & L18 Remaining works							
Miscellaneous road works							
A229448740	Street furniture & road signage	61	01-Sep-24*	31-Oct-24			
A229448760	L10 (S) & L18 - Road Lighting	60	01-Oct-24*	29-Nov-24			
Preparation for road opening							
A229448670	NAH Sewage Tapping Replacement Work - Part 1	21	01-Sep-24*	21-Sep-24			
A229448680	NAH Sewage Tapping Replacement Work - Part 2	21	22-Sep-24	12-Oct-24			
A229448690	NAH Sewage Tapping Replacement Work - Part 3	21	13-Oct-24	02-Nov-24			


- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep24-Nov24)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Sep	Oct	Nov
A229448700	NAH Sewage Tapping Replacement Work - Part 4	21	03-Nov-24	23-Nov-24			 NAH Sewage
A229448710	L10 (S) & L18 - Footpath reinstatement	14	24-Nov-24	07-Dec-24			
Roadside Area adjacent to L10(S)		30	31-Oct-24	30-Nov-24			
Design		0	31-Oct-24	31-Oct-24			
A229448780	Design Approval - Western Portal (168000)	0		31-Oct-24			◆ Design Approval - Western Portal (168000)
A229448790	Design Approval - Roadworks (079000)	0		31-Oct-24			◆ Design Approval - Roadworks (079000)
Roadworks		30	01-Nov-24	30-Nov-24			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Nov-24*	30-Nov-24			
09 Footbridge FB-02 (KD-17 achieved)		77	15-Sep-24	30-Nov-24			
FB-02 Remaining works		77	15-Sep-24	30-Nov-24			
FB211090	Planter Drainboard delivery on site	0	01-Oct-24*				◆ Planter Drainboard delivery on site
FB211100	Planter Drainboard installation	14	01-Oct-24*	14-Oct-24			Planter Drainboard installation
FB211110	Soft landscape	28	15-Oct-24	11-Nov-24			Soft landscape
FB211080	HyD VO - Drainage Enhancement	60	15-Sep-24*	13-Nov-24			HyD VO - Drainage Enhancement
KF64 reinstatement		30	01-Nov-24	30-Nov-24			
FB211120	KF64 reinstatement - Canopy	30	01-Nov-24*	30-Nov-24			

- ◆ Milestones
-  Planned Bar
-  Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024									
										Aug 32	Sep 33	Oct 34	Nov 35						
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works																			
Access Dates																			
AC1000	Portion 1 - South Apron Up to SUS	0	01-Sep-24			12-Jun-24													
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Sep-24			11-Jan-25													
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Sep-24			01-Jun-24													
AC1040	Underpass S21	0	01-Sep-24			26-Apr-25													
AC1050	Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	0	01-Sep-24			23-Aug-24													
AC1060	Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	0	01-Sep-24			23-Aug-24													
AC1070	Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	0	01-Sep-24			23-Aug-24													
AC1080	Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750	0	01-Sep-24			04-Oct-24													
AC1090	Portion 2 - LS - CKL Tunnel CH 8+750 to CH 9+250	0	07-Nov-24			07-Nov-24													◆
Summary by Cost Center																			
Cost Center B - Central System																			
SC1070	SCT Plan Submission & Approval for Central System	84	02-Sep-24	14-Oct-24	14-Mar-25	14-Mar-25	06-Jul-24		DS2940: SS										
SC1090	SAT Plan Submission & Approval for Central System	78	02-Sep-24	04-Dec-24	07-Jan-25	11-Apr-25			DS3500: SS										
SC1080	Site Installation of Central System	84	02-Oct-24	10-Jan-25	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS										
Cost Center C - Traffic Control Devices																			
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	02-Sep-24	27-Sep-24	30-Aug-24	30-Aug-24	31-Aug-23		DS5890: SS										
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Sep-24	30-Dec-24	10-Dec-24	10-Dec-24	16-Sep-23		EM1320: SS										
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	84	02-Oct-24	10-Jan-25	12-Nov-24	22-Feb-25			DS2980: SS										
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	31-Oct-24	11-Feb-25	30-Dec-24	11-Apr-25			DS3540: SS										
Cost Center D - Communication System																			
SC1280	Installation Drawing Preparation, Submission & Approval for Communication System	60	02-Sep-24	02-Sep-24	07-Oct-24	07-Oct-24	22-Apr-24		DS5930: SS										
SC1340	SCT Plan Submission & Approval for Communication System	84	02-Sep-24	11-Dec-24	24-Oct-24	14-Mar-25			DS3020: SS										
SC1350	SAT Plan Submission & Approval for Communication System	80	16-Sep-24	20-Dec-24	07-Nov-24	13-Feb-25			DS3580: SS										
SC1330	Site Installation of Communication System	69	12-Nov-24	05-Feb-25	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS										
Cost Center E - CCTV System																			
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	02-Sep-24	27-Sep-24	02-Feb-27	02-Feb-27	01-Mar-23		DS5970: SS										
SC1430	FAT Plan Submission & Approval for CCTV System	72					13-Dec-23	31-Jul-24	DS4050: SS										
SC1460	SCT Plan Submission & Approval for CCTV System	84	02-Sep-24	14-Oct-24	03-Feb-25	03-Feb-25	24-Jun-24		DS3060: SS										
SC1480	SAT Plan Submission & Approval for CCTV System	84	02-Sep-24	11-Dec-24	24-Dec-24	07-Apr-25			DS3620: SS										
SC1470	Site Installation of CCTV System	61	29-Oct-24	09-Jan-25	25-Sep-24	12-Mar-25			SW1060: SS, SW1940: SS										
Cost Center F - PABX System																			
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	02-Sep-24	27-Sep-24	13-Dec-24	13-Dec-24	27-Jul-23		DS6010: SS										
SC1600	SCT Plan Submission & Approval for PABX System	84	02-Sep-24	14-Oct-24	07-Apr-25	07-Apr-25	28-Jun-24		DS3100: SS										
SC1610	SAT Plan Submission & Approval for PABX System	84	23-Sep-24	02-Jan-25	16-Apr-25	26-Jul-25			DS3660: SS										
SC1590	Site Installation of PABX System	89	02-Oct-24	16-Jan-25	06-Jan-25	07-Apr-25			SW2380: SS										
Cost Center G - ET System																			
SC1730	SCT Plan Submission & Approval for ET System	84	02-Sep-24	11-Dec-24	12-Nov-24	08-Mar-25			DS3140: SS										
SC1740	SAT Plan Submission & Approval for ET System	84	14-Nov-24	25-Feb-25	23-Jan-25	07-May-25			DS3700: SS										
Cost Center H - PA System																			
SC1850	SCT Plan Submission & Approval for PA System	84	02-Sep-24	12-Sep-24	22-Mar-25	22-Mar-25	11-Jun-24		DS3180: SS										
SC1870	SAT Plan Submission & Approval for PA System	84	05-Sep-24	14-Dec-24	01-Apr-25	12-Jul-25			DS3740: SS										



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
SC1860	Site Installation of PA System	77	02-Oct-24	02-Jan-25	06-Jan-25	22-Mar-25			SW2370: SS				
Cost Center I - Radio System		156	02-Sep-24	11-Mar-25	29-Oct-24	07-May-25							
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	02-Sep-24	13-Nov-24	08-Nov-24	18-Jan-25			DS6130: SS				
SC1980	SCT Plan Submission & Approval for Radio System	84	02-Sep-24	11-Dec-24	29-Oct-24	15-Mar-25			DS3220: SS				
SC1990	Site Installation of Radio System	95	02-Oct-24	23-Jan-25	06-Jan-25	21-Apr-25			SW2390: SS				
SC2000	SAT Plan Submission & Approval for Radio System	84	28-Nov-24	11-Mar-25	23-Jan-25	07-May-25			DS3780: SS				
Cost Center J - Detection System		427	01-Sep-24	11-Apr-25	01-Nov-23	02-Feb-27	24-May-23						
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	02-Sep-24	27-Sep-24	02-Feb-27	02-Feb-27	24-May-23		DS6170: SS				
SC2100	Equipment Manufacturing & Delivery for Detection System	90	01-Sep-24	02-Oct-24	09-Jan-25	09-Jan-25	01-Aug-23		EM1100: SS, EM1660: SS				
SC2090	FAT of Detection System	87	01-Sep-24	04-Oct-24	01-Nov-23	28-Aug-24	31-Oct-23		EM1100: FS, EM1660: FS				
SC2080	FAT Plan Submission & Approval for Detection System	66	02-Sep-24	02-Oct-24	09-Jan-25	09-Jan-25	19-Apr-24		DS4450: SS, DS8420: SS				
SC2110	SCT Plan Submission & Approval for Detection System	84	02-Sep-24	11-Dec-24	09-Sep-24	17-Jan-25			DS3260: SS				
SC2120	Site Installation of Detection System	140	24-Oct-24	11-Apr-25	05-Sep-24	12-Mar-25			SW1070: SS, SW1250: SS				
Cost Center K - Manual Fallback System		259	01-Sep-24	11-Dec-24	24-Jul-24	14-Mar-25	31-Aug-23						
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	02-Sep-24	27-Sep-24	05-Feb-25	05-Feb-25	31-Aug-23		DS6210: SS				
SC2250	SCT Plan Submission & Approval for Manual Fallback System	84	02-Sep-24	14-Oct-24	14-Mar-25	14-Mar-25	06-Jul-24		DS3300: SS				
SC2200	Post FAT Configuration for Manual Fallback System	90	01-Sep-24	29-Oct-24	24-Jul-24	05-Feb-25	23-Jul-24		EM1540: FS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Sep-24	11-Dec-24	12-Nov-24	22-Feb-25			DS3860: SS				
SC2240	Site Installation of Manual Fallback System	25	30-Oct-24	27-Nov-24	06-Feb-25	05-Mar-25			EM1110: FS				
Cost Center L - Speed Enforcement System		125	02-Sep-24	03-Feb-25	30-Nov-24	07-May-25							
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Sep-24	13-Nov-24	17-Dec-24	01-Mar-25			DS6290: SS				
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	02-Sep-24	11-Dec-24	30-Nov-24	22-Mar-25			DS3380: SS				
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Oct-24	10-Jan-25	30-Dec-24	11-Apr-25			DS3940: SS				
SC2390	Site Installation of Speed Enforcement System	65	14-Nov-24	03-Feb-25	03-Mar-25	07-May-25			SW2330: SS				
Cost Center M - Power Distribution System		140	02-Sep-24	20-Feb-25	13-Aug-24	14-May-25							
SC2490	SCT Plan Submission & Approval for Power Distribution System	84	02-Sep-24	11-Dec-24	13-Aug-24	21-Nov-24			DS3420: SS				
SC2480	Site Installation of Power Distribution System	101	21-Oct-24	20-Feb-25	11-Mar-25	14-May-25			SW1920: SS, SW2250: SS				
Cost Center N - Government Optical Fibre System		161	02-Sep-24	11-Dec-24	16-Jan-25	28-Apr-25	22-Apr-24						
SC2550	Installation Drawing Preparation, Submission & Approval for Government Optical Fibre System	60					22-Apr-24	16-Aug-24	DS6330: SS				
SC2580	SCT Plan Submission & Approval for Government Optical Fibre System	84	02-Sep-24	11-Dec-24	16-Jan-25	28-Apr-25			DS3460: SS				
Operation Facilities		271	01-Sep-24	31-Dec-24	29-Aug-24	17-Feb-25	01-Aug-23						
SC2660	FAT of Operation Facilities	78	01-Sep-24	02-Oct-24	31-Aug-24	31-Aug-24	01-Aug-23		EM1560: SS				
SC2650	FAT Plan Submission & Approval for Operation Facilities	81	02-Sep-24	30-Sep-24	29-Aug-24	29-Aug-24	10-Jul-24		DS4600: SS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	60	02-Sep-24	13-Nov-24	04-Dec-24	17-Feb-25			DS6250: SS				
SC2670	Equipment Manufacturing & Delivery for Operation Facilities	90	03-Oct-24	31-Dec-24	01-Sep-24	29-Nov-24			EM1550: FS				
Design & Submissions		304	02-Sep-24	30-Sep-24	02-Nov-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	02-Sep-24	30-Sep-24	02-Nov-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	02-Sep-24	30-Sep-24	02-Nov-24	25-Jun-25	29-Aug-23						
Central System		304	02-Sep-24	30-Sep-24	02-Nov-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	02-Sep-24	30-Sep-24	02-Nov-24	29-Nov-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	02-Sep-24	30-Sep-24	02-Nov-24	29-Nov-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	02-Sep-24	02-Sep-24	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Sep-24	02-Sep-24	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		99	02-Sep-24	27-Nov-24	09-Nov-26	02-Feb-27	17-May-24						
Interfacing Coordination with CKR (KTE)		73	02-Sep-24	16-Sep-24	19-Jan-27	02-Feb-27	04-Jul-24						
Detail Interfacing Management Plan (DIMP)		73	02-Sep-24	16-Sep-24	19-Jan-27	02-Feb-27	04-Jul-24						
DS6610	Prepare & Submit DIMP with CKR (KTE)	73					04-Jul-24	31-Jul-24	DS6600: FS 96				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
DS6620	Comment on DIMP with CKR (KTE)	17					01-Aug-24	20-Aug-24	DS6610: FS				
DS6630	Resubmit DIMP with CKR (KTE)	16	02-Sep-24	07-Sep-24	19-Jan-27	25-Jan-27	21-Aug-24		DS6620: FS				
DS6640	Approval of DIMP with CKR (KTE)	7	09-Sep-24	16-Sep-24	26-Jan-27	02-Feb-27			DS6630: FS				
Interfacing Coordination with CKR (BEM)		73	02-Sep-24	16-Sep-24	19-Jan-27	02-Feb-27	04-Jul-24						
Detail Interfacing Management Plan (DIMP)		73	02-Sep-24	16-Sep-24	19-Jan-27	02-Feb-27	04-Jul-24						
DS6690	Prepare & Submit DIMP with CKR (BEM)	73					04-Jul-24	31-Jul-24	DS6600: FS 96				
DS6700	Comment on DIMP with CKR (BEM)	17					01-Aug-24	20-Aug-24	DS6690: FS				
DS6710	Resubmit DIMP with CKR (BEM)	16	02-Sep-24	07-Sep-24	19-Jan-27	25-Jan-27	21-Aug-24		DS6700: FS				
DS6720	Approval of DIMP with CKR (BEM)	7	09-Sep-24	16-Sep-24	26-Jan-27	02-Feb-27			DS6710: FS				
Interfacing Coordination with TKO-LTT (Civil)		52	02-Sep-24	02-Oct-24	05-Jan-27	02-Feb-27	17-May-24						
Detail Interfacing Management Plan (DIMP)		52	02-Sep-24	02-Oct-24	05-Jan-27	02-Feb-27	17-May-24						
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	02-Sep-24	02-Sep-24	05-Jan-27	05-Jan-27	17-May-24		DS6770: FS				
DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	03-Sep-24	21-Sep-24	06-Jan-27	23-Jan-27			DS6780: FS				
DS6800	Approval of DIMP with TKO-LTT (Civil)	8	23-Sep-24	02-Oct-24	25-Jan-27	02-Feb-27			DS6790: FS				
Interfacing Coordination with TKO-LTT (TCSS)		56	02-Sep-24	07-Oct-24	30-Dec-26	02-Feb-27	17-May-24						
Detail Interfacing Management Plan (DIMP)		56	02-Sep-24	07-Oct-24	30-Dec-26	02-Feb-27	17-May-24						
DS6860	Comment on DIMP with TKO-LTT (TCSS)	10	02-Sep-24	02-Sep-24	30-Dec-26	30-Dec-26	17-May-24		DS6850: FS				
DS6870	Resubmit DIMP with TKO-LTT (TCSS)	16	03-Sep-24	21-Sep-24	31-Dec-26	19-Jan-27			DS6860: FS				
DS6880	Approval of DIMP with TKO-LTT (TCSS)	12	23-Sep-24	07-Oct-24	20-Jan-27	02-Feb-27			DS6870: FS				
Interfacing Coordination with T2		72	02-Sep-24	27-Nov-24	09-Nov-26	02-Feb-27	04-Jul-24						
Preliminary Interfacing Management Plan (PIMP)		72	02-Sep-24	27-Nov-24	09-Nov-26	02-Feb-27							
DS6890	Prepare & Submit PIMP with T2	24	02-Sep-24	30-Sep-24	09-Nov-26	05-Dec-26			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	02-Oct-24	30-Oct-24	07-Dec-26	05-Jan-27			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	31-Oct-24	13-Nov-24	06-Jan-27	19-Jan-27			DS6900: FS				
DS6920	Approval of PIMP with T2	12	14-Nov-24	27-Nov-24	20-Jan-27	02-Feb-27			DS6910: FS				
Detail Interfacing Management Plan (DIMP)		69	02-Sep-24	23-Sep-24	13-Jan-27	02-Feb-27	04-Jul-24						
DS6930	Prepare & Submit DIMP with T2	24					04-Jul-24	31-Jul-24	DS6920: FS				
DS6940	Comment on DIMP with T2	24					01-Aug-24	20-Aug-24	DS6930: FS				
DS6950	Resubmit DIMP with T2	12	02-Sep-24	07-Sep-24	13-Jan-27	19-Jan-27	21-Aug-24		DS6940: FS				
DS6960	Approval of DIMP with T2	12	09-Sep-24	23-Sep-24	20-Jan-27	02-Feb-27			DS6950: FS				
Drawing & Installation Method Statement Submissions		312	02-Sep-24	06-Dec-24	06-Aug-24	02-Feb-27	10-Aug-23						
Installation Drawing Submission		312	02-Sep-24	06-Dec-24	06-Aug-24	02-Feb-27	08-Sep-23						
DS2695	Prepare & Submit Schedule of Installation Drawing	30	02-Sep-24	08-Oct-24	30-Oct-26	03-Dec-26			DS1050: FS 103				
DS2705	Approval of Schedule of Installation Drawing	50	09-Oct-24	06-Dec-24	04-Dec-26	02-Feb-27			DS2695: FS				
Traffic Control Devices		252	02-Sep-24	27-Sep-24	06-Aug-24	30-Aug-24	04-May-24						
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	02-Sep-24	12-Sep-24	06-Aug-24	16-Aug-24	04-May-24		DS5920: FS				
DS8250	Approval of Installation Drawing for Traffic Control Devices	12	13-Sep-24	27-Sep-24	17-Aug-24	30-Aug-24			DS8240: FS, SC1150: FF				
Communication System		59	02-Sep-24	02-Sep-24	07-Oct-24	07-Oct-24	27-Jul-24						
DS8480	Comment on Installation Drawing for Communication System	12					27-Jul-24	06-Aug-24	DS8470: FS				
DS8570	Resubmit Installation Drawing for Communication System	12					07-Aug-24	15-Aug-24	DS8480: FS				
DS8580	Approval of Installation Drawing for Communication System	12	02-Sep-24	02-Sep-24	07-Oct-24	07-Oct-24	16-Aug-24		DS8570: FS, SC1280: FF				
CCTV System		185	02-Sep-24	27-Sep-24	08-Jan-27	02-Feb-27	13-Dec-23						
DS8020	Resubmit Installation Drawing for CCTV System	26	02-Sep-24	12-Sep-24	08-Jan-27	19-Jan-27	13-Dec-23		DS8010: FS				
DS8030	Approval of Installation Drawing for CCTV System	12	13-Sep-24	27-Sep-24	20-Jan-27	02-Feb-27			DS8020: FS, SC1410: FF				
PABX System		254	02-Sep-24	27-Sep-24	19-Nov-24	13-Dec-24	08-Sep-23						
DS6030	Resubmit Installation Drawing for PABX System	12	02-Sep-24	12-Sep-24	19-Nov-24	29-Nov-24	08-Sep-23		DS6020: FS				
DS6040	Approval of Installation Drawing for PABX System	12	13-Sep-24	27-Sep-24	30-Nov-24	13-Dec-24			DS6030: FS, SC1560: FF				
Radio System		60	02-Sep-24	13-Nov-24	08-Nov-24	18-Jan-25							
DS6130	Prepare & Submit Installation Drawing for Radio System	12	02-Sep-24	14-Sep-24	08-Nov-24	21-Nov-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System	24	16-Sep-24	16-Oct-24	22-Nov-24	19-Dec-24			DS6130: FS				
DS6150	Resubmit Installation Drawing for Radio System	12	17-Oct-24	30-Oct-24	20-Dec-24	04-Jan-25			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	31-Oct-24	13-Nov-24	06-Jan-25	18-Jan-25			DS6150: FS, SC1930: FF				
Detection System		99	02-Sep-24	27-Sep-24	08-Jan-27	02-Feb-27	09-Dec-23						
DS8280	Resubmit Installation Drawing for Detection System	24	02-Sep-24	12-Sep-24	08-Jan-27	19-Jan-27	09-Dec-23		DS6200: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
DS8290	Approval of Installation Drawing for Detection System	12	13-Sep-24	27-Sep-24	20-Jan-27	02-Feb-27			DS8280: FS, SC2060: FF				
Manual Fallback Control System		98	02-Sep-24	27-Sep-24	08-Jan-25	05-Feb-25	04-May-24						
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	02-Sep-24	12-Sep-24	08-Jan-25	18-Jan-25	04-May-24		DS6240: FS				
DS8310	Approval of Installation Drawing for Manual Fallback Control System	12	13-Sep-24	27-Sep-24	20-Jan-25	05-Feb-25			DS8300: FS, SC2190: FF				
Operation Facility		60	02-Sep-24	13-Nov-24	04-Dec-24	17-Feb-25							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	12	02-Sep-24	14-Sep-24	04-Dec-24	17-Dec-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	16-Sep-24	16-Oct-24	18-Dec-24	16-Jan-25			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	17-Oct-24	30-Oct-24	17-Jan-25	03-Feb-25			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	31-Oct-24	13-Nov-24	04-Feb-25	17-Feb-25			DS6270: FS, SC2630: FF				
Speed Enforcement System		60	02-Sep-24	13-Nov-24	17-Dec-24	01-Mar-25							
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	02-Sep-24	14-Sep-24	17-Dec-24	31-Dec-24			DS2472: FS				
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	16-Sep-24	16-Oct-24	02-Jan-25	01-Feb-25			DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	17-Oct-24	30-Oct-24	03-Feb-25	15-Feb-25			DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	31-Oct-24	13-Nov-24	17-Feb-25	01-Mar-25			DS6310: FS, SC2340: FF				
Government Optical Fibre System		49	02-Sep-24	02-Sep-24	28-Oct-24	28-Oct-24	27-Jul-24						
DS8500	Comment on Installation Drawing for Government Optical Fibre System	12					27-Jul-24	06-Aug-24	DS8490: FS				
DS8550	Resubmit Installation Drawing for Government Optical Fibre System	12					07-Aug-24	15-Aug-24	DS8500: FS				
DS8560	Approval of Installation Drawing for Government Optical Fibre System	12	02-Sep-24	02-Sep-24	28-Oct-24	28-Oct-24	16-Aug-24		DS8550: FS, SC2550: FS				
Installation Method Statement Submission		227	02-Sep-24	27-Sep-24	22-Aug-24	02-Feb-27	10-Aug-23						
Traffic Control Devices		74	02-Sep-24	10-Sep-24	22-Aug-24	30-Aug-24	29-Jun-24						
DS2800	Resubmit Installation Method Statement for Installation of TCSS Field Equipment	12					29-Jun-24	27-Aug-24	DS2790: FS				
DS2810	Approval of Installation Method Statement for Installation of TCSS Field Equipment	12	02-Sep-24	10-Sep-24	22-Aug-24	30-Aug-24	28-Aug-24		DS2800: FS				
CCTV Camera & VD Camera		74	02-Sep-24	10-Sep-24	27-Aug-24	04-Sep-24	29-Jun-24						
DS6430	Resubmit Installation Method Statement for CCTV Camera & VD Camera	12					29-Jun-24	27-Aug-24	DS6420: FS				
DS6440	Approval of Installation Method Statement for CCTV Camera & VD Camera	12	02-Sep-24	10-Sep-24	27-Aug-24	04-Sep-24	28-Aug-24		DS6430: FS				
PABX, ET & PA Systems		74	02-Sep-24	10-Sep-24	07-Dec-24	16-Dec-24	29-Jun-24						
DS6470	Resubmit Installation Method Statement for PABX, ET & PA Systems	12					29-Jun-24	27-Aug-24	DS6460: FS				
DS6480	Approval of Installation Method Statement for PABX, ET & PA Systems	12	02-Sep-24	10-Sep-24	07-Dec-24	16-Dec-24	28-Aug-24		DS6470: FS				
Radio System		75	02-Sep-24	10-Sep-24	26-Dec-24	04-Jan-25	29-Jun-24						
DS6510	Resubmit Installation Method Statement for Radio System	12					29-Jun-24	27-Aug-24	DS6500: FS				
DS6520	Approval of Installation Method Statement for Radio System	12	02-Sep-24	10-Sep-24	26-Dec-24	04-Jan-25	28-Aug-24		DS6510: FS				
Power Distribution System		226	02-Sep-24	27-Sep-24	08-Jan-27	02-Feb-27	10-Aug-23						
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	02-Sep-24	12-Sep-24	08-Jan-27	19-Jan-27	10-Aug-23		DS6540: FS				
DS6560	Approval of Installation Method Statement for Power Distribution System	12	13-Sep-24	27-Sep-24	20-Jan-27	02-Feb-27			DS6550: FS				
SEC System		74	02-Sep-24	10-Sep-24	21-Feb-25	01-Mar-25	29-Jun-24						
DS7400	Resubmit Installation Method Statement for SEC System	12					29-Jun-24	27-Aug-24	DS7390: FS				
DS7410	Approval of Installation Method Statement for SEC System	12	02-Sep-24	10-Sep-24	21-Feb-25	01-Mar-25	28-Aug-24		DS7400: FS				
Detection System		74	02-Sep-24	10-Sep-24	27-Aug-24	04-Sep-24	29-Jun-24						
DS7490	Resubmit Installation Method Statement for Detection System	12					29-Jun-24	27-Aug-24	DS7480: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
DS7500	Approval of Installation Method Statement for Detection System	12	02-Sep-24	10-Sep-24	27-Aug-24	04-Sep-24	28-Aug-24		DS7490: FS				
FAT Plan Submissions, Equipment Procurement & Manufacturing		253	01-Sep-24	31-Dec-24	29-Jul-24	02-Feb-27	10-Oct-23						
CCTV System		12					27-Jul-24	31-Jul-24					
FAT Plan Submission		12					27-Jul-24	31-Jul-24					
DS8350	Approval of FAT Plan for CCTV System	12					27-Jul-24	31-Jul-24	DS8340: FS, SC1430: FF				
Traffic Control Devices		117	01-Sep-24	30-Dec-24	01-Aug-24	10-Dec-24	10-Oct-23						
Equipment FAT & Manufacturing		117	01-Sep-24	30-Dec-24	01-Aug-24	10-Dec-24	10-Oct-23						
PVMS		85	01-Sep-24	30-Dec-24	12-Aug-24	10-Dec-24	10-Oct-23						
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85	01-Sep-24	30-Dec-24	12-Aug-24	10-Dec-24	10-Oct-23		DS4290: FF, SC1190: FF, EM1460: FS				
LED Signage		85	01-Sep-24	30-Sep-24	01-Aug-24	30-Aug-24	12-Mar-24						
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	01-Sep-24	30-Sep-24	01-Aug-24	30-Aug-24	12-Mar-24		EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS				
Central System		1					01-Aug-24	01-Aug-24					
Equipment FAT & Manufacturing		1					01-Aug-24	01-Aug-24					
DS4340	Submit Central System FAT Test Report	1					01-Aug-24	01-Aug-24	EM1580: FS 6				
Detection System		85	02-Sep-24	12-Oct-24	29-Jul-24	18-Jan-25	06-Jun-24						
FAT Plan Submission		82	02-Sep-24	02-Oct-24	29-Jul-24	09-Jan-25	06-Jun-24						
VD & HMD		78	02-Sep-24	02-Oct-24	29-Jul-24	26-Aug-24	06-Jun-24						
DS4470	Resubmission of FAT Plan for Detection System	12					06-Jun-24	02-Aug-24	DS4460: FS				
DS4480	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	12					03-Aug-24	27-Aug-24	DS4470: FS				
DS8530	Resubmission of FAT Plan for Detection System	12	02-Sep-24	16-Sep-24	29-Jul-24	12-Aug-24	28-Aug-24		DS4480: FS				
DS8540	Approval of FAT Plan for Detection System	12	17-Sep-24	02-Oct-24	13-Aug-24	26-Aug-24			DS8530: FS, SC2080: FF				
OHVD		47	02-Sep-24	02-Oct-24	10-Dec-24	09-Jan-25	25-Jul-24						
DS8450	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	12					25-Jul-24	20-Aug-24	DS8440: FS				
DS8510	Resubmission of FAT Plan for Detection System	12					21-Aug-24	26-Aug-24	DS8450: FS				
DS8520	Approval of FAT Plan for Detection System	12	02-Sep-24	02-Oct-24	10-Dec-24	09-Jan-25	27-Aug-24		DS8510: FS, SC2080: FF				
Equipment FAT & Manufacturing		8	03-Oct-24	12-Oct-24	27-Aug-24	18-Jan-25							
VD & HMD		8	03-Oct-24	12-Oct-24	27-Aug-24	04-Sep-24							
EM1530	FAT of Detection System - VD & HMD	2	03-Oct-24	04-Oct-24	27-Aug-24	28-Aug-24			SC2090: FF, EM1100: FS, SC2100: FS, DS8540: FS				
DS4490	Submit Detection System FAT Test Report	1	12-Oct-24	12-Oct-24	04-Sep-24	04-Sep-24			EM1530: FS 6				
OHVD		8	03-Oct-24	12-Oct-24	10-Jan-25	18-Jan-25							
EM1670	FAT of Detection System - OHVD	2	03-Oct-24	04-Oct-24	10-Jan-25	11-Jan-25			EM1660: FS, SC2090: SS, SC2100: FS, DS8520: FS				
DS8460	Submit Detection System FAT Test Report	1	12-Oct-24	12-Oct-24	18-Jan-25	18-Jan-25			EM1670: FS 6				
Operation Facilities		100	02-Sep-24	31-Dec-24	02-Aug-24	29-Nov-24	10-Jul-24						
FAT Plan Submission		60	02-Sep-24	30-Sep-24	02-Aug-24	29-Aug-24	10-Jul-24						
DS4600	Submission of Operation Facility FAT Plan	24					10-Jul-24	06-Aug-24	DS2532: FS				
DS4610	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	24					07-Aug-24	27-Aug-24	DS4600: FS				
DS4620	Resubmission of FAT Plan for Operation Facility	12	02-Sep-24	14-Sep-24	02-Aug-24	15-Aug-24	28-Aug-24		DS4610: FS				
DS4630	Approval of FAT Plan for Operation Facility	12	16-Sep-24	30-Sep-24	16-Aug-24	29-Aug-24			DS4620: FS, SC2650: FF				
Equipment FAT & Manufacturing		76	01-Oct-24	31-Dec-24	30-Aug-24	29-Nov-24							
EM1550	FAT of Operation Facilities	2	01-Oct-24	02-Oct-24	30-Aug-24	31-Aug-24			DS4630: FS, SC2660: FF, DS7310: FS, EM1560: FS, DS7550: FS, DS7670: FS				
EM1120	Post-FAT Manufacturing & Delivery of Operation Facilities	90	03-Oct-24	31-Dec-24	01-Sep-24	29-Nov-24			EM1550: FS, DS4640: FF, SC2670: FF, DS2530: FS, DS2532: FS				
DS4640	Submit Operation Facilities FAT Test Report	1	09-Oct-24	09-Oct-24	29-Nov-24	29-Nov-24			EM1550: FS 6, DS7550: FS				
Speed Enforcement System		12	05-Sep-24	19-Sep-24	20-Jan-27	02-Feb-27							
Equipment FAT & Manufacturing		12	05-Sep-24	19-Sep-24	20-Jan-27	02-Feb-27							



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
EM1600	SEC System Bench Test	1	05-Sep-24	05-Sep-24	20-Jan-27	20-Jan-27			EM1570: FS 60, DS8370: FS 60				
DS4740	Submit SEC System Bech Test Report	1	19-Sep-24	19-Sep-24	02-Feb-27	02-Feb-27			EM1600: FS 12				
Manual Fallback Control System		74	01-Sep-24	29-Oct-24	09-Dec-24	05-Feb-25	01-Aug-24						
Equipment FAT & Manufacturing		74	01-Sep-24	29-Oct-24	09-Dec-24	05-Feb-25	01-Aug-24						
DS4790	Submit Manual Fallback Control System FAT Test Report	1					01-Aug-24	01-Aug-24	EM1540: FS 6				
EM1110	Post-FAT Configuration of Manual Fallback Control System	90	01-Sep-24	29-Oct-24	09-Dec-24	05-Feb-25	01-Aug-24		EM1540: FS, DS4790: FF, SC2200: FF				
SCT Plan Submissions		110	02-Sep-24	11-Dec-24	13-Aug-24	28-Apr-25	06-Jul-24						
Central System		64	02-Sep-24	14-Oct-24	04-Feb-25	14-Mar-25	06-Jul-24						
DS2940	Submission of Central System SCT Plan	24					06-Jul-24	02-Aug-24	DS4340: FS				
DS2950	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					03-Aug-24	22-Aug-24	DS2940: FS				
DS2960	Resubmission of SCT Plan for Central System	12	02-Sep-24	12-Sep-24	04-Feb-25	14-Feb-25	23-Aug-24		DS2950: FS				
DS2970	Approval of SCT Plan for Central System	24	13-Sep-24	14-Oct-24	15-Feb-25	14-Mar-25			DS2960: FS, SC1070: FF				
Traffic Control Devices		60	02-Oct-24	11-Dec-24	12-Nov-24	22-Jan-25							
DS2980	Submission of Traffic Control Devices SCT Plan	24	02-Oct-24	30-Oct-24	12-Nov-24	09-Dec-24			EM1650: FS				
DS2990	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	31-Oct-24	27-Nov-24	10-Dec-24	08-Jan-25			DS2980: FS				
DS3000	Resubmission of SCT Plan for Traffic Control Devices	12	28-Nov-24	11-Dec-24	09-Jan-25	22-Jan-25			DS2990: FS				
Communication System		84	02-Sep-24	11-Dec-24	24-Oct-24	14-Mar-25							
DS3020	Submission of Communication System SCT Plan	24	02-Sep-24	30-Sep-24	24-Oct-24	20-Nov-24			EM1040: FS				
DS3030	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	31-Dec-24	28-Jan-25			DS3020: FS				
DS3040	Resubmission of SCT Plan for Communication System	12	31-Oct-24	13-Nov-24	01-Feb-25	14-Feb-25			DS3030: FS				
DS3050	Approval of SCT Plan for Communication System	24	14-Nov-24	11-Dec-24	15-Feb-25	14-Mar-25			DS3040: FS, SC1340: FF				
CCTV System		37	02-Sep-24	14-Oct-24	20-Dec-24	03-Feb-25	23-Jul-24						
DS3070	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Jul-24	13-Aug-24	DS3060: FS				
DS3080	Resubmission of SCT Plan for CCTV System	12	02-Sep-24	12-Sep-24	20-Dec-24	02-Jan-25	14-Aug-24		DS3070: FS				
DS3090	Approval of SCT Plan for CCTV System	24	13-Sep-24	14-Oct-24	03-Jan-25	03-Feb-25			DS3080: FS, SC1460: FF				
PABX System		37	02-Sep-24	14-Oct-24	26-Feb-25	07-Apr-25	27-Jul-24						
DS3110	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					27-Jul-24	22-Aug-24	DS3100: FS				
DS3120	Resubmission of SCT Plan for PABX System	12	02-Sep-24	12-Sep-24	26-Feb-25	08-Mar-25	23-Aug-24		DS3110: FS				
DS3130	Approval of SCT Plan for PABX System	24	13-Sep-24	14-Oct-24	10-Mar-25	07-Apr-25			DS3120: FS, SC1600: FF				
ET System		84	02-Sep-24	11-Dec-24	12-Nov-24	08-Mar-25							
DS3140	Submission of ET System SCT Plan	24	02-Sep-24	30-Sep-24	12-Nov-24	09-Dec-24			EM1070: FS				
DS3150	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	24-Dec-24	22-Jan-25			DS3140: FS				
DS3160	Resubmission of SCT Plan for ET System	12	31-Oct-24	13-Nov-24	23-Jan-25	08-Feb-25			DS3150: FS				
DS3170	Approval of SCT Plan for ET System	24	14-Nov-24	11-Dec-24	10-Feb-25	08-Mar-25			DS3160: FS, SC1730: FF				
PA System		45	02-Sep-24	12-Sep-24	12-Mar-25	22-Mar-25	11-Jul-24						
DS3190	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					11-Jul-24	05-Aug-24	DS3180: FS				
DS3200	Resubmission of SCT Plan for PA System	12					06-Aug-24	15-Aug-24	DS3190: FS				
DS3210	Approval of SCT Plan for PA System	24	02-Sep-24	12-Sep-24	12-Mar-25	22-Mar-25	16-Aug-24		DS3200: FS, SC1850: FF				
Radio System		84	02-Sep-24	11-Dec-24	29-Oct-24	15-Mar-25							
DS3220	Submission of Radio System SCT Plan	24	02-Sep-24	30-Sep-24	29-Oct-24	25-Nov-24			EM1090: SS 30				
DS3230	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	02-Jan-25	01-Feb-25			DS3220: FS				
DS3240	Resubmission of SCT Plan for Radio System	12	31-Oct-24	13-Nov-24	03-Feb-25	15-Feb-25			DS3230: FS				
DS3250	Approval of SCT Plan for Radio System	24	14-Nov-24	11-Dec-24	17-Feb-25	15-Mar-25			DS3240: FS, SC1980: FF				
Detection System		84	02-Sep-24	11-Dec-24	09-Sep-24	17-Jan-25							
DS3260	Submission of Detection System SCT Plan	24	02-Sep-24	30-Sep-24	09-Sep-24	08-Oct-24			EM1100: FS, EM1660: FS				
DS3270	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	07-Nov-24	04-Dec-24			DS3260: FS				



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
DS3280	Resubmission of SCT Plan for Detection System	12	31-Oct-24	13-Nov-24	05-Dec-24	18-Dec-24			DS3270: FS				
DS3290	Approval of SCT Plan for Detection System	24	14-Nov-24	11-Dec-24	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF				
Manual Fallback Control System		64	02-Sep-24	14-Oct-24	04-Feb-25	14-Mar-25	06-Jul-24						
DS3300	Submission of Manual Fallback Control System SCT Plan	24					06-Jul-24	02-Aug-24	DS4790: FS				
DS3310	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					03-Aug-24	22-Aug-24	DS3300: FS				
DS3320	Resubmission of SCT Plan for Manual Fallback Control System	12	02-Sep-24	12-Sep-24	04-Feb-25	14-Feb-25	23-Aug-24		DS3310: FS				
DS3330	Approval of SCT Plan for Manual Fallback Control System	24	13-Sep-24	14-Oct-24	15-Feb-25	14-Mar-25			DS3320: FS, SC2250: FF				
Speed Enforcement System		84	02-Sep-24	11-Dec-24	30-Nov-24	22-Mar-25							
DS3380	Submission of Speed Enforcement System SCT Plan	24	02-Sep-24	30-Sep-24	30-Nov-24	28-Dec-24			EM1130: FS				
DS3390	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	09-Jan-25	08-Feb-25			DS3380: FS				
DS3400	Resubmission of SCT Plan for Speed Enforcement System	12	31-Oct-24	13-Nov-24	10-Feb-25	22-Feb-25			DS3390: FS				
DS3410	Approval of SCT Plan for Speed Enforcement System	24	14-Nov-24	11-Dec-24	24-Feb-25	22-Mar-25			DS3400: FS, SC2370: FF				
Power Distribution System		84	02-Sep-24	11-Dec-24	13-Aug-24	21-Nov-24							
DS3420	Submission of Power Distribution System SCT Plan	24	02-Sep-24	30-Sep-24	13-Aug-24	09-Sep-24			EM1620: FS, DS2592: FS				
DS3430	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	10-Sep-24	09-Oct-24			DS3420: FS				
DS3440	Resubmission of SCT Plan for Power Distribution System	12	31-Oct-24	13-Nov-24	10-Oct-24	24-Oct-24			DS3430: FS				
DS3450	Approval of SCT Plan for Power Distribution System	24	14-Nov-24	11-Dec-24	25-Oct-24	21-Nov-24			DS3440: FS, SC2490: FF				
Government Optical Fibre System		84	02-Sep-24	11-Dec-24	16-Jan-25	28-Apr-25							
DS3460	Submission of Government Optical Fibre System SCT Plan	24	02-Sep-24	30-Sep-24	16-Jan-25	15-Feb-25			EM1630: FS				
DS3470	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	17-Feb-25	15-Mar-25			DS3460: FS				
DS3480	Resubmission of SCT Plan for Government Optical Fibre System	12	31-Oct-24	13-Nov-24	17-Mar-25	29-Mar-25			DS3470: FS				
DS3490	Approval of SCT Plan for Government Optical Fibre System	24	14-Nov-24	11-Dec-24	31-Mar-25	28-Apr-25			DS3480: FS, SC2580: FF				
SAT Plan Submissions		96	02-Sep-24	26-Dec-24	07-Nov-24	12-Jul-25							
Central System		78	02-Sep-24	04-Dec-24	07-Jan-25	11-Apr-25							
DS3500	Submission of Central System SAT Plan	18	02-Sep-24	23-Sep-24	07-Jan-25	27-Jan-25			DS2940: FS				
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	24-Sep-24	23-Oct-24	28-Jan-25	27-Feb-25			DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	24-Oct-24	06-Nov-24	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	07-Nov-24	04-Dec-24	14-Mar-25	11-Apr-25			DS3520: FS, SC1090: FF				
Traffic Control Devices		48	31-Oct-24	26-Dec-24	30-Dec-24	27-Feb-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	31-Oct-24	27-Nov-24	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-Nov-24	26-Dec-24	28-Jan-25	27-Feb-25			DS3540: FS				
Communication System		80	16-Sep-24	20-Dec-24	07-Nov-24	13-Feb-25							
DS3580	Submission of Communication System SAT Plan	20	16-Sep-24	10-Oct-24	07-Nov-24	29-Nov-24			DS3020: SS 12				
DS3590	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	12-Oct-24	08-Nov-24	30-Nov-24	28-Dec-24			DS3580: FS				
DS3600	Resubmission of SAT Plan for Communication System	12	09-Nov-24	22-Nov-24	30-Dec-24	13-Jan-25			DS3590: FS				
DS3610	Approval of SAT Plan for Communication System	24	23-Nov-24	20-Dec-24	14-Jan-25	13-Feb-25			DS3600: FS, SC1350: FF				
CCTV System		84	02-Sep-24	11-Dec-24	24-Dec-24	07-Apr-25							
DS3620	Submission of CCTV System SAT Plan	24	02-Sep-24	30-Sep-24	24-Dec-24	22-Jan-25			DS3060: FS 24				
DS3630	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	23-Jan-25	22-Feb-25			DS3620: FS				
DS3640	Resubmission of SAT Plan for CCTV System	12	31-Oct-24	13-Nov-24	24-Feb-25	08-Mar-25			DS3630: FS				
DS3650	Approval of SAT Plan for CCTV System	24	14-Nov-24	11-Dec-24	10-Mar-25	07-Apr-25			DS3640: FS, SC1480: FF				
PABX System		60	23-Sep-24	03-Dec-24	16-Apr-25	27-Jun-25							
DS3660	Submission of PABX System SAT Plan	24	23-Sep-24	22-Oct-24	16-Apr-25	15-May-25			DS3100: FS 48				
DS3670	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	23-Oct-24	19-Nov-24	16-May-25	13-Jun-25			DS3660: FS				
DS3680	Resubmission of SAT Plan for PABX System	12	20-Nov-24	03-Dec-24	14-Jun-25	27-Jun-25			DS3670: FS				
ET System		24	14-Nov-24	11-Dec-24	23-Jan-25	22-Feb-25							



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
DS3700	Submission of ET System SAT Plan	24	14-Nov-24	11-Dec-24	23-Jan-25	22-Feb-25			DS3140: FS 36				
PA System		84	05-Sep-24	14-Dec-24	01-Apr-25	12-Jul-25							
DS3740	Submission of PA System SAT Plan	24	05-Sep-24	04-Oct-24	01-Apr-25	29-Apr-25			DS3180: FS 48				
DS3750	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	05-Oct-24	02-Nov-24	30-Apr-25	29-May-25			DS3740: FS				
DS3760	Resubmission of SAT Plan for PA System	12	04-Nov-24	16-Nov-24	30-May-25	13-Jun-25			DS3750: FS				
DS3770	Approval of SAT Plan for PA System	24	18-Nov-24	14-Dec-24	14-Jun-25	12-Jul-25			DS3760: FS, SC1870: FF				
Radio System		24	28-Nov-24	26-Dec-24	23-Jan-25	22-Feb-25							
DS3780	Submission of Radio System SAT Plan	24	28-Nov-24	26-Dec-24	23-Jan-25	22-Feb-25			DS3220: FS 48				
Manual Fallback Control System		84	02-Sep-24	11-Dec-24	12-Nov-24	22-Feb-25							
DS3860	Submission of Manual Fallback Control System SAT Plan	24	02-Sep-24	30-Sep-24	12-Nov-24	09-Dec-24			DS3300: FS				
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-24	30-Oct-24	10-Dec-24	08-Jan-25			DS3860: FS				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	31-Oct-24	13-Nov-24	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	14-Nov-24	11-Dec-24	23-Jan-25	22-Feb-25			DS3880: FS, SC2270: FF				
Speed Enforcement System		60	02-Oct-24	11-Dec-24	30-Dec-24	13-Mar-25							
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	02-Oct-24	30-Oct-24	30-Dec-24	27-Jan-25			DS3380: FS				
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	31-Oct-24	27-Nov-24	28-Jan-25	27-Feb-25			DS3940: FS				
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	28-Nov-24	11-Dec-24	28-Feb-25	13-Mar-25			DS3950: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	24-Oct-24	09-Jan-25	05-Aug-25	21-Oct-25							
DS3980	Submit Document for System Description	6	24-Oct-24	30-Oct-24	05-Aug-25	11-Aug-25			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	31-Oct-24	12-Nov-24	12-Aug-25	23-Aug-25			DS3980: FS				
DS4020	Submit Training Manual	48	13-Nov-24	09-Jan-25	25-Aug-25	21-Oct-25			DS4010: FS				
Site Installation and Testing & Commissioning		384	02-Sep-24	11-Aug-25	06-Jun-24	02-Feb-27	01-Apr-24						
Installation & Testing Related to Stage 2 of Works		282	02-Sep-24	11-Aug-25	13-Jul-24	02-Feb-27							
Installation		140	02-Sep-24	20-Feb-25	13-Jul-24	02-Feb-27							
Portion 4 - TKO-LTT (LT Interchange)		70	15-Oct-24	06-Jan-25	13-Jul-24	03-Feb-25							
SW1930	Install Cable Containments	48	15-Oct-24	09-Dec-24	13-Jul-24	06-Sep-24			DS6404: FS, DS6540: FS, SW1030: FS				
SW1940	Install CCTV Camera	36	29-Oct-24	09-Dec-24	18-Dec-24	03-Feb-25			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1950	Laying of Signal Cable - the 1st Section	48	09-Nov-24	06-Jan-25	08-Oct-24	03-Dec-24			SW1040: SS 22, SW1060: SS 10, SW1070: SS 10, SW1930: SS 22				
SW1960	Install Equipment in Kiosk C	12	12-Nov-24	25-Nov-24	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS				
Portion 1 - South Apron Up to SJS		66	09-Oct-24	26-Dec-24	18-Jul-24	04-Oct-24							
SW2000	Install Cable Containments - the 1st Section	48	09-Oct-24	04-Dec-24	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2010	Install CCTV Camera	24	28-Nov-24	26-Dec-24	05-Sep-24	04-Oct-24			SW2000: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		140	02-Sep-24	20-Feb-25	23-Aug-24	02-Feb-27							
SW2080	Install Cable Containments	82	02-Sep-24	09-Dec-24	23-Aug-24	02-Feb-27			SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS				
SW2120	Signal Cable Laying	123	23-Sep-24	20-Feb-25	29-Oct-24	02-Feb-27			SW2500: SS, SW2710: SS, SW2790: SS				
SW2090	Install CCTV Camera	83	02-Oct-24	09-Jan-25	21-Nov-24	02-Feb-27			SW2310: SS, SW2430: SS, SW2550: SS, SW2640: SS, SW2760: SS				
SW2110	Install Radio System in Service Gallery	95	02-Oct-24	23-Jan-25	06-Jan-25	02-Feb-27			SW2390: SS, SW2470: SS, SW2570: SS, SW2660: SS, SW2800: SS				
SW2100	Install ET	62	04-Nov-24	16-Jan-25	24-Feb-25	02-Feb-27			SW2340: SS, SW2480: SS, SW2590: SS, SW2680: SS, SW2820: SS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		71	13-Sep-24	07-Dec-24	07-Feb-25	22-Apr-25							



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
SW2230	Install Cable Containments	36	13-Sep-24	28-Oct-24	13-Feb-25	26-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2220	Install CCTV Camera	29	20-Sep-24	25-Oct-24	07-Feb-25	12-Mar-25			SW1860: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2250	Signal Cable Laying	36	21-Oct-24	30-Nov-24	11-Mar-25	22-Apr-25			SW2230: SS 18, SW1900: FF, SW2220: SS 6, SW1880: SS 6				
SW2240	Laying of Leaky Cable	36	28-Oct-24	07-Dec-24	21-Feb-25	03-Apr-25			SW2230: SS 6, SW2220: SS 12, SW1880: SS 12, SW1900: FF 6, SW1870: SS 22				
Underpass S21		30	02-Sep-24	08-Oct-24	26-Apr-25	03-Jun-25							
SW2260	Install Cable Containment	14	02-Sep-24	17-Sep-24	26-Apr-25	14-May-25			AC1040: SS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2280	Laying of Leaky Cable	30	02-Sep-24	08-Oct-24	26-Apr-25	03-Jun-25			SW2260: SS				
SW2290	Laying of Power Cable From TCSS Cabinet in T2 Area	14	10-Sep-24	26-Sep-24	17-May-25	03-Jun-25			SW2260: SS 7				
SW2270	Install YAGI Antenna	7	19-Sep-24	26-Sep-24	26-May-25	03-Jun-25			SW2260: FS				
Testing		216	21-Nov-24	11-Aug-25	04-Feb-25	02-Feb-27							
TC1590	Testing of FS-related TCSS Equipment	216	21-Nov-24	11-Aug-25	04-Feb-25	02-Feb-27			TC1400: SS, TC1600: SS, TC1040: SS, TC1170: SS, TC1270: SS, TC1390: SS, TC1010: SS, TC1140: SS, TC1330: SS, TC1370: SS, TC1350: SS				
Portion 4 - TKO-LTT (LT Interchange)		100	06-Sep-24	06-Jan-25	06-Jun-24	03-Dec-24							
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	06-Sep-24	20-Sep-24	06-Jun-24	20-Jun-24			AC1030: SS 5, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS				
SW1030	Rectify Civil Provision Defects by Others	18	21-Sep-24	14-Oct-24	21-Jun-24	12-Jul-24			SW1020: FS				
Installation Works		70	15-Oct-24	06-Jan-25	13-Jul-24	03-Dec-24							
SW1040	Install Cable Containments	48	15-Oct-24	09-Dec-24	13-Jul-24	06-Sep-24			DS6400: FS, DS6540: FS, SW1030: FS				
SW1050	Install Equipment Racks	24	15-Oct-24	11-Nov-24	23-Sep-24	22-Oct-24			SW1030: FS				
SW1130	Install VLSL on Gantry	14	15-Oct-24	30-Oct-24	08-Nov-24	23-Nov-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS				
SW1060	Install CCTV Camera	36	29-Oct-24	09-Dec-24	25-Sep-24	07-Nov-24			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1070	Install Detection Camera	36	29-Oct-24	09-Dec-24	25-Sep-24	07-Nov-24			SW1040: SS 12, SW1930: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
SW1080	Laying of Signal Cable - the 1st Section	48	09-Nov-24	06-Jan-25	08-Oct-24	03-Dec-24			SW1040: SS 22, SW1060: SS 10, SW1070: SS 10, SW1930: SS 22, DS8480: FS, DS8580: FS				
SW1100	Install Server Equipment	36	12-Nov-24	23-Dec-24	23-Oct-24	03-Dec-24			SW1050: FS, DS4440: FS, DS4340: FS				
SW1120	Install Equipment in Kiosk C	12	12-Nov-24	25-Nov-24	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS				
Portion 1 - South Apron Up to SUS		96	02-Sep-24	26-Dec-24	12-Jun-24	04-Oct-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Sep-24	14-Sep-24	12-Jun-24	25-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	16-Sep-24	08-Oct-24	26-Jun-24	17-Jul-24			SW1210: FS				
Installation Works		66	09-Oct-24	26-Dec-24	18-Jul-24	04-Oct-24							
SW1230	Install Cable Containments - the 1st Section	48	09-Oct-24	04-Dec-24	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1250	Install Detection Cameras	24	24-Oct-24	20-Nov-24	05-Sep-24	04-Oct-24			SW1230: SS 12, SW2000: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
SW1240	Install CCTV Camera	24	28-Nov-24	26-Dec-24	05-Sep-24	04-Oct-24			SW1230: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		186	02-Sep-24	11-Dec-24	23-Aug-24	02-Feb-27	01-Apr-24						
Tunnel Section		84	02-Sep-24	11-Dec-24	23-Aug-24	02-Feb-27							



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
Tunnel Section - CH 6+568 to CH 7+100		78	02-Sep-24	04-Dec-24	23-Aug-24	02-Feb-27							
SW2860	Inspect Civil Provisions & Submit Inspection Report	3	02-Sep-24	04-Sep-24	23-Jan-27	26-Jan-27			AC1050: SS				
SW2870	Rectify Civil Provision Defects by Others	6	05-Sep-24	11-Sep-24	27-Jan-27	02-Feb-27			SW2860: FS				
Installation Works		78	02-Sep-24	04-Dec-24	23-Aug-24	22-Mar-25							
SW2300	Install Cable Containment	75	02-Sep-24	30-Nov-24	23-Aug-24	21-Nov-24			SC2480: FF, DS6540: FS, AC1050: SS				
SW2310	Install CCTV Camera	51	02-Oct-24	30-Nov-24	21-Nov-24	21-Jan-25			SW2360: SS, SC1470: FF, DS4090: FS, DS6440: FS				
SW2360	Install VLSL	51	02-Oct-24	30-Nov-24	21-Nov-24	21-Jan-25			SW2300: SS 18, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2370	Install PA in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2300: SS 24, DS4240: FS, DS6480: FS, DS6120: FS				
SW2380	Install PABX in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2370: SS, DS4140: FS, DS6040: FS, DS6480: FS				
SW2390	Install Radio System in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2380: SS, DS4390: FS, DS6520: FS				
SW2320	Install Detection Camera	48	05-Oct-24	30-Nov-24	21-Nov-24	17-Jan-25			SW2310: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS				
SW2330	Install SEC Camera	18	14-Nov-24	04-Dec-24	03-Mar-25	22-Mar-25			SW2320: SS 12, DS6320: FS, EM1130: FS, DS7410: FS				
Tunnel Section - CH 7+100 to CH 7+600		75	02-Sep-24	30-Nov-24	23-Aug-24	02-Feb-27							
SW2880	Inspect Civil Provisions & Submit Inspection Report	3	02-Sep-24	04-Sep-24	23-Jan-27	26-Jan-27			AC1060: SS				
SW2890	Rectify Civil Provision Defects by Others	6	05-Sep-24	11-Sep-24	27-Jan-27	02-Feb-27			SW2880: FS				
Installation Works		75	02-Sep-24	30-Nov-24	23-Aug-24	28-Apr-25							
SW2400	Install Cable Containment	75	02-Sep-24	30-Nov-24	23-Aug-24	21-Nov-24			SC2480: FF, DS6404: FS, DS6540: FS, AC1060: SS				
SW2490	Install GOFS (CH 6+568 to CH 7+100)	58	23-Sep-24	30-Nov-24	19-Feb-25	28-Apr-25			SC2570: FF, DS8560: FS, SW2400: SS 17				
SW2500	Signal Cable Laying and Termination (CH 6+568 to CH 7+100)	58	23-Sep-24	30-Nov-24	29-Oct-24	06-Jan-25			SC2480: FF, DS8560: FS, SW2400: SS 17				
SW2410	Install PA in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2400: SS 24, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2420	Install VLSL	51	02-Oct-24	30-Nov-24	21-Nov-24	21-Jan-25			SW2400: SS 18, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2430	Install CCTV Camera	51	02-Oct-24	30-Nov-24	21-Nov-24	21-Jan-25			SW2420: SS, SC1470: FF, DS4090: FS, DS6440: FS				
SW2440	Install PABX in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2410: SS, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2470	Install Radio System in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2440: SS, SC1990: FF, DS4390: FS, DS6520: FS				
SW2450	Install Detection Camera	48	05-Oct-24	30-Nov-24	21-Nov-24	17-Jan-25			SW2430: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS				
Tunnel Section - CH 7+600 to CH 8+100		75	02-Sep-24	30-Nov-24	23-Aug-24	02-Feb-27							
SW2900	Inspect Civil Provisions & Submit Inspection Report	3	02-Sep-24	04-Sep-24	23-Jan-27	26-Jan-27			AC1070: SS				
SW2910	Rectify Civil Provision Defects by Others	6	05-Sep-24	11-Sep-24	27-Jan-27	02-Feb-27			SW2900: FS				
Installation Works		75	02-Sep-24	30-Nov-24	23-Aug-24	08-Mar-25							
SW2510	Install Cable Containment	75	02-Sep-24	30-Nov-24	23-Aug-24	21-Nov-24			SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, AC1070: SS				
SW2520	Install VLSL	51	02-Oct-24	30-Nov-24	21-Nov-24	21-Jan-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
SW2530	Install PA in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2510: SS 24, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2550	Install CCTV Camera	51	02-Oct-24	30-Nov-24	21-Nov-24	21-Jan-25			SW2520: SS, SC1470: FF, DS4090: FS, DS6440: FS				
SW2560	Install PABX in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2530: SS, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2570	Install Radio System in Service Gallery	51	02-Oct-24	30-Nov-24	06-Jan-25	08-Mar-25			SW2560: SS, SC1990: FF, DS4390: FS, DS6520: FS				
SW2580	Install Detection Camera	48	05-Oct-24	30-Nov-24	21-Nov-24	17-Jan-25			SW2550: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS				
Tunnel Section - CH 8+100 to CH 8+750		84	02-Sep-24	11-Dec-24	04-Oct-24	28-Apr-25							
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	02-Sep-24	04-Sep-24	04-Oct-24	07-Oct-24			AC1080: SS				
SW2930	Rectify Civil Provision Defects by Others	6	05-Sep-24	11-Sep-24	08-Oct-24	15-Oct-24			SW2920: FS				
Installation Works		75	12-Sep-24	11-Dec-24	16-Oct-24	28-Apr-25							
SW2600	Install Cable Containment	24	12-Sep-24	12-Oct-24	16-Oct-24	12-Nov-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
SW2620	Install PA in Service Gallery	24	27-Sep-24	26-Oct-24	16-Jan-25	15-Feb-25			SW2600: SS 12, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2610	Install VLS	18	02-Oct-24	23-Oct-24	28-Nov-24	18-Dec-24			SW2600: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2630	Install Traffic Control Devices	24	05-Oct-24	02-Nov-24	23-Jan-25	22-Feb-25			SW2600: SS 18, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2650	Install PABX in Service Gallery	24	14-Oct-24	09-Nov-24	03-Feb-25	01-Mar-25			SW2620: SS 12, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2700	Install GOFS (CH 7+600 to CH 8+750)	45	14-Oct-24	04-Dec-24	06-Mar-25	28-Apr-25			SW2600: FS, SC2570: FF, DS8560: FS				
SW2710	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	45	14-Oct-24	04-Dec-24	13-Nov-24	06-Jan-25			SW2600: FS, SC2480: FF				
SW2640	Install CCTV Camera	18	17-Oct-24	06-Nov-24	12-Dec-24	03-Jan-25			SW2610: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2670	Install Detection Camera	18	31-Oct-24	20-Nov-24	27-Dec-24	17-Jan-25			SW2640: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW2680	Install ET	12	04-Nov-24	16-Nov-24	24-Feb-25	08-Mar-25			SW2630: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW2660	Install Radio System in Service Gallery	24	14-Nov-24	11-Dec-24	10-Feb-25	08-Mar-25			SW2650: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW2690	Install SEC Camera	18	14-Nov-24	04-Dec-24	03-Mar-25	22-Mar-25			SW2670: SS 12, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS				
Tunnel Section - CH 8+750 to CH 9+250		28	07-Nov-24	09-Dec-24	07-Nov-24	09-Dec-24							
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	07-Nov-24	07-Nov-24	07-Nov-24	07-Nov-24			AC1090: SS				
SW2950	Rectify Civil Provision Defects by Others	4	08-Nov-24	12-Nov-24	08-Nov-24	12-Nov-24			SW2940: FS				
Installation Works		23	13-Nov-24	09-Dec-24	13-Nov-24	09-Dec-24							
SW2720	Install Cable Containment	23	13-Nov-24	09-Dec-24	13-Nov-24	09-Dec-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS				
West Ventilation Building		177	02-Sep-24	30-Nov-24	17-Dec-24	15-Mar-25	01-Apr-24						
Installation Works		177	02-Sep-24	30-Nov-24	17-Dec-24	15-Mar-25	01-Apr-24						
SW1650	Install Cable Containments	24	02-Sep-24	26-Oct-24	17-Dec-24	12-Feb-25	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS				
SW1660	Position Equipment Rack	10	19-Sep-24	30-Sep-24	04-Jan-25	15-Jan-25			SW1650: SS 10, DS4610: FS 18				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug 32	Sep 33	Oct 34	Nov 35
SW1670	Install Network Equipment	25	02-Oct-24	31-Oct-24	16-Jan-25	17-Feb-25			SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS				
SW1690	Install PABX Equipment	25	02-Oct-24	31-Oct-24	17-Dec-24	16-Jan-25			SW1650: SS 18, SC1590: FF, DS4140: FS, DS6040: FS 2, DS6480: FS				
SW1680	Install Manual Fallback Control Equipment	24	30-Oct-24	26-Nov-24	06-Feb-25	05-Mar-25			SW1670: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS				
SW1720	Install PA Equipment	26	01-Nov-24	30-Nov-24	17-Jan-25	19-Feb-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, SW1690: FS				
SW1710	Install Radio Equipment	12	14-Nov-24	27-Nov-24	03-Mar-25	15-Mar-25			SW1690: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
East Ventilation Building		84	02-Sep-24	11-Dec-24	20-Nov-24	02-Feb-27							
SW2960	Inspect Civil Provisions & Submit Inspection Report	12	02-Sep-24	14-Sep-24	29-Dec-26	12-Jan-27			AC1010: SS, KD1010: FS				
SW2970	Rectify Civil Provision Defects by Others	18	16-Sep-24	08-Oct-24	13-Jan-27	02-Feb-27			SW2960: FS				
Installation Works		84	02-Sep-24	11-Dec-24	20-Nov-24	05-Mar-25							
SW1750	Install Cable Containments	24	02-Sep-24	30-Sep-24	20-Nov-24	17-Dec-24			SC2480: FF, DS6400: FS, DS6540: FS				
SW1790	Install PABX Equipment	20	28-Sep-24	23-Oct-24	26-Dec-24	18-Jan-25			SW1750: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW1760	Position Equipment Rack	12	02-Oct-24	16-Oct-24	18-Dec-24	02-Jan-25			SW1750: FS				
SW1770	Install Network Equipment	36	17-Oct-24	27-Nov-24	03-Jan-25	17-Feb-25			SW1760: FS, SC1330: FF, DS4340: FS, DS4440: FS				
SW1780	Install Manual Fallback Control Equipment	24	31-Oct-24	27-Nov-24	06-Feb-25	05-Mar-25			SW1770: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS				
SW1810	Install Radio Equipment	12	14-Nov-24	27-Nov-24	20-Jan-25	05-Feb-25			SW1790: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW1820	Install PA Equipment	12	28-Nov-24	11-Dec-24	06-Feb-25	19-Feb-25			SW1810: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		95	02-Sep-24	24-Dec-24	11-Jan-25	19-Jun-25							
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	02-Sep-24	04-Sep-24	11-Jan-25	14-Jan-25			AC1020: SS				
SW1860	Rectify Civil Provision Defects by Others	7	05-Sep-24	12-Sep-24	15-Jan-25	22-Jan-25			SW1850: FS				
Installation Works		68	13-Sep-24	04-Dec-24	23-Jan-25	22-Apr-25							
SW1870	Install CCTV Camera	29	13-Sep-24	19-Oct-24	23-Jan-25	28-Feb-25			SW1860: FS, SC1470: FF, DS4090: FS, DS6440: FS				
SW1890	Install Cable Containments	36	13-Sep-24	28-Oct-24	01-Feb-25	14-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1880	Install Detection Camera	29	14-Oct-24	15-Nov-24	07-Feb-25	12-Mar-25			SW1860: FS, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW1910	Laying of Leaky Cable	36	17-Oct-24	27-Nov-24	22-Feb-25	04-Apr-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6				
SW1900	Install Traffic Control Devices	24	24-Oct-24	20-Nov-24	28-Feb-25	27-Mar-25			SW1870: SS 9, SW1880: SS 9, SW2220: SS 9, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW1920	Signal Cable Laying	36	24-Oct-24	04-Dec-24	11-Mar-25	22-Apr-25			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6				
Site Commissioning Test		5	21-Nov-24	26-Nov-24	09-Apr-25	14-Apr-25							
TC1390	SCT of CCTV System	5	21-Nov-24	26-Nov-24	09-Apr-25	14-Apr-25			SW1870: FS, SW1920: SS 24, SW1910: SS 18, DS3090: FS, SW2220: FS, SW2250: SS 24, SW2240: SS 18, SC1500: FF				
Submit Site Commissioning Test Report		24	27-Nov-24	24-Dec-24	22-May-25	19-Jun-25							



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Aug-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Aug	Sep	Oct	Nov
DS5170	Submit CCTV System SCT Test Report	24	27-Nov-24	24-Dec-24	22-May-25	19-Jun-25			TC1390: FS	32	33	34	35

