

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Number of Weeks	January					February					March				
							19					20					21				
							8	15	22	29	5	12	19	26	3	10	17	24	31	7	14
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Form						1200	895	04-Jan-16	A	13-Jun-19											
Project Key Dates						1190	895	01-Feb-16	A	13-Jun-19											
General Submission						332	127	11-May-16	A	06-May-17											
Programming / Reporting						28	48	09-Jun-16	A	16-Feb-17											
<i>Works Programme</i>						28	48	09-Jun-16	A	16-Feb-17											
K-PA-GSP-4300	Acceptance of the Works Programme	28	48	09-Jun-16	A	16-Feb-17														Acceptance of the Works Programme	
Condition Survey & Construction Impact Assessment						211	89	11-May-16	A	29-Mar-17											
K-DR-PRE-1190	Condition survey at HKCH	7	7	09-Mar-17		15-Mar-17														Condition survey at	
K-DR-PRE-1195	Submit condition survey report at HKCH	14	14	16-Mar-17		29-Mar-17															
K-DR-PRE-1230	Approval of the CIA report submissions for Zone 1	28	28	14-Sep-16	A	27-Jan-17														Approval of the CIA report submissions for Zone 1	
K-DR-PRE-1320	Revise & resubmit CIA Report for Zone 2 to 4	56	30	11-May-16	A	29-Jan-17														Revise & resubmit CIA Report for Zone 2 to 4	
K-DR-PRE-1330	Approval of the CIA report submissions	28	28	30-Jan-17		26-Feb-17														Approval of the CIA report submissions	
Alternative Design Submission and Approval						228	84	12-Jul-16	A	24-Mar-17											
<i>Package B03 : SUS Tunnel box from (CH6+150 to CH6+220)</i>						56	15	12-Jul-16	A	14-Jan-17											
K-PA-ADS-1030	Engineer's review and approval	56	15	12-Jul-16	A	14-Jan-17														Engineer's review and approval	
<i>Package B05 : SUS D-wall from (CH6+291 to CH6+568)</i>						28	12	13-Jul-16	A	11-Jan-17											
K-PA-ADS-1550	Engineer's review and approval	28	12	13-Jul-16	A	11-Jan-17														Engineer's review and approval	
<i>Package B06 : SUS Top & base slab and intermediate wall from (CH6+220 to CH6+568)</i>						225	84	12-Aug-16	A	24-Mar-17											
K-PA-ADS-1420	Revise & resubmit DDA drawing (SUS Top & Base slab and Intermediate wall from CH6+220 to CH6+568)	28	28	12-Aug-16	A	27-Jan-17														Revise & resubmit DDA drawing (SUS Top & Base slab and Intermediate wall	
K-PA-ADS-1430	Engineer's review and approval	56	56	28-Jan-17		24-Mar-17														Engineer's review and approval	
Major Temporary Works Design						106	75	02-Nov-16	A	15-Mar-17											
K-PA-GSP-6835	ELS design for construction of SUS from CH6+291 to CH6+568 in Zone 4 - horizontal members	56	48	16-Nov-16	A	16-Feb-17														ELS design for construction of SUS from CH6+291 to	
K-PA-GSP-6880	Formwork and falsework design for construction of tunnel box structure	56	10	02-Nov-16	A	09-Jan-17														Formwork and falsework design for construction of tunnel box structure	
K-PA-GSP-8860	Pumping Test for SUS Cofferdam in Zone 4	50	50	21-Jan-17		11-Mar-17														Pumping Test for SUS C	
K-PA-GSP-9100	Temporary support for existing 132kV CLP cable across SUS at CH6+560	35	15	16-Nov-16	A	14-Jan-17														Temporary support for existing 132kV CLP cable across SUS at CH6+560	
K-PA-GSP-9250	ELS design for construction of existing seawall	35	35	09-Feb-17		15-Mar-17														ELS design for cor	
K-PA-GSP-9260	Design review for revised construction sequence of Ventilation Adit 2 for Zone 1 CH6+185 to CH6+220	28	16	26-Nov-16	A	15-Jan-17														Design review for revised construction sequence of Ventilation Adit 2 for Zone 1 CH6+185 to C	
Major Construction Works Method Statement						168	62	06-Sep-16	A	02-Mar-17											
K-PA-GSP-7145	Engineer's comments and approval for Method statement of Excavation and ELS for SUS Construction for Zone 1	28	2	06-Sep-16	A	01-Jan-17														Engineer's comments and approval for Method statement of Excavation and ELS for SUS Construction for Zone 1	
K-PA-GSP-7150	Method statement of Excavation and ELS for SUS Construction for Zone 3	28	28	06-Jan-17		02-Feb-17														Method statement of Excavation and ELS for SUS Construction for Zone	
K-PA-GSP-7155	Engineer's comments and approval	28	28	03-Feb-17		02-Mar-17														Engineer's comments and approval	
K-PA-GSP-7316	Engineer's comments and approval	28	7	28-Oct-16	A	06-Jan-17														Engineer's comments and approval	
K-PA-GSP-7405	Engineer's comments and approval	28	12	29-Oct-16	A	11-Jan-17														Engineer's comments and approval	
K-PA-GSP-7490	Method statement for Erection and Removal of the temporary vehicular and pedestrian access for HKCH	28	15	15-Dec-16	A	14-Jan-17														Method statement for Erection and Removal of the temporary vehicular and pedestrian access for	
K-PA-GSP-7495	Engineer's comments and approval	28	28	15-Jan-17		11-Feb-17														Engineer's comments and approval	
K-PA-GSP-7500	Method statement for Erection and Removal of the temporary support for the utilities	28	24	26-Nov-16	A	23-Jan-17														Method statement for Erection and Removal of the temporary support for the utilities	
K-PA-GSP-7505	Engineer's comments and approval	28	28	24-Jan-17		20-Feb-17														Engineer's comments and approval	

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Gantt Chart													
						18	25	January 19				February 20				March 21			
						01	08	15	22	29	05	12	19	26	02	09	16		
K-PA-GSP-9270	Method Statement for revised construction sequence of Ventilation Adit 2 for Zone 1 CH6+185 to CH6+220	18	18	31-Dec-16	17-Jan-17	Method Statement for revised construction sequence of Ventilation Adit 2 for Zone 1 CH6+185 to CH6+220													
K-PA-GSP-9280	Engineer's comments and approval	28	28	18-Jan-17	14-Feb-17	Engineer's comments and approval													
Temporary Utility Diversion Works		183	99	05-Sep-16 A	06-May-17														
Temporary Diversion for Watermain Works		72	21	31-Oct-16 A	25-Jan-17														
Laying Proposed (Fresh) Watermain		72	21	31-Oct-16 A	25-Jan-17														
K-PA-TUD-1100	Trench excavation for DN600 MS & DI fresh watermain at subway B & zone 1	15	9	31-Oct-16 A	11-Jan-17	Trench excavation for DN600 MS & DI fresh watermain at subway B & zone 1													
K-PA-TUD-1120	Laying DN600 MS & DI fresh watermain at subway B & zone 1	20	11	21-Nov-16 A	13-Jan-17	Laying DN600 MS & DI fresh watermain at subway B & zone 1													
K-PA-TUD-1150	DN600 DI connected (X1 and X2)	0	0		25-Jan-17	◆ DN600 DI connected (X1 and X2)													
K-PA-TUD-1170	DN600 DI connected (X3)	0	0		25-Jan-17	◆ DN600 DI connected (X3)													
K-PA-TUD-2050	DN450 DI connected (X4)	0	0		25-Jan-17	◆ DN450 DI connected (X4)													
Laying Proposed (Salt) Watermain		72	17	31-Oct-16 A	25-Jan-17														
K-PA-TUD-1200	Trench excavation for DN300 MS salt watermain at subway B & zone 1	18	5	31-Oct-16 A	11-Jan-17	Trench excavation for DN300 MS salt watermain at subway B & zone 1													
K-PA-TUD-1220	Laying DN300 MS salt watermain at subway B & zone 1	20	5	21-Nov-16 A	13-Jan-17	Laying DN300 MS salt watermain at subway B & zone 1													
K-PA-TUD-1250	Connection to DN300 DI (Y1)	0	0		25-Jan-17	◆ Connection to DN300 DI (Y1)													
K-PA-TUD-2250	Connection to DN300 DI (Y2 and Y3)	0	0		25-Jan-17	◆ Connection to DN300 DI (Y2 and Y3)													
Temporary Diversion for Drainage Works		183	99	05-Sep-16 A	06-May-17														
K-PA-TUD-2400	Diversion of 2100 storm drain at zone 4	60	23	05-Sep-16 A	27-Jan-17	Diversion of 2100 storm drain at zone 4													
K-PA-TUD-2500	Excavation and laying of DN600 MS pipe and manhole (N-CP-1) at zone 4 for HKCH connection	25	25	21-Mar-17	22-Apr-17														
K-PA-TUD-2600	Excavation and laying of DN300 MS pipe and manhole (FMH23-15D) at zone 4	70	70	08-Feb-17	06-May-17														
Temporary Diversion for CLP Cable at CH6+560		84	84	07-Nov-16 A	13-Apr-17														
K-PA-TUD-3405	Trench excavation area 5 for cable diversion by CLP at zone 4	21	3	07-Nov-16 A	04-Jan-17	Trench excavation area 5 for cable diversion by CLP at zone 4													
K-PA-TUD-3450	Erection of traffic decking and divert traffic back to original position	12	12	05-Jan-17	18-Jan-17	Erection of traffic decking and divert traffic back to original position													
K-PA-TUD-3550	Handover area 3 to CLP cable diversion at zone 4	0	0		18-Jan-17	◆ Handover area 3 to CLP cable diversion at zone 4													
K-PA-TUD-3555	Trench excavation area 3 for cable diversion by CLP at zone 4	27	27	19-Jan-17	22-Feb-17	Trench excavation area 3 for cable diversion by CLP at zone 4													
K-PA-TUD-3560	Handover area 4 to CLP cable diversion at zone 4	0	0		22-Feb-17	◆ Handover area 4 to CLP cable diversion at zone 4													
K-PA-TUD-3700	Trench excavation area 4 for cable diversion and CLP cable slewing works by CLP	42	42	23-Feb-17	13-Apr-17														
K-PA-TUD-3750	Fabrication and Erection temporary support to utilities at zone 4	14	14	23-Feb-17	10-Mar-17	Fabrication and Erection													
Temporary Diversion for Sewage Rising Main		62	62	04-Feb-17	21-Apr-17														
K-PA-TUD-1500	Construction of 3xDN350 sewage rising main and manhole	28	28	16-Mar-17	21-Apr-17														
K-PA-TUD-1600	Construction of DN750 sewage pipe and manhole - stage 1	20	20	04-Feb-17	27-Feb-17	Construction of DN750 sewage pipe and manhole - stage 1													
K-PA-TUD-2750	Construction of DN450 sewerage pipe at zone 2 - stage 1	48	48	17-Feb-17	18-Apr-17														
Temporary Diversion for Telecommunication Cable		18	18	04-Jan-17	24-Jan-17														
K-PA-TUD-4000	Diversion of Fibre cable (PCCW)	18	18	04-Jan-17	24-Jan-17	Diversion of Fibre cable (PCCW)													
K-PA-TUD-4050	Diversion of Fibre optical cable (HGC)	18	18	04-Jan-17	24-Jan-17	Diversion of Fibre optical cable (HGC)													
Temporary Traffic Management		265	112	31-Jul-16 A	21-Apr-17														
Temp Traffic Arrangement Schemes		265	112	31-Jul-16 A	21-Apr-17														



KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Calendar												
						January				February				March				
						18	25	01	08	15	22	29	05	12	19	26	02	09
K-PA-TTA-8100	Submission and approval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2	90	60	31-Jul-16 A	28-Feb-17	Submission and approval of TTA sche												
K-PA-TTA-8900	Submission and approval of TTA schemes-TTA stage 3 for re-construction of Cheung Yip Street	90	90	22-Jan-17	21-Apr-17													
Interfacing Works						89	90	28-Nov-16 A	30-Mar-17									
K-PA-INT-6020	Handover Area A for Towngas Lead-in and Sewerage Connection Works by CSSOJV	28	0	28-Nov-16 A	31-Dec-16	Handover Area A for Towngas Lead-in and Sewerage Connection Works by CSSOJV												
K-PA-INT-6030	Handover Area B1 for Telecom Lead-in Works by HKT and HGC	14	14	17-Mar-17	30-Mar-17													
K-PA-INT-6040	Handover Area B2 for Telecom Lead-in Works by HKT and HGC	15	15	10-Feb-17	24-Feb-17	Handover Area B2 for Telecom Lead-in Wo												
K-PA-INT-6050	Handover Area B3 for Towngas Lead-in and Sewerage Works by HKT and HGC	36	36	15-Jan-17	19-Feb-17	Handover Area B3 for Towngas Lead-in and Sewe												
K-PA-INT-6060	Handover Area C1 for CLP's Cable Lead-in Works by HKT and HGC	36	16	15-Dec-16 A	15-Jan-17	Handover Area C1 for CLP's Cable Lead-in Works by HKT and HGC												
Materials Procurement (Major Materials)						900	613	01-Feb-16 A	04-Sep-18									
ELS struct / waling						360	300	10-Jun-16 A	26-Oct-17									
K-PA-MP-1150	Manufacturing & delivery to site	360	300	10-Jun-16 A	26-Oct-17													
Steel H-Pile						420	160	01-Feb-16 A	08-Jun-17									
K-PA-MP-1250	Manufacturing & delivery to site	420	160	01-Feb-16 A	08-Jun-17													
Chilled Water Pipes - DCS						580	580	02-Feb-17	04-Sep-18									
K-PA-MP-1300	Order of chilled water pipes	0	0	02-Feb-17		◆ Order of chilled water pipes												
K-PA-MP-1350	Manufacturing & delivery to site	580	580	02-Feb-17	04-Sep-18													
Prelimiaries						1190	895	11-Mar-16 A	13-Jun-19									
K-DR-PRE-1800	Submission of time-lapsed photographs and video	1190	895	11-Mar-16 A	13-Jun-19													
Barge Loading Facilities						21	21	01-Feb-17	25-Feb-17									
K-DR-PRE-1450	Setup of temporary barging point	21	21	01-Feb-17	24-Feb-17	Setup of temporary barging point												
K-DR-PRE-1480	Operation of the barging point	0	0	25-Feb-17		◆ Operation of the barging point												
Instrumentation and Monitoring						414	235	19-Jul-16 A	22-Aug-17									
Eastbound Instrumentation and Monitoring						16	16	08-Mar-17	25-Mar-17									
<i>Inclinometer (INC)</i>						16	16	08-Mar-17	25-Mar-17									
K-IM-INC-1330	Installation of INC at Zone 3	15	15	09-Mar-17	25-Mar-17	Instal												
K-IM-INC-1340	Installation of INC at Zone 4	15	15	08-Mar-17	24-Mar-17	Installa												
Westbound Instrumentation and Monitoring						222	73	19-Jul-16 A	30-Mar-17									
<i>Extensometer (EXT)</i>						15	15	14-Feb-17	02-Mar-17									
K-IM-EXT-1370	Installation of EXT at Zone 3	15	15	14-Feb-17	02-Mar-17	Installation of EXT at Zone 3												
<i>Piezometer/Standpipe (PZR)</i>						179	30	19-Jul-16 A	08-Feb-17									
K-IM-PZR-1360	Installation of PZR at Zone 2	10	10	25-Jan-17	08-Feb-17	Installation of PZR at Zone 2												
K-IM-PZR-1370	Installation of PZR at Zone 3	40	10	05-Aug-16 A	12-Jan-17	Installation of PZR at Zone 3												
K-IM-PZR-1380	Installation of PZR at Zone 4	40	10	19-Jul-16 A	12-Jan-17	Installation of PZR at Zone 4												
<i>Inclinometer (INC)</i>						29	29	25-Feb-17	30-Mar-17									
K-IM-INC-1370	Installation of INC at Zone 3	10	10	25-Feb-17	08-Mar-17	Installation of INC at Zone												
K-IM-INC-1380	Installation of INC at Zone 4	10	10	20-Mar-17	30-Mar-17													
Crack Meters						10	10	16-Mar-17	25-Mar-17									
K-IM-CRM-1010	Installation of Crack Meters at HKCH	10	10	16-Mar-17	25-Mar-17	Instal												



- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

3 MRP Jan 2017- Mar 2017

Project ID :13 3MPR Jan - Mar 17
 Layout : KL201403 WP3 3MRP
 Page 3 of 8

3 Months Rolling Programme			
Date	Revision	Checked	Approved
31-Dec-16	Jan 17 - Mar...		

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Number	January 19					February 20					March 21						
							19					20					21						
							8	15	22	29	05	01	08	15	22	29	05	12	19	26	02	09	16
Tilt Monitoring Tile Plates		357	235	03-Aug-16 A	22-Aug-17																		
K-IM-TMT-1000	Tilt Monitoring near PWCL	310	180	03-Aug-16 A	28-Jun-17																		
K-IM-TMT-1020	Tilt Monitoring near HKCH	160	160	16-Mar-17	22-Aug-17																		
Section 1 of the Works-Remainder of the Works		33	33	03-Mar-17	11-Apr-17																		
Roadwork and Drainage Works		33	33	03-Mar-17	11-Apr-17																		
Road D4-4 (Cheung Yip Street)		33	33	03-Mar-17	11-Apr-17																		
Drainage Works (CH100 to CH200)		33	33	03-Mar-17	11-Apr-17																		
K-01-RWS-2100	Excavation of Drainage Pipe and Manhole (M101 to M105)	8	8	03-Mar-17	11-Mar-17																		
K-01-RWS-2110	Laying Drainage Pipe and Construction Manhole (M101 to M105)	25	25	13-Mar-17	11-Apr-17																		
Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design)		179	113	15-Oct-16 A	23-May-17																		
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1		88	78	17-Dec-16 A	06-Apr-17																		
Construction of Socketed H-Pile		40	25	19-Dec-16 A	02-Feb-17																		
K-1A-SV1-3400	Trimming Pilehead at Cut-off Level	40	25	19-Dec-16 A	02-Feb-17																		
Pumping Test		15	5	27-Dec-16 A	11-Jan-17																		
K-1A-SV1-4210	Stage 2 - Installation of Dewatering Well in VA2 of Zone 1	15	0	27-Dec-16 A	04-Jan-17 A																		
K-1A-SV1-4220	Stage 2 - Pumping Test for VA2 in Zone 1	5	5	06-Jan-17	11-Jan-17																		
Construction of Tunnel Box Structure		88	78	17-Dec-16 A	06-Apr-17																		
SUS Bay 1 (Ch6150-Ch6167.5)		77	77	31-Dec-16 A	05-Apr-17																		
K-1A-SV1-8040	Excavation to Foundation Level for VA2	8	8	31-Dec-16 A	10-Jan-17																		
K-1A-SV1-8050	Modify the Dewatering Well and Casting Blinding Layer for VA2	3	3	12-Jan-17	14-Jan-17																		
K-1A-SV1-8060	Waterproofing Works for VA2	5	5	16-Jan-17	20-Jan-17																		
K-1A-SV1-8070	Construction of Base Slab for VA2 (-18.0mPD)	10	10	21-Jan-17	04-Feb-17																		
K-1A-SV1-8100	Removal of Strut SV1A	2	2	06-Feb-17	07-Feb-17																		
K-1A-SV1-8140	Construction of Base Slab VA1 and VA3 (-13.9 mPD)	20	20	08-Feb-17	02-Mar-17																		
K-1A-SV1-8170	Removal of Strut S5	5	5	03-Mar-17	08-Mar-17																		
K-1A-SV1-8190	Construction of Wall Struct for VA1 and VA3	10	10	09-Mar-17	20-Mar-17																		
K-1A-SV1-8210	Backfilling with Sand to Formation Level of Service Adit	3	3	21-Mar-17	23-Mar-17																		
K-1A-SV1-8240	Construction of VA1 and VA3 Side Wall and base slab of SA	10	10	24-Mar-17	05-Apr-17																		
SUS Bay 4 (Ch6202.5-Ch6220)		86	76	17-Dec-16 A	03-Apr-17																		
K-1A-SV1-8500	Excavation to VA2 Formation Level	6	6	12-Jan-17	18-Jan-17																		
K-1A-SV1-8510	Compaction of Soil Surface and Casting Blinding Layer for VA2	2	2	19-Jan-17	20-Jan-17																		
K-1A-SV1-8520	Scaffold Erection at VA2 for Temporary Support of Base Slab Construction	2	2	01-Feb-17	02-Feb-17																		
K-1A-SV1-8530	Formwork Erection and Waterproofing Works above VA2 for W/B Construction	2	2	03-Feb-17	04-Feb-17																		
K-1A-SV1-8540	Laying Blinding and Waterproofing Works (E/B)	10	10	17-Dec-16 A	12-Jan-17																		
K-1A-SV1-8550	Construction of Base Slab (E/B)	10	10	17-Jan-17	27-Jan-17																		
K-1A-SV1-8552	Laying Blinding and Waterproofing Works (W/B)	2	2	06-Feb-17	07-Feb-17																		
K-1A-SV1-8555	Construction of Base Slab (W/B)	10	10	08-Feb-17	18-Feb-17																		

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Number of Weeks	January							February					March		
							19							20					21		
							8	15	22	29	5	12	19	5	12	19	5	12	19		
K-1A-SV1-8910	Casting Blinding Layer (No-Fine) and Laying Waterproofing Works	4	4	25-Mar-17	29-Mar-17																
K-1A-SV1-8920	Construction of Base Slab	6	6	30-Mar-17	06-Apr-17																
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2		41	41	17-Feb-17	06-Apr-17																
W/B Construction of D-Wall in TTA Stage 1A		41	41	17-Feb-17	06-Apr-17																
K-1A-SV2-5000	Construction of Guide Wall	30	30	17-Feb-17	23-Mar-17																
K-1A-SV2-5500	Construction of D-wall Westbound (CH6+241 to CH6+291) WM49	10	10	18-Mar-17	29-Mar-17																
K-1A-SV2-8410	Construction of D-wall Westbound (CH6+241 to CH6+291) WM51	10	10	25-Mar-17	06-Apr-17																
SUS Structure from CH6+291 to 6+467 in Zone 3		151	85	15-Oct-16 A	18-Apr-17																
E/B Construction of D-Wall		138	72	30-Dec-16 A	29-Mar-17																
K-1A-SV3-2355	Construction of D-wall Eastbound (CH6+405 to CH6+467) EH17	12	15	30-Dec-16 A	18-Jan-17																
K-1A-SV3-2400	Testing of D-wall (Sonic test and IC)	30	30	03-Feb-17	09-Mar-17																
K-1A-SV3-2500	Toe Grouting Works	55	55	21-Jan-17	29-Mar-17																
Construction of Socketed H-Pile		45	45	01-Feb-17	24-Mar-17																
K-1A-SV3-3008	Installation of Socketed H-piles (CH6+320 to CH6+380)	45	45	01-Feb-17	24-Mar-17																
K-1A-SV3-3009	Loading test for Socketed H-piles	10	10	25-Feb-17	08-Mar-17																
W/B Construction of D-Wall in TTA Stage 1A		143	79	15-Oct-16 A	07-Apr-17																
K-1A-SV3-4000	Construction of Guide Wall (CH6+291 to to CH6+467)	45	15	15-Oct-16 A	18-Jan-17																
K-1A-SV3-4035	Construction of D-wall Westbound (CH6+405 to CH6+467) WM24	10	4	22-Dec-16 A	05-Jan-17																
K-1A-SV3-4038	Construction of D-wall Westbound (CH6+405 to CH6+467) WH19	12	10	28-Dec-16 A	12-Jan-17																
K-1A-SV3-4205	Construction of D-wall Westbound (CH6+344 to CH6+405) WH37	12	0	16-Dec-16 A	31-Dec-16 A																
K-1A-SV3-4210	Construction of D-wall Westbound (CH6+344 to CH6+405) WM34	10	10	03-Jan-17	13-Jan-17																
K-1A-SV3-4250	Construction of D-wall Westbound (CH6+344 to CH6+405) WM38	10	10	09-Jan-17	19-Jan-17																
K-1A-SV3-4262	Construction of D-wall Westbound (CH6+291 to CH6+344) WM39A	10	2	19-Dec-16 A	03-Jan-17																
K-1A-SV3-4264	Construction of D-wall Westbound (CH6+291 to CH6+344) WH46	12	4	28-Dec-16 A	05-Jan-17																
K-1A-SV3-4265	Construction of D-wall Westbound (CH6+291 to CH6+344) WM43	10	10	03-Jan-17	13-Jan-17																
K-1A-SV3-4266	Construction of D-wall Westbound (CH6+291 to CH6+344) WM41	10	10	06-Jan-17	17-Jan-17																
K-1A-SV3-4267	Construction of D-wall Westbound (CH6+291 to CH6+344) WM45	10	10	10-Jan-17	20-Jan-17																
K-1A-SV3-4268	Construction of D-wall Westbound (CH6+291 to CH6+344) WH42	12	12	13-Jan-17	26-Jan-17																
K-1A-SV3-4269	Construction of D-wall Westbound (CH6+291 to CH6+344) WM47	10	10	17-Jan-17	27-Jan-17																
K-1A-SV3-4270	Testing of D-wall (Sonic test and IC)	30	30	06-Feb-17	11-Mar-17																
K-1A-SV3-4280	Toe Grouting Works	50	50	01-Feb-17	31-Mar-17																
K-1A-SV3-4290	Construction of temporary cut-off wall at CH6+291	45	40	27-Dec-16 A	20-Feb-17																
K-1A-SV3-4300	Construction of temporary cut-off wall at CH6+467	52	52	06-Feb-17	07-Apr-17																
Pumping Test		35	35	27-Feb-17	08-Apr-17																

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	mber	January					February					March																	
							19		20			21																						
							8	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23												
K-1A-SV3-5100	Installation of Dewatering Well, Observation Well and Recharging Well in Zone 3	35	35	27-Feb-17	08-Apr-17																													
Excavation and ELS Construction		42	42	24-Feb-17	18-Apr-17																													
K-1A-SV3-5500	Construction of temporary vehicular access at CH6+325	42	42	24-Feb-17	18-Apr-17																													
SUS Structure from CH6+467 to 6+568 in Zone 4		113	113	06-Dec-16 A	23-May-17																													
E/B Construction of D-Wall		67	67	09-Jan-17	30-Mar-17																													
K-1A-SV4-2000	Open Gate No. 3	0	0		09-Jan-17*																													
K-1A-SV4-2100	Construction of Guide Wall (CH6+467 to CH6+480)	6	6	09-Jan-17	14-Jan-17																													
K-1A-SV4-2110	Construction of Guide Wall (CH6+480 to CH6+510)	15	15	27-Jan-17	16-Feb-17																													
K-1A-SV4-2120	Construction of Guide Wall (CH6+510 to CH6+555)	24	24	16-Jan-17	15-Feb-17																													
K-1A-SV4-2130	Construction of Guide Wall (CH6+555 to CH6+560)	5	5	19-Jan-17	24-Jan-17																													
K-1A-SV4-2170	Construction of D-wall Eastbound (CH6+467 to CH6+480) EM16	10	10	19-Jan-17	02-Feb-17																													
K-1A-SV4-2171	Construction of D-wall Eastbound (CH6+467 to CH6+480) EH17	12	12	03-Feb-17	16-Feb-17																													
K-1A-SV4-2172	Construction of D-wall Eastbound (CH6+480 to CH6+510) EH12	12	12	14-Feb-17	27-Feb-17																													
K-1A-SV4-2173	Construction of D-wall Eastbound (CH6+480 to CH6+510) EH14	12	12	16-Feb-17	01-Mar-17																													
K-1A-SV4-2174	Construction of D-wall Eastbound (CH6+480 to CH6+510) EH10	12	12	18-Feb-17	03-Mar-17																													
K-1A-SV4-2175	Construction of D-wall Eastbound (CH6+480 to CH6+510) EH13	12	12	01-Mar-17	14-Mar-17																													
K-1A-SV4-2176	Construction of D-wall Eastbound (CH6+480 to CH6+510) EH11	12	12	04-Mar-17	17-Mar-17																													
K-1A-SV4-2177	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH09	12	12	23-Jan-17	08-Feb-17																													
K-1A-SV4-2178	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH07	12	12	02-Feb-17	15-Feb-17																													
K-1A-SV4-2179	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH05	12	12	09-Feb-17	22-Feb-17																													
K-1A-SV4-2180	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH03	12	12	16-Feb-17	01-Mar-17																													
K-1A-SV4-2181	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH08A	12	12	23-Feb-17	08-Mar-17																													
K-1A-SV4-2182	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH06	12	12	02-Mar-17	15-Mar-17																													
K-1A-SV4-2183	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH08	12	12	10-Mar-17	23-Mar-17																													
K-1A-SV4-2185	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH04	12	12	17-Mar-17	30-Mar-17																													
K-1A-SV4-2190	Construction of D-wall Eastbound (CH6+555 to CH6+560)	12	12	25-Jan-17	10-Feb-17																													
W/B and End Construction of D-Wall in TTA Stage 1A		71	71	06-Dec-16 A	28-Mar-17																													
K-1A-SV4-3992	Construction of Guide Wall (CH6+467 to CH6+480)	9	9	16-Jan-17	25-Jan-17																													
K-1A-SV4-3996	Construction of Guide Wall (CH6+510 to CH6+555)	24	5	06-Dec-16 A	06-Jan-17																													
K-1A-SV4-4005	Construction of Guide Wall (CH6+555 to CH6+560)	5	5	25-Jan-17	02-Feb-17																													
K-1A-SV4-4102	Construction of D-wall Westbound (CH6+467 to CH6+480) WH19	12	12	26-Jan-17	11-Feb-17																													
K-1A-SV4-4105	Construction of D-wall Westbound (CH6+467 to CH6+480) WH17	12	12	08-Feb-17	21-Feb-17																													
K-1A-SV4-4108	Construction of D-wall Westbound (CH6+467 to CH6+480) WM18	10	10	22-Feb-17	04-Mar-17																													

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	mber	January					February					March															
							19					20					21															
							8	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20										
K-1A-SV4-4400	Construction of D-wall Westbound (CH6+480 to CH6+510) WM14	10	10	16-Feb-17	27-Feb-17																											
K-1A-SV4-4402	Construction of D-wall Westbound (CH6+480 to CH6+510) WM16	10	10	22-Feb-17	04-Mar-17																											
K-1A-SV4-4404	Construction of D-wall Westbound (CH6+480 to CH6+510) WM12	10	10	28-Feb-17	10-Mar-17																											
K-1A-SV4-4406	Construction of D-wall Westbound (CH6+480 to CH6+510) WH15	12	12	08-Mar-17	21-Mar-17																											
K-1A-SV4-4408	Construction of D-wall Westbound (CH6+480 to CH6+510) WH13	12	12	15-Mar-17	28-Mar-17																											
K-1A-SV4-4600	Construction of D-wall Westbound (CH6+555 to CH6+560)	12	12	09-Feb-17	22-Feb-17																											
Excavation and ELS Construction		42	42	29-Mar-17	23-May-17																											
K-1A-SV4-5500	Construction of temporary vehicular access at CH6+482(approx.)	42	42	29-Mar-17	23-May-17																											
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)		227	97	23-Aug-16 A	06-Apr-17																											
Preparation Works		188	58	23-Aug-16 A	26-Feb-17																											
K-03-DCS-0820	Resubmission of setting out and profile of the DCS pipeline	30	28	23-Aug-16 A	27-Jan-17																											
K-03-DCS-0830	Engineer's review and Approval	30	30	28-Jan-17	26-Feb-17																											
Construction of District Cooling System		132	78	10-Sep-16 A	06-Apr-17																											
Construction of DCS Works at Zone 1		132	78	10-Sep-16 A	06-Apr-17																											
K-03-DCS-1050	Construction of DSC Washout Pit (CHR5-000)	30	14	10-Sep-16 A	17-Jan-17																											
K-03-DCS-1100	Installation of Sheetpile	10	10	07-Jan-17	18-Jan-17																											
K-03-DCS-1150	Excavation and Lateral Support works	14	14	19-Jan-17	07-Feb-17																											
K-03-DCS-1200	Laying chilled water pipes from CHR5-000 to CHR5-024	14	14	08-Feb-17	23-Feb-17																											
K-03-DCS-1300	Backfilling at Zone 1 (CHR5-000 to CHR5-024)	35	35	24-Feb-17	06-Apr-17																											
Section 4B of the Works- Construction of Subway B (Subject to Excision)		25	15	27-Dec-16 A	18-Jan-17																											
Bay 1 & 2		25	15	27-Dec-16 A	18-Jan-17																											
K-4B-BAY-2450	Backfilling (Bay 1 and Bay 2)	25	15	27-Dec-16 A	18-Jan-17																											
Section 5 of the Works-Completion of All Landscape Softworks		90	90	31-Dec-16	30-Mar-17																											
K-05-LCS-1000	Procurement of plant species	90	90	31-Dec-16	30-Mar-17																											
Section 7 of the Works-Preservation and Protection of Existing Trees		1200	886	04-Jan-16 A	04-Jun-19																											
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	1200	886	04-Jan-16 A	04-Jun-19																											
Sections Completion Date		0	0	31-Dec-16	31-Dec-16																											
K-PK-SCC-2100	Completion of Section 2-Demolition of Radar Tower and Guard House	0	0		31-Dec-16																											