

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	February			March			April			May				
						20	19	26	05	12	19	26	02	09	16	23	30	07	14
<b>KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway</b>																			
<b>Project Key Dates</b>						1190	835	01-Feb-16 A	12-Jun-19										
<b>Site Possession Date</b>						0	0	01-Apr-17	01-Apr-17										
K-PK-SPD-1800	Portion I	0	0	01-Apr-17*															
<b>Site Handover Date</b>						0	0	28-Apr-17	28-Apr-17										
K-PK-SHD-1100	Portion B	0	0		28-Apr-17*														
<b>General Submission</b>						407	143	11-May-16 A	20-Jul-17										
<b>Programming / Reporting</b>						28	28	09-Jun-16 A	27-Mar-17										
<b>Works Programme</b>						28	28	09-Jun-16 A	27-Mar-17										
K-PA-GSP-4300	Acceptance of the Works Programme	28	28	09-Jun-16 A	27-Mar-17														
<b>Condition Survey &amp; Construction Impact Assessment</b>						239	58	11-May-16 A	26-Apr-17										
K-DR-PRE-1190	Condition survey at HKCH	7	7	15-Mar-17	21-Mar-17														
K-DR-PRE-1195	Submission of condition survey report at HKCH	14	14	22-Mar-17	04-Apr-17														
K-DR-PRE-1320	Revise & Resubmit CIA Report for Zone 2 to 4	56	30	11-May-16 A	29-Mar-17														
K-DR-PRE-1330	Approval of the CIA report submissions	28	28	30-Mar-17	26-Apr-17														
<b>Alternative Design Submission and Approval</b>						288	43	15-Feb-17 A	11-Apr-17										
<b>Package B05 : SUS D-wall from (CH6+291 to CH6+568)</b>						288	43	15-Feb-17 A	11-Apr-17										
K-PA-ADS-1575	Resubmission of DDA drawing (Rev.J SUS D-Wall Panels EM10 to EM14, WM12 to WM16, WH01 to WH03 and SH05 to SH07)	28	0	15-Feb-17 A	25-Feb-17 A														
K-PA-ADS-1580	Engineer's review and approval	28	16	25-Feb-17 A	15-Mar-17														
K-PA-ADS-1590	Submission of DDA drawing (SUS D-Wall Panels at Westbound CH6+220 to CH6+291 in Zone 2 )	28	15	15-Feb-17 A	14-Mar-17														
K-PA-ADS-1600	Engineer's review and approval	28	28	15-Mar-17	11-Apr-17														
<b>Major Temporary Works Design</b>						127	127	16-Mar-17	20-Jul-17										
K-PA-GSP-6820	ELS design for construction of SUS from CH6+220 to CH6+291 in Zone 2 - horizontal members	56	56	26-May-17	20-Jul-17														
K-PA-GSP-6835	ELS design for construction of SUS from CH6+291 to CH6+568 in Zone 4 - horizontal members	56	56	26-Apr-17	20-Jun-17														
K-PA-GSP-8860	Submission of Pumping Test for SUS Cofferdam in Zone 4	14	14	16-Mar-17	29-Mar-17														
K-PA-GSP-8865	Engineer's review and approval	28	28	30-Mar-17	26-Apr-17														
K-PA-GSP-8870	Submission of Pumping Test for SUS Cofferdam in Zone 2	14	14	12-Apr-17	25-Apr-17														
K-PA-GSP-8880	Engineer's review and approval	28	28	26-Apr-17	23-May-17														
<b>Major Construction Works Method Statement</b>						264	103	06-Sep-16 A	10-Jun-17										
K-PA-GSP-7145	Engineer's comments and approval for Method statement of Excavation and ELS for SUS Construction for Zone 1	28	8	06-Sep-16 A	07-Mar-17														
K-PA-GSP-7150	Method statement of Excavation and ELS for SUS Construction for Zone 3	28	28	17-Mar-17	13-Apr-17														
K-PA-GSP-7155	Engineer's comments and approval	28	28	14-Apr-17	11-May-17														
K-PA-GSP-7160	Method statement of Excavation and ELS for SUS Construction for Zone 4	28	28	14-May-17	10-Jun-17														
K-PA-GSP-7405	Engineer's comments and approval	28	12	29-Oct-16 A	11-Mar-17														
K-PA-GSP-7490	Method statement for Erection and Removal of the temporary vehicular and pedestrian access for HKCH	28	15	15-Dec-16 A	14-Mar-17														
K-PA-GSP-7495	Engineer's comments and approval	28	28	15-Mar-17	11-Apr-17														

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Gantt Chart											
						February 20			March 21			April 22			May 23		
						12	19	26	05	12	19	26	02	09	16	23	30
K-PA-GSP-7500	Method statement for Erection and Removal of the temporary support for the utilities	28	0	26-Nov-16 A	17-Feb-17 A	Method statement for Erection and Removal of the temporary support for the utilities											
K-PA-GSP-7505	Engineer's comments and approval	28	20	20-Feb-17 A	19-Mar-17	Engineer's comments and approval											
<b>Temporary Utility Diversion Works</b>		<b>226</b>	<b>96</b>	<b>05-Sep-16 A</b>	<b>26-Jun-17</b>												
<i>Temporary Diversion for Watermain Works</i>		0	0	22-Mar-17	22-Mar-17												
<b>Laying Proposed (Fresh) Watermain</b>		0	0	22-Mar-17	22-Mar-17												
K-PA-TUD-1150	DN600 connected (X1 and X2)	0	0			◆ DN600 connected (X1 and X2)											
K-PA-TUD-1170	DN100 connected (X3)	0	0			◆ DN100 connected (X3)											
K-PA-TUD-2050	DN450 DI connected (X4)	0	0			◆ DN450 DI connected (X4)											
<b>Laying Proposed (Salt) Watermain</b>		0	0	22-Mar-17	22-Mar-17												
K-PA-TUD-1250	Connection to DN300 DI (Y1)	0	0			◆ Connection to DN300 DI (Y1)											
K-PA-TUD-2250	Connection to DN300 DI (Y2 and Y3)	0	0			◆ Connection to DN300 DI (Y2 and Y3)											
<i>Temporary Diversion for Drainage Works</i>		226	96	05-Sep-16 A	26-Jun-17												
K-PA-TUD-2400	Diversion of 2100 storm drain at zone 4	60	15	05-Sep-16 A	16-Mar-17	Diversion of 2100 storm drain at zone 4											
K-PA-TUD-2500	Excavation and laying of DN600 MS pipe and manhole (N-CP-1) at zone 4 for HKCH connection	25	25	17-May-17	14-Jun-17												
K-PA-TUD-2600	Excavation and laying of DN300 MS pipe and manhole (FMH23-15D) at zone 4	70	70	30-Mar-17	26-Jun-17												
<i>Temporary Diversion for CLP Cable at CH6+560</i>		76	68	19-Jan-17 A	24-May-17												
K-PA-TUD-3555	Trench excavation area 3 for cable diversion by CLP at zone 4	27	15	19-Jan-17 A	16-Mar-17	Trench excavation area 3 for cable diversion by CLP at zone 4											
K-PA-TUD-3560	Handover area 4 to CLP cable diversion at zone 4	0	0		29-Mar-17	◆ Handover area 4 to CLP cable diversion at zone 4											
K-PA-TUD-3700	Trench excavation area 4 for cable diversion and CLP cable slewing works by CLP	42	42	30-Mar-17	24-May-17												
K-PA-TUD-3750	Fabrication and Erection temporary support to utilities at zone 4	14	14	30-Mar-17	19-Apr-17	Fabrication and Erection temporary support to utilities at zone 4											
<i>Temporary Diversion for Sewage Rising Main</i>		88	88	20-Feb-17 A	16-Jun-17												
K-PA-TUD-1500	Construction of 3xDN350 sewage rising main and manhole	28	18	20-Feb-17 A	13-May-17	Construction of 3xDN350 sewage rising main and manhole											
K-PA-TUD-1600	Construction of DN750 sewage pipe and manhole - stage 1	20	20	29-Mar-17	25-Apr-17	Construction of DN750 sewage pipe and manhole - stage 1											
K-PA-TUD-1700	Construction of DN750 sewage pipe - stage 2 (crossing tunnel box structure)	10	10	22-Apr-17	05-May-17	Construction of DN750 sewage pipe - stage 2 (crossing tunnel box structure)											
K-PA-TUD-1800	Connection to existing rising main	0	0		22-May-17	◆ Connection to existing rising main											
K-PA-TUD-2750	Construction of DN450 sewerage pipe at zone 2 - stage 1	48	48	23-Feb-17 A	28-Apr-17	Construction of DN450 sewerage pipe at zone 2 - stage 1											
K-PA-TUD-2800	Construction of DN450 sewerage pipe at zone 2 - stage 2	16	16	30-May-17	16-Jun-17												
<i>Temporary Diversion for Telecommunication Cable</i>		68	68	24-Feb-17 A	24-May-17												
K-PA-TUD-4000	Diversion of Fibre cable at Zone 2 (PCCW)	18	3	24-Feb-17 A	02-Mar-17	Diversion of Fibre cable at Zone 2 (PCCW)											
K-PA-TUD-4050	Diversion of Fibre cable at Zone 4 (PCCW)	18	18	04-May-17	24-May-17	Diversion of Fibre cable at Zone 4 (PCCW)											
K-PA-TUD-4060	Diversion of Fibre optical cable (HGC)	18	18	04-May-17	24-May-17	Diversion of Fibre optical cable (HGC)											
<b>Temporary Traffic Management</b>		<b>304</b>	<b>92</b>	<b>31-Jul-16 A</b>	<b>30-May-17</b>												
<i>Temp Traffic Arrangement Schemes</i>		302	70	31-Jul-16 A	08-May-17												
K-PA-TTA-8100	Submission and approval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2	90	28	31-Jul-16 A	27-Mar-17	Submission and approval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2											
K-PA-TTA-8900	Submission and approval of TTA schemes-TTA stage 3 for re-construction of Cheung	90	70	11-Feb-17 A	08-May-17	Submission and approval of TTA schemes-TTA stage 3 for re-construction of Cheung											
<i>Implementation of Temporary Traffic Arrangement</i>		18	18	09-May-17	30-May-17												
K-PA-TTA-3000	TTA stage 2 - Road diversion at Shing Cheong Road for D-wall W/B at Zone 2	0	0	30-May-17													
K-PA-TTA-4000	TTA stage 3 - Road diversion at Cheung Yip Street phase 1	0	0	09-May-17		◆ TTA stage 3 - Road diversion at Cheung Yip Street phase 1											

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	February			March			April				May			
						20	19	26	05	12	19	26	02	09	16	23	30	07	14
<b>Construction of Temporary Diversion Road for Shing Cheong Road (TTA stage 2)</b>						23	23	04-May-17	30-May-17										
K-PA-TTA-6000	Construction of concrete pavement (CH0 to CH100)	20	20	04-May-17	26-May-17														
K-PA-TTA-6050	Construction of footpath and U-channel (CH0 to CH100)	8	8	19-May-17	27-May-17														
K-PA-TTA-6100	Installation of street lighting and setup the TTA	5	5	24-May-17	29-May-17														
K-PA-TTA-6150	Road marking	1	1	30-May-17	30-May-17														
<b>Interfacing Works</b>						60	60	17-Mar-17	15-May-17										
K-PA-INT-6030	Handover Area B1 to HKCH's Construction (CSSOJV) for Telecom Lead-in Works	14	14	17-Mar-17	30-Mar-17														
K-PA-INT-6070	Handover Area C2 to HKCH's Construction (CSSOJV) for Stormwater Drainage Cor	16	16	30-Apr-17	15-May-17														
<b>Materials Procurement (Major Materials)</b>						901	525	01-Feb-16 A	06-Aug-18										
<b>ELS struct / waling</b>						360	240	10-Jun-16 A	25-Oct-17										
K-PA-MP-1150	Manufacturing & delivery to site	360	240	10-Jun-16 A	25-Oct-17														
<b>Water Works</b>						240	240	06-Apr-17	01-Dec-17										
K-PA-MP-1050	Manufacturing & delivery to site	240	240	06-Apr-17	01-Dec-17														
<b>Steel H-Pile</b>						420	100	01-Feb-16 A	07-Jun-17										
K-PA-MP-1250	Manufacturing & delivery to site	420	100	01-Feb-16 A	07-Jun-17														
<b>Chilled Water Pipes - DCS</b>						550	520	06-Feb-17 A	06-Aug-18										
K-PA-MP-1300	Order of chilled water pipes	0	0	05-Mar-17															
K-PA-MP-1350	Manufacturing & delivery to site	550	520	06-Feb-17 A	06-Aug-18														
<b>Prelimiaries</b>						1190	835	11-Mar-16 A	12-Jun-19										
K-DR-PRE-1800	Submission of time-lapsed photographs and video	1190	835	11-Mar-16 A	12-Jun-19														
<b>Barge Loading Facilities</b>						48	48	17-Mar-17	19-May-17										
K-DR-PRE-1450	Setup of temporary barging point	48	48	17-Mar-17	18-May-17														
K-DR-PRE-1480	Operation of the barging point	0	0	19-May-17															
<b>Instrumentation and Monitoring</b>						363	182	03-Aug-16 A	28-Aug-17										
<b>Eastbound Instrumentation and Monitoring</b>						25	25	15-Mar-17	13-Apr-17										
<b>Inclinometer (INC)</b>						25	25	15-Mar-17	13-Apr-17										
K-IM-INC-1330	Installation of INC at Zone 3	15	15	15-Mar-17	31-Mar-17														
K-IM-INC-1340	Installation of INC at Zone 4	15	15	27-Mar-17	13-Apr-17														
<b>Westbound Instrumentation and Monitoring</b>						60	60	21-Mar-17	05-Jun-17										
<b>Extensometer (EXT)</b>						60	60	21-Mar-17	05-Jun-17										
K-IM-EXT-1370	Installation of EXT at Zone 3	15	15	21-Mar-17	07-Apr-17														
K-IM-EXT-1380	Installation of EXT at Zone 4	15	15	19-May-17	05-Jun-17														
<b>Piezometer/Standpipe (PZR)</b>						38	38	01-Apr-17	22-May-17										
K-IM-PZR-1360	Installation of PZR at Zone 2	10	10	27-Apr-17	10-May-17														
K-IM-PZR-1370	Installation of Remaining PZR at Zone 3	3	3	01-Apr-17	05-Apr-17														
K-IM-PZR-1380	Installation of Remaining PZR at Zone 4	15	15	05-May-17	22-May-17														
<b>Inclinometer (INC)</b>						26	26	06-Apr-17	11-May-17										
K-IM-INC-1370	Installation of INC at Zone 3	10	10	06-Apr-17	20-Apr-17														



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	February		March			April				May					
						20		21			22				23					
						12	19	26	05	12	19	26	02	09	16	23	30	07	14	21
K-IM-INC-1380	Installation of INC at Zone 4	10	10	28-Apr-17	11-May-17															
<b>Crack Meters</b>		10	10	22-Mar-17	31-Mar-17															
K-IM-CRM-1010	Installation of Crack Meters at HKCH	10	10	22-Mar-17	31-Mar-17															
<b>Tilt Monitoring Tile Plates</b>		363	182	03-Aug-16 A	28-Aug-17															
K-IM-TMT-1000	Tilt Monitoring near PWCL	310	120	03-Aug-16 A	27-Jun-17															
K-IM-TMT-1020	Tilt Monitoring near HKCH	160	160	22-Mar-17	28-Aug-17															
<b>Section 1 of the Works-Remainder of the Works</b>		82	92	27-Feb-17 A	21-Jun-17															
<b>Roadwork and Drainage Works</b>		82	92	27-Feb-17 A	21-Jun-17															
<b>Road D4-4 (Cheung Yip Street)</b>		82	92	27-Feb-17 A	21-Jun-17															
<b>Drainage Works (CH100 to CH200)</b>		67	77	27-Feb-17 A	03-Jun-17															
K-01-RWS-2080	Trial Pit for Drainage Works (M101 to M102)	10	10	27-Feb-17 A	10-Mar-17															
K-01-RWS-2090	Installation of Sheet Pile for Drainage Works (M101 to M102)	10	10	11-Mar-17	22-Mar-17															
K-01-RWS-2100	Excavation of Drainage Pipe and Manhole (M101 to M102)	8	8	23-Mar-17	31-Mar-17															
K-01-RWS-2110	Laying Drainage Pipe and Construction Manhole (M101 to M102)	25	25	01-Apr-17	06-May-17															
K-01-RWS-2120	Backfilling of Drainage Pipe and Manhole (M101 to M102)	12	12	08-May-17	20-May-17															
K-01-RWS-9300	Installation of Sheet Pile for Drainage Works (M102h to M102e)	12	12	22-May-17	03-Jun-17															
<b>Drainage Works (CH200 to CH420)</b>		61	61	06-Apr-17	21-Jun-17															
K-01-RWS-1490	Excavation of Drainage Pipe and Manhole (M206 to M208)	8	8	06-Apr-17	18-Apr-17															
K-01-RWS-1492	Laying Drainage Pipe and Construction Manhole (M206 to M208)	30	30	19-Apr-17	25-May-17															
K-01-RWS-1495	Backfilling of Drainage Pipe and Manhole (M206 to M208)	12	12	26-May-17	08-Jun-17															
K-01-RWS-1500	Implementation of TTA stage 3 - phase 1	0	0	09-May-17																
K-01-RWS-1600	Excavation of Drainage Pipe and Manhole (M208 to M213)	8	8	09-May-17	17-May-17															
K-01-RWS-1610	Laying Drainage Pipe and Construction Manhole (M208 to M213)	30	30	18-May-17	21-Jun-17															
<b>Section 1A of the Works -Construction of Supporting Underground Structure (Alter SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1)</b>		311	107	22-Sep-16 A	10-Jul-17															
<b>Construction of Socketed H-Pile</b>		40	0	19-Dec-16 A	28-Feb-17															
K-1A-SV1-3400	Trimming Pilehead at Cut-off Level	40	0	19-Dec-16 A	28-Feb-17															
<b>Construction of Tunnel Box Structure</b>		71	76	22-Feb-17 A	02-Jun-17															
<b>SUS Bay 1 (Ch6150-Ch6167.5)</b>		70	76	22-Feb-17 A	02-Jun-17															
K-1A-SV1-8070	Construction of Base Slab for VA2 (-18.0mPD)	10	6	22-Feb-17 A	06-Mar-17															
K-1A-SV1-8100	Removal of Strut SV1A	6	6	07-Mar-17	13-Mar-17															
K-1A-SV1-8140	Construction of Base Slab VA1 and VA3 (-13.9 mPD)	20	14	24-Feb-17 A	15-Mar-17															
K-1A-SV1-8170	Removal of Strut S5	5	5	16-Mar-17	21-Mar-17															
K-1A-SV1-8190	Construction of Wall Struct for VA1 and VA3	10	10	22-Mar-17	01-Apr-17															
K-1A-SV1-8210	Backfilling with Sand to Formation Level of Service Adit	3	3	03-Apr-17	06-Apr-17															
K-1A-SV1-8240	Construction of VA1 and VA3 Side Wall and base slab of SA	10	10	07-Apr-17	21-Apr-17															













Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Gantt Chart											
						February 20			March 21			April 22			May 23		
						12	19	26	05	12	19	26	02	09	16	23	30
K-1A-SV4-2180	Construction of D-wall Eastbound (CH6+555 to CH6+560) EH02	12	2	23-Feb-17 A	01-Mar-17	Construction of D-wall Eastbound (CH6+555 to CH6+560) EH02											
K-1A-SV4-2430	Toe Grouting Works for CH6+467 to CH6+500	20	20	20-Apr-17	15-May-17	Toe Grouting Wor											
K-1A-SV4-2450	Testing of D-wall for CH6+467 to CH6+500 (Sonic test and IC)	20	20	26-Apr-17	20-May-17	Testing of											
<b>W/B and End Construction of D-Wall in TTA Stage 1A</b>		<b>142</b>	<b>96</b>	<b>06-Dec-16 A</b>	<b>26-Jun-17</b>												
K-1A-SV4-3996	Construction of Guide Wall (CH6+510 to CH6+555)	24	22	06-Dec-16 A	07-Apr-17	Construction of Guide Wall (CH6+510 to CH6+555)											
K-1A-SV4-4040	Diversion of 132kV CLP cable across SUS at CH6+560 by CLP	0	0		24-May-17	◆ Div											
K-1A-SV4-4050	Construction of Guide Wall (End Wall)	28	28	25-May-17	26-Jun-17												
K-1A-SV4-4400	Construction of D-wall Westbound (CH6+480 to CH6+510)	35	50	06-Feb-17 A	02-May-17	Construction of D-wall Westbound (CH											
K-1A-SV4-4500	Construction of D-wall Westbound (CH6+510 to CH6+555)	35	72	27-Feb-17 A	10-Jun-17												
K-1A-SV4-4600	Construction of D-wall Westbound (CH6+555 to CH6+560)	12	12	16-Mar-17	29-Mar-17	Construction of D-wall Westbound (CH6+555 to CH6+560)											
K-1A-SV4-4730	Toe Grouting Works for CH6+467 to CH6+500	20	20	20-Apr-17	15-May-17	Toe Grouting Wor											
<b>Pumping Test</b>		<b>25</b>	<b>25</b>	<b>20-Apr-17</b>	<b>20-May-17</b>												
K-1A-SV4-4950	Installation of Dewatering Well, Observation Well and Recharging Well at CH6+467 to CH6+500 in Zone 4	25	25	20-Apr-17	20-May-17	Installation											
<b>Excavation and ELS Construction</b>		<b>42</b>	<b>42</b>	<b>22-May-17</b>	<b>10-Jul-17</b>												
K-1A-SV4-5500	Construction of temporary vehicular access at CH6+482(approx.)	42	42	22-May-17	10-Jul-17												
<b>Section 3 of the Works- Construction of District Cooling System (Subject to Excision)</b>		<b>70</b>	<b>70</b>	<b>07-Feb-17 A</b>	<b>08-May-17</b>												
<b>Preparation Works</b>		<b>30</b>	<b>30</b>	<b>28-Feb-17</b>	<b>29-Mar-17</b>												
K-03-DCS-0830	Engineer's review and Approval	30	30	28-Feb-17	29-Mar-17	Engineer's review and Approval											
<b>Construction of District Cooling System</b>		<b>54</b>	<b>54</b>	<b>07-Feb-17 A</b>	<b>08-May-17</b>												
<b>Construction of DCS Works at Zone 1</b>		<b>54</b>	<b>54</b>	<b>07-Feb-17 A</b>	<b>08-May-17</b>												
K-03-DCS-1150	Excavation and Lateral Support works	14	2	07-Feb-17 A	01-Mar-17	Excavation and Lateral Support works											
K-03-DCS-1200	Laying chilled water pipes from CHR5-000 to CHR5-024	14	14	06-Mar-17	21-Mar-17	Laying chilled water pipes from CHR5-000 to CHR5-024											
K-03-DCS-1300	Backfilling at Zone 1 (CHR5-000 to CHR5-024)	35	35	22-Mar-17	08-May-17	Backfilling at Zone 1 (CHR5											
<b>Section 4B of the Works- Construction of Subway B (Subject to Excision)</b>		<b>31</b>	<b>31</b>	<b>28-Apr-17</b>	<b>30-May-17</b>												
<b>Bay 1 &amp; 2</b>		<b>0</b>	<b>0</b>	<b>28-Apr-17</b>	<b>28-Apr-17</b>												
K-4B-BAY-3100	Handover of Portion B	0	0		28-Apr-17*	◆ Handover of Portion B											
<b>Bay 3 &amp; 4</b>		<b>0</b>	<b>0</b>	<b>30-May-17</b>	<b>30-May-17</b>												
K-4B-BAY-2480	Interface Connection Details for HKCN of subway B	0	0	30-May-17													
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>		<b>90</b>	<b>90</b>	<b>28-Feb-17</b>	<b>28-May-17</b>												
K-05-LCS-1000	Procurement of plant species	90	90	28-Feb-17	28-May-17												
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>		<b>1200</b>	<b>826</b>	<b>04-Jan-16 A</b>	<b>03-Jun-19</b>												
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	1200	826	04-Jan-16 A	03-Jun-19												
<b>Sections Completion Date</b>		<b>0</b>	<b>0</b>	<b>28-Feb-17</b>	<b>28-Feb-17</b>												
K-PK-SCC-2100	Completion of Section 2-Demolition of Radar Tower and Guard House	0	0		28-Feb-17	◆ Completion of Section 2-Demolition of Radar Tower and Guard House											