

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	April				May			June			July						
						22	23	30	07	14	21	28	04	11	18	25	02	09	16	23		
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																						
Project Key Dates						1190	775	01-Feb-16 A	13-Jun-19													
Site Handover Date						0	0	28-Jul-17	28-Jul-17													
K-PK-SHD-1100	Portion B	0	0		28-Jul-17*																	
General Submission						387	112	12-Aug-16 A	19-Aug-17													
Condition Survey & Construction Impact Assessment						21	21	06-May-17	27-May-17													
K-DR-PRE-1190	Condition survey at HKCH	7	7	06-May-17	13-May-17																	
K-DR-PRE-1195	Submit condition survey report at HKCH	14	14	13-May-17	27-May-17																	
Alternative Design Submission and Approval						373	112	12-Aug-16 A	19-Aug-17													
Package B06 : SUS Top & base slab and intermediate wall from (CH6+220 to CH6+568)						373	112	12-Aug-16 A	19-Aug-17													
K-PA-ADS-1420	Revise & resubmit DDA drawing (SUS Top & Base slab and Intermediate wall from CH6+220 to CH6+568)	28	56	12-Aug-16 A	24-Jun-17																	
K-PA-ADS-1430	Engineer's review and approval	56	56	25-Jun-17	19-Aug-17																	
Major Temporary Works Design						120	90	22-Mar-17 A	28-Jul-17													
K-PA-GSP-6820	ELS design for construction of SUS from CH6+220 to CH6+291 in Zone 2 - horizontal members	56	56	03-Jun-17	28-Jul-17																	
K-PA-GSP-6835	ELS design for construction of SUS from CH6+291 to CH6+568 in Zone 4 - horizontal members	56	56	14-May-17	08-Jul-17																	
K-PA-GSP-6900	Falsework design for construction of top slab of SUS structure	56	56	30-Apr-17	24-Jun-17																	
K-PA-GSP-8860	Pumping Test for SUS Cofferdam in Zone 4	50	32	22-Mar-17 A	31-May-17																	
K-PA-GSP-8870	Pumping Test for SUS Cofferdam in Zone 2	50	50	24-May-17	12-Jul-17																	
Major Construction Works Method Statement						224	104	15-Dec-16 A	11-Aug-17													
K-PA-GSP-7150	Method statement of Excavation and ELS for SUS Construction for Zone 3	28	28	30-Apr-17	27-May-17																	
K-PA-GSP-7155	Engineer's comments and approval	28	28	28-May-17	24-Jun-17																	
K-PA-GSP-7160	Method statement of Excavation and ELS for SUS Construction for Zone 4	28	28	30-Apr-17	27-May-17																	
K-PA-GSP-7165	Engineer's comments and approval	28	28	28-May-17	24-Jun-17																	
K-PA-GSP-7170	Method statement of Excavation and ELS for SUS Construction for Zone 2	28	28	05-Jun-17	02-Jul-17																	
K-PA-GSP-7175	Engineer's comments and approval	28	28	03-Jul-17	30-Jul-17																	
K-PA-GSP-7450	Method statement for Construction of top slab and base slab of SUS	28	28	15-Jul-17	11-Aug-17																	
K-PA-GSP-7490	Method statement for Erection and Removal of the temporary vehicular and pedestrian access for HKCH	28	15	15-Dec-16 A	14-May-17																	
K-PA-GSP-7495	Engineer's comments and approval	28	28	15-May-17	11-Jun-17																	
K-PA-GSP-7505	Engineer's comments and approval	28	20	20-Feb-17 A	19-May-17																	
Temporary Utility Diversion Works						284	59	05-Sep-16 A	11-Jul-17													
Temporary Diversion for Drainage Works						284	40	05-Sep-16 A	17-Jun-17													

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	April		May			June			July					
						22	23	30	07	14	21	28	04	11	18	25	02	09	16
K-PA-TUD-2400	Diversion of 2100 storm drain at zone 4	60	22	05-Sep-16 A	27-May-17														
K-PA-TUD-2500	Excavation and laying of DN600 MS pipe and manhole (N-CP-1) at zone 4 for HKCH connection	25	25	02-May-17	31-May-17														
K-PA-TUD-2600	Excavation and laying of DN300 MS pipe and manhole (FMH23-15D) at zone 4	70	40	27-Mar-17 A	17-Jun-17														
K-PA-TUD-2700	Construction of 300 to 375UC (W/B) at zone 3 & 4	50	28	29-Mar-17 A	03-Jun-17														
Temporary Diversion for CLP Cable at CH6+560		36	39	05-Apr-17 A	16-Jun-17														
K-PA-TUD-3700	Trench excavation area 4b for cable diversion and CLP cable slewing works by CLP	28	10	06-Apr-17 A	13-May-17														
K-PA-TUD-3750	Fabrication and Erection temporary support to utilities at zone 4	14	5	05-Apr-17 A	08-May-17														
K-PA-TUD-4060	Diversion of 11kV CLP cable and Backfilling Works across SUS at CH6+560 by CLP	29	29	15-May-17	16-Jun-17														
Temporary Diversion for Sewage Rising Main		72	46	20-Feb-17 A	11-Jul-17														
K-PA-TUD-1500	Construction of 3xDN350 sewage rising main and manhole	28	6	20-Feb-17 A	24-May-17														
K-PA-TUD-1600	Construction of DN750 sewage pipe and manhole - stage 1	20	20	18-May-17	09-Jun-17														
K-PA-TUD-1700	Construction of DN750 sewage pipe - stage 2 (crossing tunnel box structure)	8	8	05-Jun-17	13-Jun-17														
K-PA-TUD-1800	Connection to existing rising main	0	0		21-Jun-17														
K-PA-TUD-2800	Construction of DN450 sewerage pipe at zone 2 - stage 2	16	16	22-Jun-17	11-Jul-17														
Temporary Traffic Management		141	80	11-Feb-17 A	18-Jul-17														
Temp Traffic Arrangement Schemes		90	30	11-Feb-17 A	29-May-17														
K-PA-TTA-8900	Submission and approval of TTA schemes-TTA stage 3 for re-construction of Cheung Yip Street	90	30	11-Feb-17 A	29-May-17														
Implementation of Temporary Traffic Arrangement		4	4	14-Jun-17	19-Jun-17														
K-PA-TTA-3000	TTA stage 2 - Road diversion at Shing Cheong Road for D-wall W/B at Zone 2	0	0	19-Jun-17															
K-PA-TTA-4000	TTA stage 3 - Road diversion at Cheung Yip Street phase 1	0	0	14-Jun-17															
Construction of Temporary Diversion Road for Shing Cheong Road (TTA stage 2)		45	45	26-May-17	18-Jul-17														
K-PA-TTA-6000	Construction of concrete pavement (CH0 to CH100)	20	20	26-May-17	17-Jun-17														
K-PA-TTA-6050	Construction of footpath and U-channel (CH0 to CH100)	8	8	09-Jun-17	17-Jun-17														
K-PA-TTA-6100	Installation of street lighting and setup the TTA	5	5	14-Jun-17	19-Jun-17														
K-PA-TTA-6150	Road marking	1	1	19-Jun-17	19-Jun-17														
K-PA-TTA-8960	Construction of temporary decking at CH6+220 to CH6+232	5	5	13-Jul-17	18-Jul-17														
Interfacing Works		141	62	10-Feb-17 A	30-Jun-17														
K-PA-INT-1000	Joint inspection and handover for connecting watermain (HKCH)	4	4	27-Jun-17	30-Jun-17*														
K-PA-INT-2000	Joint inspection and handover for connecting drainage (HKCH)	4	4	27-Jun-17	30-Jun-17*														
K-PA-INT-3000	Joint inspection and handover for connecting sewerage (HKCH)	4	4	27-Jun-17	30-Jun-17*														
K-PA-INT-6030	Handover Area B1 to HKCH's Construction (CSSOJV) for Telecom Lead-in Works	15	20	10-Feb-17 A	19-May-17														

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	April		May			June			July					
						22	23	30	07	14	21	28	04	11	18	25	02	09	16
Materials Procurement (Major Materials)		901	470	01-Feb-16 A	12-Aug-18														
ELS struct / waling		360	200	10-Jun-16 A	15-Nov-17														
K-PA-MP-1150	Manufacturing & delivery to site	360	200	10-Jun-16 A	15-Nov-17														
Water Works		240	240	30-Apr-17	25-Dec-17														
K-PA-MP-1050	Manufacturing & delivery to site	240	240	30-Apr-17	25-Dec-17														
Steel H-Pile		420	85	01-Feb-16 A	23-Jul-17														
K-PA-MP-1250	Manufacturing & delivery to site	420	85	01-Feb-16 A	23-Jul-17														Manufac
Chilled Water Pipes - DCS		550	470	06-Feb-17 A	12-Aug-18														
K-PA-MP-1350	Manufacturing & delivery to site	550	470	06-Feb-17 A	12-Aug-18														
Prelimiaries		1190	775	11-Mar-16 A	13-Jun-19														
K-DR-PRE-1800	Submission of time-lapsed photographs and video	1190	775	11-Mar-16 A	13-Jun-19														
Barge Loading Facilities		458	458	15-May-17	23-Nov-18														
K-DR-PRE-1450	Setup of temporary barging point	21	21	15-May-17	07-Jun-17														Setup of temporary barging point
K-DR-PRE-1480	Operation of temporary barging point	437	437	08-Jun-17	23-Nov-18														
Instrumentation and Monitoring		423	135	03-Aug-16 A	11-Sep-17														
Eastbound Instrumentation and Monitoring		104	82	27-Mar-17 A	07-Aug-17														
Inclinometer (INC)		104	82	27-Mar-17 A	07-Aug-17														
K-IM-INC-1320	Installation of INC at Zone 2	10	10	27-Jul-17	07-Aug-17														
K-IM-INC-1330	Installation of INC at Zone 3	10	4	27-Mar-17 A	06-May-17														Installation of INC at Zone 3
Westbound Instrumentation and Monitoring		347	84	05-Aug-16 A	09-Aug-17														
Extensometer (EXT)		34	84	19-Apr-17 A	09-Aug-17														
K-IM-EXT-1360	Installation of EXT at Zone 2	15	15	24-Jul-17	09-Aug-17														
K-IM-EXT-1370	Installation of EXT at Zone 3	15	8	19-Apr-17 A	11-May-17														Installation of EXT at Zone 3
Piezometer/Standpipe (PZR)		323	79	05-Aug-16 A	03-Aug-17														
K-IM-PZR-1360	Installation of PZR at Zone 2	10	10	24-Jul-17	03-Aug-17														
K-IM-PZR-1370	Installation of PZR at Zone 3	40	15	05-Aug-16 A	19-May-17														Installation of PZR at Zone 3
Inclinometer (INC)		96	83	27-Mar-17 A	09-Aug-17														
K-IM-INC-1360	Installation of INC at Zone 2	10	10	29-Jul-17	09-Aug-17														
K-IM-INC-1370	Installation of INC at Zone 3	15	3	27-Mar-17 A	06-May-17														Installation of INC at Zone 3
Crack Meters		10	10	13-May-17	23-May-17														
K-IM-CRM-1010	Installation of Crack Meters at HKCH	10	10	13-May-17	23-May-17														Installation of Crack Meters at HKCH

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	April		May			June			July						
						22	23	30	07	14	21	28	04	11	18	25	02	09	16	23
Tilt Monitoring Tile Plates		310	135	03-Aug-16 A	11-Sep-17															
K-IM-TMT-1000	Tilt Monitoring near PWCL	310	135	03-Aug-16 A	11-Sep-17															
Section 1 of the Works-Remainder of the Works		96	112	24-Apr-17 A	21-Aug-17															
Roadwork and Drainage Works		96	112	24-Apr-17 A	21-Aug-17															
Road D4-4 (Cheung Yip Street)		96	112	24-Apr-17 A	21-Aug-17															
Drainage Works (CH100 to CH240)		44	60	24-Apr-17 A	30-Jun-17															
K-01-RWS-9315	Backfilling of Drainage Pipe and Manhole (M101 to M102)	12	5	24-Apr-17 A	08-May-17															
K-01-RWS-9318	Installation of Sheet Pile for Drainage Works (M101 to outfall)	10	10	18-May-17	29-May-17															
K-01-RWS-9320	Excavation of Drainage Pipe and Manhole (M101 to outfall)	8	8	30-May-17	07-Jun-17															
K-01-RWS-9322	Laying Drainage Pipe and Construction Manhole (M101 to outfall)	7	7	08-Jun-17	15-Jun-17															
K-01-RWS-9325	Backfilling of Drainage Pipe and Manhole (M101 to outfall)	7	7	16-Jun-17	23-Jun-17															
K-01-RWS-9326	Concrete surround DN2100 drainage 5.34m*4m*1.5m	15	15	18-May-17	03-Jun-17															
K-01-RWS-9326.1	Installation of Sheet Pile for seawall	6	6	30-May-17	05-Jun-17															
K-01-RWS-9326.2	Excavation and placing Blinding layer	6	6	06-Jun-17	12-Jun-17															
K-01-RWS-9326.6	Breaking concrete coping and removal of seawall block	2	2	22-Jun-17*	23-Jun-17															
K-01-RWS-9327	Placing concrete surrounding DN2100 drainage pipe	1	1	23-Jun-17	24-Jun-17															
K-01-RWS-9329	Construction of drainage pipe joint between (M101 to outfall) and seawall	1	1	25-Jun-17*	25-Jun-17															
K-01-RWS-9329.1	AI test and CCTV test for drainage pipe	1	1	26-Jun-17	26-Jun-17															
K-01-RWS-9330	Backfilling of Drainage pipe near seawall	1	1	27-Jun-17	27-Jun-17															
K-01-RWS-9331	Maintenance department handover inspection	1	1	28-Jun-17	28-Jun-17															
K-01-RWS-9332	Removal of stop log	1	1	29-Jun-17	29-Jun-17															
K-01-RWS-9333	Handover to HKCH for drainage connection works	0	0		30-Jun-17*															
CH240 - CH400 Eastbound		58	58	14-Jun-17	21-Aug-17															
Laying of Drainage Pipe and Construction of Manhole (M206 to M208)		40	40	14-Jun-17	31-Jul-17															
K-01-RWS-9300	Excavation of Drainage Pipe and Manhole (M206 to M208)	8	8	14-Jun-17	22-Jun-17															
K-01-RWS-9420	Laying Drainage Pipe and Construction Manhole (M206 to M208)	20	20	23-Jun-17	17-Jul-17															
K-01-RWS-9430	Backfilling Drainage Pipe and Manhole (M206 to M208)	12	12	18-Jul-17	31-Jul-17															
Laying of Drainage Pipe and Construction of Manhole (M208 to M213)		58	58	14-Jun-17	21-Aug-17															
K-01-RWS-9335	Implementation of TTA stage 3 - phase 1	0	0	14-Jun-17																
K-01-RWS-9340	Excavation of Drainage Pipe and Manhole (M208 to M213)	8	8	23-Jun-17	03-Jul-17															
K-01-RWS-9350	Laying Drainage Pipe and Construction Manhole (M208 to M213)	30	30	18-Jul-17	21-Aug-17															

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	April				May			June			July					
						22	23	30	07	14	21	28	04	11	18	25	02	09	16	23	
Temporary Traffic Arrangement																					
K-01-RWS-9400	Implementation of TTA stage 3 - phase 1	0	0	14-Jun-17	14-Jun-17															◆ Implementation of TTA stage 3 - phase 1	
Section 1A of the Works -Construction of Supporting Underground Structure (Alter																					
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1						227	107	22-Sep-16 A	05-Sep-17												
Construction of Tunnel Box Structure						120	79	24-Feb-17 A	03-Aug-17												
SUS Bay 1 (Ch6150-Ch6167.5)						118	77	24-Feb-17 A	01-Aug-17												
K-1A-SV1-8140	Construction of Base Slab VA1 and VA3 (-13.9 mPD)	20	3	24-Feb-17 A	05-May-17															Construction of Base Slab VA1 and VA3 (-13.9 mPD)	
K-1A-SV1-8170	Removal of Strut S5	5	5	16-May-17	20-May-17															Removal of Strut S5	
K-1A-SV1-8190	Construction of Wall Struct for VA1 and VA3	10	10	22-May-17	01-Jun-17															Construction of Wall Struct for VA1 and VA3	
K-1A-SV1-8210	Backfilling with Sand to Formation Level of Service Adit	3	3	02-Jun-17	05-Jun-17															Backfilling with Sand to Formation Level of Service Adit	
K-1A-SV1-8240	Construction of VA1 and VA3 Side Wall and base slab of SA	10	10	06-Jun-17	16-Jun-17															Construction of VA1 and VA3 Side Wall and base slab of SA	
K-1A-SV1-8250	Installation of Re-porp Struct inside VA1, VA2, VA3 and SA	4	4	17-Jun-17	21-Jun-17															Installation of Re-porp Struct inside VA1, VA2, VA3 and SA	
K-1A-SV1-8260	Backfilling with Sand and Casting Mass Concrete between VA1, VA2 and SA	5	5	17-Jun-17	22-Jun-17															Backfilling with Sand and Casting Mass Concrete between VA1, VA2 and SA	
K-1A-SV1-8270	Removal of Strut S4	4	4	23-Jun-17	27-Jun-17															Removal of Strut S4	
K-1A-SV1-8290	Erection of Scaffold and Formwork for Base Slab Construction (inside VA1 and VA3)	7	7	28-Jun-17	06-Jul-17															Erection of Scaffold and Formwork	
K-1A-SV1-8300	Backfilling with Sand to Formation Level	6	6	07-Jul-17	13-Jul-17															Backfilling with Sand to Formation Level	
K-1A-SV1-8320	Construction of Base Slab	12	12	14-Jul-17	27-Jul-17															Construction of Base Slab	
K-1A-SV1-8330	Removal of Strut S3	4	4	28-Jul-17	01-Aug-17															Removal of Strut S3	
SUS Bay 4 (Ch6202.5-Ch6220)						25	30	25-Apr-17 A	06-Jun-17												
K-1A-SV1-8605	Erection of Scaffold for Top Slab	6	7	25-Apr-17 A	10-May-17															Erection of Scaffold for Top Slab	
K-1A-SV1-8610	Construction of Top Slab	10	10	09-May-17	19-May-17															Construction of Top Slab	
K-1A-SV1-8625	Waterproofing Works	5	5	20-May-17	25-May-17															Waterproofing Works	
K-1A-SV1-8640	Removal of Strut S1	5	5	20-May-17	25-May-17															Removal of Strut S1	
K-1A-SV1-8650	Breaking and Removal of D-wall to +2.5mPD	10	10	26-May-17	06-Jun-17															Breaking and Removal of D-wall to +2.5mPD	
SUS Bay 3 (Ch6185-Ch6202.5)						25	30	25-Apr-17 A	06-Jun-17												
K-1A-SV1-8765	Erection of Scaffold	6	10	25-Apr-17 A	13-May-17															Erection of Scaffold	
K-1A-SV1-8770	Construction of Top Slab	10	10	09-May-17	19-May-17															Construction of Top Slab	
K-1A-SV1-8785	Waterproofing Works	5	5	20-May-17	25-May-17															Waterproofing Works	
K-1A-SV1-8800	Removal of Strut S1	5	5	20-May-17	25-May-17															Removal of Strut S1	
K-1A-SV1-8810	Breaking and Removal of D-wall to +2.5mPD	10	10	26-May-17	06-Jun-17															Breaking and Removal of D-wall to +2.5mPD	
SUS Bay 2 (Ch6167.5-Ch6185)						46	46	10-Jun-17	03-Aug-17												

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	April				May				June				July					
						22	23	30	07	14	21	28	04	11	18	25	02	09	16	23			
Construction of Socketed H-Pile		34	33	30-Mar-17 A	09-Jun-17																		
K-1A-SV3-3012	Structure Installation of Socketted H-piles (CH6+348 to CH6+342) HPC83 - 81	7	7	30-Mar-17 A	10-May-17																		
K-1A-SV3-3015	Close Gate No. 1	0	0		12-May-17*																		
K-1A-SV3-3017	Structural Steel Installation of Socketted H-piles (CH6+342 to CH6+328) HPC80 - HPC74	14	8	05-Apr-17 A	12-May-17																		
K-1A-SV3-3019	Structural Steel Installation of Socketted H-piles (CH6+328 to CH6+316) HPC73 - HPC68 for Temporary Bridge No.1	12	20	18-Apr-17 A	26-May-17																		
K-1A-SV3-3020	Grouting Works for Socketted H-piles (CH6+348 to CH6+316)	30	10	13-Apr-17 A	31-May-17																		
K-1A-SV3-3025	Loading test for Socketted H-piles	10	10	30-May-17	09-Jun-17																		
W/B Construction of D-Wall in TTA Stage 1A		115	28	27-Dec-16 A	03-Jun-17																		
K-1A-SV3-4270	Testing of D-wall (Sonic test and IC)	30	25	10-Jan-17 A	31-May-17																		
K-1A-SV3-4290	Construction of temporary cut-off wall at CH6+291	55	28	27-Dec-16 A	03-Jun-17																		
K-1A-SV3-4300	Construction of temporary cut-off wall at CH6+467	35	20	29-Mar-17 A	25-May-17																		
Toe Grouting Works		42	38	14-Apr-17 A	20-Jun-17																		
Prilling for Toe Grouting Works		38	29	14-Apr-17 A	15-Jun-17																		
Eastbound Prilling Works for Toe Grouting Works		34	25	30-Apr-17 A	10-Jun-17																		
K-1A-SV3-4340	CH6+298 - CH6+330 (Panel 39A to 43_EB)	10	7	30-Apr-17 A	20-May-17																		
K-1A-SV3-4355	CH6+395 and CH6+402 (Panel 30_WB)	4	4	07-Jun-17	10-Jun-17																		
Westbound Prilling Works for Toe Grouting Works		29	29	14-Apr-17 A	15-Jun-17																		
K-1A-SV3-4370	CH6+298 - CH6+330 (Panel 41 to 45_WB)	10	4	14-Apr-17 A	17-May-17																		
K-1A-SV3-4385	CH6+395 and CH6+402 (Panel 30_WB)	4	4	12-Jun-17	15-Jun-17																		
Toe Grouting		38	38	19-Apr-17 A	20-Jun-17																		
Eastbound Toe Grouting Works		21	17	05-May-17 A	26-May-17																		
Stage 1 Bentonite Cement Grout		16	15	05-May-17 A	24-May-17																		
K-1A-SV3-4390	CH6+291 - CH6+298 (Panel 45_EB)	2	2	08-May-17	09-May-17																		
K-1A-SV3-4400	CH6+298 - CH6+330 (Panel 39A to 43_EB)	8	4	05-May-17 A	24-May-17																		
Stage 2 Chemical Grout		19	15	06-May-17 A	26-May-17																		
K-1A-SV3-4420	CH6+291 - CH6+298 (Panel 45_EB)	2	2	10-May-17	11-May-17																		
K-1A-SV3-4430	CH6+298 - CH6+330 (Panel 39A to 43_EB)	8	4	06-May-17 A	26-May-17																		
Westbound Toe Grouting Works		31	33	19-Apr-17 A	20-Jun-17																		
Stage 1 Bentonite Cement Grout		29	31	19-Apr-17 A	17-Jun-17																		
K-1A-SV3-4450	CH6+291 - CH6+298 (Panel 47_WB)	2	2	16-May-17	17-May-17																		
K-1A-SV3-4460	CH6+298 - CH6+344 (Panel 39A to 45_WB)	6	2	19-Apr-17 A	15-May-17																		

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	April		May			June			July						
						22	23	30	07	14	21	28	04	11	18	25	02	09	16	23
K-1A-SV4-4500	Construction of D-wall Westbound (CH6+510 to CH6+555)	35	25	27-Feb-17 A	31-May-17															
K-1A-SV4-4700	Construction of D-wall (CH6+560 to CH6+568) & end wall at CH6+568	50	50	27-Jun-17	24-Aug-17															
K-1A-SV4-4730	Toe Grouting Works (CH6+467 to CH6+510)	14	14	31-May-17	15-Jun-17															
K-1A-SV4-4740	Toe Grouting Works (CH6+510 to CH6+568)	6	6	19-Jun-17	24-Jun-17															
K-1A-SV4-4745	Testing of D-wall (Sonic test and IC) (CH6+467 to CH6+510)	12	12	12-Apr-17 A	18-May-17															
K-1A-SV4-4750	Testing of D-wall (Sonic test and IC) (CH6+510 to CH6+568 and End Wall)	18	18	19-Apr-17 A	05-Sep-17															
Pumping Test		22	22	01-Jun-17	26-Jun-17															
K-1A-SV4-5000	Installation of Dewatering Well, Observation Well and Recharging Well at CH6+467 to CH6+510	22	22	01-Jun-17	26-Jun-17															
Excavation and ELS Construction		38	38	19-Jun-17	02-Aug-17															
K-1A-SV4-5500	Excavation and Trimming Dwall to +2.0mPD for Temporary Bridge at CH6+482	6	6	19-Jun-17	24-Jun-17															
K-1A-SV4-5510	Breaking Bulging for Temporary Vehicular Access at CH6+325	3	3	26-Jun-17	28-Jun-17															
K-1A-SV4-5520	Installation of Lateral Support for Temporary Vehicular Access at CH6+325	9	9	29-Jun-17	10-Jul-17															
K-1A-SV4-5530	Installation of Steel Bridge for Temporary Vehicular Access at CH6+325	10	10	11-Jul-17	21-Jul-17															
K-1A-SV4-5540	Laying Sheetpiles and Concretng for Temporary Vehicular Access at CH6+325	10	10	22-Jul-17	02-Aug-17															
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)		27	15	28-Apr-17 A	19-May-17															
Construction of District Cooling System		27	15	28-Apr-17 A	19-May-17															
Construction of DCS Works at Zone 1		27	15	28-Apr-17 A	19-May-17															
K-03-DCS-1300	Backfilling at Zone 1 (CHR5-000 to CHR5-024)	27	15	28-Apr-17 A	19-May-17															
Section 4B of the Works- Construction of Subway B (Subject to Excision)		50	50	30-Apr-17	19-Jun-17															
Bay 1 & 2		0	0	30-Apr-17	30-Apr-17															
K-4B-BAY-3100	Handover of Portion B	0	0		30-Apr-17*															
Bay 3 & 4		0	0	19-Jun-17	19-Jun-17															
K-4B-BAY-2480	Interface Connection Details for HKCN of subway B	0	0	19-Jun-17																
Section 5 of the Works-Completion of All Landscape Softworks		90	90	30-Apr-17	28-Jul-17															
K-05-LCS-1000	Procurement of plant species	90	90	30-Apr-17	28-Jul-17															
Section 7 of the Works-Preservation and Protection of Existing Trees		1200	780	04-Jan-16 A	18-Jun-19															
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	1200	780	04-Jan-16 A	18-Jun-19															
Sections Completion Date		0	0	30-Apr-17	30-Apr-17															
K-PK-SCC-2100	Completion of Section 2-Demolition of Radar Tower and Guard House	0	0		30-Apr-17															