

Activity ID	Activity Name	Rem Dur	Start	Finish	March					April				May				June				July		
					5	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																								
Project Key Dates																								
Site Handover Date																								
K-PK-SHD-1100	Portion B	0		31-Mar-18*																				
K-PK-SHD-1200	Portion B1	0		31-Mar-18*																				
K-PK-SHD-1500	Portion E	0		31-Mar-18*																				
K-PK-SHD-1600	Portion F	0		31-Mar-18*																				
K-PK-SHD-2500	Portion R	0		31-Mar-18*																				
General Submission																								
Alternative Design Submission and Approval																								
<i>Package B06 : SUS Top & base slab and intermediate wall from (CH6+220 to CH6+568)</i>																								
K-PA-ADS-1430	Engineer's review and approval	35	27-Feb-18 A	04-May-18																				
Major Temporary Works Design																								
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	35	28-Feb-18 A	04-May-18																				
K-PA-GSP-7010	ELS design for construction of DCS - Stage 2	35	07-Jun-18	11-Jul-18																				
Major Construction Works Method Statement																								
K-PA-GSP-7160	Method statement of Excavation and ELS for SUS Construction for Zone 4	10	12-Aug-17 A	09-Apr-18																				
K-PA-GSP-7165	Engineer's comments and approval	28	10-Apr-18	07-May-18																				
K-PA-GSP-7170	Method statement of Excavation and ELS for SUS Construction for Zone 2	18	20-Sep-17 A	17-Apr-18																				
K-PA-GSP-7175	Engineer's comments and approval	28	31-Mar-18	27-Apr-18																				
K-PA-GSP-7455	Engineer's comments and approval	8	23-Oct-17 A	25-Apr-18																				
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	28	31-Mar-18	27-Apr-18																				
K-PA-GSP-7465	Engineer's comments and approval	28	28-Apr-18	25-May-18																				
Temporary Traffic Management																								
Implementation of Temporary Traffic Arrangement																								
K-PA-TTA-4100	TTA stage 3 - Road diversion at Cheung Yip Street phase 1	0	16-May-18																					
Materials Procurement (Major Materials)																								
Water Works																								
K-PA-MP-1050	Manufacturing & delivery to site	150	31-Mar-18	27-Aug-18																				
ELS struct / waling																								
K-PA-MP-1150	Manufacturing & delivery to site	35	10-Jun-16 A	04-May-18																				


Activity ID	Activity Name	Rem Dur	Start	Finish	March					April				May				June				July		
					5	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	
Chilled Water Pipes - DCS																								
K-PA-MP-1350	Manufacturing & delivery to site	220	06-Feb-17 A	05-Nov-18																				
Prelimiaries																								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	517	20-Feb-16 A	29-Aug-19																				
Barge Loading Facilities																								
K-DR-PRE-1480	Operation of temporary barging point	175	21-Jun-17 A	01-Nov-18																				
Instrumentation and Monitoring																								
Eastbound Instrumentation and Monitoring																								
<i>Inclinometer (INC)</i>																								
K-IM-INC-1320	Installation of INC at Zone 2	0	06-Jan-18 A	16-Mar-18 A																				
Tilt Monitoring Tile Plates																								
K-IM-TMT-1000	Tilt Monitoring near PWCL	321	25-Apr-16 A	14-Feb-19																				
Section 1 of the Works-Remainder of the Works																								
Roadwork and Drainage Works																								
Road D4-4 (Cheung Yip Street)																								
<i>CH220 - CH420 Northbound</i>																								
Sewerage Works																								
K-01-RWS-9972	ELS Works for Sewerage Pipe between FMH23-16 and FMH23-15A	0	12-Mar-18 A	17-Mar-18 A																				
K-01-RWS-9973	Laying and Connection of Sewerage Pipe between FMH23-16 and FMH23-15A	2	19-Mar-18 A	04-Apr-18																				
K-01-RWS-9975	Backfilling of Sewerage between FMH23-16 and FMH23-15A	8	06-Apr-18	14-Apr-18																				
K-01-RWS-9976	ELS Works for 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A	0	19-Mar-18 A	26-Mar-18 A																				
K-01-RWS-9977	Laying of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A	2	27-Mar-18 A	04-Apr-18																				
K-01-RWS-9978	Backfilling of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A	8	06-Apr-18	14-Apr-18																				
Watermain Works																								
K-01-RWS-9940	Trench Excavation for Salt Watermain Pipe and PH13085 /PH2721	4	03-Apr-18	07-Apr-18																				
K-01-RWS-9950	Laying and Bedding Salt Watermain Pipe and PH13085 /PH2721	5	06-Apr-18	11-Apr-18																				
K-01-RWS-9960	Backfilling for Salt Watermain Pipe and PH13085 /PH2721	6	12-Apr-18	18-Apr-18																				
K-01-RWS-9970	Testing Salt Watermain Pipe and PH13085 /PH2721	7	19-Apr-18	26-Apr-18																				
Road Works																								
K-01-RWS-9437	Construction of Subgrade Works and Subbase Works (CH250 to CH420)	14	14-Mar-18 A	19-Apr-18																				
K-01-RWS-9439	Kerb Laying Works (CH250 to CH420)	7	12-Apr-18	19-Apr-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	March					April					May					June				July
					5	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	
K-01-RWS-9440	Road Base and Road Pavement (CH250 to CH420)	6	20-Apr-18	26-Apr-18																				
K-01-RWS-9441	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	12	26-Apr-18	10-May-18																				
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	18	11-May-18	01-Jun-18																				
K-01-RWS-9444	Construction of Footpath	20	02-Jun-18	26-Jun-18																				
CH220 - CH420 Southbound																								
Sewerage Works																								
K-01-RWS-9472	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17	6	31-May-18	06-Jun-18																				
K-01-RWS-9475	Laying Sewerage Pipe and Construction of FMH23-16A /FMH23-17	15	07-Jun-18	25-Jun-18																				
Laying of Drainage Pipe and Construction of Manhole (M301 to M306)																								
K-01-RWS-9485	Excavation of Drainage Pipe and Manhole (M301 to M306)	12	16-May-18	30-May-18																				
K-01-RWS-9490	Laying Drainage Pipe and Construction Manhole (M301 to M306)	35	31-May-18	12-Jul-18																				
Temporary Traffic Arrangement																								
K-01-RWS-9445	Temporary Road Construction for TTA stage 3 - phase 1	15	27-Apr-18	15-May-18																				
K-01-RWS-9450	Implementation of TTA stage 3 - phase 1	0	16-May-18																					
Seawall Modification Works																								
K-01-RWS-9790	Maintance department handover inspection	1	03-Apr-18	03-Apr-18																				
Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design)																								
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1																								
Construction of Tunnel Box Structure																								
SUS Bay 1 (Ch6150-Ch6167.5)																								
K-1A-SV1-8410	Waterproofing Works	0	09-Mar-18 A	10-Mar-18 A																				
K-1A-SV1-8420	Breaking and Removal D-wall to +2.5mPD	10	03-Apr-18	14-Apr-18																				
SUS Bay 2 (Ch6167.5-Ch6185)																								
K-1A-SV1-8995	Waterproofing Works	0	09-Mar-18 A	10-Mar-18 A																				
K-1A-SV1-9020	Breaking and Removal of D-wall to +2.5mPD	10	03-Apr-18	14-Apr-18																				
Backfilling Works																								
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	13	03-Apr-18	18-Apr-18																				
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																								
Construction of Socketed H-Pile																								
K-1A-SV2-3600	Trimming Pile Head at Cut-off Level	20	04-Jun-18	27-Jun-18																				
Excavation and ELS Construction																								

Activity ID	Activity Name	Rem Dur	Start	Finish	March					April					May					June				July
					33	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	
K-1A-SV2-6180	Excavation and Lateral Support (S1B) to +0.95mPD (Claim No.15 +45 days)	0	21-Dec-17 A	12-Mar-18 A	Excavation and Lateral Support (S1B) to +0.95mPD (Claim No.15 +45 days)																			
K-1A-SV2-6250	Excavation and Lateral Support (S5A) to -4.95mPD	6	08-Feb-18 A	10-Apr-18	Excavation and Lateral Support (S5A) to -4.95mPD																			
K-1A-SV2-6300	Excavation and Lateral Support (S6A) to -9.95mPD	30	03-Apr-18	09-May-18	Excavation and Lateral Support (S6A) to -9.95mPD																			
K-1A-SV2-6450	Excavation to formation -12.8mPD	15	28-Apr-18	16-May-18	Excavation to formation -12.8mPD																			
K-1A-SV2-6500	Sheet pile installation for VA2 construction (CH6+220 to CH6+260)	20	17-May-18	09-Jun-18	Sheet pile installation for VA2																			
K-1A-SV2-6550	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	20	11-Jun-18	05-Jul-18	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)																			
K-1A-SV2-6560	Construction of temporary steel decking and platforms along the westbound diaphragm walls	1	08-Jan-18 A	03-Apr-18	Construction of temporary steel decking and platforms along the westbound diaphragm walls																			
Construction of SUS Structure at Zone 2																								
<i>Bay 4 (CH6+261 to CH6+276)</i>																								
K-1A-SV2-9480	Construction of Base Slab	14	04-Jun-18	20-Jun-18	Construction of Base Slab																			
K-1A-SV2-9490	Construction of Wall and Top Slab	21	21-Jun-18	16-Jul-18	Construction of Wall and Top Slab																			
<i>Bay 5 (CH6+276 to CH6+291)</i>																								
K-1A-SV2-9610	Construction of Base Slab	14	17-May-18	02-Jun-18	Construction of Base Slab																			
K-1A-SV2-9620	Construction of Wall and Top Slab	21	04-Jun-18	28-Jun-18	Construction of Wall and Top Slab																			
K-1A-SV2-9630	Laying Waterproofing and Protective Screeding	5	29-Jun-18	05-Jul-18	Laying Waterproofing and Protective Screeding																			
SUS Structure from CH6+291 to 6+467 in Zone 3																								
Construction of Socketed H-Pile																								
K-1A-SV3-3600	Trimming Pile Head at Cut-off Level	40	20-Apr-18	07-Jun-18	Trimming Pile Head at Cut-off Level																			
Excavation and ELS Construction																								
K-1A-SV3-5750	Excavation and Lateral Support (S5) to -13.25mPD	0	16-Dec-17 A	15-Mar-18 A	Excavation and Lateral Support (S5) to -13.25mPD																			
K-1A-SV3-5800	Excavation and Lateral Support (S6) to -16.24mPD	2	22-Jan-18 A	04-Apr-18	Excavation and Lateral Support (S6) to -16.24mPD																			
K-1A-SV3-5850	Excavation and Lateral Support (S7) to -19.24mPD	15	02-Mar-18 A	20-Apr-18	Excavation and Lateral Support (S7) to -19.24mPD																			
K-1A-SV3-5900	Excavation to formation -21.66mPD	15	18-Mar-18 A	27-Apr-18	Excavation to formation -21.66mPD																			
Construction of SUS Structure at Zone 3																								
<i>Bay 1 (CH6+291 to CH6+302)</i>																								
K-1A-SV3-5902	Construction of Base Slab	14	03-Apr-18	19-Apr-18	Construction of Base Slab																			
K-1A-SV3-5905	Construction of Wall and Top Slab	21	20-Apr-18	15-May-18	Construction of Wall and Top Slab																			
K-1A-SV3-8075	Laying Waterproofing and Protective Screeding	5	16-May-18	21-May-18	Laying Waterproofing and Protective Screeding																			
<i>Bay 2 (CH6+302 to CH6+317)</i>																								
K-1A-SV3-8078	Construction of Base Slab	14	20-Apr-18	07-May-18	Construction of Base Slab																			
K-1A-SV3-8080	Construction of Wall and Top Slab	21	16-May-18	09-Jun-18	Construction of Wall and Top Slab																			

Activity ID	Activity Name	Rem Dur	Start	Finish	March					April					May					June				July				
					5	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01					
K-1A-SV3-8195	Laying Waterproofing and Protective Screeding	5	11-Jun-18	15-Jun-18																								
Bay 3 (CH6+317 to CH6+332)																												
K-1A-SV3-8208	Construction of Base Slab	14	12-Apr-18	27-Apr-18																								
K-1A-SV3-8210	Construction of Wall and Top Slab	21	11-Jun-18	06-Jul-18																								
Bay 4 (CH6+332 to CH6+347)																												
K-1A-SV3-8338	Construction of Base Slab	14	28-Apr-18	15-May-18																								
Bay 5 (CH6+347 to CH6+362)																												
K-1A-SV3-8468	Construction of Base Slab	14	08-May-18	24-May-18																								
K-1A-SV3-8470	Construction of Wall and Top Slab	21	25-May-18	19-Jun-18																								
K-1A-SV3-8585	Laying Waterproofing and Protective Screeding	5	20-Jun-18	25-Jun-18																								
Bay 6 (CH6+362 to CH6+377)																												
K-1A-SV3-8596	Construction of Base Slab	14	25-May-18	09-Jun-18																								
K-1A-SV3-8600	Construction of Wall and Top Slab	21	20-Jun-18	14-Jul-18																								
Bay 7 (CH6+377 to CH6+392)																												
K-1A-SV3-8725	Construction of Base Slab	14	16-May-18	01-Jun-18																								
Bay 8 (CH6+392 to CH6+407)																												
K-1A-SV3-8855	Construction of Base Slab	14	02-Jun-18	19-Jun-18																								
Bay 9 (CH6+407 to CH6+422)																												
K-1A-SV3-9030	Construction of Base Slab	14	11-Jun-18	27-Jun-18																								
Bay 10 (CH6+422 to CH6+437)																												
K-1A-SV3-9290	Construction of Base Slab	14	28-Jun-18	14-Jul-18																								
Bay 11 (CH6+437 to CH6+452)																												
K-1A-SV3-9160	Construction of Base Slab	14	20-Jun-18	06-Jul-18																								
SUS Structure from CH6+467 to 6+568 in Zone 4																												
Construction of Socketed H-Pile																												
K-1A-SV4-3950	Trimming Pile Head at Cut-off Level	25	09-Jun-18	10-Jul-18																								
Excavation and ELS Construction																												
K-1A-SV4-5650	Excavation and Lateral Support (S2) to -3.25mPD	0	29-Nov-17 A	10-Mar-18 A																								
K-1A-SV4-5700	Excavation and Lateral Support (S3) to -8.25mPD	3	08-Jan-18 A	06-Apr-18																								
K-1A-SV4-5750	Excavation and Lateral Support (S4) to -13.25mPD (Excavation works resequenced)	15	01-Feb-18 A	20-Apr-18																								
K-1A-SV4-5800	Excavation and Lateral Support (S5) to -18.25mPD	15	05-Mar-18 A	03-May-18																								

Activity ID	Activity Name	Rem Dur	Start	Finish	March					April				May				June				July			
					5	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31		
K-1A-SV4-5850	Excavation and Lateral Support (S6) to -21.25mPD	18	30-Apr-18	21-May-18																					
K-1A-SV4-5900	Excavation and Lateral Support (S7) to -24.25mPD	18	18-May-18	08-Jun-18																					
K-1A-SV4-5950	Excavation to Formation -27.63mPD	10	04-Jun-18	14-Jun-18																					
Construction of SUS Structure at Zone 4																									
<i>Bay 1 (CH6+467 to CH6+478)</i>																									
K-1A-SV4-8695	Construction of Base Slab	14	13-Jun-18	29-Jun-18																					
<i>Bay 3 (CH6+493 to CH6+508)</i>																									
K-1A-SV4-8958	Construction of Base Slab	14	22-Jun-18	09-Jul-18																					
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																									
Construction of District Cooling System																									
Construction of DCS Works at Zone 4																									
K-03-DCS-7000	Construction of DCS Valve Pit (SV-R5-01)	90	16-May-18	31-Aug-18																					
Section 4A of the Works-Construction of Subway A (Subject to Excision)																									
Bay 1																									
K-4A-BAY-1100	Installation of Sheetpile for Bay 1	21	26-May-18	20-Jun-18																					
K-4A-BAY-1150	Excavation and Lateral Support works (S1A) to 2.5mPD	6	21-Jun-18	27-Jun-18																					
K-4A-BAY-1160	Excavation and Lateral Support works (S2A) to 0.5mPD	6	28-Jun-18	05-Jul-18																					
Bay 5																									
K-4A-BAY-1500	Installation of sheetpile for Bay 5	21	21-Jun-18	16-Jul-18																					
Section 4B of the Works- Construction of Subway B (Subject to Excision)																									
Bay 1 & 2																									
K-4B-BAY-3100	Handover of Portion B	0		31-Mar-18*																					
Bay 3 & 4																									
K-4B-BAY-2480	Interface Connection Details for HKCN of subway B	0	03-Apr-18*																						
K-4B-BAY-2490	Installation of Pile Wall for Bay 4	21	03-Apr-18	27-Apr-18																					
K-4B-BAY-2500	Installation of Sheetpile for Bay 3	15	28-Apr-18	16-May-18																					
K-4B-BAY-2600	Excavation and Lateral Support works for Bay 3	15	17-May-18	04-Jun-18																					
K-4B-BAY-2650	Casting Blinding Layer for Bay 3	5	05-Jun-18	09-Jun-18																					
K-4B-BAY-2700	Construction of Base Slab at Bay 3	12	11-Jun-18	25-Jun-18																					
K-4B-BAY-2750	Construction of Wall and Top Slab at Bay 3	30	26-Jun-18	31-Jul-18																					
Section 5 of the Works-Completion of All Landscape Softworks																									

Activity ID	Activity Name	Rem Dur	Start	Finish	March					April					May					June					July
					33					34					35					36					37
					5	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01		
K-05-LCS-1000	Procurement of plant species	90	31-Mar-18	28-Jun-18																					Proct
Section 7 of the Works-Preservation and Protection of Existing Trees																									
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	510	04-Jan-16 A	29-Aug-19	