

Activity ID	Activity Name	Rem Dur	Start	Finish	April				May			June				July				UST
					01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	
<b>KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway</b>																				
<b>Project Key Dates</b>																				
<b>Site Handover Date</b>																				
K-PK-SHD-1100	Portion B	0		30-Apr-18*																
K-PK-SHD-1200	Portion B1	0		30-Apr-18*																
K-PK-SHD-1500	Portion E	0		30-Apr-18*																
K-PK-SHD-1600	Portion F	0		17-May-18*																
K-PK-SHD-2500	Portion R	0		30-Apr-18*																
<b>General Submission</b>																				
<b>Alternative Design Submission and Approval</b>																				
<i>Package B06 : SUS Top &amp; base slab and intermediate wall from (CH6+220 to CH6+568)</i>																				
K-PA-ADS-1430	Engineer's review and approval	8	27-Feb-18 A	07-May-18																
<b>Major Temporary Works Design</b>																				
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	35	28-Feb-18 A	03-Jun-18																
K-PA-GSP-7010	ELS design for construction of DCS - Stage 2	35	27-Jun-18	31-Jul-18																
<b>Major Construction Works Method Statement</b>																				
K-PA-GSP-7160	Method statement of Excavation and ELS for SUS Construction for Zone 4	10	12-Aug-17 A	09-May-18																
K-PA-GSP-7165	Engineer's comments and approval	28	10-May-18	06-Jun-18																
K-PA-GSP-7170	Method statement of Excavation and ELS for SUS Construction for Zone 2	15	20-Sep-17 A	14-May-18																
K-PA-GSP-7175	Engineer's comments and approval	28	15-May-18	11-Jun-18																
K-PA-GSP-7455	Engineer's comments and approval	8	23-Oct-17 A	22-May-18																
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	28	30-Apr-18	27-May-18																
K-PA-GSP-7465	Engineer's comments and approval	28	28-May-18	24-Jun-18																
<b>Temporary Traffic Management</b>																				
<b>Temp Traffic Arrangement Schemes</b>																				
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	11-Jul-18	08-Oct-18																
<b>Implementation of Temporary Traffic Arrangement</b>																				
K-PA-TTA-4100	TTA stage 3 - Road diversion at Cheung Yip Street phase 2	0	04-Jun-18																	
<b>Materials Procurement (Major Materials)</b>																				
<b>ELS struct / waling</b>																				
K-PA-MP-1150	Manufacturing & delivery to site	20	10-Jun-16 A	19-May-18																

Activity ID	Activity Name	Rem Dur	Start	Finish	April				May				June				July				UST			
					01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15		22	29	
<b>Water Works</b>																								
K-PA-MP-1050	Manufacturing & delivery to site	150	30-Apr-18	26-Sep-18																				
<b>Chilled Water Pipes - DCS</b>																								
K-PA-MP-1350	Manufacturing & delivery to site	200	06-Feb-17 A	15-Nov-18																				
<b>Prelimiaries</b>																								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	481	20-Feb-16 A	23-Aug-19																				
<b>Barge Loading Facilities</b>																								
K-DR-PRE-1480	Operation of temporary barging point	145	21-Jun-17 A	23-Oct-18																				
<b>Instrumentation and Monitoring</b>																								
<b>Tilt Monitoring Tile Plates</b>																								
K-IM-TMT-1000	Tilt Monitoring near PWCL	170	25-Apr-16 A	16-Oct-18																				
<b>Section 1 of the Works-Remainder of the Works</b>																								
<b>Roadwork and Drainage Works</b>																								
<b>Road D4-4 (Cheung Yip Street)</b>																								
<i>CH240 - CH400 Northbound</i>																								
<b>Laying of Drainage Pipe and Construction of Manhole (M206 to M213)</b>																								
K-01-RWS-9420	Construction of Electromagnetic Flowmeter, Pressure Reducing Valve and In-line Strainer Combined Chamber (V.O)	15	17-Apr-18 A	17-May-18	Construction of Electromagnetic Flowmeter, Pressure Reducing Valve and In-line Strainer Combined Chamber (V.O)																			
<b>Road Works</b>																								
K-01-RWS-9440	Construction of Road Base and Road Pavement	15	14-Mar-18 A	30-May-18	Construction of Road Base and Road Pavement																			
<i>CH240 - CH400 Southbound</i>																								
<b>Sewerage Works</b>																								
K-01-RWS-9387	Excavation of Sewerage Pipe and Manhole (3E1-1)	6	04-Jun-18	09-Jun-18	Excavation of Sewerage Pipe and Manhole (3E1-1)																			
K-01-RWS-9460	Laying Sewerage Pipe and Manhole (3E1-1)	22	11-Jun-18	07-Jul-18	Laying Sewerage Pipe and Manhole (3E1-1)																			
K-01-RWS-9470	Backfilling Sewerage Pipe and Manhole (3E1-1)	12	09-Jul-18	21-Jul-18	Backfilling Sewerage Pipe and Manhole (3E1-1)																			
<b>Laying of Drainage Pipe and Construction of Manhole (M214, M301 to M306)</b>																								
K-01-RWS-9485	Excavation of Drainage Pipe and Manhole (M214, M301 to M306)	6	23-Jul-18	28-Jul-18	Excavation of Drainage Pipe and Manhole (M214, M301 to M306)																			
<b>Temporary Traffic Arrangement</b>																								
K-01-RWS-9445	Temporary Road Construction for TTA stage 3 - phase 2	15	16-May-18	02-Jun-18	Temporary Road Construction for TTA stage 3 - phase 2																			
K-01-RWS-9450	Implementation of TTA stage 3 - phase 2	0	04-Jun-18		Implementation of TTA stage 3 - phase 2																			
<b>Seawall Modification Works</b>																								
K-01-RWS-9770	AI test and CCTV test for drainage pipe	1	30-Apr-18	30-Apr-18	AI test and CCTV test for drainage pipe																			

Activity ID	Activity Name	Rem Dur	Start	Finish	April				May				June				July				UST			
					34	01	08	15	22	29	06	13	20	27	03	10	17	24	31	08		15	22	29
K-01-RWS-9790	Maintenance department handover inspection	1	01-May-18	01-May-18																				
<b>Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design)</b>																								
<b>SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1</b>																								
<b>Construction of Tunnel Box Structure</b>																								
<i>SUS Bay 1 (Ch6150-Ch6167.5)</i>																								
K-1A-SV1-8420	Breaking and Removal D-wall to +2.5mPD	6	30-Apr-18	07-May-18																				
<i>SUS Bay 2 (Ch6167.5-Ch6185)</i>																								
K-1A-SV1-8996	Removal of Strut for VA3, VA1 inside SUS	0	15-Mar-18 A	22-Apr-18 A																				
K-1A-SV1-9020	Breaking and Removal of D-wall to +2.5mPD	10	30-Apr-18	11-May-18																				
<b>Backfilling Works</b>																								
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) ( to +3.7m)	12	23-Apr-18 A	17-May-18																				
<b>SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2</b>																								
<b>Construction of Socketed H-Pile</b>																								
K-1A-SV2-3600	Trimming Pile Head at Cut-off Level	20	10-May-18	02-Jun-18																				
<b>Excavation and ELS Construction</b>																								
K-1A-SV2-6250	Excavation and Lateral Support (S5) to -4.95mPD	0	08-Feb-18 A	16-Apr-18 A																				
K-1A-SV2-6400	Excavation and Lateral Support (S6) to --9.95mPD	8	12-Apr-18 A	09-May-18																				
K-1A-SV2-6450	Excavation to formation -12.8mPD	12	27-Apr-18 A	19-May-18																				
K-1A-SV2-6500	Sheet pile installation for VA2 construction (CH6+220 to CH6+260)	12	30-Apr-18 A	14-May-18																				
K-1A-SV2-6550	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	22	21-May-18	15-Jun-18																				
<b>Construction of SUS Structure at Zone 2</b>																								
<i>Bay 2 (CH6+231 to CH6+246)</i>																								
K-1A-SV2-6800	Construction of Base Slab and Side Wall for VA2	25	26-Jun-18	25-Jul-18																				
K-1A-SV2-6820	Construction of Base Slab	14	26-Jul-18	10-Aug-18																				
<i>Bay 1 (CH6+220 to CH6+231)</i>																								
K-1A-SV2-6900	Construction of Base Slab and Side Wall for VA2	25	05-Jul-18	02-Aug-18																				
<i>Bay 3 (CH6+246 to CH6+261)</i>																								
K-1A-SV2-6700	Construction of Base Slab and Side Wall for VA2	25	16-Jun-18	17-Jul-18																				
K-1A-SV2-6720	Construction of Base Slab	14	18-Jul-18	02-Aug-18																				
<i>Bay 4 (CH6+261 to CH6+276)</i>																								
K-1A-SV2-7100	Construction of Base Slab	14	01-Jun-18	16-Jun-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	April				May				June				July				UST
					01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	
K-1A-SV2-7150	Construction of Wall and Top Slab	21	19-Jun-18	13-Jul-18																	Construction of Wall and
K-1A-SV2-7180	Laying Waterproofing and Protective Screeding	5	14-Jul-18	19-Jul-18																	Laying Waterpro
<b>Bay 5 (CH6+276 to CH6+291)</b>																					
K-1A-SV2-7000	Construction of Base Slab	14	15-May-18	31-May-18																	Construction of Base Slab
K-1A-SV2-7050	Construction of Wall and Top Slab	21	01-Jun-18	26-Jun-18																	Construction of Wall and Top Slab
K-1A-SV2-7080	Laying Waterproofing and Protective Screeding	5	27-Jun-18	03-Jul-18																	Laying Waterproofing and Protective S
<b>Backfilling Works</b>																					
K-1A-SV2-8200	Backfilling (bay 4 to bay 5) (to +3.7mPD)	40	20-Jul-18	04-Sep-18																	
<b>SUS Structure from CH6+291 to 6+467 in Zone 3</b>																					
<b>Construction of Socketed H-Pile</b>																					
K-1A-SV3-3600	Trimming Pile Head at Cut-off Level	20	28-Mar-18 A	24-May-18																	Trimming Pile Head at Cut-off Level
<b>Excavation and ELS Construction</b>																					
K-1A-SV3-5800	Excavation and Lateral Support (S6) to -14.20mPD	0	22-Jan-18 A	23-Apr-18 A																	Excavation and Lateral Support (S6) to -14.20mPD
K-1A-SV3-5850	Excavation and Lateral Support (S7) to -18.20mPD	6	02-Mar-18 A	08-May-18																	Excavation and Lateral Support (S7) to -18.20mPD
K-1A-SV3-5900	Excavation to formation -21.5mPD	10	18-Mar-18 A	15-May-18																	Excavation to formation -21.5mPD
<b>Construction of SUS Structure at Zone 3</b>																					
<b>Bay 1 (CH6+291 to CH6+302)</b>																					
K-1A-SV3-6300	Construction of Base Slab	14	21-May-18	06-Jun-18																	Construction of Base Slab
K-1A-SV3-6350	Construction of Wall and Top Slab	21	20-Jul-18	13-Aug-18																	
<b>Bay 2 (CH6+302 to CH6+317)</b>																					
K-1A-SV3-6500	Construction of Base Slab	0	10-Apr-18 A	22-Apr-18 A																	Construction of Base Slab
K-1A-SV3-6550	Construction of Wall and Top Slab	21	25-Jun-18	19-Jul-18																	Construction of W
K-1A-SV3-6580	Laying Waterproofing and Protective Screeding	5	20-Jul-18	25-Jul-18																	Laying W
<b>Bay 3 (CH6+317 to CH6+332)</b>																					
K-1A-SV3-7402	Construction of Base Slab	0	10-Apr-18 A	22-Apr-18 A																	Construction of Base Slab
K-1A-SV3-7410	Construction of Wall and Top Slab	21	04-May-18	29-May-18																	Construction of Wall and Top Slab
K-1A-SV3-7420	Laying Waterproofing and Protective Screeding	5	30-May-18	04-Jun-18																	Laying Waterproofing and Protective Screeding
<b>Bay 4 (CH6+332 to CH6+347)</b>																					
K-1A-SV3-6700	Construction of Base Slab	14	04-May-18	19-May-18																	Construction of Base Slab
K-1A-SV3-6750	Construction of Wall and Top Slab	21	30-May-18	23-Jun-18																	Construction of Wall and Top Slab
K-1A-SV3-6780	Laying Waterproofing and Protective Screeding	5	25-Jun-18	29-Jun-18																	Laying Waterproofing and Protective Scree



Activity ID	Activity Name	Rem Dur	Start	Finish	April				May				June				July				UST
					01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	
<b>Bay 5 (CH6+347 to CH6+362)</b>																					
K-1A-SV3-6600	Construction of Base Slab	14	04-May-18	19-May-18																	
K-1A-SV3-6650	Construction of Wall and Top Slab	21	21-May-18	14-Jun-18																	
K-1A-SV3-6680	Laying Waterproofing and Protective Screeding	5	15-Jun-18	21-Jun-18																	
<b>Bay 6 (CH6+362 to CH6+377)</b>																					
K-1A-SV3-6400	Construction of Base Slab	0	17-Apr-18 A	29-Apr-18 A																	
K-1A-SV3-6450	Construction of Wall and Top Slab	21	15-Jun-18	11-Jul-18																	
K-1A-SV3-6480	Laying Waterproofing and Protective Screeding	5	12-Jul-18	17-Jul-18																	
<b>Bay 7 (CH6+377 to CH6+392)</b>																					
K-1A-SV3-6900	Construction of Base Slab	14	21-May-18	06-Jun-18																	
K-1A-SV3-6950	Construction of Wall and Top Slab	21	12-Jul-18	04-Aug-18																	
<b>Bay 8 (CH6+392 to CH6+407)</b>																					
K-1A-SV3-6800	Construction of Base Slab	14	07-Jun-18	23-Jun-18																	
<b>Bay 9 (CH6+407 to CH6+422)</b>																					
K-1A-SV3-6200	Construction of Base Slab	14	07-Jun-18	23-Jun-18																	
<b>Bay 10 (CH6+422 to CH6+437)</b>																					
K-1A-SV3-6100	Construction of Base Slab	14	25-Jun-18	11-Jul-18																	
<b>Bay 11 (CH6+437 to CH6+452)</b>																					
K-1A-SV3-6880	Construction of Base Slab	14	25-Jun-18	11-Jul-18																	
K-1A-SV3-6890	Construction of Wall and Top Slab	21	25-Jun-18	19-Jul-18																	
K-1A-SV3-6920	Laying Waterproofing and Protective Screeding	5	20-Jul-18	25-Jul-18																	
<b>Bay 12 (CH6+452 to CH6+467)</b>																					
K-1A-SV3-6970	Construction of Base Slab	14	12-Jul-18	27-Jul-18																	
K-1A-SV3-6980	Construction of Wall and Top Slab	21	28-Jul-18	21-Aug-18																	
<b>SUS Structure from CH6+467 to 6+568 in Zone 4</b>																					
<b>Construction of Socketed H-Pile</b>																					
K-1A-SV4-3950	Trimming Pile Head at Cut-off Level	25	05-Jun-18	05-Jul-18																	
<b>Excavation and ELS Construction</b>																					
K-1A-SV4-5700	Excavation and Lateral Support (S3) to -9.20mPD	0	08-Jan-18 A	19-Apr-18 A																	
K-1A-SV4-5750	Excavation and Lateral Support (S4) to -14.20mPD (Excavation works resequenced)	10	01-Feb-18 A	11-May-18																	
K-1A-SV4-5800	Excavation and Lateral Support (S5) to -18.20mPD	15	05-Mar-18 A	24-May-18																	

Activity ID	Activity Name	Rem Dur	Start	Finish	April					May					June					July					UST
					34	01	08	15	22	29	06	13	20	27	03	10	17	24	31	01	08	15	22	29	
K-1A-SV4-5850	Excavation and Lateral Support (S6) to -21.20mPD	18	02-Apr-18 A	05-Jun-18	[Gantt bar: April 02 to June 05]																				Excavation and Lateral Support (S6) to -21.20mPD
K-1A-SV4-5900	Excavation and Lateral Support (S7) to -25.20mPD	18	30-May-18	20-Jun-18	[Gantt bar: May 30 to June 20]																				Excavation and Lateral Support (S7) to -25.20mPD
K-1A-SV4-5950	Excavation to Formation -27.0mPD	10	14-Jun-18	26-Jun-18	[Gantt bar: June 14 to June 26]																				Excavation to Formation -27.0mPD
<b>Construction of SUS Structure at Zone 4</b>																									
<i>Bay 1 (CH6+467 to CH6+478)</i>																									
K-1A-SV4-6000	Construction of Base Slab	14	09-Jul-18	24-Jul-18	[Gantt bar: July 09 to July 24]																				Construction of Base Slab
<i>Bay 2 (CH6+478 to CH6+493)</i>																									
K-1A-SV4-6100	Construction of Base Slab	14	19-Jun-18	05-Jul-18	[Gantt bar: June 19 to July 05]																				Construction of Base Slab
K-1A-SV4-6150	Construction of Wall and Top Slab	21	06-Jul-18	30-Jul-18	[Gantt bar: July 06 to July 30]																				Construction of Wall and Top Slab
<i>Bay 3 (CH6+493 to CH6+508)</i>																									
K-1A-SV4-6200	Construction of Base Slab	14	06-Jul-18	21-Jul-18	[Gantt bar: July 06 to July 21]																				Construction of Base Slab
<i>Bay 4 (CH6+508 to CH6+523)</i>																									
K-1A-SV4-6400	Construction of base slab	14	25-Jul-18	09-Aug-18	[Gantt bar: July 25 to Aug 09]																				Construction of base slab
<i>Bay 6 (CH6+538 to CH6+553)</i>																									
K-1A-SV4-6300	Construction of Base Slab	14	23-Jul-18	07-Aug-18	[Gantt bar: July 23 to Aug 07]																				Construction of Base Slab
<b>Section 4A of the Works-Construction of Subway A (Subject to Excision)</b>																									
<b>Bay 1</b>																									
K-4A-BAY-1100	Installation of Sheetpile for Bay 1	21	25-Jun-18	19-Jul-18	[Gantt bar: June 25 to July 19]																				Installation of Sheetpile for Bay 1
K-4A-BAY-1150	Excavation and Lateral Support works for Bay 1	28	20-Jul-18	21-Aug-18	[Gantt bar: July 20 to Aug 21]																				Excavation and Lateral Support works for Bay 1
<b>Bay 5</b>																									
K-4A-BAY-1500	Installation of sheetpile for Bay 5	21	23-Jul-18	15-Aug-18	[Gantt bar: July 23 to Aug 15]																				Installation of sheetpile for Bay 5
<b>Section 4B of the Works- Construction of Subway B (Subject to Excision)</b>																									
<b>Bay 1 &amp; 2</b>																									
K-4B-BAY-3100	Handover of Portion B	0		30-Apr-18*	◆ Handover of Portion B																				Handover of Portion B
<b>Bay 3 &amp; 4</b>																									
K-4B-BAY-2480	Interface Connection Details for HKCN of subway B	0	24-Apr-18 A		◆ Interface Connection Details for HKCN of subway B																				Interface Connection Details for HKCN of subway B
K-4B-BAY-2500	Installation of Sheetpile for Bay 3 and 4	5	25-Apr-18 A	05-May-18	[Gantt bar: April 25 to May 05]																				Installation of Sheetpile for Bay 3 and 4
K-4B-BAY-2600	Excavation and Lateral Support works for Bay 3 & 4	28	21-May-18	23-Jun-18	[Gantt bar: May 21 to June 23]																				Excavation and Lateral Support works for Bay 3 & 4
K-4B-BAY-2650	Casting Blinding Layer for Bay 3 and Bay 4	5	25-Jun-18	29-Jun-18	[Gantt bar: June 25 to June 29]																				Casting Blinding Layer for Bay 3 and Bay 4
K-4B-BAY-2700	Construction of Base Slab at Bay 3 and Bay 4	12	30-Jun-18	14-Jul-18	[Gantt bar: June 30 to July 14]																				Construction of Base Slab at Bay 3 and Bay 4
K-4B-BAY-2750	Construction of Wall and Top Slab at Bay 3 and Bay 4	40	16-Jul-18	30-Aug-18	[Gantt bar: July 16 to Aug 30]																				Construction of Wall and Top Slab at Bay 3 and Bay 4

Activity ID	Activity Name	Rem Dur	Start	Finish	April					May					June				July				UST
					34					35					36				37				
					01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>																							
K-05-LCS-1000	Procurement of plant species	90	30-Apr-18	28-Jul-18																			
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>																							
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	480	04-Jan-16 A	22-Aug-19																			