


Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Per		
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19		26	39
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																								
Project Key Dates																								
Site Handover Date																								
K-PK-SHD-1100	Portion B	0		31-May-18*																				
K-PK-SHD-1200	Portion B1	0		31-May-18*																				
K-PK-SHD-1300	Portion C	0		31-Jul-18*																				
K-PK-SHD-1500	Portion E	0		31-May-18*																				
K-PK-SHD-1600	Portion F	0		11-Jun-18*																				
K-PK-SHD-1700	Portion H	0		31-Jul-18*																				
K-PK-SHD-2300	Portion P	0		31-Jul-18*																				
K-PK-SHD-2500	Portion R	0		31-May-18*																				
General Submission																								
Major Temporary Works Design																								
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	35	28-Feb-18 A	04-Jul-18																				
K-PA-GSP-7010	ELS design for construction of DCS - Stage 2	35	27-Jun-18	31-Jul-18																				
Major Construction Works Method Statement																								
K-PA-GSP-7160	Method statement of Excavation and ELS for SUS Construction for Zone 4	10	12-Aug-17 A	09-Jun-18																				
K-PA-GSP-7165	Engineer's comments and approval	28	10-Jun-18	07-Jul-18																				
K-PA-GSP-7170	Method statement of Excavation and ELS for SUS Construction for Zone 2	15	20-Sep-17 A	14-Jun-18																				
K-PA-GSP-7175	Engineer's comments and approval	28	15-Jun-18	12-Jul-18																				
K-PA-GSP-7455	Engineer's comments and approval	8	23-Oct-17 A	22-Jun-18																				
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	28	31-May-18	27-Jun-18																				
K-PA-GSP-7465	Engineer's comments and approval	28	28-Jun-18	25-Jul-18																				
Temporary Traffic Management																								
Temp Traffic Arrangement Schemes																								
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	11-Jul-18	08-Oct-18																				
Implementation of Temporary Traffic Arrangement																								
K-PA-TTA-4100	TTA stage 3 - Road diversion at Cheung Yip Street phase 2	0	12-Jun-18																					
Materials Procurement (Major Materials)																								
ELS struct / waling																								
K-PA-MP-1150	Manufacturing & delivery to site	10	10-Jun-16 A	09-Jun-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Per		
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19		26	31
Water Works																								
K-PA-MP-1050	Manufacturing & delivery to site	150	31-May-18	27-Oct-18																				
Chilled Water Pipes - DCS																								
K-PA-MP-1350	Manufacturing & delivery to site	200	06-Feb-17 A	16-Dec-18																				
Prelimiaries																								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	456	20-Feb-16 A	29-Aug-19																				
Barge Loading Facilities																								
K-DR-PRE-1480	Operation of temporary barging point	115	21-Jun-17 A	16-Oct-18																				
Instrumentation and Monitoring																								
Tilt Monitoring Tile Plates																								
K-IM-TMT-1000	Tilt Monitoring near PWCL	147	25-Apr-16 A	24-Oct-18																				
Section 1 of the Works-Remainder of the Works																								
Roadwork and Drainage Works																								
Road D4-4 (Cheung Yip Street)																								
<i>CH240 - CH400 Northbound</i>																								
Laying of Drainage Pipe and Construction of Manhole (M206 to M213)																								
K-01-RWS-9420	Construction of Electromagnetic Flowmeter, Pressure Reducing Valve and In-line Strainer Combined Chamber (V.O)	0	17-Apr-18 A	17-May-18 A	Construction of Electromagnetic Flowmeter, Pressure Reducing Valve and In-line Strainer Combined Chamber (V.O)																			
Road Works																								
K-01-RWS-9440	Construction of Road Base and Road Pavement	7	14-Mar-18 A	07-Jun-18	Construction of Road Base and Road Pavement																			
<i>CH240 - CH400 Southbound</i>																								
Sewerage Works																								
K-01-RWS-9387	Excavation of Sewerage Pipe and Manhole (3E1-1)	6	12-Jun-18	19-Jun-18	Excavation of Sewerage Pipe and Manhole (3E1-1)																			
K-01-RWS-9460	Laying Sewerage Pipe and Manhole (3E1-1)	22	20-Jun-18	16-Jul-18	Laying Sewerage Pipe and Manhole (3E1-1)																			
K-01-RWS-9470	Backfilling Sewerage Pipe and Manhole (3E1-1)	12	17-Jul-18	30-Jul-18	Backfilling Sewerage Pipe and Manhole (3E1-1)																			
Laying of Drainage Pipe and Construction of Manhole (M214, M301 to M306)																								
K-01-RWS-9485	Excavation of Drainage Pipe and Manhole (M214, M301 to M306)	6	31-Jul-18	06-Aug-18	Excavation of Drainage Pipe and Manhole (M214, M301 to M306)																			
K-01-RWS-9490	Laying Drainage Pipe and Construction Manhole (M214, M301 to M306)	22	07-Aug-18	31-Aug-18	Laying Drainage Pipe and Construction Manhole (M214, M301 to M306)																			
Temporary Traffic Arrangement																								
K-01-RWS-9445	Temporary Road Construction for TTA stage 3 - phase 2	7	26-May-18 A	11-Jun-18	Temporary Road Construction for TTA stage 3 - phase 2																			
K-01-RWS-9450	Implementation of TTA stage 3 - phase 2	0	12-Jun-18		Implementation of TTA stage 3 - phase 2																			
Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design)																								

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Per		
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19		26	31
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1																								
Construction of Tunnel Box Structure																								
<i>SUS Bay 1 (Ch6150-Ch6167.5)</i>																								
K-1A-SV1-8420	Breaking and Removal D-wall to +2.5mPD	5	22-May-18 A	05-Jun-18																				
<i>SUS Bay 2 (Ch6167.5-Ch6185)</i>																								
K-1A-SV1-9020	Breaking and Removal of D-wall to +2.5mPD	5	04-May-18 A	05-Jun-18																				
Backfilling Works																								
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	6	23-Apr-18 A	11-Jun-18																				
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																								
W/B Construction of D-Wall in TTA Stage 2																								
K-1A-SV2-4800	Trimming D-wall at Cut-off Level	30	20-Aug-18	22-Sep-18																				
K-1A-SV2-4810	Open through D-walls for DCS mains	30	20-Aug-18	22-Sep-18																				
Excavation and ELS Construction																								
K-1A-SV2-6400	Excavation and Lateral Support (S6) to --9.95mPD	0	12-Apr-18 A	31-May-18 A																				
K-1A-SV2-6450	Excavation to formation -12.8mPD	6	27-Apr-18 A	06-Jun-18																				
K-1A-SV2-6500	Sheet pile installation for VA2 construction (CH6+220 to CH6+260)	0	30-Apr-18 A	12-May-18 A																				
K-1A-SV2-6550	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	22	07-Jun-18	04-Jul-18																				
Excavation and ELS Construction-1																								
K-1A-SV2-9020	Excavation and Lateral Support to S6A (CH6+260 to CH6+291)	0	12-Apr-18 A	30-Apr-18 A																				
K-1A-SV2-9030	Excavation to formation Level (CH6+260 to CH6+291)	0	01-May-18 A	12-May-18 A																				
K-1A-SV2-9050	Lateral Support for S6A (CH6+220 to CH6+260)	0	21-May-18 A	31-May-18 A																				
K-1A-SV2-9060	Excavation to formation Level (CH6+220 to CH6+260)	5	31-May-18	05-Jun-18																				
K-1A-SV2-9070	Sheet pile installation for VA2 construction (CH6+220 to CH6+260)	0	30-Apr-18 A	12-May-18 A																				
K-1A-SV2-9730	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	20	06-Jun-18	29-Jun-18																				
Construction of SUS Structure at Zone 2-1																								
<i>Bay 1 (CH6+220 to CH6+245)</i>																								
K-1A-SV2-9155	Construction of Base Slab and Side Wall for VA2	25	13-Jul-18	10-Aug-18																				
K-1A-SV2-9158	Construction of Base Slab	14	16-Aug-18	31-Aug-18																				
<i>Bay 2 (CH6+244 to CH6+277)</i>																								
K-1A-SV2-9285	Construction of Base Slab and Side Wall for VA2	25	30-Jun-18	30-Jul-18																				
K-1A-SV2-9290	Construction of Base Slab	14	31-Jul-18	15-Aug-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July					August					Per
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	39		
K-1A-SV3-8110	Construction of Base Slab for Bay 7 (CH6+378 to CH6+401)	0	30-Apr-18 A	19-May-18 A	Construction of Base Slab for Bay 7 (CH6+378 to CH6+401)																				
K-1A-SV3-8120	Dismantling of Struts _Bay 7 _Crane No. 3	15	31-May-18	14-Jun-18	Dismantling of Struts _Bay 7 _Crane No. 3																				
K-1A-SV3-8130	Construction of Intermediate Wall	8	25-Jun-18	02-Jul-18	Construction of Intermediate Wall																				
K-1A-SV3-8140	Construction of Top slab_bay 7	17	06-Aug-18	22-Aug-18	Construction of Top slab_bay 7																				
Bay 8 (CH6+401 to CH6+424)																									
K-1A-SV3-8150	Construction of Base Slab for Bay 8 (CH6+401 to CH6+424)	5	30-Apr-18 A	11-Jun-18	Construction of Base Slab for Bay 8 (CH6+401 to CH6+424)																				
K-1A-SV3-8160	Dismantling of Struts _Bay 8 _Crane No. 3	15	16-Jun-18	30-Jun-18	Dismantling of Struts _Bay 8 _Crane No. 3																				
K-1A-SV3-8170	Construction of Intermediate Wall	8	01-Jul-18	08-Jul-18	Construction of Intermediate Wall																				
K-1A-SV3-8180	Construction of Top slab_bay 8	17	20-Aug-18	05-Sep-18	Construction of Top slab_bay 8																				
Bay 9 (CH6+424 to CH6+447)																									
K-1A-SV3-8190	Construction of Base Slab for Bay 9 (CH6+424 to CH6+447)	10	22-May-18 A	17-Jun-18	Construction of Base Slab for Bay 9 (CH6+424 to CH6+447)																				
K-1A-SV3-8200	Dismantling of Struts _Bay 9 _Crane No. 3	15	01-Jul-18	15-Jul-18	Dismantling of Struts _Bay 9 _Crane No. 3																				
K-1A-SV3-8210	Construction of Intermediate Wall	8	16-Jul-18	23-Jul-18	Construction of Intermediate Wall																				
Bay 10 (CH6+447 to CH6+467)																									
K-1A-SV3-8220	Construction of Base Slab for Bay 10 (CH6+447 to CH6+467)	2	23-May-18 A	01-Jun-18	Construction of Base Slab for Bay 10 (CH6+447 to CH6+467)																				
K-1A-SV3-8230	Dismantling of Struts _Bay 10_Crane No. 4	15	16-Jul-18	30-Jul-18	Dismantling of Struts _Bay 10_Crane No. 4																				
K-1A-SV3-8240	Construction of Intermediate Wall	8	31-Jul-18	07-Aug-18	Construction of Intermediate Wall																				
Backfilling Works																									
K-1A-SV3-9020	Backfilling (CH6+291 to CH6+347 +0.65mPD)	50	09-Aug-18	08-Oct-18	Backfilling (CH6+291 to CH6+347 +0.65mPD)																				
SUS Structure from CH6+467 to 6+568 in Zone 4																									
Excavation and ELS Construction																									
K-1A-SV4-5750	Excavation and Lateral Support (S4) to -14.20mPD (Excavation works resequenced)	0	01-Feb-18 A	10-May-18 A	Excavation and Lateral Support (S4) to -14.20mPD (Excavation works resequenced)																				
K-1A-SV4-5800	Excavation and Lateral Support (S5) to -18.20mPD	7	05-Mar-18 A	07-Jun-18	Excavation and Lateral Support (S5) to -18.20mPD																				
K-1A-SV4-5850	Excavation and Lateral Support (S6) to -21.20mPD	10	02-Apr-18 A	20-Jun-18	Excavation and Lateral Support (S6) to -21.20mPD																				
K-1A-SV4-5900	Excavation and Lateral Support (S7) to -25.20mPD	18	07-May-18 A	05-Jul-18	Excavation and Lateral Support (S7) to -25.20mPD																				
K-1A-SV4-5950	Excavation to Formation -27.0mPD	8	19-May-18 A	11-Jul-18	Excavation to Formation -27.0mPD																				
Construction of SUS Structure at Zone 4																									
Bay 1 (CH6+467 to CH6+478)																									
K-1A-SV4-6000	Construction of Base Slab	14	16-Jul-18	31-Jul-18	Construction of Base Slab																				
K-1A-SV4-6050	Construction of Wall and Top Slab	21	09-Aug-18	01-Sep-18	Construction of Wall and Top Slab																				
Bay 2 (CH6+478 to CH6+493)																									

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July					August					Per					
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	35	36		37	38	39		
K-1A-SV4-6100	Construction of Base Slab	14	26-Jun-18	12-Jul-18																										
K-1A-SV4-6150	Construction of Wall and Top Slab	21	13-Jul-18	06-Aug-18																										
K-1A-SV4-6180	Laying Waterproofing and Protective Screeding	5	07-Aug-18	11-Aug-18																										
Bay 3 (CH6+493 to CH6+508)																														
K-1A-SV4-6200	Construction of Base Slab	14	13-Jul-18	28-Jul-18																										
K-1A-SV4-6250	Construction of Wall and Top Slab	21	07-Aug-18	30-Aug-18																										
Bay 4 (CH6+508 to CH6+523)																														
K-1A-SV4-6400	Construction of base slab	14	01-Aug-18	16-Aug-18																										
Bay 5 (CH6+523 to CH6+538)																														
K-1A-SV4-7601	Construction of Base Slab	14	15-Aug-18	30-Aug-18																										
Bay 6 (CH6+538 to CH6+553)																														
K-1A-SV4-6300	Construction of Base Slab	14	30-Jul-18	14-Aug-18																										
Bay 7 (CH6+553 to CH6+568)																														
K-1A-SV4-6500	Construction of Base Slab	14	20-Aug-18	04-Sep-18																										
Section 4A of the Works-Construction of Subway A (Subject to Excision)																														
Bay 1																														
K-4A-BAY-1100	Installation of Sheetpile for Bay 1	21	26-Jul-18	18-Aug-18																										
K-4A-BAY-1150	Excavation and Lateral Support works for Bay 1	28	20-Aug-18	20-Sep-18																										
Bay 5																														
K-4A-BAY-1500	Installation of sheetpile for Bay 5	21	20-Aug-18	12-Sep-18																										
Section 4B of the Works- Construction of Subway B (Subject to Excision)																														
Bay 1 & 2																														
K-4B-BAY-3100	Handover of Portion B	0		31-May-18*																										
Bay 3 & 4																														
K-4B-BAY-6000	Installation of Sheetpile for Bay 3	7	25-Apr-18 A	07-Jun-18																										
K-4B-BAY-6010	Excavation and Lateral Support works for Bay 3	15	08-Jun-18	26-Jun-18																										
K-4B-BAY-6020	Casting Blinding Layer for Bay 3	5	27-Jun-18	03-Jul-18																										
K-4B-BAY-6030	Construction of Base Slab at Bay 3	12	04-Jul-18	17-Jul-18																										
K-4B-BAY-6040	Construction of Wall and Top Slab at Bay 3	30	18-Jul-18	21-Aug-18																										
K-4B-BAY-6050	Backfilling Works (Bay 3)	12	22-Aug-18	04-Sep-18																										
Section 5 of the Works-Completion of All Landscape Softworks																														

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July					August					Per
					35					36					37					38					
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	39		
K-05-LCS-1000	Procurement of plant species	90	31-May-18	28-Aug-18																					Procu
Section 7 of the Works-Preservation and Protection of Existing Trees																									
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	450	04-Jan-16 A	23-Aug-19	