

Activity ID	Activity Name	Rem Dur	Start	Finish	September				October				November				December				31
					39				40				41				42				
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	
SUS updated + SCR for SUS calendar days Zone 3 stage 2 Time Compression delete Section 1 CSR																					
Project Key Dates																					
Site Handover Date																					
K-PK-SHD-1100	Portion B	0		30-Sep-18*																	
K-PK-SHD-1200	Portion B1	0		30-Sep-18*																	
K-PK-SHD-1400	Portion D	0		30-Nov-18*																	
K-PK-SHD-1500	Portion E	0		30-Sep-18*																	
K-PK-SHD-1600	Portion F	0		08-Oct-18*																	
K-PK-SHD-1700	Portion H	0		30-Sep-18*																	
K-PK-SHD-2300	Portion P	0		30-Sep-18*																	
K-PK-SHD-2500	Portion R	0		30-Sep-18*																	
General Submission																					
Major Temporary Works Design																					
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	6	28-Feb-18 A	05-Oct-18																	
Major Construction Works Method Statement																					
K-PA-GSP-7455	Engineer's comments and approval	8	23-Oct-17 A	07-Oct-18																	
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	7	16-Aug-18 A	06-Oct-18																	
K-PA-GSP-7465	Engineer's comments and approval	28	07-Oct-18	03-Nov-18																	
Temporary Traffic Management																					
Implementation of Temporary Traffic Arrangement																					
K-PA-TTA-4400	TTA stage 4 - Road diversion for Handover of Portion N	0		02-Oct-18																	
Materials Procurement (Major Materials)																					
Water Works																					
K-PA-MP-1050	Manufacturing & delivery to site	80	30-Sep-18	18-Dec-18																	
ELS struct / waling																					
K-PA-MP-1150	Manufacturing & delivery to site	57	10-Jun-16 A	25-Nov-18																	
Chilled Water Pipes - DCS																					
K-PA-MP-1350	Manufacturing & delivery to site	155	06-Feb-17 A	03-Mar-19																	
Preliminaries																					
K-DR-PRE-1800	Submission of time-lapsed photographs and video	453	20-Feb-16 A	27-Dec-19																	
Barge Loading Facilities																					

Activity ID	Activity Name	Rem Dur	Start	Finish	September				October				November				December				31			
					39				40				41				42							
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16		23	30	
K-DR-PRE-1480	Operation of temporary barging point	80	21-Jun-17 A	07-Jan-19	[Gantt bars for activity K-DR-PRE-1480]																			
Instrumentation and Monitoring																								
Tilt Monitoring Tile Plates																								
K-IM-TMT-1000	Tilt Monitoring near PWCL	136	25-Apr-16 A	12-Feb-19	[Gantt bars for activity K-IM-TMT-1000]																			
Section 1 of the Works-Remainder of the Works																								
Roadwork and Drainage Works																								
Road D4-3 (Ching Shung Road)																								
<i>Zone 2 R & D Works (Stage 1) CH410-CH340</i>																								
SCR1000	SUS	0	02-Oct-18*		◆ SUS																			
SCR1020	Trim westside Dwall	0		23-Nov-18	◆ Trim westside Dwall																			
SCR1040	DN250 sewerage (HKCH - FMH24-1E - FMH24-1G)	18	04-Dec-18*	24-Dec-18	[Gantt bars for activity SCR1040]																			
SCR1050	Proposed drainage (westbound) SMH14-13 to M111c	18	27-Dec-18*	17-Jan-19	[Gantt bars for activity SCR1050]																			
SCR1120	DN250 sewerage (FMH24-1G - FMH24-1F)	3	23-Nov-18*	26-Nov-18	[Gantt bars for activity SCR1120]																			
SCR1130	DN350x3 Rising main (from Subway B - FMH24-1B) phase 1 near EB Dwall	6	27-Nov-18*	03-Dec-18	[Gantt bars for activity SCR1130]																			
SCR1140	Proposed drainage M112 to M110 (eastbound)	18	27-Nov-18*	17-Dec-18	[Gantt bars for activity SCR1140]																			
SCR1150	Lay fresh watermain (eastbound)	24	04-Dec-18*	03-Jan-19	[Gantt bars for activity SCR1150]																			
SCR1210	Construct and divert temporary footpath	12	04-Dec-18*	17-Dec-18	[Gantt bars for activity SCR1210]																			
SCR1220	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)	48	18-Dec-18	18-Feb-19	[Gantt bars for activity SCR1220]																			
<i>Shing Fung Road R & D Works (Stage 1)</i>																								
SCR1260	DCS at Zone 2 Bay 1 (CH20 - CH35)	62	16-Oct-18*	29-Dec-18	[Gantt bars for activity SCR1260]																			
<i>Zone 3 R & D Works (Stage 1) CH340 to CH270 - For shifting of gate no. 1</i>																								
SCR1490	Demolition of Dwall (105mL) for Bay 5 - 7	0		29-Oct-18	◆ Demolition of Dwall (105mL) for Bay 5 - 7																			
SCR1510	Drainage (westbound) SMH14-9A to SMH14-8	12	19-Nov-18*	01-Dec-18	[Gantt bars for activity SCR1510]																			
SCR1520	Gully Construction	6	03-Dec-18*	08-Dec-18	[Gantt bars for activity SCR1520]																			
SCR1530	Lay 300mm dia. salt watermain (westbound)	6	10-Dec-18*	15-Dec-18	[Gantt bars for activity SCR1530]																			
SCR1540	Removal of temporary crane platform	6	17-Dec-18*	22-Dec-18	[Gantt bars for activity SCR1540]																			
SCR1550	Proposed drainage M109 to M108 (eastbound)	18	15-Oct-18*	05-Nov-18	[Gantt bars for activity SCR1550]																			
SCR1560	Proposed drainage M109c to M109 (eastbound)	12	06-Nov-18*	19-Nov-18	[Gantt bars for activity SCR1560]																			
SCR1570	Gully Construction	6	20-Nov-18*	26-Nov-18	[Gantt bars for activity SCR1570]																			
SCR1580	Proposed drainage M108a to M108b (eastbound)	11	06-Nov-18*	17-Nov-18	[Gantt bars for activity SCR1580]																			
SCR1590	Gully Construction	6	19-Nov-18*	24-Nov-18	[Gantt bars for activity SCR1590]																			

Activity ID	Activity Name	Rem Dur	Start	Finish	September				October				November				December				any		
					39				40				41				42					43	
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16			23
SCR1600	Lay 600mm dia. fresh watermain (eastbound)	6	26-Nov-18*	01-Dec-18																			Lay 600mm dia. fresh watermain (eastbound)
SCR1610	Construct temporary access road (permanent pavement) to gate no. 1 and divert access road	30	17-Dec-18*	23-Jan-19																			
Zone 3 R & D Works (Stage 2) CH270 to 190																							
SCR1730	Demolition of Dwall (110mL) for Bay 8 - 10	0		20-Dec-18																			◆ Demolition of Dwall
SCR1780	Proposed drainage M107 to M108 (eastbound)	16	20-Dec-18	10-Jan-19																			
Zone 4 SUS																							
SCR1880	Dismantling of Struts_S3 - 1 to 10 for Subway A	0		03-Dec-18																			◆ Dismantling of Struts_S3 - 1 to 10 for Subway A
SCR1890	Backfill to level approx. -2.3 mPD for DCS	33	03-Dec-18	12-Jan-19																			
Cheung Yip Street Cul de Sac																							
SCR2182	Storm drainage M103 to M105/M104 to M201/M104a to M104	48	20-Nov-18*	17-Jan-19																			
SCR2183	Trim formation, lay subbase and kerb (half of cul de sac)	18	20-Nov-18	10-Dec-18																			Trim formation, lay subbase and kerb
SCR2185	Lay bituminous pavement	18	11-Dec-18	03-Jan-19																			
Road D4-4 (Cheung Yip Street)																							
CH220 - CH420 Southbound																							
Part 1																							
Sewerage Works																							
K-01-RWS-9472	Laying Sewerage Pipe and Construction of FMH23-16A /FMH23-17A (Part 2)	0	30-Aug-18 A	03-Sep-18 A																			Laying Sewerage Pipe and Construction of FMH23-16A /FMH23-17A (Part 2)
K-01-RWS-9473	Backfilling Sewerage Pipe and FMH23-16A /FMH23-17A (Part 2)	0	04-Sep-18 A	10-Sep-18 A																			Backfilling Sewerage Pipe and FMH23-16A /FMH23-17A (Part 2)
K-01-RWS-9475	Laying Sewerage Pipe aFMH23-15A (Part 2)	12	02-Oct-18	15-Oct-18																			Laying Sewerage Pipe aFMH23-15A (Part 2)
K-01-RWS-9476	Backfilling Sewerage Pipe FMH23-15A (Part 2)	12	16-Oct-18	30-Oct-18																			Backfilling Sewerage Pipe FMH23-15A (Part 2)
K-01-RWS-9477	Relocation of Underground Utilities under Center Median	7	31-Oct-18	07-Nov-18																			Relocation of Underground Utilities under Center Median
Laying of Drainage Pipe and Construction of Manhole (M301 to M306)																							
K-01-RWS-9485	Excavation of Drainage Pipe and Manhole (M301 to M306)	6	01-Sep-18 A	08-Oct-18																			Excavation of Drainage Pipe and Manhole (M301 to M306)
K-01-RWS-9490	Laying Drainage Pipe and Construction of Manhole (M301 to M306)	15	11-Sep-18 A	19-Oct-18																			Laying Drainage Pipe and Construction of Manhole (M301 to M306)
K-01-RWS-9500	Backfilling Drainage Pipe and Manhole (M301 to M306)	12	20-Oct-18	02-Nov-18																			Backfilling Drainage Pipe and Manhole (M301 to M306)
K-01-RWS-9502	Construction of Gully and other drainage works along M301 to M306	10	08-Nov-18	19-Nov-18																			Construction of Gully and other drainage works along M301 to M306
Water Works																							
K-01-RWS-9580	Laying of Fresh Watermain Pipe	5	20-Nov-18	24-Nov-18																			Laying of Fresh Watermain Pipe
K-01-RWS-9604	Laying of Salt Watermain Pipe	5	20-Nov-18	24-Nov-18																			Laying of Salt Watermain Pipe
Road Works																							
K-01-RWS-1075	Construction of Subgrade Works and Subbase Works	5	26-Nov-18	30-Nov-18																			Construction of Subgrade Works and Subbase Works

Activity ID	Activity Name	Rem Dur	Start	Finish	September				October				November				December				any	
					39				40				41				42					
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16		23
K-01-RWS-1076	Road Base and Pavement Works	3	01-Dec-18	04-Dec-18																	30	Road Base and Pavement Works
K-01-RWS-1077	Temporary Road Construction for TTA stage 3 - phase 2	5	03-Dec-18	07-Dec-18																	30	Temporary Road Construction
Part 2																						
Laying of Drainage Pipe and Construction of Manhole (SMH4048691, SHM4048692 and M401)																						
K-01-RWS-1052	Excavation of Drainage Pipe and Manhole (SMH4048691-92)	6	08-Dec-18	14-Dec-18																	30	Excavation of Drainage
K-01-RWS-1052	Laying Drainage Pipe and Construction Manhole (SMH4048691-92)	18	12-Dec-18	04-Jan-19																	30	
K-01-RWS-1095	Relocation of Underground Utilities under Center Median	7	08-Dec-18	15-Dec-18																	30	Relocation of Underg
Section 1A of the Works -Construction of Supporting Underground Structure																						
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1																						
Construction of Tunnel Box Structure																						
Backfilling Works																						
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	6	02-Oct-18	08-Oct-18																	30	Backfilling (bay 1 to bay 2) (to +3.7m)
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																						
Construction of SUS Structure at Zone 2																						
V42																						
A1610	Dismantling Struts _SV1__ Bay 2	2	28-Sep-18 A	01-Oct-18																	30	Dismantling Struts _SV1__ Bay 2
A1620	Erect Scaffolding _Base Slab 1A & B	2	02-Oct-18	03-Oct-18																	30	Erect Scaffolding _Base Slab 1A & B
A1630	Soffit formworks _Base Slab 1A & B	1	04-Oct-18	04-Oct-18																	30	Soffit formworks _Base Slab 1A & B
Scaffolding / Falseworks																						
Bay 1																						
A1642	Base Slab _Bay 1B	8	15-Oct-18	22-Oct-18																	30	Base Slab _Bay 1B
A1668	RSB _Bay 1WB	6	24-Oct-18	29-Oct-18																	30	RSB _Bay 1WB
A1710	Top Slab _1B	12	25-Oct-18	05-Nov-18																	30	Top Slab _1B
A2500	Dismantling of Struts_S1B - 1 to 5	3	09-Nov-18	11-Nov-18																	30	Dismantling of Struts_S1B - 1 to 5
A2510	Waterproofing Works (1440 m2) and Screeding Works (108 m3)	5	12-Nov-18	16-Nov-18																	30	Waterproofing Works (1440 m2) and Screeding Works (
A2520	Demolition of Dwall (96mL)	10	17-Nov-18	26-Nov-18																	30	Demolition of Dwall (96mL)
A2530	Backfilling Works for Bay 1 to +2mPD (950m3)	5	27-Nov-18	01-Dec-18																	30	Backfilling Works for Bay 1 to +2mPD
Bay 2																						
A2540	Dismantling of Struts_S1B - 1 to 5	5	30-Sep-18	04-Oct-18																	30	Dismantling of Struts_S1B - 1 to 5
A2550	Waterproofing Works (1440 m2) and Screeding Works (108 m3)	6	08-Oct-18	13-Oct-18																	30	Waterproofing Works (1440 m2) and Screeding Works (108 m3)
A2552	Backfilling Works to S1B (950m3)	18	14-Oct-18	31-Oct-18																	30	Backfilling Works to S1B (950m3)

Activity ID	Activity Name	Rem Dur	Start	Finish	September				October				November				December				31		
					39				40				41				42						
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	
A2555	Dismantling of Struts_S1B - 6 to 9, S1A - 1 to 6	7	01-Nov-18	07-Nov-18	Dismantling of Struts_S1B - 6 to 9, S1A - 1 to 6																		
A2560	Demolition of Dwall (142mL)	15	08-Nov-18	22-Nov-18	Demolition of Dwall (142mL)																		
SUS Structure from CH6+291 to 6+467 in Zone 3																							
Construction of SUS Structure at Zone 3																							
<i>System Formworks - SUS Construction Works at Zone 3</i>																							
Bay 5 to 7																							
A2570	Dismantling of Struts_S4 - 1 to 7	0	03-Sep-18 A	10-Sep-18 A	Dismantling of Struts_S4 - 1 to 7																		
A2580	Waterproofing Works (1440 m2) and Screeding Works (105 m3)	0	20-Sep-18 A	23-Sep-18 A	Waterproofing Works (1440 m2) and Screeding Works (105 m3)																		
A2590	Backfilling Works to S1A (6850m3)	12	29-Sep-18 A	11-Oct-18	Backfilling Works to S1A (6850m3)																		
A2600	Dismantling of Struts_S1A - 7 to 12	6	12-Oct-18	17-Oct-18	Dismantling of Struts_S1A - 7 to 12																		
A2610	Demolition of Dwall (105mL)	11	18-Oct-18	28-Oct-18	Demolition of Dwall (105mL)																		
Bay 8 to 10																							
A2240	Top slab_SF_Bay 9	8	15-Sep-18 A	07-Oct-18	Top slab_SF_Bay 9																		
A2290	Top slab_SF_Bay 10	16	05-Oct-18	20-Oct-18	Top slab_SF_Bay 10																		
A2620	Dismantling of Struts_S4 - 8 to 12 for Bay 8 and Bay9	5	11-Oct-18	15-Oct-18	Dismantling of Struts_S4 - 8 to 12 for Bay 8 and Bay9																		
A2625	Dismantling of Struts_S4 - 13 to 15 for Bay 10	3	24-Oct-18	26-Oct-18	Dismantling of Struts_S4 - 13 to 15 for Bay 10																		
A2630	Waterproofing Works (1540 m2)	13	17-Oct-18	29-Oct-18	Waterproofing Works (1540 m2)																		
A2635	Screeding Works (115 m3)	2	30-Oct-18	31-Oct-18	Screeding Works (115 m3)																		
A2640	Backfilling Works to S2A (6850m3) @400m3 (A)	18	26-Oct-18	12-Nov-18	Backfilling Works to S2A (6850m3) @400m3 (A)																		
A2645	Dismantling of Struts_S2A - 1 to 8	7	13-Nov-18	19-Nov-18	Dismantling of Struts_S2A - 1 to 8																		
A2649	Backfilling Works to S1 (6350m3) @400m3 (B)	16	20-Nov-18	05-Dec-18	Backfilling Works to S1 (6350m3) @400m3 (B)																		
A2650	Dismantling of Struts_S1 - 1 to 7	7	05-Dec-18	11-Dec-18	Dismantling of Struts_S1 - 1 to 7																		
A2660	Demolition of Dwall (110mL)	11	09-Dec-18	19-Dec-18	Demolition of Dwall (110mL)																		
SUS Structure from CH6+467 to 6+568 in Zone 4																							
System Works - Construction of SUS Structure at Zone 4																							
<i>Bay 11 to 13 (Top Slab)</i>																							
A2340	Top slab_SF_Bay 11	0	10-Sep-18 A	24-Sep-18 A	Top slab_SF_Bay 11																		
A2370	Wall_Bay 12	0	05-Sep-18 A	13-Sep-18 A	Wall_Bay 12																		
A2390	Top slab_SF_Bay 12	0	20-Sep-18 A	30-Sep-18 A	Top slab_SF_Bay 12																		
A2420	Wall_Bay 13	0	15-Sep-18 A	27-Sep-18 A	Wall_Bay 13																		
A2670	Top slab_SF_Bay 13	13	30-Sep-18 A	12-Oct-18	Top slab_SF_Bay 13																		

Activity ID	Activity Name	Rem Dur	Start	Finish	September				October				November				December				31
					39				40				41				42				
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	
A2680	Dismantling of Struts_S4 - 16 to 25	10	15-Oct-18	24-Oct-18																	
A2700	Waterproofing Works (1900 m2)	4	25-Oct-18	28-Oct-18																	
A2710	Screeding Works (145 m3)	3	29-Oct-18	31-Oct-18																	
A2720	Backfilling Works to S3 (8760m3) @400m3 (C)	22	01-Nov-18	22-Nov-18																	
A2730	Dismantling of Struts_S3 - 1 to 10	10	23-Nov-18	02-Dec-18																	
A2740	Backfilling Works to S2 (3230m3) @400m3 (D)	8	03-Dec-18	10-Dec-18																	
A2750	Dismantling of Struts_S2 - 1 to 5	5	10-Dec-18	14-Dec-18																	
A2752	Backfilling Works to S1 (7730m3) @400m3 (E)	20	15-Dec-18	03-Jan-19																	
Bay 14 to 15 (Top Slab)																					
A2440	Base Slab_bay 14	8	27-Sep-18 A	07-Oct-18																	
A2450	Dismantling of Struts_Bay 14	7	12-Oct-18	18-Oct-18																	
A2460	Wall_Bay 14	8	19-Oct-18	26-Oct-18																	
A2490	Top slab_Bay 14	15	01-Nov-18	15-Nov-18																	
A2770	Dismantling of Struts_S4 - 26 to 28 & DS1-4	7	18-Nov-18	24-Nov-18																	
A2780	Waterproofing Works (1350 m2)	3	25-Nov-18	27-Nov-18																	
A2790	Screeding Works (100 m3)	2	28-Nov-18	29-Nov-18																	
A2800	Backfilling Works to S3 (5670m3) @400m3 (F)	15	30-Nov-18	14-Dec-18																	
A2810	Dismantling of Struts_S3 - 11 to 14	8	15-Dec-18	22-Dec-18																	
A2830	Backfilling Works to S2 (6040m3) @400m3 (G)	16	23-Dec-18	07-Jan-19																	
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																					
Construction of District Cooling System																					
Construction of DCS Works at Zone 2																					
SCR1030	DCS at Zone 2 Bay 2 to Bay 4 (CH35 - CH110)	24	27-Nov-18*	24-Dec-18																	
Construction of DCS Works at Zone 3																					
SCR1500	Zone 3 DCS (3 x 900) south of Gate 1 bridge (CH140 - CH190)	18	29-Oct-18	17-Nov-18																	
SCR1740	Zone 3 DCS (3 x 900) westbound (CH190 - CH270)	28	20-Dec-18*	24-Jan-19																	
Construction of DCS Works at Zone 4																					
K-03-DCS-7800	Construction of DCS Valve Pit	65	10-Aug-18 A	17-Dec-18																	
K-03-DCS-7810	ELS for DCS (Outside of SUS)	48	20-Nov-18*	17-Jan-19																	
Section 4A of the Works-Construction of Subway A (Subject to Excision)																					
K-4A-BAY-1900	ELS for Subway A Bay 1 (west of D-wall)	48	02-Oct-18*	27-Nov-18																	

Activity ID	Activity Name	Rem Dur	Start	Finish	September				October				November				December				any
					39				40				41				42				
					02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	
K-4A-BAY-1910	Form wall opening for Subway A	33	03-Dec-18*	12-Jan-19																	
K-4A-BAY-1930	ELS for Subway A Bay 3 (east of D-wall)	48	26-Nov-18	23-Jan-19																	
K-4A-BAY-1960	Construction of Subway A Bay 2 (within SUS)	48	03-Dec-18*	30-Jan-19																	
Section 4B of the Works- Construction of Subway B (Subject to Excision)																					
Bay 1 & 2																					
K-4B-BAY-3100	Handover of Portion B	0		30-Sep-18*																	
Bay 3 & 4																					
K-4B-BAY-3310	Backfilling Works (Bay 3)	12	02-Oct-18	15-Oct-18																	
K-4B-BAY-3330	Excavation and Lateral Support works for Bay 4	15	14-Sep-18 A	19-Oct-18																	
K-4B-BAY-3340	Casting Blinding Layer for Bay 4	5	20-Oct-18	25-Oct-18																	
K-4B-BAY-3350	Construction of Base Slab at Bay 4	12	26-Oct-18	08-Nov-18																	
K-4B-BAY-3360	Construction of Wall and Top Slab at Bay 4	30	09-Nov-18	13-Dec-18																	
K-4B-BAY-3370	Backfilling Works (Bay 4)	20	14-Dec-18	09-Jan-19																	
Section 5 of the Works-Completion of All Landscape Softworks																					
K-05-LCS-1000	Procurement of plant species	90	30-Sep-18	28-Dec-18																	
Section 7 of the Works-Preservation and Protection of Existing Trees																					
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	390	04-Jan-16 A	08-Nov-19																	