

Activity ID	Activity Name	Rem Dur	Start	Finish	January					February				March				April				May	
					30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	5
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																							
Project Key Dates																							
Project Completion Date																							
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		09-Mar-19*	◆ Section 1-Remainder of the Works (i.e. all Works except Works incl																		
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		08-Mar-19*	◆ Section 3 - Construction of District Cooling System (DCS)																		
K-PK-PCD-1400	Section 4A - Construction of Subway A	0		08-Feb-19*	◆ Section 4A - Construction of Subway A																		
K-PK-PCD-1500	Section 4B - Construction of Subway B	0		31-Jan-19*	◆ Section 4B - Construction of Subway B																		
Site Handover Date																							
K-PK-SHD-1400	Portion D	0		31-Jan-19*	◆ Portion D																		
K-PK-SHD-1500	Portion E	0		31-Jan-19*	◆ Portion E																		
K-PK-SHD-1600	Portion F	0		31-Jan-19*	◆ Portion F																		
K-PK-SHD-1900	Portion K	0		31-Jan-19*	◆ Portion K																		
K-PK-SHD-2000	Portion M	0		31-Mar-19*	◆ Portion M																		
K-PK-SHD-2100	Portion N	0		30-Mar-19*	◆ Portion N																		
K-PK-SHD-2200	Portion O	0		31-Jan-19*	◆ Portion O																		
K-PK-SHD-2500	Portion R	0		31-Jan-19*	◆ Portion R																		
General Submission																							
Major Construction Works Method Statement																							
K-PA-GSP-7455	Engineer's comments and approval	10	23-Oct-17 A	09-Feb-19	[Red bar]															Engineer's comments and approval			
K-PA-GSP-7465	Engineer's comments and approval	12	05-Dec-18 A	11-Feb-19	[Red bar]															Engineer's comments and approval			
Temporary Utility Diversion Works																							
<i>Temporary Diversion for Watermain Works</i>																							
Laying Proposed (Fresh) Watermain																							
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	25	30-Mar-19	24-Apr-19	[Red bar]															Removal of			
<i>Temporary Diversion for CLP Cable at CH6+560</i>																							
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	24-Feb-19	10-Mar-19	[Red bar]															Removal of Temporary Support to Utilities at Zone 4			
Temporary Traffic Management																							
<i>Temp Traffic Arrangement Schemes</i>																							
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	30	31-Dec-18 A	01-Mar-19	[Red bar]															Submission and approval of TTA schemes-TTA stage 4 for re-construction of			
<i>Implementation of Temporary Traffic Arrangement</i>																							
K-PA-TTA-4400	TTA stage 4 - Road diversion for Handover of Portion N	0		30-Mar-19	◆ TTA stage 4 - Road diversion for Handover																		

Activity ID	Activity Name	Rem Dur	Start	Finish	January					February				March				April				May	
					30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	5
Materials Procurement (Major Materials)																							
Water Works																							
K-PA-MP-1050	Manufacturing & delivery to site	35	20-Aug-18 A	06-Mar-19	Manufacturing & delivery to site																		
Prelimiaries																							
K-DR-PRE-1800	Submission of time-lapsed photographs and video	262	20-Feb-16 A	19-Oct-19																			
Barge Loading Facilities																							
K-DR-PRE-1485	Demolition of the barging point	13	31-Jan-19	18-Feb-19	Demolition of the barging point																		
Instrumentation and Monitoring																							
Tilt Monitoring Tile Plates																							
K-IM-TMT-1000	Tilt Monitoring near PWCL	20	25-Apr-16 A	19-Feb-19	Tilt Monitoring near PWCL																		
Section 1 of the Works-Remainder of the Works																							
Roadwork and Drainage Works																							
Road D4-3 (Ching Shung Road)																							
Zone 2 R & D Works (Stage 1) CH410-CH340																							
SCR1040	DN250 sewerage (FMH24-1E - FMH24-1G)	0	12-Dec-18 A	24-Jan-19 A	DN250 sewerage (FMH24-1E - FMH24-1G)																		
SCR1043	DN375 sewerage (FMH-E to FMH-D)	0	14-Dec-18 A	24-Jan-19 A	DN375 sewerage (FMH-E to FMH-D)																		
SCR1044	Removal of crane platform	0	11-Jan-19 A	17-Jan-19 A	Removal of crane platform																		
SCR1045	Proposed drainage (westbound) SMH14-13 to M111c	10	14-Jan-19 A	14-Feb-19	Proposed drainage (westbound) SMH14-13 to M111c																		
SCR1050	Lay 300mm dia. salt watermain (westbound)	10	19-Jan-19 A	14-Feb-19	Lay 300mm dia. salt watermain (westbound)																		
SCR1060	Gully Construction	6	15-Feb-19	21-Feb-19	Gully Construction																		
SCR1085	Laying of New Utilities at Roundabout	13	15-Feb-19	01-Mar-19	Laying of New Utilities at Roundabout																		
SCR1125	Backfilling to formation level	0	17-Jan-19 A	20-Jan-19 A	Backfilling to formation level																		
SCR1133	Construct and divert temporary footpath	0	21-Jan-19 A	24-Jan-19 A	Construct and divert temporary footpath																		
SCR1135	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)	22	11-Feb-19	07-Mar-19	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)																		
SCR1137	Sewerage connection	11	08-Mar-19	20-Mar-19	Sewerage connection																		
SCR1139	Lay fresh watermain (eastbound)	5	26-Dec-18 A	08-Feb-19	Lay fresh watermain (eastbound)																		
SCR1140	Proposed drainage M112 to M110 (eastbound)	12	31-Jan-19	16-Feb-19	Proposed drainage M112 to M110 (eastbound)																		
SCR1160	Proposed drainage M110c to M110 (eastbound)	8	12-Feb-19	20-Feb-19	Proposed drainage M110c to M110 (eastbound)																		
SCR1170	Gully Construction	8	21-Feb-19	01-Mar-19	Gully Construction																		
SCR1180	Laying of New Utilities at Roundabout	10	25-Feb-19	07-Mar-19	Laying of New Utilities at Roundabout																		
SCR1182	Backfill to level approx. +4.5 mPD	5	02-Mar-19	07-Mar-19	Backfill to level approx. +4.5 mPD																		

Activity ID	Activity Name	Rem Dur	Start	Finish	January					February				March				April				May								
					30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	05							
SCR1190	Trim formation, lay subbase and kerb	12	05-Mar-19	18-Mar-19																										
SCR1200	Lay bituminous pavement	11	19-Mar-19	30-Mar-19																										
Shing Fung Road R & D Works (Stage 1)																														
SCR1250	Subway B construction (Bay 4)	0		20-Feb-19																										
SCR1260	DCS at Zone 2 Bay 1 (CH20 - CH35)	15	15-Nov-18 A	20-Feb-19																										
SCR1262	Backfill to level approx. +3.0 mPD	5	21-Feb-19	26-Feb-19																										
SCR1265	Sewerage (FMH-B to FMH-D)	15	15-Feb-19	04-Mar-19																										
SCR1280	DN350x3 Rising main (from Subway B - connection point)	12	15-Feb-19	28-Feb-19																										
SCR1290	Preparation for sewerage and rising mains connection	11	22-Feb-19	06-Mar-19																										
SCR1295	Lay fresh and salt watermains	20	21-Feb-19	15-Mar-19																										
SCR1300	Proposed drainage (westbound) SMH14-13 to SMH14-14	6	01-Mar-19	07-Mar-19																										
SCR1303	Lay new UU at roundabout	10	27-Feb-19	09-Mar-19																										
SCR1310	Backfill to formation	4	08-Mar-19	12-Mar-19																										
SCR1320	Trim formation, lay subbase and kerb	8	13-Mar-19	21-Mar-19																										
SCR1330	Lay bituminous pavement	8	22-Mar-19	30-Mar-19																										
SCR1340	Shift traffic away from Portion N and Handover portion N	0	30-Mar-19																											
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340																														
SCR1350	Removal of temporary decking and temporary road pavement	11	01-Apr-19	13-Apr-19																										
SCR1360	Additional DCS CH -6 to 0	44	01-Apr-19	28-May-19																										
SCR1380	Lay salt watermains	27	15-Apr-19	21-May-19																										
SCR1400	Lay fresh watermains	44	15-Apr-19	12-Jun-19																										
SCR1420	Proposed drainage M112 to M118 and gullies	20	01-Apr-19	27-Apr-19																										
SCR1430	Lay new UU at roundabout	22	29-Apr-19	25-May-19																										
SCR1440	Trim formation, lay subbase and kerb	27	29-Apr-19	01-Jun-19																										
Zone 3 R & D Works (Stage 1) CH340 to CH270 - For shifting of gate no. 1																														
SCR1630	Backfill to level approx. +3.0 mPD (CH110 - CH140)	0	12-Jan-19 A	22-Jan-19 A																										
SCR1645	Backfilling to Formation	0	23-Jan-19 A	26-Jan-19 A																										
SCR1650	Drainage (westbound) SMH14-9A to M111c	3	23-Jan-19 A	02-Feb-19																										
SCR1655	Gully Construction	5	04-Feb-19	12-Feb-19																										
SCR1660	Lay 300mm dia. salt watermain (westbound)	5	13-Feb-19	18-Feb-19																										
SCR1670	Lay new UU across Gate 1	20	04-Feb-19	01-Mar-19																										

Activity ID	Activity Name	Rem Dur	Start	Finish	January					February				March				April				May		
					43					44				45				46				47		
					30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	5	
SCR1680	Proposed drainage M110 to M109 (eastbound)	11	04-Feb-19	19-Feb-19																				
SCR1685	Backfilling to Formation	4	20-Feb-19	23-Feb-19																				
SCR1690	Proposed drainage M109d to M109c (eastbound)	6	25-Feb-19	02-Mar-19																				
SCR1695	Gully Construction	5	04-Mar-19	08-Mar-19																				
SCR1700	Lay 600mm dia. fresh watermain (eastbound)	6	04-Mar-19	09-Mar-19																				
SCR1702	Trim formation, lay subbase and kerb	6	11-Mar-19	16-Mar-19																				
SCR1705	Lay bituminous pavement	9	18-Mar-19	27-Mar-19																				
SCR1710	Permanent pavement and preparation works for road shifting	3	28-Mar-19	30-Mar-19																				
Zone 3 R & D Works (Stage 2) CH270 to 190																								
SCR1750	Drainage (westbound) SMH14-8 to SMH14-5	0	16-Jan-19 A	26-Jan-19 A																				
SCR1760	Gully Construction	0	28-Jan-19 A	09-Feb-19 A																				
SCR1770	Lay 300mm dia. salt watermain (westbound)	0	28-Jan-19 A	09-Feb-19 A																				
SCR1790	Lay 600mm dia. fresh watermain (eastbound)	0	09-Jan-19 A	21-Jan-19 A																				
SCR1800	Proposed drainage M107e to M107b (eastbound)	0	09-Jan-19 A	21-Jan-19 A																				
SCR1810	Gully Construction	0	22-Jan-19 A	31-Jan-19 A																				
SCR1820	Backfill to level approx. +4.5 mPD to formation level	9	02-Feb-19 A	13-Feb-19																				
SCR1830	Trim formation, lay subbase and kerb	12	14-Feb-19	27-Feb-19																				
SCR1840	Lay bituminous pavement	17	28-Feb-19	19-Mar-19																				
SCR1850	Diversion of Gate No.2 Access Road to HKCH for removal of temporary bridge No.2	1	20-Mar-19	20-Mar-19																				
SCR1860	Carry out and complete remaining works	135	21-Mar-19	09-Sep-19																				
Zone 4 SUS																								
SCR1890	Backfill to level approx. -2.3 mPD for DCS	14	14-Jan-19 A	21-Feb-19																				
SCR1900	Backfill to level approx. +1.0 mPD for drainage and sewerage	23	21-Feb-19	19-Mar-19																				
Zone 4 R & D Works																								
SCR1980	Construction of DCS Valve Pit	25	10-Aug-18 A	04-Mar-19																				
SCR1990	ELS for DCS (Outside of SUS)	48	12-Feb-19	09-Apr-19																				
SCR2000	Form wall opening for DCS CYS Section	16	21-Feb-19	11-Mar-19																				
SCR2010	Zone 4 DCS Works (CH270 - CH330 & CYS Section)	61	21-Feb-19	08-May-19																				
SCR2020	Storm drainage M107 to M105/M204 to M201	43	26-Feb-19 A	02-May-19																				
SCR2040	Sewerage FMH23-4 to FMH23-3 and FMH23-1 to FMH23-2	43	08-Mar-19	02-May-19																				
SCR2042	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	24	08-Apr-19	09-May-19																				

Activity ID	Activity Name	Rem Dur	Start	Finish	January					February				March				April				May		
					43					44				45				46				47		
					30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	
SCR2050	Lay fresh and salt watermains	46	19-Mar-19	17-May-19																				
SCR2090	Removal of temporary access bridge No.2 to HKCH	16	21-Mar-19	09-Apr-19																				
SCR2092	Backfill to level approx. +3 mPD to formation level	4	10-Apr-19	13-Apr-19																				
SCR2095	Remaining Fresh and Salt Watermain	22	15-Apr-19	15-May-19																				
SCR2099	Remaining DCS on Subway A (CH285-CH315)	15	06-Apr-19	26-Apr-19																				
SCR2100	Remaining DCS under temporary bridge No.2 (CH270-CH285)	10	27-Apr-19	09-May-19																				
SCR2105	Remaining storm drainage (both gate 2 and subway A)	25	15-Apr-19	18-May-19																				
Road D4-4 (Cheung Yip Street)																								
<i>CH100 to CH150 Cheung Yip Street Cul de Sac</i>																								
Cheung Yip Street Cul de Sac																								
SCR2620	Storm drainage M103 to M105/M104 to M201/M104a to M104	28	31-Jan-19	07-Mar-19																				
SCR2630	Lay bituminous pavement	22	08-Mar-19	02-Apr-19																				
SCR2635	Lay fresh and salt watermains (the other half of cul de sac)	20	03-Apr-19	30-Apr-19																				
<i>CH220 - CH420 Southbound</i>																								
Part 2																								
Sewerage Works																								
K-01-RWS-1050	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 (Part 3)	10	31-Jan-19	14-Feb-19																				
K-01-RWS-1050	Laying Sewerage Pipe and Construction of FMH23-17 (Part 3)	18	15-Feb-19	07-Mar-19																				
K-01-RWS-1051	Backfilling Sewerage Pipe and FMH23-17 (Part 3)	9	08-Mar-19	18-Mar-19																				
Water Works																								
K-01-RWS-1060	Laying of Fresh Watermain Pipe	5	08-Mar-19	13-Mar-19																				
K-01-RWS-1098	Laying of Salt Watermain Pipe	5	14-Mar-19	19-Mar-19																				
Road Works																								
K-01-RWS-1078	Construction of Subgrade Works and Subbase Works	7	20-Mar-19	27-Mar-19																				
K-01-RWS-1079	Road Base and Pavement Works	5	28-Mar-19	02-Apr-19																				
K-01-RWS-1080	Temporary Road Construction for TTA stage 3 - phase 3	10	01-Apr-19	12-Apr-19																				
Part 3																								
Laying of Drainage Pipe and Construction of Manhole																								
K-01-RWS-1064	Excavation of Drainage Pipe and Manhole (M205 to M206)	6	13-Apr-19	23-Apr-19																				
K-01-RWS-1064	Laying Drainage Pipe and Construction Manhole	15	24-Apr-19	11-May-19																				
Section 1A of the Works -Construction of Supporting Underground Structure																								

Activity ID	Activity Name	Rem Dur	Start	Finish	January					February				March				April				May	
					30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	47
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																							
Construction of SUS Structure at Zone 2																							
<i>Scaffolding / Falseworks</i>																							
Bay 1																							
A2520	Demolition of Dwall (96mL)	6	24-Dec-18 A	05-Feb-19	Demolition of Dwall (96mL)																		
Bay 2																							
A2560	Demolition of Dwall (142mL)	0	24-Dec-18 A	29-Jan-19 A	Demolition of Dwall (142mL)																		
SUS Structure from CH6+467 to 6+568 in Zone 4																							
System Works - Construction of SUS Structure at Zone 4																							
<i>Bay 11 to 13 (Top Slab)</i>																							
A2760	Demolition of Dwall (120mL)	12	04-Feb-19	15-Feb-19	Demolition of Dwall (120mL)																		
<i>Bay 14 (Top Slab)</i>																							
A2850	Dismantling of Struts_S1 - 21 to 22 & DS1 to 4	0	11-Jan-19 A	19-Jan-19 A	Dismantling of Struts_S1 - 21 to 22 & DS1 to 4																		
A2860	Backfilling Works to S1 (3370m3) @400m3 (H)	10	20-Jan-19 A	19-Feb-19	Backfilling Works to S1 (3370m3) @400m3 (H)																		
A2870	Demolition of Dwall (100mL)	30	20-Feb-19	21-Mar-19	Demolition of Dwall (100mL)																		
Miscellaneous Works																							
K-1A-MWS-1000	Miscellaneous works - Removal of SUS Flasework, Formwork and dismantling of struts inside SUS	0	03-Jan-19 A	29-Jan-19 A	Miscellaneous works - Removal of SUS Flasework, Formwork and dismantling of struts inside SUS																		
K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	70	10-Feb-19	20-Apr-19	Miscellaneous works - Construction of mass concrete and other remaining works																		
K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	81	21-Apr-19	10-Jul-19	Miscellaneous works - SUS structure Defect works and Remedial works																		
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																							
Construction of District Cooling System																							
Construction of DCS Works at Zone 2																							
SCR2770	ELS works for DCS at Zone 2 Bay 1 (CH20 - CH35)	7	15-Nov-18 A	11-Feb-19	ELS works for DCS at Zone 2 Bay 1 (CH20 - CH35)																		
SCR2775	Installation of DCS at Zone 2 Bay 1 (CH20 - CH35)	12	15-Nov-18 A	20-Feb-19	Installation of DCS at Zone 2 Bay 1 (CH20 - CH35)																		
SCR2780	Additional DCS CH -6 to 0	44	01-Apr-19	28-May-19	Additional DCS CH -6 to 0																		
Construction of DCS Works at Zone 3																							
SCR2750	Zone 3 DCS (3 x 900) westbound (CH190 - CH270)	0	18-Dec-18 A	26-Jan-19 A	Zone 3 DCS (3 x 900) westbound (CH190 - CH270)																		
SCR2790	Zone 3 DCS (3 x 900) (DP4 to DP5)	18	18-Dec-18 A	23-Feb-19	Zone 3 DCS (3 x 900) (DP4 to DP5)																		
Construction of DCS Works at Zone 4																							
SCR2321	Construction of DCS Valve Pit	18	10-Aug-18 A	23-Feb-19	Construction of DCS Valve Pit																		
SCR2323	ELS for DCS (Outside of SUS)	48	13-Feb-19	10-Apr-19	ELS for DCS (Outside of SUS)																		

Activity ID	Activity Name	Rem Dur	Start	Finish	January					February				March				April				May								
					30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	5							
SCR2325	Form wall opening for DCS CYS Section	16	21-Feb-19	11-Mar-19																										
SCR2328	Zone 4 DCS Works (CH315 - CH336 & CYS Section)	61	21-Feb-19	08-May-19																										
SCR2329	Zone 4 DCS Works (CH270 - CH315)	25	06-Apr-19	09-May-19																										
Section 4A of the Works-Construction of Subway A (Subject to Excision)																														
Bay 1 to Bay 3																														
SCR1940	Installation of sheetpile for Bay 1(east of D-wall)	0	29-Dec-18 A	22-Jan-19 A																										
SCR1942	ELS for Subway A Bay 1 (east of D-wall)	14	23-Jan-19 A	19-Feb-19																										
SCR1950	Breaking through of D-wall at EB	14	23-Jan-19 A	19-Feb-19																										
SCR1952	Base slab of bay 1	10	20-Feb-19	02-Mar-19																										
SCR1955	Wall and top slab of bay 1,2 & 3	18	04-Mar-19	23-Mar-19																										
SCR1963	ELS for Subway A Bay 3 (Stage 2 - remaining works)	18	19-Jan-19 A	23-Feb-19																										
SCR1965	Breaking through of D-wall at WB	18	28-Jan-19 A	23-Feb-19																										
SCR1967	Base slab of bay 5	7	25-Feb-19	04-Mar-19																										
SCR1971	Wall and top slab of bay 4 and bay 5	12	05-Mar-19	18-Mar-19																										
SCR1973	Waterproofing works	5	25-Mar-19	29-Mar-19																										
SCR1975	Backfilling works from Bay 1 to Bay 5	5	30-Mar-19	04-Apr-19																										
SCR1978	Miscellaneous works of Subway A (internal remedial works)	50	19-Mar-19	22-May-19																										
Section 4B of the Works- Construction of Subway B (Subject to Excision)																														
Bay 1 & 2																														
K-4B-BAY-3100	Handover of Portion B	0		31-Jan-19*																										
Bay 3 & 4																														
K-4B-BAY-3360	Construction of Wall and Top Slab at Bay 4 (including NOC68- Remedial works for missing couplers by CSSOJV)	0	21-Dec-18 A	24-Jan-19 A																										
K-4B-BAY-3365	Dismantling of formwork and waterproofing works	10	21-Jan-19 A	14-Feb-19																										
K-4B-BAY-3370	Backfilling Works (Bay 4)	5	15-Feb-19	20-Feb-19																										
K-4B-BAY-3380	Miscellaneous works of Subway B (internal remedial works)	60	21-Feb-19	07-May-19																										
Section 5 of the Works-Completion of All Landscape Softworks																														
K-05-LCS-1000	Procurement of plant species	90	31-Jan-19	30-Apr-19																										
Section 7 of the Works-Preservation and Protection of Existing Trees																														
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	266	04-Jan-16 A	29-Oct-19																										