

Activity ID	Activity Name	Rem Dur	Start	Finish	April			May			June			July			UST
					14	21	28	05	12	19	26	02	09	16	23	30	

KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Project Key Dates

Project Completion Date

Activity ID	Activity Name	Rem Dur	Start	Finish	Notes
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0	30-Apr-19*		◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)
K-PK-PCD-1100	Section 1A - Construction of supporting underground structure	0	06-Jul-19*		◆ Section 1A - Construction of support
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0	30-Apr-19*		◆ Section 3 - Construction of District Cooling System (DCS)
K-PK-PCD-1400	Section 4A - Construction of Subway A	0	30-Apr-19*		◆ Section 4A - Construction of Subway A
K-PK-PCD-1500	Section 4B - Construction of Subway B	0	30-Apr-19*		◆ Section 4B - Construction of Subway B
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0	08-Jul-19*		◆ Section 5 - Completion of All Lan
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0	09-Jul-19*		◆ Section 7 - Preservation and Prot

Site Handover Date

Activity ID	Activity Name	Rem Dur	Start	Finish	Notes
K-PK-SHD-1400	Portion D	0	30-Apr-19*		◆ Portion D
K-PK-SHD-1500	Portion E	0	30-Apr-19*		◆ Portion E
K-PK-SHD-1600	Portion F	0	30-Apr-19*		◆ Portion F
K-PK-SHD-1900	Portion K	0	30-Apr-19*		◆ Portion K
K-PK-SHD-2000	Portion M	0	30-Apr-19*		◆ Portion M
K-PK-SHD-2100	Portion N	0	30-Apr-19*		◆ Portion N
K-PK-SHD-2200	Portion O	0	30-Apr-19*		◆ Portion O
K-PK-SHD-2500	Portion R	0	30-Apr-19*		◆ Portion R

General Submission

Temporary Utility Diversion Works

Temporary Diversion for Watermain Works

Laying Proposed (Fresh) Watermain

Activity ID	Activity Name	Rem Dur	Start	Finish	Notes
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	25	02-May-19	26-May-19	Removal of Temporary Support to Utilities at Zone 1

Temporary Diversion for CLP Cable at CH6+560

Activity ID	Activity Name	Rem Dur	Start	Finish	Notes
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	30-Apr-19	14-May-19	Removal of Temporary Support to Utilities at Zone 4

Temporary Traffic Management

Implementation of Temporary Traffic Arrangement

Activity ID	Activity Name	Rem Dur	Start	Finish	Notes
K-PA-TTA-4400	TTA stage 4 - Road diversion for Handover of Portion N	0	30-Apr-19		◆ TTA stage 4 - Road diversion for Handover of Portion N

Interfacing Works

Activity ID	Activity Name	Rem Dur	Start	Finish	Notes
K-PA-INT-4000	Joint inspection and handover for connecting waterworks (NAH)	4	25-Jun-19	28-Jun-19	Joint inspection and handover for connecting wa

Activity ID	Activity Name	Rem Dur	Start	Finish	April				May				June				July				UST	
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28		
Materials Procurement (Major Materials)																						
Water Works																						
K-PA-MP-1050	Manufacturing & delivery to site	10	20-Aug-18 A	09-May-19	Manufacturing & delivery to site																	
Prelimiaries																						
K-DR-PRE-1800	Submission of time-lapsed photographs and video	191	20-Feb-16 A	06-Nov-19																		
Barge Loading Facilities																						
K-DR-PRE-1485	Demolition of the barging point	13	30-Apr-19	16-May-19	Demolition of the barging point																	
Instrumentation and Monitoring																						
Tilt Monitoring Tile Plates																						
K-IM-TMT-1000	Tilt Monitoring near PWCL	30	25-Apr-16 A	29-May-19	Tilt Monitoring near PWCL																	
Section 1 of the Works-Remainder of the Works																						
Roadwork and Drainage Works																						
Road D4-3 (Ching Shung Road)																						
<i>Zone 2 R & D Works (Stage 1) CH410-CH340</i>																						
SCR1135	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)	8	11-Feb-19 A	09-May-19	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)																	
SCR1137	Sewerage connection	11	03-May-19	16-May-19	Sewerage connection																	
<i>Shing Fung Road R & D Works (Stage 1)</i>																						
SCR1290	Preparation for sewerage and rising mains connection	5	22-Feb-19 A	06-May-19	Preparation for sewerage and rising mains connection																	
SCR1303	Lay new UU at roundabout	0	14-Mar-19 A	30-Apr-19 A	Lay new UU at roundabout																	
SCR1340	Shift traffic away from Portion N and Handover portion N	0	30-Apr-19 A		Shift traffic away from Portion N and Handover portion N																	
<i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340</i>																						
SCR1350	Removal of temporary decking and temporary road pavement	11	30-Apr-19	14-May-19	Removal of temporary decking and temporary road pavement																	
SCR1360	Additional DCS CH -6 to 0	44	30-Apr-19	24-Jun-19	Additional DCS CH -6 to 0																	
SCR1370	Sewerage (from NAH - FMH2.0 - FMH24-3 - FMH24-1C)	17	25-Jun-19	16-Jul-19	Sewerage (from NAH)																	
SCR1380	Lay salt watermains	27	15-May-19	17-Jun-19	Lay salt watermains																	
SCR1390	Salt watermain connection	17	18-Jun-19	08-Jul-19	Salt watermain connection																	
SCR1400	Lay fresh watermains	44	15-May-19	08-Jul-19	Lay fresh watermains																	
SCR1410	fresh watermain connection	22	09-Jul-19	05-Aug-19																		
SCR1420	Proposed drainage M112 to M118 and gullies	20	30-Apr-19	24-May-19	Proposed drainage M112 to M118 and gullies																	
SCR1430	Lay new UU at roundabout	22	25-May-19	21-Jun-19	Lay new UU at roundabout																	
SCR1440	Trim formation, lay subbase and kerb	27	27-May-19	28-Jun-19	Trim formation, lay subbase and kerb																	

Activity ID	Activity Name	Rem Dur	Start	Finish	April				May				June				July				UST	
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28		
SCR1450	Lay bituminous pavement	22	12-Jul-19	08-Aug-19																		
Zone 3 R & D Works (Stage 2) CH270 to 190																						
SCR1830	Trim formation, lay subbase and kerb	7	08-Mar-19 A	08-May-19																		
SCR1840	Lay bituminous pavement	6	18-Mar-19 A	16-May-19																		
SCR1860	Carry out and complete remaining works	103	28-Mar-19 A	24-Sep-19																		
Zone 4 R & D Works																						
SCR2020	Storm drainage M107 to M105/M204 to M201	40	10-May-19	28-Jun-19																		
SCR2030	Storm drainage M202a to M202/M106c to M106 and gullies	12	20-Jun-19	04-Jul-19																		
SCR2040	Sewerage FMH23-4 to FMH23-3 and FMH23-1 to FMH23-2	43	30-Apr-19	22-Jun-19																		
SCR2042	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	24	27-May-19	25-Jun-19																		
SCR2050	Lay fresh and salt watermains	46	08-May-19	04-Jul-19																		
SCR2060	Backfill to level approx. +4.5 mPD to formation level	17	18-Jun-19	08-Jul-19																		
SCR2070	Trim formation, lay subbase and kerb	16	28-Jun-19	18-Jul-19																		
SCR2080	Lay bituminous pavement	22	06-Jul-19	02-Aug-19																		
SCR2092	Backfill to level approx. +3 mPD to formation level	3	27-Apr-19 A	03-May-19																		
SCR2095	Remaining Fresh and Salt Watermain	22	04-May-19	30-May-19																		
SCR2097	Watermain Connection	8	01-Jun-19	11-Jun-19																		
SCR2099	Remaining DCS on Subway A (CH285-CH315)	15	11-May-19	29-May-19																		
SCR2100	Remaining DCS under temporary bridge No.2 (CH270-CH285)	10	30-May-19	12-Jun-19																		
SCR2105	Remaining storm drainage (both gate 2 and subway A)	22	22-May-19	18-Jun-19																		
SCR2130	Backfill to level approx. +4.0 mPD (formation level)	5	19-Jun-19	24-Jun-19																		
SCR2140	Trim Formation, Laying of Subbase and kerb	10	24-Jun-19	05-Jul-19																		
SCR2150	Laying of Bituminous Pavement	15	29-Jun-19	18-Jul-19																		
Road D4-4 (Cheung Yip Street)																						
CH100 to CH150 Cheung Yip Street Cul de Sac																						
Cheung Yip Street Cul de Sac																						
SCR2635	Lay fresh and salt watermains (the other half of cul de sac)	20	16-May-19	10-Jun-19																		
SCR2640	Trim formation, lay subbase and kerb (the other half of cul de sac)	22	11-Jun-19	06-Jul-19																		
SCR2650	Lay bituminous pavement	23	08-Jul-19	05-Aug-19																		
CH220 - CH420 Southbound																						
Part 2																						

Activity ID	Activity Name	Rem Dur	Start	Finish	April				May				June				July				UST			
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28				
Sewerage Works																								
K-01-RWS-1051	Backfilling Sewerage Pipe and FMH23-17 (Part 3)	0	18-Apr-19 A	30-Apr-19 A	Backfilling Sewerage Pipe and FMH23-17 (Part 3)																			
Water Works																								
K-01-RWS-1060	Laying of Fresh Watermain Pipe	5	30-Apr-19	06-May-19	Laying of Fresh Watermain Pipe																			
K-01-RWS-1098	Laying of Salt Watermain Pipe	5	07-May-19	11-May-19	Laying of Salt Watermain Pipe																			
Road Works																								
K-01-RWS-1078	Construction of Subgrade Works and Subbase Works	7	14-May-19	21-May-19	Construction of Subgrade Works and Subbase Works																			
K-01-RWS-1079	Road Base and Pavement Works	5	22-May-19	27-May-19	Road Base and Pavement Works																			
K-01-RWS-1080	Temporary Road Construction for TTA stage 3 - phase 3	6	25-May-19	01-Jun-19	Temporary Road Construction for TTA stage 3 - phase 3																			
Part 3																								
Laying of Drainage Pipe and Construction of Manhole																								
K-01-RWS-1064	Excavation of Drainage Pipe and Manhole (M205 to M206)	6	03-Jun-19	10-Jun-19	Excavation of Drainage Pipe and Manhole (M205 to M206)																			
K-01-RWS-1064	Laying Drainage Pipe and Construction Manhole	15	11-Jun-19	27-Jun-19	Laying Drainage Pipe and Construction Manhole																			
K-01-RWS-1065	Backfilling Drainage Pipe and Manhole	5	28-Jun-19	04-Jul-19	Backfilling Drainage Pipe and Manhole																			
Water Works																								
K-01-RWS-1074	Laying of Salt Watermain Pipe	7	05-Jul-19	12-Jul-19	Laying of Salt Watermain Pipe																			
Road Works																								
K-01-RWS-1081	Construction of Subgrade Works and Subbase Works	5	13-Jul-19	19-Jul-19	Construction of Subgrade Works and Subbase Works																			
K-01-RWS-1082	Road Base and Pavement Works	3	20-Jul-19	23-Jul-19	Road Base and Pavement Works																			
K-01-RWS-1083	Temporary Road Construction for TTA stage 3 - phase 4	5	22-Jul-19	26-Jul-19	Temporary Road Construction for TTA stage 3 - phase 4																			
Miscellaneous Works																								
K-01-RWS-9622	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect (CH190 to CH420)	18	27-Jul-19	19-Aug-19	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect (CH190 to CH420)																			
Section 1A of the Works - Construction of Supporting Underground Structure																								
SUS Structure from CH6+467 to 6+568 in Zone 4																								
System Works - Construction of SUS Structure at Zone 4																								
Bay 14 (Top Slab)																								
A2870	Demolition of Dwall (100mL)	30	30-Apr-19	29-May-19	Demolition of Dwall (100mL)																			
Miscellaneous Works																								
K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	15	15-Jan-19 A	14-May-19	Miscellaneous works - Construction of mass concrete and other remaining works																			
K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	66	16-Feb-19 A	19-Jul-19	Miscellaneous works - SUS structure Defect works and Remedial works																			
Section 3 of the Works - Construction of District Cooling System (Subject to Excision)																								

Activity ID	Activity Name	Rem Dur	Start	Finish	April					May					June					July					UST
					14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28					
Construction of District Cooling System																									
Construction of DCS Works at Zone 2																									
SCR2780	Additional DCS CH -6 to 0	44	30-Apr-19	24-Jun-19																		Additional DCS CH -6 to 0			
Construction of DCS Works at Zone 4																									
SCR2323	ELS for DCS (Outside of SUS)	9	08-Mar-19 A	10-May-19																		ELS for DCS (Outside of SUS)			
SCR2328	Zone 4 DCS Works (CH315 - CH336 & CYS Section)	38	08-Apr-19 A	17-Jun-19																		Zone 4 DCS Works (CH315 - CH336 & CYS Section)			
SCR2329	Zone 4 DCS Works (CH270 - CH315)	25	11-May-19	12-Jun-19																		Zone 4 DCS Works (CH270 - CH315)			
Section 4A of the Works-Construction of Subway A (Subject to Excision)																									
Bay 1 to Bay 3																									
SCR1973	Waterproofing works	4	30-Apr-19 A	04-May-19																		Waterproofing works			
SCR1975	Backfilling works from Bay 1 to Bay 5	5	06-May-19	10-May-19																		Backfilling works from Bay 1 to Bay 5			
SCR1978	Miscellaneous works of Subway A (internal remedial works)	70	11-May-19	07-Aug-19																					
Section 7 of the Works-Preservation and Protection of Existing Trees																									
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	175	04-Jan-16 A	21-Oct-19																					
Sections Completion Date																									
K-PK-SCC-2000	Completion of Section 1A-Construction of supporting underground structure	0		19-Jul-19																		◆ Completion of Sec			
K-PK-SCC-2400	Completion of Section 4B-Construction of Subway B	0		30-Apr-19																		◆ Completion of Section 4B-Construction of Subway B			