

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					Per
					19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	

KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Project Key Dates

Project Completion Date

K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		31-May-19*	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)
K-PK-PCD-1100	Section 1A - Construction of supporting underground structure	0		06-Jul-19*	◆ Section 1A - Construction of supporting underground structure
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		31-May-19*	◆ Section 3 - Construction of District Cooling System (DCS)
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		08-Jul-19*	◆ Section 5 - Completion of All Landscape Softworks
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		09-Jul-19*	◆ Section 7 - Preservation and Protection of Existing Trees

Site Handover Date

K-PK-SHD-1300	Portion C	0		09-Aug-19*	◆ Portion C
K-PK-SHD-1400	Portion D	0		31-May-19*	◆ Portion D
K-PK-SHD-1500	Portion E	0		31-May-19*	◆ Portion E
K-PK-SHD-1600	Portion F	0		31-May-19*	◆ Portion F
K-PK-SHD-1900	Portion K	0		31-May-19*	◆ Portion K
K-PK-SHD-2000	Portion M	0		31-May-19*	◆ Portion M
K-PK-SHD-2100	Portion N	0		31-May-19*	◆ Portion N
K-PK-SHD-2200	Portion O	0		31-May-19*	◆ Portion O
K-PK-SHD-2400	Portion Q	0		09-Aug-19*	◆ Portion Q
K-PK-SHD-2500	Portion R	0		31-May-19*	◆ Portion R

General Submission

Temporary Utility Diversion Works

Temporary Diversion for Watermain Works

Laying Proposed (Fresh) Watermain

K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	15	22-Jun-19	07-Jul-19	Removal of Temporary Support to Utilities at Zone 1
---------------	---	----	-----------	-----------	---

Temporary Diversion for CLP Cable at CH6+560

K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	19-Jun-19	03-Jul-19	Removal of Temporary Support to Utilities at Zone 4
---------------	---	----	-----------	-----------	---

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

- ◆ Milestone
- █ Critical Activity
- █ Non-Critical Activity
- █ Remaining Level of Effort
- █ Actual Work

3 MRP Jun 2019 - Aug 2019
Page 1 of 6

Project ID :42 3MRP Jun - Aug 19
Layout : KL201403 3MRP
Page 1 of 6

3 Months Rolling Programme			
Date	Revision	Checked	Approved
31-May-19	Jun 19 - Aug 19		

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					Per			
					19	26	02	09	16	23	30	07	14	21	28	04	11	18	25		01		
Temporary Traffic Management																							
<i>Implementation of Temporary Traffic Arrangement</i>																							
K-PA-TTA-8960	TTA stage 5 - Road diversion for Handover of Portion C and Portion Q	0		09-Aug-19	◆ TTA stage 5 - Road diversion for																		
Interfacing Works																							
K-PA-INT-4000	Joint inspection and handover for connecting waterworks (NAH)	4	09-Jul-19	12-Jul-19	■ Joint inspection and handover for connecting waterworks (NAH)																		
Materials Procurement (Major Materials)																							
Water Works																							
K-PA-MP-1050	Manufacturing & delivery to site	10	20-Aug-18 A	09-Jun-19	■ Manufacturing & delivery to site																		
Prelimiaries																							
K-DR-PRE-1800	Submission of time-lapsed photographs and video	162	20-Feb-16 A	08-Nov-19	■ Submission of time-lapsed photographs and video																		
Barge Loading Facilities																							
K-DR-PRE-1485	Demolition of the barging point	13	01-Jun-19	17-Jun-19	■ Demolition of the barging point																		
Section 1 of the Works-Remainder of the Works																							
Roadwork and Drainage Works																							
Road D4-3 (Ching Shung Road)																							
<i>Zone 2 R & D Works (Stage 1) CH410-CH340</i>																							
SCR1137	Sewerage connection	0	16-May-19 A	25-May-19 A	■ Sewerage connection																		
<i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340</i>																							
SCR1360	Additional DCS CH -6 to 0	44	01-Jun-19	25-Jul-19	■ Additional DCS CH -6 to 0																		
SCR1370	Sewerage (FMH-B to FMH-A)	15	13-May-19 A	19-Jun-19	■ Sewerage (FMH-B to FMH-A)																		
SCR1380	Lay salt watermains	18	01-Jun-19	22-Jun-19	■ Lay salt watermains																		
SCR1390	Salt watermain connection	17	24-Jun-19	13-Jul-19	■ Salt watermain connection																		
SCR1400	Lay fresh watermains	18	15-May-19 A	22-Jun-19	■ Lay fresh watermains																		
SCR1410	fresh watermain connection	22	24-Jun-19	20-Jul-19	■ fresh watermain connection																		
SCR1420	Proposed drainage M112 to M118 and gullies	20	01-Jun-19	25-Jun-19	■ Proposed drainage M112 to M118 and gullies																		
SCR1430	Lay new UU at roundabout	22	22-Jun-19	19-Jul-19	■ Lay new UU at roundabout																		

Activity ID	Activity Name	Rem Dur	Start	Finish	June												July					August						
					48												49					50						
					19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01								
SCR1440	Trim formation, lay subbase and kerb	17	03-Jul-19	23-Jul-19													Trim formation, lay subbase and kerb											
SCR1450	Lay bituminous pavement	15	24-Jul-19	10-Aug-19													Lay bituminous pavement											
SCR1460	Divert traffic onto the permanent Shing Fung Road and Shing Cheong Road	5	12-Aug-19	17-Aug-19													Divert traffic onto the											
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340																												
SCR1470	Carry out and complete remaining works	60	19-Aug-19	05-Nov-19																		Carry out and complete remaining works						
Zone 3 R & D Works (Stage 2) CH270 to 190																												
SCR1830	Trim formation, lay subbase and kerb	7	08-Mar-19 A	10-Jun-19	Trim formation, lay subbase and kerb																							
SCR1840	Lay bituminous pavement	6	18-Mar-19 A	17-Jun-19	Lay bituminous pavement																							
SCR1860	Carry out and complete remaining works	73	28-Mar-19 A	18-Sep-19	Carry out and complete remaining works																							
Zone 4 R & D Works																												
SCR2020	Storm drainage M107 to M105/M204 to M201	18	06-May-19 A	22-Jun-19	Storm drainage M107 to M105/M204 to M201																							
SCR2030	Storm drainage M202a to M202/M106c to M106 and gullies	6	17-Apr-19 A	20-Jun-19	Storm drainage M202a to M202/M106c to M106 and gullies																							
SCR2040	Sewerage FMH23-4 to FMH23-3	20	01-Jun-19	25-Jun-19	Sewerage FMH23-4 to FMH23-3																							
SCR2042	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	24	14-Jun-19	12-Jul-19	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T																							
SCR2050	Lay fresh and salt watermain	20	08-May-19 A	25-Jun-19	Lay fresh and salt watermain																							
SCR2060	Backfill to level approx. +4.5 mPD to formation level	17	24-Jun-19	13-Jul-19	Backfill to level approx. +4.5 mPD to formation level																							
SCR2070	Trim formation, lay subbase and kerb	16	05-Jul-19	24-Jul-19	Trim formation, lay subbase and kerb																							
SCR2080	Lay bituminous pavement	22	10-Jul-19	06-Aug-19	Lay bituminous pavement																							
SCR2095	Remaining Fresh and Salt Watermain	22	01-Jun-19	27-Jun-19	Remaining Fresh and Salt Watermain																							
SCR2097	Watermain Connection	8	28-Jun-19	08-Jul-19	Watermain Connection																							
SCR2099	Remaining DCS on Subway A (CH285-CH315)	3	17-May-19 A	04-Jun-19	Remaining DCS on Subway A (CH285-CH315)																							
SCR2105	Remaining storm drainage (both gate 2 and subway A)	11	17-May-19 A	14-Jun-19	Remaining storm drainage (both gate 2 and subway A)																							
SCR2130	Backfill to level approx. +4.0 mPD (formation level)	5	15-Jun-19	20-Jun-19	Backfill to level approx. +4.0 mPD (formation level)																							
SCR2140	Trim Formation, Laying of Subbase and kerb	10	20-Jun-19	02-Jul-19	Trim Formation, Laying of Subbase and kerb																							
SCR2150	Laying of Bituminous Pavement	15	26-Jun-19	13-Jul-19	Laying of Bituminous Pavement																							
SCR2160	Divert traffic onto the permanent Cheung Yip Street and Shing Cheong Road	3	07-Aug-19	09-Aug-19	Divert traffic onto the permaner																							

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					Per			
					19	26	02	09	16	23	30	07	14	21	28	04	11	18	25		01		
SCR2170	Storm drainage M204 to M205	22	10-Aug-19	06-Sep-19																			
SCR2172	Carry out and complete remaining works	76	02-Aug-19	08-Nov-19																			
Road D4-4 (Cheung Yip Street)																							
<i>CH100 to CH150 Cheung Yip Street Cul de Sac</i>																							
Cheung Yip Street Cul de Sac																							
SCR2635	Lay fresh and salt watermains (the other half of cul de sac)	20	01-Jun-19	25-Jun-19																			
SCR2640	Trim formation, lay subbase and kerb (the other half of cul de sac)	22	20-Jun-19	17-Jul-19																			
SCR2650	Lay bituminous pavement	23	11-Jul-19	08-Aug-19																			
SCR2660	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	12	09-Aug-19	23-Aug-19																			
SCR2670	Laying Cable and Construction for Road Lighting	18	24-Aug-19	17-Sep-19																			
SCR2700	Storm drainage SMH4048717-M501a-M501	52	09-Aug-19	17-Oct-19																			
<i>CH220 - CH420 Southbound</i>																							
Part 2																							
Water Works																							
K-01-RWS-10607	Laying of Fresh Watermain Pipe	5	01-Jun-19	06-Jun-19																			
K-01-RWS-10987	Laying of Salt Watermain Pipe	5	08-Jun-19	13-Jun-19																			
Road Works																							
K-01-RWS-10787	Construction of Subgrade Works and Subbase Works	7	14-Jun-19	21-Jun-19																			
K-01-RWS-10797	Road Base and Pavement Works	5	22-Jun-19	27-Jun-19																			
K-01-RWS-10807	Temporary Road Construction for TTA stage 3 - phase 3	6	26-Jun-19	03-Jul-19																			
Part 3																							
Laying of Drainage Pipe and Construction of Manhole																							
K-01-RWS-10642	Excavation of Drainage Pipe and Manhole (M205 to M206)	6	04-Jul-19	10-Jul-19																			
K-01-RWS-10647	Laying Drainage Pipe and Construction Manhole	15	11-Jul-19	29-Jul-19																			
K-01-RWS-10657	Backfilling Drainage Pipe and Manhole	5	30-Jul-19	05-Aug-19																			
Water Works																							

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					Per			
					19	26	02	09	16	23	30	07	14	21	28	04	11	18	25		01		
K-01-RWS-10747	Laying of Salt Watermain Pipe	7	06-Aug-19	13-Aug-19																			
Road Works																							
K-01-RWS-10817	Construction of Subgrade Works and Subbase Works	5	14-Aug-19	20-Aug-19																			
K-01-RWS-10827	Road Base and Pavement Works	3	21-Aug-19	23-Aug-19																			
K-01-RWS-10837	Temporary Road Construction for TTA stage 3 - phase 4	5	22-Aug-19	27-Aug-19																			
Miscellaneous Works																							
K-01-RWS-9622	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect (CH190 to CH420)	18	22-Aug-19	12-Sep-19																			
Section 1A of the Works -Construction of Supporting Underground Structure																							
Miscellaneous Works																							
K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	12	15-Jan-19 A	11-Jun-19																			
K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	40	16-Feb-19 A	21-Jul-19																			
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																							
Construction of District Cooling System																							
Construction of DCS Works at Zone 2																							
SCR2780	Additional DCS CH -6 to 0	44	11-Jun-19	03-Aug-19																			
Construction of DCS Works at Zone 4																							
SCR2328	Zone 4 DCS Works (CH315 - CH336 & CYS Section)	29	08-Apr-19 A	06-Jul-19																			
SCR2329	Zone 4 DCS Works (CH270 - CH315)	6	10-May-19 A	08-Jun-19																			
SCR2330	Testing of DCS - pressure test	7	26-Jul-19	03-Aug-19																			
SCR2340	Testing of DCS - chemical cleaning	7	05-Aug-19	12-Aug-19																			
SCR2350	Submission of testing records, as-built drawings	15	13-Aug-19	30-Aug-19																			
Section 4A of the Works-Construction of Subway A (Subject to Excision)																							
Bay 1 to Bay 3																							
SCR1978	Miscellaneous works of Subway A (internal remedial works)	53	11-May-19 A	06-Aug-19																			
Section 7 of the Works-Preservation and Protection of Existing Trees																							
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	145	04-Jan-16 A	22-Oct-19																			

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					Perf		
					7	14	21	28	4	11	18	25	1	8	15	22	29	5	12		19	26
Sections Completion Date																						
K-PK-SCC-2000	Completion of Section 1A-Construction of supporting underground structure	0		21-Jul-19																		◆ Completion of Section 1A-Construction of supporting und