

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				per	
					48				49				50				51					52
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																						
Project Key Dates																						
Project Completion Date																						
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		30-Jun-19*	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)																	
K-PK-PCD-1100	Section 1A - Construction of supporting underground structure	0		06-Jul-19*	◆ Section 1A - Construction of supporting underground structure																	
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		30-Jun-19*	◆ Section 3 - Construction of District Cooling System (DCS)																	
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		08-Jul-19*	◆ Section 5 - Completion of All Landscape Softworks																	
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		09-Jul-19*	◆ Section 7 - Preservation and Protection of Existing Trees																	
Site Handover Date																						
K-PK-SHD-1300	Portion C	0		10-Aug-19*	◆ Portion C																	
K-PK-SHD-1400	Portion D	0		30-Jun-19*	◆ Portion D																	
K-PK-SHD-1500	Portion E	0		30-Jun-19*	◆ Portion E																	
K-PK-SHD-1600	Portion F	0		30-Jun-19*	◆ Portion F																	
K-PK-SHD-1900	Portion K	0		30-Jun-19*	◆ Portion K																	
K-PK-SHD-2000	Portion M	0		30-Jun-19*	◆ Portion M																	
K-PK-SHD-2100	Portion N	0		30-Jun-19*	◆ Portion N																	
K-PK-SHD-2200	Portion O	0		30-Jun-19*	◆ Portion O																	
K-PK-SHD-2400	Portion Q	0		10-Aug-19*	◆ Portion Q																	
K-PK-SHD-2500	Portion R	0		30-Jun-19*	◆ Portion R																	
General Submission																						
Temporary Utility Diversion Works																						
<i>Temporary Diversion for Watermain Works</i>																						
Laying Proposed (Fresh) Watermain																						
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	15	08-Jul-19	23-Jul-19	◆ Removal of Temporary Support to Utilities at Zone 1																	
<i>Temporary Diversion for CLP Cable at CH6+560</i>																						
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	04-Jul-19	18-Jul-19	◆ Removal of Temporary Support to Utilities at Zone 4																	

Activity ID	Activity Name	Rem Dur	Start	Finish	June 48				July 49				August 50				September 51				per 52
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	
Temporary Traffic Management																					
<i>Implementation of Temporary Traffic Arrangement</i>																					
K-PA-TTA-8960	TTA stage 5 - Road diversion for Handover of Portion C and Portion Q	0		10-Aug-19																◆ TTA stage 5 - Road diversion for Handover of Portion C and Portion Q	
Interfacing Works																					
K-PA-INT-4000	Joint inspection and handover for connecting waterworks (NAH)	4	11-Jul-19	16-Jul-19																■ Joint inspection and handover for connecting waterworks (NAH)	
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	25-Sep-19	28-Sep-19																■ Joint inspection and handover for DCS Contract/ EMSD	
Materials Procurement (Major Materials)																					
Water Works																					
K-PA-MP-1050	Manufacturing & delivery to site	10	20-Aug-18 A	09-Jul-19																■ Manufacturing & delivery to site	
Prelimiaries																					
K-DR-PRE-1800	Submission of time-lapsed photographs and video	133	20-Feb-16 A	09-Nov-19																■ Submission of time-lapsed photographs and video	
Barge Loading Facilities																					
K-DR-PRE-1485	Demolition of the barging point	13	02-Jul-19	17-Jul-19																■ Demolition of the barging point	
Section 1 of the Works-Remainder of the Works																					
Roadwork and Drainage Works																					
Road D4-3 (Ching Shung Road)																					
<i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340</i>																					
SCR1360	Additional DCS CH -6 to 0	32	02-Jul-19	09-Aug-19																■ Additional DCS CH -6 to 0	
SCR1380	Lay salt watermains	6	01-Jun-19 A	08-Jul-19																■ Lay salt watermains	
SCR1390	Salt watermain connection	17	09-Jul-19	29-Jul-19																■ Salt watermain connection	
SCR1400	Lay fresh watermains	6	15-May-19 A	08-Jul-19																■ Lay fresh watermains	
SCR1410	fresh watermain connection	11	24-Jun-19 A	29-Jul-19																■ fresh watermain connection	
SCR1420	Proposed drainage M112 to M118 and gullies	20	09-Jul-19	02-Aug-19																■ Proposed drainage M112 to M118 and gullies	
SCR1430	Lay new UU at roundabout	22	06-Jul-19	02-Aug-19																■ Lay new UU at roundabout	
SCR1440	Trim formation, lay subbase and kerb	17	23-Jul-19	12-Aug-19																■ Trim formation, lay subbase and kerb	
SCR1450	Lay bituminous pavement	15	01-Aug-19	19-Aug-19																■ Lay bituminous pavement	

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				per			
					48				49				50				51					52		
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29		
SCR1460	Divert traffic onto the permanent Shing Fung Road and Shing Cheong Road	5	20-Aug-19	24-Aug-19	■ Divert traffic onto the permanent Shing Fung Road and Shing Cheong Road																			
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340																								
SCR1470	Carry out and complete remaining works	60	26-Aug-19	12-Nov-19	■ Carry out and complete remaining works																			
Zone 3 R & D Works (Stage 2) CH270 to 190																								
SCR1860	Carry out and complete remaining works	60	28-Mar-19 A	13-Sep-19	■ Carry out and complete remaining works																			
Zone 4 R & D Works																								
SCR2020	Storm drainage M107 to M105/M204 to M201	7	06-May-19 A	09-Jul-19	■ Storm drainage M107 to M105/M204 to M201																			
SCR2030	Storm drainage M202a to M202/M106c to M106 and gullies	8	17-Apr-19 A	10-Jul-19	■ Storm drainage M202a to M202/M106c to M106 and gullies																			
SCR2042	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	24	11-Jul-19	09-Aug-19	■ Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect																			
SCR2050	Lay fresh and salt watermains	13	08-May-19 A	17-Jul-19	■ Lay fresh and salt watermains																			
SCR2060	Backfill to level approx. +4.5 mPD to formation level	13	17-Jun-19 A	20-Jul-19	■ Backfill to level approx. +4.5 mPD to formation level																			
SCR2070	Trim formation, lay subbase and kerb	16	06-Jul-19	25-Jul-19	■ Trim formation, lay subbase and kerb																			
SCR2080	Lay bituminous pavement	22	11-Jul-19	07-Aug-19	■ Lay bituminous pavement																			
SCR2095	Remaining Fresh and Salt Watermain	0	03-Jun-19 A	27-Jun-19 A	■ Remaining Fresh and Salt Watermain																			
SCR2097	Watermain Connection	8	28-Jun-19 A	10-Jul-19	■ Watermain Connection																			
SCR2130	Backfill to level approx. +4.0 mPD (formation level)	0	10-Jun-19 A	14-Jun-19 A	■ Backfill to level approx. +4.0 mPD (formation level)																			
SCR2140	Trim Formation, Laying of Subbase and kerb	0	14-Jun-19 A	17-Jun-19 A	■ Trim Formation, Laying of Subbase and kerb																			
SCR2150	Laying of Bituminous Pavement	0	17-Jun-19 A	18-Jun-19 A	■ Laying of Bituminous Pavement																			
SCR2160	Divert traffic onto the permanent Cheung Yip Street and Shing Cheong Road	3	08-Aug-19	10-Aug-19	■ Divert traffic onto the permanent Cheung Yip Street and Shing Cheong Road																			
SCR2170	Storm drainage M204 to M205	22	09-Sep-19	09-Oct-19	■ Storm drainage M204 to M205																			
SCR2172	Carry out and complete remaining works	76	03-Aug-19	09-Nov-19	■ Carry out and complete remaining works																			
Road D4-4 (Cheung Yip Street)																								
CH100 to CH150 Cheung Yip Street Cul de Sac																								
Cheung Yip Street Cul de Sac																								
SCR2640	Trim formation, lay subbase and kerb (the other half of cul de sac)	22	11-Jul-19	07-Aug-19	■ Trim formation, lay subbase and kerb (the other half of cul de sac)																			
SCR2650	Lay bituminous pavement	23	02-Aug-19	29-Aug-19	■ Lay bituminous pavement																			

Activity ID	Activity Name	Rem Dur	Start	Finish	June 48				July 49				August 50				September 51				per 52
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	
SCR2660	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	12	30-Aug-19	13-Sep-19																	
SCR2670	Laying Cable and Construction for Road Lighting	18	17-Sep-19	10-Oct-19																	
SCR2700	Storm drainage SMH4048717-M501a-M501	38	22-Apr-19 A	21-Oct-19																	
SCR2710	Storm drainage M501-SMH4048721	38	18-Sep-19	06-Nov-19																	
CH220 - CH420 Northbound																					
Road Works and Miscellaneous Works																					
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	24-Sep-19	26-Oct-19																	
CH220 - CH420 Southbound																					
Part 2																					
Water Works																					
K-01-RWS-10607	Laying of Fresh Watermain Pipe	5	02-Jul-19	06-Jul-19																	
K-01-RWS-10987	Laying of Salt Watermain Pipe	5	08-Jul-19	12-Jul-19																	
Road Works																					
K-01-RWS-10787	Construction of Subgrade Works and Subbase Works	7	13-Jul-19	22-Jul-19																	
K-01-RWS-10797	Road Base and Pavement Works	5	23-Jul-19	27-Jul-19																	
K-01-RWS-10807	Temporary Road Construction for TTA stage 3 - phase 3	6	26-Jul-19	02-Aug-19																	
Part 3																					
Laying of Drainage Pipe and Construction of Manhole																					
K-01-RWS-10642	Excavation of Drainage Pipe and Manhole (M205 to M206)	6	12-Aug-19	19-Aug-19																	
K-01-RWS-10647	Laying Drainage Pipe and Construction Manhole	15	20-Aug-19	06-Sep-19																	
K-01-RWS-10657	Backfilling Drainage Pipe and Manhole	5	07-Sep-19	12-Sep-19																	
Water Works																					
K-01-RWS-10747	Laying of Salt Watermain Pipe	7	09-Sep-19	18-Sep-19																	
Road Works																					
K-01-RWS-10817	Construction of Subgrade Works and Subbase Works	5	19-Sep-19	24-Sep-19																	
K-01-RWS-10827	Road Base and Pavement Works	3	25-Sep-19	27-Sep-19																	

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				per			
					48				49				50				51							
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29		
K-01-RWS-10837	Temporary Road Construction for TTA stage 3 - phase 4	5	26-Sep-19	03-Oct-19																				
Miscellaneous Works																								
K-01-RWS-9622	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect (CH190 to CH420)	18	26-Sep-19	21-Oct-19																				
K-01-RWS-9626	Laying Cable and Footing Construction for Road Lighting	25	24-Sep-19	26-Oct-19																				
Section 1A of the Works - Construction of Supporting Underground Structure																								
Miscellaneous Works																								
K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	12	15-Jan-19 A	11-Jul-19	Miscellaneous works - Construction of mass concrete and other remaining works																			
K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	20	16-Feb-19 A	26-Jul-19	Miscellaneous works - SUS structure Defect works and Remedial works																			
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																								
Construction of District Cooling System																								
Construction of DCS Works at Zone 2																								
SCR2780	Additional DCS CH -6 to 0	32	02-Jul-19	09-Aug-19	Additional DCS CH -6 to 0																			
Construction of DCS Works at Zone 4																								
SCR2328	Zone 4 DCS Works (CH315 - CH336 & CYS Section)	18	08-Apr-19 A	23-Jul-19	Zone 4 DCS Works (CH315 - CH336 & CYS Section)																			
SCR2330	Testing of DCS - pressure test	7	24-Jul-19	01-Aug-19	Testing of DCS - pressure test																			
SCR2340	Testing of DCS - chemical cleaning	7	02-Aug-19	09-Aug-19	Testing of DCS - chemical cleaning																			
SCR2350	Submission of testing records, as-built drawings	15	10-Aug-19	28-Aug-19	Submission of testing records, as-built drawings																			
SCR2360	Handover inspection with EMSD	7	29-Aug-19	06-Sep-19	Handover inspection with EMSD																			
SCR2370	DCS pipe connection	10	07-Sep-19	20-Sep-19	DCS pipe connection																			
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	7	21-Sep-19	28-Sep-19	Joint inspection and handover for connection to DCS Contract/EMSD																			
Section 4A of the Works-Construction of Subway A (Subject to Excision)																								
Bay 1 to Bay 3																								
SCR1978	Miscellaneous works of Subway A (internal remedial works) (Variation Order No.42)	23	11-May-19 A	29-Jul-19	Miscellaneous works of Subway A (internal remedial works) (Variation Order No.42)																			
Section 7 of the Works-Preservation and Protection of Existing Trees																								
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	115	04-Jan-16 A	22-Oct-19	Section 7 of the Works-Preservation and Protection of Existing Trees																			
Sections Completion Date																								

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				per	
					48				49				50				51					52
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29
K-PK-SCC-2000	Completion of Section 1A-Construction of supporting underground structure	0		26-Jul-19									◆ Completion of Section 1A-Construction of supporting underground structure									
K-PK-SCC-2200	Completion of Section 3-Construction of District Cooling System (DCS)	0		28-Sep-19													◆ Cor					