

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2019 | | | | 2020 | |
|---|--|--------------------|-------------|------------|--|-------------|-----------|-----|------|--|
| | | | | | Oct | Nov | Dec | Jan | Feb | |
| KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway | | | | | 2 | 53 | 54 | 55 | 56 | |
| Project Key Dates | | | | | | | | | | |
| Project Completion Date | | | | | 0 | 31-Oct-19 | 31-Oct-19 | | | |
| K-PK-PCD-1000 | Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work) | 0 | | 31-Oct-19* | | | | | | ◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work) |
| K-PK-PCD-1100 | Section 1A - Construction of supporting underground structure | 0 | | 31-Oct-19* | | | | | | ◆ Section 1A - Construction of supporting underground structure |
| K-PK-PCD-1300 | Section 3 - Construction of District Cooling System (DCS) | 0 | | 31-Oct-19* | | | | | | ◆ Section 3 - Construction of District Cooling System (DCS) |
| K-PK-PCD-1600 | Section 5 - Completion of All Landscape Softworks | 0 | | 31-Oct-19* | | | | | | ◆ Section 5 - Completion of All Landscape Softworks |
| K-PK-PCD-1800 | Section 7 - Preservation and Protection of Existing Trees | 0 | | 31-Oct-19* | | | | | | ◆ Section 7 - Preservation and Protection of Existing Trees |
| Site Handover Date | | | | | 62 | 31-Oct-19 | 31-Dec-19 | | | |
| K-PK-SHD-1000 | Portion A | 0 | | 31-Dec-19* | | | | | | ◆ Portion A |
| K-PK-SHD-1400 | Portion D | 0 | | 31-Oct-19* | | | | | | ◆ Portion D |
| K-PK-SHD-1500 | Portion E | 0 | | 31-Oct-19* | | | | | | ◆ Portion E |
| K-PK-SHD-1600 | Portion F | 0 | | 31-Oct-19* | | | | | | ◆ Portion F |
| K-PK-SHD-1900 | Portion K | 0 | | 31-Oct-19* | | | | | | ◆ Portion K |
| K-PK-SHD-2000 | Portion M | 0 | | 31-Oct-19* | | | | | | ◆ Portion M |
| K-PK-SHD-2200 | Portion O | 0 | | 31-Oct-19* | | | | | | ◆ Portion O |
| K-PK-SHD-2500 | Portion R | 0 | | 31-Oct-19* | | | | | | ◆ Portion R |
| K-PK-SHD-2600 | Portion X | 0 | | 20-Dec-19* | | | | | | ◆ Portion X |
| General Submission | | | | | 59 | 09-Jun-16 A | 28-Dec-19 | | | |
| Programming / Reporting | | | | | 25 | 09-Jun-16 A | 24-Nov-19 | | | |
| <i>Works Programme</i> | | | | | 25 | 09-Jun-16 A | 24-Nov-19 | | | |
| K-PA-GSP-4300 | Acceptance of the Works Programme | 25 | 09-Jun-16 A | 24-Nov-19 | Acceptance of the Works Programme | | | | | |
| Interfacing Works | | | | | 9 | 17-Dec-19 | 28-Dec-19 | | | |
| K-PA-INT-5000 | Joint inspection and handover for DCS Contract/ EMSD | 4 | 17-Dec-19 | 20-Dec-19 | Joint inspection and handover for DCS Contract/ EMSD | | | | | |
| K-PA-INT-6000 | Joint inspection and handover for road works, street furniture and lighting to HyD | 4 | 23-Dec-19 | 28-Dec-19 | Joint inspection and handover for road works, street furnit | | | | | |
| K-PA-INT-6010 | Joint inspection and handover for traffic signal system to TD/EMSD | 4 | 21-Dec-19 | 27-Dec-19 | Joint inspection and handover for traffic signal system to T | | | | | |
| Preliminaries | | | | | 51 | 20-Feb-16 A | 20-Dec-19 | | | |
| K-DR-PRE-1800 | Submission of time-lapsed photographs and video | 51 | 20-Feb-16 A | 20-Dec-19 | Submission of time-lapsed photographs and video | | | | | |
| Barge Loading Facilities | | | | | 13 | 01-Nov-19 | 15-Nov-19 | | | |

| Monthly Progress Update | | | |
|-------------------------|-------------------------|---------|----------|
| Date | Revision | Checked | Approved |
| 28-Feb-18 | WP Rev.6A | | |
| 31-Oct-19 | Monthly Progress Update | | |
| | | | |

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2019 | | | | 2020 | |
|---|--|--------------------|-------------|-----------|------|-----|-----|-----|------|--|
| | | | | | Oct | Nov | Dec | Jan | Feb | |
| K-DR-PRE-1485 | Demolition of the barging point | 13 | 01-Nov-19 | 15-Nov-19 | | | | | | |
| Section 1 of the Works-Remainder of the Works | | 47 | 28-Mar-19 A | 27-Dec-19 | | | | | | |
| Roadwork and Drainage Works | | 47 | 28-Mar-19 A | 27-Dec-19 | | | | | | |
| Road D4-3 (Ching Shung Road) | | 43 | 28-Mar-19 A | 20-Dec-19 | | | | | | |
| <i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340</i> | | 15 | 16-Oct-19 A | 18-Nov-19 | | | | | | |
| SCR1450 | Lay bituminous pavement | 10 | 16-Oct-19 A | 12-Nov-19 | | | | | | |
| SCR1460 | Divert traffic onto the permanent Shing Fung Road and Shing Cheong Road | 5 | 13-Nov-19 | 18-Nov-19 | | | | | | |
| <i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340</i> | | 40 | 05-Nov-19 | 20-Dec-19 | | | | | | |
| SCR1470 | Carry out and complete remaining works | 40 | 05-Nov-19 | 20-Dec-19 | | | | | | |
| <i>Zone 3 R & D Works (Stage 2) CH270 to 190</i> | | 14 | 28-Mar-19 A | 16-Nov-19 | | | | | | |
| SCR1860 | Carry out and complete remaining works | 14 | 28-Mar-19 A | 16-Nov-19 | | | | | | |
| <i>Zone 4 R & D Works</i> | | 43 | 20-Aug-19 A | 20-Dec-19 | | | | | | |
| SCR2165 | Salt watermain connection (2nd time) | 5 | 01-Nov-19 | 06-Nov-19 | | | | | | |
| SCR2168 | Fresh watermain connection (2nd time) | 5 | 01-Nov-19 | 06-Nov-19 | | | | | | |
| SCR2170 | Storm drainage M204 to M205 | 22 | 25-Nov-19 | 19-Dec-19 | | | | | | |
| SCR2171 | Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect | 15 | 30-Oct-19 A | 18-Nov-19 | | | | | | |
| SCR2172 | Carry out and complete remaining works | 20 | 20-Aug-19 A | 20-Dec-19 | | | | | | |
| Road D4-4 (Cheung Yip Street) | | 47 | 22-Apr-19 A | 27-Dec-19 | | | | | | |
| <i>CH100 to CH150 Cheung Yip Street Cul de Sac</i> | | 47 | 22-Apr-19 A | 27-Dec-19 | | | | | | |
| Cheung Yip Street Cul de Sac | | 47 | 22-Apr-19 A | 27-Dec-19 | | | | | | |
| SCR2650 | Lay bituminous pavement | 16 | 08-Oct-19 A | 19-Nov-19 | | | | | | |
| SCR2660 | Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect | 12 | 24-Sep-19 A | 21-Nov-19 | | | | | | |
| SCR2670 | Laying Cable and Construction for Road Lighting | 18 | 15-Nov-19 | 05-Dec-19 | | | | | | |
| SCR2680 | Construction of Footpath | 25 | 19-Nov-19 | 17-Dec-19 | | | | | | |
| SCR2690 | Construction of Street Furniture | 28 | 20-Nov-19 | 21-Dec-19 | | | | | | |
| SCR2700 | Storm drainage SMH4048717-M501a-M501 | 26 | 22-Apr-19 A | 17-Dec-19 | | | | | | |
| SCR2710 | Storm drainage M501-SMH4048721 | 26 | 26-Nov-19 | 27-Dec-19 | | | | | | |
| <i>CH220 - CH420 Northbound</i> | | 35 | 01-Nov-19 | 11-Dec-19 | | | | | | |
| Road Works and Miscellaneous Works | | 35 | 01-Nov-19 | 11-Dec-19 | | | | | | |

| Monthly Progress Update | | | |
|-------------------------|-------------------------|---------|----------|
| Date | Revision | Checked | Approved |
| 28-Feb-18 | WP Rev.6A | | |
| 31-Oct-19 | Monthly Progress Update | | |
| | | | |

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2019 | | 2020 | | |
|--|---|--------------------|-------------|-----------|------|-----|------|-----|-----|
| | | | | | Oct | Nov | Dec | Jan | Feb |
| K-01-RWS-9442 | Laying Cable and Footing Construction for Road Lighting | 25 | 01-Nov-19 | 29-Nov-19 | | 53 | 54 | 55 | 56 |
| K-01-RWS-9444 | Construction of Footpath | 25 | 13-Nov-19 | 11-Dec-19 | | | | | |
| CH220 - CH420 Southbound | | | | | | | | | |
| Part 3 | | | | | | | | | |
| Road Works | | | | | | | | | |
| K-01-RWS-10817 | Construction of Subgrade Works and Subbase Works | 12 | 26-Oct-19 A | 14-Nov-19 | | | | | |
| K-01-RWS-10827 | Road Base and Pavement Works | 3 | 15-Nov-19 | 18-Nov-19 | | | | | |
| K-01-RWS-10837 | Temporary Road Construction for TTA stage 3 - phase 4 | 5 | 19-Nov-19 | 23-Nov-19 | | | | | |
| Miscellaneous Works | | | | | | | | | |
| K-01-RWS-9630 | Construction of Footpath | 15 | 19-Nov-19 | 05-Dec-19 | | | | | |
| K-01-RWS-9632 | Construction of Street Furniture | 20 | 19-Nov-19 | 11-Dec-19 | | | | | |
| Section 3 of the Works- Construction of District Cooling System (Subject to Excision) | | | | | | | | | |
| Construction of District Cooling System | | | | | | | | | |
| Construction of DCS Works at Zone 4 | | | | | | | | | |
| SCR2330 | Testing of DCS - pressure test | 7 | 01-Nov-19 | 08-Nov-19 | | | | | |
| SCR2340 | Testing of DCS - chemical cleaning | 7 | 09-Nov-19 | 16-Nov-19 | | | | | |
| SCR2350 | Submission of testing records, as-built drawings | 15 | 18-Nov-19 | 04-Dec-19 | | | | | |
| SCR2360 | Handover inspection with EMSD | 7 | 23-Nov-19 | 30-Nov-19 | | | | | |
| SCR2370 | DCS pipe connection | 10 | 02-Dec-19 | 12-Dec-19 | | | | | |
| SCR2380 | Joint inspection and handover for connection to DCS Contract/EMSD | 7 | 13-Dec-19 | 20-Dec-19 | | | | | |
| Section 5 of the Works-Completion of All Landscape Softworks | | | | | | | | | |
| Hydroseeding | | | | | | | | | |
| K-05-HYD-1050 | Hydroseeding | 60 | 31-Oct-19 | 29-Dec-19 | | | | | |
| Tree Planting | | | | | | | | | |
| K-05-TPG-1150 | Tree Planting | 60 | 31-Oct-19 | 29-Dec-19 | | | | | |
| Shrub Planting | | | | | | | | | |
| K-05-SPG-1200 | Shrub Planting | 60 | 31-Oct-19 | 29-Dec-19 | | | | | |
| Irrigation System | | | | | | | | | |
| K-05-ISM-1260 | Trench Excavation | 6 | 15-Mar-19 A | 05-Nov-19 | | | | | |

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2019 | | 2020 | |
|--|--|--------------------|-------------|-----------|------|-----|------|-----|
| | | | | | Nov | Dec | Jan | Feb |
| K-05-ISM-1270 | Engagement of License Plumbers | 4 | 06-Nov-19 | 09-Nov-19 | 53 | 54 | 55 | 56 |
| K-05-ISM-1280 | Application of Temporary Water Supply with WSD | 20 | 10-Nov-19 | 29-Nov-19 | | | | |
| K-05-ISM-1290 | Insatllation of Water Meters | 5 | 30-Nov-19 | 04-Dec-19 | | | | |
| K-05-ISM-1300 | Testing and commissioning of irrigation system | 30 | 05-Dec-19 | 03-Jan-20 | | | | |
| Section 6 of the Works-Completion of all Establishment Works for all Landscape Softwo | | 365 | 04-Jan-20 | 02-Jan-21 | | | | |
| K-06-001-1000 | Section 6 of the Works-Completion of all Establishment Works for all Landscape Softworks | 365 | 04-Jan-20 | 02-Jan-21 | | | | |
| Section 7 of the Works-Preservation and Protection of Existing Trees | | 18 | 04-Jan-16 A | 17-Nov-19 | | | | |
| K-07-001-1000 | Section 7 of the Works-Preservation and Protection of Existing Trees | 18 | 04-Jan-16 A | 17-Nov-19 | | | | |
| Sections Completion Date | | 47 | 17-Nov-19 | 03-Jan-20 | | | | |
| K-PK-SCC-1900 | Completion of Section 1-Remainder of the Works | 0 | | 28-Dec-19 | | | | |
| K-PK-SCC-2200 | Completion of Section 3-Construction of District Cooling System (DCS) | 0 | | 20-Dec-19 | | | | |
| K-PK-SCC-2500 | Completion of Section 5 -All Landscape Softworks | 0 | | 03-Jan-20 | | | | |
| K-PK-SCC-2700 | Completion of Section 7-Preservation and Protection of Existing Trees | 0 | | 17-Nov-19 | | | | |

| Monthly Progress Update | | | |
|-------------------------|-------------------------|---------|----------|
| Date | Revision | Checked | Approved |
| 28-Feb-18 | WP Rev.6A | | |
| 31-Oct-19 | Monthly Progress Update | | |
| | | | |