

Activity ID	Activity Name	Remaining Duration	Start	Finish	2019					2020		
					Nov	Dec	Jan	Feb	Mar	Jan	Feb	Mar
					53	54	55	56	57			
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway		428	04-Jan-16 A	30-Jan-21								
Project Key Dates		46	20-Feb-16 A	14-Jan-20								
Project Completion Date		0	30-Nov-19	30-Nov-19								
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		30-Nov-19*								
K-PK-PCD-1100	Section 1A - Construction of supporting underground structure	0		30-Nov-19*								
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		30-Nov-19*								
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		30-Nov-19*								
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		30-Nov-19*								
Site Handover Date		32	30-Nov-19	31-Dec-19								
K-PK-SHD-1000	Portion A	0		31-Dec-19*								
K-PK-SHD-1400	Portion D	0		30-Nov-19*								
K-PK-SHD-1500	Portion E	0		30-Nov-19*								
K-PK-SHD-1600	Portion F	0		30-Nov-19*								
K-PK-SHD-1900	Portion K	0		30-Nov-19*								
K-PK-SHD-2000	Portion M	0		30-Nov-19*								
K-PK-SHD-2200	Portion O	0		30-Nov-19*								
K-PK-SHD-2500	Portion R	0		30-Nov-19*								
K-PK-SHD-2600	Portion X	0		20-Dec-19*								
General Submission		46	09-Jun-16 A	14-Jan-20								
Programming / Reporting		25	09-Jun-16 A	24-Dec-19								
<i>Works Programme</i>		25	09-Jun-16 A	24-Dec-19								
K-PA-GSP-4300	Acceptance of the Works Programme	25	09-Jun-16 A	24-Dec-19								
Interfacing Works		8	06-Jan-20	14-Jan-20								
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	09-Jan-20	13-Jan-20								
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	10-Jan-20	14-Jan-20								
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	06-Jan-20	09-Jan-20								
Preliminaries		21	20-Feb-16 A	20-Dec-19								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	21	20-Feb-16 A	20-Dec-19								
Section 1 of the Works-Remainder of the Works		35	28-Mar-19 A	13-Jan-20								

- ◆ Milestone
- █ Critical Activity
- █ Non-Critical Activity
- █ Remaining Level of Effort
- █ Actual Work

3MPR Dec 2019 - Feb 2020

Page 1 of 3

Project ID :48 MPR 30 Nov 19
Layout : KL201403 3MPR
Page 1 of 3

Monthly Progress Update

Date	Revision	Checked	Approved
28-Feb-18	WP Rev.6A		
30-Nov-19	Monthly Progress Update		

Activity ID	Activity Name	Remaining Duration	Start	Finish	2019					2020		
					Nov	Dec	Jan	Feb	Mar	Jan	Feb	Mar
Roadwork and Drainage Works					53	54	55	56	57			
Road D4-3 (Ching Shung Road)					25	28-Mar-19 A	31-Dec-19					
<i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340</i>					25	23-Nov-19 A	31-Dec-19					
SCR1470	Carry out and complete remaining works	25	23-Nov-19 A	31-Dec-19								Carry out and complete remaining works
<i>Zone 3 R & D Works (Stage 2) CH270 to 190</i>					12	28-Mar-19 A	13-Dec-19					
SCR1860	Carry out and complete remaining works	12	28-Mar-19 A	13-Dec-19								Carry out and complete remaining works
<i>Zone 4 R & D Works</i>					18	20-Aug-19 A	20-Dec-19					
SCR2168	Fresh watermain connection (2nd time)	0	18-Nov-19 A	27-Nov-19 A								Fresh watermain connection (2nd time)
SCR2170	Storm drainage M204 to M205	0	12-Nov-19 A	25-Nov-19 A								Storm drainage M204 to M205
SCR2172	Carry out and complete remaining works	18	20-Aug-19 A	20-Dec-19								Carry out and complete remaining works
Road D4-4 (Cheung Yip Street)					35	22-Apr-19 A	13-Jan-20					
<i>CH100 to CH150 Cheung Yip Street Cul de Sac</i>					32	22-Apr-19 A	09-Jan-20					
Cheung Yip Street Cul de Sac					32	22-Apr-19 A	09-Jan-20					
SCR2670	Laying Cable and Construction for Road Lighting	18	30-Nov-19	20-Dec-19								Laying Cable and Construction for Road Lighting
SCR2680	Construction of Footpath	25	04-Dec-19	04-Jan-20								Construction of Footpath
SCR2690	Construction of Street Furniture	28	05-Dec-19	09-Jan-20								Construction of Street Furniture
SCR2700	Storm drainage SMH4048717-M501a-M501	20	22-Apr-19 A	23-Dec-19								Storm drainage SMH4048717-M501a-M501
SCR2710	Storm drainage M501-SMH4048721	20	23-Nov-19 A	23-Dec-19								Storm drainage M501-SMH4048721
<i>CH220 - CH420 Northbound</i>					35	30-Nov-19	13-Jan-20					
Road Works and Miscellaneous Works					35	30-Nov-19	13-Jan-20					
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	30-Nov-19	31-Dec-19								Laying Cable and Footing Construction for Road Lighting
K-01-RWS-9444	Construction of Footpath	25	12-Dec-19	13-Jan-20								Construction of Footpath
<i>CH220 - CH420 Southbound</i>					20	30-Nov-19	23-Dec-19					
Miscellaneous Works					20	30-Nov-19	23-Dec-19					
K-01-RWS-9630	Construction of Footpath	15	30-Nov-19	17-Dec-19								Construction of Footpath
K-01-RWS-9632	Construction of Street Furniture	20	30-Nov-19	23-Dec-19								Construction of Street Furniture
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)					35	29-Nov-19 A	13-Jan-20					
Construction of District Cooling System					35	29-Nov-19 A	13-Jan-20					
Construction of DCS Works at Zone 4					35	29-Nov-19 A	13-Jan-20					

Monthly Progress Update			
Date	Revision	Checked	Approved
28-Feb-18	WP Rev.6A		
30-Nov-19	Monthly Progress Update		

Activity ID	Activity Name	Remaining Duration	Start	Finish	2019			2020		
					Nov	Dec	Jan	Feb	Mar	
SCR2340	Testing of DCS - chemical cleaning	6	29-Nov-19 A	06-Dec-19		53				
SCR2350	Submission of testing records, as-built drawings	15	07-Dec-19	24-Dec-19		54				
SCR2360	Handover inspection with EMSD	7	13-Dec-19	20-Dec-19						
SCR2370	DCS pipe connection	10	21-Dec-19	04-Jan-20						
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	7	06-Jan-20	13-Jan-20						
Section 5 of the Works-Completion of All Landscape Softworks		63	15-Mar-19 A	31-Jan-20						
Hydroseeding		60	30-Nov-19	28-Jan-20						
K-05-HYD-1050	Hydroseeding	60	30-Nov-19	28-Jan-20						
Tree Planting		60	30-Nov-19	28-Jan-20						
K-05-TPG-1150	Tree Planting	60	30-Nov-19	28-Jan-20						
Shrub Planting		60	30-Nov-19	28-Jan-20						
K-05-SPG-1200	Shrub Planting	60	30-Nov-19	28-Jan-20						
Irrigation System		63	15-Mar-19 A	31-Jan-20						
K-05-ISM-1260	Trench Excavation	4	15-Mar-19 A	03-Dec-19						
K-05-ISM-1270	Engagement of License Plumbers	4	04-Dec-19	07-Dec-19						
K-05-ISM-1280	Application of Temporary Water Supply with WSD	20	08-Dec-19	27-Dec-19						
K-05-ISM-1290	Insatllation of Water Meters	5	28-Dec-19	01-Jan-20						
K-05-ISM-1300	Testing and commissioning of irrigation system	30	02-Jan-20	31-Jan-20						
Section 6 of the Works-Completion of all Establishment Works for all Landscape Softwo		365	01-Feb-20	30-Jan-21						
K-06-001-1000	Section 6 of the Works-Completion of all Establishment Works for all Landscape Softworks	365	01-Feb-20	30-Jan-21						
Section 7 of the Works-Preservation and Protection of Existing Trees		18	04-Jan-16 A	17-Dec-19						
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	18	04-Jan-16 A	17-Dec-19						
Sections Completion Date		45	17-Dec-19	31-Jan-20						
K-PK-SCC-1900	Completion of Section 1-Remainder of the Works	0		14-Jan-20						◆ Completion of Section 1-Remainder of the Works
K-PK-SCC-2200	Completion of Section 3-Construction of District Cooling System (DCS)	0		13-Jan-20						◆ Completion of Section 3-Construction of District Cooling System (DCS)
K-PK-SCC-2500	Completion of Section 5 -All Landscape Softworks	0		31-Jan-20						◆ Completion of Section 5 -All Landscape Softworks
K-PK-SCC-2700	Completion of Section 7-Preservation and Protection of Existing Trees	0		17-Dec-19						◆ Completion of Section 7-Preservation and Protection of Existing Trees

Monthly Progress Update			
Date	Revision	Checked	Approved
28-Feb-18	WP Rev.6A		
30-Nov-19	Monthly Progress Update		