


| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2019 | | | | 2020 | | | |
|---|--|--------------------|-------------|------------|------|-----|-----|-----|------|-----|-----|-----|
| | | | | | Jan | Feb | Mar | Apr | Jan | Feb | Mar | Apr |
| KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway | | | | | | | | | | | | |
| Project Key Dates | | | | | | | | | | | | |
| Project Completion Date | | | | | | | | | | | | |
| K-PA-PCD-1000 | Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work) | 0 | 01-Jan-20 | 01-Mar-20 | | | | | | | | |
| K-PA-PCD-1100 | Section 1A- Construction of supporting underground structure | 0 | 03-Mar-20 | 03-Mar-20 | | | | | | | | |
| K-PA-PCD-1300 | Section 3- Construction of District Cooling System (DCS) | 0 | 31-Dec-19 | 31-Dec-19 | | | | | | | | |
| K-PA-PCD-1600 | Section 5 - Completion of All Landscape Softworks | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-PCD-1800 | Section 7 - Preservation and Protection of Existing Trees | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| Site Handover Date | | | | | | | | | | | | |
| K-PA-SHD-1000 | Portion A | 59 | 31-Dec-19 | 27-Feb-20 | | | | | | | | |
| K-PA-SHD-1400 | Portion D | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-SHD-1500 | Portion E | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-SHD-1600 | Portion F | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-SHD-1900 | Portion K | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-SHD-2000 | Portion M | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-SHD-2200 | Portion O | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-SHD-2500 | Portion R | 0 | 31-Dec-19* | 31-Dec-19* | | | | | | | | |
| K-PA-SHD-2600 | Portion X | 0 | 27-Feb-20* | 27-Feb-20* | | | | | | | | |
| General Submission | | | | | | | | | | | | |
| Programming / Reporting | | | | | | | | | | | | |
| Works Programme | | | | | | | | | | | | |
| K-PA-GSP-4300 | Acceptance of the Works Programme | 64 | 09-Jun-16 A | 03-Mar-20 | | | | | | | | |
| Interfacing Works | | | | | | | | | | | | |
| K-PA-INT-5000 | Joint inspection and handover for DCS Contract/ EMSD | 25 | 09-Jun-16 A | 24-Jan-20 | | | | | | | | |
| K-PA-INT-6000 | Joint inspection and handover for road works, street furniture and lighting to HyD | 25 | 09-Jun-16 A | 24-Jan-20 | | | | | | | | |
| K-PA-INT-6010 | Joint inspection and handover for traffic signal system to TDE/MSD | 25 | 09-Jun-16 A | 24-Jan-20 | | | | | | | | |
| Preliminaries | | | | | | | | | | | | |
| K-DR-PRE-1800 | Submission of time-lapsed photographs and video | 59 | 20-Feb-16 A | 27-Feb-20 | | | | | | | | |
| Section 1 of the Works-Remainder of the Works | | | | | | | | | | | | |



中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

3MPR Jan 2020 - Mar 2020


Page 1 of 4

Project ID: 3MPR Dec 19
Layout: KL201403 3MPR
Page 1 of 4

Monthly Progress Update

| Date | Revision | Checked | Approved |
|-----------|---------------------------|---------|----------|
| 28-Feb-18 | WP Rev.6A | | |
| 31-Dec-19 | 3-Month Rolling Programme | | |

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2020 | | | |
|---|---|--------------------|-------------|-----------|------|-----|-----|-----|
| | | | | | Jan | Feb | Mar | Apr |
| Roadwork and Drainage Works | | | | | 55 | 56 | 57 | 58 |
| Road D4-3 (Ching Shung Road) | | | | | | | | |
| <i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340</i> | | | | | | | | |
| SCR2800 | Construction of footpath at Shing Fung Road right side | 10 | 02-Dec-19 A | 11-Jan-20 | | | | |
| SCR2810 | Construction of U-channel and footpath at Shing Fung Road left side | 10 | 13-Jan-20 | 23-Jan-20 | | | | |
| SCR2820 | Installation of kerb at Shing Fung Road central divider | 10 | 24-Jan-20 | 07-Feb-20 | | | | |
| SCR2822 | Installation of kerb at Zone 2 CH410-CH340 central divider | 10 | 08-Feb-20 | 19-Feb-20 | | | | |
| SCR2830 | Installation of kerb at Zone 2 CH410-CH340 eastbound | 10 | 27-Dec-19 A | 11-Jan-20 | | | | |
| SCR2835 | Carry out and complete remaining works | 7 | 20-Feb-20 | 27-Feb-20 | | | | |
| Zone 3 R & D Works (Stage 2) CH270 to 190 | | | | | | | | |
| SCR1858 | Construction of footpath at eastbound | 8 | 14-Dec-19 A | 09-Jan-20 | | | | |
| SCR1860 | Carry out and complete remaining works | 8 | 10-Jan-20 | 18-Jan-20 | | | | |
| Zone 4 R & D Works | | | | | | | | |
| SCR2166 | Construction of U-channel and footpath at eastbound | 14 | 13-Jan-20 | 31-Jan-20 | | | | |
| SCR2167 | Construction of U-channel and footpath at westbound | 14 | 29-Jan-20 | 13-Feb-20 | | | | |
| SCR2172 | Carry out and complete remaining works | 12 | 14-Feb-20 | 27-Feb-20 | | | | |
| Road D4-4 (Cheung Yip Street) | | | | | | | | |
| <i>CH100 to CH150 Cheung Yip Street Cul de Sac</i> | | | | | | | | |
| Cheung Yip Street Cul de Sac | | | | | | | | |
| SCR2670 | Laying Cable and Construction for Road Lighting | 18 | 31-Dec-19 | 21-Jan-20 | | | | |
| SCR2680 | Construction of Footpath | 25 | 04-Jan-20 | 05-Feb-20 | | | | |
| SCR2690 | Construction of Street Furniture | 28 | 06-Jan-20 | 10-Feb-20 | | | | |
| Remaining Storm Drainage | | | | | | | | |
| SCR2710 | Storm drainage M501-SMH4048721 | 14 | 23-Nov-19 A | 16-Jan-20 | | | | |
| SCR2845 | Diversion of watermain for construction of Storm drainage SMH4048717-M501 (a-M501) | 12 | 04-Jan-20 | 17-Jan-20 | | | | |
| SCR2855 | Diversion of gas pipe for construction of Storm drainage SMH4048717-M501 (a-M501) | 12 | 18-Jan-20 | 04-Feb-20 | | | | |
| SCR2865 | Construction of Storm drainage SMH4048717-M501 (a-M501) | 12 | 05-Feb-20 | 18-Feb-20 | | | | |
| SCR2875 | Construction of half Storm drainage M501-SMH4048721 | 18 | 23-Nov-19 A | 21-Jan-20 | | | | |
| SCR2885 | Temporary road works for Storm drainage M501-SMH4048721 and diversion to the temporary road | 6 | 22-Jan-20 | 31-Jan-20 | | | | |



中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

3MPR Jan 2020 - Mar 2020

Page 2 of 4

Project ID: 3MPR Dec 19
Layout: KL201403 3MPR
Page 2 of 4

Monthly Progress Update

| Date | Revision | Checked | Approved |
|-----------|---------------------------|---------|----------|
| 28-Feb-18 | WP Rev.6A | | |
| 31-Dec-19 | 3-Month Rolling Programme | | |

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2019 | | | | 2020 | | | | | | | | | | | |
|--|---|--------------------|-------------|-------------|------|-----|-----|-----|------|-----|-----|-----|--|--|--|--|--|--|--|--|
| | | | | | Jan | Feb | Mar | Apr | Jan | Feb | Mar | Apr | | | | | | | | |
| SCR2895 | Construction of remaining Storm drainage M501-SMH4048721 | 18 | 01-Feb-20 | 21-Feb-20 | | | | | | | | | | | | | | | | |
| CH220 - CH420 Northbound | | | | | | | | | | | | | | | | | | | | |
| Road Works and Miscellaneous Works | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9442 | Laying Cable and Footing Construction for Road Lighting | 35 | 31-Dec-19 | 13-Feb-20 | | | | | | | | | | | | | | | | |
| K-01-RWS-9444 | Construction of Footpath | 25 | 31-Dec-19 | 01-Feb-20 | | | | | | | | | | | | | | | | |
| CH220 - CH420 Southbound | | | | | | | | | | | | | | | | | | | | |
| Part 3 | | | | | | | | | | | | | | | | | | | | |
| Road Works | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-11007 | Divert traffic onto the permanent Cheung Yip Street and Shing Cheong Street | 0 | 17-Dec-19 A | 30-Dec-19 A | | | | | | | | | | | | | | | | |
| Miscellaneous Works | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9630 | Construction of Footpath at northbound (CH220 - CH420) | 12 | 17-Dec-19 A | 14-Jan-20 | | | | | | | | | | | | | | | | |
| K-01-RWS-9631 | Construction of Footpath at northbound (CH395 - CH420) | 15 | 15-Jan-20 | 04-Feb-20 | | | | | | | | | | | | | | | | |
| K-01-RWS-9635 | Construction of Footpath at southbound | 15 | 05-Feb-20 | 21-Feb-20 | | | | | | | | | | | | | | | | |
| K-01-RWS-9636 | Construction of Street Furniture | 20 | 05-Feb-20 | 27-Feb-20 | | | | | | | | | | | | | | | | |
| Section 3 of the Works- Construction of District Cooling System (Subject to Excision) | | | | | | | | | | | | | | | | | | | | |
| Construction of District Cooling System | | | | | | | | | | | | | | | | | | | | |
| Construction of DCS Works at Zone 4 | | | | | | | | | | | | | | | | | | | | |
| SCR2340 | Testing of DCS - chemical cleaning | 5 | 29-Nov-19 A | 06-Jan-20 | | | | | | | | | | | | | | | | |
| SCR2350 | Submission of testing records, as-built drawings | 15 | 07-Jan-20 | 23-Jan-20 | | | | | | | | | | | | | | | | |
| SCR2360 | Handover inspection with EMSD | 7 | 13-Jan-20 | 20-Jan-20 | | | | | | | | | | | | | | | | |
| SCR2370 | DCS pipe connection | 10 | 21-Jan-20 | 04-Feb-20 | | | | | | | | | | | | | | | | |
| SCR2380 | Joint inspection and handover for connection to DCS Contract/EMSD | 7 | 05-Feb-20 | 12-Feb-20 | | | | | | | | | | | | | | | | |
| Section 5 of the Works-Completion of All Landscape Softworks | | | | | | | | | | | | | | | | | | | | |
| Hydroseeding | | | | | | | | | | | | | | | | | | | | |
| K-05-HYD-1050 | Hydroseeding | 60 | 31-Dec-19 | 28-Feb-20 | | | | | | | | | | | | | | | | |
| Tree Planting | | | | | | | | | | | | | | | | | | | | |
| K-05-TPG-1150 | Tree Planting | 60 | 31-Dec-19 | 28-Feb-20 | | | | | | | | | | | | | | | | |
| Shrub Planting | | | | | | | | | | | | | | | | | | | | |
| K-05-SPG-1200 | Shrub Planting | 60 | 31-Dec-19 | 28-Feb-20 | | | | | | | | | | | | | | | | |

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

3MPR Jan 2020 - Mar 2020

Page 3 of 4


Project ID : 3MPR Dec 19
Layout : KL201403 3MPR
Page 3 of 4

◆ Milestone

- ◆ Critical Activity
- ◆ Non-Critical Activity
- ◆ Remaining Level of Effort
- ◆ Actual Work

| Monthly Progress Update | | |
|-------------------------|---------------------------|--------------------|
| Date | Revision | Checked / Approved |
| 28-Feb-18 | WP Rev.6A | |
| 31-Dec-19 | 3-Month Rolling Programme | |

| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2020 | | | |
|--------------------------|--|--------------------|--------------------|------------------|------|-----|-----|-----|
| | | | | | Jan | Feb | Mar | Apr |
| | | 62 | 15-Mar-19 A | 01-Mar-20 | | | | |
| Irrigation System | | | | | | | | |
| K-05-ISM-1260 | Trench Excavation | 3 | 15-Mar-19 A | 02-Jan-20 | | | | |
| K-05-ISM-1270 | Engagement of License Plumbers | 4 | 03-Jan-20 | 06-Jan-20 | | | | |
| K-05-ISM-1280 | Application of Temporary Water Supply with WSD | 20 | 07-Jan-20 | 26-Jan-20 | | | | |
| K-05-ISM-1290 | Installation of Water Meters | 5 | 27-Jan-20 | 31-Jan-20 | | | | |
| K-05-ISM-1300 | Testing and commissioning of irrigation system | 30 | 01-Feb-20 | 01-Mar-20 | | | | |
| | Section 6 of the Works-Completion of all Establishment Works for all Landscape Softwo | 365 | 02-Mar-20 | 01-Mar-21 | | | | |
| K-06-001-1000 | Section 6 of the Works-Completion of all Establishment Works for all Landscape Softworks | 365 | 02-Mar-20 | 01-Mar-21 | | | | |
| | Section 7 of the Works-Preservation and Protection of Existing Trees | 18 | 04-Jan-16 A | 17-Jan-20 | | | | |
| K-07-001-1000 | Section 7 of the Works-Preservation and Protection of Existing Trees | 18 | 04-Jan-16 A | 17-Jan-20 | | | | |



| | | | | |
|---|--|---|--------------------------------|--|
|  中國路橋工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION | 3MPR Jan 2020 - Mar 2020 Page 4 of 4 | Project ID : 3MPR Dec 19 Layout : KL201403 3MPR Page 4 of 4 | Monthly Progress Update | |
| | | | Date 28-Feb-18 31-Dec-19 | Revision WP Rev.6A 3-Month Rolling Programme |