

Activity ID	Activity Name	Rem Dur	Start	Finish	February		March				April			May				Line
					56	23	01	08	15	22	29	05	12	19	26	03	10	

KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Project Key Dates					
Project Completion Date					
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		29-Feb-20*	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		29-Feb-20*	◆ Section 3 - Construction of District Cooling System (DCS)
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		29-Feb-20*	◆ Section 5 - Completion of All Landscape Softworks
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		29-Feb-20*	◆ Section 7 - Preservation and Protection of Existing Trees

Site Handover Date					
K-PK-SHD-1000	Portion A	0		29-Feb-20*	◆ Portion A
K-PK-SHD-1400	Portion D	0		29-Feb-20*	◆ Portion D
K-PK-SHD-1500	Portion E	0		29-Feb-20*	◆ Portion E
K-PK-SHD-1600	Portion F	0		29-Feb-20*	◆ Portion F
K-PK-SHD-1900	Portion K	0		29-Feb-20*	◆ Portion K
K-PK-SHD-2000	Portion M	0		29-Feb-20*	◆ Portion M
K-PK-SHD-2200	Portion O	0		29-Feb-20*	◆ Portion O
K-PK-SHD-2500	Portion R	0		29-Feb-20*	◆ Portion R
K-PK-SHD-2600	Portion X	0		22-Apr-20*	◆ Portion X

General Submission					
Interfacing Works					
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	14-Apr-20	17-Apr-20	■ Joint inspection and handover for DCS Contract/ EMSD
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	28-Apr-20	04-May-20	■ Joint inspection and handover for road works
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	23-Apr-20	27-Apr-20	■ Joint inspection and handover for traffic signal system

Preliminaries					
K-DR-PRE-1800	Submission of time-lapsed photographs and video	54	20-Feb-16 A	22-Apr-20	■ Submission of time-lapsed photographs and video

Section 1 of the Works-Remainder of the Works					
Roadwork and Drainage Works					
Road D4-3 (Ching Shung Road)					
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340					
SCR2815	Installation of kerb at Zone 2 CH410-CH340 central divider	7	05-Feb-20 A	07-Mar-20	■ Installation of kerb at Zone 2 CH410-CH340 central divider
SCR2818	Construction of U-channel and footpath at Shing Fung Road left side	8	23-Dec-19 A	17-Mar-20	■ Construction of U-channel and footpath at Shing Fung Road left side
SCR2820	Installation of kerb at Shing Fung Road central divider	6	19-Oct-19 A	24-Mar-20	■ Installation of kerb at Shing Fung Road central divider
SCR2835	Carry out and complete remaining works	7	25-Mar-20	01-Apr-20	■ Carry out and complete remaining works

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

3 MRP Mar 2020 - May 2020

Page 1 of 3

Project ID :51 3MRP Mar - May 20
Layout : KL201403 3MRP-1
Page 1 of 3

3 Months Rolling Programme			
Date	Revision	Checked	Approved
29-Feb-20	Mar 20 - May 20		

Activity ID	Activity Name	Rem Dur	Start	Finish	February		March					April				May				Line
					56	23	01	08	15	22	29	05	12	19	26	03	10	17	24	
Zone 3 R & D Works (Stage 2) CH270 to 190																				
SCR1860	Carry out and complete remaining works	14	28-Feb-20 A	16-Mar-20																
Zone 4 R & D Works																				
SCR2166	Construction of U-channel and footpath at eastbound	10	07-Feb-20 A	11-Mar-20																
SCR2167	Construction of U-channel and footpath at westbound	10	24-Mar-20	03-Apr-20																
SCR2172	Carry out and complete remaining works	12	06-Apr-20	22-Apr-20																
Road D4-4 (Cheung Yip Street)																				
CH100 to CH150 Cheung Yip Street Cul de Sac																				
Cheung Yip Street Cul de Sac																				
SCR2670	Laying Cable and Construction for Road Lighting	18	17-Mar-20	07-Apr-20																
SCR2680	Construction of Footpath	25	20-Mar-20	22-Apr-20																
SCR2690	Construction of Street Furniture	28	21-Mar-20	27-Apr-20																
Remaining Storm Drainage																				
SCR2845	Diversion of watermain for construction of Storm drainage SMH4048717-M501a-M501 (waiting for WSD)	9	07-Mar-20	17-Mar-20																
SCR2855	Diversion of gas pipe for construction of Storm drainage SMH4048717-M501a-M501	45	18-Mar-20	15-May-20																
SCR2865	Construction of Storm drainage SMH4048717-M501a-M501	20	16-May-20	08-Jun-20																
SCR2875	Construction of half Storm drainage M501-SMH4048721	25	23-Nov-19 A	28-Mar-20																
SCR2895	Construction of remaining Storm drainage M501-SMH4048721	36	30-Mar-20	16-May-20																
CH220 - CH420 Northbound																				
Road Works and Miscellaneous Works																				
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	30-Mar-20	04-May-20																
K-01-RWS-9630	Construction of Footpath at northbound (CH220 - CH270)	10	17-Dec-19 A	11-Mar-20																
K-01-RWS-9631	Construction of Footpath at northbound (CH395 - CH420)	15	12-Mar-20	28-Mar-20																
CH220 - CH420 Southbound																				
Miscellaneous Works																				
K-01-RWS-9635	Construction of Footpath at southbound	15	30-Mar-20	20-Apr-20																
K-01-RWS-9636	Construction of Street Furniture	20	30-Mar-20	25-Apr-20																
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																				
Construction of District Cooling System																				
Construction of DCS Works at Zone 4																				
SCR2350	Submission of testing records, as-built drawings	14	19-Feb-20 A	16-Mar-20																
SCR2360	Handover inspection with EMSD	7	17-Mar-20	24-Mar-20																
SCR2370	DCS pipe connection	10	25-Mar-20	06-Apr-20																

