

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July			August
					19	26	03	10	17	24	31	07	14	21	28	05	12	19
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																		
Project Key Dates																		
Project Commencement and Completion																		
K-PK-PCC-1200	Project Completion Date	0		04-Jul-20*													◆ Project Completion Date	
Project Completion Date																		
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		30-Apr-20*													◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		30-Apr-20*													◆ Section 3 - Construction of District Cooling System (DCS)	
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		30-Apr-20*													◆ Section 5 - Completion of All Landscape Softworks	
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		09-Jul-20*													◆ Section 6 - Completion of all Establish	
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		30-Apr-20*													◆ Section 7 - Preservation and Protection of Existing Trees	
Site Handover Date																		
K-PK-SHD-1000	Portion A	0		30-Apr-20*													◆ Portion A	
K-PK-SHD-1400	Portion D	0		30-Apr-20*													◆ Portion D	
K-PK-SHD-1500	Portion E	0		30-Apr-20*													◆ Portion E	
K-PK-SHD-1600	Portion F	0		30-Apr-20*													◆ Portion F	
K-PK-SHD-1800	Portion I	0		21-Jun-20*													◆ Portion I	
K-PK-SHD-1900	Portion K	0		30-Apr-20*													◆ Portion K	
K-PK-SHD-2000	Portion M	0		30-Apr-20*													◆ Portion M	
K-PK-SHD-2200	Portion O	0		30-Apr-20*													◆ Portion O	
K-PK-SHD-2500	Portion R	0		30-Apr-20*													◆ Portion R	
K-PK-SHD-2600	Portion X	0		25-May-20*													◆ Portion X	
General Submission																		
Interfacing Works																		
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	04-Jun-20	08-Jun-20													Joint inspection and handover for DCS Contract/ EMSD	
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	27-Jun-20	02-Jul-20													Joint inspection and handover for road works,	
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	22-Jun-20	26-Jun-20													Joint inspection and handover for traffic signal system t	
Preliminaries																		
K-DR-PRE-1800	Submission of time-lapsed photographs and video	26	20-Feb-16 A	25-May-20													Submission of time-lapsed photographs and video	
Section 1 of the Works-Remainder of the Works																		
Roadwork and Drainage Works																		
Road D4-3 (Ching Shung Road)																		
<i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340</i>																		

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July					August			
					19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02			
SCR2820	Installation of kerb at Shing Fung Road central divider	0	19-Oct-19 A	23-Apr-20 A	Installation of kerb at Shing Fung Road central divider																		
SCR2835	Carry out and complete remaining works	6	24-Apr-20 A	08-May-20	Carry out and complete remaining works																		
Zone 3 R & D Works (Stage 2) CH270 to 190																							
SCR1860	Carry out and complete remaining works	7	28-Feb-20 A	09-May-20	Carry out and complete remaining works																		
Zone 4 R & D Works																							
SCR2167	Construction of U-channel and footpath at westbound	8	16-Mar-20 A	11-May-20	Construction of U-channel and footpath at westbound																		
SCR2172	Carry out and complete remaining works	12	12-May-20	25-May-20	Carry out and complete remaining works																		
Road D4-4 (Cheung Yip Street)																							
CH100 to CH150 Cheung Yip Street Cul de Sac																							
Cheung Yip Street Cul de Sac																							
SCR2670	Laying Cable and Construction for Road Lighting	18	20-May-20	09-Jun-20	Laying Cable and Construction for Road Lighting																		
SCR2680	Construction of Footpath	25	23-May-20	20-Jun-20	Construction of Footpath																		
SCR2690	Construction of Street Furniture	28	25-May-20	26-Jun-20	Construction of Street Furniture																		
Remaining Storm Drainage																							
SCR2855	Diversion of gas pipe for construction of Storm drainage SMH4048717-M501a-M501	0	18-Mar-20 A	28-Apr-20 A	Diversion of gas pipe for construction of Storm drainage SMH4048717-M501a-M501																		
SCR2865	Construction of Storm drainage SMH4048717-M501a-M501	20	04-May-20	26-May-20	Construction of Storm drainage SMH4048717-M501a-M501																		
SCR2895	Construction of remaining Storm drainage M501-SMH4048721	10	02-Mar-20 A	13-May-20	Construction of remaining Storm drainage M501-SMH4048721																		
SCR2905	Remaining works above Storm drainage SMH4048717-M501a-M501-SMH4048721	30	27-May-20	02-Jul-20	Remaining works above Storm drainage SMH4048717-M501a-M501-SMH4048721																		
CH220 - CH420 Northbound																							
Road Works and Miscellaneous Works																							
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	02-May-20	30-May-20	Laying Cable and Footing Construction for Road Lighting																		
K-01-RWS-9631	Construction of Footpath at northbound (CH395 - CH420)	0	16-Mar-20 A	15-Apr-20 A	Construction of Footpath at northbound (CH395 - CH420)																		
CH220 - CH420 Southbound																							
Miscellaneous Works																							
K-01-RWS-9635	Construction of Footpath at southbound	10	27-Mar-20 A	13-May-20	Construction of Footpath at southbound																		
K-01-RWS-9636	Construction of Street Furniture	20	02-May-20	25-May-20	Construction of Street Furniture																		
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																							
Construction of District Cooling System																							
Construction of DCS Works at Zone 4																							
SCR2350	Submission of testing records, as-built drawings	8	19-Feb-20 A	11-May-20	Submission of testing records, as-built drawings																		
SCR2360	Handover inspection with EMSD	7	12-May-20	19-May-20	Handover inspection with EMSD																		
SCR2370	DCS pipe connection	10	20-May-20	30-May-20	DCS pipe connection																		
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	7	01-Jun-20	08-Jun-20	Joint inspection and handover for connection to DCS Contract/EMSD																		
Section 5 of the Works-Completion of All Landscape Softworks																							

Activity ID	Activity Name	Rem Dur	Start	Finish	May							June							July		August
					59							60							61		62
					19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	
Tree Planting																					
K-05-TPG-1150	Tree Planting	25	24-Mar-20 A	24-May-20																	
Shrub Planting																					
K-05-SPG-1200	Shrub Planting	25	24-Mar-20 A	24-May-20																	
Irrigation System																					
K-05-ISM-1280	Application of Temporary Water Supply with WSD	10	21-Mar-20 A	09-May-20																	
K-05-ISM-1290	Insatllation of Water Meters	5	10-May-20	14-May-20																	
K-05-ISM-1300	Testing and commissioning of irrigation system	30	15-May-20	13-Jun-20																	
Section 7 of the Works-Preservation and Protection of Existing Trees																					
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	12	04-Jan-16 A	11-May-20																	