

Activity ID	Activity Name	Rem Dur	Start	Finish	June			July			August			September			ber			
					60	61	62	63	64	65	66	67	68	69	70					
					14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27

**KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway**

**Project Key Dates**

**Project Commencement and Completion**

K-PK-PCC-1200	Project Completion Date	0		04-Jul-20*		◆ Project Completion Date
---------------	-------------------------	---	--	------------	--	---------------------------

**Project Completion Date**

K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		30-Jun-20*		◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		30-Jun-20*		◆ Section 3 - Construction of District Cooling System (DCS)
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		30-Jun-20*		◆ Section 5 - Completion of All Landscape Softworks
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		09-Jul-20*		◆ Section 6 - Completion of all Establishment Works for all Landscape Softworks
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		30-Jun-20*		◆ Section 7 - Preservation and Protection of Existing Trees

**Site Handover Date**

K-PK-SHD-1000	Portion A	0		30-Jun-20*		◆ Portion A
K-PK-SHD-1400	Portion D	0		30-Jun-20*		◆ Portion D
K-PK-SHD-1500	Portion E	0		30-Jun-20*		◆ Portion E
K-PK-SHD-1600	Portion F	0		30-Jun-20*		◆ Portion F
K-PK-SHD-1800	Portion I	0		30-Jun-20*		◆ Portion I
K-PK-SHD-1900	Portion K	0		30-Jun-20*		◆ Portion K
K-PK-SHD-2000	Portion M	0		30-Jun-20*		◆ Portion M
K-PK-SHD-2200	Portion O	0		30-Jun-20*		◆ Portion O
K-PK-SHD-2500	Portion R	0		30-Jun-20*		◆ Portion R
K-PK-SHD-2600	Portion X	0		01-Aug-20*		◆ Portion X

**General Submission**

**Interfacing Works**

K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	08-Jul-20	11-Jul-20		■ Joint inspection and handover for DCS Contract/ EMSD
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	03-Aug-20	06-Aug-20		■ Joint inspection and handover for road works, street furniture and lighting to HyD
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	03-Aug-20	06-Aug-20		■ Joint inspection and handover for traffic signal system to TD/EMSD

**Preliminaries**

K-DR-PRE-1800	Submission of time-lapsed photographs and video	33	20-Feb-16 A	01-Aug-20		■ Submission of time-lapsed photographs and video
---------------	---	----	-------------	-----------	--	---

**Section 1 of the Works-Remainder of the Works**

**Roadwork and Drainage Works**

**Road D4-3 (Ching Shung Road)**

Activity ID	Activity Name	Rem Dur	Start	Finish	June			July			August			September			ber			
					60	61	62	63	64	14	21	28	05	12	19	26		02	09	16
<b>Zone 1 &amp; 2 and Shing Fung Road R &amp; D Works (Stage 3) CH410-CH340</b>																				
SCR1470	Carry out and complete remaining works	6	23-Nov-19 A	07-Jul-20	Carry out and complete remaining works															
<b>Zone 3 R &amp; D Works (Stage 2) CH270 to 190</b>																				
SCR1860	Carry out and complete remaining works	3	28-Mar-19 A	03-Jul-20	Carry out and complete remaining works															
<b>Zone 4 R &amp; D Works</b>																				
SCR2172	Carry out and complete remaining works	28	20-Aug-19 A	01-Aug-20	Carry out and complete remaining works															
<b>Road D4-4 (Cheung Yip Street)</b>																				
<b>CH100 to CH150 Cheung Yip Street Cul de Sac</b>																				
<b>Cheung Yip Street Cul de Sac</b>																				
SCR2670	Laying Cable and Construction for Road Lighting	18	06-Jul-20	25-Jul-20	Laying Cable and Construction for Road Lighting															
SCR2680	Construction of Footpath	4	10-Apr-20 A	11-Jul-20	Construction of Footpath															
SCR2690	Construction of Street Furniture	28	30-Jun-20	01-Aug-20	Construction of Street Furniture															
SCR2700	Storm drainage SMH4048717-M501a-M501 (NCE116)	7	29-Apr-20 A	08-Jul-20	Storm drainage SMH4048717-M501a-M501 (NCE116)															
SCR2710	Storm drainage M501-SMH4048721	6	23-Nov-19 A	07-Jul-20	Storm drainage M501-SMH4048721															
<b>CH220 - CH420 Northbound</b>																				
<b>Road Works and Miscellaneous Works</b>																				
K-01-RWS-9444	Construction of Footpath	7	17-Dec-19 A	08-Jul-20	Construction of Footpath															
K-01-RWS-9446	Laying Cable and Footing Construction for Road Lighting	25	03-Jul-20	31-Jul-20	Laying Cable and Footing Construction for Road Lighting															
<b>CH220 - CH420 Southbound</b>																				
<b>Miscellaneous Works</b>																				
K-01-RWS-9630	Construction of Footpath	6	27-Mar-20 A	07-Jul-20	Construction of Footpath															
K-01-RWS-9632	Construction of Street Furniture	20	30-Jun-20	23-Jul-20	Construction of Street Furniture															
<b>Section 3 of the Works- Construction of District Cooling System (Subject to Excision)</b>																				
<b>Construction of District Cooling System</b>																				
<b>Construction of DCS Works at Zone 4</b>																				
SCR2350	Submission of testing records, as-built drawings	5	19-Feb-20 A	06-Jul-20	Submission of testing records, as-built drawings															
SCR2370	DCS pipe connection	0	13-Jun-20 A	27-Jun-20 A	DCS pipe connection															
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	5	28-Jun-20 A	11-Jul-20	Joint inspection and handover for connection to DCS Contract/EMSD															
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>																				
<b>Tree Planting</b>																				
K-05-TPG-1150	Tree Planting	13	24-Mar-20 A	24-Jul-20	Tree Planting															

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway



Activity ID	Activity Name	Rem Dur	Start	Finish	June			July			August			September			ber			
					60	61	62	63	64	65	66	67	68	69	70	71				
<b>Shrub Planting</b>					14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27
K-05-SPG-1200	Shrub Planting	13	24-Mar-20 A	24-Jul-20																
<b>Irrigation System</b>																				
K-05-ISM-1280	Application of Temporary Water Supply with WSD	6	21-Mar-20 A	05-Jul-20																
K-05-ISM-1290	Insatllation of Water Meters	5	06-Jul-20	10-Jul-20																
K-05-ISM-1300	Testing and commissioning of irrigation system	30	11-Jul-20	09-Aug-20																
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>																				
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	7	04-Jan-16 A	06-Jul-20																



- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

3 MRP Jul 2020 - Sep 2020

Page 3 of 3

Project ID :55\_ MPR 30 Jun 20  
 Layout : KL201403 3MRP-1  
 Page 3 of 3

3 Months Rolling Programme

Date	Revision	Checked	Approved
30-Jun-20	Jul 20 - Sep 20		