

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September					October				
					1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11

**KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway**

**Project Key Dates**

**Project Commencement and Completion**

K-PK-PCC-1200	Project Completion Date	0		31-Jul-20*	◆ Project Completion Date																			
---------------	-------------------------	---	--	------------	---------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Project Completion Date**

K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		31-Jul-20*	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)																			
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		31-Jul-20*	◆ Section 3 - Construction of District Cooling System (DCS)																			
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		31-Jul-20*	◆ Section 5 - Completion of All Landscape Softworks																			
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		31-Jul-20*	◆ Section 6 - Completion of all Establishment Works for all Landscape Softworks																			
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		31-Jul-20*	◆ Section 7 - Preservation and Protection of Existing Trees																			

**Site Handover Date**

K-PK-SHD-1000	Portion A	0		31-Jul-20*	◆ Portion A																			
K-PK-SHD-1400	Portion D	0		31-Jul-20*	◆ Portion D																			
K-PK-SHD-1500	Portion E	0		31-Jul-20*	◆ Portion E																			
K-PK-SHD-1600	Portion F	0		31-Jul-20*	◆ Portion F																			
K-PK-SHD-1800	Portion I	0		31-Jul-20*	◆ Portion I																			
K-PK-SHD-1900	Portion K	0		31-Jul-20*	◆ Portion K																			
K-PK-SHD-2000	Portion M	0		31-Jul-20*	◆ Portion M																			
K-PK-SHD-2200	Portion O	0		31-Jul-20*	◆ Portion O																			
K-PK-SHD-2500	Portion R	0		31-Jul-20*	◆ Portion R																			
K-PK-SHD-2600	Portion X	0		28-Aug-20*																◆ Portion X				

**General Submission**

**Interfacing Works**

K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	07-Aug-20	11-Aug-20	■ Joint inspection and handover for DCS Contract/ EMSD																			
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	02-Sep-20	05-Sep-20	■ Joint inspection and handover for road works, street furniture and lighting to HyD																			
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	29-Aug-20	02-Sep-20	■ Joint inspection and handover for traffic signal system to TD/EMSD																			

**Prelimiaries**

K-DR-PRE-1800	Submission of time-lapsed photographs and video	29	20-Feb-16 A	28-Aug-20	■ Submission of time-lapsed photographs and video																			
---------------	---	----	-------------	-----------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Section 1 of the Works-Remainder of the Works**

**Roadwork and Drainage Works**

**Road D4-3 (Ching Shung Road)**

- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

**3 MRP Aug 2020 - Oct 2020**

Page 1 of 3

Project ID :56\_ MPR 31 Jul 20  
Layout : KL201403 3MRP  
Page 1 of 3

3 Months Rolling Programme

Date	Revision	Checked	Approved
31-Jul-20	Aug 20 - Oct 20		

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September					October				
					1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11
<b>Zone 4 R &amp; D Works</b>																								
SCR2172	Carry out and complete remaining works	25	20-Aug-19 A	28-Aug-20	Carry out and complete remaining works																			
<b>Road D4-4 (Cheung Yip Street)</b>																								
<b>CH100 to CH150 Cheung Yip Street Cul de Sac</b>																								
<b>Cheung Yip Street Cul de Sac</b>																								
SCR2670	Laying Cable and Construction for Road Lighting	15	06-Jul-20 A	21-Aug-20	Laying Cable and Construction for Road Lighting																			
SCR2680	Construction of Footpath	10	10-Apr-20 A	11-Aug-20	Construction of Footpath																			
SCR2690	Construction of Street Furniture	28	31-Jul-20	01-Sep-20	Construction of Street Furniture																			
SCR2710	Storm drainage M501-SMH4048721	0	23-Nov-19 A	28-Jul-20 A	Storm drainage M501-SMH4048721																			
<b>CH220 - CH420 Northbound</b>																								
<b>Road Works and Miscellaneous Works</b>																								
K-01-RWS-9444	Construction of Footpath	5	17-Dec-19 A	05-Aug-20	Construction of Footpath																			
K-01-RWS-9446	Laying Cable and Footing Construction for Road Lighting	25	31-Jul-20	28-Aug-20	Laying Cable and Footing Construction for Road Lighting																			
<b>CH220 - CH420 Southbound</b>																								
<b>Miscellaneous Works</b>																								
K-01-RWS-9630	Construction of Footpath	6	27-Mar-20 A	06-Aug-20	Construction of Footpath																			
K-01-RWS-9632	Construction of Street Furniture	20	31-Jul-20	22-Aug-20	Construction of Street Furniture																			
<b>Section 3 of the Works- Construction of District Cooling System (Subject to Excision)</b>																								
<b>Construction of District Cooling System</b>																								
<b>Construction of DCS Works at Zone 4</b>																								
SCR2350	Submission of testing records, as-built drawings	5	19-Feb-20 A	05-Aug-20	Submission of testing records, as-built drawings																			
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	5	28-Jun-20 A	11-Aug-20	Joint inspection and handover for connection to DCS Contract/EMSD																			
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>																								
<b>Tree Planting</b>																								
K-05-TPG-1150	Tree Planting	12	24-Mar-20 A	23-Aug-20	Tree Planting																			
<b>Shrub Planting</b>																								
K-05-SPG-1200	Shrub Planting	12	24-Mar-20 A	23-Aug-20	Shrub Planting																			
<b>Irrigation System</b>																								
K-05-ISM-1280	Application of Temporary Water Supply with WSD	3	21-Mar-20 A	02-Aug-20	Application of Temporary Water Supply with WSD																			
K-05-ISM-1290	Insatllation of Water Meters	5	03-Aug-20	07-Aug-20	Insatllation of Water Meters																			
K-05-ISM-1300	Testing and commissioning of irrigation system	30	08-Aug-20	06-Sep-20	Testing and commissioning of irrigation system																			

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September					October									
					1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25			
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>																													
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	7	04-Jan-16 A	06-Aug-20																									