

Activity ID	Activity Name	Rem Dur	Start	Finish	September			October			November				December			any
					63	20	27	04	11	18	25	01	08	15	22	29	06	

KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Project Key Dates

Project Commencement and Completion

K-PK-PCC-1200	Project Completion Date	0		30-Sep-20*	◆ Project Completion Date
---------------	-------------------------	---	--	------------	---------------------------

Project Completion Date

K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		30-Sep-20*	◆ Section 5 - Completion of All Landscape Softworks
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		30-Sep-20*	◆ Section 6 - Completion of all Establishment Works for all Landscape Softworks
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		30-Sep-20*	◆ Section 7 - Preservation and Protection of Existing Trees

Site Handover Date

K-PK-SHD-1000	Portion A	0		30-Sep-20*	◆ Portion A
K-PK-SHD-1400	Portion D	0		30-Sep-20*	◆ Portion D
K-PK-SHD-1500	Portion E	0		30-Sep-20*	◆ Portion E
K-PK-SHD-1600	Portion F	0		30-Sep-20*	◆ Portion F
K-PK-SHD-1800	Portion I	0		30-Sep-20*	◆ Portion I
K-PK-SHD-1900	Portion K	0		30-Sep-20*	◆ Portion K
K-PK-SHD-2000	Portion M	0		30-Sep-20*	◆ Portion M
K-PK-SHD-2200	Portion O	0		30-Sep-20*	◆ Portion O
K-PK-SHD-2500	Portion R	0		30-Sep-20*	◆ Portion R
K-PK-SHD-2600	Portion X	0		07-Oct-20*	◆ Portion X

General Submission

Interfacing Works

K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	09-Oct-20	13-Oct-20	■ Joint inspection and handover for DCS Contract/ EMSD
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	16-Oct-20	20-Oct-20	■ Joint inspection and handover for road works, street furniture and lighting to HyD
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	16-Oct-20	20-Oct-20	■ Joint inspection and handover for traffic signal system to TD/EMSD

Preliminaries

K-DR-PRE-1800	Submission of time-lapsed photographs and video	8	20-Feb-16 A	07-Oct-20	■ Submission of time-lapsed photographs and video
---------------	---	---	-------------	-----------	---

Section 1 of the Works-Remainder of the Works

Roadwork and Drainage Works

Road D4-3 (Ching Shung Road)

Zone 4 R & D Works

SCR2172	Carry out and complete remaining works	5	20-Aug-19 A	07-Oct-20	■ Carry out and complete remaining works
---------	--	---	-------------	-----------	--

Activity ID	Activity Name	Rem Dur	Start	Finish	September			October				November				December			any		
					13	20	27	04	11	18	25	01	08	15	22	29	06	13		20	27
Road D4-4 (Cheung Yip Street)																					
<i>CH100 to CH150 Cheung Yip Street Cul de Sac</i>																					
Cheung Yip Street Cul de Sac																					
SCR2670	Laying Cable and Construction for Road Lighting	7	06-Jul-20 A	09-Oct-20	Laying Cable and Construction for Road Lighting																
SCR2680	Construction of Footpath	6	10-Apr-20 A	08-Oct-20	Construction of Footpath																
SCR2690	Construction of Street Furniture	10	25-Jul-20 A	13-Oct-20	Construction of Street Furniture																
<i>CH220 - CH420 Northbound</i>																					
Road Works and Miscellaneous Works																					
K-01-RWS-9444	Construction of Footpath	0	17-Dec-19 A	28-Sep-20 A	Construction of Footpath																
K-01-RWS-9446	Laying Cable and Footing Construction for Road Lighting	12	25-May-20 A	15-Oct-20	Laying Cable and Footing Construction for Road Lighting																
<i>CH220 - CH420 Southbound</i>																					
Miscellaneous Works																					
K-01-RWS-9630	Construction of Footpath	4	27-Mar-20 A	06-Oct-20	Construction of Footpath																
K-01-RWS-9632	Construction of Street Furniture	12	30-Sep-20	15-Oct-20	Construction of Street Furniture																
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																					
Construction of District Cooling System																					
Construction of DCS Works at Zone 4																					
SCR2350	Submission of testing records, as-built drawings	5	19-Feb-20 A	07-Oct-20	Submission of testing records, as-built drawings																
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	5	28-Jun-20 A	13-Oct-20	Joint inspection and handover for connection to DCS Contract/EMSD																
Section 5 of the Works-Completion of All Landscape Softworks																					
Tree Planting																					
K-05-TPG-1150	Tree Planting	0	24-Mar-20 A	22-Sep-20 A	Tree Planting																
Shrub Planting																					
K-05-SPG-1200	Shrub Planting	5	24-Mar-20 A	13-Oct-20	Shrub Planting																
Irrigation System																					
K-05-ISM-1280	Application of Temporary Water Supply with WSD	3	21-Mar-20 A	02-Oct-20	Application of Temporary Water Supply with WSD																
K-05-ISM-1290	Insatllation of Water Meters	5	03-Oct-20	07-Oct-20	Insatllation of Water Meters																
K-05-ISM-1300	Testing and commissioning of irrigation system	30	08-Oct-20	06-Nov-20	Testing and commissioning of irrigation system																
Section 7 of the Works-Preservation and Protection of Existing Trees																					
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	7	04-Jan-16 A	06-Oct-20	Section 7 of the Works-Preservation and Protection of Existing Trees																