

Activity ID	Activity Name	Rem Dur	Start	Finish	October				November				December				January			
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31

**KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway**

**Project Key Dates**

**Project Commencement and Completion**

K-PK-PCC-1200	Project Completion Date	0		31-Oct-20*	◆ Project Completion Date
---------------	-------------------------	---	--	------------	---------------------------

**Project Completion Date**

K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		31-Oct-20*	◆ Section 5 - Completion of All Landscape Softworks
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		31-Oct-20*	◆ Section 6 - Completion of all Establishment Works for all Landscape Softworks
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		31-Oct-20*	◆ Section 7 - Preservation and Protection of Existing Trees

**Site Handover Date**

K-PK-SHD-1000	Portion A	0		31-Oct-20*	◆ Portion A
K-PK-SHD-1400	Portion D	0		31-Oct-20*	◆ Portion D
K-PK-SHD-1500	Portion E	0		31-Oct-20*	◆ Portion E
K-PK-SHD-1600	Portion F	0		31-Oct-20*	◆ Portion F
K-PK-SHD-1800	Portion I	0		31-Oct-20*	◆ Portion I
K-PK-SHD-1900	Portion K	0		31-Oct-20*	◆ Portion K
K-PK-SHD-2000	Portion M	0		31-Oct-20*	◆ Portion M
K-PK-SHD-2200	Portion O	0		31-Oct-20*	◆ Portion O
K-PK-SHD-2500	Portion R	0		31-Oct-20*	◆ Portion R
K-PK-SHD-2600	Portion X	0		02-Nov-20*	◆ Portion X

**General Submission**

**Interfacing Works**

K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	0	25-Sep-20 A	21-Oct-20 A	■ Joint inspection and handover for DCS Contract/ EMSD
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	10-Nov-20	13-Nov-20	■ Joint inspection and handover for road works, street furniture and lighting to HyD
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	06-Nov-20	10-Nov-20	■ Joint inspection and handover for traffic signal system to TD/EMSD

**Preliminaries**

K-DR-PRE-1800	Submission of time-lapsed photographs and video	3	20-Feb-16 A	02-Nov-20	■ Submission of time-lapsed photographs and video
---------------	---	---	-------------	-----------	---

**Section 1 of the Works-Remainder of the Works**

**Roadwork and Drainage Works**

**Road D4-3 (Ching Shung Road)**

**Zone 4 R & D Works**

SCR2172	Carry out and complete remaining works	2	20-Aug-19 A	02-Nov-20	■ Carry out and complete remaining works
---------	--	---	-------------	-----------	--

Activity ID	Activity Name	Rem Dur	Start	Finish	October												November												December												January																														
					04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	04	11	18	25	01	08	15	22	29	06	13	20	27
<b>Road D4-4 (Cheung Yip Street)</b>																																																																							
<i>CH100 to CH150 Cheung Yip Street Cul de Sac</i>																																																																							
<b>Cheung Yip Street Cul de Sac</b>																																																																							
SCR2670	Laying Cable and Construction for Road Lighting	0	06-Jul-20 A	09-Oct-20 A	Cable and Construction for Road Lighting																																																																		
SCR2680	Construction of Footpath	0	10-Apr-20 A	08-Oct-20 A	Construction of Footpath																																																																		
SCR2690	Construction of Street Furniture	0	25-Jul-20 A	13-Oct-20 A	Construction of Street Furniture																																																																		
<i>CH220 - CH420 Northbound</i>																																																																							
<b>Road Works and Miscellaneous Works</b>																																																																							
K-01-RWS-9444	Construction of Footpath	0	17-Dec-19 A	28-Sep-20 A	Construction of Footpath																																																																		
K-01-RWS-9446	Laying Cable and Footing Construction for Road Lighting	5	25-May-20 A	05-Nov-20	Laying Cable and Footing Construction for Road Lighting																																																																		
<i>CH220 - CH420 Southbound</i>																																																																							
<b>Miscellaneous Works</b>																																																																							
K-01-RWS-9630	Construction of Footpath	3	27-Mar-20 A	03-Nov-20	Construction of Footpath																																																																		
K-01-RWS-9632	Construction of Street Furniture	7	14-Sep-20 A	09-Nov-20	Construction of Street Furniture																																																																		
<b>Section 3 of the Works- Construction of District Cooling System (Subject to Excision)</b>																																																																							
<b>Construction of District Cooling System</b>																																																																							
<b>Construction of DCS Works at Zone 4</b>																																																																							
SCR2350	Submission of testing records, as-built drawings	0	19-Feb-20 A	18-Sep-20 A	Submission of testing records, as-built drawings																																																																		
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	0	28-Jun-20 A	21-Oct-20 A	Joint inspection and handover for connection to DCS Contract/EMSD																																																																		
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>																																																																							
<b>Tree Planting</b>																																																																							
K-05-TPG-1150	Tree Planting	0	24-Mar-20 A	22-Sep-20 A	Tree Planting																																																																		
<b>Shrub Planting</b>																																																																							
K-05-SPG-1200	Shrub Planting	3	24-Mar-20 A	02-Nov-20	Shrub Planting																																																																		
<b>Irrigation System</b>																																																																							
K-05-ISM-1290	Insatllation of Water Meters	3	23-Oct-20 A	02-Nov-20	Insatllation of Water Meters																																																																		
K-05-ISM-1300	Testing and commissioning of irrigation system	30	03-Nov-20	02-Dec-20	Testing and commissioning of irrigation system																																																																		
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>																																																																							
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	7	04-Jan-16 A	06-Nov-20	Section 7 of the Works-Preservation and Protection of Existing Trees																																																																		