

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December				January				February				March
					41					42				43				44				45
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																						
Project Key Dates																						
Project Completion Date																						
K-PK-PCD-1400	Section 4A - Construction of Subway A	0		31-Jan-19*																◆ Section 4A - Construction of Subway A		
K-PK-PCD-1500	Section 4B - Construction of Subway B	0		03-Jan-19*																◆ Section 4B - Construction of Subway B		
Site Handover Date																						
K-PK-SHD-1100	Portion B	0		30-Nov-18*																◆ Portion B		
K-PK-SHD-1200	Portion B1	0		30-Nov-18*																◆ Portion B1		
K-PK-SHD-1300	Portion C	0		30-Nov-18*																◆ Portion C		
K-PK-SHD-1400	Portion D	0		30-Nov-18*																◆ Portion D		
K-PK-SHD-1500	Portion E	0		30-Nov-18*																◆ Portion E		
K-PK-SHD-1600	Portion F	0		06-Dec-18*																◆ Portion F		
K-PK-SHD-1700	Portion H	0		30-Nov-18*																◆ Portion H		
K-PK-SHD-1900	Portion K	0		31-Dec-18*																◆ Portion K		
K-PK-SHD-2200	Portion O	0		31-Dec-18*																◆ Portion O		
K-PK-SHD-2300	Portion P	0		30-Nov-18*																◆ Portion P		
K-PK-SHD-2500	Portion R	0		30-Nov-18*																◆ Portion R		
General Submission																						
Major Construction Works Method Statement																						
K-PA-GSP-7455	Engineer's comments and approval	7	23-Oct-17 A	06-Dec-18																Engineer's comments and approval		
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	3	16-Aug-18 A	02-Dec-18																Method statement for Construction of subway A (Bay 1&5)		
K-PA-GSP-7465	Engineer's comments and approval	28	03-Dec-18	30-Dec-18																Engineer's comments and approval		
Temporary Utility Diversion Works																						
<i>Temporary Diversion for CLP Cable at CH6+560</i>																						
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	11-Jan-19	25-Jan-19																Removal of Temporary Support to Utilities at		
Temporary Traffic Management																						
<i>Temp Traffic Arrangement Schemes</i>																						
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	30-Nov-18	27-Feb-19																Subm		
Materials Procurement (Major Materials)																						
Water Works																						
K-PA-MP-1050	Manufacturing & delivery to site	45	20-Aug-18 A	13-Jan-19																Manufacturing & delivery to site		

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December					January					February					March
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	03		
Preliminaries																									
K-DR-PRE-1800	Submission of time-lapsed photographs and video	331	20-Feb-16 A	26-Oct-19																					
Barge Loading Facilities																									
K-DR-PRE-1485	Demolition of the barging point	13	14-Dec-18	31-Dec-18																					
Instrumentation and Monitoring																									
Tilt Monitoring Tile Plates																									
K-IM-TMT-1000	Tilt Monitoring near PWCL	72	25-Apr-16 A	09-Feb-19																					
Section 1 of the Works-Remainder of the Works																									
Roadwork and Drainage Works																									
Road D4-3 (Ching Shung Road)																									
<i>Zone 2 R & D Works (Stage 1) CH410-CH340</i>																									
SCR1030	DCS at Zone 2 Bay 2 to Bay 4 (CH35 - CH110)	25	14-Dec-18	15-Jan-19																					
SCR1040	DN250 sewerage (HKCH - FMH24-1E - FMH24-1G)	21	08-Jan-19	31-Jan-19																					
SCR1043	DN375 sewerage (FMH-E to FMH-D)	21	08-Jan-19	31-Jan-19																					
SCR1045	Lay 300mm dia. salt watermain (westbound)	21	08-Jan-19	31-Jan-19																					
SCR1050	Proposed drainage (westbound) SMH14-13 to M111c	18	16-Jan-19	08-Feb-19																					
SCR1060	Gully Construction	6	09-Feb-19	15-Feb-19																					
SCR1080	Removal of crane platform	6	16-Feb-19	22-Feb-19																					
SCR1085	Laying of New Utilities at Roundabout	13	09-Feb-19	23-Feb-19																					
SCR1090	Backfill to level approx. +4.5 mPD	7	16-Feb-19	23-Feb-19																					
SCR1100	Trim formation, lay subbase and kerb	11	25-Feb-19	08-Mar-19																					
SCR1120	DN250 sewerage (FMH24-1G - FMH24-1F)	12	20-Dec-18	05-Jan-19																					
SCR1130	DN350x3 Rising main (from Subway B - FMH24-1B) phase 1 near EB Dwall	12	20-Dec-18	05-Jan-19																					
SCR1132	DN375 Sewerage (FMH-E to FMH24-B)	11	07-Jan-19	18-Jan-19																					
SCR1133	Construct and divert temporary footpath	6	19-Jan-19	25-Jan-19																					
SCR1135	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)	44	26-Jan-19	21-Mar-19																					
SCR1139	Lay fresh watermain (eastbound)	27	14-Dec-18	17-Jan-19																					
SCR1140	Proposed drainage M112 to M110 (eastbound)	23	31-Dec-18	26-Jan-19																					
SCR1160	Proposed drainage M110c to M110 (eastbound)	8	28-Jan-19	08-Feb-19																					
SCR1170	Gully Construction	8	09-Feb-19	18-Feb-19																					
SCR1180	Laying of New Utilities at Roundabout	13	09-Feb-19	23-Feb-19																					

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December					January					February					March						
					41					42					43					44					45						
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	03								
SCR1182	Backfill to level approx. +4.5 mPD	5	19-Feb-19	23-Feb-19																											
SCR1190	Trim formation, lay subbase and kerb	12	25-Feb-19	09-Mar-19																											
Shing Fung Road R & D Works (Stage 1)																															
SCR1250	Subway B construction (Bay 4)	0		23-Jan-19																											
SCR1260	DCS at Zone 2 Bay 1 (CH20 - CH35)	44	10-Dec-18	01-Feb-19																											
SCR1262	Backfill to level approx. +3.0 mPD	5	02-Feb-19	11-Feb-19																											
SCR1265	Sewerage (FMH-B to FMH-D)	23	12-Feb-19	09-Mar-19																											
SCR1270	Lay fresh and salt watermains	28	12-Feb-19	15-Mar-19																											
SCR1280	DN350x3 Rising main (from Subway B - FMH24-1B & FMH24-1B to FMH2.0)	23	12-Feb-19	09-Mar-19																											
Zone 3 R & D Works (Stage 1) CH340 to CH270 - For shifting of gate no. 1																															
SCR1500	Zone 3 DCS (3 x 900) south of Gate 1 bridge (CH140 - CH190)	0	31-Oct-18 A	26-Nov-18 A																											
SCR1502	Trim W/B D-Wall	0	17-Nov-18 A	28-Nov-18 A																											
SCR1505	Backfill to Formation	0	03-Nov-18 A	30-Nov-18 A																											
SCR1507	Lay 300mm dia. salt watermain (westbound)	0	17-Nov-18 A	20-Nov-18 A																											
SCR1510	Drainage (westbound) SMH14-9A to SMH14-8	0	21-Nov-18 A	28-Nov-18 A																											
SCR1520	Gully Construction	0	27-Nov-18 A	30-Nov-18 A																											
SCR1546	Lay 600mm dia. fresh watermain (eastbound)	0	22-Nov-18 A	29-Nov-18 A																											
SCR1560	Proposed drainage M109c to M109 (eastbound) and 750.dia	0	07-Nov-18 A	22-Nov-18 A																											
SCR1570	Gully Construction	0	20-Nov-18 A	27-Nov-18 A																											
SCR1577	Trim formation, lay subbase and kerb	5	28-Nov-18 A	05-Dec-18																											
SCR1579	Road Pavement Works	5	06-Dec-18	11-Dec-18																											
SCR1610	TTA Setup and Diversion of Gate No.1 Access Road (Permanent Road) to HKCH	5	12-Dec-18	17-Dec-18																											
SCR1615	Diversion of Gate No.1 Access Road (Permanent Road) to HKCH	0	18-Dec-18																												
SCR1620	Remove temporary bridge no. 1 to HKCH	11	18-Dec-18	02-Jan-19																											
SCR1630	Backfill to level approx. +3.0 mPD (CH110 - CH140)	9	03-Jan-19	12-Jan-19																											
SCR1640	Zone 3 DCS (3 x 900) westbound (CH110 - CH140)	11	14-Jan-19	25-Jan-19																											
SCR1645	Backfilling to Formation	4	26-Jan-19	30-Jan-19																											
SCR1650	Drainage (westbound) SMH14-9A to M111c	5	31-Jan-19	08-Feb-19																											
SCR1655	Gully Construction	5	09-Feb-19	14-Feb-19																											
SCR1660	Lay 300mm dia. salt watermain (westbound)	5	09-Feb-19	14-Feb-19																											
SCR1670	Lay new UU across Gate 1	20	14-Jan-19	08-Feb-19																											

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December					January					February					March	
					41					42					43					44					45	
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	03			
SCR1680	Proposed drainage M110 to M109 (eastbound)	11	14-Jan-19	25-Jan-19																						Proposed drainage M110 to M109 (eastbound)
SCR1685	Backfilling to Formation	4	26-Jan-19	30-Jan-19																						Backfilling to Formation
SCR1690	Proposed drainage M109d to M109c (eastbound)	6	31-Jan-19	09-Feb-19																						Proposed drainage M109d
SCR1695	Gully Construction	5	11-Feb-19	15-Feb-19																						Gully Construction
SCR1700	Lay 600mm dia. fresh watermain (eastbound)	6	11-Feb-19	16-Feb-19																						Lay 600mm dia. fr
SCR1702	Trim formation, lay subbase and kerb	6	18-Feb-19	23-Feb-19																						Trim form
SCR1705	Lay bituminous pavement	9	25-Feb-19	06-Mar-19																						
Zone 3 R & D Works (Stage 2) CH270 to 190																										
SCR1730	Bckfilling to Level approx. +3.0 mPD (Phase 2)	0		10-Dec-18																						◆ Bckfilling to Level approx. +3.0 mPD (Phase 2)
SCR1740	Zone 3 DCS (3 x 900) westbound (CH190 - CH270)	23	10-Dec-18	08-Jan-19																						Zone 3 DCS (3 x 900) westbound (CH190 - CH270)
SCR1750	Drainage (westbound) SMH14-8 to SMH14-5	10	03-Jan-19	14-Jan-19																						Drainage (westbound) SMH14-8 to SMH14-5
SCR1760	Gully Construction	9	15-Jan-19	24-Jan-19																						Gully Construction
SCR1770	Lay 300mm dia. salt watermain (westbound)	9	15-Jan-19	24-Jan-19																						Lay 300mm dia. salt watermain (westbound)
SCR1780	Proposed drainage M107 to M108 (eastbound)	16	10-Dec-18	29-Dec-18																						Proposed drainage M107 to M108 (eastbound)
SCR1790	Lay 600mm dia. fresh watermain (eastbound)	11	31-Dec-18	12-Jan-19																						Lay 600mm dia. fresh watermain (eastbound)
SCR1800	Proposed drainage M107e to M107b (eastbound)	11	31-Dec-18	12-Jan-19																						Proposed drainage M107e to M107b (eastbound)
SCR1810	Gully Construction	9	14-Jan-19	23-Jan-19																						Gully Construction
SCR1820	Backfill to level approx. +4.5 mPD to formation level	8	24-Jan-19	01-Feb-19																						Backfill to level approx. +4.5 mPD to
SCR1830	Trim formation, lay subbase and kerb	16	02-Feb-19	23-Feb-19																						Trim form
SCR1840	Lay bituminous pavement	17	25-Feb-19	15-Mar-19																						
Zone 4 SUS																										
SCR1880	Dismantling of Struts_S3 - 1 to 10 for Subway A	0		20-Nov-18 A																						◆ Dismantling of Struts_S3 - 1 to 10 for Subway A
SCR1890	Backfill to level approx. -2.3 mPD for DCS	33	12-Dec-18	22-Jan-19																						Backfill to level approx. -2.3 mPD for DCS
SCR1900	Backfill to level approx. +1.0 mPD for drainage and sewerage	23	23-Jan-19	21-Feb-19																						Backfill to l
Zone 4 R & D Works																										
SCR1980	Construction of DCS Valve Pit	50	10-Aug-18 A	30-Jan-19																						Construction of DCS Valve Pit
SCR1990	ELS for DCS (Outside of SUS)	48	14-Dec-18	14-Feb-19																						ELS for DCS (Outsid
SCR2000	Form wall opening for DCS CYS Section	16	23-Jan-19	13-Feb-19																						Form wall opening for
SCR2010	Zone 4 DCS Works (CH270 - CH330 & CYS Section)	61	31-Jan-19	16-Apr-19																						
SCR2020	Storm drainage M107 to M105/M204 to M201/SMH14-5 to M105A	43	22-Feb-19	13-Apr-19																						
SCR2040	Sewerage FMH23-4 to FMH23-3 and FMH23-1 to FMH23-2	43	22-Feb-19	13-Apr-19																						

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December					January					February					March
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	03		
SCR2050	Lay fresh and salt watermains	72	21-Feb-19	22-May-19																					
Road D4-4 (Cheung Yip Street)																									
<i>CH100 to CH150 Cheung Yip Street Cul de Sac</i>																									
Cheung Yip Street Cul de Sac																									
SCR2570	SRT for half of cul de sac near HKCH	0	12-Oct-18 A	30-Nov-18 A	SRT for half of cul de sac near HKCH																				
SCR2580	Excavation Works and PVC Pipe Laying for Utilities	0	12-Nov-18 A	16-Nov-18 A	Excavation Works and PVC Pipe Laying for Utilities																				
SCR2590	Trim formation, lay subbase and kerb (half of cul de sac)	7	17-Nov-18 A	07-Dec-18	Trim formation, lay subbase and kerb (half of cul de sac)																				
SCR2600	Laying of Bituminous Pavement(half of cul de sac)	4	08-Dec-18	12-Dec-18	Laying of Bituminous Pavement(half of cul de sac)																				
SCR2610	TTA Setup and Diversion of Permanent Road to HKCH	5	13-Dec-18	18-Dec-18*	TTA Setup and Diversion of Permanent Road to HKCH																				
SCR2620	Storm drainage M103 to M105/M104 to M201/M104a to M104	48	20-Dec-18	20-Feb-19	Storm drainage																				
SCR2630	Lay bituminous pavement	22	21-Feb-19	18-Mar-19																					
<i>CH220 - CH420 Southbound</i>																									
Part 1																									
Road Works																									
K-01-RWS-1076	Road Base and Pavement Works	0	13-Nov-18 A	22-Nov-18 A	Road Base and Pavement Works																				
K-01-RWS-1077	Temporary Road Construction for TTA stage 3 - phase 2	0	24-Nov-18 A	26-Nov-18 A	Temporary Road Construction for TTA stage 3 - phase 2																				
Part 2																									
Sewerage Works																									
K-01-RWS-1050	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 (Part 3)	10	07-Dec-18	18-Dec-18	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 (Part 3)																				
K-01-RWS-1050	Laying Sewerage Pipe and Construction of FMH23-17 (Part 3)	18	19-Dec-18	11-Jan-19	Laying Sewerage Pipe and Construction of FMH23-17 (Part 3)																				
K-01-RWS-1051	Backfilling Sewerage Pipe and FMH23-17 (Part 3)	9	12-Jan-19	22-Jan-19	Backfilling Sewerage Pipe and FMH23-17 (Part 3)																				
Water Works																									
K-01-RWS-1060	Laying of Fresh Watermain Pipe	5	23-Jan-19	28-Jan-19	Laying of Fresh Watermain Pipe																				
K-01-RWS-1098	Laying of Salt Watermain Pipe	5	29-Jan-19	02-Feb-19	Laying of Salt Watermain Pipe																				
Road Works																									
K-01-RWS-1078	Construction of Subgrade Works and Subbase Works	7	04-Feb-19	14-Feb-19	Construction of Subg																				
K-01-RWS-1079	Road Base and Pavement Works	5	15-Feb-19	20-Feb-19	Road Base an																				
K-01-RWS-1080	Temporary Road Construction for TTA stage 3 - phase 3	10	19-Feb-19	01-Mar-19	Te																				
Section 1A of the Works -Construction of Supporting Underground Structure																									
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1																									
Construction of Tunnel Box Structure																									

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December				January				February				March		
					41					42				43				44				45		
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	03	
Backfilling Works																								
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	6	23-Apr-18 A	06-Dec-18	Backfilling (bay 1 to bay 2) (to +3.7m)																			
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																								
Construction of SUS Structure at Zone 2																								
Scaffolding / Falseworks																								
Bay 1																								
A2500	Dismantling of Struts_S1B - 1 to 5	0	16-Nov-18 A	20-Nov-18 A	Dismantling of Struts_S1B - 1 to 5																			
A2510	Waterproofing Works (1440 m2) and Screeding Works (108 m3)	4	29-Nov-18 A	03-Dec-18	Waterproofing Works (1440 m2) and Screeding Works (108 m3)																			
A2515	Backfilling Works for Bay 1 to +2mPD (950m3)	10	04-Dec-18	13-Dec-18	Backfilling Works for Bay 1 to +2mPD (950m3)																			
A2520	Demolition of Dwall (96mL)	10	14-Dec-18	23-Dec-18	Demolition of Dwall (96mL)																			
Bay 2																								
A2552	Backfilling Works to S1B (950m3)	9	20-Oct-18 A	08-Dec-18	Backfilling Works to S1B (950m3)																			
A2560	Demolition of Dwall (142mL)	15	14-Dec-18	28-Dec-18	Demolition of Dwall (142mL)																			
SUS Structure from CH6+291 to 6+467 in Zone 3																								
Construction of SUS Structure at Zone 3																								
System Formworks - SUS Construction Works at Zone 3																								
Bay 5 to 7																								
A2610	Demolition of Dwall (105mL)	0	17-Nov-18 A	28-Nov-18 A	Demolition of Dwall (105mL)																			
Bay 8 to 10																								
A2630	Waterproofing Works (1540 m2)	0	31-Oct-18 A	03-Nov-18 A	Waterproofing Works (1540 m2)																			
A2645	Dismantling of Struts_S2A - 1 to 8	0	07-Nov-18 A	15-Nov-18 A	Dismantling of Struts_S2A - 1 to 8																			
A2649	Backfilling Works to S1 (6350m3)@400m3 (B)	10	08-Nov-18 A	09-Dec-18	Backfilling Works to S1 (6350m3)@400m3 (B)																			
A2650	Dismantling of Struts_S1 - 1 to 7	7	11-Nov-18 A	15-Dec-18	Dismantling of Struts_S1 - 1 to 7																			
A2660	Demolition of Dwall (110mL)	11	13-Dec-18	23-Dec-18	Demolition of Dwall (110mL)																			
SUS Structure from CH6+467 to 6+568 in Zone 4																								
System Works - Construction of SUS Structure at Zone 4																								
Bay 11 to 13 (Top Slab)																								
A2700	Waterproofing Works (1900 m2)	0	07-Nov-18 A	11-Nov-18 A	Waterproofing Works (1900 m2)																			
A2710	Screeding Works (145 m3)	0	12-Nov-18 A	13-Nov-18 A	Screeding Works (145 m3)																			
A2720	Backfilling Works to S3 (8760m3)@400m3 (C)	0	07-Nov-18 A	14-Nov-18 A	Backfilling Works to S3 (8760m3)@400m3 (C)																			
A2730	Dismantling of Struts_S3 - 1 to 10	0	15-Nov-18 A	20-Nov-18 A	Dismantling of Struts_S3 - 1 to 10																			

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December					January					February					March
					41					42					43					44					45
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	03		
A2740	Backfilling Works to S2 (3230m3) @400m3 (D)	3	21-Nov-18 A	02-Dec-18																					
A2750	Dismantling of Struts_S2 - 1 to 5	5	02-Dec-18	06-Dec-18																					
A2752	Backfilling Works to S1 (7730m3) @400m3 (E)	20	07-Dec-18	26-Dec-18																					
A2755	Dismantling of Struts_S1 - 8 to 18	11	26-Dec-18	05-Jan-19																					
A2760	Demolition of Dwall (120mL)	12	06-Jan-19	17-Jan-19																					
Bay 14 (Top Slab)																									
A2490	Top slab_Bay 14	0	26-Oct-18 A	26-Nov-18 A																					
A2770	Dismantling of Struts_S4 - 26 to 28 & DS1-4	0	21-Nov-18 A	27-Nov-18 A																					
A2780	Waterproofing Works (1350 m2)	3	07-Dec-18	09-Dec-18																					
A2790	Screeding Works (100 m3)	2	10-Dec-18	11-Dec-18																					
A2800	Backfilling Works to S3 (5670m3) @400m3 (F)	15	12-Dec-18	26-Dec-18																					
A2810	Dismantling of Struts_S3 - 11 to 14	8	27-Dec-18	03-Jan-19																					
A2830	Backfilling Works to S2 (6040m3) @400m3 (G)	16	04-Jan-19	19-Jan-19																					
A2840	Dismantling of Struts_S2 - 10 to 14	8	19-Jan-19	26-Jan-19																					
A2850	Backfilling Works to S1 (3370m3) @400m3 (H)	9	27-Jan-19	04-Feb-19																					
A2860	Dismantling of Struts_S1 - 21 to 22 & DS1 to 4	6	04-Feb-19	09-Feb-19																					
A2870	Demolition of Dwall (100mL)	10	10-Feb-19	19-Feb-19																					
Miscellaneous Works																									
K-1A-MWS-1000	Miscellaneous works - Removal of SUS Flasework and Formwork	60	20-Feb-19	20-Apr-19																					
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																									
Construction of District Cooling System																									
Construction of DCS Works at Zone 2																									
SCR2760	DCS at Zone 2 Bay 2 to Bay 4 (CH35 - CH110)	25	14-Dec-18	15-Jan-19																					
SCR2770	DCS at Zone 2 Bay 1 (CH20 - CH35)	44	10-Dec-18	01-Feb-19																					
Construction of DCS Works at Zone 3																									
SCR2730	Zone 3 DCS (3 x 900) south of Gate 1 bridge (CH140 - CH190)	0	31-Oct-18 A	26-Nov-18 A																					
SCR2740	Zone 3 DCS (3 x 900) westbound (CH110 - CH140)	0	12-Nov-18 A	29-Nov-18 A																					
SCR2750	Zone 3 DCS (3 x 900) westbound (CH190 - CH270)	23	10-Dec-18	08-Jan-19																					
Construction of DCS Works at Zone 4																									
SCR2321	Construction of DCS Valve Pit	50	10-Aug-18 A	30-Jan-19																					
SCR2323	ELS for DCS (Outside of SUS)	48	14-Dec-18	14-Feb-19																					

Activity ID	Activity Name	Rem Dur	Start	Finish	November					December					January					February					March					
					28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	03							
SCR2325	Form wall opening for DCS CYS Section	16	23-Jan-19	13-Feb-19																										
SCR2327	Zone 4 DCS Works (CH270 - CH330 & CYS Section)	61	31-Jan-19	16-Apr-19																										
Section 4A of the Works-Construction of Subway A (Subject to Excision)																														
Bay 1 to Bay 3																														
SCR1910	ELS for Subway A Bay 1 (west of D-wall)	30	30-Nov-18	07-Jan-19																										
SCR1920	Form wall opening for Subway A	27	08-Jan-19	11-Feb-19																										
SCR1930	Construction of Subway A Bay 1 (west of D-wall)	67	12-Feb-19	06-May-19																										
SCR1940	ELS for Subway A Bay 3 (east of D-wall)	20	15-Nov-18 A	22-Dec-18																										
SCR1950	Form wall opening for Subway A	32	24-Dec-18	01-Feb-19																										
SCR1960	Construction of Subway A Bay 3 (east of D-wall)	67	02-Feb-19	29-Apr-19																										
SCR1970	Construction of Subway A Bay 2 (within SUS)	66	30-Nov-18	21-Feb-19																										
Section 4B of the Works- Construction of Subway B (Subject to Excision)																														
Bay 1 & 2																														
K-4B-BAY-3100	Handover of Portion B	0		30-Nov-18*																										
Bay 3 & 4																														
K-4B-BAY-3335	Excavation and Lateral Support works for Bay 4 (Stage 2)	5	01-Nov-18 A	05-Dec-18																										
K-4B-BAY-3340	Casting Blinding Layer for Bay 4	5	06-Dec-18	11-Dec-18																										
K-4B-BAY-3350	Construction of Base Slab at Bay 4	12	12-Dec-18	27-Dec-18																										
K-4B-BAY-3360	Construction of Wall and Top Slab at Bay 4	17	28-Dec-18	17-Jan-19																										
K-4B-BAY-3370	Backfilling Works (Bay 4)	5	18-Jan-19	23-Jan-19																										
K-4B-BAY-3380	Miscellaneous works of Subway B (internal remedial works)	70	24-Jan-19	23-Apr-19																										
Section 5 of the Works-Completion of All Landscape Softworks																														
K-05-LCS-1000	Procurement of plant species	90	30-Nov-18	27-Feb-19																										
Section 7 of the Works-Preservation and Protection of Existing Trees																														
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	330	04-Jan-16 A	25-Oct-19																										