


- Milestone
- Planned Bar
- Critical Activity
- Actual Milestone
- Actual Work

## ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

### Three Months Rolling Programme (Jun-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu




- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

## ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

### Three Months Rolling Programme (Jun-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu



- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

## ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

### Three Months Rolling Programme (Jun-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu












Activity Name	Dur	Start	Finish	2022																																								
				February					March					April					May					June					July					August					September					October
				30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	
11.1.2 Complete tunnel excavation 0.3 by length	0		12-Feb-22 A	◆ 11.1.2 Complete tunnel excavation 0.3 by length																																								
11.1.2 Complete tunnel excavation 0.4 by length	0		13-May-22 A	◆ 11.1.2 Complete tunnel excavation 0.4 by length																																								
11.1.2 Complete tunnel excavation 0.5 by length	0		13-Jun-22 A	◆ 11.1.2 Complete tunnel excavation 0.5 by length																																								
11.1.3 Complete tunnel excavation 0.6 by length	0		26-Aug-22	◆ 11.1.3 Complete tunnel excavation 0.6 by length																																								
11.1.5 Complete tunnel excavation 0.7 by length	0		20-Sep-22	◆ 11.1.5 Complete tunnel excavation 0.7 by length																																								
11.1.7 Complete tunnel excavation 0.8 by length	0		15-Oct-22	◆ 11.1.7 Complete tunnel excavation 0.8 by length																																								
<b>12.1 Drill and Blast Tunnel</b>	177	14-Mar-22 A	13-Apr-22 A																																									
12.1.10 Complete tunnel excavation 0.9 by length	0		14-Mar-22 A	◆ 12.1.10 Complete tunnel excavation 0.9 by length																																								
12.1.11 Complete tunnel excavation 1 by length	0		13-Apr-22 A	◆ 12.1.11 Complete tunnel excavation 1 by length																																								
<b>13.1 Lam Tin Interchange Works</b>	0	20-Oct-22	20-Oct-22																																									
13.1.1 Complete foundation	0		20-Oct-22*	◆ 13.1.1 Complete foundation																																								
<b>15.0 E&amp;M Design Works</b>	142	13-Jan-22 A	20-Aug-22																																									
15.0.25 Submit DDA for Tunnel lighting system	0		13-Jan-22 A	◆ 15.0.25 Submit DDA for Tunnel lighting system																																								
15.0.26 Approval DDA for Tunnel lighting system	0		20-Aug-22	◆ 15.0.26 Approval DDA for Tunnel lighting system																																								
<b>15.4 APS Works for Western Ventilation Building</b>	0	17-Sep-22	17-Sep-22																																									
15.4.1 Complete site delivery of DeNO2 filters	0		17-Sep-22*	◆ 15.4.1 Complete site delivery of DeNO2 filters																																								
15.4.3 Complete site delivery of electrostatic precipitation system	0		17-Sep-22*	◆ 15.4.3 Complete site delivery of electrostatic precipitation system																																								
15.4.5 Complete site delivery of wash down system	0		17-Sep-22*	◆ 15.4.5 Complete site delivery of wash down system																																								
15.4.7 Complete site delivery of support system	0		17-Sep-22*	◆ 15.4.7 Complete site delivery of support system																																								
<b>17.1 Works under Sections 6A, 6C and 12 and Associated Landscape Works</b>	66	09-Aug-22	28-Oct-22																																									
17.1.13 Complete footpath 0.25	0		09-Aug-22	◆ 17.1.13 Complete footpath 0.25																																								
17.1.15 Complete footpath 0.8	0		21-Sep-22	◆ 17.1.15 Complete footpath 0.8																																								
17.1.17 Complete street furnitures of at-grade roads 0.25	0		24-Sep-22	◆ 17.1.17 Complete street furnitures of at-grade roads 0.25																																								
17.1.16 Complete footpath 1	0		13-Oct-22	◆ 17.1.16 Complete footpath 1																																								
17.1.56 Complete landscaping works 0.5	0		28-Oct-22	◆ 17.1.56 Complete landscaping works 0.5																																								
<b>17.2 Irrigation System for Works under Sections 6A, 6C and 12 and As</b>	18	07-Oct-22	28-Oct-22																																									
17.2.1 Complete irrigation system 0.3	0		07-Oct-22	◆ 17.2.1 Complete irrigation system 0.3																																								
17.2.2 Complete irrigation system 0.6	0		28-Oct-22	◆ 17.2.2 Complete irrigation system 0.6																																								
<b>17.5 Remaining Stage 5 Infrastructure Works - Landscaped Elevated Viaduct</b>	119	13-Apr-22 A	26-Oct-22																																									
17.5.11 Complete concrete works of pile caps 0.5	0		13-Apr-22 A	◆ 17.5.11 Complete concrete works of pile caps 0.5																																								
17.5.16 Complete concrete works of piers 0.25	0		13-May-22 A	◆ 17.5.16 Complete concrete works of piers 0.25																																								
17.5.17 Complete concrete works of piers 0.5	0		13-Jun-22 A	◆ 17.5.17 Complete concrete works of piers 0.5																																								
17.5.29 Complete lift shaft A and B 0.5	0		05-Sep-22	◆ 17.5.29 Complete lift shaft A and B 0.5																																								
17.5.30 Complete lift shaft A and B 1	0		26-Sep-22	◆ 17.5.30 Complete lift shaft A and B 1																																								
17.5.18 Complete concrete works of piers 0.8	0		05-Oct-22	◆ 17.5.18 Complete concrete works of piers 0.8																																								
17.5.12 Complete concrete works of pile caps 0.8	0		14-Oct-22	◆ 17.5.12 Complete concrete works of pile caps 0.8																																								
17.5.21 Complete concrete works of deck 0.25	0		26-Oct-22	◆ 17.5.21 Complete concrete works of deck 0.25																																								
17.5.25 Complete prestressing works of deck 0.25	0		26-Oct-22	◆ 17.5.25 Complete prestressing works of deck 0.25																																								
<b>21.5 Establishment Works for Improvement Works at the Junctions of</b>	72	13-Apr-22 A	13-Apr-22 A																																									
21.5.3 Complete establishment works for 9 mths completion of softworks	0		13-Apr-22 A	◆ 21.5.3 Complete establishment works for 9 mths completion of softworks																																								

- ◆ Milestone
- ▬ Planned Bar
- ▬ Critical Activity
- ◆ Actual Milestone
- ▬ Actual Work

## ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron


### Three Months Rolling Programme (Jun-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu







- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

## ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

### Three Months Rolling Programme (Jun-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu











