

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
HKT2 P65Bis Programme DD 01Jan25		577	26-Nov-23 A	25-Jun-25			
Construction		577	26-Nov-23 A	25-Jun-25			
Trunk Road T2		577	26-Nov-23 A	25-Jun-25			
02 AtGrade Road -AGR		299	15-Jun-24 A	09-Apr-25			
Kiosk		117	15-Nov-24 A	09-Apr-25			
AGR1030	Kiosk - procurement, fabrication & delivery	85	15-Nov-24 A	28-Feb-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	01-Mar-25	20-Mar-25	Kiosk - On site installation		
AGR1070	Kiosk - Finishing works	16	20-Mar-25	09-Apr-25			
AGR - Road & Drainage works		299	15-Jun-24 A	09-Apr-25			
AGR1020	AGR - WB Drainage & Gully Installation	195	15-Jun-24 A	08-Feb-25	AGR - WB Drainage & Gully Installation		
AGR1021	AGR - TCSS Provision CH5860-5962	36	10-Feb-25	22-Mar-25	AGR - TCSS Prov		
AGR1040	AGR - EB Drainage & Gully Installation	49	10-Feb-25	08-Apr-25			
AGR1050	AGR - WB Road Side Barrier	60	09-Feb-25	09-Apr-25			
03 Depressed Road - DPR		136	30-Nov-24 A	14-Apr-25			
DPR - Structure Works		30	01-Jan-25	30-Jan-25			
DPR - Remaining Structure		30	01-Jan-25	30-Jan-25			
MJ		30	01-Jan-25	30-Jan-25			
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-Jan-25	30-Jan-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works		104	01-Jan-25	14-Apr-25			
Sign Gantry		59	01-Feb-25	31-Mar-25			
DPR10030	DPR - Sign Gantry & Civil Provision	59	01-Feb-25	31-Mar-25			
Street Furniture		31	01-Jan-25	31-Jan-25			
DPR10020	DPR - EB Road Barrier	31	01-Jan-25	31-Jan-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	31	01-Jan-25	31-Jan-25	DPR - WB Road Barrier		
Rising Main		84	02-Jan-25	14-Apr-25			
A229449960	Rising Main Steel Tower	14	02-Jan-25	17-Jan-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	17-Jan-25	08-Feb-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	08-Feb-25	14-Apr-25			
DPR - Final Works		122	30-Nov-24 A	31-Mar-25			
GRC Panel		122	30-Nov-24 A	31-Mar-25			
DPR10040	DPR - GRC Panel installation	122	30-Nov-24 A	31-Mar-25			
05 Supporting Underground Structure - SUS		76	01-Jan-25	17-Mar-25			
SUS - Tunnel Civil Works		76	01-Jan-25	17-Mar-25			
Eastbound TCW		76	01-Jan-25	17-Mar-25			
EB TCSS provision		24	01-Jan-25	24-Jan-25			
SUS10070	SUS EB - TCSS provision	24	01-Jan-25	24-Jan-25	SUS EB - TCSS provision		
EB Road Barrier		45	01-Feb-25	17-Mar-25			
SUS10060	SUS EB - Road Barrier	45	01-Feb-25	17-Mar-25*	SUS EB - Road Barrier		
Westbound TCW		76	01-Jan-25	17-Mar-25			
WB TCSS provision		24	01-Jan-25	24-Jan-25			
SUS10090	SUS WB - TCSS provision	24	01-Jan-25	24-Jan-25	SUS WB - TCSS provision		
WB Road Barrier		76	01-Jan-25	17-Mar-25			
A229450170	Design issue	31	01-Jan-25	31-Jan-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	01-Feb-25	17-Mar-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC		209	28-Sep-24 A	24-Apr-25			
LSCC - Structure works		193	28-Sep-24 A	08-Apr-25			
Cut & Cover Tunnel		61	01-Dec-24 A	30-Jan-25			
C&C OHVD		61	01-Dec-24 A	30-Jan-25			
LSCC10215	C&C WB OHVD - Pour 2 (6m)	33	01-Dec-24 A	03-Jan-25 A	C&C WB OHVD - Pour 2 (6m)		
LSCC10235	C&C EB OHVD - Pour 2 (6m)	30	01-Jan-25	30-Jan-25	C&C EB OHVD - Pour 2 (6m)		
Launching Shaft		193	28-Sep-24 A	08-Apr-25			
Late Stitch/C&C		115	15-Dec-24 A	08-Apr-25			
LSCC10330	4. Late Stitch/C&C - WB Base Slab to Road Slab (NCPS)	31	15-Dec-24 A	14-Jan-25	4. Late Stitch/C&C - WB Base Slab to Road Slab (NCPS)		
LSCC10340	5. Late Stitch/C&C - WB NCPS Walls	14	15-Jan-25	28-Jan-25	5. Late Stitch/C&C - WB NCPS Walls		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan25-Mar25)




Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
LSCC10350	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	14	29-Jan-25	11-Feb-25		6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	
LSCC10360	7. Late Stitch/C&C - CPS Middle wall	14	12-Feb-25	25-Feb-25		7. Late Stitch/C&C - CPS Middle wall	
LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	14	26-Feb-25	11-Mar-25		7a. Late Stitch/C&C - Remaining Base Slab	
LSCC10390	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	14	12-Mar-25	25-Mar-25		8. Late St	
LSCC10400	9. Late Stitch/C&C - EB NCPS Walls	14	26-Mar-25	08-Apr-25			
Headwall/TSS		151	28-Sep-24 A	25-Feb-25			
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	102	28-Sep-24 A	07-Jan-25	Late Stitch/TSS - BRL slab - Curved formwork		
LSCC10369	Preparation works and UU diversion at NCPS	7	08-Jan-25	14-Jan-25	Preparation works and UU diversion at NCPS		
LSCC10370	Late Stitch/TSS - NCPS Curved Wall	21	15-Jan-25	04-Feb-25	Late Stitch/TSS - NCPS Curved Wall		
LSCC10380	Late Stitch/TSS - CPS Curved Middle Wall	21	05-Feb-25	25-Feb-25	Late Stitch/TSS - CPS Curved Middle Wall		
LS - Miscellaneous Structural Openings		87	01-Jan-25	28-Mar-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Feb-25	25-Feb-25			
A229448630	Clearance and Massfill the trench	14	12-Feb-25	25-Feb-25		Clearance and Massfill the trench	
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Jan-25	11-Feb-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Jan-25	11-Feb-25	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn		31	26-Feb-25	28-Mar-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	26-Feb-25	04-Mar-25		EB & WB in situ Service Gallery CPS - Part 1	
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	05-Mar-25	11-Mar-25		EB & WB in situ Service Gallery CPS - Part 2	
A229448581	Road Diversion	3	12-Mar-25	14-Mar-25		Road Diversion	
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	15-Mar-25	21-Mar-25		EB & WB in situ Ser	
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	22-Mar-25	28-Mar-25		EE	
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		49	01-Jan-25	18-Feb-25			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Jan-25*	28-Jan-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Jan-25	18-Feb-25	Stage 1a - Emergency staircase corridor RC works		
LSCC - Backfilling & Dwall Dismantling		206	01-Oct-24 A	24-Apr-25			
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 3	123	01-Oct-24 A	31-Jan-25	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 30000m3		
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Feb-25	17-Mar-25	D-wall dismantling at LCS side		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	18-Mar-25	24-Apr-25			
LSCC - Tunnel Civil Works		42	01-Mar-25	11-Apr-25			
Westbound TCW		42	01-Mar-25	11-Apr-25			
LSCC10040	LSCC WB - Road Barrier*	14	01-Mar-25*	14-Mar-25		LSCC WB - Road Barrier*	
LSCC10060	LSCC WB - Fireboard	14	15-Mar-25	28-Mar-25			
LSCC10080	LSCC WB - E&M brackets	14	29-Mar-25	11-Apr-25			
07 Tunnel Sub-sea (TSS)		517	26-Nov-23 A	26-Apr-25			
Tunnel Advance Excavation - D&Br from CKL		59	01-Jan-25	28-Feb-25			
Eastbound Pilot Tunnel		59	01-Jan-25	28-Feb-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	59	01-Jan-25	28-Feb-25	EB CKL - Pilot tunnel enlargement (Benching)		
CKL1140	EB CKL - Pilot tunnel enlargement (Heading) 10m	59	01-Jan-25	28-Feb-25	EB CKL - Pilot tunnel enlargement (Heading) 10m		
Westbound Pre-Tunnel		32	01-Jan-25	01-Feb-25			
CKL1100	WB CKL - TBM BT Civil Provision	32	01-Jan-25	01-Feb-25	WB CKL - TBM BT Civil Provision		
Tunnel Excavation - TBM from Kai Tak		418	11-Feb-24 A	03-Apr-25			
Eastbound (EB) - TBM S1282		414	11-Feb-24 A	30-Mar-25			
TBM Tunnelling		414	11-Feb-24 A	30-Mar-25			
CP21-26		414	11-Feb-24 A	30-Mar-25			
EBTBM1250	EB TBM stop (restart target under review due to uncertainty)	414	11-Feb-24 A	30-Mar-25			
Westbound (WB) - TBM S1281		144	11-Nov-24 A	03-Apr-25			
TBM Tunnelling		144	11-Nov-24 A	03-Apr-25			
CP26-31		144	11-Nov-24 A	03-Apr-25			
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	127	11-Nov-24 A	17-Mar-25	WB TBM Stoppage at CH8829		
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	17	18-Mar-25	03-Apr-25			
Tunnel Civil Works before TBM breakthrough		517	26-Nov-23 A	26-Apr-25			
Eastbound (EB)		517	26-Nov-23 A	26-Apr-25			
Service Gallery		322	08-Mar-24 A	26-Apr-25			
CP21-26		322	08-Mar-24 A	26-Apr-25			
A229446190	EB TSS - ISIG Stoppage at CH8446	322	08-Mar-24 A	26-Apr-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan25-Mar25)



Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
Below Road Level Installation							
FSI Room							
FSI Room 3 @ CP14							
A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-Jan-25	21-Jan-25	EB TSS - FSI Room 3 - civil works (completed)		
FSI Room 5 @ CP16							
A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-Jan-25	21-Jan-25	EB TSS - FSI Room 5 - civil works (completed)		
FSI Room 7 @ CP21							
A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-Jan-25	21-Jan-25	EB TSS - FSI Room 7 - civil works (completed)		
Low Point @ CP12							
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-Jan-25	28-Jan-25	EB TSS - Low Point Sump Pit - RC works (completed)		
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-Jan-25	28-Jan-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
Corbel							
CP21-26							
A229415982	EB TSS - Corbel Stoppage at CP23	429	26-Nov-23 A	27-Jan-25	EB TSS - Corbel Stoppage at CP23		
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Jan-25	08-Feb-25	EB TSS - Corbel Structure up to CP24		
OHVD							
TC305	EB - ISSG Transfer & Reassembly (subject to ISSG availability)	14	20-Jan-25*	02-Feb-25	EB - ISSG Transfer & Reassembly (subject to ISSG availability)		
TC320	EB TSS - OHVD up to CP24	4	03-Feb-25	06-Feb-25	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	07-Feb-25	10-Feb-25	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	11-Feb-25	14-Feb-25	EB TSS - OHVD up to CP26		
Road Barrier							
NCPS							
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Jan-25	08-Jan-25	EB TSS - Road Barrier NCPS from CP22 to CP23		
Westbound (WB)							
Service Gallery							
CP26-31							
A229424680	WB TSS - Service Gallery up to CP 27	8	01-Jan-25	08-Jan-25	WB TSS - Service Gallery up to CP 27		
Below Road Level Installation							
Corbel							
CP21-26							
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	09-Jan-25	24-Jan-25	WB TSS - Corbel Structure & Curing up to CP27		
OHVD							
CP26-30							
TC3120	WB TSS - OHVD up to CP25	4	17-Jan-25	20-Jan-25	WB TSS - OHVD up to CP25		
TC3130	WB TSS - OHVD up to CP26	4	25-Jan-25	28-Jan-25	WB TSS - OHVD up to CP26		
TC3140	WB TSS - OHVD up to CP27	4	02-Feb-25	05-Feb-25	WB TSS - OHVD up to CP27		
Fire Board - Tunnel Crown							
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	130	01-Sep-24 A	08-Jan-25	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Jan-25	16-Jan-25	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Jan-25	24-Jan-25	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Jan-25	01-Feb-25	WB TSS - Fire board - Tunnel Crown up to CP28		
Road Barrier							
A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-Jan-25	09-Jan-25	WB TSS - Road Barrier CPS up to CP26		
CPS							
TC10800	WB TSS - Road Barrier CPS at CH8381	233	13-May-24 A	01-Jan-25	WB TSS - Road Barrier CPS at CH8381		
NCPS							
TC11000	WB TSS - Road Barrier NCPS at CH8318	226	20-May-24 A	01-Jan-25	WB TSS - Road Barrier NCPS at CH8318		
E&M Brackets							
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Jan-25	06-Jan-25	WB TSS - E&M Brackets up to CP23		
Tunnel Civil Works after TBM breakthrough							
Eastbound (EB)							
Fire Board - Tunnel Crown with deletion up to Ch8850							
CP21-26							
TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	07-Feb-25	15-Feb-25	EB TSS - Fire Board - Tunnel Crown up to CP24		
TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	16-Feb-25	24-Feb-25	EB TSS - Fire Board - Tunnel Crown up to CP25		
TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	25-Feb-25	05-Mar-25	EB TSS - Fire Board - Tunnel Crown up to CP26		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan25-Mar25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
08 CKL Tunnel		148	25-Nov-24 A	21-Apr-25			
Tunnel Structure before TBM breakthrough		73	25-Nov-24 A	05-Feb-25			
Eastbound (EB)		73	25-Nov-24 A	05-Feb-25			
EB Type C		42	25-Nov-24 A	15-Jan-25			
OHVD		42	25-Nov-24 A	15-Jan-25			
A2050	EB Type C - OHVD Formwork Modification & Relocation	42	25-Nov-24 A	15-Jan-25	EB Type C - OHVD Formwork Modification & Relocation		
EB Type AD&Br		21	16-Jan-25	05-Feb-25			
OHVD		21	16-Jan-25	05-Feb-25			
A1800	EB D&Br - A1 OHVD Bay 5	21	16-Jan-25	05-Feb-25	EB D&Br - A1 OHVD Bay 5		
Tunnel Civil Works before TBM breakthrough		111	01-Jan-25	21-Apr-25			
Eastbound (EB)		111	01-Jan-25	21-Apr-25			
EB Type A		42	11-Feb-25	25-Mar-25			
A229444530	EB - Type A - Road Barrier	36	11-Feb-25	25-Mar-25	EB - Type A - Road Barrier		
A8980	CKL EB Type A - E&M Bracket	39	15-Feb-25	25-Mar-25	CKL EB Type A - E&M Bracket		
EB Type C		111	01-Jan-25	21-Apr-25			
A229450140	CKL EB Type C - MIMEP module installation	6	01-Jan-25	06-Jan-25	CKL EB Type C - MIMEP module installation		
A229444520	CKL EB Type C2/C3 - Road Barrier	27	16-Jan-25	11-Feb-25	CKL EB Type C2/C3 - Road Barrier		
A229450120	CKL EB Type C2/C3 - Black paint	7	11-Feb-25	18-Feb-25	CKL EB Type C2/C3 - Black paint		
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	26-Mar-25	21-Apr-25	CKL EB Type C2/C3 - E&M Bracket		
EB Type AD&Br		36	02-Jan-25	15-Feb-25			
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-Jan-25	15-Feb-25	EB Type A Dr&BI - MIMEP module installation		
EB EVB Portal		7	03-Feb-25	09-Feb-25			
A229450160	CKL EB EVB Portal - Black paint	7	03-Feb-25	09-Feb-25	CKL EB EVB Portal - Black paint		
Westbound (WB)		14	01-Feb-25	14-Feb-25			
WB Type A		14	01-Feb-25	14-Feb-25			
E&M Brackets		14	01-Feb-25	14-Feb-25			
A229450100	CKL WB - E&M Bracket up to CP32	14	01-Feb-25	14-Feb-25	CKL WB - E&M Bracket up to CP32		
Branch Tunnel (S01)		31	01-Jan-25	31-Jan-25			
E&M Brackets		31	01-Jan-25	31-Jan-25			
A229450090	CKL BT - E&M Bracket	31	01-Jan-25	31-Jan-25	CKL BT - E&M Bracket		
09 Cross Passages		133	01-Jan-25	13-May-25			
Cross Passages @ CKL Tunnel (CP30 to CP33)		133	01-Jan-25	13-May-25	Cross Passages @ CKL Tunnel (CP30 to CP33)		
10 East Ventilation Building - EVB		382	15-Mar-24 A	31-Mar-25			
Structure Works		145	05-Oct-24 A	26-Feb-25			
LG2/F Walls & LG1/F Slab		72	23-Nov-24 A	02-Feb-25			
EVB1320	EVB - Portal Wall EB	50	23-Nov-24 A	11-Jan-25	EVB - Portal Wall EB		
EVB1715	EVB - Portal Wall WB	12	01-Jan-25	12-Jan-25	EVB - Portal Wall WB		
EVB1800	EVB - Falsework removal	21	13-Jan-25	02-Feb-25	EVB - Falsework removal		
R/F Walls & UR/F Slab		145	05-Oct-24 A	26-Feb-25			
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	05-Oct-24 A	29-Jan-25	EVB - RC works (R/F wall & UR/F slab)		
EVB1520	EVB - Remaining Planter Walls	28	30-Jan-25	26-Feb-25	EVB - Remaining Planter Walls		
ABWF Works		142	10-Nov-24 A	31-Mar-25			
ABWF - Door & Louvre installation		142	10-Nov-24 A	31-Mar-25			
EVB1510	EVB - Door installation	47	01-Jan-25*	16-Feb-25	EVB - Door installation		
EVB1530	EVB - Louvre installation	142	10-Nov-24 A	31-Mar-25	EVB - Louvre installation		
E&M Works (by BYME)		283	15-Mar-24 A	27-Feb-25			
EVB1210	EVB - E&M works (B/F)	240	15-Mar-24 A	04-Jan-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	215	26-Apr-24 A	13-Jan-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	199	21-May-24 A	16-Jan-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	170	10-Jul-24 A	03-Feb-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	167	07-Aug-24 A	27-Feb-25	EVB - E&M works (G/F)		
Statutory Procedures		185	11-Sep-24 A	14-Mar-25			
GBP & VAC submission		46	24-Dec-24 A	07-Feb-25			
EVB1580	VAC submission & 3 mth approval period by FSD	46	24-Dec-24 A	07-Feb-25	VAC submission & 3 mth approval period by FSD		
Power Energization		35	29-Nov-24 A	03-Jan-25 A			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan25-Mar25)




Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
EVB1395	CLP Cable Lead in connection + cable laying + T&C	35	29-Nov-24 A	03-Jan-25 A	CLP Cable Lead in connection + cable laying + T&C		
Dangerous Goods Licenses		7	01-Jan-25	07-Jan-25			
EVB1340	Issuance of Certificate from FSD	7	01-Jan-25	07-Jan-25	Issuance of Certificate from FSD		
Lift Installation		160	11-Sep-24 A	17-Feb-25			
EVB1370	Lift Shaft - Lift Installation (by OTIS)	120	11-Sep-24 A	08-Jan-25	Lift Shaft - Lift Installation (by OTIS)		
EVB1430	Lift Shaft - T&C & LE5 submission	28	09-Jan-25	05-Feb-25	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	06-Feb-25	17-Feb-25	EMSD inspection & Issue Use Permit		
FS Water Supply		73	01-Jan-25	14-Mar-25			
EVB1410	EVB - Final Watermain installation after given full access	19	01-Jan-25	19-Jan-25	EVB - Final Watermain installation after given full access		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	20-Jan-25	17-Feb-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	18-Feb-25	01-Mar-25	EVB - Water sampling test (by WSD)		
EVB1490	EVB - Watermeter installation	11	04-Mar-25	14-Mar-25	EVB - Watermeter installation		
11 Tunnel E&M Installation		317	12-Aug-24 A	25-Jun-25			
E&M - Cabling works		317	12-Aug-24 A	25-Jun-25			
AGR & DPR		120	01-Feb-25	31-May-25			
DPR10060	DPR - EB E&M Installation	120	01-Feb-25	31-May-25			
DPR10080	DPR - WB E&M Installation	120	01-Feb-25	31-May-25			
SUS to CKL		317	12-Aug-24 A	25-Jun-25			
Eastbound		238	20-Sep-24 A	15-May-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	162	20-Sep-24 A	28-Feb-25	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Jan-25*	31-Mar-25			
E&MC1010	EB SUS - E&M Installation	181	22-Oct-24 A	20-Apr-25			
E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Feb-25	15-May-25			
Westbound		317	12-Aug-24 A	25-Jun-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	194	12-Aug-24 A	21-Feb-25	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	181	27-Sep-24 A	27-Mar-25	WB TSS - CP11-16 E&M installation		
E&MC1030	WB SUS - E&M Installation	189	25-Oct-24 A	01-May-25			
E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Feb-25	11-May-25			
E&MC1090	WB TSS - CP21-24 E&M installation	90	27-Mar-25	25-Jun-25			
14 Projectwide Final Works		82	01-Jan-25	23-Mar-25			
Tunnel Cladding (VE Panel)		82	01-Jan-25	23-Mar-25			
Eastbound		23	01-Mar-25	23-Mar-25			
Typical Subframe & Niche		23	01-Mar-25	23-Mar-25			
VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	03-Mar-25*	09-Mar-25	VE Panel - Niche - EB TSS CP7-12 CPS		
VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	10-Mar-25*	16-Mar-25	VE Panel - Niche - EB TSS CP12-17 CPS		
VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	01-Mar-25*	21-Mar-25	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS		
VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	17-Mar-25*	23-Mar-25	VE Panel - Niche - EB TSS CP17-22 CPS		
Westbound		61	01-Jan-25	02-Mar-25			
Typical Subframe & Niche		61	01-Jan-25	02-Mar-25			
VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS	12	01-Jan-25*	12-Jan-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
VE10381	VE Panel - Niche - WB CKL CP32	14	01-Jan-25	14-Jan-25	VE Panel - Niche - WB CKL CP32		
VE10401	VE Panel - Niche - WB TSS CP7-12 CPS	7	03-Feb-25*	09-Feb-25	VE Panel - Niche - WB TSS CP7-12 CPS		
VE10391	VE Panel - Niche - WB TSS CP12-17 CPS	7	10-Feb-25*	16-Feb-25	VE Panel - Niche - WB TSS CP12-17 CPS		
VE10411	VE Panel - Niche - WB TSS CP17-22 CPS	7	17-Feb-25	23-Feb-25	VE Panel - Niche - WB TSS CP17-22 CPS		
VE10421	VE Panel - Niche - WB SUS CPS	7	24-Feb-25	02-Mar-25	VE Panel - Niche - WB SUS CPS		
Infrastructure Works		434	24-Feb-24 A	02-May-25			
05 Common Utility Enclosure (CUE) (KD-39)		44	21-Nov-24 A	14-Jan-25			
VO - Plantroom for CUE Sprinkler System		44	21-Nov-24 A	14-Jan-25			
Overall T&C and FSI		44	21-Nov-24 A	14-Jan-25			
CUE10551	Waiting Period for Issuance of Certificate	44	21-Nov-24 A	14-Jan-25	Waiting Period for Issuance of Certificate		
06 Road S20		47	22-Nov-24 A	07-Jan-25			
VO - KFR Watermain modification		47	22-Nov-24 A	07-Jan-25			
A229449010	Reinstatement	47	22-Nov-24 A	07-Jan-25	Reinstatement		
07 Road L10(N)		122	01-Jan-25	02-May-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan25-Mar25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
L10(N) Landscape (KD-26)							
LN10110	L10(N) - Landscape softwork (TBC)	26	04-Feb-25	05-Mar-25			L10(N) - Landscape softwork (TBC)
L10(N) Remaining works							
LN10100	Road L10N - Drainage T&C	21	01-Jan-25	21-Jan-25			Road L10N - Drainage T&C
LN10140	Road L10N - Road Lighting	60	03-Mar-25	01-May-25			
LN10130	Road L10N - Street furniture & road signage	61	03-Mar-25	02-May-25			
08 Road L10(S) & L18							
L10(S) & L18 Landscape (KD-24)							
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Jan-25	03-Feb-25			L10 (S) & L18 - Landscape softwork (TBC)
L10(S) & L18 Remaining works							
Miscellaneous road works							
A229448740	Street furniture & road signage	108	15-Nov-24 A	02-Mar-25			Street furniture & road signage
A229448760	L10 (S) & L18 - Road Lighting	61	01-Jan-25*	02-Mar-25			L10 (S) & L18 - Road Lighting
Preparation for road opening							
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Jan-25	14-Jan-25			L10 (S) & L18 - Diversion of public footpath
A229448720	Container walkway removal	21	15-Jan-25	04-Feb-25			Container walkway removal
A229448721	L10 (S) & L18 - Drainage T&C	36	05-Feb-25	12-Mar-25			L10 (S) & L18 - Drainage T&C
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	13-Mar-25	01-Apr-25			
Roadside Area adjacent to L10(S)							
Roadworks							
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Jan-25	30-Jan-25			Roadside Area adjacent to L10S - Road works
Landscape							
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	06-Mar-25	04-Apr-25			
09 Footbridge FB-02 (KD-17 achieved)							
FB-02 Remaining works							
FB211110	Soft landscape	28	01-Jan-25	28-Jan-25			Soft landscape
FB211080	HyD VO - Drainage Enhancement	99	22-Oct-24 A	29-Jan-25			HyD VO - Drainage Enhancement
FB211060	FB-02 Cladding	345	24-Feb-24 A	01-Feb-25			FB-02 Cladding
KF64 reinstatement							
FB211120	KF64 reinstatement - Canopy	30	01-Jan-25*	30-Jan-25			KF64 reinstatement - Canopy
FB211130	KF64 reinstatement - Finishing works	30	31-Jan-25	01-Mar-25			KF64 reinstatement - Finishing works

- ◆ Milestones
- Planned Bar
- Actual Bar



Activity ID	Activity Name	Dur	Start	Finish	2025		
					Feb	Mar	Apr
HKT2 Pre-P75 Programme DD 01Feb25		608	26-Nov-23 A	26-Jul-25			
Construction		608	26-Nov-23 A	26-Jul-25			
Trunk Road T2		608	26-Nov-23 A	26-Jul-25			
02 AtGrade Road -AGR		331	15-Jun-24 A	12-May-25			
Kiosk		140	15-Nov-24 A	12-May-25			
AGR1030	Kiosk - procurement, fabrication & delivery	108	15-Nov-24 A	27-Mar-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	28-Mar-25	17-Apr-25	Kiosk - On site installation		
AGR1070	Kiosk - Finishing works	16	17-Apr-25	12-May-25			
AGR - Road & Drainage works		330	15-Jun-24 A	10-May-25			
AGR1020	AGR - WB Drainage & Gully Installation	218	15-Jun-24 A	07-Mar-25	AGR - WB Drainage & Gully Installation		
AGR1021	AGR - TCSS Provision CH5860-5962	36	08-Mar-25	23-Apr-25	AGR - TCSS P		
AGR1120	AGR - EB Subbase	11	15-Apr-25*	30-Apr-25			
AGR1050	AGR - WB Road Side Barrier	60	08-Mar-25	06-May-25			
AGR1040	AGR - EB Drainage & Gully Installation	49	08-Mar-25	10-May-25			
03 Depressed Road - DPR		168	30-Nov-24 A	16-May-25			
DPR - Structure Works		30	01-Feb-25	02-Mar-25			
DPR - Remaining Structure		30	01-Feb-25	02-Mar-25			
MJ		30	01-Feb-25	02-Mar-25			
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-Feb-25	02-Mar-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works		105	01-Feb-25	16-May-25			
Sign Gantry		59	04-Mar-25	01-May-25			
DPR10030	DPR - Sign Gantry & Civil Provision	59	04-Mar-25	01-May-25			
Street Furniture		31	01-Feb-25	03-Mar-25			
DPR10020	DPR - EB Road Barrier	31	01-Feb-25	03-Mar-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	31	01-Feb-25	03-Mar-25	DPR - WB Road Barrier		
Rising Main		84	01-Feb-25	16-May-25			
A229449960	Rising Main Steel Tower	14	01-Feb-25	17-Feb-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	17-Feb-25	07-Mar-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	07-Mar-25	16-May-25			
DPR - Final Works		153	30-Nov-24 A	01-May-25			
GRC Panel		153	30-Nov-24 A	01-May-25			
DPR10040	DPR - GRC Panel installation	153	30-Nov-24 A	01-May-25			
05 Supporting Underground Structure - SUS		76	01-Feb-25	17-Apr-25			
SUS - Tunnel Civil Works		76	01-Feb-25	17-Apr-25			
Eastbound TCW		76	01-Feb-25	17-Apr-25			
EB TCSS provision		24	01-Feb-25	24-Feb-25			
SUS10070	SUS EB - TCSS provision	24	01-Feb-25	24-Feb-25	SUS EB - TCSS provision		
EB Road Barrier		45	04-Mar-25	17-Apr-25			
SUS10060	SUS EB - Road Barrier	45	04-Mar-25	17-Apr-25*	SUS EB - Road Barrier		
Westbound TCW		76	01-Feb-25	17-Apr-25			
WB TCSS provision		24	01-Feb-25	24-Feb-25			
SUS10090	SUS WB - TCSS provision	24	01-Feb-25	24-Feb-25	SUS WB - TCSS provision		
WB Road Barrier		76	01-Feb-25	17-Apr-25			
A229450170	Design issue	31	01-Feb-25	03-Mar-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	04-Mar-25	17-Apr-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC		133	12-Jan-25 A	24-May-25			
LSCC - Structure works		104	12-Jan-25 A	25-Apr-25			
Cut & Cover Tunnel		30	01-Feb-25	02-Mar-25			
C&C OHVD		30	01-Feb-25	02-Mar-25			
LSCC10235	C&C EB OHVD - Pour 2 (6m)	30	01-Feb-25	02-Mar-25	C&C EB OHVD - Pour 2 (6m)		
Launching Shaft		104	12-Jan-25 A	25-Apr-25			
Late Stitch/C&C		84	01-Feb-25	25-Apr-25			
LSCC10350	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	14	01-Feb-25	14-Feb-25	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab		
LSCC10360	7. Late Stitch/C&C - CPS Middle wall	14	15-Feb-25	28-Feb-25	7. Late Stitch/C&C - CPS Middle wall		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb25-Apr25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Feb	Mar	Apr
LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	14	01-Mar-25	14-Mar-25		7a. Late Stitch/C&C - Remaining Base Slab	
LSCC10390	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	14	15-Mar-25	28-Mar-25		8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	
LSCC10400	9. Late Stitch/C&C - EB NCPS Walls	14	29-Mar-25	11-Apr-25		9. Late Stitch/C&C - EB NCPS Walls	
LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	14	12-Apr-25	25-Apr-25		9a. Late S	
Headwall/TSS		95	12-Jan-25 A	16-Apr-25			
LSCC10370	Late Stitch/TSS - EB	95	12-Jan-25 A	16-Apr-25	Late Stitch/TSS - EB		
LS - Miscellaneous Structural Openings		73	01-Feb-25	14-Apr-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	15-Mar-25	28-Mar-25			
A229448630	Clearance and Massfill the trench	14	15-Mar-25	28-Mar-25		Clearance and Massfill the trench	
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Feb-25	14-Mar-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Feb-25	14-Mar-25	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn		31	01-Feb-25	03-Mar-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Feb-25	07-Feb-25	EB & WB in situ Service Gallery CPS - Part 1		
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Feb-25	14-Feb-25	EB & WB in situ Service Gallery CPS - Part 2		
A229448581	Road Diversion	3	15-Feb-25	17-Feb-25	Road Diversion		
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Feb-25	24-Feb-25	EB & WB in situ Service Gallery NCPS - Part 1		
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Feb-25	03-Mar-25	EB & WB in situ Service Gallery NCPS - Part 2		
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		73	01-Feb-25	14-Apr-25			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Feb-25*	28-Feb-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	01-Mar-25	21-Mar-25	Stage 1a - Emergency staircase corridor RC works		
A229448660	Stage 2 - Closing out the opening (after SG installation completion	14	01-Apr-25*	14-Apr-25	Stage 2 - Closing out the opening (after		
LSCC - Backfilling & Dwall Dismantling		113	01-Feb-25	24-May-25			
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Feb-25	17-Mar-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	18-Mar-25	24-Apr-25	D-wall disma		
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	18	25-Apr-25	13-May-25			
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt	30	25-Apr-25	24-May-25			
LSCC - Tunnel Civil Works		70	01-Mar-25	09-May-25			
Eastbound TCW		39	01-Apr-25	09-May-25			
LSCC10050	LSCC EB - Road Barrier*	15	01-Apr-25*	15-Apr-25	LSCC EB - Road Barrier*		
LSCC10070	LSCC EB - Fireboard	12	16-Apr-25	27-Apr-25	LSCC		
LSCC10090	LSCC EB - E&M brackets	12	28-Apr-25	09-May-25			
Westbound TCW		48	01-Mar-25	17-Apr-25			
LSCC10040	LSCC WB - Road Barrier*	14	01-Mar-25*	14-Mar-25	LSCC WB - Road Barrier*		
LSCC10060	LSCC WB - Fireboard	14	15-Mar-25	28-Mar-25	LSCC WB - Fireboard		
LSCC10080	LSCC WB - E&M brackets	14	29-Mar-25	11-Apr-25	LSCC WB - E&M brackets		
LSCC10100	LSCC WB - TCSS provision	6	12-Apr-25	17-Apr-25	LSCC WB - TCSS provision		
07 Tunnel Sub-sea (TSS)		560	26-Nov-23 A	07-Jun-25			
Tunnel Advance Excavation - D&Br from CKL		59	01-Feb-25	31-Mar-25			
Eastbound Pilot Tunnel		59	01-Feb-25	31-Mar-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	59	01-Feb-25	31-Mar-25	EB CKL - Pilot tunnel enlargement (Benching)		
CKL1140	EB CKL - Pilot tunnel enlargement (Heading)	59	01-Feb-25	31-Mar-25	EB CKL - Pilot tunnel enlargement (Heading)		
Westbound Pre-Tunnel		32	01-Feb-25	04-Mar-25			
CKL1100	WB CKL - TBM BT Civil Provision	32	01-Feb-25	04-Mar-25	WB CKL - TBM BT Civil Provision		
Tunnel Excavation - TBM from Kai Tak		483	11-Feb-24 A	07-Jun-25			
Eastbound (EB) - TBM S1282		483	11-Feb-24 A	07-Jun-25			
TBM Tunnelling		483	11-Feb-24 A	07-Jun-25			
CP21-26		414	11-Feb-24 A	30-Mar-25			
EBTBM1250	EB TBM stop	414	11-Feb-24 A	30-Mar-25	EB TBM stop		
CP26-30		69	31-Mar-25	07-Jun-25			
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	31-Mar-25	25-Apr-25	EB TBM T		
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	26-Apr-25	07-Jun-25			
Westbound (WB) - TBM S1281		166	11-Nov-24 A	25-Apr-25			
TBM Tunnelling		166	11-Nov-24 A	25-Apr-25			
CP26-31		166	11-Nov-24 A	25-Apr-25			
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	110	11-Nov-24 A	28-Feb-25	WB TBM Stoppage at CH8829 (Pilot tunnel section)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb25-Apr25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Feb	Mar	Apr
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	17	01-Mar-25	17-Mar-25		WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	
A229449563	WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)	39	18-Mar-25	25-Apr-25		WB TBM	
Tunnel Civil Works before TBM breakthrough		535	26-Nov-23 A	13-May-25			
Eastbound (EB)		535	26-Nov-23 A	13-May-25			
Service Gallery		335	08-Mar-24 A	13-May-25			
CP21-26		335	08-Mar-24 A	13-May-25			
A229446190	EB TSS - ISIG Stoppage at CH8446	322	08-Mar-24 A	26-Apr-25		EB TSS	
A229428552	EB TSS - Service Gallery up to CP 25	13	26-Apr-25	13-May-25			
Below Road Level Installation		28	01-Feb-25	28-Feb-25			
Corbel		469	26-Nov-23 A	08-Mar-25			
CP21-26		469	26-Nov-23 A	08-Mar-25			
A229415982	EB TSS - Corbel Stoppage at CP23	460	26-Nov-23 A	27-Feb-25		EB TSS - Corbel Stoppage at CP23	
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Feb-25	08-Mar-25		EB TSS - Corbel Structure up to CP24	
OHVD		26	01-Feb-25	26-Feb-25			
TC305	EB - ISSG Assembly (subject to ISSG availability)	14	01-Feb-25*	14-Feb-25		EB - ISSG Assembly (subject to ISSG availability)	
TC320	EB TSS - OHVD up to CP24	4	15-Feb-25	18-Feb-25		EB TSS - OHVD up to CP24	
TC330	EB TSS - OHVD up to CP25	4	19-Feb-25	22-Feb-25		EB TSS - OHVD up to CP25	
TC340	EB TSS - OHVD up to CP26	4	23-Feb-25	26-Feb-25		EB TSS - OHVD up to CP26	
Road Barrier		8	01-Feb-25	08-Feb-25			
NCPS		8	01-Feb-25	08-Feb-25			
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Feb-25	08-Feb-25		EB TSS - Road Barrier NCPS from CP22 to CP23	
Westbound (WB)		300	13-May-24 A	08-Mar-25			
Service Gallery		8	01-Feb-25	08-Feb-25			
CP26-31		8	01-Feb-25	08-Feb-25			
A229424680	WB TSS - Service Gallery up to CP 27	8	01-Feb-25	08-Feb-25		WB TSS - Service Gallery up to CP 27	
Below Road Level Installation		28	01-Feb-25	28-Feb-25			
Corbel		14	10-Feb-25	25-Feb-25			
CP21-26		14	10-Feb-25	25-Feb-25			
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	10-Feb-25	25-Feb-25		WB TSS - Corbel Structure & Curing up to CP27	
OHVD		20	17-Feb-25	08-Mar-25			
CP26-30		20	17-Feb-25	08-Mar-25			
TC3120	WB TSS - OHVD up to CP25	4	17-Feb-25	20-Feb-25		WB TSS - OHVD up to CP25	
TC3130	WB TSS - OHVD up to CP26	4	25-Feb-25	28-Feb-25		WB TSS - OHVD up to CP26	
TC3140	WB TSS - OHVD up to CP27	4	05-Mar-25	08-Mar-25		WB TSS - OHVD up to CP27	
Fire Board - Tunnel Crown		185	01-Sep-24 A	04-Mar-25			
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	161	01-Sep-24 A	08-Feb-25		WB TSS - Fire board - Tunnel Crown up to CP25	
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Feb-25	16-Feb-25		WB TSS - Fire board - Tunnel Crown up to CP26	
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Feb-25	24-Feb-25		WB TSS - Fire board - Tunnel Crown up to CP27	
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Feb-25	04-Mar-25		WB TSS - Fire board - Tunnel Crown up to CP28	
Road Barrier		271	13-May-24 A	08-Feb-25			
A229447850	WB TSS - Road Barrier CPS up to CP26	6	01-Feb-25	08-Feb-25		WB TSS - Road Barrier CPS up to CP26	
CPS		264	13-May-24 A	01-Feb-25			
TC10800	WB TSS - Road Barrier CPS at CH8381	264	13-May-24 A	01-Feb-25		WB TSS - Road Barrier CPS at CH8381	
NCPS		257	20-May-24 A	01-Feb-25			
TC11000	WB TSS - Road Barrier NCPS at CH8318	257	20-May-24 A	01-Feb-25		WB TSS - Road Barrier NCPS at CH8318	
E&M Brackets		6	01-Feb-25	06-Feb-25			
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Feb-25	06-Feb-25		WB TSS - E&M Brackets up to CP23	
Tunnel Civil Works after TBM breakthrough		27	19-Feb-25	17-Mar-25			
Eastbound (EB)		27	19-Feb-25	17-Mar-25			
Fire Board - Tunnel Crown with deletion up to Ch8850		27	19-Feb-25	17-Mar-25			
CP21-26		27	19-Feb-25	17-Mar-25			
TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	19-Feb-25	27-Feb-25		EB TSS - Fire Board - Tunnel Crown up to CP24	
TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	28-Feb-25	08-Mar-25		EB TSS - Fire Board - Tunnel Crown up to CP25	
TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	09-Mar-25	17-Mar-25		EB TSS - Fire Board - Tunnel Crown up to CP26	
08 CKL Tunnel		179	25-Nov-24 A	22-May-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb25-Apr25)




Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Feb	Mar	Apr
Tunnel Structure before TBM breakthrough							
Eastbound (EB)							
EB Type C							
OHVD							
A2050	EB Type C - OHVD Formwork Modification & Relocation	65	25-Nov-24 A	14-Feb-25	EB Type C - OHVD Formwork Modification & Relocation		
EB Type AD&Br							
OHVD							
A1800	EB D&Br - A1 OHVD Bay 5	21	15-Feb-25	07-Mar-25	EB D&Br - A1 OHVD Bay 5		
Tunnel Civil Works before TBM breakthrough							
Eastbound (EB)							
EB Type A							
A8980	CKL EB Type A - E&M Bracket	39	18-Mar-25	25-Apr-25	CKL EB Type A - E&M Bracket		
A229444530	EB - Type A - Road Barrier	36	13-Mar-25	29-Apr-25	EB - Type A - Road Barrier		
EB Type C							
A229450140	CKL EB Type C - MIMEP module installation	6	01-Feb-25	06-Feb-25	CKL EB Type C - MIMEP module installation		
A229444520	CKL EB Type C2/C3 - Road Barrier	27	15-Feb-25	13-Mar-25	CKL EB Type C2/C3 - Road Barrier		
A229450120	CKL EB Type C2/C3 - Black paint	7	13-Mar-25	20-Mar-25	CKL EB Type C2/C3 - Black paint		
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	26-Apr-25	22-May-25	CKL EB Type C2/C3 - E&M Bracket		
EB Type AD&Br							
A229444700	EB Type A Dr&BI - MIMEP module installation	36	01-Feb-25	14-Mar-25	EB Type A Dr&BI - MIMEP module installation		
EB EVB Portal							
A229450160	CKL EB EVB Portal - Black paint	7	06-Mar-25	12-Mar-25	CKL EB EVB Portal - Black paint		
A229450150	CKL EB EVB Portal - Road Barrier	21	11-Apr-25	01-May-25	CKL EB EVB Portal - Road Barrier		
Westbound (WB)							
WB Type A							
E&M Brackets							
A229450100	CKL WB - E&M Bracket up to CP32	14	04-Mar-25	17-Mar-25	CKL WB - E&M Bracket up to CP32		
WB EVB Portal							
A229450180	CKL WB EVB Portal - Road Barrier	14	11-Apr-25	24-Apr-25	CKL WB EVB Portal - Road Barrier		
Branch Tunnel (S01)							
E&M Brackets							
A229450090	CKL BT - E&M Bracket	31	01-Feb-25	03-Mar-25	CKL BT - E&M Bracket		
09 Cross Passages							
Cross Passages @ CKL Tunnel (CP30 to CP33)							
CP32							
A229438446	CP32 - Backfill	26	01-Feb-25	26-Feb-25	CP32 - Backfill		
A229438436	CP32 - Lining Structure	26	27-Feb-25	24-Mar-25	CP32 - Lining Structure		
A229422590	CP32 - Collar	26	25-Mar-25	19-Apr-25	CP32 - Collar		
CP33							
A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-Feb-25	12-Mar-25	CP33 - Rock Plug Excavation Preparation Works		
A1710	CP33 - Rock Plug Excavation	26	13-Mar-25	07-Apr-25	CP33 - Rock Plug Excavation		
A1720	CP33 - CP33/Type E Junction	67	08-Apr-25	13-Jun-25	CP33 - CP33/Type E Junction		
10 East Ventilation Building - EVB							
Structure Works							
LG2/F Walls & LG1/F Slab							
EVB1320	EVB - Portal Wall EB	81	23-Nov-24 A	11-Feb-25	EVB - Portal Wall EB		
EVB1715	EVB - Portal Wall WB	12	01-Feb-25	12-Feb-25	EVB - Portal Wall WB		
EVB1800	EVB - Falsework removal	21	13-Feb-25	05-Mar-25	EVB - Falsework removal		
R/F Walls & UR/F Slab							
EVB1520	EVB - Remaining Planter Walls	28	01-Feb-25	28-Feb-25	EVB - Remaining Planter Walls		
ABWF Works							
ABWF - Door & Louvre installation							
EVB1510	EVB - Door installation	33	14-Jan-25 A	15-Feb-25	EVB - Door installation		
EVB1530	EVB - Louvre installation	142	10-Nov-24 A	31-Mar-25	EVB - Louvre installation		
E&M Works (by BYME)							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb25-Apr25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Feb	Mar	Apr
EVB1210	EVB - E&M works (B/F)	263	15-Mar-24 A	04-Feb-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	238	26-Apr-24 A	12-Feb-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	222	21-May-24 A	15-Feb-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	193	10-Jul-24 A	01-Mar-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	190	07-Aug-24 A	26-Mar-25	EVB - E&M works (G/F)		
Statutory Procedures		211	11-Sep-24 A	10-Apr-25			
GBP & VAC submission		46	24-Dec-24 A	07-Feb-25			
EVB1580	VAC submission & 3 mth approval period by FSD	46	24-Dec-24 A	07-Feb-25	VAC submission & 3 mth approval period by FSD		
Lift Installation		191	11-Sep-24 A	20-Mar-25			
EVB1370	Lift Shaft - Lift Installation (by OTIS)	151	11-Sep-24 A	08-Feb-25	Lift Shaft - Lift Installation (by OTIS)		
EVB1430	Lift Shaft - T&C & LE5 submission	28	09-Feb-25	08-Mar-25	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	09-Mar-25	20-Mar-25	EMSD inspection & Issue Use Permit		
FS Water Supply		100	31-Dec-24 A	10-Apr-25			
EVB1410	EVB - Final Watermain installation after given full access	46	31-Dec-24 A	15-Feb-25	EVB - Final Watermain installation after given full access		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	15-Feb-25	16-Mar-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	16-Mar-25	28-Mar-25	EVB - Water sampling test (by WSD)		
EVB1490	EVB - Watermeter installation	11	30-Mar-25	10-Apr-25	EVB - Watermeter installation		
Final T&C and FSI Inspection		28	04-Apr-25	01-May-25			
EVB1560	FSI Inspection (TBC)	7	04-Apr-25*	10-Apr-25	FSI Inspection (TBC)		
EVB1600	Waiting period	21	11-Apr-25	01-May-25			
11 Tunnel E&M Installation		348	12-Aug-24 A	26-Jul-25			
E&M - Cabling works		348	12-Aug-24 A	26-Jul-25			
AGR & DPR		120	04-Mar-25	01-Jul-25			
DPR10060	DPR - EB E&M Installation	120	04-Mar-25	01-Jul-25	DPR - EB E&M Installation		
DPR10080	DPR - WB E&M Installation	120	04-Mar-25	01-Jul-25	DPR - WB E&M Installation		
SUS to CKL		348	12-Aug-24 A	26-Jul-25			
Eastbound		269	20-Sep-24 A	15-Jun-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	193	20-Sep-24 A	31-Mar-25	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Feb-25*	01-May-25	EB TSS - CP11-16 E&M installation		
E&MC1010	EB SUS - E&M Installation	212	22-Oct-24 A	21-May-25	EB SUS - E&M Installation		
E&MC1100	EB TSS - CP16-22 E&M installation	90	18-Mar-25	15-Jun-25	EB TSS - CP16-22 E&M installation		
Westbound		348	12-Aug-24 A	26-Jul-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	225	12-Aug-24 A	24-Mar-25	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	212	27-Sep-24 A	27-Apr-25	WB TSS - CP11-16 E&M installation		
E&MC1030	WB SUS - E&M Installation	220	25-Oct-24 A	01-Jun-25	WB SUS - E&M Installation		
E&MC1070	WB TSS - CP16-21 E&M installation	90	13-Mar-25	11-Jun-25	WB TSS - CP16-21 E&M installation		
E&MC1040	WB LSCC - E&M Installation	90	18-Apr-25	16-Jul-25	WB LSCC - E&M Installation		
E&MC1090	WB TSS - CP21-24 E&M installation	90	27-Apr-25	26-Jul-25	WB TSS - CP21-24 E&M installation		
14 Projectwide Final Works		90	01-Feb-25	01-May-25			
Tunnel Cladding (VE Panel)		90	01-Feb-25	01-May-25			
Eastbound		50	03-Mar-25	21-Apr-25			
Typical Subframe & Niche		50	03-Mar-25	21-Apr-25			
VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	03-Mar-25*	09-Mar-25	VE Panel - Niche - EB TSS CP7-12 CPS		
VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	10-Mar-25*	16-Mar-25	VE Panel - Niche - EB TSS CP12-17 CPS		
VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	17-Mar-25*	23-Mar-25	VE Panel - Niche - EB TSS CP17-22 CPS		
VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	01-Apr-25*	21-Apr-25	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS		
Westbound		90	01-Feb-25	01-May-25			
Typical Subframe & Niche		90	01-Feb-25	01-May-25			
VE10401	VE Panel - Niche - WB TSS CP7-12 CPS	7	03-Feb-25*	09-Feb-25	VE Panel - Niche - WB TSS CP7-12 CPS		
VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS	12	01-Feb-25*	12-Feb-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
VE10381	VE Panel - Niche - WB CKL CP32	14	01-Feb-25	14-Feb-25	VE Panel - Niche - WB CKL CP32		
VE10391	VE Panel - Niche - WB TSS CP12-17 CPS	7	10-Feb-25*	16-Feb-25	VE Panel - Niche - WB TSS CP12-17 CPS		
VE10411	VE Panel - Niche - WB TSS CP17-22 CPS	7	17-Feb-25	23-Feb-25	VE Panel - Niche - WB TSS CP17-22 CPS		
VE10421	VE Panel - Niche - WB SUS CPS	7	24-Feb-25	02-Mar-25	VE Panel - Niche - WB SUS CPS		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb25-Apr25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Feb	Mar	Apr
VE10461	VE Panel - Niche - WB CKL EVB Portal	7	25-Apr-25	01-May-25			
Infrastructure Works		200	15-Nov-24 A	02-Jun-25			
05 Common Utility Enclosure (CUE) (KD-39)		67	21-Nov-24 A	13-Feb-25			
VO - Plantroom for CUE Sprinkler System		67	21-Nov-24 A	13-Feb-25			
Overall T&C and FSI		67	21-Nov-24 A	13-Feb-25			
CUE10551	Waiting Period for Issuance of Certificate	67	21-Nov-24 A	13-Feb-25	Waiting Period for Issuance of Certificate		
06 Road S20		78	22-Nov-24 A	07-Feb-25			
VO - KFR Watermain modification		78	22-Nov-24 A	07-Feb-25			
A229449010	Reinstatement	78	22-Nov-24 A	07-Feb-25	Reinstatement		
07 Road L10(N)		122	01-Feb-25	02-Jun-25			
L10(N) Landscape (KD-26)		26	03-Mar-25	01-Apr-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	03-Mar-25	01-Apr-25		L10(N) - Landscape softwork (TBC)	
L10(N) Remaining works		122	01-Feb-25	02-Jun-25			
LN10100	Road L10N - Drainage T&C	21	01-Feb-25	21-Feb-25	Road L10N - Drainage T&C		
LN10140	Road L10N - Road Lighting	60	03-Apr-25	01-Jun-25			
LN10130	Road L10N - Street furniture & road signage	61	03-Apr-25	02-Jun-25			
08 Road L10(S) & L18		169	15-Nov-24 A	02-May-25			
L10(S) & L18 Landscape (KD-24)		25	01-Feb-25	01-Mar-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Feb-25*	01-Mar-25	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works		169	15-Nov-24 A	02-May-25			
Miscellaneous road works		139	15-Nov-24 A	02-Apr-25			
A229448740	Street furniture & road signage	139	15-Nov-24 A	02-Apr-25	Street furniture & road signage		
A229448760	L10 (S) & L18 - Road Lighting	61	01-Feb-25*	02-Apr-25	L10 (S) & L18 - Road Lighting		
Preparation for road opening		91	01-Feb-25	02-May-25			
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Feb-25	14-Feb-25	L10 (S) & L18 - Diversion of public footpath		
A229448720	Container walkway removal	21	15-Feb-25	07-Mar-25	Container walkway removal		
A229448721	L10 (S) & L18 - Drainage T&C	36	08-Mar-25	12-Apr-25		L10 (S) & L18 - Drainage T&C	
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	13-Apr-25	02-May-25			
Roadside Area adjacent to L10(S)		90	01-Feb-25	01-May-25			
Roadworks		30	01-Feb-25	02-Mar-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Feb-25*	02-Mar-25	Roadside Area adjacent to L10S - Road works		
Landscape		30	02-Apr-25	01-May-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	02-Apr-25	01-May-25			
09 Footbridge FB-02 (KD-17 achieved)		60	01-Feb-25	01-Apr-25			
FB-02 Remaining works		60	01-Feb-25	01-Apr-25			
KF64 reinstatement		60	01-Feb-25	01-Apr-25			
FB211120	KF64 reinstatement - Canopy	30	01-Feb-25*	02-Mar-25	KF64 reinstatement - Canopy		
FB211130	KF64 reinstatement - Finishing works	30	03-Mar-25	01-Apr-25		KF64 reinstatement - Finishing works	
10 Lam Chak Street / Kai Hing Road Modification		30	13-Apr-25	13-May-25			

- ◆ Milestones
- Planned Bar
- Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works													
Access Dates													
AC1000	Portion 1 - South Apron Up to SUS	0	01-Feb-25			12-Jun-24							
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Feb-25			11-Jan-25							
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Feb-25			12-Aug-24							
AC1040	Underpass S21	0	01-Feb-25			26-Apr-25							
AC1050	Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	0	01-Feb-25			21-Oct-24							
AC1060	Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	0	01-Feb-25			22-Nov-24							
AC1070	Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	0	01-Feb-25			26-Dec-24							
AC1080	Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750	0	01-Feb-25			04-Oct-24							
AC1090	Portion 2 - LS - CKL Tunnel CH 8+750 to CH 9+250	0	01-Feb-25			07-Nov-24							
Milestones of Contract T2													
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	27-Mar-25	27-Mar-25	27-Mar-25	27-Mar-25							
Summary by Cost Center													
Cost Center B - Central System													
SC1080	Site Installation of Central System	108	01-Feb-25	11-Jun-25	23-Oct-24	17-Feb-25	15-Jan-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
SC1090	SAT Plan Submission & Approval for Central System	78	01-Feb-25	06-May-25	07-Jan-25	11-Apr-25			DS3500: SS				
Cost Center C - Traffic Control Devices													
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	01-Feb-25	25-Feb-25	31-Aug-23	30-Aug-24	31-Aug-23		DS5890: SS				
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Feb-25	28-Feb-25	16-Sep-23	31-Dec-24	16-Sep-23		EM1320: SS				
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	84	01-Feb-25	11-Feb-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	01-Feb-25	13-May-25	30-Dec-24	11-Apr-25			DS3540: SS				
SC1210	Site Installation of Traffic Control Devices	162	01-Mar-25	11-Sep-25	31-Aug-24	07-May-25			SW1110: SS				
Cost Center D - Communication System													
SC1350	SAT Plan Submission & Approval for Communication System	80	01-Feb-25	12-Mar-25	28-Nov-24	13-Feb-25	28-Nov-24		DS3580: SS				
SC1330	Site Installation of Communication System	60	11-Apr-25	23-Jun-25	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS				
Cost Center E - CCTV System													
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	01-Feb-25	07-Feb-25	01-Mar-23	04-Sep-24	01-Mar-23		DS5970: SS				
SC1460	SCT Plan Submission & Approval for CCTV System	84	01-Feb-25	27-Feb-25	24-Jun-24	03-Feb-25	24-Jun-24		DS3060: SS				
SC1480	SAT Plan Submission & Approval for CCTV System	84	01-Feb-25	12-Mar-25	18-Nov-24	07-Apr-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	96	01-Feb-25	27-May-25	23-Oct-24	12-Mar-25			SW1060: SS, SW1940: SS				
Cost Center F - PABX System													
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	01-Feb-25	24-Feb-25	27-Jul-23	31-Oct-24	27-Jul-23		DS6010: SS				
SC1590	Site Installation of PABX System	119	01-Feb-25	16-Apr-25	01-Nov-24	07-Apr-25	01-Nov-24		SW2380: SS				
SC1610	SAT Plan Submission & Approval for PABX System	78	01-Feb-25	12-Mar-25	01-Nov-24	15-Dec-25	01-Nov-24		DS3660: SS				
SC1620	SCT of PABX System	211	17-Mar-25	26-Nov-25	12-Mar-25	21-May-25			SW2770: SS				
Cost Center G - ET System													
SC1740	SAT Plan Submission & Approval for ET System	84	01-Feb-25	09-Apr-25	27-Dec-24	07-May-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	83	01-Feb-25	12-May-25	15-Jan-25	14-Apr-25	15-Jan-25		SW2340: SS				
Cost Center H - PA System													
SC1860	Site Installation of PA System	108	01-Feb-25	25-Apr-25	01-Nov-24	01-Dec-25	01-Nov-24		SW2370: SS				
SC1870	SAT Plan Submission & Approval for PA System	84	01-Feb-25	12-Mar-25	18-Nov-24	01-Dec-25	18-Nov-24		DS3740: SS				
SC1830	FAT of PA System	0					31-Dec-24	31-Dec-24	EM1080: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
Cost Center I - Radio System		158	01-Feb-25	31-Jul-25	03-Sep-24	07-May-25	03-Sep-24						
SC1980	SCT Plan Submission & Approval for Radio System	84	01-Feb-25	12-Mar-25	03-Sep-24	15-Mar-25	03-Sep-24		DS3220: SS				
SC1990	Site Installation of Radio System	106	01-Feb-25	31-Jul-25	25-Nov-24	21-Apr-25	25-Nov-24		SW2390: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	47	01-Feb-25	27-Mar-25	16-Nov-24	11-Jan-25			DS6130: SS				
SC2000	SAT Plan Submission & Approval for Radio System	84	01-Feb-25	13-May-25	23-Jan-25	07-May-25			DS3780: SS				
Cost Center J - Detection System		480	01-Feb-25	09-Jul-25	24-May-23	16-Apr-25	24-May-23						
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	01-Feb-25	26-Feb-25	24-May-23	04-Sep-24	24-May-23		DS6170: SS				
SC2110	SCT Plan Submission & Approval for Detection System	84	01-Feb-25	13-Mar-25	02-Nov-24	17-Jan-25	02-Nov-24		DS3260: SS				
SC2120	Site Installation of Detection System	131	01-Feb-25	09-Jul-25	05-Sep-24	12-Mar-25			SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	28-Feb-25	10-Jun-25	04-Jan-25	16-Apr-25			DS3820: SS				
Cost Center K - Manual Fallback System		382	01-Feb-25	13-May-25	31-Aug-23	05-Mar-25	31-Aug-23						
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	01-Feb-25	26-Feb-25	31-Aug-23	05-Feb-25	31-Aug-23		DS6210: SS				
SC2200	Post FAT Configuration for Manual Fallback System	90					23-Jul-24	31-Dec-24	EM1540: FS				
SC2240	Site Installation of Manual Fallback System	72	01-Feb-25	26-Apr-25	02-Jan-25	05-Mar-25	31-Dec-24		EM1110: FS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	01-Feb-25	13-May-25	12-Nov-24	22-Feb-25			DS3860: SS				
Cost Center L - Speed Enforcement System		297	01-Feb-25	25-Sep-25	28-Aug-24	21-May-25	28-Aug-24						
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	01-Feb-25	07-Mar-25	28-Aug-24	22-Mar-25	28-Aug-24		DS3380: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Feb-25	12-Apr-25	17-Dec-24	01-Mar-25			DS6290: SS				
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	01-Feb-25	13-May-25	30-Dec-24	11-Apr-25			DS3940: SS				
SC2400	SCT of Speed Enforcement System	168	08-Mar-25	25-Sep-25	24-Mar-25	21-May-25			DS8860: FS				
Cost Center M - Power Distribution System		176	01-Feb-25	04-Jun-25	04-Sep-24	14-May-25	04-Sep-24						
SC2490	SCT Plan Submission & Approval for Power Distribution System	84	01-Feb-25	12-Mar-25	04-Sep-24	21-Nov-24	04-Sep-24		DS3420: SS				
SC2480	Site Installation of Power Distribution System	74	06-Mar-25	04-Jun-25	11-Mar-25	14-May-25			SW1920: SS, SW2250: SS				
Operation Facilities		133	01-Feb-25	15-May-25	28-Aug-24	02-May-25	28-Aug-24						
SC2690	SCT Plan Submission & Approval for Operation Facilities	84	01-Feb-25	25-Feb-25	28-Aug-24	02-May-25	28-Aug-24		DS3340: SS				
SC2670	Equipment Manufacturing & Delivery for Operation Facilities	90					29-Nov-24	31-Dec-24	EM1550: FS				
SC2680	Site Installation of Operation Facilities	86	01-Feb-25	15-May-25	02-Jan-25	05-Mar-25	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	01-Feb-25	03-Apr-25	12-Dec-24	17-Feb-25			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	01-Feb-25	13-May-25	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	01-Feb-25	01-Feb-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	01-Feb-25	01-Feb-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	01-Feb-25	01-Feb-25	27-Aug-24	25-Jun-25	29-Aug-23						
Central System		304	01-Feb-25	01-Feb-25	27-Aug-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	01-Feb-25	01-Feb-25	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	01-Feb-25	01-Feb-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	01-Feb-25	01-Feb-25	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Feb-25	01-Feb-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		210	01-Feb-25	12-Apr-25	20-Apr-24	23-Jun-27	17-May-24						
Interfacing Coordination with TKO-LTT (Civil)		175	01-Feb-25	01-Mar-25	25-May-27	23-Jun-27	17-May-24						
Detail Interfacing Management Plan (DIMP)		175	01-Feb-25	01-Mar-25	25-May-27	23-Jun-27	17-May-24						
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	01-Feb-25	01-Feb-25	25-May-27	25-May-27	17-May-24		DS6770: FS				
DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	03-Feb-25	20-Feb-25	26-May-27	14-Jun-27			DS6780: FS				
DS6800	Approval of DIMP with TKO-LTT (Civil)	8	21-Feb-25	01-Mar-25	15-Jun-27	23-Jun-27			DS6790: FS				
Interfacing Coordination with TKO-LTT (TCSS)		158	01-Feb-25	10-Feb-25	15-Jun-27	23-Jun-27	17-May-24						
Detail Interfacing Management Plan (DIMP)		158	01-Feb-25	10-Feb-25	15-Jun-27	23-Jun-27	17-May-24						
DS6860	Comment on DIMP with TKO-LTT (TCSS)	10	01-Feb-25	01-Feb-25	15-Jun-27	15-Jun-27	17-May-24		DS6850: FS				
DS6870	Resubmit DIMP with TKO-LTT (TCSS)	5	03-Feb-25	07-Feb-25	16-Jun-27	21-Jun-27			DS6860: FS				
DS6880	Approval of DIMP with TKO-LTT (TCSS)	2	08-Feb-25	10-Feb-25	22-Jun-27	23-Jun-27			DS6870: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
Interfacing Coordination with T2													
Preliminary Interfacing Management Plan (PIMP)													
DS6890	Prepare & Submit PIMP with T2	12	01-Feb-25	14-Feb-25	20-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	15-Feb-25	14-Mar-25	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	15-Mar-25	28-Mar-25	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	29-Mar-25	12-Apr-25	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions													
Installation Drawing Submission													
DS2695	Prepare & Submit Schedule of Installation Drawing	29	01-Feb-25	06-Mar-25	06-Jul-23	08-Aug-23			DS1050: FS 103				
DS2705	Approval of Schedule of Installation Drawing	25	07-Mar-25	04-Apr-25	09-Aug-23	06-Sep-23			DS2695: FS				
Traffic Control Devices													
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	01-Feb-25	11-Feb-25	07-Aug-24	16-Aug-24	04-May-24		DS5920: FS				
DS8250	Approval of Installation Drawing for Traffic Control Devices	12	12-Feb-25	25-Feb-25	17-Aug-24	30-Aug-24			DS8240: FS, SC1150: FF				
CCTV System													
DS8870	Resubmit Installation Drawing for CCTV System	26					07-Nov-24	21-Jan-25	DS8030: FS				
DS8880	Approval of Installation Drawing for CCTV System	12	01-Feb-25	07-Feb-25	29-Aug-24	04-Sep-24	22-Jan-25		DS8870: FS, SC1410: FF				
PABX System													
DS6030	Resubmit Installation Drawing for PABX System	12	01-Feb-25	10-Feb-25	08-Oct-24	17-Oct-24	08-Sep-23		DS6020: FS				
DS6040	Approval of Installation Drawing for PABX System	12	11-Feb-25	24-Feb-25	18-Oct-24	31-Oct-24			DS6030: FS, SC1560: FF				
Radio System													
DS6130	Prepare & Submit Installation Drawing for Radio System	5	01-Feb-25	06-Feb-25	16-Nov-24	21-Nov-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System	24	07-Feb-25	06-Mar-25	22-Nov-24	19-Dec-24			DS6130: FS				
DS6150	Resubmit Installation Drawing for Radio System	6	07-Mar-25	13-Mar-25	20-Dec-24	27-Dec-24			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	14-Mar-25	27-Mar-25	28-Dec-24	11-Jan-25			DS6150: FS, SC1930: FF				
Detection System													
DS8770	Resubmit Installation Drawing for Detection System	24	01-Feb-25	12-Feb-25	10-Aug-24	21-Aug-24	06-Dec-24		DS8290: FS				
DS8780	Approval of Installation Drawing for Detection System	12	13-Feb-25	26-Feb-25	22-Aug-24	04-Sep-24			DS8770: FS, SC2060: FF				
Manual Fallback Control System													
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	01-Feb-25	12-Feb-25	08-Jan-25	18-Jan-25	04-May-24		DS6240: FS				
DS8310	Approval of Installation Drawing for Manual Fallback Control System	12	13-Feb-25	26-Feb-25	20-Jan-25	05-Feb-25			DS8300: FS, SC2190: FF				
Operation Facility													
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	01-Feb-25	06-Feb-25	12-Dec-24	17-Dec-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	07-Feb-25	06-Mar-25	18-Dec-24	16-Jan-25			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	07-Mar-25	20-Mar-25	17-Jan-25	03-Feb-25			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	21-Mar-25	03-Apr-25	04-Feb-25	17-Feb-25			DS6270: FS, SC2630: FF				
Speed Enforcement System													
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	01-Feb-25	14-Feb-25	17-Dec-24	31-Dec-24			DS2472: FS				
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	15-Feb-25	14-Mar-25	02-Jan-25	01-Feb-25			DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	15-Mar-25	28-Mar-25	03-Feb-25	15-Feb-25			DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	29-Mar-25	12-Apr-25	17-Feb-25	01-Mar-25			DS6310: FS, SC2340: FF				
Installation Method Statement Submission													
Power Distribution System													
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	01-Feb-25	13-Feb-25	27-May-27	08-Jun-27	10-Aug-23		DS6540: FS				
DS6560	Approval of Installation Method Statement for Power Distribution System	12	14-Feb-25	27-Feb-25	10-Jun-27	23-Jun-27			DS6550: FS				
FAT Plan Submissions, Equipment Procurement & Manufacturing													
PA System													
Equipment FAT & Manufacturing													
EM1080	Manufacturing & Delivery of PA System	89					01-Aug-23	31-Dec-24	DS7590: FS, DS2292: FS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Jan-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
Traffic Control Devices		117	01-Feb-25	28-Feb-25	03-Aug-24	30-Aug-24	10-Oct-23						
Equipment FAT & Manufacturing		117	01-Feb-25	28-Feb-25	03-Aug-24	30-Aug-24	10-Oct-23						
PVMS		85					10-Oct-23	31-Dec-24					
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85					10-Oct-23	31-Dec-24	DS4290: FF, SC1190: FF, EM1460: FS				
LED Signage		85	01-Feb-25	28-Feb-25	03-Aug-24	30-Aug-24	12-Mar-24						
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	01-Feb-25	28-Feb-25	03-Aug-24	30-Aug-24	12-Mar-24		EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS				
Operation Facilities		90					30-Nov-24	31-Dec-24					
Equipment FAT & Manufacturing		90					30-Nov-24	31-Dec-24					
EM1120	Post-FAT Manufacturing & Delivery of Operation Facilities	90					30-Nov-24	31-Dec-24	EM1550: FS, DS4640: FF, SC2670: FF, DS2530: FS, DS2532: FS				
Manual Fallback Control System		90					01-Aug-24	31-Dec-24					
Equipment FAT & Manufacturing		90					01-Aug-24	31-Dec-24					
EM1110	Post-FAT Configuration of Manual Fallback Control System	90					01-Aug-24	31-Dec-24	EM1540: FS, DS4790: FF, SC2200: FF				
SCT Plan Submissions		115	01-Feb-25	13-Mar-25	14-Oct-24	02-May-25	26-Oct-24						
Traffic Control Devices		94	01-Feb-25	11-Feb-25	13-Feb-25	22-Feb-25	28-Nov-24						
DS3000	Resubmission of SCT Plan for Traffic Control Devices	12					28-Nov-24	10-Jan-25	DS2990: FS				
DS3010	Approval of SCT Plan for Traffic Control Devices	24	01-Feb-25	11-Feb-25	13-Feb-25	22-Feb-25	11-Jan-25		DS3000: FS, SC1200: FF				
Communication System		24					12-Dec-24	16-Jan-25					
DS4040	Approval of SCT Plan for Communication System	24					12-Dec-24	16-Jan-25	DS4030: FS				
CCTV System		59	01-Feb-25	27-Feb-25	04-Jan-25	03-Feb-25	04-Dec-24						
DS3090	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					04-Dec-24	31-Dec-24	DS3080: FS				
DS8790	Resubmission of SCT Plan for CCTV System	12					01-Jan-25	27-Jan-25	DS3090: FS				
DS8800	Approval of SCT Plan for CCTV System	24	01-Feb-25	27-Feb-25	04-Jan-25	03-Feb-25	28-Jan-25		DS8790: FS, SC1460: FF				
ET System		24					13-Dec-24	07-Jan-25					
DS8820	Approval of SCT Plan for ET System	24					13-Dec-24	07-Jan-25	DS8810: FS				
Radio System		60	01-Feb-25	12-Mar-25	05-Feb-25	15-Mar-25	26-Oct-24						
DS3240	Resubmission of SCT Plan for Radio System	12	01-Feb-25	12-Feb-25	05-Feb-25	15-Feb-25	26-Oct-24		DS3230: FS				
DS3250	Approval of SCT Plan for Radio System	24	13-Feb-25	12-Mar-25	17-Feb-25	15-Mar-25			DS3240: FS, SC1980: FF				
Detection System		26	01-Feb-25	13-Mar-25	06-Dec-24	17-Jan-25	31-Dec-24						
DS3280	Resubmission of SCT Plan for Detection System	12	01-Feb-25	13-Feb-25	06-Dec-24	18-Dec-24	31-Dec-24		DS3270: FS				
DS3290	Approval of SCT Plan for Detection System	24	14-Feb-25	13-Mar-25	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF				
Operation Facility		115	01-Feb-25	25-Feb-25	08-Apr-25	02-May-25	17-Dec-24						
DS8840	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					17-Dec-24	07-Jan-25	DS8830: FS				
DS8890	Resubmission of SCT Plan for Operation Facility	12					08-Jan-25	24-Jan-25	DS8840: FS				
DS8900	Approval of SCT Plan for Operation Facility	24	01-Feb-25	25-Feb-25	08-Apr-25	02-May-25	25-Jan-25		DS8890: FS, SC2690: FF				
Speed Enforcement System		84	01-Feb-25	07-Mar-25	17-Feb-25	22-Mar-25	24-Dec-24						
DS8850	Resubmission of SCT Plan for Speed Enforcement System	12	01-Feb-25	07-Feb-25	17-Feb-25	22-Feb-25	24-Dec-24		DS3410: FS				
DS8860	Approval of SCT Plan for Speed Enforcement System	24	08-Feb-25	07-Mar-25	24-Feb-25	22-Mar-25			DS8850: FS, SC2370: FF				
Power Distribution System		60	01-Feb-25	12-Mar-25	14-Oct-24	21-Nov-24	31-Oct-24						
DS3440	Resubmission of SCT Plan for Power Distribution System	12	01-Feb-25	12-Feb-25	14-Oct-24	24-Oct-24	31-Oct-24		DS3430: FS				
DS3450	Approval of SCT Plan for Power Distribution System	24	13-Feb-25	12-Mar-25	25-Oct-24	21-Nov-24			DS3440: FS, SC2490: FF				
SAT Plan Submissions		87	01-Feb-25	13-May-25	12-Nov-24	15-Dec-25	12-Dec-24						
Central System		78	01-Feb-25	06-May-25	07-Jan-25	11-Apr-25							
DS3500	Submission of Central System SAT Plan	18	01-Feb-25	21-Feb-25	07-Jan-25	27-Jan-25			DS2940: FS				
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	22-Feb-25	21-Mar-25	28-Jan-25	27-Feb-25			DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	22-Mar-25	04-Apr-25	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	07-Apr-25	06-May-25	14-Mar-25	11-Apr-25			DS3520: FS, SC1090: FF				
Traffic Control Devices		84	01-Feb-25	13-May-25	30-Dec-24	11-Apr-25							



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Jan-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Feb-25	28-Feb-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Mar-25	28-Mar-25	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	29-Mar-25	12-Apr-25	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	14-Apr-25	13-May-25	14-Mar-25	11-Apr-25			DS3560: FS, SC1220: FF				
Communication System		37	01-Feb-25	12-Mar-25	02-Jan-25	13-Feb-25	21-Dec-24						
DS3590	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					21-Dec-24	16-Jan-25	DS3580: FS				
DS3600	Resubmission of SAT Plan for Communication System	12	01-Feb-25	12-Feb-25	02-Jan-25	13-Jan-25	17-Jan-25		DS3590: FS				
DS3610	Approval of SAT Plan for Communication System	24	13-Feb-25	12-Mar-25	14-Jan-25	13-Feb-25			DS3600: FS, SC1350: FF				
CCTV System		33	01-Feb-25	12-Mar-25	26-Feb-25	07-Apr-25	17-Dec-24						
DS3630	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					17-Dec-24	13-Jan-25	DS3620: FS				
DS3640	Resubmission of SAT Plan for CCTV System	12	01-Feb-25	12-Feb-25	26-Feb-25	08-Mar-25	14-Jan-25		DS3630: FS				
DS3650	Approval of SAT Plan for CCTV System	24	13-Feb-25	12-Mar-25	10-Mar-25	07-Apr-25			DS3640: FS, SC1480: FF				
PABX System		33	01-Feb-25	12-Mar-25	06-Nov-25	15-Dec-25	12-Dec-24						
DS3680	Resubmission of SAT Plan for PABX System	12	01-Feb-25	12-Feb-25	06-Nov-25	17-Nov-25	12-Dec-24		DS3670: FS				
DS3690	Approval of SAT Plan for PABX System	24	13-Feb-25	12-Mar-25	18-Nov-25	15-Dec-25			DS3680: FS, SC1610: FF				
ET System		57	01-Feb-25	09-Apr-25	27-Feb-25	07-May-25	27-Dec-24						
DS3700	Submission of ET System SAT Plan	24					27-Dec-24	24-Jan-25	DS3140: FS 36				
DS3710	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Feb-25	25-Feb-25	27-Feb-25	22-Mar-25	25-Jan-25		DS3700: FS				
DS3720	Resubmission of SAT Plan for ET System	12	26-Feb-25	11-Mar-25	24-Mar-25	07-Apr-25			DS3710: FS				
DS3730	Approval of SAT Plan for ET System	24	12-Mar-25	09-Apr-25	08-Apr-25	07-May-25			DS3720: FS, SC1740: FF				
PA System		33	01-Feb-25	12-Mar-25	22-Oct-25	01-Dec-25	17-Dec-24						
DS3750	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					17-Dec-24	09-Jan-25	DS3740: FS				
DS3760	Resubmission of SAT Plan for PA System	12	01-Feb-25	12-Feb-25	22-Oct-25	03-Nov-25	10-Jan-25		DS3750: FS				
DS3770	Approval of SAT Plan for PA System	24	13-Feb-25	12-Mar-25	04-Nov-25	01-Dec-25			DS3760: FS, SC1870: FF				
Radio System		84	01-Feb-25	13-May-25	23-Jan-25	07-May-25							
DS3780	Submission of Radio System SAT Plan	24	01-Feb-25	28-Feb-25	23-Jan-25	22-Feb-25			DS3220: FS 48				
DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Mar-25	28-Mar-25	24-Feb-25	22-Mar-25			DS3780: FS				
DS3800	Resubmission of SAT Plan for Radio System	12	29-Mar-25	12-Apr-25	24-Mar-25	07-Apr-25			DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	14-Apr-25	13-May-25	08-Apr-25	07-May-25			DS3800: FS, SC2000: FF				
Detection System		60	28-Feb-25	12-May-25	04-Jan-25	18-Mar-25							
DS3820	Submission of Detection System SAT Plan	24	28-Feb-25	27-Mar-25	04-Jan-25	04-Feb-25			DS3260: FS 72				
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-Mar-25	25-Apr-25	05-Feb-25	04-Mar-25			DS3820: FS				
DS3840	Resubmission of SAT Plan for Detection System	12	26-Apr-25	12-May-25	05-Mar-25	18-Mar-25			DS3830: FS				
Manual Fallback Control System		84	01-Feb-25	13-May-25	12-Nov-24	22-Feb-25							
DS3860	Submission of Manual Fallback Control System SAT Plan	24	01-Feb-25	28-Feb-25	12-Nov-24	09-Dec-24			DS3300: FS				
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Mar-25	28-Mar-25	10-Dec-24	08-Jan-25			DS3860: FS				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	29-Mar-25	12-Apr-25	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	14-Apr-25	13-May-25	23-Jan-25	22-Feb-25			DS3880: FS, SC2270: FF				
Operation Facility		84	01-Feb-25	13-May-25	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	01-Feb-25	28-Feb-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Mar-25	28-Mar-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	29-Mar-25	12-Apr-25	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	14-Apr-25	13-May-25	14-Mar-25	11-Apr-25			DS3920: FS, SC2710: FF				
Speed Enforcement System		84	01-Feb-25	13-May-25	30-Dec-24	11-Apr-25							
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	01-Feb-25	28-Feb-25	30-Dec-24	27-Jan-25			DS3380: FS				
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Mar-25	28-Mar-25	28-Jan-25	27-Feb-25			DS3940: FS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Jan-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	29-Mar-25	12-Apr-25	28-Feb-25	13-Mar-25			DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	14-Apr-25	13-May-25	14-Mar-25	11-Apr-25			DS3960: FS, SC2380: FF				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	01-Feb-25	18-Apr-25	24-Dec-25	14-Mar-26							
DS3980	Submit Document for System Description	6	01-Feb-25	07-Feb-25	24-Dec-25	31-Dec-25			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	08-Feb-25	20-Feb-25	02-Jan-26	14-Jan-26			DS3980: FS				
DS4020	Submit Training Manual	48	21-Feb-25	18-Apr-25	15-Jan-26	14-Mar-26			DS4010: FS				
Site Installation and Testing & Commissioning		500	01-Feb-25	29-Dec-25	12-Jun-24	23-Jun-27	01-Apr-24						
Installation & Testing Related to Stage 2 of Works		374	01-Feb-25	29-Dec-25	13-Jul-24	23-Jun-27	21-Oct-24						
Installation		220	01-Feb-25	31-Jul-25	13-Jul-24	23-Jun-27	21-Oct-24						
Portion 4 - TKO-LTT (LT Interchange)		144	01-Feb-25	26-Jun-25	13-Jul-24	03-Feb-25	08-Nov-24						
SW1930	Install Cable Containments	61	01-Feb-25	28-Apr-25	13-Jul-24	08-Oct-24	08-Nov-24		DS6404: FS, DS6540: FS				
SW1950	Laying of Signal Cable - the 1st Section	44	01-Feb-25	28-Apr-25	06-Sep-24	03-Dec-24	08-Nov-24		SW1040: SS				
SW1940	Install CCTV Camera	36	01-Feb-25	14-Mar-25	18-Dec-24	03-Feb-25			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1960	Install Equipment in Kiosk C	12	11-Apr-25	24-Apr-25	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS				
SW1980	Laying of Leaky Cable	48	29-Apr-25	26-Jun-25	30-Oct-24	24-Dec-24			SW1040: FS, SW1110: FS, SW1930: FS				
Portion 1 - South Apron Up to SUS		66	08-Mar-25	27-May-25	18-Jul-24	04-Oct-24							
SW2000	Install Cable Containments - the 1st Section	48	08-Mar-25	06-May-25	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2010	Install CCTV Camera	24	28-Apr-25	27-May-25	05-Sep-24	04-Oct-24			SW2000: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		185	01-Feb-25	31-Jul-25	09-Oct-24	23-Jun-27	21-Oct-24						
SW2080	Install Cable Containments	75	01-Feb-25	11-Mar-25	16-Oct-24	23-Jun-27	21-Oct-24		SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS				
SW2110	Install Radio System in Service Gallery	101	01-Feb-25	31-Jul-25	25-Nov-24	23-Jun-27	25-Nov-24		SW2390: SS, SW2470: SS, SW2570: SS, SW2660: SS, SW2800: SS				
SW2100	Install ET	63	01-Feb-25	16-Apr-25	15-Jan-25	23-Jun-27	15-Jan-25		SW2340: SS, SW2480: SS, SW2590: SS, SW2680: SS, SW2820: SS				
SW2120	Signal Cable Laying	86	01-Feb-25	15-May-25	09-Oct-24	23-Jun-27			SW2500: SS, SW2710: SS, SW2790: SS				
SW2090	Install CCTV Camera	49	25-Feb-25	23-Apr-25	12-Dec-24	23-Jun-27			SW2310: SS, SW2430: SS, SW2550: SS, SW2640: SS, SW2760: SS				
SW2130	Laying of Leaky Cable	58	06-Mar-25	15-May-25	19-Feb-25	23-Jun-27			SW2850: SS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		58	13-Feb-25	22-Apr-25	07-Feb-25	22-Apr-25							
SW2230	Install Cable Containments	36	13-Feb-25	26-Mar-25	13-Feb-25	26-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2220	Install CCTV Camera	29	19-Feb-25	24-Mar-25	07-Feb-25	12-Mar-25			SW1860: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2250	Signal Cable Laying	36	06-Mar-25	17-Apr-25	11-Mar-25	22-Apr-25			SW2230: SS 18, SW1900: FF, SW2220: SS 6, SW1880: SS 6				
SW2240	Laying of Leaky Cable	36	11-Mar-25	22-Apr-25	21-Feb-25	03-Apr-25			SW2230: SS 6, SW2220: SS 12, SW1880: SS 12, SW1900: FF 6, SW1870: SS 22				
Underpass S21		30	01-Feb-25	07-Mar-25	26-Apr-25	03-Jun-25							
SW2260	Install Cable Containment	14	01-Feb-25	17-Feb-25	26-Apr-25	14-May-25			AC1040: SS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2280	Laying of Leaky Cable	30	01-Feb-25	07-Mar-25	26-Apr-25	03-Jun-25			SW2260: SS				
SW2290	Laying of Power Cable From TCSS Cabinet in T2 Area	14	10-Feb-25	25-Feb-25	17-May-25	03-Jun-25			SW2260: SS 7				
SW2270	Install YAGI Antenna	7	18-Feb-25	25-Feb-25	26-May-25	03-Jun-25			SW2260: FS				
Testing		215	14-Apr-25	29-Dec-25	04-Feb-25	23-Jun-27							



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Jan-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
TC1590	Testing of FS-related TCSS Equipment	215	14-Apr-25	29-Dec-25	04-Feb-25	23-Jun-27			TC1400: SS, TC1600: SS, TC1040: SS, TC1170: SS, TC1270: SS, TC1390: SS, TC1010: SS, TC1140: SS, TC1330: SS, TC1370: SS, TC1350: SS				
Portion 4 - TKO-LTT (LT Interchange)		189	01-Feb-25	26-Jun-25	13-Jul-24	03-Feb-25	08-Nov-24						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	06-Feb-25	19-Feb-25	17-Aug-24	30-Aug-24			AC1030: SS 5, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS				
SW1030	Rectify Civil Provision Defects by Others	18	20-Feb-25	12-Mar-25	31-Aug-24	21-Sep-24			SW1020: FS				
Installation Works		189	01-Feb-25	26-Jun-25	13-Jul-24	03-Feb-25	08-Nov-24						
SW1040	Install Cable Containments	68	01-Feb-25	28-Apr-25	13-Jul-24	08-Oct-24	08-Nov-24		DS6400: FS, DS6540: FS				
SW1080	Laying of Signal Cable - the 1st Section	44	01-Feb-25	28-Apr-25	06-Sep-24	03-Dec-24	08-Nov-24		SW1040: SS, SW1930: SS, DS8480: FS, DS8580: FS				
SW1060	Install CCTV Camera	36	01-Feb-25	14-Mar-25	23-Oct-24	03-Dec-24			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1070	Install Detection Camera	36	01-Feb-25	14-Mar-25	23-Oct-24	03-Dec-24			SW1040: SS 12, SW1930: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
SW1130	Install VLS on Gantry	65	01-Feb-25	18-Apr-25	17-Oct-24	02-Jan-25			SC1210: FF, DS2810: FS, EM1650: SS, SW1040: SS, DS5920: FS				
SW1140	Install PVMS on Gantry	65	01-Feb-25	18-Apr-25	14-Nov-24	03-Feb-25			SC1210: FF, EM1030: SS, DS2810: FS, SW1040: SS, DS5920: FS				
SW1110	Install Traffic Control Devices	48	01-Mar-25	26-Apr-25	31-Aug-24	29-Oct-24			SW1040: SS 42, SW1930: SS 42, DS2810: FS, EM1650: FS, DS8250: FS				
SW1050	Install Equipment Racks	24	13-Mar-25	10-Apr-25	23-Sep-24	22-Oct-24			SW1030: FS				
SW1100	Install Server Equipment	36	11-Apr-25	24-May-25	23-Oct-24	03-Dec-24			SW1050: FS, DS4440: FS, DS4340: FS				
SW1120	Install Equipment in Kiosk C	12	11-Apr-25	24-Apr-25	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS				
SW1170	Install Manual Barriers	24	19-Apr-25	19-May-25	03-Jan-25	03-Feb-25			SW1130: FS, SW1140: SS 18				
SW1160	Laying of Leaky Cable	48	29-Apr-25	26-Jun-25	30-Oct-24	24-Dec-24			SW1040: FS, SW1110: FS, SW1930: FS				
Portion 1 - South Apron Up to SUS		96	01-Feb-25	27-May-25	12-Jun-24	04-Oct-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Feb-25	14-Feb-25	12-Jun-24	25-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	15-Feb-25	07-Mar-25	26-Jun-24	17-Jul-24			SW1210: FS				
Installation Works		66	08-Mar-25	27-May-25	18-Jul-24	04-Oct-24							
SW1230	Install Cable Containments - the 1st Section	48	08-Mar-25	06-May-25	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1250	Install Detection Cameras	24	22-Mar-25	19-Apr-25	05-Sep-24	04-Oct-24			SW1230: SS 12, SW2000: SS 12, DS4490: FS, DS6440: FS, DS7500: FS, DS8780: FS				
SW1240	Install CCTV Camera	24	28-Apr-25	27-May-25	05-Sep-24	04-Oct-24			SW1230: SS 42, SC1470: FF, DS4090: FS, DS6440: FS, DS8880: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		365	01-Feb-25	19-Jul-25	06-Sep-24	23-Jun-27	01-Apr-24						
Tunnel Section		140	01-Feb-25	15-May-25	21-Sep-24	23-Jun-27	25-Nov-24						
Tunnel Section - CH 6+568 to CH 7+100		105	01-Feb-25	13-May-25	21-Sep-24	23-Jun-27	25-Nov-24						
SW2860	Inspect Civil Provisions & Submit Inspection Report	3	01-Feb-25	04-Feb-25	14-Jun-27	16-Jun-27			AC1050: SS				
SW2870	Rectify Civil Provision Defects by Others	6	05-Feb-25	11-Feb-25	17-Jun-27	23-Jun-27			SW2860: FS				
Installation Works		105	01-Feb-25	13-May-25	21-Sep-24	03-Feb-25	25-Nov-24						
SW2390	Install Radio System in Service Gallery	54	01-Feb-25	13-May-25	21-Sep-24	31-Dec-24	25-Nov-24		SW2380: SS, DS4390: FS, DS6520: FS				
SW2320	Install Detection Camera	20	01-Feb-25	20-Feb-25	11-Nov-24	29-Nov-24	15-Jan-25		SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS				



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Jan-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
SW2340	Install ET	16	01-Feb-25	15-Feb-25	24-Dec-24	09-Jan-25	15-Jan-25		DS4190: FS, DS6080: FS, DS6480: FS, SW2300: SS, SW2400: FS				
SW2350	Install Traffic Control Devices	20	01-Feb-25	20-Feb-25	30-Nov-24	19-Dec-24	15-Jan-25		SW2300: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS5920: FS				
SW2310	Install CCTV Camera	20	25-Feb-25	19-Mar-25	24-Dec-24	17-Jan-25			SC1470: FF, DS4090: FS, DS6440: FS, SW2340: SS, SW2350: FS 3, DS8880: FS				
SW2360	Install VLSL	15	15-Mar-25	01-Apr-25	14-Jan-25	03-Feb-25			SW2300: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2340: SS, SW2310: SS 16				
Tunnel Section - CH 7+100 to CH 7+600		74	01-Feb-25	29-Apr-25	09-Oct-24	23-Jun-27							
SW2880	Inspect Civil Provisions & Submit Inspection Report	3	01-Feb-25	04-Feb-25	14-Jun-27	16-Jun-27			AC1060: SS				
SW2890	Rectify Civil Provision Defects by Others	6	05-Feb-25	11-Feb-25	17-Jun-27	23-Jun-27			SW2880: FS				
Installation Works		74	01-Feb-25	29-Apr-25	09-Oct-24	28-Apr-25							
SW2490	Install GOFS (CH 6+568 to CH 7+100)	74	01-Feb-25	29-Apr-25	28-Jan-25	28-Apr-25			SC2570: FF, DS8560: FS, SW2400: SS 17				
SW2500	Signal Cable Laying and Termination (CH 6+568 to CH 7+100)	74	01-Feb-25	29-Apr-25	09-Oct-24	06-Jan-25			SC2480: FF, DS8560: FS, SW2400: SS 17				
SW2480	Install ET	16	17-Feb-25	06-Mar-25	28-Jan-25	18-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2400: SS, SW2340: FS, SW2340: FF				
SW2450	Install Detection Camera	20	21-Feb-25	15-Mar-25	30-Nov-24	23-Dec-24			SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, SW2320: FS				
SW2460	Install Traffic Control Devices	20	21-Feb-25	15-Mar-25	04-Jan-25	27-Jan-25			SW2400: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2350: FS				
SW2420	Install VLSL	15	31-Mar-25	17-Apr-25	01-Feb-25	18-Feb-25			SW2400: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2360: SS 13				
SW2430	Install CCTV Camera	20	31-Mar-25	23-Apr-25	12-Feb-25	06-Mar-25			SC1470: FF, DS4090: FS, DS6440: FS, SW2310: FS 9, DS8880: FS				
Tunnel Section - CH 7+600 to CH 8+100		91	01-Feb-25	22-Apr-25	12-Nov-24	23-Jun-27	26-Dec-24						
SW2900	Inspect Civil Provisions & Submit Inspection Report	3	01-Feb-25	04-Feb-25	14-Jun-27	16-Jun-27			AC1070: SS				
SW2910	Rectify Civil Provision Defects by Others	6	05-Feb-25	11-Feb-25	17-Jun-27	23-Jun-27			SW2900: FS				
Installation Works		91	01-Feb-25	22-Apr-25	12-Nov-24	21-Mar-25	26-Dec-24						
SW2510	Install Cable Containment	28	01-Feb-25	11-Feb-25	12-Nov-24	21-Nov-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, AC1070: SS				
SW2530	Install PA in Service Gallery	17	01-Feb-25	10-Feb-25	08-Jan-25	16-Jan-25	08-Jan-25		SW2510: SS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2560	Install PABX in Service Gallery	17	01-Feb-25	10-Feb-25	13-Mar-25	21-Mar-25	08-Jan-25		SW2530: SS, SC1590: FF, DS4140: FS, DS6480: FS, DS6020: FS				
SW2590	Install ET	16	07-Mar-25	25-Mar-25	19-Feb-25	08-Mar-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2510: SS, SW2480: FS				
SW2550	Install CCTV Camera	20	15-Mar-25	08-Apr-25	12-Feb-25	06-Mar-25			SC1470: FF, DS4090: FS, DS6440: FS, SW2310: SS 16, DS8880: FS				
SW2540	Install Traffic Control Devices	20	17-Mar-25	09-Apr-25	28-Jan-25	22-Feb-25			SW2510: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2460: FS				



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Jan-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
SW2580	Install Detection Camera	20	17-Mar-25	09-Apr-25	24-Dec-24	17-Jan-25			SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, SW2450: FS, DS8780: FS				
SW2520	Install VLSL	15	04-Apr-25	22-Apr-25	06-Feb-25	22-Feb-25			SW2510: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2420: SS 4				
Tunnel Section - CH 8+100 to CH 8+750		78	01-Feb-25	06-May-25	04-Oct-24	28-Apr-25							
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	01-Feb-25	04-Feb-25	04-Oct-24	07-Oct-24			AC1080: SS				
SW2930	Rectify Civil Provision Defects by Others	6	05-Feb-25	11-Feb-25	08-Oct-24	15-Oct-24			SW2920: FS				
Installation Works		69	12-Feb-25	06-May-25	16-Oct-24	28-Apr-25							
SW2600	Install Cable Containment	24	12-Feb-25	11-Mar-25	16-Oct-24	12-Nov-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
SW2620	Install PA in Service Gallery	24	26-Feb-25	25-Mar-25	16-Jan-25	15-Feb-25			SW2600: SS 12, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2610	Install VLSL	18	01-Mar-25	21-Mar-25	28-Nov-24	18-Dec-24			SW2600: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2630	Install Traffic Control Devices	24	05-Mar-25	01-Apr-25	23-Jan-25	22-Feb-25			SW2600: SS 18, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2650	Install PABX in Service Gallery	24	12-Mar-25	09-Apr-25	03-Feb-25	01-Mar-25			SW2620: SS 12, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2700	Install GOFS (CH 7+600 to CH 8+750)	45	12-Mar-25	06-May-25	06-Mar-25	28-Apr-25			SW2600: FS, SC2570: FF, DS8560: FS				
SW2710	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	45	12-Mar-25	06-May-25	13-Nov-24	06-Jan-25			SW2600: FS, SC2480: FF				
SW2640	Install CCTV Camera	18	15-Mar-25	04-Apr-25	12-Dec-24	03-Jan-25			SW2610: SS 12, SC1470: FF, DS4090: FS, DS6440: FS, DS8880: FS				
SW2660	Install Radio System in Service Gallery	24	28-Mar-25	25-Apr-25	10-Feb-25	08-Mar-25			SW2650: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW2670	Install Detection Camera	18	29-Mar-25	19-Apr-25	27-Dec-24	17-Jan-25			SW2640: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, DS8780: FS				
SW2680	Install ET	12	02-Apr-25	16-Apr-25	24-Feb-25	08-Mar-25			SW2630: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW2690	Install SEC Camera	18	14-Apr-25	06-May-25	03-Mar-25	22-Mar-25			SW2670: SS 12, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS				
Tunnel Section - CH 8+750 to CH 9+250		86	01-Feb-25	15-May-25	07-Nov-24	07-May-25							
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	01-Feb-25	01-Feb-25	07-Nov-24	07-Nov-24			AC1090: SS				
SW2950	Rectify Civil Provision Defects by Others	4	03-Feb-25	06-Feb-25	08-Nov-24	12-Nov-24			SW2940: FS				
Installation Works		81	07-Feb-25	15-May-25	13-Nov-24	07-May-25							
SW2720	Install Cable Containment	23	07-Feb-25	05-Mar-25	13-Nov-24	09-Dec-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS				
SW2730	Install VLSL	13	06-Mar-25	20-Mar-25	17-Jan-25	04-Feb-25			SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2740	Install PA in Service Gallery	19	06-Mar-25	27-Mar-25	01-Mar-25	22-Mar-25			SW2720: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2750	Install Traffic Control Devices	19	06-Mar-25	27-Mar-25	08-Mar-25	29-Mar-25			SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2780	Install GOFS (CH 7+600 to CH 8+750)	58	06-Mar-25	15-May-25	19-Feb-25	28-Apr-25			SW2720: FS, SC2570: FF, DS8560: FS				
SW2790	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	58	06-Mar-25	15-May-25	10-Dec-24	20-Feb-25			SW2720: FS, SC2480: FF				







Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
SW2850	Laying of Leaky Cable	58	06-Mar-25	15-May-25	19-Feb-25	28-Apr-25			SW2720: FS				
SW2760	Install CCTV Camera	18	14-Mar-25	03-Apr-25	25-Jan-25	18-Feb-25			SW2730: SS 7, SC1470: FF, DS4090: FS, DS6440: FS, DS8880: FS				
SW2770	Install PABX in Service Gallery	22	17-Mar-25	11-Apr-25	12-Mar-25	07-Apr-25			SW2740: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2800	Install Radio System in Service Gallery	22	28-Mar-25	23-Apr-25	26-Mar-25	21-Apr-25			SW2770: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW2810	Install Detection Camera	18	28-Mar-25	18-Apr-25	12-Feb-25	04-Mar-25			SW2760: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, DS8780: FS				
SW2820	Install ET	12	28-Mar-25	11-Apr-25	31-Mar-25	14-Apr-25			SW2750: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW2830	Install SEC Camera	18	14-Apr-25	06-May-25	15-Apr-25	07-May-25			SW2810: SS 6, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS				
SW2840	Install PVMS	12	21-Apr-25	06-May-25	22-Apr-25	07-May-25			SW2830: SS 6, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
West Ventilation Building		323	01-Feb-25	29-May-25	06-Sep-24	15-Mar-25	01-Apr-24						
Installation Works		323	01-Feb-25	29-May-25	06-Sep-24	15-Mar-25	01-Apr-24						
SW1650	Install Cable Containments	24	01-Feb-25	14-Mar-25	06-Sep-24	21-Oct-24	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS				
SW1690	Install PABX Equipment	54	01-Feb-25	16-Apr-25	17-Dec-24	05-Mar-25	25-Nov-24		SW1650: SS 18, SC1590: FF, DS4140: FS, DS6480: FS				
SW1720	Install PA Equipment	60	01-Feb-25	15-Apr-25	04-Dec-24	19-Feb-25	02-Jan-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, DS8650: FS 12				
SW1670	Install Network Equipment	36	01-Feb-25	15-Mar-25	28-Nov-24	11-Jan-25	15-Jan-25		SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS, DS4040: FS				
SW1680	Install Manual Fallback Control Equipment	24	27-Feb-25	26-Mar-25	06-Feb-25	05-Mar-25			SW1670: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS				
SW1710	Install Radio Equipment	51	28-Mar-25	29-May-25	13-Jan-25	15-Mar-25			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1670: FS				
SW1700	Install Operation Facilities Equipment	14	04-Apr-25	21-Apr-25	18-Feb-25	05-Mar-25			SW1670: FS, EM1120: FS, SC2680: FF, DS6280: FS				
SW1730	Install ET Equipment	12	16-Apr-25	29-Apr-25	20-Feb-25	05-Mar-25			SW1720: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
East Ventilation Building		86	01-Feb-25	15-May-25	20-Nov-24	23-Jun-27							
SW2960	Inspect Civil Provisions & Submit Inspection Report	12	01-Feb-25	14-Feb-25	19-May-27	01-Jun-27			AC1010: SS, KD1010: FS				
SW2970	Rectify Civil Provision Defects by Others	18	15-Feb-25	07-Mar-25	02-Jun-27	23-Jun-27			SW2960: FS				
Installation Works		86	01-Feb-25	15-May-25	20-Nov-24	05-Mar-25							
SW1750	Install Cable Containments	24	01-Feb-25	28-Feb-25	20-Nov-24	17-Dec-24			SC2480: FF, DS6400: FS, DS6540: FS				
SW1790	Install PABX Equipment	20	25-Feb-25	19-Mar-25	26-Dec-24	18-Jan-25			SW1750: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW1760	Position Equipment Rack	12	01-Mar-25	14-Mar-25	18-Dec-24	02-Jan-25			SW1750: FS				
SW1770	Install Network Equipment	36	15-Mar-25	26-Apr-25	03-Jan-25	17-Feb-25			SW1760: FS, SC1330: FF, DS4340: FS, DS4440: FS				
SW1810	Install Radio Equipment	12	28-Mar-25	11-Apr-25	20-Jan-25	05-Feb-25			SW1790: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
SW1780	Install Manual Fallback Control Equipment	24	29-Mar-25	26-Apr-25	06-Feb-25	05-Mar-25			SW1770: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS				
SW1820	Install PA Equipment	12	12-Apr-25	25-Apr-25	06-Feb-25	19-Feb-25			SW1810: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW1830	Install ET Equipment	12	26-Apr-25	12-May-25	20-Feb-25	05-Mar-25			SW1820: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW1800	Install Operation Facilities Equipment	14	28-Apr-25	15-May-25	18-Feb-25	05-Mar-25			SW1770: FS, EM1120: FS, SC2680: FF, DS6280: FS				
Site Commissioning Test		106	13-Mar-25	19-Jul-25	22-Nov-24	21-May-25							
TC1260	SCT of Power Distribution System	66	13-Mar-25	02-Jun-25	22-Nov-24	12-Feb-25			DS3450: FS, SW2300: FS, SW2400: FS, SW2510: FS, SW2600: FS, SW2720: FF 18, SC2500: FF				
TC1290	SCT of PABX System	36	17-Apr-25	30-May-25	08-Apr-25	21-May-25			SW1790: FS, SW1690: FS, DS3130: FS, SW2380: FS, SW2440: FS, SW2560: FS, SW2650: FS, SW2770: FS, SC1620: FF, DS8640: FS				
TC1300	SCT of Detection System	72	21-Apr-25	17-Jul-25	18-Jan-25	16-Apr-25			DS3290: FS, SW2320: FS, SW2450: FS, SW2580: FS, SW2670: FS, SW2810: FF 36, SC2140: FF				
TC1280	SCT of Traffic Control Devices	72	23-Apr-25	19-Jul-25	24-Feb-25	21-May-25			DS3010: FS, SW2360: FS, SW2350: FS, SW2460: FS, SW2540: FS, SW2420: FS, SW2520: FS, SW2610: FS, SW2630: FS, SW2750: FF 12, SW2730: FF 12, SW2840: FF 12, SC1230: FF				
TC1270	SCT of CCTV System	60	24-Apr-25	07-Jul-25	07-Mar-25	19-May-25			SW2310: FS, SW2430: FS, SW2550: FS, SW2640: FS, SW2760: FF 42, SC1500: FF, DS8800: FS				
TC1310	SCT of PA System	48	26-Apr-25	24-Jun-25	24-Mar-25	21-May-25			SW1820: FS, SW1720: FS, SW2370: FS, SW2410: FS, SW2530: FS, SW2620: FS, SW2740: FS, SC1880: FF, DS8600: FS, DS8660: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		95	01-Feb-25	26-May-25	11-Jan-25	19-Jun-25							
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	01-Feb-25	04-Feb-25	11-Jan-25	14-Jan-25			AC1020: SS				
SW1860	Rectify Civil Provision Defects by Others	7	05-Feb-25	12-Feb-25	15-Jan-25	22-Jan-25			SW1850: FS				
Installation Works		68	13-Feb-25	06-May-25	23-Jan-25	22-Apr-25							
SW1870	Install CCTV Camera	29	13-Feb-25	18-Mar-25	23-Jan-25	28-Feb-25			SW1860: FS, SC1470: FF, DS4090: FS, DS6440: FS				
SW1880	Install Detection Camera	29	13-Feb-25	18-Mar-25	07-Feb-25	12-Mar-25			SW1860: FS, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW1890	Install Cable Containments	36	13-Feb-25	26-Mar-25	01-Feb-25	14-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1900	Install Traffic Control Devices	24	01-Mar-25	28-Mar-25	28-Feb-25	27-Mar-25			SW1870: SS 9, SW1880: SS 9, SW2220: SS 9, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW1910	Laying of Leaky Cable	36	11-Mar-25	22-Apr-25	22-Feb-25	04-Apr-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6				
SW1920	Signal Cable Laying	36	22-Mar-25	06-May-25	11-Mar-25	22-Apr-25			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6				
Site Commissioning Test		15	14-Apr-25	30-Apr-25	27-Mar-25	02-May-25							



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jan 37	Feb 38	Mar 39	Apr 40
TC1370	SCT of ET System	10	14-Apr-25	24-Apr-25	21-Apr-25	02-May-25			SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18, SC1750: FF, DS8820: FS				
TC1380	SCT of Power Distribution System	15	14-Apr-25	30-Apr-25	27-Mar-25	14-Apr-25			SW1890: FS, SW1910: SS 28, DS3450: FS, SW2230: FS, SW2240: SS 24, SC2500: FF				
TC1390	SCT of CCTV System	5	21-Apr-25	25-Apr-25	09-Apr-25	14-Apr-25			SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18, SC1500: FF, DS8800: FS				
Submit Site Commissioning Test Report		25	25-Apr-25	26-May-25	22-May-25	19-Jun-25							
DS5160	Submit ET System SCT Test Report	24	25-Apr-25	24-May-25	22-May-25	19-Jun-25			TC1370: FS				
DS5170	Submit CCTV System SCT Test Report	24	26-Apr-25	26-May-25	22-May-25	19-Jun-25			TC1390: FS				