

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
<b>HKT2 Revised Accelerated Programme DD 31Dec25</b>							
<b>Construction</b>							
<b>Trunk Road T2</b>							
<b>02 At-Grade Road - AGR</b>							
<b>Kiosk</b>							
AGR1060	Kiosk - Civil	35	17-Dec-25 A	20-Jan-26	Kiosk - Civil		
AGR1090	Kiosk - E&M + T&C	21	21-Jan-26	10-Feb-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	11-Feb-26	12-Mar-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	13-Mar-26	18-Mar-26*	Kiosk - Reday for FSI		
<b>AGR - Road &amp; Drainage works</b>							
AGR1170	AGR - Remaining Works after Breakthrough	30	18-Feb-26	19-Mar-26	AGR - Remaining Works after Breakthrough		
<b>Westbound</b>							
AGR1050	AGR - WB Road Side Barrier	336	15-Feb-25 A	17-Jan-26	AGR - WB Road Side Barrier		
<b>03 Depressed Road - DPR</b>							
<b>DPR - Road Works</b>							
<b>Rising Main</b>							
A229450170	DPR - Civil - Perm civil provision (sump pit)	93	01-Oct-25 A	01-Jan-26	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	59	24-Nov-25 A	22-Jan-26	DPR - E&M - Sump pit pumps and watermain installation (remaining top, middle & bottom zones)		
A229450390	DPR - Civil - Remaining Civil Works	30	22-Jan-26	21-Feb-26	DPR - Civil - Remaining Civil Works		
<b>DPR - Final Works</b>							
<b>Landscape work (TBC)</b>							
A12991	Landscape Soil Filling	24	20-Feb-26	19-Mar-26	Landscape Soil Filling		
A12992	Planter works	12	20-Mar-26	02-Apr-26	Planter works		
<b>05 Supporting Underground Structure - SUS</b>							
<b>SUS - Tunnel Civil Works</b>							
A229450470	SUS VE Panel Design Review (EB)	189	30-Jun-25 A	04-Jan-26	SUS VE Panel Design Review (EB)		
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>							
<b>LSCC - Structure works</b>							
<b>Launching Shaft</b>							
<b>LS - Miscellaneous Structural Openings</b>							
<b>WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8</b>							
LSCC10140	TBM UU Removal after EB TBM Breakthrough	21	31-Dec-25	20-Jan-26	TBM UU Removal after EB TBM Breakthrough		
LSCC10200	LSCC - WB NCP wall box out structure	40	21-Jan-26	01-Mar-26	LSCC - WB NCP wall box out structure		
LSCC10461	LSCC - WB NCP remaining internal structure work	14	02-Mar-26	15-Mar-26	LSCC - WB NCP remaining internal		
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>							
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	31-Dec-25	13-Feb-26	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	14-Feb-26	23-Mar-26	D-wall dismantling		
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	19	24-Mar-26	11-Apr-26	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L		
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt	30	24-Mar-26	22-Apr-26	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt		
<b>07 Tunnel Sub-sea (TSS)</b>							
<b>TSS - TBM Excavation from Kai Tak</b>							
<b>Westbound - TBM S1281</b>							
<b>TBM1 Rescue</b>							
<b>Seawall Reinstatement</b>							
A229450930	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement	95	25-Oct-25 A	28-Jan-26	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement		
A229450940	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement	141	28-Jan-26*	18-Jun-26	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement		
<b>TBM1 Dismantling</b>							
<b>TBM1 Dismantling</b>							
<b>TSS Summary</b>							
TA85	WB TBM dismantling - TSS side	91	09-Oct-25 A	07-Jan-26	WB TBM dismantling - TSS side		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TA105	WB TBM dismantling - TSS Remaining Civil Works	80	08-Jan-26	28-Mar-26	WB TBM dismantling - TSS Remaining Civil Works		
<b>CKL Summary</b>		203	13-Sep-25 A	04-Apr-26			
TA325	WB TBM dismantling - CKL side	129	13-Sep-25 A	20-Jan-26	WB TBM dismantling - CKL side		
TA335	WB TBM dismantling - CKL Remaining Civil Works	74	20-Jan-26	04-Apr-26	WB TBM dismantling - CKL Remaining Civil Works		
<b>TSS side</b>		8	31-Dec-25	07-Jan-26			
<b>TSS side - breakdown</b>		8	31-Dec-25	07-Jan-26			
Erector / XB / MD		8	31-Dec-25	07-Jan-26			
TA1351	Concrete Slab + HAG System Demo	8	31-Dec-25	07-Jan-26	Concrete Slab + HAG System Demo		
<b>CKL Side</b>		15	31-Dec-25	15-Jan-26			
<b>CKL side - breakdown</b>		15	31-Dec-25	15-Jan-26			
Shield		15	31-Dec-25	15-Jan-26			
TA95	WB TBM dismantling - Shield Part 2	15	31-Dec-25	15-Jan-26	WB TBM dismantling - Shield Part 2		
<b>Eastbound - TBM S1282</b>		242	08-Dec-25 A	06-Aug-26			
<b>TBM2 Tunneling</b>		72	08-Dec-25 A	17-Feb-26			
<b>CP26-30</b>		72	08-Dec-25 A	17-Feb-26			
EBTBM1290	EB TBM Tunneling Pilot tunnel section CH8800-8860 (60m; 7.6R/	28	08-Dec-25 A	04-Jan-26	EB TBM Tunneling Pilot tunnel section CH8800-8860 (60m; 7.6R/wk)		
EBTBM1540	EB TBM Small BH Breakthrough	0		04-Jan-26	EB TBM Small BH Breakthrough		
EBTBM1310	EB TBM Tunneling Cavern section CH8860-8900 (Pilot tunnel sec	15	05-Jan-26	19-Jan-26	EB TBM Tunneling Cavern section CH8860-8900 (Pilot tunnel section) (40m; 8.5R/wk)		
EBTBM1320	EB TBM Tunneling Cavern section CH8900-8977 (Pilot tunnel sec	29	20-Jan-26	17-Feb-26	EB TBM Tunneling Cavern section CH8900-8977 (Pilot tunnel section) (77m; 8.5R/wk)		
TA010	EB TSS - TBM Tunneling Break-out	0		17-Feb-26	EB TSS - TBM Tunneling Break-out		
<b>TBM2 Rescue</b>		187	01-Feb-26	06-Aug-26			
<b>Seawall Reinstatement</b>		187	01-Feb-26	06-Aug-26			
A229450950	Phase 3 - Bay 7 to Bay 5 Seawall Reinstatement	141	01-Feb-26*	21-Jun-26	Phase 3 - Bay 7 to Bay 5 Seawall Reinstatement		
A229450960	Phase 4 - Bay 4 to Bay 1 Seawall Reinstatement	141	19-Mar-26*	06-Aug-26	Phase 4 - Bay 4 to Bay 1 Seawall Reinstatement		
<b>TBM2 Dismantling</b>		108	18-Feb-26	05-Jun-26			
<b>TBM2 Dismantling Summary</b>		108	18-Feb-26	05-Jun-26			
<b>TSS</b>		69	18-Feb-26	27-Apr-26			
TA040	EB TBM dismantling - TSS side	69	18-Feb-26	27-Apr-26	EB TBM dismantling - TSS side		
TA1601	EB Resume Service Gallery Installation	58	18-Feb-26	16-Apr-26	EB Resume Service Gallery Installation		
<b>CKL</b>		108	18-Feb-26	05-Jun-26			
TA1231	EB TBM dismantling - CKL side	108	18-Feb-26	05-Jun-26	EB TBM dismantling - CKL side		
<b>TSS side</b>		51	18-Feb-26	09-Apr-26			
TA020	EB TBM - Last 6 Rings Installation	6	18-Feb-26	23-Feb-26	EB TBM - Last 6 Rings Installation		
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	24-Feb-26	02-Mar-26	Last ring securing + Tailskin Cutting + Erector Prep		
<b>TSS side - breakdown</b>		45	24-Feb-26	09-Apr-26			
Backup Gentries		45	24-Feb-26	09-Apr-26			
TA1671	Gantry 4 Dismantling	13	24-Feb-26	08-Mar-26	Gantry 4 Dismantling		
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	09-Mar-26	10-Mar-26	G1 / Erector Disconnection + Gantries Pulling		
TA1711	Gantry 1-3 + Boggies Dismantling	30	11-Mar-26	09-Apr-26	Gantry 1-3 + Boggies Dismantling		
Erector / XB / MD		24	11-Mar-26	03-Apr-26			
TA1731	Concrete Slab + HAG System Erection	12	11-Mar-26	22-Mar-26	Concrete Slab + HAG System Erection		
TA1741	Erector Extraction	5	23-Mar-26	27-Mar-26	Erector Extraction		
TA1751	Erector Dismantling	7	28-Mar-26	03-Apr-26	Erector Dismantling		
TA1761	X Beam Extraction	6	28-Mar-26	02-Apr-26	X Beam Extraction		
<b>CKL Side</b>		40	24-Feb-26	04-Apr-26			
<b>CKL side - breakdown</b>		40	24-Feb-26	04-Apr-26			
Cutterhead		40	24-Feb-26	04-Apr-26			
TA1811	CKL Civil Works #1	21	24-Feb-26	16-Mar-26	CKL Civil Works #1		
TA1821	Cutterhead dismantling Part 1 & Rotation	9	17-Mar-26	25-Mar-26	Cutterhead dismantling Part 1 & Rotation		
TA1831	Cutterhead dismantling Part 2	10	26-Mar-26	04-Apr-26	Cutterhead dismantling Part 2		
<b>TSS - Tunnel Civil Works</b>		447	17-Feb-25 A	09-May-26			

- ◆ ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
<b>Westbound (WB)</b>		147	24-Nov-25 A	19-Apr-26			
<b>WB TSS - Service Gallery</b>		51	08-Jan-26	27-Feb-26			
<b>Gallery Installation After TBM1 Dismantling</b>		25	08-Jan-26	01-Feb-26			
TC3050	WB TSS - Sliding Rail Demobilisation	7	08-Jan-26	14-Jan-26		WB TSS - Sliding Rail Demobilisation	
TC3030A	WB TSS - Service Gallery up to R1087 to R1114 (CP30.9) (up to I	5	15-Jan-26	19-Jan-26		WB TSS - Service Gallery up to R1087 to R1114 (CP30.9) (up to ISIG Dismantling)	
TC3040	WB TSS - Temporary Bracket for Early Power On (CP31 to CKL)	13	20-Jan-26	01-Feb-26		WB TSS - Temporary Bracket for Early Power On (CP31 to CKL)	
<b>ISIG Dismantling &amp; Last Galleries</b>		39	20-Jan-26	27-Feb-26			
TC3060	WB TSS - ISIG Dismantling @ TSS	16	20-Jan-26	04-Feb-26		WB TSS - ISIG Dismantling @ TSS	
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135)	23	05-Feb-26	27-Feb-26		WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135) + Concrete	
<b>WB TSS - Corbel</b>		106	01-Dec-25 A	16-Mar-26			
<b>Corbel Construction After TBM1 Dismantling</b>		106	01-Dec-25 A	16-Mar-26			
TC1960	WB TSS Final - Corbel Structure from R1032 to R1108	59	01-Dec-25 A	28-Jan-26		WB TSS Final - Corbel Structure from R1032 to R1108	
TC1970	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	10	28-Feb-26	09-Mar-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	
<b>Concrete curing</b>		47	28-Jan-26	16-Mar-26			
TC1350	WB TSS Final - Corbel Structure from R1032 to R1108 (concrete c	7	28-Jan-26	04-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108 (concrete curing)	
TC1660	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	7	10-Mar-26	16-Mar-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	
<b>Monorail Removal</b>		7	28-Feb-26	06-Mar-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	28-Feb-26	06-Mar-26		WB TSS - Monorail Removal for final dismantling	
<b>ISCG Dismantling</b>		7	10-Mar-26	16-Mar-26			
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	10-Mar-26	16-Mar-26		WB TSS - Corbel Gantry & Formwork dismantling	
<b>WB TSS - OHVD</b>		97	31-Dec-25	06-Apr-26			
<b>OHVD installation After TBM1 Dismantling</b>		34	28-Jan-26	03-Mar-26			
TC1190	WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	26	28-Jan-26	23-Feb-26		WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	8	23-Feb-26	03-Mar-26		WB TSS Final - OHVD from R1097 to R1119 (CP31)	
<b>ISSG Dismantling &amp; Final OHVDs</b>		97	31-Dec-25	06-Apr-26			
TC11530	WB TSS - Final Lifting & Cast in-situ OHVD	6	31-Dec-25	05-Jan-26		WB TSS - Final Lifting & Cast in-situ OHVD	
TC970	WB - ISSG Dismantling	7	17-Mar-26	23-Mar-26		WB - ISSG Dismantling	
TC1230	WB TSS - OHVD Lifting Batch 1-3	14	24-Mar-26	06-Apr-26		WB TSS - OHVD Lifting Batch 1-3	
<b>WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924</b>		14	31-Dec-25	13-Jan-26			
<b>Fire Board (Crown) Installation After TBM1 Dismantling</b>		14	31-Dec-25	13-Jan-26			
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5	7	31-Dec-25	06-Jan-26		WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5	
TC11410	WB TSS - Aerial Platform dismantling	7	07-Jan-26	13-Jan-26		WB TSS - Aerial Platform dismantling	
<b>WB TSS - Fire Board - Road level with deletion up Ch8924</b>		121	24-Nov-25 A	24-Mar-26			
<b>After TBM1 Dismantling</b>		121	24-Nov-25 A	24-Mar-26			
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	47	24-Nov-25 A	09-Jan-26		WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	09-Jan-26	23-Jan-26		WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	23-Feb-26	09-Mar-26		WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	7	09-Mar-26	16-Mar-26		WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	
TC1030	WB TSS - Fire Board Ganties dismantling	8	16-Mar-26	24-Mar-26		WB TSS - Fire Board Ganties dismantling	
<b>Defect</b>		73	09-Jan-26	23-Mar-26			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	09-Jan-26	16-Jan-26		WB TSS - inspection before black paint & E&M bracket CP26 to CP27	
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	23-Jan-26	30-Jan-26		WB TSS - inspection before black paint & E&M bracket CP27 to CP28	
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	09-Mar-26	16-Mar-26		WB TSS - inspection before black paint & E&M bracket CP28 to CP29	
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	16-Mar-26	23-Mar-26		WB TSS - inspection before black paint & E&M bracket CP29 to CP30	
<b>WB TSS - Road Barrier</b>		18	03-Mar-26	21-Mar-26			
<b>Road Barriers After TBM1 Dismantling</b>		18	03-Mar-26	21-Mar-26			
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	03-Mar-26	07-Mar-26		WB TSS - Road Barrier from CP30.5 to CP31	
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	17-Mar-26	21-Mar-26		WB TSS - Road Barrier from CP31 to endwall	
<b>WB TSS - E&amp;M Brackets</b>		78	09-Jan-26	28-Mar-26			
<b>E&amp;M Brackets Installation After TBM1 Dismantling</b>		78	09-Jan-26	28-Mar-26			
<b>CPS</b>		61	23-Jan-26	25-Mar-26			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	10	23-Jan-26	02-Feb-26	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)		
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	09-Mar-26	12-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1400	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)	3	16-Mar-26	19-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	19-Mar-26	22-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	22-Mar-26	25-Mar-26	WB TSS - E&M Bracket (last few rings) (CPS)		
<b>NCPS</b>		78	09-Jan-26	28-Mar-26			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	10	09-Jan-26	19-Jan-26	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)		
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	10	02-Feb-26	12-Feb-26	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)		
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	3	12-Mar-26	15-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11790	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)	3	19-Mar-26	22-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	22-Mar-26	25-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	25-Mar-26	28-Mar-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
<b>WB TSS - Black paint</b>		8	23-Mar-26	31-Mar-26			
<b>After TBM1 Dismantling</b>		8	23-Mar-26	31-Mar-26			
TC1490	WB TSS - Black paint from CP26 to CP30	4	23-Mar-26	27-Mar-26	WB TSS - Black paint from CP26 to CP30		
TC11590	WB TSS - Black paint from CP30 to CP31	4	27-Mar-26	31-Mar-26	WB TSS - Black paint from CP30 to CP31		
<b>WB TSS - Below Road Level Installation</b>		128	13-Dec-25 A	19-Apr-26			
<b>Service Gallery Civil Provision</b>		95	13-Dec-25 A	17-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)	48	13-Dec-25 A	29-Jan-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	18	30-Jan-26	16-Feb-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	18	28-Feb-26	17-Mar-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
<b>MiMEP</b>		65	31-Dec-25	05-Mar-26			
TC11310	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29	18	31-Dec-25	17-Jan-26	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29		
TC1160	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)	6	18-Jan-26	23-Jan-26	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1170	WB TSS - Service Gallery MiMEP from R1082 to R1086	6	24-Jan-26	29-Jan-26	WB TSS - Service Gallery MiMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MiMEP from R1087 to R1135	6	28-Feb-26	05-Mar-26	WB TSS - Service Gallery MiMEP from R1087 to R1135		
<b>FS Control Room</b>		21	28-Feb-26	20-Mar-26			
TC920	WB TSS - FS Control Room Construction	21	28-Feb-26	20-Mar-26	WB TSS - FS Control Room Construction		
<b>Low Point @ CP27</b>		27	24-Mar-26	19-Apr-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at CP27)	27	24-Mar-26	19-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at CP27)		
<b>WB TSS - TCSS Civil provision at OHVD soffit</b>		80	16-Jan-26	06-Apr-26			
<b>After TBM1 Dismantling</b>		80	16-Jan-26	06-Apr-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	16-Jan-26	23-Jan-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	02-Feb-26	09-Feb-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	7	16-Mar-26	23-Mar-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	7	23-Mar-26	30-Mar-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	7	30-Mar-26	06-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
<b>Eastbound (EB)</b>		447	17-Feb-25 A	09-May-26			
<b>EB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		75	24-Feb-26	09-May-26			
<b>Pipe dismantling &amp; relocation after TBM2 Breakthrough</b>		75	24-Feb-26	09-May-26			
<b>CP22 to Back of TBM</b>		21	24-Feb-26	16-Mar-26			
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)	21	24-Feb-26	16-Mar-26	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)		
<b>CP7 to CP22</b>		54	17-Mar-26	09-May-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	54	17-Mar-26	09-May-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
<b>EB TSS - Civil Works Before Dismantling</b>		141	04-Nov-25 A	24-Mar-26			
<b>Corbel Construction Before TBM2 Dismantling</b>		30	31-Dec-25	29-Jan-26			
A229415962	EB TSS - Corbel Structure up to CP25	15	31-Dec-25	14-Jan-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26	15	15-Jan-26	29-Jan-26	EB TSS - Corbel Structure up to CP26		
<b>OHVD installation Before TBM Dismantling</b>		8	17-Mar-26	24-Mar-26			
<b>CP21-26</b>		8	17-Mar-26	24-Mar-26			
TC320	EB TSS - OHVD up to CP24	4	17-Mar-26	20-Mar-26	EB TSS - OHVD up to CP24		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TC330	EB TSS - OHVD up to CP25	4	21-Mar-26	24-Mar-26			
<b>Gallery Installation Before TBM2 Dismantling</b>		91	04-Nov-25 A	02-Feb-26			
EBTBM1510	EB TSS - Service Gallery up to CH8661 (R918)	60	04-Nov-25 A	02-Jan-26	EB TSS - Service Gallery up to CH8661 (R918)		
EBTBM1480	EB TSS - Service Gallery up to CH8700 (R935) and allow start of	18	03-Jan-26	20-Jan-26	EB TSS - Service Gallery up to CH8700 (R935) and allow start of CP27 EB Tym		
EBTBM1520	EB TSS - Service Gallery up to R836 to R947	13	21-Jan-26	02-Feb-26	EB TSS - Service Gallery up to R836 to R947		
<b>EB TSS - Civil Works After Dismantling</b>		22	17-Mar-26	07-Apr-26			
<b>EB TSS - Corbel</b>		15	24-Mar-26	07-Apr-26			
<b>Corbel Construction After TBM2 Dismantling</b>		15	24-Mar-26	07-Apr-26			
TC210	EB TSS Final - Corbel Structure from CP26 to CP27	15	24-Mar-26	07-Apr-26			
<b>EB TSS - Road Barrier</b>		10	17-Mar-26	26-Mar-26			
TC10160	EB TSS - Road Barrier up to CP25	5	17-Mar-26	21-Mar-26			EB TSS - Road Barrier
TC10170	EB TSS - Road Barrier up to CP26	5	22-Mar-26	26-Mar-26			EB TSS
<b>EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850</b>		16	17-Mar-26	01-Apr-26			
D12585	EB TSS - Fire board (Crown) up to CP24	8	17-Mar-26	24-Mar-26			EB TSS - Fire
D12595	EB TSS - Fire board (Crown) up to CP25	8	25-Mar-26	01-Apr-26			
<b>EB TSS - Fire Board - Road level with deletion up to Ch8850</b>		22	17-Mar-26	07-Apr-26			
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	17-Mar-26	27-Mar-26			EB TS
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	28-Mar-26	07-Apr-26			
<b>EB TSS - E&amp;M Brackets</b>		13	21-Mar-26	02-Apr-26			
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	6	21-Mar-26	26-Mar-26			EB - TB
TC630	EB - TBM Tunnel - E&M Bracket up to CP24	6	28-Mar-26	02-Apr-26			
<b>EB TSS - Below Road Level Installation</b>		378	17-Feb-25 A	01-Mar-26			
<b>CP26-30 MiMEP</b>		12	03-Feb-26	14-Feb-26			
TC11080	EB TSS - Service Gallery MiMEP up to CP26 R885	6	03-Feb-26	08-Feb-26	EB TSS - Service Gallery MiMEP up to CP26 R885		
TC11100	EB TSS - Service Gallery MiMEP up to CP27 R930	6	09-Feb-26	14-Feb-26	EB TSS - Service Gallery MiMEP up to CP27 R930		
<b>Low Point Sump Pit</b>		345	17-Feb-25 A	27-Jan-26			
<b>Low Point @ CP12</b>		345	17-Feb-25 A	27-Jan-26			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	345	17-Feb-25 A	27-Jan-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
<b>FSI Room</b>		21	09-Feb-26	01-Mar-26			
TC070	EB TSS - FSI Room 9 - civil works	21	09-Feb-26	01-Mar-26	EB TSS - FSI Room 9 - civil works		
<b>EB TSS - TCSS Civil provision at OHVD soffit</b>		7	28-Mar-26	03-Apr-26			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	28-Mar-26	03-Apr-26			
<b>08 CKL Tunnel</b>		71	20-Jan-26	01-Apr-26			
<b>Westbound (WB)</b>		71	20-Jan-26	01-Apr-26			
<b>WB CKL - After TBM breakthrough</b>		71	20-Jan-26	01-Apr-26			
<b>Westbound (WB) Final Structure Works</b>		68	20-Jan-26	29-Mar-26			
<b>Service Gallery</b>		23	20-Jan-26	12-Feb-26			
TB1090	WB - Concrete Breaking & Temp fill removal	6	20-Jan-26	26-Jan-26	WB - Concrete Breaking & Temp fill removal		
TB1110	WB - Remaining precast SG (7 nos.)	4	26-Jan-26	30-Jan-26	WB - Remaining precast SG (7 nos.)		
TB1120	WB - In-situ SG at End Wall (4m)	9	30-Jan-26	08-Feb-26	WB - In-situ SG at End Wall (4m)		
TB1180	WB - Drainage & Road Slab	4	08-Feb-26	12-Feb-26	WB - Drainage & Road Slab		
<b>OHVD</b>		45	12-Feb-26	29-Mar-26			
TB1200	WB - OHVD Formwork Erection	6	12-Feb-26	18-Feb-26	WB - OHVD Formwork Erection		
TB1230	WB - Type A2 OHVD (1 bays, 4d.bay)	4	18-Feb-26	22-Feb-26	WB - Type A2 OHVD (1 bays, 4d.bay)		
TB1260	WB - Type A2 OHVD (2 bays, 4d.bay)	8	22-Feb-26	02-Mar-26	WB - Type A2 OHVD (2 bays, 4d.bay)		
TB1290	WB - Type A2 OHVD Formwork Dismantling	6	02-Mar-26	08-Mar-26	WB - Type A2 OHVD Formwork Dismantling		
TB1340	WB - Defect Rectification and HyD inspection, Black paint	2	27-Mar-26	29-Mar-26			W
<b>Westbound (WB) Final Civil Works</b>		24	08-Mar-26	01-Apr-26			
<b>Barrier</b>		3	08-Mar-26	11-Mar-26			
TB1320	WB - Type A Dr&Br - Remaining Road Barrier	3	08-Mar-26	11-Mar-26	WB - Type A Dr&Br - Remaining Road Barrier		
<b>E&amp;M Brackets, Black paint, &amp; TCSS Civil Provision</b>		3	29-Mar-26	01-Apr-26			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TB1310	WB - Type A Dr&Br - Remaining Bracket	3	29-Mar-26	01-Apr-26			
<b>WB End Wall Civil &amp; Structure Works</b>		46	12-Feb-26	30-Mar-26			
TB1150	WB - End Wall Kicker & Wall	26	12-Feb-26	10-Mar-26			WB - End Wall Kicker & Wall
TB1220	WB - End Wall Corbel Construction	4	10-Mar-26	14-Mar-26			WB - End Wall Corbel Construction
TB1240	WB - End Wall Parapet	3	10-Mar-26	13-Mar-26			WB - End Wall Parapet
TB1270	WB - End Wall Temporary L-frame Construction	1	13-Mar-26	14-Mar-26			WB - End Wall Temporary L-frame Construction
TB1250	WB - End Wall Crown Falsework Erection	8	14-Mar-26	22-Mar-26			WB - End Wall Crown Falsework Erection
TB1280	WB - End Wall E&M Bracket	1	22-Mar-26	23-Mar-26			WB - End Wall E&M Bracket
TB1300	WB - End Wall Crown Concreting & Falsework Removal	5	22-Mar-26	27-Mar-26			WB - End Wall Crown Concreting & Falsework Removal
TB1380	WB - End Wall Transition OHVD	3	27-Mar-26	30-Mar-26			WB - End Wall Transition OHVD
<b>09 Cross Passages</b>		189	06-Nov-25 A	13-May-26			
<b>Cross Passages @ TSS &amp; CKL Tunnel (CP7 to CP33)</b>		189	06-Nov-25 A	13-May-26			
<b>CP25 by Mini TBM</b>		147	06-Nov-25 A	01-Apr-26			
A8260	CP25 - Internal & Collar Structure & ABWF	103	06-Nov-25 A	16-Feb-26			CP25 - Internal & Collar Structure & ABWF
A8280	CP25 - E&M Installation	14	17-Feb-26	02-Mar-26			CP25 - E&M Installation
A8340	Remaining Civil Works	30	03-Mar-26	01-Apr-26			Remaining Civil Works
<b>CP26 by Mini TBM</b>		102	13-Dec-25 A	24-Mar-26			
A229450660	CP26 - Lining Grouting	28	13-Dec-25 A	09-Jan-26			CP26 - Lining Grouting
A8270	CP26 - Internal & Collar Structure & ABWF	60	10-Jan-26	10-Mar-26			CP26 - Internal & Collar Structure & ABWF
A8300	CP26 - E&M Installation	14	11-Mar-26	24-Mar-26			CP26 - E&M Installation
<b>CP27 by Mini TBM</b>		113	21-Jan-26	13-May-26			
TD0300	CP27 - EB - Tympanum Civil works R0935E	27	21-Jan-26	16-Feb-26			CP27 - EB - Tympanum Civil works R0935E
A7972	CP27 - Mobilisation	12	17-Feb-26	28-Feb-26			CP27 - Mobilisation
TD1450	CP27 - EB - Tympanum Strength Gain	14	17-Feb-26	02-Mar-26			CP27 - EB - Tympanum Strength Gain
A229450670	CP27 - CP TBM mining	6	03-Mar-26	08-Mar-26			CP27 - CP TBM mining
A7982	Mini TBM Demo after last CP is mined	15	09-Mar-26	23-Mar-26			Mini TBM Demo
A229450680	CP27 - Lining Grouting	6	09-Mar-26	14-Mar-26			CP27 - Lining Grouting
A8290	CP27 - Internal & Collar Structure & ABWF	60	15-Mar-26	13-May-26			CP27 - Internal & Collar Structure & ABWF
<b>CP28 by D&amp;Br</b>		101	31-Dec-25 A	10-Apr-26			
TD1260	CP28 - Final Break-out	7	31-Dec-25 A	06-Jan-26			CP28 - Final Break-out
TD1290	CP28 - Remaining Lining/Collar structure	80	07-Jan-26	27-Mar-26			CP28 - Remaining Lining/Collar structure
TD1300	CP28 - E&M Installation	14	28-Mar-26	10-Apr-26			CP28 - E&M Installation
TD1320	CP28 - WB Tympanum Remaining Civil Work	9	28-Mar-26	05-Apr-26			CP28 - WB Tympanum Remaining Civil Work
<b>CP29 by D&amp;Br</b>		111	20-Jan-26	10-May-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	24	20-Jan-26	12-Feb-26			CP29 - Excavation from WB (Part 2 subject to EB TBM progress)
TD1351	CP29 - EB - Final Break-out	7	13-Feb-26	19-Feb-26			CP29 - EB - Final Break-out
TD1380	CP29 - Remaining Lining/Collar structure	80	20-Feb-26	10-May-26			CP29 - Remaining Lining/Collar structure
<b>CP30 Remaining Works</b>		68	28-Jan-26	06-Apr-26			
<b>CP30 remaining works</b>		68	28-Jan-26	06-Apr-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	28-Jan-26	15-Feb-26			CP30 WB TSS - Sawcut & final breaking work CP30
TD1150	CP30 - Waterproofing	3	15-Feb-26	18-Feb-26			CP30 - Waterproofing
TD1160	CP30 - Collar structure at WB TSS	16	18-Feb-26	06-Mar-26			CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	06-Mar-26	25-Mar-26			CP30 - Remaining lining structure
TD1210	CP30 - E&M Installation	12	25-Mar-26	06-Apr-26			CP30 - E&M Installation
<b>CP31 Remaining Works</b>		18	24-Mar-26	10-Apr-26			
<b>CP31 remaining works</b>		18	24-Mar-26	10-Apr-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	24-Mar-26	10-Apr-26			CP31 WB TSS - Sawcut & final breaking work CP31
<b>10 East Ventilation Building - EVB</b>		92	31-Dec-25	01-Apr-26			
<b>EVB Remaining Works (TBC)</b>		92	31-Dec-25	01-Apr-26			
<b>Landscape works</b>		92	31-Dec-25	01-Apr-26			
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Dec-25	01-Apr-26			EVB - Hard Landscape - Above G/F

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
<b>11 Tunnel E&amp;M Installation</b>							
<b>WB - E&amp;M Works</b>							
<b>WB - HV Cabling &amp; HV Power On</b>							
TE1140	WB Tunnel - Temporary HV Cable laying	14	02-Feb-26	15-Feb-26	WB Tunnel - Temporary HV Cable laying		
TE1150	WB Tunnel - Early HV Power On	14	16-Feb-26	01-Mar-26	WB Tunnel - Early HV Power On		
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	22-Mar-26	08-Apr-26			
<b>WB - LV Cabling &amp; LV Power On</b>							
TF170	WB CKL - CP32-EVB Portal E&M installation	90	31-Dec-25*	30-Mar-26			
E&MC1180	WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	31-Dec-25	28-Feb-26	WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
E&MC1170	WB TSS - CP23-27 E&M installation (Final Stage subject to CP31)	30	22-Mar-26	21-Apr-26			
<b>WB - Below Road Level E&amp;M Installation</b>							
<b>MiMEP</b>							
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	18-Jan-26	23-Jan-26	WB TSS - Service Gallery MiMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30)	6	24-Jan-26	29-Jan-26	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MiMEP Connection up to R1086	6	30-Jan-26	04-Feb-26	WB TSS - Service Gallery MiMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MiMEP Connection up to R1135	6	06-Mar-26	11-Mar-26	WB TSS - Service Gallery MiMEP Connection		
TF070	WB TSS - Service Gallery E&M Installation	18	12-Mar-26	29-Mar-26			
<b>FS Control Room</b>							
TC950	WB TSS - FS Control Room E&M Installation	28	21-Mar-26	17-Apr-26			
<b>EB - E&amp;M Works</b>							
<b>EB - HV Cabling &amp; HV Power On</b>							
TE1200	EB Tunnel - Temporary HV Cable laying	14	02-Feb-26	15-Feb-26	EB Tunnel - Temporary HV Cable laying		
TE1210	EB Tunnel - Early HV Power On	14	16-Feb-26	01-Mar-26	EB Tunnel - Early HV Power On		
<b>EB - LV Cabling &amp; LV Power On</b>							
E&MC1130	EB CKL - CP31 to EVB Portal - E&M installation	98	29-Sep-25 A	04-Jan-26	EB CKL - CP31 to EVB Portal - E&M installation		
E&MC1150	EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	31-Dec-25	28-Feb-26	EB SUS to TSS CP12 - E&M Installation (Final Stage)		
E&MC1100	EB TSS - CP16-21 E&M installation (Final Stage)	30	27-Mar-26	25-Apr-26			
<b>EB - Below Road Level E&amp;M Installation</b>							
<b>FS Room</b>							
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	02-Mar-26	29-Mar-26			
<b>12 Projectwide TCSS Installation</b>							
<b>WB - TCSS Installation</b>							
TE1170	WB - TCSS Installation concurrent with E&M installation	706	12-Aug-24 A	18-Jul-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	387	20-Jan-25 A	10-Feb-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	381	20-Jan-25 A	04-Feb-26	WB - TBM Tunnel - TCSS Signage Installation		
<b>EB - TCSS Installation</b>							
TE160	EB - TCSS Installation concurrent with E&M installation	679	01-Nov-24 A	10-Sep-26			
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	580	20-Jan-25 A	23-Aug-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	541	20-Jan-25 A	14-Jul-26			
<b>14 Projectwide Final Works</b>							
<b>Cladding</b>							
<b>Eastbound</b>							
<b>Typical Subframe &amp; Cladding</b>							
<b>EB CPS</b>							
VE10220	VE Panel - EB SUS (CPS) 400m	24	04-Jan-26	28-Jan-26	VE Panel - EB SUS (CPS) 400m		
VE10280	VE Panel - EB TSS CP7-12 (CPS) 500m	24	09-Jan-26	02-Feb-26	VE Panel - EB TSS CP7-12 (CPS) 500m		
VE10240	VE Panel - EB LSCC to CP7 (CPS) 150m	10	26-Mar-26	04-Apr-26			
<b>EB NCPS</b>							
VE10591	VE Panel - EB TSS CP7-12 (NCPS) 500m	97	30-Sep-25 A	04-Jan-26	VE Panel - EB TSS CP7-12 (NCPS) 500m		
VE10601	VE Panel - EB TSS CP12-18 (NCPS) 500m	87	15-Oct-25 A	09-Jan-26	VE Panel - EB TSS CP12-18 (NCPS) 500m		
VE10791	VE Panel - EB TSS CP26 to 29 (NCPS) 300m	14	31-Dec-25	13-Jan-26	VE Panel - EB TSS CP26 to 29 (NCPS) 300m		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
VE10571	VE Panel - EB SUS (NCPS) 400m	24	28-Jan-26	21-Feb-26	VE Panel - EB SUS (NCPS) 400m		
<b>Westbound</b>		85	31-Dec-25	25-Mar-26			
<b>Typical Subframe &amp; Cladding</b>		85	31-Dec-25	25-Mar-26			
<b>WB CPS</b>		85	31-Dec-25	25-Mar-26			
VE10021	VE Panel - WB SUS (CPS) 400m	24	31-Dec-25	23-Jan-26	VE Panel - WB SUS (CPS) 400m		
VE10060	VE Panel - WB TSS CP7-12 (CPS) 500m	24	01-Mar-26	24-Mar-26	VE Panel - W		
VE10022	VE Panel - WB LSCC to CP7 (CPS) 150m	10	16-Mar-26	25-Mar-26	VE Panel -		
<b>WB NCPS</b>		24	24-Jan-26	16-Feb-26			
VE10651	VE Panel - WB SUS (NCPS) 400m	24	24-Jan-26*	16-Feb-26	VE Panel - WB SUS (NCPS) 400m		
<b>Pavement</b>		28	25-Mar-26	21-Apr-26			
<b>Westbound</b>		28	25-Mar-26	21-Apr-26			
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Leaming Curve)	28	25-Mar-26	21-Apr-26			
<b>Infrastructure Works</b>		369	01-Mar-25 A	05-Mar-26			
<b>06 Road S20</b>		12	31-Dec-25	14-Jan-26			
<b>VO - Modification of Irrigation System at Charging Station Run-in</b>		12	31-Dec-25	14-Jan-26			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Dec-25	14-Jan-26	S20 - Shrubs Reinstatement (Non Critical)		
<b>07 Road L10(N)</b>		339	01-Mar-25 A	03-Feb-26			
<b>L10(N) Landscape (KD-26)</b>		26	03-Jan-26	03-Feb-26			
LN10110	L10(N) - Landscape softwork (TBC)	26	03-Jan-26	03-Feb-26	L10(N) - Landscape softwork (TBC)		
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		03-Feb-26	◆ KD-26 - Section 9D - Road L10 (N) Landscape Softworks		
<b>L10(N) Remaining works</b>		21	31-Dec-25	20-Jan-26			
LN10150	Road L10N - Final Paving works & Road Marking	20	31-Dec-25	19-Jan-26	Road L10N - Final Paving works & Road Marking		
LN10100	Road L10N - Drainage T&C	21	31-Dec-25	20-Jan-26	Road L10N - Drainage T&C		
<b>L10 (N) Remaining Road Works (Subject to Manpower)</b>		257	01-Mar-25 A	24-Jan-26			
A229450270	L10 (N) - Remaining Road Signage	257	01-Mar-25 A	24-Jan-26	L10 (N) - Remaining Road Signage		
<b>08 Road L10(S) &amp; L18</b>		125	31-Oct-25 A	05-Mar-26			
<b>L10(S) &amp; L18 Landscape (KD-24)</b>		53	31-Oct-25 A	03-Jan-26			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	53	31-Oct-25 A	03-Jan-26	L10 (S) & L18 - Landscape softwork (TBC)		
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0		03-Jan-26	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		
<b>L10(S) &amp; L18 Remaining works</b>		30	03-Feb-26	05-Mar-26			
<b>Roadside Area adjacent to L10(S)</b>		30	03-Feb-26	05-Mar-26			
<b>Design</b>		0	03-Feb-26	03-Feb-26			
A229448800	Design Approval - Landscape (225000)	0		03-Feb-26	◆ Design Approval - Landscape (225000)		
<b>Landscape</b>		30	03-Feb-26	05-Mar-26			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	03-Feb-26	05-Mar-26	Roadside Area adjacent to L10S - Landscape (TBC)		































- ◆ Milestones
- Planned Bar
- Actual Bar



ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
<b>HKT2 Revised Accelerated Programme DD 31Jan26</b>							
<b>Construction</b>							
<b>Trunk Road T2</b>							
<b>02 At-Grade Road - AGR</b>							
<b>Kiosk</b>							
AGR1090	Kiosk - E&M + T&C	31	13-Jan-26 A	12-Feb-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	13-Feb-26	14-Mar-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	15-Mar-26	20-Mar-26*	Kiosk - Reday for FSI		
<b>AGR - Road &amp; Drainage works</b>							
AGR1170	AGR - Remaining Works after Breakthrough	30	15-Feb-26	16-Mar-26	AGR - Remaining Works after Breakthrough		
<b>03 Depressed Road - DPR</b>							
<b>DPR - Road Works</b>							
<b>Rising Main</b>							
A229450170	DPR - Civil - Perm civil provision (sump pit)	124	01-Oct-25 A	01-Feb-26	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	129	24-Nov-25 A	02-Apr-26	DPR - E&M - Sump pit pumps and watermain installation (remainir		
A229450390	DPR - Civil - Remaining Civil Works	30	02-Apr-26	02-May-26			
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>							
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>							
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	15-Feb-26	31-Mar-26	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	01-Apr-26	08-May-26			
<b>07 Tunnel Sub-sea (TSS)</b>							
<b>TSS - TBM Excavation from Kai Tak</b>							
<b>Eastbound - TBM S1282</b>							
<b>TBM2 Tunneling</b>							
<b>CP26-30</b>							
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	30	16-Jan-26 A	14-Feb-26	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel section) (77m; 8.5R/wk)		
TA010	EB TSS - TBM Tunneling Break-out	0		14-Feb-26	EB TSS - TBM Tunneling Break-out		
<b>TBM2 Rescue</b>							
<b>Seawall Reinstatement</b>							
A229450950	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement	106	25-Oct-25 A	08-Feb-26	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement		
A229450960	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement	128	17-Nov-25 A	24-Mar-26	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	68	16-Jan-26 A	24-Mar-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	53	15-Feb-26*	08-Apr-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	53	17-Mar-26*	08-May-26			
A229451030	Final Works	158	17-Mar-26*	21-Aug-26			
<b>TBM2 Dismantling</b>							
<b>TBM2 Dismantling Summary</b>							
<b>TSS</b>							
TA040	EB TBM dismantling - TSS side	69	15-Feb-26	24-Apr-26	EB TBM dismantling - TSS side		
TA1601	EB Resume Service Gallery Installation	58	15-Feb-26	13-Apr-26	EB Resume Service Gallery Installation		
<b>CKL</b>							
TA1231	Summary - EB TBM dismantling - CKL side	108	15-Feb-26	02-Jun-26			
<b>TSS side</b>							
TA020	EB TBM - Last 6 Rings Installation	6	15-Feb-26	20-Feb-26	EB TBM - Last 6 Rings Installation		
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	21-Feb-26	27-Feb-26	Last ring securing + Tailskin Cutting + Erector Prep		
<b>TSS side - breakdown</b>							
<b>Backup Gantries</b>							
TA1671	Gantry 4 Dismantling	13	21-Feb-26	05-Mar-26	Gantry 4 Dismantling		
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	06-Mar-26	07-Mar-26	G1 / Erector Disconnection + Gantries Pulling		
TA1711	Gantry 1-3 + Boggies Dismantling	30	08-Mar-26	06-Apr-26	Gantry 1-3 + Boggies Dismantling		



Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TA1721	Oxycut Platform Demobilisation	7	07-Apr-26	13-Apr-26			 Oxycut Platform Demobilisation
TA1901	Pulling Chair Demobilisation	6	14-Apr-26	19-Apr-26			 Pulling Chair Demobilisation
<b>Erector /XB / MD</b>		48	08-Mar-26	24-Apr-26			
TA1731	Concrete Slab + HAG System Erection	12	08-Mar-26	19-Mar-26		Concrete Slab + HAG System Erection	
TA1741	Erector Extraction	5	20-Mar-26	24-Mar-26		 Erector Extraction	
TA1751	Erector Dismantling	7	25-Mar-26	31-Mar-26		 Erector Dismantling	
TA1761	X Beam Extraction	6	25-Mar-26	30-Mar-26		 X Beam Extraction	
TA1771	X Beam Dismantling	18	31-Mar-26	17-Apr-26		 X Beam Dismantling	
TA1781	Main Drive Extraction	12	31-Mar-26	11-Apr-26		 Main Drive Extraction	
TA1791	Main Drive Dismantling	6	12-Apr-26	17-Apr-26		 Main Drive Dismantling	
TA1801	Concrete Slab + HAG System Demo	7	18-Apr-26	24-Apr-26		 Concrete S	
<b>CKL Side</b>		72	21-Feb-26	03-May-26			
<b>CKL side - breakdown</b>		72	21-Feb-26	03-May-26			
<b>Cutterhead</b>		40	21-Feb-26	01-Apr-26			
TA1811	CKL Civil Works #1 (Leveling Grout & Sliding Plate, Sliding Rails, l	21	21-Feb-26	13-Mar-26		CKL Civil Works #1 (Leveling Grout & Sliding Plate, Sliding Rails, Levelling Concrete & TBM Feet)	
TA1821	Cutterhead dismantling Part 1 & Rotation	9	14-Mar-26	22-Mar-26		 Cutterhead dismantling Part 1 & Rotation	
TA1831	Cutterhead dismantling Part 2	10	23-Mar-26	01-Apr-26		 Cutterhead dismantling Part 2	
<b>Spherical Bearing</b>		13	02-Apr-26	14-Apr-26			
TA1841	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete	9	02-Apr-26	10-Apr-26		 CKL Civil Works #2 (Stage 1 Perm/Temp Mass	
TA1851	Spherical Bearing	3	12-Apr-26	14-Apr-26		 Spherical Bearing	
<b>Shield</b>		19	15-Apr-26	03-May-26			
TA1891	CKL Civil Works #3 (Remove Dismantling Setup/Devices)	4	15-Apr-26	18-Apr-26		 CKL Civil Works #3 (Remo	
TA1871	Inner Shield Dismantling	15	19-Apr-26	03-May-26			
<b>TSS - Tunnel Civil Works</b>		526	17-Feb-25 A	27-Jul-26			
<b>Westbound (WB)</b>		301	02-Jul-25 A	29-Apr-26			
<b>WB TSS Remaining Civil Works Summary</b>		93	03-Jan-26 A	06-Apr-26			
TA105	WB TBM dismantling - TSS Remaining Civil Works	93	03-Jan-26 A	06-Apr-26		WB TBM dismantling - TSS Remaining Civil Works	
<b>WB TSS - Service Gallery</b>		10	26-Jan-26 A	04-Feb-26			
<b>ISIG Dismantling &amp; Last Galleries</b>		10	26-Jan-26 A	04-Feb-26			
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135	10	26-Jan-26 A	04-Feb-26		WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135) + Concreting	
<b>WB TSS - Corbel</b>		84	01-Dec-25 A	23-Feb-26			
<b>Corbel Construction After TBM1 Dismantling</b>		84	01-Dec-25 A	23-Feb-26			
TC1960	WB TSS Final - Corbel Structure from R1032 to R1108	67	01-Dec-25 A	06-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108	
TC1970	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	10	06-Feb-26	16-Feb-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	
<b>Concrete curing</b>		17	06-Feb-26	23-Feb-26			
TC1350	WB TSS Final - Corbel Structure from R1032 to R1108 (concrete c	7	06-Feb-26	13-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108 (concrete curing)	
TC1660	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	7	16-Feb-26	23-Feb-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall) (concrete curing)	
<b>Monorail Removal</b>		7	04-Feb-26	11-Feb-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	04-Feb-26	11-Feb-26		WB TSS - Monorail Removal for final dismantling	
<b>ISCG Dismantling</b>		7	16-Feb-26	23-Feb-26			
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	16-Feb-26	23-Feb-26		WB TSS - Corbel Gantry & Formwork dismantling	
<b>WB TSS - OHVD</b>		61	06-Feb-26	08-Apr-26			
<b>OHVD installation After TBM1 Dismantling</b>		34	06-Feb-26	12-Mar-26			
TC1190	WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	26	06-Feb-26	04-Mar-26		WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	8	04-Mar-26	12-Mar-26		WB TSS Final - OHVD from R1097 to R1119 (CP31)	
<b>ISSG Dismantling &amp; Final OHVDs</b>		27	12-Mar-26	08-Apr-26			
TC970	WB - ISSG Dismantling	7	12-Mar-26	19-Mar-26		WB - ISSG Dismantling	
TC1230	WB TSS - OHVD Lifting Batch 1-3	14	19-Mar-26	02-Apr-26		WB TSS - OHVD Lifting Batch 1-3	
TC11530	WB TSS - Final Lifting & Cast in-situ OHVD	6	02-Apr-26	08-Apr-26		WB TSS - Final Lifting & Cast in-situ OHVD	
<b>WB TSS - Fire Board - Road level with deletion up Ch8924</b>		61	31-Jan-26	02-Apr-26			
<b>After TBM1 Dismantling</b>		61	31-Jan-26	02-Apr-26			

- ◆ ◆ Milestones
-  Planned Bar
-  Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)




Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	14	31-Jan-26	13-Feb-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27		
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	14-Feb-26	27-Feb-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28		
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	04-Mar-26	18-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29		
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	7	18-Mar-26	25-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924		
TC1030	WB TSS - Fire Board Gantries dismantling	8	25-Mar-26	02-Apr-26	WB TSS - Fire Board Gantries dismantling		
<b>Defect</b>		46	14-Feb-26	01-Apr-26			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	14-Feb-26	20-Feb-26	WB TSS - inspection before black paint & E&M bracket CP26 to CP27		
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	28-Feb-26	06-Mar-26	WB TSS - inspection before black paint & E&M bracket CP27 to CP28		
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	18-Mar-26	25-Mar-26	WB TSS - inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	25-Mar-26	01-Apr-26	WB TSS - inspection before black paint & E&M bracket CP29 to CP29.		
<b>WB TSS - Road Barrier</b>		25	04-Mar-26	29-Mar-26			
<b>Road Barriers After TBM1 Dismantling</b>		25	04-Mar-26	29-Mar-26			
A229450740	WB TSS - Road Barrier up to CP29	7	04-Mar-26	11-Mar-26	WB TSS - Road Barrier up to CP29		
TC11220	WB TSS - Road Barrier up to CP30	4	12-Mar-26	16-Mar-26	WB TSS - Road Barrier up to CP30		
TC11230	WB TSS - Road Barrier up to CP30.5	4	16-Mar-26	20-Mar-26	WB TSS - Road Barrier up to CP30.5		
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	20-Mar-26	24-Mar-26	WB TSS - Road Barrier from CP30.5 to CP31		
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	24-Mar-26	29-Mar-26	WB TSS - Road Barrier from CP31 to endwall		
<b>WB TSS - E&amp;M Brackets</b>		278	02-Jul-25 A	06-Apr-26			
<b>E&amp;M Brackets Installation Before TBM1 Dismantling</b>		216	02-Jul-25 A	02-Feb-26			
<b>CPS</b>		216	02-Jul-25 A	02-Feb-26			
TC11030	WB TSS - E&M Brackets up to CP26	216	02-Jul-25 A	02-Feb-26	WB TSS - E&M Brackets up to CP26		
<b>E&amp;M Brackets Installation After TBM1 Dismantling</b>		51	14-Feb-26	06-Apr-26			
<b>CPS</b>		48	14-Feb-26	03-Apr-26			
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	10	14-Feb-26	23-Feb-26	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)		
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	10	28-Feb-26	09-Mar-26	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)		
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	18-Mar-26	21-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1400	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)	3	25-Mar-26	28-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	28-Mar-26	31-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	31-Mar-26	03-Apr-26	WB TSS - E&M Bracket (last few rings) (CPS)		
<b>NCPS</b>		41	24-Feb-26	06-Apr-26			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	10	24-Feb-26	05-Mar-26	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)		
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	10	10-Mar-26	19-Mar-26	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)		
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	3	21-Mar-26	24-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11790	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)	3	28-Mar-26	31-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	31-Mar-26	03-Apr-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	03-Apr-26	06-Apr-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
<b>WB TSS - Black paint</b>		8	01-Apr-26	09-Apr-26			
<b>After TBM1 Dismantling</b>		8	01-Apr-26	09-Apr-26			
TC1490	WB TSS - Black paint from CP26 to CP30	4	01-Apr-26	05-Apr-26	WB TSS - Black paint from CP26 to CP30		
TC11590	WB TSS - Black paint from CP30 to CP31	4	05-Apr-26	09-Apr-26	WB TSS - Black paint from CP30 to CP31		
<b>WB TSS - Below Road Level Installation</b>		88	31-Jan-26	29-Apr-26			
<b>Service Gallery Civil Provision</b>		48	31-Jan-26	19-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R	30	31-Jan-26	01-Mar-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	18	04-Feb-26	22-Feb-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	18	02-Mar-26	19-Mar-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
<b>MiMEP</b>		36	31-Jan-26	07-Mar-26			
TC11310	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29	18	31-Jan-26	17-Feb-26	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29		
TC1160	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (C	6	18-Feb-26	23-Feb-26	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1170	WB TSS - Service Gallery MiMEP from R1082 to R1086	6	24-Feb-26	01-Mar-26	WB TSS - Service Gallery MiMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MiMEP from R1087 to R1135	6	02-Mar-26	07-Mar-26	WB TSS - Service Gallery MiMEP from R1087 to R1135		
<b>FS Control Room</b>		21	04-Feb-26	25-Feb-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC920	WB TSS - FS Control Room Construction	21	04-Feb-26	25-Feb-26	WB TSS - FS Control Room Construction		
<b>Low Point @ CP27</b>		45	15-Mar-26	29-Apr-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at	27	15-Mar-26	11-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction		
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	18	11-Apr-26	29-Apr-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
<b>WB TSS - TCSS Civil provision at OHVD soffit</b>		56	24-Feb-26	21-Apr-26			
<b>After TBM1 Dismantling</b>		56	24-Feb-26	21-Apr-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	24-Feb-26	02-Mar-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	10-Mar-26	16-Mar-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	7	25-Mar-26	01-Apr-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	7	01-Apr-26	08-Apr-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	7	08-Apr-26	15-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
TC11570	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last 1	6	15-Apr-26	21-Apr-26	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last 1		
<b>Eastbound (EB)</b>		526	17-Feb-25 A	27-Jul-26			
<b>EB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		75	21-Feb-26	06-May-26			
<b>Pipe dismantling &amp; relocation after TBM2 Breakthrough</b>		75	21-Feb-26	06-May-26			
<b>CP22 to Back of TBM</b>		21	21-Feb-26	13-Mar-26			
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of	21	21-Feb-26	13-Mar-26	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM dismantling area)		
<b>CP7 to CP22</b>		54	14-Mar-26	06-May-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	54	14-Mar-26	06-May-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
<b>EB TSS - Civil Works Before TBM2 Dismantled</b>		93	31-Jan-26	03-May-26			
<b>Gallery Installation Before TBM2 Dismantled</b>		18	14-Apr-26	01-May-26			
TC0010	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)	5	14-Apr-26	18-Apr-26	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)		
TC0020	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)	12	20-Apr-26	01-May-26	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)		
<b>Corbel Construction Before TBM2 Dismantled</b>		93	31-Jan-26	03-May-26			
A229415962	EB TSS - Corbel Structure up to CP25	15	31-Jan-26	14-Feb-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26	15	15-Feb-26	01-Mar-26	EB TSS - Corbel Structure up to CP26		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27	15	15-Mar-26	30-Mar-26	EB TSS Final - Corbel Structure from CP26 to CP27		
TC220	EB TSS Final - Corbel Structure from CP27 (R930) to R954	15	19-Apr-26	03-May-26	EB TSS Final - Corbel Structure from CP27 (R930) to R954		
<b>OHVD installation Before TBM2 Dismantled</b>		47	14-Mar-26	29-Apr-26			
TC350	EB TSS - OHVD up to CP27 (R930)	15	15-Apr-26	29-Apr-26	EB TSS - OHVD up to CP27 (R930)		
<b>CP21-26</b>		20	14-Mar-26	03-Apr-26			
TC320	EB TSS - OHVD up to CP24	4	14-Mar-26	17-Mar-26	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	18-Mar-26	21-Mar-26	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	30-Mar-26	03-Apr-26	EB TSS - OHVD up to CP26		
<b>Fire Board (Crown) Installation Before TBM2 Dismantled</b>		32	14-Mar-26	14-Apr-26			
D12585	EB TSS - Fire board (Crown) up to CP24	8	14-Mar-26	21-Mar-26	EB TSS - Fire board (Crown) up to CP24		
D12595	EB TSS - Fire board (Crown) up to CP25	8	22-Mar-26	29-Mar-26	EB TSS - Fire board (Crown) up to CP25		
D12605	EB TSS - Fire board (Crown) up to CP26	8	30-Mar-26	06-Apr-26	EB TSS - Fire board (Crown) up to CP26		
D12615	EB TSS - Fire board (Crown) up to CP27 (R930)	8	07-Apr-26	14-Apr-26	EB TSS - Fire board (Crown) up to CP27 (R930)		
<b>Fire Board (Road Level) Installation Before TBM2 Dismantled</b>		51	14-Mar-26	03-May-26			
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	14-Mar-26	24-Mar-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24		
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	25-Mar-26	04-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	11	05-Apr-26	15-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26		
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	11	16-Apr-26	26-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27		
TC11740	EB TSS - inspection before black paint & E&M bracket CP25 to Cf	7	16-Apr-26	22-Apr-26	EB TSS - inspection before black paint & E&M bracket CP25 to Cf		
TC11710	EB TSS - inspection before black paint & E&M bracket CP26 to Cf	7	27-Apr-26	03-May-26	EB TSS - inspection before black paint & E&M bracket CP26 to Cf		
<b>Road Barriers Before TBM2 Dismantled</b>		21	14-Mar-26	04-Apr-26			
TC10160	EB TSS - Road Barrier up to CP25	5	14-Mar-26	18-Mar-26	EB TSS - Road Barrier up to CP25		
TC10170	EB TSS - Road Barrier up to CP26	5	19-Mar-26	23-Mar-26	EB TSS - Road Barrier up to CP26		
TC10180	EB TSS - Road Barrier up to CP27 (R930)	5	30-Mar-26	04-Apr-26	EB TSS - Road Barrier up to CP27 (R930)		
<b>E&amp;M Brackets Installation Before TBM2 Dismantled</b>		46	18-Mar-26	02-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	6	18-Mar-26	23-Mar-26			EB - TBM Tunnel - E&M Bracket from CP22 to CP23
TC630	EB - TBM Tunnel - E&M Bracket up to CP24	6	25-Mar-26	30-Mar-26			EB - TBM Tunnel - E&M Bracket up to CP24
TC640	EB - TBM Tunnel - E&M Bracket up to CP25	6	05-Apr-26	10-Apr-26			EB - TBM Tunnel - E&M Bracket up to CP25
TC650	EB - TBM Tunnel - E&M Bracket up to CP26	6	16-Apr-26	21-Apr-26			EB - TBM Tunnel - E&M Bracket up to CP26
TC660	EB - TBM Tunnel - E&M Bracket up to CP27 (R930)	6	27-Apr-26	02-May-26			EB - TBM Tunnel - E&M Bracket up to CP27 (R930)
<b>EB TSS - Civil Works After TBM2 Dismantled</b>		94	25-Apr-26	27-Jul-26			
<b>EB TSS - Remaining Civil Works Summary</b>		94	25-Apr-26	27-Jul-26			
TA1361	Summary - EB TSS Remaining Civil Works (TC0040-TC11690)	94	25-Apr-26	27-Jul-26			
<b>EB TSS - Service Gallery</b>		5	25-Apr-26	29-Apr-26			
<b>Gallery Installation After TBM2 Dismantling</b>		5	25-Apr-26	29-Apr-26			
TC0040	Sliding Rail demobilisation	5	25-Apr-26	29-Apr-26			
<b>EB TSS - Below Road Level Installation</b>		453	17-Feb-25 A	15-May-26			
<b>CP26-30 MiMEP</b>		12	31-Jan-26	11-Feb-26			
TC11080	EB TSS - Service Gallery MiMEP up to CP26 R885	6	31-Jan-26	05-Feb-26			EB TSS - Service Gallery MiMEP up to CP26 R885
TC11100	EB TSS - Service Gallery MiMEP up to CP27 R930	6	06-Feb-26	11-Feb-26			EB TSS - Service Gallery MiMEP up to CP27 R930
<b>Low Point Sump Pit</b>		453	17-Feb-25 A	15-May-26			
<b>Low Point@CP12</b>		376	17-Feb-25 A	27-Feb-26			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	376	17-Feb-25 A	27-Feb-26			EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)
<b>CP27</b>		27	19-Apr-26	15-May-26			
TC060	EB TSS - Cast In-situ Low Point Sump Pit construction	27	19-Apr-26	15-May-26			
<b>FSIRoom</b>		21	06-Feb-26	26-Feb-26			
TC070	EB TSS - FSI Room 9 - civil works	21	06-Feb-26	26-Feb-26			EB TSS - FSI Room 9 - civil works
<b>EB TSS - TCSS Civil provision at OHVD soffit</b>		40	25-Mar-26	03-May-26			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	25-Mar-26	31-Mar-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23
TC810	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24	7	01-Apr-26	07-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24
TC820	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25	7	05-Apr-26	11-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25
TC830	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26	7	16-Apr-26	22-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26
TC840	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27	7	27-Apr-26	03-May-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27
<b>08 CKL Tunnel</b>		72	20-Jan-26 A	01-Apr-26			
<b>Westbound (WB)</b>		72	20-Jan-26 A	01-Apr-26			
<b>WB CKL - After TBM breakthrough</b>		72	20-Jan-26 A	01-Apr-26			
<b>WB CKL Remaining Civil Works Summary</b>		72	20-Jan-26 A	01-Apr-26			
TA335	Summary - WB CKL Remaining Civil Works (TB1090-TC1380)	72	20-Jan-26 A	01-Apr-26			Summary - WB CKL Remaining Civil Works (TB1090-TC1380)
<b>Westbound (WB) Final Civil Works</b>		62	28-Jan-26 A	30-Mar-26			
<b>Service Gallery</b>		16	28-Jan-26 A	12-Feb-26			
TB1120	WB - In-situ SG at End Wall (4m)	12	28-Jan-26 A	08-Feb-26			WB - In-situ SG at End Wall (4m)
TB1180	WB - Drainage & Road Slab	4	09-Feb-26	12-Feb-26			WB - Drainage & Road Slab
<b>OHVD</b>		24	13-Feb-26	08-Mar-26			
TB1200	WB - OHVD Formwork Erection	6	13-Feb-26	18-Feb-26			WB - OHVD Formwork Erection
TB1230	WB - Type A2 OHVD (1 bays, 4d.bay)	4	19-Feb-26	22-Feb-26			WB - Type A2 OHVD (1 bays, 4d.bay)
TB1260	WB - Type A2 OHVD (2 bays, 4d.bay)	8	23-Feb-26	02-Mar-26			WB - Type A2 OHVD (2 bays, 4d.bay)
TB1290	WB - Type A2 OHVD Formwork Dismantling	6	03-Mar-26	08-Mar-26			WB - Type A2 OHVD Formwork Dismantling
<b>Barrier</b>		3	09-Mar-26	11-Mar-26			
TB1320	WB - Type A Dr&Br - Remaining Parapet	3	09-Mar-26	11-Mar-26			WB - Type A Dr&Br - Remaining Parapet
<b>E&amp;M Brackets &amp; Black paint</b>		7	24-Mar-26	30-Mar-26			
TB1310	WB - Type A Dr&Br - Remaining Bracket	3	24-Mar-26	26-Mar-26			WB - Type A Dr&Br - Remaining Bracket
TB1340	WB - Defect Rectification and HyD inspection, Black paint	2	29-Mar-26	30-Mar-26			WB - Defect Rectification and HyD inspection, Black paint
<b>WB End Wall Civil &amp; Structure Works</b>		48	13-Feb-26	01-Apr-26			
TB1150	WB - End Wall Kicker & Wall	25	13-Feb-26	09-Mar-26			WB - End Wall Kicker & Wall
TB1220	WB - End Wall Corbel Construction	5	10-Mar-26	14-Mar-26			WB - End Wall Corbel Construction
TB1240	WB - End Wall Parapet (2 nos)	3	15-Mar-26	17-Mar-26			WB - End Wall Parapet (2 nos)

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TB1270	WB - End Wall Temporary L-frame Construction	1	18-Mar-26	18-Mar-26			WB - End Wall Temporary L-frame Construction
TB1250	WB - End Wall Crown Falsework Erection	5	19-Mar-26	23-Mar-26			WB - End Wall Crown Falsework Erection
TB1280	WB - End Wall E&M Bracket	3	24-Mar-26	26-Mar-26			WB - End Wall E&M Bracket
TB1300	WB - End Wall Crown Concreting & Falsework Removal	5	24-Mar-26	28-Mar-26			WB - End Wall Crown Concreting & Falsework Removal
TB1380	WB - End Wall Transition OHVD	4	29-Mar-26	01-Apr-26			WB - End Wall Transition OHVD
<b>WB TCSS Civil Provision</b>		3	27-Mar-26	29-Mar-26			
TB1350	WB - Type A Dr&Br - Remaining TCSS Civil Provision	3	27-Mar-26	29-Mar-26			WB - Type A Dr&Br - Remaining TCSS Civil Provision
<b>09 Cross Passages</b>		187	06-Nov-25 A	12-May-26			
<b>Cross Passages @ TSS &amp; CKL Tunnel (CP7 to CP33)</b>		187	06-Nov-25 A	12-May-26			
<b>CP25 by Mini TBM</b>		112	06-Nov-25 A	25-Feb-26			
A8260	CP25 - Internal & Collar Structure & ABWF	98	06-Nov-25 A	11-Feb-26	CP25 - Internal & Collar Structure & ABWF		
A8280	CP25 - E&M Installation	14	12-Feb-26	25-Feb-26	CP25 - E&M Installation		
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	9	12-Feb-26	20-Feb-26	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
<b>CP26 by Mini TBM</b>		112	24-Dec-25 A	14-Apr-26			
A8270	CP26 - Internal & Collar Structure & ABWF	98	24-Dec-25 A	31-Mar-26			CP26 - Internal & Collar Structure & ABWF
A8300	CP26 - E&M Installation	14	01-Apr-26	14-Apr-26			CP26 - E&M Installation
A8370	CP26 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	9	01-Apr-26	09-Apr-26			CP26 - EB Tym Remaining Civil Works (Fireboard
<b>CP27 by Mini TBM</b>		119	07-Jan-26 A	05-May-26			
TD0300	CP27 - EB - Tympanum Civil works R0935E	32	07-Jan-26 A	08-Feb-26	CP27 - EB - Tympanum Civil works R0935E		
A7972	CP27 - Mobilisation	12	08-Feb-26	20-Feb-26	CP27 - Mobilisation		
TD1450	CP27 - EB - Tympanum Strength Gain	14	08-Feb-26	22-Feb-26	CP27 - EB - Tympanum Strength Gain		
A229450670	CP27 - CP TBM mining	6	22-Feb-26	28-Feb-26	CP27 - CP TBM mining		
A7982	Mini TBM Demo after last CP is mined	15	28-Feb-26	15-Mar-26		Mini TBM Demo after last CP is mined	
A229450680	CP27 - Lining Grouting	6	28-Feb-26	06-Mar-26	CP27 - Lining Grouting		
A8290	CP27 - Internal & Collar Structure & ABWF	60	06-Mar-26	05-May-26			
A8360	CP27 - EB Tympanum Remaining Civil Work (Fireboard, Black Pai	9	27-Apr-26	05-May-26			
<b>CP28 by D&amp;Br</b>		112	13-Jan-26 A	04-May-26			
TD1290	CP28 - Remaining Lining/Collar structure	98	13-Jan-26 A	20-Apr-26			CP28 - Remaining Lin
TD1300	CP28 - E&M Installation	14	21-Apr-26	04-May-26			
TD1320	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	21-Apr-26	29-Apr-26			
<b>CP29 by D&amp;Br</b>		115	15-Jan-26 A	09-May-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	28	15-Jan-26 A	11-Feb-26	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)		
TD1351	CP29 - EB - Final Break-out	7	12-Feb-26	18-Feb-26	CP29 - EB - Final Break-out		
TD1380	CP29 - Remaining Lining/Collar structure	80	19-Feb-26	09-May-26			
<b>CP30 Remaining Works</b>		68	06-Feb-26	15-Apr-26			
<b>CP30 remaining works</b>		68	06-Feb-26	15-Apr-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	06-Feb-26	24-Feb-26	CP30 WB TSS - Sawcut & final breaking work CP30		
TD1150	CP30 - Waterproofing	3	24-Feb-26	27-Feb-26	CP30 - Waterproofing		
TD1160	CP30 - Collar structure at WB TSS	16	27-Feb-26	15-Mar-26	CP30 - Collar structure at WB TSS		
TD1200	CP30 - Remaining lining structure	19	15-Mar-26	03-Apr-26		CP30 - Remaining lining structure	
TD1210	CP30 - E&M Installation	12	03-Apr-26	15-Apr-26		CP30 - E&M Installation	
<b>CP31 Remaining Works</b>		54	19-Mar-26	12-May-26			
<b>CP31 remaining works</b>		54	19-Mar-26	12-May-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	19-Mar-26	06-Apr-26		CP31 WB TSS - Sawcut & final breaking work CP31	
TD1180	CP31 - Waterproofing	3	06-Apr-26	09-Apr-26		CP31 - Waterproofing	
TD1220	CP31 - Collar structure at WB TSS	14	09-Apr-26	23-Apr-26		CP31 - Collar s	
TD1230	CP31 - Remaining lining structure	19	23-Apr-26	12-May-26			
<b>10 East Ventilation Building - EVB</b>		111	26-Jan-26 A	16-May-26			
<b>EVB Remaining Works (TBC)</b>		92	31-Jan-26	02-May-26			
<b>Landscape works</b>		92	31-Jan-26	02-May-26			
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Jan-26	02-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
<b>VO - Recovery Vehicle Base (RVB) Construction</b>							
EVB1810	RVB - Rock Excavation & Site Formation	50	26-Jan-26 A	16-Mar-26	RVB - Rock Excavation & Site Formation		
EVB1630	RVB - Road & Drainage works (subject to TBMs dismantled)	31	17-Mar-26	16-Apr-26	RVB - Road & Drainage works		
EVB1685	RVB - Canopy Footings & Structure works	30	17-Apr-26	16-May-26			
<b>11 Tunnel E&amp;M Installation</b>							
<b>WB - E&amp;M Works</b>							
<b>WB - HV Cabling &amp; HV Power On</b>							
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	29-Mar-26	16-Apr-26	WB Tunnel - Permanent HV Cab		
TE1220	WB Tunnel - Final HV Power On Change Over	12	16-Apr-26	28-Apr-26	W		
<b>WB - LV Cabling &amp; LV Power On</b>							
E&MC1190	WB SUS CP1 to CP12 - E&M Installation (Final Stage)	30	31-Jan-26	01-Mar-26	WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
E&MC1070	WB TSS - CP16-19 E&M installation (Final Stage subject to CP25-	30	03-Feb-26	04-Mar-26	WB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)		
<b>WB - Below Road Level E&amp;M Installation</b>							
<b>MiMEP</b>							
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	18-Feb-26	23-Feb-26	WB TSS - Service Gallery MiMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)	6	24-Feb-26	01-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MiMEP Connection up to R1086	6	02-Mar-26	07-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MiMEP Connection up to R1135	6	08-Mar-26	13-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1135		
TF070	WB TSS - Service Gallery E&M Installation	18	14-Mar-26	31-Mar-26	WB TSS - Service Gallery E&M Installation		
<b>FS Control Room</b>							
TC950	WB TSS - FS Control Room E&M Installation	28	25-Feb-26	25-Mar-26	WB TSS - FS Control Room E&M Installation		
<b>EB - E&amp;M Works</b>							
<b>EB - LV Cabling &amp; LV Power On</b>							
E&MC1150	EB SUS to CP12 - E&M Installation (Final Stage)	30	31-Jan-26	01-Mar-26	EB SUS to CP12 - E&M Installation (Final Stage)		
E&MC1100	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-;	30	22-Apr-26	21-May-26			
<b>EB - Below Road Level E&amp;M Installation</b>							
<b>FS Room</b>							
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	27-Feb-26	26-Mar-26	EB TBM Tunnel - FS Control Room E&M Installation		
<b>12 Projectwide TCSS Installation</b>							
<b>WB - TCSS Installation</b>							
TE1170	WB - TCSS Installation concurrent with E&M installation	705	12-Aug-24 A	17-Jul-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	418	20-Jan-25 A	13-Mar-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	412	20-Jan-25 A	07-Mar-26	WB - TBM Tunnel - TCSS Signage Installation		
<b>EB - TCSS Installation</b>							
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	563	20-Jan-25 A	06-Aug-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	538	20-Jan-25 A	11-Jul-26			
<b>13 Projectwide Testing and Commissioning</b>							
<b>E&amp;M T&amp;C</b>							
<b>WB E&amp;M T&amp;C</b>							
TF080	WB - TSS - Service Gallery MiMEP T&C	21	01-Apr-26	21-Apr-26	WB - TSS - Service		
<b>VAC T&amp;C</b>							
<b>WB VAC T&amp;C</b>							
TF050	WB - TBM Tunnel - VAC T&C	56	28-Apr-26	23-Jun-26			
<b>14 Projectwide Final Works</b>							
<b>Cladding</b>							
<b>Eastbound</b>							
<b>Typical Subframe &amp; Cladding</b>							
<b>EB CPS</b>							
VE10220	VE Panel - EB SUS (CPS) 400m	67	19-Dec-25 A	23-Feb-26	VE Panel - EB SUS (CPS) 400m		
VE10280	VE Panel - EB TSS CP7-12 (CPS) 500m	24	26-Mar-26	18-Apr-26	VE Panel - EB TSS CP7-1		
<b>EB NCPS</b>							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
VE10571	VE Panel - EB SUS (NCPS) 400m	24	24-Feb-26	19-Mar-26	VE Panel - EB SUS (NCPS) 400m		
<b>Westbound</b>		99	10-Jan-26 A	18-Apr-26			
<b>Typical Subframe &amp; Cladding</b>		99	10-Jan-26 A	18-Apr-26			
<b>WB CPS</b>		89	10-Jan-26 A	08-Apr-26			
VE10021	VE Panel - WB SUS (CPS) 400m	75	10-Jan-26 A	25-Mar-26	VE Panel - WB SUS (CPS) 400m		
VE10060	VE Panel - WB TSS CP7-12 (CPS) 500m	24	02-Mar-26	25-Mar-26	VE Panel - WB TSS CP7-12 (CPS) 500m		
VE10080	VE Panel - WB TSS CP16-25 (CPS) 900m	35	05-Mar-26	08-Apr-26	VE Panel - WB TSS CP16-25 (CPS) 900m		
<b>WB NCPS</b>		45	05-Mar-26	18-Apr-26			
VE10731	VE Panel - WB TSS CP19-24 (NCPS) 500m	24	05-Mar-26*	28-Mar-26	VE Panel - WB TSS CP19-24 (NCPS) 500m		
VE10651	VE Panel - WB SUS (NCPS) 400m	24	26-Mar-26*	18-Apr-26	VE Panel - WB SUS (NCPS) 400m		
<b>Pavement</b>		111	04-Feb-26	26-May-26			
<b>Westbound (SUS to CKL)</b>		104	04-Feb-26	19-May-26			
PAV10010	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16	21	04-Feb-26	25-Feb-26	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16		
PAV10020	Pavement - WB Initial Layers TSS CP16 to CKL (include EVB RL)	21	28-Apr-26	19-May-26			
<b>TKOLTT Interchange (Top Layer Only)</b>		42	15-Apr-26	26-May-26			
PAV30000	Pavement - TKOLTT Interchange Top Layer	42	15-Apr-26*	26-May-26			
<b>Infrastructure Works</b>		404	01-Mar-25 A	08-Apr-26			
<b>06 Road S20</b>		12	31-Jan-26	13-Feb-26			
<b>VO - Modification of Irrigation System at Charging Station Run-in</b>		12	31-Jan-26	13-Feb-26			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Jan-26	13-Feb-26	S20 - Shrubs Reinstatement (Non Critical)		
<b>07 Road L10(N)</b>		404	01-Mar-25 A	08-Apr-26			
<b>L10(N) Landscape (KD-26)</b>		26	05-Mar-26	08-Apr-26			
LN10110	L10(N) - Landscape softwork (TBC)	26	05-Mar-26	08-Apr-26	L10(N) - Landscape softwork (TBC)		
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		08-Apr-26	◆ KD-26 - Section 9D - Road L10 (N) Landscape Softworks		
<b>L10 (N) Remaining Road Works (Subject to Manpower)</b>		283	01-Mar-25 A	04-Mar-26			
A229450270	L10 (N) - Remaining Road Signage	283	01-Mar-25 A	04-Mar-26	L10 (N) - Remaining Road Signage		
<b>08 Road L10(S) &amp; L18</b>		25	31-Jan-26	04-Mar-26			
<b>L10(S) &amp; L18 Landscape (KD-24)</b>		25	31-Jan-26	04-Mar-26			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	31-Jan-26*	04-Mar-26	L10 (S) & L18 - Landscape softwork (TBC)		
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape	0		04-Mar-26	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Dec 48	Jan 49	Feb 50	Mar 51
<b>Trunk Road T2 - Traffic Control &amp; Surveillance System &amp; Associated Works</b>													
<b>Access Dates</b>													
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Jan-26		30-Jun-25								
AC1040	Underpass S21	0	01-Jan-26		30-Dec-24								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Jan-26		15-Feb-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	01-Jan-26		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	01-Jan-26		31-Oct-26								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	14-Mar-26		16-Aug-24								
<b>Milestones of Contract T2</b>													
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Jan-26		27-Mar-25								
<b>Summary by Cost Center</b>													
<b>Cost Center B - Central System</b>													
SC1090	SAT Plan Submission & Approval for Central System	78	02-Jan-26	10-Feb-26	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	02-Jan-26	13-Jun-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
<b>Cost Center C - Traffic Control Devices</b>													
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-Jan-26	10-Feb-26	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	02-Jan-26	09-Sep-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25			DS3540: SS				
<b>Cost Center D - Communication System</b>													
SC1330	Site Installation of Communication System	30	02-Jan-26	13-Jun-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
<b>Cost Center E - CCTV System</b>													
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Jan-26	10-Feb-26	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	02-Jan-26	09-Sep-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
<b>Cost Center F - PABX System</b>													
SC1590	Site Installation of PABX System	120	02-Jan-26	13-Jul-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	184	13-Jan-26	24-Aug-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
<b>Cost Center G - ET System</b>													
SC1740	SAT Plan Submission & Approval for ET System	0	02-Jan-26	19-Jan-26	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	02-Jan-26	23-Sep-26	02-Jan-25	06-Feb-25	02-Jan-25		SW2340: SS				
<b>Cost Center H - PA System</b>													
SC1860	Site Installation of PA System	130	02-Jan-26	29-Jun-26	01-Nov-24	29-Jun-26	01-Nov-24		SW2370: SS, SW3170: FF				
<b>Cost Center I - Radio System</b>													
SC2000	SAT Plan Submission & Approval for Radio System	84	02-Jan-26	07-Jan-26	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1990	Site Installation of Radio System	106	02-Jan-26	20-Jul-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
<b>Cost Center J - Detection System</b>													
SC2120	Site Installation of Detection System	156	02-Jan-26	05-Sep-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-Jan-26	10-Feb-26	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				
<b>Cost Center K - Manual Fallback System</b>													
SC2240	Site Installation of Manual Fallback System	0	02-Jan-26	06-Apr-26	01-Aug-24	30-Sep-25	01-Aug-24		EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Jan-26	10-Feb-26	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
<b>Cost Center L - Speed Enforcement System</b>													
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Jan-26	10-Feb-26	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Jan-26	27-Jan-26	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS										
SC2400	SCT of Speed Enforcement System	102	02-Jan-26	07-Nov-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS										
SC2390	Site Installation of Speed Enforcement System	207	02-Jan-26	09-Sep-26	18-Oct-24	22-Mar-25			SW2330: SS										
<b>Cost Center M - Power Distribution System</b>		<b>98</b>	<b>02-Jan-26</b>	<b>16-Sep-26</b>	<b>01-Apr-24</b>	<b>26-Mar-25</b>	<b>01-Apr-24</b>												
SC2480	Site Installation of Power Distribution System	98	02-Jan-26	16-Sep-26	01-Apr-24	26-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS										
<b>Operation Facilities</b>		<b>384</b>	<b>02-Jan-26</b>	<b>30-Apr-26</b>	<b>19-Aug-24</b>	<b>31-Oct-26</b>	<b>31-Dec-24</b>												
SC2680	Site Installation of Operation Facilities	0	02-Jan-26	30-Apr-26	02-Jan-25	31-Oct-26	31-Dec-24		EM1120: FS										
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Jan-26	07-Mar-26	19-Aug-24	22-Oct-24			DS6250: SS										
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25			DS3900: SS										
<b>Design &amp; Submissions</b>		<b>304</b>	<b>02-Jan-26</b>	<b>02-Jan-26</b>	<b>27-Aug-24</b>	<b>25-Jun-25</b>	<b>29-Aug-23</b>												
<b>FSP Submissions (42 Working Days after Commencement of FSP)</b>		<b>304</b>	<b>02-Jan-26</b>	<b>02-Jan-26</b>	<b>27-Aug-24</b>	<b>25-Jun-25</b>	<b>29-Aug-23</b>												
<b>FSP Batch 1 Submission</b>		<b>304</b>	<b>02-Jan-26</b>	<b>02-Jan-26</b>	<b>27-Aug-24</b>	<b>25-Jun-25</b>	<b>29-Aug-23</b>												
<b>Central System</b>		<b>304</b>	<b>02-Jan-26</b>	<b>02-Jan-26</b>	<b>27-Aug-24</b>	<b>25-Jun-25</b>	<b>29-Aug-23</b>												
<b>Traffic Plan Review &amp; Combine</b>		<b>140</b>	<b>02-Jan-26</b>	<b>02-Jan-26</b>	<b>27-Aug-24</b>	<b>27-Aug-24</b>	<b>28-Dec-23</b>												
DS7300	Traffic Plan Review & Combine Workshop	140	02-Jan-26	02-Jan-26	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22										
<b>IT Security Risk Assessment Plan</b>		<b>30</b>	<b>02-Jan-26</b>	<b>02-Jan-26</b>	<b>25-Jun-25</b>	<b>25-Jun-25</b>	<b>29-Aug-23</b>												
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Jan-26	02-Jan-26	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS										
<b>Interface Coordination &amp; Integration with Other Parties</b>		<b>72</b>	<b>02-Jan-26</b>	<b>30-Mar-26</b>	<b>06-Apr-24</b>	<b>03-Jul-24</b>													
<b>Interfacing Coordination with T2</b>		<b>72</b>	<b>02-Jan-26</b>	<b>30-Mar-26</b>	<b>06-Apr-24</b>	<b>03-Jul-24</b>													
<b>Preliminary Interfacing Management Plan (PIMP)</b>		<b>72</b>	<b>02-Jan-26</b>	<b>30-Mar-26</b>	<b>06-Apr-24</b>	<b>03-Jul-24</b>													
DS6890	Prepare & Submit PIMP with T2	24	02-Jan-26	29-Jan-26	06-Apr-24	04-May-24			DS2680: FS 211										
DS6900	Comment on PIMP with T2	24	30-Jan-26	02-Mar-26	06-May-24	03-Jun-24			DS6890: FS										
DS6910	Resubmit PIMP with T2	12	03-Mar-26	16-Mar-26	04-Jun-24	18-Jun-24			DS6900: FS										
DS6920	Approval of PIMP with T2	12	17-Mar-26	30-Mar-26	19-Jun-24	03-Jul-24			DS6910: FS										
<b>Drawing &amp; Installation Method Statement Submissions</b>		<b>118</b>	<b>02-Jan-26</b>	<b>07-Mar-26</b>	<b>19-Aug-24</b>	<b>10-Mar-25</b>	<b>05-Aug-25</b>												
<b>Installation Drawing Submission</b>		<b>118</b>	<b>02-Jan-26</b>	<b>07-Mar-26</b>	<b>19-Aug-24</b>	<b>10-Mar-25</b>	<b>05-Aug-25</b>												
<b>Operation Facility</b>		<b>53</b>	<b>02-Jan-26</b>	<b>07-Mar-26</b>	<b>19-Aug-24</b>	<b>22-Oct-24</b>													
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Jan-26	07-Jan-26	19-Aug-24	23-Aug-24			DS2532: FS										
DS6260	Comment on Installation Drawing for Operation Facility	24	08-Jan-26	04-Feb-26	24-Aug-24	21-Sep-24			DS6250: FS										
DS6270	Resubmit Installation Drawing for Operation Facility	12	05-Feb-26	21-Feb-26	23-Sep-24	07-Oct-24			DS6260: FS										
DS6280	Approval of Installation Drawing for Operation Facility	12	23-Feb-26	07-Mar-26	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF										
<b>Speed Enforcement System</b>		<b>87</b>	<b>02-Jan-26</b>	<b>27-Jan-26</b>	<b>13-Feb-25</b>	<b>10-Mar-25</b>	<b>05-Aug-25</b>												
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	02-Jan-26	13-Jan-26	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS										
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	14-Jan-26	27-Jan-26	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF										
<b>SCT Plan Submissions</b>		<b>73</b>	<b>02-Jan-26</b>	<b>10-Feb-26</b>	<b>11-Jan-25</b>	<b>22-Feb-25</b>	<b>17-Oct-25</b>												
<b>Traffic Control Devices</b>		<b>73</b>	<b>02-Jan-26</b>	<b>10-Feb-26</b>	<b>11-Jan-25</b>	<b>22-Feb-25</b>	<b>17-Oct-25</b>												
DS9270	Resubmission of SCT Plan for Traffic Control Devices	12	02-Jan-26	13-Jan-26	11-Jan-25	22-Jan-25	17-Oct-25		DS9180: FS										
DS9280	Approval of SCT Plan for Traffic Control Devices	24	14-Jan-26	10-Feb-26	23-Jan-25	22-Feb-25			DS9270: FS, SC1200: FF										
<b>SAT Plan Submissions</b>		<b>238</b>	<b>02-Jan-26</b>	<b>14-Apr-26</b>	<b>30-Dec-24</b>	<b>16-Apr-25</b>	<b>22-Feb-25</b>												
<b>Central System</b>		<b>72</b>	<b>02-Jan-26</b>	<b>10-Feb-26</b>	<b>03-Mar-25</b>	<b>11-Apr-25</b>	<b>01-Oct-25</b>												
DS3520	Resubmission of SAT Plan for Central System	12	02-Jan-26	13-Jan-26	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS										
DS3530	Approval of SAT Plan for Central System	24	14-Jan-26	10-Feb-26	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS										
<b>Traffic Control Devices</b>		<b>84</b>	<b>02-Jan-26</b>	<b>14-Apr-26</b>	<b>30-Dec-24</b>	<b>11-Apr-25</b>													
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Jan-26	29-Jan-26	30-Dec-24	27-Jan-25			DS2980: FS										
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jan-26	02-Mar-26	28-Jan-25	27-Feb-25			DS3540: FS										
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	03-Mar-26	16-Mar-26	28-Feb-25	13-Mar-25			DS3550: FS										
DS3570	Approval of SAT Plan for Traffic Control Devices	24	17-Mar-26	14-Apr-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS										
<b>CCTV System</b>		<b>62</b>	<b>02-Jan-26</b>	<b>10-Feb-26</b>	<b>23-Jan-25</b>	<b>06-Mar-25</b>	<b>21-Oct-25</b>												
DS9290	Resubmission of SAT Plan for CCTV System	12	02-Jan-26	13-Jan-26	23-Jan-25	06-Feb-25	21-Oct-25		DS3650: FS										
DS9300	Approval of SAT Plan for CCTV System	24	14-Jan-26	10-Feb-26	07-Feb-25	06-Mar-25			SC1480: FF, DS9290: FS										

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Dec	Jan	Feb	Mar
<b>ET System</b>		102	02-Jan-26	19-Jan-26	18-Mar-25	03-Apr-25	04-Sep-25			48	49	50	51
DS9210	Resubmission of SAT Plan for ET System	12					04-Sep-25	19-Dec-25	DS3730: FS				
DS9220	Approval of SAT Plan for ET System	24	02-Jan-26	19-Jan-26	18-Mar-25	03-Apr-25	20-Dec-25		SC1740: FF, DS9210: FS				
<b>Radio System</b>		111	02-Jan-26	07-Jan-26	29-Mar-25	03-Apr-25	22-Aug-25						
DS3800	Resubmission of SAT Plan for Radio System	12					22-Aug-25	08-Dec-25	DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	02-Jan-26	07-Jan-26	29-Mar-25	03-Apr-25	09-Dec-25		SC2000: FF, DS3800: FS				
<b>Detection System</b>		84	02-Jan-26	10-Feb-26	07-Mar-25	16-Apr-25	03-Oct-25						
DS3840	Resubmission of SAT Plan for Detection System	12	02-Jan-26	13-Jan-26	07-Mar-25	18-Mar-25	03-Oct-25		DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	14-Jan-26	10-Feb-26	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
<b>Manual Fallback Control System</b>		72	02-Jan-26	10-Feb-26	11-Jan-25	22-Feb-25	01-Oct-25						
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	02-Jan-26	13-Jan-26	11-Jan-25	22-Jan-25	01-Oct-25		DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	14-Jan-26	10-Feb-26	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
<b>Operation Facility</b>		84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	02-Jan-26	29-Jan-26	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jan-26	02-Mar-26	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	03-Mar-26	16-Mar-26	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	17-Mar-26	14-Apr-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
<b>Speed Enforcement System</b>		188	02-Jan-26	10-Feb-26	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Jan-26	13-Jan-26	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	14-Jan-26	10-Feb-26	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
<b>Training Document &amp; O&amp;M Manual Submission for T2/TKOLTT TCSS</b>		65	02-Jan-26	21-Mar-26	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-Jan-26	08-Jan-26	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	09-Jan-26	21-Jan-26	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	22-Jan-26	21-Mar-26	27-Jun-26	22-Aug-26			DS4010: FS				
<b>Site Installation and Testing &amp; Commissioning</b>		465	02-Jan-26	25-Aug-26	14-Jun-24	31-Oct-26	06-Dec-24						
<b>Portion 4 - TKO-LTT (LT Interchange)</b>		237	02-Jan-26	28-Apr-26	14-Jun-24	26-Aug-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Jan-26	15-Jan-26	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	16-Jan-26	27-Jan-26	15-Aug-25	26-Aug-25	15-Jul-25		SW1020: FS				
<b>Installation Works</b>		237	02-Jan-26	28-Apr-26	14-Jun-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	02-Jan-26	02-Mar-26	27-Jun-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	02-Jan-26	27-Feb-26	14-Jun-24	07-Aug-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	02-Jan-26	02-Mar-26	20-Jun-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	02-Jan-26	02-Mar-26	04-Dec-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	02-Jan-26	02-Mar-26	21-Nov-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	02-Jan-26	02-Mar-26	05-Aug-24	30-Sep-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1090	Install Video Wall Equipment (Administration Building)	21	02-Jan-26	26-Jan-26	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68				
SW1130	Install VLS on Gantry	14	02-Jan-26	17-Jan-26	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	02-Jan-26	17-Jan-26	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1170	Install Manual Barriers	24	23-Jan-26	23-Feb-26	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
SW1100	Install Server Equipment	36	03-Mar-26	14-Apr-26	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS										
SW1120	Install Equipment in Kiosk C	12	03-Mar-26	16-Mar-26	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS										
SW1160	Laying of Leaky Cable	48	03-Mar-26	28-Apr-26	23-Aug-24	21-Oct-24			SW1040: FS, SW1930: FS, SW1080: FS										
<b>Portion 1 - South Apron Up to SUS</b>		202	02-Jan-26	30-May-26	16-Aug-24	08-Apr-25	24-Mar-25												
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Jan-26	15-Jan-26	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS										
SW1220	Rectify Civil Provision Defects by Others	18	16-Jan-26	12-Feb-26	24-Dec-24	22-Jan-25	07-Apr-25		SW1210: FS										
<b>Installation Works</b>		202	02-Jan-26	30-May-26	16-Aug-24	08-Apr-25	24-Mar-25												
SW1230	Install Cable Containments - the 1st Section	48	02-Jan-26	28-Feb-26	16-Aug-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS										
SW1260	Signal Cable Laying - the 1st Section	14	02-Jan-26	28-Feb-26	30-Sep-24	25-Nov-24	24-Mar-25		SW1230: SS										
SW1240	Install CCTV Camera	24	02-Jan-26	30-May-26	28-Aug-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42										
SW1250	Install Detection Cameras	24	02-Jan-26	30-May-26	23-Aug-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS										
SW1270	Install Traffic Control Devices	36	02-Jan-26	30-May-26	26-Sep-24	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30										
SW1320	Install Cable Containments - the 2nd Section	24	02-Jan-26	28-Feb-26	16-Aug-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS										
SW1350	Signal Cable Laying - the 2nd Section	54	02-Jan-26	28-Feb-26	30-Sep-24	25-Nov-24	04-Jul-25		SW1260: SS										
SW1330	Install Manual Barriers	18	02-Jan-26	22-Jan-26	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS										
SW1340	Laying of Leaky Cable	48	02-Jan-26	02-Mar-26	18-Nov-24	14-Jan-25			SW1320: SS 22										
<b>Portion 2 - Tunnel Section, Service Gallery, WVVB &amp; EVB</b>		465	02-Jan-26	25-Aug-26	03-Jul-24	31-Oct-26	06-Dec-24												
<b>Tunnel Section</b>		410	02-Jan-26	30-Jun-26	03-Jul-24	29-Jun-26	06-Dec-24												
<b>Tunnel Section - CP7 to CP11</b>		366	02-Jan-26	30-Jun-26	12-Jul-24	21-May-25	15-Feb-25												
<b>East Bound</b>		323	02-Jan-26	30-Jun-26	12-Jul-24	21-May-25	05-Mar-25												
<b>CP Side</b>		217	02-Jan-26	30-Jun-26	15-Aug-24	21-May-25	23-Jun-25												
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	30-Jun-26	15-Aug-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS										
SW2330	Install SEC Camera - CP7 to CP11	17	02-Jan-26	21-Jan-26	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS										
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	01-Nov-24	24-Jan-25			SW2330: SS										
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS										
SW2360	Install VLSL - CP7 to CP11	13	16-Jan-26	30-Jan-26	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12										
SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	31-Jan-26	28-Apr-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS										
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	27-Feb-26	27-Apr-26	18-Mar-25	21-May-25			SW2330a: FF 24										
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	30-Mar-26	28-Apr-26	06-Mar-25	03-Apr-25			SW2340b: FS										
<b>OHVD</b>		257	02-Jan-26	30-Jun-26	12-Jul-24	22-Feb-25	05-Mar-25												
SW2350	Install Traffic Control Devices - CP7 to CP11	25	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS										
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	30-Jun-26	12-Jul-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS										
SW4080	Install LCX Bracket - CP7 to CP11	25	02-Jan-26	30-Mar-26	28-Sep-24	23-Dec-24	02-Jun-25		AC1050b: SS										
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	02-Jan-26	05-Feb-26	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS										
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	02-Jan-26	05-Feb-26	12-Dec-24	17-Jan-25			SW2320a: FS										
<b>Service Gallery</b>		202	02-Jan-26	02-Apr-26	06-Sep-24	08-Mar-25	10-Jul-25												
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	02-Jan-26	30-Mar-26	06-Sep-24	02-Dec-24	10-Jul-25		SW2340a: FS, SW2340b: SS										

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026			
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar
										48	49	50	51				
SW2390	Install LCX Bracket - CP7 to CP11	61	02-Jan-26	30-Mar-26	28-Oct-24	21-Jan-25	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33								
SW2390a	Install LCX Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	26-Nov-24	20-Feb-25			SW2390: SS 25								
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	26-Nov-24	20-Feb-25			SW2390a: SS								
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	30-Jan-26	02-Apr-26	24-Dec-24	08-Mar-25			SW2390b: SS 24								
<b>West Bound</b>		<b>285</b>	<b>02-Jan-26</b>	<b>30-Jun-26</b>	<b>18-Jul-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>										
<b>CP Side</b>		<b>243</b>	<b>02-Jan-26</b>	<b>30-Jun-26</b>	<b>18-Jul-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>										
SW3240	Install ET (Road Level) - CP7 to CP11	16	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	15-Feb-25		AC1050j: SS								
SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	30-Jun-26	18-Jul-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS								
SW3230	Install SEC Camera - CP7 to CP11	17	02-Jan-26	21-Jan-26	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS								
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	02-Oct-24	24-Dec-24			SW3230: SS								
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	02-Oct-24	24-Dec-24			SW3230a: SS								
SW3260	Install VLSL - CP7 to CP11	14	02-Jan-26	17-Jan-26	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS								
SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	16-Nov-24	22-Feb-25			SW3230a: SS								
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	27-Feb-26	27-Apr-26	10-Jan-25	22-Mar-25			SW3230a: FF 24								
SW3240c	ET - Physical Inspection - CP7 to CP21	25	30-Mar-26	28-Apr-26	26-Dec-24	24-Jan-25			SW3240b: FS								
SW3260b	VLSL - Physical Inspection and Function Test - CP7 to CP21	26	30-Mar-26	29-Apr-26	16-Apr-25	21-May-25			SW3260a: FS								
<b>OHVD</b>		<b>80</b>	<b>02-Jan-26</b>	<b>09-Apr-26</b>	<b>06-Sep-24</b>	<b>04-Jan-25</b>											
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	09-Apr-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS								
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	09-Apr-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS								
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	02-Jan-26	06-Apr-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS								
<b>Service Gallery</b>		<b>240</b>	<b>02-Jan-26</b>	<b>20-Jun-26</b>	<b>10-Sep-24</b>	<b>10-Mar-25</b>	<b>18-Aug-25</b>										
SW3290	Install LCX Bracket - CP7 to CP11	61	02-Jan-26	30-Mar-26	10-Sep-24	05-Dec-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33								
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	02-Jan-26	30-Jan-26	26-Dec-24	24-Jan-25			SW3240d: FS								
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	10-Sep-24	22-Nov-24			SW3290: SS								
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	10-Sep-24	22-Nov-24			SW3290a: SS								
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	18-Mar-26	20-Jun-26	23-Nov-24	10-Mar-25			SW3290b: FS								
<b>Tunnel Section - CP11 to CP16</b>		<b>305</b>	<b>02-Jan-26</b>	<b>30-May-26</b>	<b>14-Sep-24</b>	<b>03-Mar-25</b>	<b>06-Dec-24</b>										
<b>East Bound</b>		<b>305</b>	<b>02-Jan-26</b>	<b>30-May-26</b>	<b>14-Sep-24</b>	<b>03-Mar-25</b>	<b>06-Dec-24</b>										
<b>CP Side</b>		<b>151</b>	<b>02-Jan-26</b>	<b>28-Feb-26</b>	<b>29-Nov-24</b>	<b>03-Mar-25</b>	<b>15-May-25</b>										
SW2480	Install ET (Road Level) - CP11 to CP16	16	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS								
SW4160	Install SEC Camera - CP11 to CP16	17	22-Jan-26	10-Feb-26	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS								
SW2420	Install VLSL - CP11 to CP16	12	31-Jan-26	13-Feb-26	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS								
<b>OHVD</b>		<b>23</b>	<b>02-Jan-26</b>	<b>30-May-26</b>	<b>14-Sep-24</b>	<b>22-Feb-25</b>	<b>10-Apr-25</b>										
SW2460	Install Traffic Control Devices - CP11 to CP16	23	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS								
<b>Service Gallery</b>		<b>17</b>	<b>02-Jan-26</b>	<b>28-Feb-26</b>	<b>29-Nov-24</b>	<b>24-Jan-25</b>	<b>06-Dec-24</b>										
SW2480a	Install ET in Service Gallery - CP11 to CP16	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	06-Dec-24		AC1060e: SS								
<b>West Bound</b>		<b>236</b>	<b>02-Jan-26</b>	<b>30-May-26</b>	<b>14-Sep-24</b>	<b>03-Mar-25</b>	<b>01-Apr-25</b>										
<b>CP Side</b>		<b>132</b>	<b>02-Jan-26</b>	<b>28-Feb-26</b>	<b>29-Nov-24</b>	<b>03-Mar-25</b>	<b>15-May-25</b>										
SW3360	Install ET (Road Level) - CP11 to CP16	16	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	15-May-25		SW3300: FS								
SW3330	Install VLSL - CP11 to CP16	12	17-Jan-26	30-Jan-26	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13								
SW4210	Install SEC Camera - CP11 to CP16	17	22-Jan-26	10-Feb-26	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS								
<b>OHVD</b>		<b>22</b>	<b>02-Jan-26</b>	<b>30-May-26</b>	<b>14-Sep-24</b>	<b>22-Feb-25</b>	<b>01-Apr-25</b>										



■ Remaining Work ◆ ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026											
										Dec				Jan				Feb				Mar			
										48				49				50				51			
SW3370	Install Traffic Control Devices - CP11 to CP16	22	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS																
<b>Tunnel Section - CP16 to CP21</b>		319	02-Jan-26	30-May-26	03-Jul-24	22-Mar-25	26-Dec-24																		
<b>East Bound</b>		319	02-Jan-26	30-May-26	03-Jul-24	22-Mar-25	26-Dec-24																		
<b>CP Side</b>		316	02-Jan-26	05-Mar-26	11-Sep-24	22-Mar-25	26-Dec-24																		
SW2510	Install Cable Containment - CP16 to CP21	28	02-Jan-26	29-Jan-26	11-Sep-24	10-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS																
SW2590	Install ET (Road Level) - CP16 to CP21	70	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS																
SW4260	Install SEC Camera - CP16 to CP21	17	11-Feb-26	05-Mar-26	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS																
SW2520	Install VLSL - CP16 to CP21	14	14-Feb-26	05-Mar-26	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS																
<b>OHVD</b>		85	02-Jan-26	30-May-26	03-Jul-24	22-Feb-25	30-May-25																		
SW2540	Install Traffic Control Devices - CP16 to CP21	31	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS																
SW4270	Install LCX Bracket - CP18 to CP21	26	02-Jan-26	30-Mar-26	03-Jul-24	25-Sep-24	30-Aug-25		SW4170: FS, AC1070b: SS																
<b>Service Gallery</b>		17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25																		
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25		AC1070e: SS																
<b>West Bound</b>		319	02-Jan-26	30-May-26	30-Aug-24	22-Mar-25	26-Feb-25																		
<b>CP Side</b>		147	02-Jan-26	05-Mar-26	29-Nov-24	22-Mar-25	07-Aug-25																		
SW3470	Install ET (Road Level) - CP16 to CP21	70	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS																
SW3440	Install VLSL - CP16 to CP21	14	31-Jan-26	16-Feb-26	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS																
SW4310	Install SEC Camera - CP16 to CP21	17	11-Feb-26	05-Mar-26	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS																
<b>OHVD</b>		122	02-Jan-26	30-May-26	30-Aug-24	22-Feb-25	30-May-25																		
SW3420	Install CCTV Camera - CP16 to CP21	23	02-Jan-26	30-May-26	30-Aug-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS																
SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS																
SW4320	Install LCX Bracket - CP18 to CP21	26	02-Jan-26	30-Mar-26	28-Sep-24	23-Dec-24	30-Aug-25		AC1070b: SS																
<b>Service Gallery</b>		17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25																		
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25		AC1070h: SS																
<b>Tunnel Section - CP21 to CP26</b>		95	02-Jan-26	10-Apr-26	09-Aug-24	29-Jun-26	22-Sep-25																		
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Mar-26	02-Apr-26	22-Sep-25	24-Sep-25	22-Sep-25		AC1080a: SS																
SW2930	Rectify Civil Provision Defects by Others	6	03-Apr-26	10-Apr-26	12-Sep-24	19-Sep-24	25-Sep-25		SW2920: FS																
<b>West Bound</b>		43	02-Jan-26	24-Feb-26	09-Aug-24	29-Jun-26																			
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Jan-26	05-Jan-26	09-Aug-24	12-Aug-24			AC1080c: SS																
SW3630	Rectify Civil Provision Defects by Others	6	06-Jan-26	12-Jan-26	13-Aug-24	19-Aug-24			SW3620: FS																
<b>West Bound - Tunnel Section - CP21 to CP24</b>		43	02-Jan-26	24-Feb-26	20-Aug-24	29-Jun-26																			
SW3540	Install PA in Service Gallery	15	02-Jan-26	19-Jan-26	11-Jun-26	29-Jun-26			AC1080e: SS																
SW3550	Install PABX in Service Gallery	15	02-Jan-26	19-Jan-26	20-Mar-25	07-Apr-25			AC1080e: SS																
SW3560	Install ET (Road Level)	8	02-Jan-26	10-Jan-26	25-Jan-25	06-Feb-25			AC1080i: SS																
SW3560a	Install ET (Service Gallery)	8	02-Jan-26	10-Jan-26	25-Jan-25	06-Feb-25			AC1080e: SS																
SW3580	Install Radio System in Service Gallery	15	02-Jan-26	19-Jan-26	17-Jan-25	06-Feb-25			AC1080e: SS																
SW3500	Install Cable Containment (CP Side)	15	13-Jan-26	29-Jan-26	20-Aug-24	05-Sep-24			SW3630: FS																
SW3530	Install VLSL (CP Side)	11	27-Jan-26	07-Feb-26	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS																
SW3500a	Install Cable Containment (NCP Side)	15	30-Jan-26	16-Feb-26	06-Sep-24	24-Sep-24			SW3500: FS																
SW3510	Install CCTV Camera	11	30-Jan-26	11-Feb-26	11-Sep-24	24-Sep-24			SW3500: FS																
SW3520	Install Detection Camera	11	30-Jan-26	11-Feb-26	11-Sep-24	24-Sep-24			SW3500: FS																
SW3590	Install SEC Camera	11	30-Jan-26	11-Feb-26	11-Mar-25	22-Mar-25			SW3500: FS																
SW3570	Install Traffic Control Devices	11	03-Feb-26	14-Feb-26	11-Sep-24	24-Sep-24			SW3500: SS 18, SW3500: FS																
SW3530a	Install VLSL (NCP Side)	11	09-Feb-26	24-Feb-26	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS																
<b>Tunnel Section - CP26 to CP32</b>		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25																			
<b>East Bound</b>		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25																			



■ Remaining Work    ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Dec	Jan	Feb	Mar
<b>East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)</b>		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25				48	49	50	51
SW2740a	Install PA in Service Gallery	10	02-Jan-26	13-Jan-26	04-Jan-25	15-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
SW2820c	Install ET (Service Gallery)	6	02-Jan-26	08-Jan-26	28-Jan-25	06-Feb-25			AC1090f: SS				
SW2770a	Install PABX in Service Gallery	11	13-Jan-26	24-Jan-26	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
SW2800a	Install Radio System in Service Gallery	11	20-Jan-26	31-Jan-26	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
<b>West Bound</b>		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25							
<b>West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)</b>		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25							
SW3800a	Install PA in Service Gallery	8	02-Jan-26	10-Jan-26	04-Jan-25	13-Jan-25			AC1090h: SS				
SW3820c	Install ET (Service Gallery)	5	02-Jan-26	07-Jan-26	01-Feb-25	06-Feb-25			AC1090h: SS				
SW3810a	Install PABX in Service Gallery	9	12-Jan-26	21-Jan-26	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
SW3840a	Install Radio System in Service Gallery	9	22-Jan-26	31-Jan-26	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
<b>West Ventilation Building</b>		242	02-Jan-26	03-Feb-26	06-Jan-25	31-Oct-26	24-Mar-25						
<b>Installation Works</b>		242	02-Jan-26	03-Feb-26	06-Jan-25	31-Oct-26	24-Mar-25						
SW1740	Signal Cable Laying	15					24-Mar-25	31-Dec-25	SW1650: SS				
SW1710a	Install LCX Bracket	21					25-Apr-25	21-Dec-25	SW4340: FS, DS3250: FS				
SW1710	Install RAD Equipment & Coupler	28	02-Jan-26	30-Jan-26	06-Jan-25	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS				
SW1710b	Install LCX Cable	28	02-Jan-26	03-Feb-26	28-Sep-26	31-Oct-26			SW1710a: FS, DS3790: FS 5				
SW1710c	RAD Connection & SCT	28	02-Jan-26	03-Feb-26	03-Mar-25	03-Apr-25			SW1710: SS				
<b>East Ventilation Building</b>		206	02-Jan-26	13-Apr-26	31-Jul-24	06-Feb-25	23-Jun-25						
<b>Installation Works</b>		206	02-Jan-26	13-Apr-26	31-Jul-24	06-Feb-25	23-Jun-25						
SW1750	Install Cable Containments	24	02-Jan-26	28-Feb-26	31-Jul-24	24-Sep-24	23-Jun-25		SC2480: FF, DS6400: FS, DS6540: FS				
SW1810	Install Radio Equipment	12	02-Jan-26	15-Jan-26	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS				
SW1830	Install ET Equipment	12	02-Jan-26	15-Jan-26	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS				
SW1760	Position Equipment Rack	12	02-Mar-26	14-Mar-26	25-Sep-24	09-Oct-24			SW1750: FS				
SW1770	Install Network Equipment	36	02-Mar-26	13-Apr-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
SW1780	Install Manual Fallback Control Equipment	24	09-Mar-26	06-Apr-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
SW1800	Install Operation Facilities Equipment	14	09-Mar-26	24-Mar-26	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				
<b>Site Commissioning Test</b>		48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26						
TC1310	SCT of PA System	48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26		SW2370: FS, SW2410: FS, SW2530: FS, SW2620: FS, SW2740: FS, SC1880: FF, SW3980: FS, SW3270: FS, SW3340: FS, SW3450: FS, SW2740a: FS, DS8660: FS, SW3540: FS, SW3680: FS, SW3170: FS, SW1820: FS, SW1720: FS				
<b>Portion 3 - CKL Branch Tunnel in TKO-LTT Site</b>		119	02-Jan-26	07-Apr-26	21-Sep-24	19-Jun-25	15-Oct-25						
<b>Installation Works</b>		92	02-Jan-26	09-Mar-26	21-Sep-24	26-Mar-25	15-Oct-25						
SW1910	Laying of Leaky Cable	51	02-Jan-26	09-Mar-26	30-Nov-24	06-Feb-25	15-Oct-25		SW1890: SS				
SW1920	Signal Cable Laying	51	02-Jan-26	09-Mar-26	21-Sep-24	25-Nov-24	15-Oct-25		SW1890: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec	Jan	Feb	Mar	Jan	Feb	Mar	Apr		
SW1870	Install CCTV Camera	51	02-Jan-26	28-Feb-26	18-Nov-24	13-Jan-25	30-Oct-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1920: SS 12										
SW1900	Install Traffic Control Devices	51	02-Jan-26	28-Feb-26	26-Dec-24	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS										
SW1880	Install Detection Camera	51	02-Jan-26	05-Mar-26	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS										
SW1890	Install Cable Containments	36	02-Jan-26	12-Feb-26	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS										
<b>Site Commissioning Test</b>		54	02-Jan-26	09-Mar-26	27-Mar-25	02-May-25													
TC1370	SCT of ET System	10	02-Jan-26	13-Jan-26	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18										
TC1380	SCT of Power Distribution System	15	13-Feb-26	05-Mar-26	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS										
TC1390	SCT of CCTV System	5	04-Mar-26	09-Mar-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18										
<b>Submit Site Commissioning Test Report</b>		68	14-Jan-26	07-Apr-26	22-May-25	19-Jun-25													
DS5160	Submit ET System SCT Test Report	24	14-Jan-26	10-Feb-26	22-May-25	19-Jun-25			TC1370: FS										
DS5190	Submit Power Distribution System SCT Test Report	24	06-Mar-26	02-Apr-26	22-May-25	19-Jun-25			TC1380: FS										
DS5170	Submit CCTV System SCT Test Report	24	10-Mar-26	07-Apr-26	22-May-25	19-Jun-25			TC1390: FS										

