

































Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
<b>HKT2 Revised Accelerated Programme DD 31Jan26</b>							
<b>Construction</b>							
<b>Trunk Road T2</b>							
<b>02 At-Grade Road - AGR</b>							
<b>Kiosk</b>							
AGR1090	Kiosk - E&M + T&C	31	13-Jan-26 A	12-Feb-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	13-Feb-26	14-Mar-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	15-Mar-26	20-Mar-26*	Kiosk - Reday for FSI		
<b>AGR - Road &amp; Drainage works</b>							
AGR1170	AGR - Remaining Works after Breakthrough	30	15-Feb-26	16-Mar-26	AGR - Remaining Works after Breakthrough		
<b>03 Depressed Road - DPR</b>							
<b>DPR - Road Works</b>							
<b>Rising Main</b>							
A229450170	DPR - Civil - Perm civil provision (sump pit)	124	01-Oct-25 A	01-Feb-26	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	129	24-Nov-25 A	02-Apr-26	DPR - E&M - Sump pit pumps and watermain installation (remainir		
A229450390	DPR - Civil - Remaining Civil Works	30	02-Apr-26	02-May-26			
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>							
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>							
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	15-Feb-26	31-Mar-26	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	01-Apr-26	08-May-26			
<b>07 Tunnel Sub-sea (TSS)</b>							
<b>TSS - TBM Excavation from Kai Tak</b>							
<b>Eastbound - TBM S1282</b>							
<b>TBM2 Tunneling</b>							
<b>CP26-30</b>							
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	30	16-Jan-26 A	14-Feb-26	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel section) (77m; 8.5R/wk)		
TA010	EB TSS - TBM Tunneling Break-out	0		14-Feb-26	EB TSS - TBM Tunneling Break-out		
<b>TBM2 Rescue</b>							
<b>Seawall Reinstatement</b>							
A229450950	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement	106	25-Oct-25 A	08-Feb-26	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement		
A229450960	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement	128	17-Nov-25 A	24-Mar-26	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	68	16-Jan-26 A	24-Mar-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	53	15-Feb-26*	08-Apr-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	53	17-Mar-26*	08-May-26			
A229451030	Final Works	158	17-Mar-26*	21-Aug-26			
<b>TBM2 Dismantling</b>							
<b>TBM2 Dismantling Summary</b>							
<b>TSS</b>							
TA040	EB TBM dismantling - TSS side	69	15-Feb-26	24-Apr-26	EB TBM dismantling - TSS side		
TA1601	EB Resume Service Gallery Installation	58	15-Feb-26	13-Apr-26	EB Resume Service Gallery Installation		
<b>CKL</b>							
TA1231	Summary - EB TBM dismantling - CKL side	108	15-Feb-26	02-Jun-26			
<b>TSS side</b>							
TA020	EB TBM - Last 6 Rings Installation	6	15-Feb-26	20-Feb-26	EB TBM - Last 6 Rings Installation		
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	21-Feb-26	27-Feb-26	Last ring securing + Tailskin Cutting + Erector Prep		
<b>TSS side - breakdown</b>							
<b>Backup Gantries</b>							
TA1671	Gantry 4 Dismantling	13	21-Feb-26	05-Mar-26	Gantry 4 Dismantling		
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	06-Mar-26	07-Mar-26	G1 / Erector Disconnection + Gantries Pulling		
TA1711	Gantry 1-3 + Boggies Dismantling	30	08-Mar-26	06-Apr-26	Gantry 1-3 + Boggies Dismantling		



Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TA1721	Oxycut Platform Demobilisation	7	07-Apr-26	13-Apr-26			 Oxycut Platform Demobilisation
TA1901	Pulling Chair Demobilisation	6	14-Apr-26	19-Apr-26			 Pulling Chair Demobilisation
<b>Erector /XB / MD</b>		48	08-Mar-26	24-Apr-26			
TA1731	Concrete Slab + HAG System Erection	12	08-Mar-26	19-Mar-26		Concrete Slab + HAG System Erection	
TA1741	Erector Extraction	5	20-Mar-26	24-Mar-26		 Erector Extraction	
TA1751	Erector Dismantling	7	25-Mar-26	31-Mar-26		 Erector Dismantling	
TA1761	X Beam Extraction	6	25-Mar-26	30-Mar-26		 X Beam Extraction	
TA1771	X Beam Dismantling	18	31-Mar-26	17-Apr-26		 X Beam Dismantling	
TA1781	Main Drive Extraction	12	31-Mar-26	11-Apr-26		 Main Drive Extraction	
TA1791	Main Drive Dismantling	6	12-Apr-26	17-Apr-26		 Main Drive Dismantling	
TA1801	Concrete Slab + HAG System Demo	7	18-Apr-26	24-Apr-26		 Concrete S	
<b>CKL Side</b>		72	21-Feb-26	03-May-26			
<b>CKL side - breakdown</b>		72	21-Feb-26	03-May-26			
<b>Cutterhead</b>		40	21-Feb-26	01-Apr-26			
TA1811	CKL Civil Works #1 (Leveling Grout & Sliding Plate, Sliding Rails, l	21	21-Feb-26	13-Mar-26		CKL Civil Works #1 (Leveling Grout & Sliding Plate, Sliding Rails, Levelling Concrete & TBM Feet)	
TA1821	Cutterhead dismantling Part 1 & Rotation	9	14-Mar-26	22-Mar-26		 Cutterhead dismantling Part 1 & Rotation	
TA1831	Cutterhead dismantling Part 2	10	23-Mar-26	01-Apr-26		 Cutterhead dismantling Part 2	
<b>Spherical Bearing</b>		13	02-Apr-26	14-Apr-26			
TA1841	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete	9	02-Apr-26	10-Apr-26		 CKL Civil Works #2 (Stage 1 Perm/Temp Mass	
TA1851	Spherical Bearing	3	12-Apr-26	14-Apr-26		 Spherical Bearing	
<b>Shield</b>		19	15-Apr-26	03-May-26			
TA1891	CKL Civil Works #3 (Remove Dismantling Setup/Devices)	4	15-Apr-26	18-Apr-26		 CKL Civil Works #3 (Remo	
TA1871	Inner Shield Dismantling	15	19-Apr-26	03-May-26			
<b>TSS - Tunnel Civil Works</b>		526	17-Feb-25 A	27-Jul-26			
<b>Westbound (WB)</b>		301	02-Jul-25 A	29-Apr-26			
<b>WB TSS Remaining Civil Works Summary</b>		93	03-Jan-26 A	06-Apr-26			
TA105	WB TBM dismantling - TSS Remaining Civil Works	93	03-Jan-26 A	06-Apr-26		WB TBM dismantling - TSS Remaining Civil Works	
<b>WB TSS - Service Gallery</b>		10	26-Jan-26 A	04-Feb-26			
<b>ISIG Dismantling &amp; Last Galleries</b>		10	26-Jan-26 A	04-Feb-26			
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135	10	26-Jan-26 A	04-Feb-26		WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135) + Concreting	
<b>WB TSS - Corbel</b>		84	01-Dec-25 A	23-Feb-26			
<b>Corbel Construction After TBM1 Dismantling</b>		84	01-Dec-25 A	23-Feb-26			
TC1960	WB TSS Final - Corbel Structure from R1032 to R1108	67	01-Dec-25 A	06-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108	
TC1970	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	10	06-Feb-26	16-Feb-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	
<b>Concrete curing</b>		17	06-Feb-26	23-Feb-26			
TC1350	WB TSS Final - Corbel Structure from R1032 to R1108 (concrete c	7	06-Feb-26	13-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108 (concrete curing)	
TC1660	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	7	16-Feb-26	23-Feb-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall) (concrete curing)	
<b>Monorail Removal</b>		7	04-Feb-26	11-Feb-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	04-Feb-26	11-Feb-26		WB TSS - Monorail Removal for final dismantling	
<b>ISCG Dismantling</b>		7	16-Feb-26	23-Feb-26			
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	16-Feb-26	23-Feb-26		WB TSS - Corbel Gantry & Formwork dismantling	
<b>WB TSS - OHVD</b>		61	06-Feb-26	08-Apr-26			
<b>OHVD installation After TBM1 Dismantling</b>		34	06-Feb-26	12-Mar-26			
TC1190	WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	26	06-Feb-26	04-Mar-26		WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	8	04-Mar-26	12-Mar-26		WB TSS Final - OHVD from R1097 to R1119 (CP31)	
<b>ISSG Dismantling &amp; Final OHVDs</b>		27	12-Mar-26	08-Apr-26			
TC970	WB - ISSG Dismantling	7	12-Mar-26	19-Mar-26		WB - ISSG Dismantling	
TC1230	WB TSS - OHVD Lifting Batch 1-3	14	19-Mar-26	02-Apr-26			WB TSS - OHVD Lifting Batch 1-3
TC11530	WB TSS - Final Lifting & Cast in-situ OHVD	6	02-Apr-26	08-Apr-26			WB TSS - Final Lifting & Cast in-situ OHVD
<b>WB TSS - Fire Board - Road level with deletion up Ch8924</b>		61	31-Jan-26	02-Apr-26			
<b>After TBM1 Dismantling</b>		61	31-Jan-26	02-Apr-26			

- ◆ ◆ Milestones
-  Planned Bar
-  Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	14	31-Jan-26	13-Feb-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27		
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	14-Feb-26	27-Feb-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28		
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	04-Mar-26	18-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29		
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	7	18-Mar-26	25-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924		
TC1030	WB TSS - Fire Board Gantries dismantling	8	25-Mar-26	02-Apr-26	WB TSS - Fire Board Gantries dismantling		
<b>Defect</b>		46	14-Feb-26	01-Apr-26			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	14-Feb-26	20-Feb-26	WB TSS - inspection before black paint & E&M bracket CP26 to CP27		
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	28-Feb-26	06-Mar-26	WB TSS - inspection before black paint & E&M bracket CP27 to CP28		
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	18-Mar-26	25-Mar-26	WB TSS - inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	25-Mar-26	01-Apr-26	WB TSS - inspection before black paint & E&M bracket CP29 to CP29.		
<b>WB TSS - Road Barrier</b>		25	04-Mar-26	29-Mar-26			
<b>Road Barriers After TBM1 Dismantling</b>		25	04-Mar-26	29-Mar-26			
A229450740	WB TSS - Road Barrier up to CP29	7	04-Mar-26	11-Mar-26	WB TSS - Road Barrier up to CP29		
TC11220	WB TSS - Road Barrier up to CP30	4	12-Mar-26	16-Mar-26	WB TSS - Road Barrier up to CP30		
TC11230	WB TSS - Road Barrier up to CP30.5	4	16-Mar-26	20-Mar-26	WB TSS - Road Barrier up to CP30.5		
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	20-Mar-26	24-Mar-26	WB TSS - Road Barrier from CP30.5 to CP31		
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	24-Mar-26	29-Mar-26	WB TSS - Road Barrier from CP31 to endwall		
<b>WB TSS - E&amp;M Brackets</b>		278	02-Jul-25 A	06-Apr-26			
<b>E&amp;M Brackets Installation Before TBM1 Dismantling</b>		216	02-Jul-25 A	02-Feb-26			
<b>CPS</b>		216	02-Jul-25 A	02-Feb-26			
TC11030	WB TSS - E&M Brackets up to CP26	216	02-Jul-25 A	02-Feb-26	WB TSS - E&M Brackets up to CP26		
<b>E&amp;M Brackets Installation After TBM1 Dismantling</b>		51	14-Feb-26	06-Apr-26			
<b>CPS</b>		48	14-Feb-26	03-Apr-26			
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	10	14-Feb-26	23-Feb-26	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)		
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	10	28-Feb-26	09-Mar-26	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)		
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	18-Mar-26	21-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1400	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)	3	25-Mar-26	28-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	28-Mar-26	31-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	31-Mar-26	03-Apr-26	WB TSS - E&M Bracket (last few rings) (CPS)		
<b>NCPS</b>		41	24-Feb-26	06-Apr-26			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	10	24-Feb-26	05-Mar-26	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)		
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	10	10-Mar-26	19-Mar-26	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)		
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	3	21-Mar-26	24-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11790	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)	3	28-Mar-26	31-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	31-Mar-26	03-Apr-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	03-Apr-26	06-Apr-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
<b>WB TSS - Black paint</b>		8	01-Apr-26	09-Apr-26			
<b>After TBM1 Dismantling</b>		8	01-Apr-26	09-Apr-26			
TC1490	WB TSS - Black paint from CP26 to CP30	4	01-Apr-26	05-Apr-26	WB TSS - Black paint from CP26 to CP30		
TC11590	WB TSS - Black paint from CP30 to CP31	4	05-Apr-26	09-Apr-26	WB TSS - Black paint from CP30 to CP31		
<b>WB TSS - Below Road Level Installation</b>		88	31-Jan-26	29-Apr-26			
<b>Service Gallery Civil Provision</b>		48	31-Jan-26	19-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R	30	31-Jan-26	01-Mar-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	18	04-Feb-26	22-Feb-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	18	02-Mar-26	19-Mar-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
<b>MiMEP</b>		36	31-Jan-26	07-Mar-26			
TC11310	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29	18	31-Jan-26	17-Feb-26	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29		
TC1160	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (C	6	18-Feb-26	23-Feb-26	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1170	WB TSS - Service Gallery MiMEP from R1082 to R1086	6	24-Feb-26	01-Mar-26	WB TSS - Service Gallery MiMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MiMEP from R1087 to R1135	6	02-Mar-26	07-Mar-26	WB TSS - Service Gallery MiMEP from R1087 to R1135		
<b>FS Control Room</b>		21	04-Feb-26	25-Feb-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC920	WB TSS - FS Control Room Construction	21	04-Feb-26	25-Feb-26	WB TSS - FS Control Room Construction		
<b>Low Point @ CP27</b>		45	15-Mar-26	29-Apr-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at	27	15-Mar-26	11-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction		
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	18	11-Apr-26	29-Apr-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
<b>WB TSS - TCSS Civil provision at OHVD soffit</b>		56	24-Feb-26	21-Apr-26			
<b>After TBM1 Dismantling</b>		56	24-Feb-26	21-Apr-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	24-Feb-26	02-Mar-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	10-Mar-26	16-Mar-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	7	25-Mar-26	01-Apr-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	7	01-Apr-26	08-Apr-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	7	08-Apr-26	15-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
TC11570	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last 1	6	15-Apr-26	21-Apr-26	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last 1		
<b>Eastbound (EB)</b>		526	17-Feb-25 A	27-Jul-26			
<b>EB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		75	21-Feb-26	06-May-26			
<b>Pipe dismantling &amp; relocation after TBM2 Breakthrough</b>		75	21-Feb-26	06-May-26			
<b>CP22 to Back of TBM</b>		21	21-Feb-26	13-Mar-26			
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of	21	21-Feb-26	13-Mar-26	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM dismantling area)		
<b>CP7 to CP22</b>		54	14-Mar-26	06-May-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	54	14-Mar-26	06-May-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
<b>EB TSS - Civil Works Before TBM2 Dismantled</b>		93	31-Jan-26	03-May-26			
<b>Gallery Installation Before TBM2 Dismantled</b>		18	14-Apr-26	01-May-26			
TC0010	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)	5	14-Apr-26	18-Apr-26	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)		
TC0020	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)	12	20-Apr-26	01-May-26	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)		
<b>Corbel Construction Before TBM2 Dismantled</b>		93	31-Jan-26	03-May-26			
A229415962	EB TSS - Corbel Structure up to CP25	15	31-Jan-26	14-Feb-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26	15	15-Feb-26	01-Mar-26	EB TSS - Corbel Structure up to CP26		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27	15	15-Mar-26	30-Mar-26	EB TSS Final - Corbel Structure from CP26 to CP27		
TC220	EB TSS Final - Corbel Structure from CP27 (R930) to R954	15	19-Apr-26	03-May-26	EB TSS Final - Corbel Structure from CP27 (R930) to R954		
<b>OHVD installation Before TBM2 Dismantled</b>		47	14-Mar-26	29-Apr-26			
TC350	EB TSS - OHVD up to CP27 (R930)	15	15-Apr-26	29-Apr-26	EB TSS - OHVD up to CP27 (R930)		
<b>CP21-26</b>		20	14-Mar-26	03-Apr-26			
TC320	EB TSS - OHVD up to CP24	4	14-Mar-26	17-Mar-26	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	18-Mar-26	21-Mar-26	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	30-Mar-26	03-Apr-26	EB TSS - OHVD up to CP26		
<b>Fire Board (Crown) Installation Before TBM2 Dismantled</b>		32	14-Mar-26	14-Apr-26			
D12585	EB TSS - Fire board (Crown) up to CP24	8	14-Mar-26	21-Mar-26	EB TSS - Fire board (Crown) up to CP24		
D12595	EB TSS - Fire board (Crown) up to CP25	8	22-Mar-26	29-Mar-26	EB TSS - Fire board (Crown) up to CP25		
D12605	EB TSS - Fire board (Crown) up to CP26	8	30-Mar-26	06-Apr-26	EB TSS - Fire board (Crown) up to CP26		
D12615	EB TSS - Fire board (Crown) up to CP27 (R930)	8	07-Apr-26	14-Apr-26	EB TSS - Fire board (Crown) up to CP27 (R930)		
<b>Fire Board (Road Level) Installation Before TBM2 Dismantled</b>		51	14-Mar-26	03-May-26			
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	14-Mar-26	24-Mar-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24		
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	25-Mar-26	04-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	11	05-Apr-26	15-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26		
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	11	16-Apr-26	26-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27		
TC11740	EB TSS - inspection before black paint & E&M bracket CP25 to Cf	7	16-Apr-26	22-Apr-26	EB TSS - inspection before black paint & E&M bracket CP25 to Cf		
TC11710	EB TSS - inspection before black paint & E&M bracket CP26 to Cf	7	27-Apr-26	03-May-26	EB TSS - inspection before black paint & E&M bracket CP26 to Cf		
<b>Road Barriers Before TBM2 Dismantled</b>		21	14-Mar-26	04-Apr-26			
TC10160	EB TSS - Road Barrier up to CP25	5	14-Mar-26	18-Mar-26	EB TSS - Road Barrier up to CP25		
TC10170	EB TSS - Road Barrier up to CP26	5	19-Mar-26	23-Mar-26	EB TSS - Road Barrier up to CP26		
TC10180	EB TSS - Road Barrier up to CP27 (R930)	5	30-Mar-26	04-Apr-26	EB TSS - Road Barrier up to CP27 (R930)		
<b>E&amp;M Brackets Installation Before TBM2 Dismantled</b>		46	18-Mar-26	02-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	6	18-Mar-26	23-Mar-26			EB - TBM Tunnel - E&M Bracket from CP22 to CP23
TC630	EB - TBM Tunnel - E&M Bracket up to CP24	6	25-Mar-26	30-Mar-26			EB - TBM Tunnel - E&M Bracket up to CP24
TC640	EB - TBM Tunnel - E&M Bracket up to CP25	6	05-Apr-26	10-Apr-26			EB - TBM Tunnel - E&M Bracket up to CP25
TC650	EB - TBM Tunnel - E&M Bracket up to CP26	6	16-Apr-26	21-Apr-26			EB - TBM Tunnel - E&M Bracket up to CP26
TC660	EB - TBM Tunnel - E&M Bracket up to CP27 (R930)	6	27-Apr-26	02-May-26			EB - TBM Tunnel - E&M Bracket up to CP27 (R930)
<b>EB TSS - Civil Works After TBM2 Dismantled</b>		94	25-Apr-26	27-Jul-26			
<b>EB TSS - Remaining Civil Works Summary</b>		94	25-Apr-26	27-Jul-26			
TA1361	Summary - EB TSS Remaining Civil Works (TC0040-TC11690)	94	25-Apr-26	27-Jul-26			
<b>EB TSS - Service Gallery</b>		5	25-Apr-26	29-Apr-26			
<b>Gallery Installation After TBM2 Dismantling</b>		5	25-Apr-26	29-Apr-26			
TC0040	Sliding Rail demobilisation	5	25-Apr-26	29-Apr-26			
<b>EB TSS - Below Road Level Installation</b>		453	17-Feb-25 A	15-May-26			
<b>CP26-30 MiMEP</b>		12	31-Jan-26	11-Feb-26			
TC11080	EB TSS - Service Gallery MiMEP up to CP26 R885	6	31-Jan-26	05-Feb-26			EB TSS - Service Gallery MiMEP up to CP26 R885
TC11100	EB TSS - Service Gallery MiMEP up to CP27 R930	6	06-Feb-26	11-Feb-26			EB TSS - Service Gallery MiMEP up to CP27 R930
<b>Low Point Sump Pit</b>		453	17-Feb-25 A	15-May-26			
<b>Low Point@CP12</b>		376	17-Feb-25 A	27-Feb-26			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	376	17-Feb-25 A	27-Feb-26			EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)
<b>CP27</b>		27	19-Apr-26	15-May-26			
TC060	EB TSS - Cast In-situ Low Point Sump Pit construction	27	19-Apr-26	15-May-26			
<b>FSIRoom</b>		21	06-Feb-26	26-Feb-26			
TC070	EB TSS - FSI Room 9 - civil works	21	06-Feb-26	26-Feb-26			EB TSS - FSI Room 9 - civil works
<b>EB TSS - TCSS Civil provision at OHVD soffit</b>		40	25-Mar-26	03-May-26			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	25-Mar-26	31-Mar-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23
TC810	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24	7	01-Apr-26	07-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24
TC820	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25	7	05-Apr-26	11-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25
TC830	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26	7	16-Apr-26	22-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26
TC840	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27	7	27-Apr-26	03-May-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27
<b>08 CKL Tunnel</b>		72	20-Jan-26 A	01-Apr-26			
<b>Westbound (WB)</b>		72	20-Jan-26 A	01-Apr-26			
<b>WB CKL - After TBM breakthrough</b>		72	20-Jan-26 A	01-Apr-26			
<b>WB CKL Remaining Civil Works Summary</b>		72	20-Jan-26 A	01-Apr-26			
TA335	Summary - WB CKL Remaining Civil Works (TB1090-TC1380)	72	20-Jan-26 A	01-Apr-26			Summary - WB CKL Remaining Civil Works (TB1090-TC1380)
<b>Westbound (WB) Final Civil Works</b>		62	28-Jan-26 A	30-Mar-26			
<b>Service Gallery</b>		16	28-Jan-26 A	12-Feb-26			
TB1120	WB - In-situ SG at End Wall (4m)	12	28-Jan-26 A	08-Feb-26			WB - In-situ SG at End Wall (4m)
TB1180	WB - Drainage & Road Slab	4	09-Feb-26	12-Feb-26			WB - Drainage & Road Slab
<b>OHVD</b>		24	13-Feb-26	08-Mar-26			
TB1200	WB - OHVD Formwork Erection	6	13-Feb-26	18-Feb-26			WB - OHVD Formwork Erection
TB1230	WB - Type A2 OHVD (1 bays, 4d.bay)	4	19-Feb-26	22-Feb-26			WB - Type A2 OHVD (1 bays, 4d.bay)
TB1260	WB - Type A2 OHVD (2 bays, 4d.bay)	8	23-Feb-26	02-Mar-26			WB - Type A2 OHVD (2 bays, 4d.bay)
TB1290	WB - Type A2 OHVD Formwork Dismantling	6	03-Mar-26	08-Mar-26			WB - Type A2 OHVD Formwork Dismantling
<b>Barrier</b>		3	09-Mar-26	11-Mar-26			
TB1320	WB - Type A Dr&Br - Remaining Parapet	3	09-Mar-26	11-Mar-26			WB - Type A Dr&Br - Remaining Parapet
<b>E&amp;M Brackets &amp; Black paint</b>		7	24-Mar-26	30-Mar-26			
TB1310	WB - Type A Dr&Br - Remaining Bracket	3	24-Mar-26	26-Mar-26			WB - Type A Dr&Br - Remaining Bracket
TB1340	WB - Defect Rectification and HyD inspection, Black paint	2	29-Mar-26	30-Mar-26			WB - Defect Rectification and HyD inspection, Black paint
<b>WB End Wall Civil &amp; Structure Works</b>		48	13-Feb-26	01-Apr-26			
TB1150	WB - End Wall Kicker & Wall	25	13-Feb-26	09-Mar-26			WB - End Wall Kicker & Wall
TB1220	WB - End Wall Corbel Construction	5	10-Mar-26	14-Mar-26			WB - End Wall Corbel Construction
TB1240	WB - End Wall Parapet (2 nos)	3	15-Mar-26	17-Mar-26			WB - End Wall Parapet (2 nos)

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TB1270	WB - End Wall Temporary L-frame Construction	1	18-Mar-26	18-Mar-26			WB - End Wall Temporary L-frame Construction
TB1250	WB - End Wall Crown Falsework Erection	5	19-Mar-26	23-Mar-26			WB - End Wall Crown Falsework Erection
TB1280	WB - End Wall E&M Bracket	3	24-Mar-26	26-Mar-26			WB - End Wall E&M Bracket
TB1300	WB - End Wall Crown Concreting & Falsework Removal	5	24-Mar-26	28-Mar-26			WB - End Wall Crown Concreting & Falsework Removal
TB1380	WB - End Wall Transition OHVD	4	29-Mar-26	01-Apr-26			WB - End Wall Transition OHVD
<b>WB TCSS Civil Provision</b>		3	27-Mar-26	29-Mar-26			
TB1350	WB - Type A Dr&Br - Remaining TCSS Civil Provision	3	27-Mar-26	29-Mar-26			WB - Type A Dr&Br - Remaining TCSS Civil Provision
<b>09 Cross Passages</b>		187	06-Nov-25 A	12-May-26			
<b>Cross Passages @ TSS &amp; CKL Tunnel (CP7 to CP33)</b>		187	06-Nov-25 A	12-May-26			
<b>CP25 by Mini TBM</b>		112	06-Nov-25 A	25-Feb-26			
A8260	CP25 - Internal & Collar Structure & ABWF	98	06-Nov-25 A	11-Feb-26	CP25 - Internal & Collar Structure & ABWF		
A8280	CP25 - E&M Installation	14	12-Feb-26	25-Feb-26	CP25 - E&M Installation		
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	9	12-Feb-26	20-Feb-26	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
<b>CP26 by Mini TBM</b>		112	24-Dec-25 A	14-Apr-26			
A8270	CP26 - Internal & Collar Structure & ABWF	98	24-Dec-25 A	31-Mar-26			CP26 - Internal & Collar Structure & ABWF
A8300	CP26 - E&M Installation	14	01-Apr-26	14-Apr-26			CP26 - E&M Installation
A8370	CP26 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	9	01-Apr-26	09-Apr-26			CP26 - EB Tym Remaining Civil Works (Fireboard
<b>CP27 by Mini TBM</b>		119	07-Jan-26 A	05-May-26			
TD0300	CP27 - EB - Tympanum Civil works R0935E	32	07-Jan-26 A	08-Feb-26	CP27 - EB - Tympanum Civil works R0935E		
A7972	CP27 - Mobilisation	12	08-Feb-26	20-Feb-26	CP27 - Mobilisation		
TD1450	CP27 - EB - Tympanum Strength Gain	14	08-Feb-26	22-Feb-26	CP27 - EB - Tympanum Strength Gain		
A229450670	CP27 - CP TBM mining	6	22-Feb-26	28-Feb-26	CP27 - CP TBM mining		
A7982	Mini TBM Demo after last CP is mined	15	28-Feb-26	15-Mar-26	Mini TBM Demo after last CP is mined		
A229450680	CP27 - Lining Grouting	6	28-Feb-26	06-Mar-26	CP27 - Lining Grouting		
A8290	CP27 - Internal & Collar Structure & ABWF	60	06-Mar-26	05-May-26			
A8360	CP27 - EB Tympanum Remaining Civil Work (Fireboard, Black Pai	9	27-Apr-26	05-May-26			
<b>CP28 by D&amp;Br</b>		112	13-Jan-26 A	04-May-26			
TD1290	CP28 - Remaining Lining/Collar structure	98	13-Jan-26 A	20-Apr-26			CP28 - Remaining Lin
TD1300	CP28 - E&M Installation	14	21-Apr-26	04-May-26			
TD1320	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	21-Apr-26	29-Apr-26			
<b>CP29 by D&amp;Br</b>		115	15-Jan-26 A	09-May-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	28	15-Jan-26 A	11-Feb-26	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)		
TD1351	CP29 - EB - Final Break-out	7	12-Feb-26	18-Feb-26	CP29 - EB - Final Break-out		
TD1380	CP29 - Remaining Lining/Collar structure	80	19-Feb-26	09-May-26			
<b>CP30 Remaining Works</b>		68	06-Feb-26	15-Apr-26			
<b>CP30 remaining works</b>		68	06-Feb-26	15-Apr-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	06-Feb-26	24-Feb-26	CP30 WB TSS - Sawcut & final breaking work CP30		
TD1150	CP30 - Waterproofing	3	24-Feb-26	27-Feb-26	CP30 - Waterproofing		
TD1160	CP30 - Collar structure at WB TSS	16	27-Feb-26	15-Mar-26	CP30 - Collar structure at WB TSS		
TD1200	CP30 - Remaining lining structure	19	15-Mar-26	03-Apr-26			CP30 - Remaining lining structure
TD1210	CP30 - E&M Installation	12	03-Apr-26	15-Apr-26			CP30 - E&M Installation
<b>CP31 Remaining Works</b>		54	19-Mar-26	12-May-26			
<b>CP31 remaining works</b>		54	19-Mar-26	12-May-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	19-Mar-26	06-Apr-26			CP31 WB TSS - Sawcut & final breaking work CP31
TD1180	CP31 - Waterproofing	3	06-Apr-26	09-Apr-26			CP31 - Waterproofing
TD1220	CP31 - Collar structure at WB TSS	14	09-Apr-26	23-Apr-26			CP31 - Collar s
TD1230	CP31 - Remaining lining structure	19	23-Apr-26	12-May-26			
<b>10 East Ventilation Building - EVB</b>		111	26-Jan-26 A	16-May-26			
<b>EVB Remaining Works (TBC)</b>		92	31-Jan-26	02-May-26			
<b>Landscape works</b>		92	31-Jan-26	02-May-26			
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Jan-26	02-May-26			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
<b>VO - Recovery Vehicle Base (RVB) Construction</b>							
EVB1810	RVB - Rock Excavation & Site Formation	50	26-Jan-26 A	16-Mar-26	RVB - Rock Excavation & Site Formation		
EVB1630	RVB - Road & Drainage works (subject to TBMs dismantled)	31	17-Mar-26	16-Apr-26	RVB - Road & Drainage works		
EVB1685	RVB - Canopy Footings & Structure works	30	17-Apr-26	16-May-26			
<b>11 Tunnel E&amp;M Installation</b>							
<b>WB - E&amp;M Works</b>							
<b>WB - HV Cabling &amp; HV Power On</b>							
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	29-Mar-26	16-Apr-26	WB Tunnel - Permanent HV Cab		
TE1220	WB Tunnel - Final HV Power On Change Over	12	16-Apr-26	28-Apr-26	W		
<b>WB - LV Cabling &amp; LV Power On</b>							
E&MC1190	WB SUS CP1 to CP12 - E&M Installation (Final Stage)	30	31-Jan-26	01-Mar-26	WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
E&MC1070	WB TSS - CP16-19 E&M installation (Final Stage subject to CP25-	30	03-Feb-26	04-Mar-26	WB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)		
<b>WB - Below Road Level E&amp;M Installation</b>							
<b>MiMEP</b>							
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	18-Feb-26	23-Feb-26	WB TSS - Service Gallery MiMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)	6	24-Feb-26	01-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MiMEP Connection up to R1086	6	02-Mar-26	07-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MiMEP Connection up to R1135	6	08-Mar-26	13-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1135		
TF070	WB TSS - Service Gallery E&M Installation	18	14-Mar-26	31-Mar-26	WB TSS - Service Gallery E&M Installation		
<b>FS Control Room</b>							
TC950	WB TSS - FS Control Room E&M Installation	28	25-Feb-26	25-Mar-26	WB TSS - FS Control Room E&M Installation		
<b>EB - E&amp;M Works</b>							
<b>EB - LV Cabling &amp; LV Power On</b>							
E&MC1150	EB SUS to CP12 - E&M Installation (Final Stage)	30	31-Jan-26	01-Mar-26	EB SUS to CP12 - E&M Installation (Final Stage)		
E&MC1100	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-;	30	22-Apr-26	21-May-26			
<b>EB - Below Road Level E&amp;M Installation</b>							
<b>FS Room</b>							
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	27-Feb-26	26-Mar-26	EB TBM Tunnel - FS Control Room E&M Installation		
<b>12 Projectwide TCSS Installation</b>							
<b>WB - TCSS Installation</b>							
TE1170	WB - TCSS Installation concurrent with E&M installation	705	12-Aug-24 A	17-Jul-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	418	20-Jan-25 A	13-Mar-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	412	20-Jan-25 A	07-Mar-26	WB - TBM Tunnel - TCSS Signage Installation		
<b>EB - TCSS Installation</b>							
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	563	20-Jan-25 A	06-Aug-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	538	20-Jan-25 A	11-Jul-26			
<b>13 Projectwide Testing and Commissioning</b>							
<b>E&amp;M T&amp;C</b>							
<b>WB E&amp;M T&amp;C</b>							
TF080	WB - TSS - Service Gallery MiMEP T&C	21	01-Apr-26	21-Apr-26	WB - TSS - Service		
<b>VAC T&amp;C</b>							
<b>WB VAC T&amp;C</b>							
TF050	WB - TBM Tunnel - VAC T&C	56	28-Apr-26	23-Jun-26			
<b>14 Projectwide Final Works</b>							
<b>Cladding</b>							
<b>Eastbound</b>							
<b>Typical Subframe &amp; Cladding</b>							
<b>EB CPS</b>							
VE10220	VE Panel - EB SUS (CPS) 400m	67	19-Dec-25 A	23-Feb-26	VE Panel - EB SUS (CPS) 400m		
VE10280	VE Panel - EB TSS CP7-12 (CPS) 500m	24	26-Mar-26	18-Apr-26	VE Panel - EB TSS CP7-1		
<b>EB NCPS</b>							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
VE10571	VE Panel - EB SUS (NCPS) 400m	24	24-Feb-26	19-Mar-26	VE Panel - EB SUS (NCPS) 400m		
<b>Westbound</b>		99	10-Jan-26 A	18-Apr-26			
<b>Typical Subframe &amp; Cladding</b>		99	10-Jan-26 A	18-Apr-26			
<b>WB CPS</b>		89	10-Jan-26 A	08-Apr-26			
VE10021	VE Panel - WB SUS (CPS) 400m	75	10-Jan-26 A	25-Mar-26	VE Panel - WB SUS (CPS) 400m		
VE10060	VE Panel - WB TSS CP7-12 (CPS) 500m	24	02-Mar-26	25-Mar-26	VE Panel - WB TSS CP7-12 (CPS) 500m		
VE10080	VE Panel - WB TSS CP16-25 (CPS) 900m	35	05-Mar-26	08-Apr-26	VE Panel - WB TSS CP16-25 (CPS) 900m		
<b>WB NCPS</b>		45	05-Mar-26	18-Apr-26			
VE10731	VE Panel - WB TSS CP19-24 (NCPS) 500m	24	05-Mar-26*	28-Mar-26	VE Panel - WB TSS CP19-24 (NCPS) 500m		
VE10651	VE Panel - WB SUS (NCPS) 400m	24	26-Mar-26*	18-Apr-26	VE Panel - WB SUS (NCPS) 400m		
<b>Pavement</b>		111	04-Feb-26	26-May-26			
<b>Westbound (SUS to CKL)</b>		104	04-Feb-26	19-May-26			
PAV10010	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16	21	04-Feb-26	25-Feb-26	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16		
PAV10020	Pavement - WB Initial Layers TSS CP16 to CKL (include EVB RL)	21	28-Apr-26	19-May-26			
<b>TKOLTT Interchange (Top Layer Only)</b>		42	15-Apr-26	26-May-26			
PAV30000	Pavement - TKOLTT Interchange Top Layer	42	15-Apr-26*	26-May-26			
<b>Infrastructure Works</b>		404	01-Mar-25 A	08-Apr-26			
<b>06 Road S20</b>		12	31-Jan-26	13-Feb-26			
<b>VO - Modification of Irrigation System at Charging Station Run-in</b>		12	31-Jan-26	13-Feb-26			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Jan-26	13-Feb-26	S20 - Shrubs Reinstatement (Non Critical)		
<b>07 Road L10(N)</b>		404	01-Mar-25 A	08-Apr-26			
<b>L10(N) Landscape (KD-26)</b>		26	05-Mar-26	08-Apr-26			
LN10110	L10(N) - Landscape softwork (TBC)	26	05-Mar-26	08-Apr-26	L10(N) - Landscape softwork (TBC)		
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		08-Apr-26	◆ KD-26 - Section 9D - Road L10 (N) Landscape Softworks		
<b>L10 (N) Remaining Road Works (Subject to Manpower)</b>		283	01-Mar-25 A	04-Mar-26			
A229450270	L10 (N) - Remaining Road Signage	283	01-Mar-25 A	04-Mar-26	L10 (N) - Remaining Road Signage		
<b>08 Road L10(S) &amp; L18</b>		25	31-Jan-26	04-Mar-26			
<b>L10(S) &amp; L18 Landscape (KD-24)</b>		25	31-Jan-26	04-Mar-26			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	31-Jan-26*	04-Mar-26	L10 (S) & L18 - Landscape softwork (TBC)		
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape	0		04-Mar-26	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>HKT2 Super Accelerated Programme DD 28Feb26</b>		1559	19-Feb-23 A	27-May-27			
<b>Construction</b>		634	02-Dec-24 A	27-Aug-26			
<b>Trunk Road T2</b>		634	02-Dec-24 A	27-Aug-26			
<b>01 West Ventilation Building - WVB</b>		562	02-Dec-24 A	16-Jun-26			
<b>WVB - Remaining works after FSI</b>		562	02-Dec-24 A	16-Jun-26			
<b>External Works</b>		532	02-Dec-24 A	17-May-26			
WVB1820	WVB - External Drainage (EVA side)	532	02-Dec-24 A	17-May-26	WVB - External Drainage (EVA side)		
WVB1910	WVB - External Drainage (2 Manholes subject to 11kV substation demo)	250	08-Jul-25 A	14-Mar-26	WVB - External Drainage (2 Manholes subject to 11kV substation demo)		
<b>Final works</b>		153	15-Jan-26 A	16-Jun-26			
WVB1920	WVB - Fence wall installation	103	15-Jan-26 A	27-Apr-26	WVB - Fence wall installation		
WVB1870	WVB - Fence wall footing	75	15-Jan-26 A	31-Mar-26	WVB - Fence wall footing		
WVB1911	WVB- Landscape Works	58	01-Feb-26 A	31-Mar-26	WVB- Landscape Works		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		17-May-26*			◆ KD-29 - Completion of Section 9G
WVB1880	WVB - Preparation for Flexible Pavement	30	18-May-26	16-Jun-26			
<b>02 AtGrade Road -AGR</b>		138	13-Jan-26 A	30-May-26			
<b>Kiosk</b>		138	13-Jan-26 A	30-May-26			
AGR1090	Kiosk - E&M + T&C	108	13-Jan-26 A	30-Apr-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	01-May-26	30-May-26			
<b>AGR - Road &amp; Drainage works</b>		30	01-Mar-26	30-Mar-26			
AGR1170	AGR - Remaining Works after last CP mined	30	01-Mar-26	30-Mar-26	AGR - Remaining Works after last CP mined		
<b>03 Depressed Road - DPR</b>		186	24-Nov-25 A	29-May-26			
<b>DPR - Road Works</b>		186	24-Nov-25 A	29-May-26			
<b>Rising Main</b>		186	24-Nov-25 A	29-May-26			
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remaining top, m)	156	24-Nov-25 A	29-Apr-26	DPR - E&M - Sump pit pumps and watermain installation (remaining top, m)		
A229450390	DPR - Civil - Central Island and Pillar Box	30	30-Apr-26	29-May-26			
<b>Movement Joint and Cut-off Drain</b>		61	01-Mar-26	30-Apr-26			
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	61	01-Mar-26*	30-Apr-26	DPR - MJ & Cut-off Drain Westbound batch 1		
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>		186	01-Dec-25 A	04-Jun-26			
<b>LSCC - Structure works</b>		21	15-May-26	04-Jun-26			
<b>Launching Shaft</b>		21	15-May-26	04-Jun-26			
<b>LS - Miscellaneous Structural Openings</b>		21	15-May-26	04-Jun-26			
<b>WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8)</b>		21	15-May-26	04-Jun-26			
LSCC10140	TBM UU Removal after EB TBM Breakthrough	21	15-May-26	04-Jun-26			
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>		112	01-Dec-25 A	22-Mar-26			
A229447780A	Demolition of Strutting Beams, C&C Bulkhead Wall	112	01-Dec-25 A	22-Mar-26	Demolition of Strutting Beams, C&C Bulkhead Wall		
<b>07 Tunnel Sub-sea (TSS)</b>		551	17-Feb-25 A	21-Aug-26			
<b>TSS - TBM Excavation from Kai Tak</b>		301	25-Oct-25 A	21-Aug-26			
<b>Eastbound - TBM S1282</b>		301	25-Oct-25 A	21-Aug-26			
<b>TBM2 Rescue</b>		301	25-Oct-25 A	21-Aug-26			
<b>Seawall Reinstatement</b>		301	25-Oct-25 A	21-Aug-26			
A229450950	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement	135	25-Oct-25 A	09-Mar-26	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement		
A229450960	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement	157	17-Nov-25 A	22-Apr-26	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement		
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	126	18-Dec-25 A	22-Apr-26	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	97	16-Jan-26 A	22-Apr-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	66	16-Feb-26 A	22-Apr-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451030	Final Works	158	17-Mar-26*	21-Aug-26			
<b>TBM2 Dismantling</b>		98	06-Feb-26 A	14-May-26			
<b>TBM2 Dismantling Summary</b>		98	06-Feb-26 A	14-May-26			
<b>TSS</b>		90	06-Feb-26 A	06-May-26			
TA040	EB TBM dismantling - TSS side	90	06-Feb-26 A	06-May-26	EB TBM dismantling - TSS side		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TA1601	Summary - EB Resume Service Gallery Installation	63	06-Feb-26 A	09-Apr-26	Summary - EB Resume Service Gallery Installation		
<b>CKL</b>		98	06-Feb-26 A	14-May-26			
TA1231	Summary - EB TBM dismantling - CKL side	98	06-Feb-26 A	14-May-26	Summary - EB TBM dismantling - CKL		
<b>TSS side</b>		78	18-Feb-26 A	06-May-26			
<b>TSS side - breakdown</b>		78	18-Feb-26 A	06-May-26			
<b>Backup Gantries</b>							
TA1711	Gantry 1-3 + Boggies Dismantling	46	18-Feb-26 A	04-Apr-26	Gantry 1-3 + Boggies Dismantling		
TA1721	Oxycut Platform Demobilisation	5	05-Apr-26	09-Apr-26	Oxycut Platform Demobilisation		
TA1901	Pulling Chair Demobilisation	7	10-Apr-26	16-Apr-26	Pulling Chair Demobilisation		
<b>Erector /XB /MD</b>							
TA1731	Concrete Slab + HAG System Erection	19	18-Feb-26 A	08-Mar-26	Concrete Slab + HAG System Erection		
TA1741	Erector Extraction	3	09-Mar-26	11-Mar-26	Erector Extraction		
TA1751	Erector Dismantling	7	12-Mar-26	18-Mar-26	Erector Dismantling		
TA1761	X Beam Extraction	8	12-Mar-26	19-Mar-26	X Beam Extraction		
TA1771	X Beam Dismantling	16	20-Mar-26	04-Apr-26	X Beam Dismantling		
TA1781	Main Drive Extraction	8	20-Mar-26	27-Mar-26	Main Drive Extraction		
TA1791	Main Drive Dismantling	33	28-Mar-26	29-Apr-26	Main Drive Dismantling		
TA1801	Concrete Slab + HAG System Demo	7	30-Apr-26	06-May-26	Concrete Slab + HAG System Demo		
<b>CKL Side</b>		86	18-Feb-26 A	14-May-26			
<b>CKL side - breakdown</b>		86	18-Feb-26 A	14-May-26			
<b>Cutterhead</b>							
TA1831	Cutterhead dismantling Part 2	14	18-Feb-26 A	03-Mar-26	Cutterhead dismantling Part 2		
<b>Spherical Bearing</b>							
TA1841	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete	7	04-Mar-26	10-Mar-26	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete Beam & Rails)		
TA1911	Main Drive Preparation	9	11-Mar-26	19-Mar-26	Main Drive Preparation		
TA1851	Spherical Bearing	2	28-Mar-26	29-Mar-26	Spherical Bearing		
<b>Shield</b>							
TA1891	CKL Civil Works #3 (Remove Dismantling Setup/Devices)	1	30-Mar-26	30-Mar-26	CKL Civil Works #3 (Remove Dismantling Setup/Devices)		
TA1871	Inner Shield Dismantling	19	31-Mar-26	18-Apr-26	Inner Shield Dismantling		
TA1881	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)	13	19-Apr-26	01-May-26	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)		
TA1861	Outer Shield Dismantling	13	02-May-26	14-May-26	Outer Shield Dismantling		
<b>TSS - Tunnel Civil Works</b>		484	17-Feb-25 A	15-Jun-26			
<b>Westbound (WB)</b>							
<b>WB TSS - OHVD</b>							
<b>OHVD installation After TBM1 Dismantling</b>							
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	4	25-Feb-26 A	28-Feb-26 A	WB TSS Final - OHVD from R1097 to R1119 (CP31)		
TC970	WB - ISSG Dismantling	7	01-Mar-26	07-Mar-26	WB - ISSG Dismantling		
<b>WB TSS - Fire Board - Road level with deletion up Ch8924</b>							
<b>After TBM1 Dismantling</b>							
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	59	15-Jan-26 A	14-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29		
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	66	15-Jan-26 A	21-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924		
TC1030	WB TSS - Fire Board Gantries dismantling	8	22-Mar-26	29-Mar-26	WB TSS - Fire Board Gantries dismantling		
<b>Defect</b>							
TC11610	WB TSS - HyD inspection before black paint & E&M bracket CP26	7	01-Mar-26	07-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP26 to CP27		
TC11620	WB TSS - HyD inspection before black paint & E&M bracket CP27	7	01-Mar-26	07-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP27 to CP28		
TC11630	WB TSS - HyD inspection before black paint & E&M bracket CP28	7	15-Mar-26	21-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - HyD inspection before black paint & E&M bracket CP29	7	22-Mar-26	28-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP29 to CP29.5		
<b>WB TSS - Road Barrier</b>							
<b>Road Barriers After TBM1 Dismantling</b>							
A229450740	WB TSS - Road Barrier up to CP29	7	01-Mar-26	07-Mar-26	WB TSS - Road Barrier up to CP29		
TC11220	WB TSS - Road Barrier up to CP30	4	08-Mar-26	11-Mar-26	WB TSS - Road Barrier up to CP30		

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TC11230	WB TSS - Road Barrier up to CP30.5	4	12-Mar-26	15-Mar-26	WB TSS - Road Barrier up to CP30.5		
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	16-Mar-26	19-Mar-26	WB TSS - Road Barrier from CP30.5 to CP31		
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	20-Mar-26	24-Mar-26	WB TSS - Road Barrier from CP31 to endwall		
<b>WB TSS - E&amp;M Brackets</b>		38	21-Feb-26 A	30-Mar-26			
<b>E&amp;M Brackets Installation After TBM1 Dismantling</b>		38	21-Feb-26 A	30-Mar-26			
<b>CPS (Except Tympanum Area)</b>		13	15-Mar-26	27-Mar-26			
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	15-Mar-26	17-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	22-Mar-26	24-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	25-Mar-26	27-Mar-26	WB TSS - E&M Bracket (last few rings) (CPS)		
<b>NCPS</b>		38	21-Feb-26 A	30-Mar-26			
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	25	21-Feb-26 A	17-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	25-Mar-26	27-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	28-Mar-26	30-Mar-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
<b>WB TSS - Black paint</b>		5	28-Mar-26	01-Apr-26			
<b>After TBM1 Dismantling</b>		5	28-Mar-26	01-Apr-26			
TC11590	WB TSS - Black paint from CP29 to CP31 (no fireboard area)	4	28-Mar-26	31-Mar-26	WB TSS - Black paint from CP29 to CP31 (no fireboard area)		
TC1490	WB TSS - Black paint from CP26 to CP29	4	29-Mar-26	01-Apr-26	WB TSS - Black paint from CP26 to CP29		
<b>WB TSS - Below Road Level Installation</b>		79	17-Feb-26 A	06-May-26			
<b>Service Gallery Civil Provision</b>		30	01-Mar-26	30-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)	10	01-Mar-26	10-Mar-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	10	11-Mar-26	20-Mar-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	10	21-Mar-26	30-Mar-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
<b>MiMEP</b>		29	17-Feb-26 A	17-Mar-26			
TC1160	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)	25	17-Feb-26 A	14-Mar-26	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1210	WB TSS - HyD Inspection for SG	7	01-Mar-26	07-Mar-26	WB TSS - HyD Inspection for SG		
TC1170	WB TSS - Service Gallery MiMEP from R1082 to R1086	3	08-Mar-26	10-Mar-26	WB TSS - Service Gallery MiMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MiMEP from R1087 to R1135	7	11-Mar-26	17-Mar-26	WB TSS - Service Gallery MiMEP from R1087 to R1135		
<b>Low Point @ CP27</b>		67	01-Mar-26	06-May-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)	46	01-Mar-26	15-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)		
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	21	16-Apr-26	06-May-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
<b>WB TSS - TCSS Civil provision at OHVD soffit</b>		30	02-Apr-26	01-May-26			
<b>After TBM1 Dismantling</b>		30	02-Apr-26	01-May-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	5	02-Apr-26	06-Apr-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	5	07-Apr-26	11-Apr-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	5	12-Apr-26	16-Apr-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	5	17-Apr-26	21-Apr-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	5	22-Apr-26	26-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
TC11570	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)	5	27-Apr-26	01-May-26	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)		
<b>Eastbound (EB)</b>		484	17-Feb-25 A	15-Jun-26			
<b>EB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		57	26-Feb-26 A	23-Apr-26			
<b>Pipe dismantling &amp; relocation after TBM2 Breakthrough</b>		57	26-Feb-26 A	23-Apr-26			
<b>CP7 to CP22</b>		57	26-Feb-26 A	23-Apr-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	57	26-Feb-26 A	23-Apr-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
<b>EB TSS - Civil Works Before TBM2 Dismantled</b>		84	24-Feb-26 A	18-May-26			
<b>Gallery Installation Before TBM2 Dismantled</b>		19	10-Apr-26	28-Apr-26			
TC0010	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)	7	10-Apr-26	16-Apr-26	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)		
TC0020	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)	12	17-Apr-26	28-Apr-26	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)		
<b>Corbel Construction Before TBM2 Dismantled</b>		69	24-Feb-26 A	03-May-26			
A229415962	EB TSS - Corbel Structure up to CP25	14	24-Feb-26 A	09-Mar-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26 (3R/d)	17	10-Mar-26	26-Mar-26	EB TSS - Corbel Structure up to CP26 (3R/d)		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)	17	27-Mar-26	12-Apr-26	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TC220	EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)	10	17-Apr-26	26-Apr-26			EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)
TC300	EB TSS Final - Corbel Curing up to R954	7	27-Apr-26	03-May-26			EB TSS Final - Corbel Curing up to R954
<b>OHVD installation Before TBM2 Dismantled</b>		61	10-Mar-26	09-May-26			
<b>CP21-26</b>		38	10-Mar-26	16-Apr-26			
TC320	EB TSS - OHVD up to CP24	4	10-Mar-26	13-Mar-26	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	27-Mar-26	30-Mar-26	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	13-Apr-26	16-Apr-26		EB TSS - OHVD up to CP26	
<b>CP26-30</b>		10	30-Apr-26	09-May-26			
TC350	EB TSS - OHVD up to CP27 (R930)	10	30-Apr-26	09-May-26			EB TSS - OHVD up to CP27 (R930)
<b>Fire Board (Crown) Installation Before TBM2 Dismantled</b>		51	10-Mar-26	29-Apr-26			
D12585	EB TSS - Fire board (Crown) up to CP24	7	10-Mar-26	16-Mar-26	EB TSS - Fire board (Crown) up to CP24		
D12595	EB TSS - Fire board (Crown) up to CP25	7	27-Mar-26	02-Apr-26	EB TSS - Fire board (Crown) up to CP25		
D12605	EB TSS - Fire board (Crown) up to CP26	7	13-Apr-26	19-Apr-26		EB TSS - Fire board (Crown) up to CP26	
D12615	EB TSS - Fire board (Crown) up to CP27 (R930)	7	20-Apr-26	26-Apr-26		EB TSS - Fire board (Crown) up to CP27 (R930)	
D12625	EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)	3	27-Apr-26	29-Apr-26		EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)	
<b>Fire Board (Road Level) Installation Before TBM2 Dismantled</b>		63	17-Mar-26	18-May-26			
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	17-Mar-26	27-Mar-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24		
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	03-Apr-26	13-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	11	20-Apr-26	30-Apr-26		EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	11	01-May-26	11-May-26		EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	
TC11740	EB TSS - HyD inspection before black paint & E&M bracket CP25	7	01-May-26	07-May-26		EB TSS - HyD inspection before black paint & E&M bracket CP25	
TC11710	EB TSS - HyD inspection before black paint & E&M bracket CP26	7	12-May-26	18-May-26		EB TSS - HyD inspection before black paint & E&M bracket CP26	
<b>Road Barriers Before TBM2 Dismantled</b>		39	10-Mar-26	17-Apr-26			
TC10160	EB TSS - Road Barrier up to CP25	5	10-Mar-26	14-Mar-26	EB TSS - Road Barrier up to CP25		
TC10170	EB TSS - Road Barrier up to CP26	5	27-Mar-26	31-Mar-26	EB TSS - Road Barrier up to CP26		
TC10180	EB TSS - Road Barrier up to CP27 (R930)	5	13-Apr-26	17-Apr-26		EB TSS - Road Barrier up to CP27 (R930)	
<b>E&amp;M Brackets Installation Before TBM2 Dismantled</b>		65	14-Mar-26	17-May-26			
TC620	EB TSS - E&M Brackets CP22 to CP23	6	14-Mar-26	19-Mar-26	EB TSS - E&M Brackets CP22 to CP23		
TC630	EB TSS - E&M Brackets CP23 to CP24	6	28-Mar-26	02-Apr-26	EB TSS - E&M Brackets CP23 to CP24		
TC640	EB TSS - E&M Brackets CP24 to CP25	6	14-Apr-26	19-Apr-26		EB TSS - E&M Brackets CP24 to CP25	
TC650	EB TSS - E&M Brackets CP25 to CP26	6	01-May-26	06-May-26		EB TSS - E&M Brackets CP25 to CP26	
TC660	EB TSS - E&M Brackets CP26 to CP27 (R930)	6	12-May-26	17-May-26		EB TSS - E&M Brackets CP26 to CP27 (R930)	
<b>EB TSS - Civil Works After TBM2 Dismantled</b>		42	27-Apr-26	07-Jun-26			
<b>EB TSS - Service Gallery</b>		32	07-May-26	07-Jun-26			
<b>Gallery Installation After TBM2 Dismantling</b>		8	07-May-26	14-May-26			
TC0040	Sliding Rail demobilisation	3	07-May-26	09-May-26			Sliding Rail demobilisation
TC0030	EB TSS - Service Gallery R1021 to R1040 (After sliding rail demob)	5	10-May-26	14-May-26			EB TSS - Service Gallery R1021 to R1040
<b>ISIG Dismantling &amp; Last Galleries</b>		24	15-May-26	07-Jun-26			
TC0060	EB TSS - ISIG Dismantling Stage	9	15-May-26	23-May-26			EB TSS - ISIG Dismantling Stage
TC0070	EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R)	15	24-May-26	07-Jun-26			EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R)
<b>EB TSS - Corbel</b>		37	29-Apr-26	04-Jun-26			
<b>Corbel Construction After TBM2 Dismantled</b>		37	29-Apr-26	04-Jun-26			
TC230	EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)	27	29-Apr-26	25-May-26			EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)
TC240	EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)	10	26-May-26	04-Jun-26			EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)
<b>EB TSS - OHVD</b>		16	10-May-26	25-May-26			
<b>OHVD installation After TBM Dismantled</b>		16	10-May-26	25-May-26			
TC360	EB TSS - OHVD up to R954 (7R/d)	8	10-May-26	17-May-26			EB TSS - OHVD up to R954 (7R/d)
TC370	EB TSS - OHVD up to R1005 (7R/d)	8	18-May-26	25-May-26			EB TSS - OHVD up to R1005 (7R/d)
<b>EB TSS - Road Barrier</b>		35	27-Apr-26	31-May-26			
TC10190	EB TSS - Road Barrier up to R954	5	27-Apr-26	01-May-26			EB TSS - Road Barrier up to R954
TC11160	EB TSS - Road Barrier R955 to R1034	6	26-May-26	31-May-26			EB TSS - Road Barrier R955 to R1034

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850</b>							
TC270	EB TSS - Fire board (Crown) R930 to R954	9	27-Apr-26	05-May-26			EB TSS - Fire board (Crown) R930 to R954
TC280	EB TSS - Fire board (Crown) R955 to R1005	5	06-May-26	10-May-26			EB TSS - Fire board (Crown) R955 to R1005
<b>EB TSS - Fire Board - Road level with deletion up to Ch8850</b>							
TC460	EB TSS - Fire Board - Walls & OHVD Soffit up to R954 (4R/d)	11	26-May-26	05-Jun-26			
<b>EB TSS - Black paint</b>							
TC720	EB - TBM Tunnel - Black paint CP25 to CP27	4	19-May-26	22-May-26			EB - TBM Tunnel
<b>EB TSS - Below Road Level Installation</b>							
<b>CP26-30 Civil Provision</b>							
TC0090	EB TSS - Service Gallery Civil Provision R818 to R1020	15	29-Apr-26	13-May-26			EB TSS - Service Gallery Civil Provision
<b>Low Point Sump Pit</b>							
<b>Low Point @ CP12</b>							
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	405	17-Feb-25 A	28-Mar-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
<b>CP27</b>							
TC060	EB TSS - Cast In-situ Low Point Sump Pit construction	39	17-Apr-26	25-May-26			EB TSS - C
TC700	EB TSS - Low Point Sump Pit waterproofing & testing	21	26-May-26	15-Jun-26			
<b>FSIRoom</b>							
TC070	EB TSS - FSI Room 9 - civil works	21	01-Apr-26*	21-Apr-26			EB TSS - FSI Room 9 - civil works
<b>EB TSS - TCSS Civil provision at OHVD soffit</b>							
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	4	28-Mar-26	31-Mar-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23
TC810	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24	4	03-Apr-26	06-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24
TC820	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25	4	14-Apr-26	17-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25
TC830	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26	4	01-May-26	04-May-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to C
TC840	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27	4	12-May-26	15-May-26			EB - TBM Tunnel - TCSS Civil prov
<b>08 CKL Tunnel &amp; End Wall Transition</b>							
<b>Westbound (WB)</b>							
<b>WB CKL - After TBM breakthrough</b>							
<b>WB Remaining Civil Works Summary</b>							
TA335	Summary - WB Remaining Civil Works (TB1090-TC11530)	61	21-Jan-26 A	22-Mar-26	Summary - WB Remaining Civil Works (TB1090-TC11530)		
<b>Westbound (WB) Final Civil Works</b>							
<b>WB End Wall Civil &amp; Structure Works</b>							
TB1250	WB - End Wall Crown Falsework Erection	10	19-Feb-26 A	28-Feb-26 A	WB - End Wall Crown Falsework Erection		
TB1410	WB - End Wall Crown Formwork Erection	10	19-Feb-26 A	28-Feb-26 A	WB - End Wall Crown Formwork Erection		
TB1280	WB - End Wall E&M Bracket	4	01-Mar-26	04-Mar-26	WB - End Wall E&M Bracket		
TB1300	WB - End Wall Crown Concreting & Falsework Removal	7	01-Mar-26	07-Mar-26	WB - End Wall Crown Concreting & Falsework Removal		
<b>E&amp;M Brackets &amp; Black paint</b>							
TB1310	WB - CKL Type A Dr&Br - Remaining Bracket	3	01-Mar-26	03-Mar-26	WB - CKL Type A Dr&Br - Remaining Bracket		
<b>WB TSS - Final OHVDs</b>							
TC1230	WB TSS - OHVD Lifting Batch 1-3 (16 pcs) (including Endwall Prec	8	08-Mar-26	15-Mar-26	WB TSS - OHVD Lifting Batch 1-3 (16 pcs) (including Endwall Precast OHVD)		
TC11530	WB TSS - Cast in-situ OHVD (5 pcs)	7	16-Mar-26	22-Mar-26	WB TSS - Cast in-situ OHVD (5 pcs)		
<b>WB TCSS Civil Provision</b>							
TB1350	WB - Type A Dr&Br - Remaining TCSS Civil Provision	3	05-Mar-26	07-Mar-26	WB - Type A Dr&Br - Remaining TCSS Civil Provision		
<b>Eastbound (EB)</b>							
<b>EB CKL - After TBM breakthrough</b>							
<b>EB Remaining Civil Works Summary</b>							
TA1371	Summary - EB Remaining Civil Work (TB1000 to TC11690)	61	15-May-26	14-Jul-26			
<b>Eastbound (EB) Final Civil Works</b>							
<b>Service Gallery</b>							
TB1000	EB - Concrete Breaking & Temp fill removal	5	15-May-26	19-May-26			EB - Concrete Breaking &
TB1020	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing	9	20-May-26	28-May-26			EB
TB1040	EB - Drainage & Road Slab for Precast & In-situ SG	2	29-May-26	30-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>End Wall Civil &amp; Structure Works</b>							
TB1010	EB - Preparation for Endwall Construction	2	20-May-26	21-May-26			EB - Preparation for
TB1030	EB - End Wall Kicker & Wall	18	22-May-26	08-Jun-26			
<b>09 Cross Passages</b>							
<b>Cross Passages @ TSS &amp; CKL Tunnel (CP7 to CP33)</b>							
<b>CP25 by Mini TBM</b>							
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	10	28-Feb-26 A	09-Mar-26	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8280	CP25 - E&M Installation	14	10-Mar-26	23-Mar-26	CP25 - E&M Installation		
<b>CP26 by Mini TBM</b>							
A8270	CP26 - Internal & Collar Structure	72	24-Dec-25 A	05-Mar-26	CP26 - Internal & Collar Structure		
A8370	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Pain	9	06-Mar-26	14-Mar-26	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8300	CP26 - E&M Installation	14	15-Mar-26	28-Mar-26	CP26 - E&M Installation		
<b>CP27 by Mini TBM</b>							
A7982	Mini TBM Demo after last CP is mined	6	23-Feb-26 A	28-Feb-26 A	Mini TBM Demo after last CP is mined		
A8290	CP27 - Internal & Collar Structure & ABWF (WB side)	40	01-Mar-26	09-Apr-26	CP27 - Internal & Collar Structure & ABWF (WB side)		
A7992	CP27 - Final Cleaning before STP Dismantling	16	01-Mar-26	16-Mar-26	CP27 - Final Cleaning before STP Dismantling		
A8350	CP27 - WB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	10-Apr-26	18-Apr-26	CP27 - WB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)		
A229451100	CP27 - Internal & Collar Structure & ABWF (EB side)	20	10-Apr-26	29-Apr-26	CP27 - Internal & Collar Structure & ABWF (EB side)		
A8360	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	12-May-26	20-May-26	CP27 - EB Tympanum		
A8310	CP27 - E&M Installation	14	21-May-26	03-Jun-26			
<b>CP28 by D&amp;Br</b>							
TD1350	CP28 - WB Lower Collar Construction	9	01-Mar-26	09-Mar-26	CP28 - WB Lower Collar Construction		
TD1360	CP28 - WB Tym Parapet Installation	3	10-Mar-26	12-Mar-26	CP28 - WB Tym Parapet Installation		
TD1370	CP28 - WB Upper Collar Construction	12	10-Mar-26	21-Mar-26	CP28 - WB Upper Collar Construction		
TD1320	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	22-Mar-26	30-Mar-26	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
TD1510	CP28 - Remaining Collar/Lining structure (EB side)	24	22-Mar-26	14-Apr-26	CP28 - Remaining Collar/Lining structure (EB side)		
TD1340	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	06-May-26	14-May-26	CP28 - EB Remaining Civil Work at Sp		
TD1300	CP28 - E&M Installation	14	15-May-26	28-May-26	CP		
<b>CP29 by D&amp;Br</b>							
TD1380	CP29 - Lining Waterproofing	33	27-Feb-26 A	31-Mar-26	CP29 - Lining Waterproofing		
TD1520	CP29 - WB Lower Collar Construction	11	01-Apr-26	11-Apr-26	CP29 - WB Lower Collar Construction		
TD1530	CP29 - WB Tym Parapet Installation	2	12-Apr-26	13-Apr-26	CP29 - WB Tym Parapet Installation		
TD1540	CP29 - WB Upper Collar Construction	17	12-Apr-26	28-Apr-26	CP29 - WB Upper Collar Construction		
TD1460	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	29-Apr-26	07-May-26	CP29 - WB Tympanum Remaining Civil Work (Fireboard		
TD1500	CP29 - Remaining Collar/Lining structure (EB side)	21	29-Apr-26	19-May-26	CP29 - Remaining Collar/		
TD1470	CP29 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	20-May-26	28-May-26	CP		
TD1390	CP29 - E&M Installation	14	29-May-26	11-Jun-26			
<b>CP30 Remaining Works</b>							
<b>CP30 remaining works</b>							
TD1200	CP30 - Remaining Lining structure	20	09-Feb-26 A	28-Feb-26 A	CP30 - Remaining lining structure		
TD1190	CP30 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&	9	01-Mar-26	09-Mar-26	CP30 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&M Bracket)		
TD1210	CP30 - E&M Installation	12	10-Mar-26	21-Mar-26	CP30 - E&M Installation		
<b>CP31 Remaining Works</b>							
<b>CP31 remaining works</b>							
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	19	14-Feb-26 A	04-Mar-26	CP31 WB TSS - Sawcut & final breaking work CP31		
TD1180	CP31 - Waterproofing	3	05-Mar-26	07-Mar-26	CP31 - Waterproofing		
TD1220	CP31 - Collar structure at WB TSS	14	08-Mar-26	21-Mar-26	CP31 - Collar structure at WB TSS		
TD1230	CP31 - Remaining lining structure	19	22-Mar-26	09-Apr-26	CP31 - Remaining lining structure		
TD1270	CP31 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&	9	22-Mar-26	30-Mar-26	CP31 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&M Bracket)		
TD1240	CP31 - E&M Installation	12	10-Apr-26	21-Apr-26	CP31 - E&M Installation		
<b>10 East Ventilation Building - EVB</b>							

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>EVB Remaining Works (TBC)</b>		143	08-Dec-25 A	29-Apr-26			
<b>Landscape works</b>		143	08-Dec-25 A	29-Apr-26			
EVB1655	EVB - Hard Landscape - Below G/F	143	08-Dec-25 A	29-Apr-26	EVB - Hard Landscape - Below G/F		
<b>VO - Recovery Vehicle Base (RVB) Construction</b>		133	26-Jan-26 A	07-Jun-26			
EVB1810	RVB - Rock Excavation & Site Formation	70	26-Jan-26 A	05-Apr-26	RVB - Rock Excavation & Site Formation		
EVB1685	RVB - Footings Construction	23	06-Apr-26	28-Apr-26	RVB - Footings Construction		
EVB1715	RVB - Structural Works and Canopy	40	29-Apr-26	07-Jun-26	RVB - Structural Works and Canopy		
<b>11 Tunnel E&amp;M Installation</b>		128	01-Mar-26	06-Jul-26			
<b>WB - E&amp;M Works</b>		128	01-Mar-26	06-Jul-26			
<b>WB - HV Cabling &amp; HV Power On</b>		30	19-Apr-26	18-May-26			
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	19-Apr-26	06-May-26	WB Tunnel - Permanent HV Cable laying (Final Section)		
TE1220	WB Tunnel - Final HV Power On Change Over	12	07-May-26	18-May-26	WB Tunnel - Final HV Power On Change Over		
<b>WB - LV Cabling &amp; LV Power On</b>		79	19-Apr-26	06-Jul-26			
E&MC1170	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP2	30	19-Apr-26	18-May-26	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP2)		
E&MC1200	WB TSS - CP21.5-EVB E&M installation (Final Stage subject to La	60	08-May-26	06-Jul-26	WB TSS - CP21.5-EVB E&M installation (Final Stage subject to La)		
<b>WB - Below Road Level E&amp;M Installation</b>		41	01-Mar-26	10-Apr-26			
<b>MiMEP</b>		41	01-Mar-26	10-Apr-26			
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	01-Mar-26	06-Mar-26	WB TSS - Service Gallery MiMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)	6	07-Mar-26	12-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MiMEP Connection up to R1086	6	11-Mar-26	16-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MiMEP Connection up to R1135	6	18-Mar-26	23-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1135		
TF070	WB TSS - Service Gallery E&M Installation	18	24-Mar-26	10-Apr-26	WB TSS - Service Gallery E&M Installation		
<b>FS Control Room</b>		28	01-Mar-26	28-Mar-26			
TC950	WB TSS - FS Control Room E&M Installation	28	01-Mar-26	28-Mar-26	WB TSS - FS Control Room E&M Installation		
<b>EB - E&amp;M Works</b>		80	01-Mar-26	19-May-26			
<b>EB - LV Cabling &amp; LV Power On</b>		30	20-Mar-26	18-Apr-26			
E&MC1100	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)	30	20-Mar-26	18-Apr-26	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)		
<b>EB - Below Road Level E&amp;M Installation</b>		80	01-Mar-26	19-May-26			
<b>MiMEP</b>		6	01-Mar-26	06-Mar-26			
TE180	EB TSS - Service Gallery MiMEP Connect CP28	6	01-Mar-26	06-Mar-26	EB TSS - Service Gallery MiMEP Connect CP28		
<b>FS Room</b>		28	22-Apr-26	19-May-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	22-Apr-26	19-May-26	EB TBM Tunnel - FS Control Room E&M Installation		
<b>12 Projectwide Installation by Others (TCSS/MNO/FNO)</b>		509	20-Jan-25 A	12-Jun-26			
<b>TCSS Tunnel Installation</b>		447	20-Jan-25 A	11-Apr-26			
<b>WB - TCSS Installation</b>		447	20-Jan-25 A	11-Apr-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	447	20-Jan-25 A	11-Apr-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	441	20-Jan-25 A	05-Apr-26	WB - TBM Tunnel - TCSS Signage Installation		
<b>FNO (Fixed Network Operator)</b>		89	16-Mar-26	12-Jun-26			
FNO1030	WB FNO Installation WVB-CP18	30	16-Mar-26*	14-Apr-26	WB FNO Installation WVB-CP18		
FNO1000	WB FNO Installation CP18-EVB (subj. to last WB E&M Bracket)	36	08-May-26	12-Jun-26	WB FNO Installation CP18-EVB (subj. to last WB E&M Bracket)		
<b>MNO (Mobile Network Operator)</b>		80	15-Mar-26	02-Jun-26			
MNO1000	WB - WVB-CP19 MNO Installation	26	15-Mar-26*	09-Apr-26	WB - WVB-CP19 MNO Installation		
MNO1010	WB - CP19-EVB MNO Installation (subj. to last WB E&M Bracket)	26	08-May-26	02-Jun-26	WB - CP19-EVB MNO Installation (subj. to last WB E&M Bracket)		
<b>13 Projectwide Testing and Commissioning</b>		184	25-Feb-26 A	27-Aug-26			
<b>Early E&amp;M T&amp;C (Level 1-Level 2 Testing)</b>		184	25-Feb-26 A	27-Aug-26			
<b>Westbound</b>		152	25-Feb-26 A	26-Jul-26			
ET&C1010	WB- Tunnel Lighting Functional Test	81	25-Feb-26 A	16-May-26	WB- Tunnel Lighting Functional Test		
ET&C1020	WB- Cable Insulation Test	93	01-Mar-26*	01-Jun-26	WB- Cable Insulation Test		
ET&C1040	WB- AFA System Functional Test	109	09-Apr-26*	26-Jul-26	WB- AFA System Functional Test		
ET&C1050	WB- AQMS/CMCS Point to Point Test	40	28-Apr-26*	06-Jun-26	WB- AQMS/CMCS Point to Point Test		
<b>Eastbound</b>		118	02-May-26	27-Aug-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
ET&C1070	EB- Tunnel Lighting Functional Test	115	02-May-26*	24-Aug-26			
ET&C1110	EB- AQMS/CMCS Point to Point Test	83	07-May-26*	28-Jul-26			
ET&C1100	EB- AFA System Functional Test	111	09-May-26*	27-Aug-26			
ET&C1080	EB- Cable Insulation Test	83	30-May-26*	20-Aug-26			
<b>Final E&amp;M T&amp;C (Level 3 Testing)</b>		21	11-Apr-26	01-May-26			
TF080	WB - Service Gallery MiMEP T&C	21	11-Apr-26	01-May-26			WB - Service Gallery MiMEP T&C
<b>14 Projectwide Final Works</b>		103	01-Mar-26	11-Jun-26			
<b>Cladding</b>		103	01-Mar-26	11-Jun-26			
<b>Eastbound</b>		54	19-Apr-26	11-Jun-26			
<b>Typical Subframe &amp; Cladding</b>		54	19-Apr-26	11-Jun-26			
<b>EB CPS</b>		30	13-May-26	11-Jun-26			
VE10300	VE Panel - EB TSS CP16-19 (CPS) 300m	30	13-May-26	11-Jun-26			
<b>EB NCPS</b>		24	19-Apr-26	12-May-26			
VE10611	VE Panel - EB TSS CP18-19 (NCPS) 100m	24	19-Apr-26	12-May-26			VE Panel - EB TSS CP18-19 (NCPS) 100m
<b>Westbound</b>		103	01-Mar-26	11-Jun-26			
<b>Typical Subframe &amp; Cladding</b>		103	01-Mar-26	11-Jun-26			
<b>WB CPS</b>		35	01-Mar-26	04-Apr-26			
VE10080	VE Panel - WB TSS CP16-19 (CPS) 300m	35	01-Mar-26	04-Apr-26			VE Panel - WB TSS CP16-19 (CPS) 300m
<b>WB NCPS</b>		24	19-May-26	11-Jun-26			
VE10731	VE Panel - WB TSS CP19-21.5 (NCPS) 250m	24	19-May-26*	11-Jun-26			
<b>Pavement</b>		86	15-Mar-26	08-Jun-26			
<b>Westbound (SUS to CKL)</b>		86	15-Mar-26	08-Jun-26			
PAV10010	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16	21	15-Mar-26*	04-Apr-26			Pavement - WB Initial Layers TSS LSCC/CP7 to CP16
PAV10020	Pavement - WB Initial Layers TSS CP16 to CKL (include EVB RL)	21	19-May-26	08-Jun-26			
<b>TKOLTT Interchange (Top Layer Only)</b>		42	15-Apr-26	26-May-26			
PAV30000	Pavement - TKOLTT Interchange Top Layer (subject to resource)	42	15-Apr-26*	26-May-26			Pavement
<b>15 Projectwide Statutory Inspection and Handover</b>		48	27-Mar-26	14-May-26			
<b>Incentive Payment Milestones</b>		48	27-Mar-26	14-May-26			
IPM0001	M1 - TBM2 MD Extrated & WB Remaining CW Completed (OHVD)	0		27-Mar-26			◆ M1 - TBM2 MD Extrated & WB Remaining CW Completed (OHVD closed)
IPM0011	M2 - TBM2 Dismantled	0		14-May-26			◆ M2 - TBM2 Dismantled
<b>Outstanding Works</b>		1559	19-Feb-23 A	27-May-27			
<b>Site Demobilization</b>		123	28-Feb-26	31-Jul-26			
<b>Temporary CLP 132kV Substation</b>		123	28-Feb-26	31-Jul-26			
CLP1000	De-energization for BTP transformer	0		28-Feb-26			De-energization for BTP transformer
CLP1010	Cabling laying and connection at Lam Chak Street	123	02-Mar-26	31-Jul-26			
<b>Slurry Treatment Plant</b>		72	17-Mar-26	15-Jun-26			
STP1000	Slurry Treatment Plant - Dismantling	48	17-Mar-26	16-May-26			Slurry Treatment Plant - Dismantling
STP1010	Slurry Treatment Plant Area - Site clearance	24	18-May-26	15-Jun-26			
<b>Barging Point at Portion P</b>		30	18-May-26	23-Jun-26			
BP1000	Barging Point - Dismantling	30	18-May-26	23-Jun-26			
<b>Maintenance Period</b>		1559	19-Feb-23 A	27-May-27			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
<b>Trunk Road T2 - Traffic Control &amp; Surveillance System &amp; Associated Works</b>													
<b>Access Dates</b>													
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Mar-26			30-Jun-25							
AC1040	Underpass S21	0	01-Mar-26			30-Dec-24							
AC1090d	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Service Gallery) - WB	0	01-Mar-26			03-Dec-24							
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	07-Mar-26			17-Aug-24							
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	11-Mar-26			17-Sep-24							
AC1120	Portion 2 - LS - CKL Final Connection (Road Level) - WB	0	11-Mar-26			25-Sep-24							
AC1120a	Portion 2 - LS - CKL Final Connection (Service Gallery) - WB	0	11-Mar-26			01-Mar-25							
AC1010d	Portion 2 - LSCC to CP7 (VSL Signage Anchors & Niche Cabinet) - EB & WB	0	24-Mar-26			28-Jan-25							
AC1080a	Portion 2 - LS - CKL Tunnel CP21 to CP26 (Road Level) - EB	0	24-Mar-26			22-Sep-25							
AC1090c	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Road Level) - WB	0	24-Mar-26			27-Aug-24							
<b>Milestones of Contract T2</b>													
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Mar-26	01-Mar-26		27-Mar-25	27-Mar-25						
<b>Summary by Cost Center</b>													
<b>Cost Center B - Central System</b>													
SC1090	SAT Plan Submission & Approval for Central System	78	02-Mar-26	10-Apr-26		16-Aug-24	11-Apr-25	22-Jul-25					
SC1080	Site Installation of Central System	25	02-Mar-26	14-Mar-26		16-Aug-24	14-Mar-25	01-Sep-25	DS3500: SS				
<b>Cost Center C - Traffic Control Devices</b>													
SC1210	Site Installation of Traffic Control Devices	166	02-Mar-26	07-Sep-26		05-Mar-25	22-Aug-25	05-Mar-25	SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Mar-26	10-Jun-26		30-Dec-24	11-Apr-25		DS3540: SS				
SC1230	SCT of Traffic Control Devices	169	27-May-26	15-Dec-26		15-Apr-25	21-May-25		TC1410: SS				
<b>Cost Center D - Communication System</b>													
SC1330	Site Installation of Communication System	30	02-Mar-26	13-Apr-26		16-Aug-24	14-Mar-25	01-Sep-25	SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
<b>Cost Center E - CCTV System</b>													
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Mar-26	10-Apr-26		18-Nov-24	06-Mar-25	18-Nov-24	DS3620: SS				
SC1470	Site Installation of CCTV System	76	02-Mar-26	07-Sep-26		31-Mar-25	30-Jan-26	31-Mar-25	SW1060: SS, SW1940: SS				
<b>Cost Center F - PABX System</b>													
SC1590	Site Installation of PABX System	120	02-Mar-26	23-Jul-26		27-Dec-24	07-Apr-25	27-Dec-24	SW2380: SS				
SC1620	SCT of PABX System	204	12-Mar-26	13-Nov-26		11-Jan-25	21-May-25		SW2770: SS, SW2770a: SS				
<b>Cost Center G - ET System</b>													
SC1720	Site Installation of ET System	74	02-Mar-26	21-Sep-26		02-Jan-25	06-Feb-25	02-Jan-25	SW2340: SS				
<b>Cost Center H - PA System</b>													
SC1860	Site Installation of PA System	130	02-Mar-26	10-Jul-26		01-Nov-24	26-Nov-25	01-Nov-24	SW2370: SS, SW3170: FF				
<b>Cost Center I - Radio System</b>													
SC1990	Site Installation of Radio System	106	02-Mar-26	30-Jul-26		06-Feb-25	06-Feb-25	18-Aug-25	SW2390: SS				
SC2010	SCT of Radio System	171	27-Apr-26	19-Nov-26		17-Mar-25	21-May-25		TC1400: SS				
<b>Cost Center J - Detection System</b>													
SC2120	Site Installation of Detection System	156	02-Mar-26	03-Sep-26		17-Jan-25	17-Jan-25	31-Mar-25	SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-Mar-26	25-Mar-26		16-Apr-25	16-Apr-25	05-Aug-25	DS3820: SS				
<b>Cost Center K - Manual Fallback System</b>													
SC2240	Site Installation of Manual Fallback System	0	02-Mar-26	06-Apr-26		01-Aug-24	30-Sep-25	01-Aug-24	EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Mar-26	10-Apr-26		22-Feb-25	22-Feb-25	22-Jul-25	DS3860: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
<b>Cost Center L - Speed Enforcement System</b>		407	02-Mar-26	05-Nov-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Mar-26	10-Apr-26	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Mar-26	26-Mar-26	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS				
SC2400	SCT of Speed Enforcement System	102	02-Mar-26	05-Nov-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
SC2390	Site Installation of Speed Enforcement System	158	02-Mar-26	07-Sep-26	18-Oct-24	22-Mar-25			SW2330: SS				
<b>Cost Center M - Power Distribution System</b>		98	02-Mar-26	14-Sep-26	01-Apr-24	28-Feb-26	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	02-Mar-26	14-Sep-26	01-Apr-24	28-Feb-26	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
<b>Operation Facilities</b>		410	02-Mar-26	08-Jun-26	19-Aug-24	31-Oct-26	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	02-Mar-26	08-Jun-26	02-Jan-25	31-Oct-26	31-Dec-24		EM1120: FS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Mar-26	10-Apr-26	11-Apr-25	11-Apr-25	02-Jan-26		DS3900: SS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Mar-26	04-May-26	19-Aug-24	22-Oct-24			DS6250: SS				
<b>Design &amp; Submissions</b>		304	02-Mar-26	02-Mar-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>FSP Submissions (42 Working Days after Commencement of FSP)</b>		304	02-Mar-26	02-Mar-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>FSP Batch 1 Submission</b>		304	02-Mar-26	02-Mar-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>Central System</b>		304	02-Mar-26	02-Mar-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>Traffic Plan Review &amp; Combine</b>		140	02-Mar-26	02-Mar-26	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	02-Mar-26	02-Mar-26	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
<b>IT Security Risk Assessment Plan</b>		30	02-Mar-26	02-Mar-26	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Mar-26	02-Mar-26	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
<b>Interface Coordination &amp; Integration with Other Parties</b>		72	02-Mar-26	27-May-26	06-Apr-24	03-Jul-24							
<b>Interfacing Coordination with T2</b>		72	02-Mar-26	27-May-26	06-Apr-24	03-Jul-24							
<b>Preliminary Interfacing Management Plan (PIMP)</b>		72	02-Mar-26	27-May-26	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	02-Mar-26	28-Mar-26	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	30-Mar-26	27-Apr-26	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	28-Apr-26	12-May-26	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	13-May-26	27-May-26	19-Jun-24	03-Jul-24			DS6910: FS				
<b>Drawing &amp; Installation Method Statement Submissions</b>		165	02-Mar-26	04-May-26	19-Aug-24	10-Mar-25	05-Aug-25						
<b>Installation Drawing Submission</b>		165	02-Mar-26	04-May-26	19-Aug-24	10-Mar-25	05-Aug-25						
<b>Operation Facility</b>		53	02-Mar-26	04-May-26	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Mar-26	06-Mar-26	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	07-Mar-26	03-Apr-26	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	06-Apr-26	18-Apr-26	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	20-Apr-26	04-May-26	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
<b>Speed Enforcement System</b>		134	02-Mar-26	26-Mar-26	13-Feb-25	10-Mar-25	05-Aug-25						
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	02-Mar-26	12-Mar-26	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	13-Mar-26	26-Mar-26	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
<b>SAT Plan Submissions</b>		181	02-Mar-26	10-Jun-26	30-Dec-24	16-Apr-25	01-Oct-25						
<b>Central System</b>		119	02-Mar-26	10-Apr-26	03-Mar-25	11-Apr-25	01-Oct-25						
DS3520	Resubmission of SAT Plan for Central System	12	02-Mar-26	12-Mar-26	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	13-Mar-26	10-Apr-26	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
<b>Traffic Control Devices</b>		84	02-Mar-26	10-Jun-26	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Mar-26	28-Mar-26	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Mar-26	27-Apr-26	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	28-Apr-26	12-May-26	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	13-May-26	10-Jun-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
<b>CCTV System</b>		45	02-Mar-26	10-Apr-26	23-Jan-25	06-Mar-25	13-Jan-26						
DS9300	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					13-Jan-26	03-Feb-26	DS9290: FS				
DS9350	Resubmission of SAT Plan for CCTV System	12	02-Mar-26	12-Mar-26	23-Jan-25	06-Feb-25	04-Feb-26		DS9300: FS				



■ Remaining Work    ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
28-Feb-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
DS9360	Approval of SAT Plan for CCTV System	24	13-Mar-26	10-Apr-26	07-Feb-25	06-Mar-25			SC1480: FF, DS9350: FS				
<b>Radio System</b>		50	02-Mar-26	10-Apr-26	24-Feb-25	03-Apr-25	10-Jan-26						
DS9310	Resubmission of SAT Plan for Radio System	12	02-Mar-26	12-Mar-26	24-Feb-25	06-Mar-25	10-Jan-26		DS3810: FS				
DS9320	Approval of SAT Plan for Radio System	24	13-Mar-26	10-Apr-26	07-Mar-25	03-Apr-25			DS9310: FS, SC2000: FS				
<b>Detection System</b>		110	02-Mar-26	25-Mar-26	22-Mar-25	16-Apr-25	03-Oct-25						
DS3840	Resubmission of SAT Plan for Detection System	12					03-Oct-25	09-Feb-26	DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	02-Mar-26	25-Mar-26	22-Mar-25	16-Apr-25	10-Feb-26		SC2130: FF, DS3840: FS				
<b>Manual Fallback Control System</b>		119	02-Mar-26	10-Apr-26	11-Jan-25	22-Feb-25	01-Oct-25						
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	02-Mar-26	12-Mar-26	11-Jan-25	22-Jan-25	01-Oct-25		DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	13-Mar-26	10-Apr-26	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
<b>Operation Facility</b>		31	02-Mar-26	10-Apr-26	03-Mar-25	11-Apr-25	23-Jan-26						
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Jan-26	23-Feb-26	DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	02-Mar-26	12-Mar-26	03-Mar-25	13-Mar-25	24-Feb-26		DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	13-Mar-26	10-Apr-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
<b>Speed Enforcement System</b>		45	02-Mar-26	10-Apr-26	03-Mar-25	11-Apr-25	27-Jan-26						
DS3970	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24					27-Jan-26	13-Feb-26	DS3960: FS				
DS9330	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Mar-26	12-Mar-26	03-Mar-25	13-Mar-25	14-Feb-26		DS3970: FS				
DS9340	Approval of Reliability Test Plan for Speed Enforcement System	24	13-Mar-26	10-Apr-26	14-Mar-25	11-Apr-25			SC2380: FF, DS9330: FS				
<b>Route-wide Traffic Test Plan Submission</b>		218	02-Mar-26	23-May-26	05-Jun-25	26-Aug-25	01-Feb-26						
DS7510	Submit Route-wide Traffic Test Plan	45					01-Feb-26	26-Feb-26	TC1560: SS -243				
DS7520	Comment on the Route-wide Traffic Test Plan	24	02-Mar-26	26-Mar-26	05-Jun-25	30-Jun-25	27-Feb-26		DS7510: FS				
DS7530	Resubmit Route-wide Traffic Test Plan	24	27-Mar-26	24-Apr-26	02-Jul-25	29-Jul-25			DS7520: FS				
DS7540	Approval of Route-wide Traffic Test Plan	24	25-Apr-26	23-May-26	30-Jul-25	26-Aug-25			DS7530: FS				
<b>Training Document &amp; O&amp;M Manual Submission for T2/TKOLTT TCSS</b>		65	02-Mar-26	18-May-26	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-Mar-26	07-Mar-26	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	09-Mar-26	20-Mar-26	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	21-Mar-26	18-May-26	27-Jun-26	22-Aug-26			DS4010: FS				
<b>Site Installation and Testing &amp; Commissioning</b>		454	02-Mar-26	15-Aug-26	18-May-24	31-Oct-26	26-Dec-24						
<b>Portion 4 - TKO-LTT (LT Interchange)</b>		230	02-Mar-26	30-May-26	18-May-24	26-Aug-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Mar-26	14-Mar-26	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	16-Mar-26	26-Mar-26	15-Aug-25	26-Aug-25	15-Jul-25		SW1020: FS				
<b>Installation Works</b>		230	02-Mar-26	30-May-26	18-May-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	02-Mar-26	30-May-26	25-May-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98					25-Aug-25	27-Feb-26	DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	02-Mar-26	30-May-26	18-May-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	02-Mar-26	30-May-26	02-Nov-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	02-Mar-26	30-May-26	21-Oct-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	02-Mar-26	30-May-26	05-Aug-24	02-Nov-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1090	Install Video Wall Equipment (Administration Building)	21	02-Mar-26	25-Mar-26	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68				
SW1130	Install VLSL on Gantry	14	02-Mar-26	17-Mar-26	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
SW1140	Install PVMS on Gantry	14	02-Mar-26	17-Mar-26	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1170	Install Manual Barriers	24	23-Mar-26	20-Apr-26	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
<b>Portion 1 - South Apron Up to SUS</b>		<b>288</b>	<b>02-Mar-26</b>	<b>13-Jun-26</b>	<b>18-Nov-24</b>	<b>19-Jun-25</b>	<b>24-Mar-25</b>						
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Mar-26	14-Mar-26	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	16-Mar-26	13-Apr-26	24-Dec-24	22-Jan-25	07-Apr-25		SW1210: FS				
<b>Installation Works</b>		<b>249</b>	<b>02-Mar-26</b>	<b>27-Apr-26</b>	<b>18-Nov-24</b>	<b>08-Apr-25</b>	<b>24-Mar-25</b>						
SW1230	Install Cable Containments - the 1st Section	48					24-Mar-25	28-Feb-26	SC2480: FF, DS6404: FS, DS6540: FS				
SW1260	Signal Cable Laying - the 1st Section	14					24-Mar-25	28-Feb-26	SW1230: SS				
SW1240	Install CCTV Camera	24					02-Jul-25	30-Jan-26	SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
SW1250	Install Detection Cameras	24					02-Jul-25	30-Jan-26	DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS				
SW1270	Install Traffic Control Devices	36	02-Mar-26	15-Apr-26	07-Jan-25	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30				
SW1320	Install Cable Containments - the 2nd Section	24					04-Jul-25	28-Feb-26	SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS				
SW1350	Signal Cable Laying - the 2nd Section	54					04-Jul-25	28-Feb-26	SW1260: SS				
SW1280	Install Equipment in Kiosk F	12	02-Mar-26	14-Mar-26	01-Mar-25	14-Mar-25			SC1080: FF, SC1330: FF, DS4340: FS, DS4440: FS, SW1240: FS, SW1250: FS, SW1230: SS 24				
SW1330	Install Manual Barriers	18	02-Mar-26	21-Mar-26	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS				
SW1340	Laying of Leaky Cable	48	02-Mar-26	27-Apr-26	18-Nov-24	14-Jan-25			SW1320: SS 22				
SW1290	Install Radio Antenna	10	14-Apr-26	24-Apr-26	23-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1240: FS, SW1230: SS 24, DS9260: FS, SW1220: FS				
<b>Site Commissioning Test</b>		<b>35</b>	<b>28-Apr-26</b>	<b>09-Jun-26</b>	<b>15-Jan-25</b>	<b>27-Feb-25</b>							
TC1160	SCT of Power Distribution System	15	28-Apr-26	15-May-26	15-Jan-25	04-Feb-25			SC2500: FF, SW1340: FS, SW1350: FS, SW1320: FS, SW2060: FS, SW2070: FS, SW2050: FS, DS9040: FS				
TC1170	SCT of CCTV System	20	16-May-26	09-Jun-26	05-Feb-25	27-Feb-25			SC1500: FF, DS8940: FS, TC1160: FS, SW1240: FS, SW2010: FS				
<b>Site Commissioning Test Report</b>		<b>24</b>	<b>16-May-26</b>	<b>13-Jun-26</b>	<b>22-May-25</b>	<b>19-Jun-25</b>							
DS4950	Submit Power Distribution System SCT Test Report	24	16-May-26	13-Jun-26	22-May-25	19-Jun-25			TC1160: FS				
<b>Portion 2 - Tunnel Section, Service Gallery, WVB &amp; EVB</b>		<b>454</b>	<b>02-Mar-26</b>	<b>15-Aug-26</b>	<b>10-Aug-24</b>	<b>31-Oct-26</b>	<b>26-Dec-24</b>						
<b>Tunnel Section</b>		<b>454</b>	<b>02-Mar-26</b>	<b>15-Aug-26</b>	<b>10-Aug-24</b>	<b>24-Sep-25</b>	<b>26-Dec-24</b>						
<b>Tunnel Section - CP7 to CP11</b>		<b>413</b>	<b>02-Mar-26</b>	<b>15-Aug-26</b>	<b>05-Sep-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>						
<b>East Bound</b>		<b>370</b>	<b>02-Mar-26</b>	<b>30-Jun-26</b>	<b>05-Sep-24</b>	<b>21-May-25</b>	<b>05-Mar-25</b>						
<b>CP Side</b>		<b>264</b>	<b>02-Mar-26</b>	<b>25-Jun-26</b>	<b>18-Oct-24</b>	<b>21-May-25</b>	<b>23-Jun-25</b>						
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Mar-26	30-May-26	11-Nov-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS				
SW2330	Install SEC Camera - CP7 to CP11	17	02-Mar-26	20-Mar-26	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS				
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Mar-26	26-May-26	01-Nov-24	24-Jan-25			SW2330: SS				
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Mar-26	26-May-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS				
SW2360	Install VLSL - CP7 to CP11	13	16-Mar-26	30-Mar-26	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	31-Mar-26	25-Jun-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS				
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	24-Apr-26	24-Jun-26	18-Mar-25	21-May-25			SW2330a: FF 24				
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	27-May-26	25-Jun-26	06-Mar-25	03-Apr-25			SW2340b: FS				
<b>OHVD</b>		<b>326</b>	<b>02-Mar-26</b>	<b>30-Jun-26</b>	<b>05-Sep-24</b>	<b>22-Feb-25</b>	<b>05-Mar-25</b>						
SW2350	Install Traffic Control Devices - CP7 to CP11	25	02-Mar-26	30-May-26	12-Nov-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS				
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Mar-26	30-Jun-26	05-Sep-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS				
SW4080	Install LCX Bracket - CP7 to CP11	25	02-Mar-26	30-Mar-26	25-Nov-24	23-Dec-24	02-Jun-25		AC1050b: SS				
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	02-Mar-26	06-Apr-26	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS				
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	02-Mar-26	06-Apr-26	12-Dec-24	17-Jan-25			SW2320a: FS				
SW4090	Install LCX Cable - CP7 to CP11	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4080: FS, SW4170: FS, SW4270: FS				
<b>Service Gallery</b>		<b>249</b>	<b>02-Mar-26</b>	<b>30-May-26</b>	<b>06-Sep-24</b>	<b>08-Mar-25</b>	<b>10-Jul-25</b>						
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	02-Mar-26	30-Mar-26	06-Sep-24	07-Oct-24	10-Jul-25		SW2340a: FS, SW2340b: SS				
SW2390	Install LCX Bracket - CP7 to CP11	61	02-Mar-26	31-Mar-26	28-Oct-24	26-Nov-24	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33				
SW2390a	Install LCX Cable - CP7 to CP11	61	02-Mar-26	13-May-26	26-Nov-24	20-Feb-25			SW2390: SS 25				
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	02-Mar-26	13-May-26	26-Nov-24	20-Feb-25			SW2390a: SS				
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	30-Mar-26	30-May-26	24-Dec-24	08-Mar-25			SW2390b: SS 24				
SW2340e	ET - Physical Inspection - CP7 to CP11	25	31-Mar-26	29-Apr-26	26-Dec-24	24-Jan-25			SW2340d: FS				
SW2390d	RAD Connection & SCT - CP7 to CP11	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW2390c: SS, SW4090: SS				
<b>West Bound</b>		<b>332</b>	<b>02-Mar-26</b>	<b>15-Aug-26</b>	<b>06-Sep-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>						
<b>CP Side</b>		<b>290</b>	<b>02-Mar-26</b>	<b>26-Jun-26</b>	<b>02-Oct-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>						
SW3240	Install ET (Road Level) - CP7 to CP11	16	02-Mar-26	24-Apr-26	30-Nov-24	24-Jan-25	15-Feb-25		AC1050j: SS				
SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Mar-26	30-May-26	14-Oct-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS				
SW3230	Install SEC Camera - CP7 to CP11	17	02-Mar-26	20-Mar-26	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS				
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Mar-26	26-May-26	02-Oct-24	24-Dec-24			SW3230: SS				
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Mar-26	26-May-26	02-Oct-24	24-Dec-24			SW3230a: SS				
SW3260	Install VLSL - CP7 to CP11	14	02-Mar-26	17-Mar-26	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Mar-26	26-May-26	16-Nov-24	22-Feb-25			SW3230a: SS				
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	24-Apr-26	24-Jun-26	10-Jan-25	22-Mar-25			SW3230a: FF 24				
SW3240c	ET - Physical Inspection - CP7 to CP21	25	27-May-26	25-Jun-26	26-Dec-24	24-Jan-25			SW3240b: FS				
SW3260b	VLSL - Physical Inspection and Function Test - CP7 to CP21	26	27-May-26	26-Jun-26	16-Apr-25	21-May-25			SW3260a: FS				
<b>OHVD</b>		<b>80</b>	<b>02-Mar-26</b>	<b>05-Jun-26</b>	<b>06-Sep-24</b>	<b>24-Jan-25</b>							
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Mar-26	05-Jun-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS				
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Mar-26	05-Jun-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	02-Mar-26	02-Jun-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS				
SW4130	Install LCX Cable - CP7 to CP11	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4120: FS, SW4220: FS, SW4320: FS				
<b>Service Gallery</b>		<b>287</b>	<b>02-Mar-26</b>	<b>15-Aug-26</b>	<b>10-Sep-24</b>	<b>10-Mar-25</b>	<b>18-Aug-25</b>						
SW3290	Install LCX Bracket - CP7 to CP11	61	02-Mar-26	30-Mar-26	10-Sep-24	10-Oct-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33				
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	02-Mar-26	30-Mar-26	26-Dec-24	24-Jan-25			SW3240d: FS				
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	02-Mar-26	13-May-26	10-Sep-24	22-Nov-24			SW3290: SS				
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	02-Mar-26	13-May-26	10-Sep-24	22-Nov-24			SW3290a: SS				
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	14-May-26	15-Aug-26	23-Nov-24	10-Mar-25			SW3290b: FS				
<b>Tunnel Section - CP11 to CP16</b>		<b>301</b>	<b>02-Mar-26</b>	<b>30-May-26</b>	<b>04-Oct-24</b>	<b>03-Mar-25</b>	<b>01-Apr-25</b>						
<b>East Bound</b>		<b>299</b>	<b>02-Mar-26</b>	<b>30-May-26</b>	<b>04-Oct-24</b>	<b>03-Mar-25</b>	<b>10-Apr-25</b>						



■ Remaining Work ◆ ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
28-Feb-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
<b>CP Side</b>													
SW2480	Install ET (Road Level) - CP11 to CP16	16	02-Mar-26	24-Apr-26	30-Nov-24	03-Mar-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS				
SW4160	Install SEC Camera - CP11 to CP16	17	21-Mar-26	10-Apr-26	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS				
SW2420	Install VLSL - CP11 to CP16	12	31-Mar-26	14-Apr-26	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS				
<b>OHVD</b>													
SW2460	Install Traffic Control Devices - CP11 to CP16	23	02-Mar-26	30-May-26	04-Oct-24	24-Jan-25	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS				
SW4180	Install LCX Cable - CP11 to CP18	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4170: FS, SW4270: FS, SW4080: FS, SW4090: SS				
<b>West Bound</b>													
<b>CP Side</b>													
SW3360	Install ET (Road Level) - CP11 to CP16	16	02-Mar-26	24-Apr-26	30-Nov-24	03-Mar-25	15-May-25		SW3300: FS				
SW3330	Install VLSL - CP11 to CP16	12	17-Mar-26	30-Mar-26	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13				
SW4210	Install SEC Camera - CP11 to CP16	17	21-Mar-26	10-Apr-26	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS				
<b>OHVD</b>													
SW3370	Install Traffic Control Devices - CP11 to CP16	22	02-Mar-26	30-May-26	12-Nov-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS				
SW4230	Cable Test & Install LCX Cable - CP11 to CP18	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4220: FS, SW4320: FS, SW4120: FS, SW4130: SS				
<b>Tunnel Section - CP16 to CP21</b>													
<b>East Bound</b>													
<b>CP Side</b>													
SW2510	Install Cable Containment - CP16 to CP21	28	02-Mar-26	31-Mar-26	10-Sep-24	12-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS				
SW2590	Install ET (Road Level) - CP16 to CP21	70	02-Mar-26	24-Apr-26	30-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW4260	Install SEC Camera - CP16 to CP21	17	11-Apr-26	30-Apr-26	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS				
SW2520	Install VLSL - CP16 to CP21	14	15-Apr-26	30-Apr-26	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS				
<b>OHVD</b>													
SW2540	Install Traffic Control Devices - CP16 to CP21	31	02-Mar-26	30-May-26	12-Nov-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS				
SW4270	Install LCX Bracket - CP18 to CP21	26	02-Mar-26	31-Mar-26	23-Nov-24	23-Dec-24	30-Aug-25		SW4170: FS, AC1070b: SS				
SW4280	Install LCX Cable - CP18 to CP21	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4270: FS, SW4170: FS, SW4080: FS, SW4180: SS				
<b>West Bound</b>													
<b>CP Side</b>													
SW3470	Install ET (Road Level) - CP16 to CP21	70	02-Mar-26	24-Apr-26	30-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS				
SW3440	Install VLSL - CP16 to CP21	14	31-Mar-26	16-Apr-26	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS				
SW4310	Install SEC Camera - CP16 to CP21	17	11-Apr-26	30-Apr-26	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS				
<b>OHVD</b>													
SW3420	Install CCTV Camera - CP16 to CP21	23	02-Mar-26	30-May-26	28-Oct-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS				
SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Mar-26	30-May-26	12-Nov-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS				
SW4320	Install LCX Bracket - CP18 to CP21	26	02-Mar-26	31-Mar-26	23-Nov-24	23-Dec-24	30-Aug-25		AC1070b: SS				
SW4330	Install LCX Cable - CP18 to CP21	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4320: FS, SW4220: FS, SW4120: FS, SW4130: SS				
<b>Tunnel Section - CP21 to CP26</b>													

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	24-Mar-26	26-Mar-26	22-Sep-25	24-Sep-25	22-Sep-25		AC1080a: SS				
SW2930	Rectify Civil Provision Defects by Others	6	27-Mar-26	31-Mar-26	14-Sep-24	19-Sep-24	25-Sep-25		SW2920: FS				
<b>East Bound</b>		<b>55</b>	<b>02-Mar-26</b>	<b>06-Jun-26</b>	<b>20-Sep-24</b>	<b>21-May-25</b>	<b>15-Feb-26</b>						
<b>East Bound - Tunnel Section - CP21 to CP24</b>		<b>55</b>	<b>02-Mar-26</b>	<b>06-Jun-26</b>	<b>27-Sep-24</b>	<b>21-May-25</b>	<b>15-Feb-26</b>						
SW3980	Install PA in Service Gallery	25	02-Mar-26	01-Jun-26	05-Dec-24	08-Mar-25	15-Feb-26		AC1080j: SS, SW4040a: SS				
SW4040a	Install ET (Service Gallery)	25	02-Mar-26	14-Mar-26	17-Jan-25	03-Feb-25	15-Feb-26		AC1080j: SS				
SW3960	Install Cable Containment (CP Side)	15	01-Apr-26	18-Apr-26	16-Dec-24	03-Jan-25			SW2930: FS				
SW4040	Install ET (Road Level)	38	01-Apr-26	16-May-26	27-Sep-24	12-Nov-24			SW1710a: FS 6, SW2930: FS				
SW3990	Install Traffic Control Devices	51	07-Apr-26	06-Jun-26	20-Dec-24	22-Feb-25			SW4000: SS				
SW4000	Install CCTV Camera	51	07-Apr-26	06-Jun-26	20-Dec-24	22-Feb-25			SW3960: SS 4, SW4040: SS 4				
SW3960a	Install Cable Containment (NCP Side)	15	20-Apr-26	07-May-26	21-Jan-25	10-Feb-25			SW3960: FS				
SW3970	Install VLSL (CP Side)	11	20-Apr-26	02-May-26	25-Jan-25	10-Feb-25			SW3960: FS, SW3960: FF				
SW4010	Install PABX in Service Gallery	15	20-Apr-26	07-May-26	20-Mar-25	07-Apr-25			AC1080j: SS, SW4040a: SS, SW3960: FS				
SW4020	Install Radio System in Service Gallery	15	20-Apr-26	07-May-26	17-Jan-25	06-Feb-25			AC1080j: SS, SW4040a: SS, SW3960: FS				
SW4030	Install Detection Camera	11	20-Apr-26	02-May-26	06-Jan-25	17-Jan-25			SW3960: FS, SW4000: SS				
SW4050	Install SEC Camera	11	20-Apr-26	02-May-26	09-May-25	21-May-25			SW3960: FS				
SW3970a	Install VLSL (NCP Side)	11	08-May-26	20-May-26	11-Feb-25	22-Feb-25			SW3970: FS, SW3960a: FS				
<b>East Bound - Tunnel Section - CP24 to CP26</b>		<b>49</b>	<b>01-Apr-26</b>	<b>30-May-26</b>	<b>20-Sep-24</b>	<b>22-Mar-25</b>							
SW2600	Install Cable Containment (CP Side)	9	01-Apr-26	11-Apr-26	20-Sep-24	30-Sep-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
SW2700	Install GOFS (CP21 to CP26)	49	01-Apr-26	30-May-26	16-Jan-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2710: SS				
SW2710	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	49	01-Apr-26	30-May-26	27-Sep-24	25-Nov-24			SC2480: FF, SW4040: SS				
SW2710a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	49	01-Apr-26	30-May-26	27-Sep-24	25-Nov-24			SW2710: SS				
SW2600a	Install Cable Containment (NCP Side)	9	13-Apr-26	22-Apr-26	02-Oct-24	12-Oct-24			SW2600: FS				
SW2610	Install VLSL (CP Side)	7	13-Apr-26	20-Apr-26	07-Feb-25	14-Feb-25			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2600: FF				
SW2620	Install PA in Service Gallery	9	13-Apr-26	22-Apr-26	27-Feb-25	08-Mar-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, SW2680a: SS				
SW2630	Install Traffic Control Devices	7	13-Apr-26	20-Apr-26	15-Feb-25	22-Feb-25			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2640	Install CCTV Camera	7	13-Apr-26	20-Apr-26	24-Jan-25	04-Feb-25			SC1470: FF, DS4090: FS, DS6440: FS, SW2600: FS				
SW2670	Install Detection Camera	7	13-Apr-26	20-Apr-26	10-Jan-25	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2600: FS				
SW2680a	Install ET (Service Gallery)	4	13-Apr-26	16-Apr-26	03-Feb-25	06-Feb-25			DS6480: FS, SW2600: FS				
SW2690	Install SEC Camera	7	13-Apr-26	20-Apr-26	15-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS, SW2600: FS				
SW2610a	Install VLSL (NCP Side)	7	23-Apr-26	30-Apr-26	15-Feb-25	22-Feb-25			SW2610: FS, SW2600a: FS				
SW2680	Install ET (Road Level)	4	23-Apr-26	27-Apr-26	03-Feb-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2600a: FS				
<b>West Bound</b>		<b>89</b>	<b>02-Mar-26</b>	<b>16-Jun-26</b>	<b>10-Aug-24</b>	<b>28-Apr-25</b>							
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Mar-26	04-Mar-26	10-Aug-24	13-Aug-24			AC1080c: SS				
SW3630	Rectify Civil Provision Defects by Others	6	05-Mar-26	11-Mar-26	14-Aug-24	20-Aug-24			SW3620: FS				
<b>West Bound - Tunnel Section - CP21 to CP24</b>		<b>43</b>	<b>02-Mar-26</b>	<b>21-Apr-26</b>	<b>21-Aug-24</b>	<b>07-Apr-25</b>							
SW3540	Install PA in Service Gallery	15	02-Mar-26	18-Mar-26	20-Feb-25	08-Mar-25			AC1080e: SS				
SW3550	Install PABX in Service Gallery	15	02-Mar-26	18-Mar-26	20-Mar-25	07-Apr-25			AC1080e: SS				
SW3560	Install ET (Road Level)	8	02-Mar-26	10-Mar-26	25-Jan-25	06-Feb-25			AC1080i: SS				
SW3560a	Install ET (Service Gallery)	8	02-Mar-26	10-Mar-26	25-Jan-25	06-Feb-25			AC1080e: SS				



■ Remaining Work    ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
28-Feb-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb	Mar	Apr	May
										50	51	52	53
SW3580	Install Radio System in Service Gallery	15	02-Mar-26	18-Mar-26	17-Jan-25	06-Feb-25			AC1080e: SS				
SW3500	Install Cable Containment (CP Side)	15	12-Mar-26	28-Mar-26	21-Aug-24	06-Sep-24			SW3630: FS				
SW3530	Install VLSL (CP Side)	11	26-Mar-26	08-Apr-26	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS				
SW3500a	Install Cable Containment (NCP Side)	15	30-Mar-26	16-Apr-26	07-Sep-24	25-Sep-24			SW3500: FS				
SW3510	Install CCTV Camera	11	30-Mar-26	11-Apr-26	12-Sep-24	25-Sep-24			SW3500: FS				
SW3520	Install Detection Camera	11	30-Mar-26	11-Apr-26	12-Sep-24	25-Sep-24			SW3500: FS				
SW3590	Install SEC Camera	11	30-Mar-26	11-Apr-26	11-Mar-25	22-Mar-25			SW3500: FS				
SW3570	Install Traffic Control Devices	11	02-Apr-26	15-Apr-26	11-Feb-25	22-Feb-25			SW3500: SS 18, SW3500: FS				
SW3530a	Install VLSL (NCP Side)	11	09-Apr-26	21-Apr-26	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS				
<b>West Bound - Tunnel Section - CP24 to CP26</b>		<b>69</b>	<b>25-Mar-26</b>	<b>16-Jun-26</b>	<b>04-Sep-24</b>	<b>28-Apr-25</b>							
SW3640	Install Cable Containment (CP Side)	9	25-Mar-26	03-Apr-26	04-Sep-24	13-Sep-24			AC1080f: SS 18				
SW3650	Install CCTV Camera	49	01-Apr-26	30-May-26	26-Sep-24	23-Nov-24			SW3640: SS 6				
SW3680	Install PA in Service Gallery	49	01-Apr-26	30-May-26	08-Jan-25	08-Mar-25			AC1080g: SS, SW3700a: SS				
SW3690	Install PABX in Service Gallery	9	01-Apr-26	11-Apr-26	27-Mar-25	07-Apr-25			AC1080g: SS, SW3700a: SS				
SW3700a	Install ET (Service Gallery)	49	01-Apr-26	30-May-26	06-Dec-24	06-Feb-25			AC1080g: SS, SW3640: SS 6				
SW3710	Install Traffic Control Devices	49	01-Apr-26	30-May-26	26-Sep-24	23-Nov-24			SW3650: SS				
SW3720	Install Radio System in Service Gallery	9	01-Apr-26	11-Apr-26	24-Jan-25	06-Feb-25			AC1080g: SS, SW3700a: SS				
SW3640a	Install Cable Containment (NCP Side)	9	06-Apr-26	15-Apr-26	14-Sep-24	25-Sep-24			SW3640: FS				
SW3660	Install Detection Camera	7	06-Apr-26	13-Apr-26	10-Jan-25	17-Jan-25			SW3640: FS, SW3650: SS				
SW3730	Install SEC Camera	7	06-Apr-26	13-Apr-26	15-Mar-25	22-Mar-25			SW3640: FS				
SW3670	Install VLSL (CP Side)	7	09-Apr-26	16-Apr-26	07-Feb-25	14-Feb-25			SW3640: SS 12				
SW3700	Install ET (Road Level)	38	15-Apr-26	30-May-26	19-Dec-24	06-Feb-25			SW3640: SS 17				
SW3740	Install GOFS (CP21 to CP26)	50	15-Apr-26	13-Jun-26	28-Feb-25	28-Apr-25			SW3750: SS, SW3640: SS				
SW3750	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	50	15-Apr-26	13-Jun-26	26-Sep-24	25-Nov-24			SW3640: SS 17, SW3510: FS, SW3520: FS, SW3500: FS, SW3710: SS				
SW3670a	Install VLSL (NCP Side)	7	17-Apr-26	24-Apr-26	15-Feb-25	22-Feb-25			SW3640a: FS, SW3670: FS				
SW3750a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	50	17-Apr-26	16-Jun-26	26-Sep-24	25-Nov-24			SW3750: SS, SW3640a: FS, SW3500a: FS				
<b>Tunnel Section - CP26 to CP32</b>		<b>73</b>	<b>02-Mar-26</b>	<b>28-May-26</b>	<b>27-Aug-24</b>	<b>22-Mar-25</b>							
<b>East Bound</b>		<b>26</b>	<b>02-Mar-26</b>	<b>31-Mar-26</b>	<b>04-Jan-25</b>	<b>06-Feb-25</b>							
<b>East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)</b>		<b>26</b>	<b>02-Mar-26</b>	<b>31-Mar-26</b>	<b>04-Jan-25</b>	<b>06-Feb-25</b>							
SW2740a	Install PA in Service Gallery	10	02-Mar-26	12-Mar-26	04-Jan-25	15-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
SW2820c	Install ET (Service Gallery)	6	02-Mar-26	07-Mar-26	28-Jan-25	06-Feb-25			AC1090f: SS				
SW2770a	Install PABX in Service Gallery	11	12-Mar-26	24-Mar-26	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
SW2800a	Install Radio System in Service Gallery	11	19-Mar-26	31-Mar-26	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
<b>West Bound</b>		<b>73</b>	<b>02-Mar-26</b>	<b>28-May-26</b>	<b>27-Aug-24</b>	<b>22-Mar-25</b>							
<b>West Bound - Tunnel Section - CP26 to CP30</b>		<b>73</b>	<b>02-Mar-26</b>	<b>28-May-26</b>	<b>27-Aug-24</b>	<b>22-Mar-25</b>							
SW3800	Install PA in Service Gallery	16	02-Mar-26	19-Mar-26	03-Dec-24	20-Dec-24			AC1090d: SS				
SW3820a	Install ET (Service Gallery)	10	02-Mar-26	12-Mar-26	23-Jan-25	06-Feb-25			AC1090d: SS				
SW3810	Install PABX in Service Gallery	18	20-Mar-26	10-Apr-26	21-Dec-24	13-Jan-25			AC1090d: SS, SW3800: FS				
SW3760	Install Cable Containment (CP Side)	19	24-Mar-26	15-Apr-26	27-Aug-24	17-Sep-24			AC1090c: SS				
SW3840	Install Radio System in Service Gallery	18	11-Apr-26	02-May-26	14-Jan-25	06-Feb-25			AC1090d: SS, SW3810: FS				
SW3760a	Install Cable Containment (NCP Side)	19	16-Apr-26	08-May-26	19-Sep-24	12-Oct-24			SW3760: FS				
SW3770	Install CCTV Camera	15	16-Apr-26	04-May-26	16-Oct-24	01-Nov-24			SW3760: FS				
SW3780	Install Detection Camera	15	16-Apr-26	04-May-26	16-Oct-24	01-Nov-24			SW3760: FS				
SW3790	Install VLSL (CP Side)	11	16-Apr-26	28-Apr-26	25-Jan-25	10-Feb-25			SW3760: FS				
SW3820	Install ET (Road Level)	10	16-Apr-26	27-Apr-26	23-Jan-25	06-Feb-25			SW3760: FS				
SW3830	Install Traffic Control Devices	15	16-Apr-26	04-May-26	16-Oct-24	01-Nov-24			SW3760: FS, SW3760: FF				
SW3850	Install SEC Camera	15	16-Apr-26	04-May-26	06-Mar-25	22-Mar-25			SW3760: FS				



■ Remaining Work    ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
28-Feb-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
SW3880	Install PVMS	10	16-Apr-26	27-Apr-26	12-Feb-25	22-Feb-25			SW3760: FS				
SW3790a	Install VLSL (NCP Side)	11	29-Apr-26	12-May-26	11-Feb-25	22-Feb-25			SW3790: FS				
SW3870	Signal Cable Laying and Termination (CP26 to CP30) (CP Side)	10	05-May-26	15-May-26	02-Nov-24	13-Nov-24			SW3760: FS, SW3770: FS, SW3780: FS, SW3830: FS				
SW3860	Install GOFS (CP26 to CP30)	10	16-May-26	28-May-26	06-Mar-25	17-Mar-25			SW3760a: FS, SW3870: FS				
SW3870a	Signal Cable Laying and Termination (CP26 to CP30) (NCP Side)	10	16-May-26	28-May-26	14-Nov-24	25-Nov-24			SW3760a: FS, SW3870: FS				
SW3890	Laying of Leaky Cable	10	16-May-26	28-May-26	23-Jan-25	06-Feb-25			SW3760a: FS, SW3870: FS				
<b>West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)</b>		<b>36</b>	<b>02-Mar-26</b>	<b>13-Apr-26</b>	<b>17-Sep-24</b>	<b>22-Mar-25</b>							
SW3800a	Install PA in Service Gallery	8	02-Mar-26	10-Mar-26	04-Jan-25	13-Jan-25			AC1090h: SS				
SW3820c	Install ET (Service Gallery)	5	02-Mar-26	06-Mar-26	01-Feb-25	06-Feb-25			AC1090h: SS				
SW3760b	Install Cable Containment (CP Side)	10	11-Mar-26	21-Mar-26	17-Sep-24	28-Sep-24			AC1090g: SS				
SW3810a	Install PABX in Service Gallery	9	11-Mar-26	20-Mar-26	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
SW3840a	Install Radio System in Service Gallery	9	21-Mar-26	31-Mar-26	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
SW3760c	Install Cable Containment (NCP Side)	10	23-Mar-26	02-Apr-26	30-Sep-24	12-Oct-24			SW3760b: FS				
SW3770a	Install CCTV Camera	8	23-Mar-26	31-Mar-26	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3780a	Install Detection Camera	8	23-Mar-26	31-Mar-26	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3790b	Install VLSL (CP Side)	6	23-Mar-26	28-Mar-26	10-Feb-25	15-Feb-25			SW3760b: FS				
SW3820b	Install ET (Road Level)	5	23-Mar-26	27-Mar-26	01-Feb-25	06-Feb-25			SW3760b: FS				
SW3830a	Install Traffic Control Devices	8	23-Mar-26	31-Mar-26	05-Nov-24	13-Nov-24			SW3760b: FS, SW3760b: FF				
SW3850a	Install SEC Camera	8	23-Mar-26	31-Mar-26	14-Mar-25	22-Mar-25			SW3760b: FS				
SW3880a	Install PVMS	5	23-Mar-26	27-Mar-26	18-Feb-25	22-Feb-25			SW3760b: FS				
SW3790c	Install VLSL (NCP Side)	6	30-Mar-26	06-Apr-26	17-Feb-25	22-Feb-25			SW3790b: FS				
SW3870b	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	01-Apr-26	07-Apr-26	14-Nov-24	19-Nov-24			SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
SW3860a	Install GOFS (CP30 to CP32)	5	08-Apr-26	13-Apr-26	12-Mar-25	17-Mar-25			SW3760c: FS, SW3870b: FS				
SW3870c	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	08-Apr-26	13-Apr-26	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
SW3890a	Laying of Leaky Cable	5	08-Apr-26	13-Apr-26	01-Feb-25	06-Feb-25			SW3760c: FS, SW3870b: FS				
<b>Tunnel Section - TSS/CKL Final Connection</b>		<b>14</b>	<b>11-Mar-26</b>	<b>26-Mar-26</b>	<b>25-Sep-24</b>	<b>17-Mar-25</b>							
<b>West Bound</b>		<b>14</b>	<b>11-Mar-26</b>	<b>26-Mar-26</b>	<b>25-Sep-24</b>	<b>17-Mar-25</b>							
SW3940	Remaining TCSS Installations (Road Level)	14	11-Mar-26	26-Mar-26	25-Sep-24	12-Oct-24			AC1120: SS				
SW3940a	Remaining TCSS Installations (Service Gallery)	14	11-Mar-26	26-Mar-26	01-Mar-25	17-Mar-25			AC1120a: SS				
<b>West Ventilation Building</b>		<b>66</b>	<b>02-Mar-26</b>	<b>02-Apr-26</b>	<b>06-Jan-25</b>	<b>31-Oct-26</b>	<b>01-Sep-25</b>						
<b>Installation Works</b>		<b>66</b>	<b>02-Mar-26</b>	<b>02-Apr-26</b>	<b>06-Jan-25</b>	<b>31-Oct-26</b>	<b>01-Sep-25</b>						
SW1710	Install RAD Equipment & Coupler	28	02-Mar-26	30-Mar-26	06-Jan-25	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS				
SW1710b	Install LCX Cable	28	02-Mar-26	02-Apr-26	28-Sep-26	31-Oct-26			SW1710a: FS, DS3790: FS 5				
SW1710c	RAD Connection & SCT	28	02-Mar-26	02-Apr-26	03-Mar-25	03-Apr-25			SW1710: SS				
<b>East Ventilation Building</b>		<b>252</b>	<b>02-Mar-26</b>	<b>08-Jun-26</b>	<b>25-Sep-24</b>	<b>06-Feb-25</b>	<b>23-Jun-25</b>						
<b>Installation Works</b>		<b>252</b>	<b>02-Mar-26</b>	<b>08-Jun-26</b>	<b>25-Sep-24</b>	<b>06-Feb-25</b>	<b>23-Jun-25</b>						
SW1750	Install Cable Containments	24					23-Jun-25	28-Feb-26	SC2480: FF, DS6400: FS, DS6540: FS				
SW1760	Position Equipment Rack	12	02-Mar-26	14-Mar-26	25-Sep-24	09-Oct-24			SW1750: FS				
SW1770	Install Network Equipment	36	02-Mar-26	13-Apr-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
SW1810	Install Radio Equipment	12	02-Mar-26	14-Mar-26	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS				
SW1830	Install ET Equipment	12	02-Mar-26	14-Mar-26	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS				
SW1780	Install Manual Fallback Control Equipment	24	09-Mar-26	06-Apr-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
SW1800	Install Operation Facilities Equipment	14	05-May-26	20-May-26	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				



■ Remaining Work ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
28-Feb-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Feb 50	Mar 51	Apr 52	May 53
SW1840	Signal Cable Laying	15	21-May-26	08-Jun-26	08-Nov-24	25-Nov-24			SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS				
<b>Portion 3 - CKL Branch Tunnel in TKO-LTT Site</b>		<b>183</b>	<b>02-Mar-26</b>	<b>24-Jun-26</b>	<b>10-Sep-24</b>	<b>19-Jun-25</b>	<b>15-Oct-25</b>						
<b>Installation Works</b>		<b>139</b>	<b>02-Mar-26</b>	<b>15-May-26</b>	<b>10-Sep-24</b>	<b>26-Mar-25</b>	<b>15-Oct-25</b>						
SW1910	Laying of Leaky Cable	51	02-Mar-26	15-May-26	20-Nov-24	06-Feb-25	15-Oct-25		SW1890: SS				
SW1920	Signal Cable Laying	51	02-Mar-26	15-May-26	10-Sep-24	25-Nov-24	15-Oct-25		SW1890: SS				
SW1900	Install Traffic Control Devices	51	02-Mar-26	30-Apr-26	20-Dec-24	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS				
SW1880	Install Detection Camera	51	02-Mar-26	30-Apr-26	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS				
SW1890	Install Cable Containments	36	02-Mar-26	13-Apr-26	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS				
<b>Site Commissioning Test</b>		<b>86</b>	<b>02-Mar-26</b>	<b>12-Jun-26</b>	<b>17-Mar-25</b>	<b>02-May-25</b>							
TC1370	SCT of ET System	10	02-Mar-26	12-Mar-26	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18				
TC1390	SCT of CCTV System	5	02-Mar-26	06-Mar-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18				
TC1380	SCT of Power Distribution System	15	14-Apr-26	30-Apr-26	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS				
TC1400	SCT of Radio System	24	27-Apr-26	26-May-26	17-Mar-25	14-Apr-25			SW1710: FS, SW1810: FS, SW1290: FS, SW1910: FF 3, DS3250: FS, SW2240: FF 8, DS9000: FS, DS9080: FS				
TC1410	SCT of Traffic Control Devices	15	27-May-26	12-Jun-26	15-Apr-25	02-May-25			SW1900: FS, TC1380: FS, TC1390: FS, TC1400: FS, DS9280: FS				
<b>Submit Site Commissioning Test Report</b>		<b>90</b>	<b>07-Mar-26</b>	<b>24-Jun-26</b>	<b>22-May-25</b>	<b>19-Jun-25</b>							
DS5170	Submit CCTV System SCT Test Report	24	07-Mar-26	03-Apr-26	22-May-25	19-Jun-25			TC1390: FS				
DS5160	Submit ET System SCT Test Report	24	13-Mar-26	10-Apr-26	22-May-25	19-Jun-25			TC1370: FS				
DS5190	Submit Power Distribution System SCT Test Report	24	02-May-26	30-May-26	22-May-25	19-Jun-25			TC1380: FS				
DS5180	Submit Radio System SCT Test Report	24	27-May-26	24-Jun-26	22-May-25	19-Jun-25			SC2010: FS, TC1400: FS				

