

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>HKT2 Super Accelerated Programme DD 28Feb26</b>		1559	19-Feb-23 A	27-May-27			
<b>Construction</b>		634	02-Dec-24 A	27-Aug-26			
<b>Trunk Road T2</b>		634	02-Dec-24 A	27-Aug-26			
<b>01 West Ventilation Building - WVB</b>		562	02-Dec-24 A	16-Jun-26			
<b>WVB - Remaining works after FSI</b>		562	02-Dec-24 A	16-Jun-26			
<b>External Works</b>		532	02-Dec-24 A	17-May-26			
WVB1820	WVB - External Drainage (EVA side)	532	02-Dec-24 A	17-May-26	WVB - External Drainage (EVA side)		
WVB1910	WVB - External Drainage (2 Manholes subject to 11kV substation demo)	250	08-Jul-25 A	14-Mar-26	WVB - External Drainage (2 Manholes subject to 11kV substation demo)		
<b>Final works</b>		153	15-Jan-26 A	16-Jun-26			
WVB1920	WVB - Fence wall installation	103	15-Jan-26 A	27-Apr-26	WVB - Fence wall installation		
WVB1870	WVB - Fence wall footing	75	15-Jan-26 A	31-Mar-26	WVB - Fence wall footing		
WVB1911	WVB- Landscape Works	58	01-Feb-26 A	31-Mar-26	WVB- Landscape Works		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		17-May-26*			◆ KD-29 - Completion of Section 9G
WVB1880	WVB - Preparation for Flexible Pavement	30	18-May-26	16-Jun-26			
<b>02 AtGrade Road -AGR</b>		138	13-Jan-26 A	30-May-26			
<b>Kiosk</b>		138	13-Jan-26 A	30-May-26			
AGR1090	Kiosk - E&M + T&C	108	13-Jan-26 A	30-Apr-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	01-May-26	30-May-26			
<b>AGR - Road &amp; Drainage works</b>		30	01-Mar-26	30-Mar-26			
AGR1170	AGR - Remaining Works after last CP mined	30	01-Mar-26	30-Mar-26	AGR - Remaining Works after last CP mined		
<b>03 Depressed Road - DPR</b>		186	24-Nov-25 A	29-May-26			
<b>DPR - Road Works</b>		186	24-Nov-25 A	29-May-26			
<b>Rising Main</b>		186	24-Nov-25 A	29-May-26			
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remaining top, m)	156	24-Nov-25 A	29-Apr-26	DPR - E&M - Sump pit pumps and watermain installation (remaining top, m)		
A229450390	DPR - Civil - Central Island and Pillar Box	30	30-Apr-26	29-May-26			
<b>Movement Joint and Cut-off Drain</b>		61	01-Mar-26	30-Apr-26			
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	61	01-Mar-26*	30-Apr-26	DPR - MJ & Cut-off Drain Westbound batch 1		
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>		186	01-Dec-25 A	04-Jun-26			
<b>LSCC - Structure works</b>		21	15-May-26	04-Jun-26			
<b>Launching Shaft</b>		21	15-May-26	04-Jun-26			
<b>LS - Miscellaneous Structural Openings</b>		21	15-May-26	04-Jun-26			
<b>WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8)</b>		21	15-May-26	04-Jun-26			
LSCC10140	TBM UU Removal after EB TBM Breakthrough	21	15-May-26	04-Jun-26			
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>		112	01-Dec-25 A	22-Mar-26			
A229447780A	Demolition of Strutting Beams, C&C Bulkhead Wall	112	01-Dec-25 A	22-Mar-26	Demolition of Strutting Beams, C&C Bulkhead Wall		
<b>07 Tunnel Sub-sea (TSS)</b>		551	17-Feb-25 A	21-Aug-26			
<b>TSS - TBM Excavation from Kai Tak</b>		301	25-Oct-25 A	21-Aug-26			
<b>Eastbound - TBM S1282</b>		301	25-Oct-25 A	21-Aug-26			
<b>TBM2 Rescue</b>		301	25-Oct-25 A	21-Aug-26			
<b>Seawall Reinstatement</b>		301	25-Oct-25 A	21-Aug-26			
A229450950	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement	135	25-Oct-25 A	09-Mar-26	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement		
A229450960	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement	157	17-Nov-25 A	22-Apr-26	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement		
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	126	18-Dec-25 A	22-Apr-26	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	97	16-Jan-26 A	22-Apr-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	66	16-Feb-26 A	22-Apr-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451030	Final Works	158	17-Mar-26*	21-Aug-26			
<b>TBM2 Dismantling</b>		98	06-Feb-26 A	14-May-26			
<b>TBM2 Dismantling Summary</b>		98	06-Feb-26 A	14-May-26			
<b>TSS</b>		90	06-Feb-26 A	06-May-26			
TA040	EB TBM dismantling - TSS side	90	06-Feb-26 A	06-May-26	EB TBM dismantling - TSS side		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TA1601	Summary - EB Resume Service Gallery Installation	63	06-Feb-26 A	09-Apr-26	Summary - EB Resume Service Gallery Installation		
<b>CKL</b>		98	06-Feb-26 A	14-May-26			
TA1231	Summary - EB TBM dismantling - CKL side	98	06-Feb-26 A	14-May-26	Summary - EB TBM dismantling - CKL		
<b>TSS side</b>		78	18-Feb-26 A	06-May-26			
<b>TSS side - breakdown</b>		78	18-Feb-26 A	06-May-26			
<b>Backup Gantries</b>							
TA1711	Gantry 1-3 + Boggies Dismantling	46	18-Feb-26 A	04-Apr-26	Gantry 1-3 + Boggies Dismantling		
TA1721	Oxycut Platform Demobilisation	5	05-Apr-26	09-Apr-26	Oxycut Platform Demobilisation		
TA1901	Pulling Chair Demobilisation	7	10-Apr-26	16-Apr-26	Pulling Chair Demobilisation		
<b>Erector /XB /MD</b>							
TA1731	Concrete Slab + HAG System Erection	19	18-Feb-26 A	08-Mar-26	Concrete Slab + HAG System Erection		
TA1741	Erector Extraction	3	09-Mar-26	11-Mar-26	Erector Extraction		
TA1751	Erector Dismantling	7	12-Mar-26	18-Mar-26	Erector Dismantling		
TA1761	X Beam Extraction	8	12-Mar-26	19-Mar-26	X Beam Extraction		
TA1771	X Beam Dismantling	16	20-Mar-26	04-Apr-26	X Beam Dismantling		
TA1781	Main Drive Extraction	8	20-Mar-26	27-Mar-26	Main Drive Extraction		
TA1791	Main Drive Dismantling	33	28-Mar-26	29-Apr-26	Main Drive Dismantling		
TA1801	Concrete Slab + HAG System Demo	7	30-Apr-26	06-May-26	Concrete Slab + HAG System Demo		
<b>CKL Side</b>		86	18-Feb-26 A	14-May-26			
<b>CKL side - breakdown</b>		86	18-Feb-26 A	14-May-26			
<b>Cutterhead</b>							
TA1831	Cutterhead dismantling Part 2	14	18-Feb-26 A	03-Mar-26	Cutterhead dismantling Part 2		
<b>Spherical Bearing</b>							
TA1841	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete	7	04-Mar-26	10-Mar-26	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete Beam & Rails)		
TA1911	Main Drive Preparation	9	11-Mar-26	19-Mar-26	Main Drive Preparation		
TA1851	Spherical Bearing	2	28-Mar-26	29-Mar-26	Spherical Bearing		
<b>Shield</b>							
TA1891	CKL Civil Works #3 (Remove Dismantling Setup/Devices)	1	30-Mar-26	30-Mar-26	CKL Civil Works #3 (Remove Dismantling Setup/Devices)		
TA1871	Inner Shield Dismantling	19	31-Mar-26	18-Apr-26	Inner Shield Dismantling		
TA1881	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)	13	19-Apr-26	01-May-26	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)		
TA1861	Outer Shield Dismantling	13	02-May-26	14-May-26	Outer Shield Dismantling		
<b>TSS - Tunnel Civil Works</b>		484	17-Feb-25 A	15-Jun-26			
<b>Westbound (WB)</b>		112	15-Jan-26 A	06-May-26			
<b>WB TSS - OHVD</b>		11	25-Feb-26 A	07-Mar-26			
<b>OHVD installation After TBM1 Dismantling</b>							
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	4	25-Feb-26 A	28-Feb-26 A	WB TSS Final - OHVD from R1097 to R1119 (CP31)		
TC970	WB - ISSG Dismantling	7	01-Mar-26	07-Mar-26	WB - ISSG Dismantling		
<b>WB TSS - Fire Board - Road level with deletion up Ch8924</b>							
<b>After TBM1 Dismantling</b>							
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	59	15-Jan-26 A	14-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29		
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	66	15-Jan-26 A	21-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924		
TC1030	WB TSS - Fire Board Gantries dismantling	8	22-Mar-26	29-Mar-26	WB TSS - Fire Board Gantries dismantling		
<b>Defect</b>							
TC11610	WB TSS - HyD inspection before black paint & E&M bracket CP26	7	01-Mar-26	07-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP26 to CP27		
TC11620	WB TSS - HyD inspection before black paint & E&M bracket CP27	7	01-Mar-26	07-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP27 to CP28		
TC11630	WB TSS - HyD inspection before black paint & E&M bracket CP28	7	15-Mar-26	21-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - HyD inspection before black paint & E&M bracket CP29	7	22-Mar-26	28-Mar-26	WB TSS - HyD inspection before black paint & E&M bracket CP29 to CP29.5		
<b>WB TSS - Road Barrier</b>							
<b>Road Barriers After TBM1 Dismantling</b>							
A229450740	WB TSS - Road Barrier up to CP29	7	01-Mar-26	07-Mar-26	WB TSS - Road Barrier up to CP29		
TC11220	WB TSS - Road Barrier up to CP30	4	08-Mar-26	11-Mar-26	WB TSS - Road Barrier up to CP30		

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TC11230	WB TSS - Road Barrier up to CP30.5	4	12-Mar-26	15-Mar-26	WB TSS - Road Barrier up to CP30.5		
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	16-Mar-26	19-Mar-26	WB TSS - Road Barrier from CP30.5 to CP31		
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	20-Mar-26	24-Mar-26	WB TSS - Road Barrier from CP31 to endwall		
<b>WB TSS - E&amp;M Brackets</b>		38	21-Feb-26 A	30-Mar-26			
<b>E&amp;M Brackets Installation After TBM1 Dismantling</b>		38	21-Feb-26 A	30-Mar-26			
<b>CPS (Except Tympanum Area)</b>		13	15-Mar-26	27-Mar-26			
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	15-Mar-26	17-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	22-Mar-26	24-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	25-Mar-26	27-Mar-26	WB TSS - E&M Bracket (last few rings) (CPS)		
<b>NCPS</b>		38	21-Feb-26 A	30-Mar-26			
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	25	21-Feb-26 A	17-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	25-Mar-26	27-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	28-Mar-26	30-Mar-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
<b>WB TSS - Black paint</b>		5	28-Mar-26	01-Apr-26			
<b>After TBM1 Dismantling</b>		5	28-Mar-26	01-Apr-26			
TC11590	WB TSS - Black paint from CP29 to CP31 (no fireboard area)	4	28-Mar-26	31-Mar-26	WB TSS - Black paint from CP29 to CP31 (no fireboard area)		
TC1490	WB TSS - Black paint from CP26 to CP29	4	29-Mar-26	01-Apr-26	WB TSS - Black paint from CP26 to CP29		
<b>WB TSS - Below Road Level Installation</b>		79	17-Feb-26 A	06-May-26			
<b>Service Gallery Civil Provision</b>		30	01-Mar-26	30-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)	10	01-Mar-26	10-Mar-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	10	11-Mar-26	20-Mar-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	10	21-Mar-26	30-Mar-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
<b>MiMEP</b>		29	17-Feb-26 A	17-Mar-26			
TC1160	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)	25	17-Feb-26 A	14-Mar-26	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1210	WB TSS - HyD Inspection for SG	7	01-Mar-26	07-Mar-26	WB TSS - HyD Inspection for SG		
TC1170	WB TSS - Service Gallery MiMEP from R1082 to R1086	3	08-Mar-26	10-Mar-26	WB TSS - Service Gallery MiMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MiMEP from R1087 to R1135	7	11-Mar-26	17-Mar-26	WB TSS - Service Gallery MiMEP from R1087 to R1135		
<b>Low Point @ CP27</b>		67	01-Mar-26	06-May-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)	46	01-Mar-26	15-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)		
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	21	16-Apr-26	06-May-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
<b>WB TSS - TCSS Civil provision at OHVD soffit</b>		30	02-Apr-26	01-May-26			
<b>After TBM1 Dismantling</b>		30	02-Apr-26	01-May-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	5	02-Apr-26	06-Apr-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	5	07-Apr-26	11-Apr-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	5	12-Apr-26	16-Apr-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	5	17-Apr-26	21-Apr-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	5	22-Apr-26	26-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
TC11570	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)	5	27-Apr-26	01-May-26	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)		
<b>Eastbound (EB)</b>		484	17-Feb-25 A	15-Jun-26			
<b>EB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		57	26-Feb-26 A	23-Apr-26			
<b>Pipe dismantling &amp; relocation after TBM2 Breakthrough</b>		57	26-Feb-26 A	23-Apr-26			
<b>CP7 to CP22</b>		57	26-Feb-26 A	23-Apr-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	57	26-Feb-26 A	23-Apr-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
<b>EB TSS - Civil Works Before TBM2 Dismantled</b>		84	24-Feb-26 A	18-May-26			
<b>Gallery Installation Before TBM2 Dismantled</b>		19	10-Apr-26	28-Apr-26			
TC0010	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)	7	10-Apr-26	16-Apr-26	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)		
TC0020	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)	12	17-Apr-26	28-Apr-26	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)		
<b>Corbel Construction Before TBM2 Dismantled</b>		69	24-Feb-26 A	03-May-26			
A229415962	EB TSS - Corbel Structure up to CP25	14	24-Feb-26 A	09-Mar-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26 (3R/d)	17	10-Mar-26	26-Mar-26	EB TSS - Corbel Structure up to CP26 (3R/d)		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)	17	27-Mar-26	12-Apr-26	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
TC220	EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)	10	17-Apr-26	26-Apr-26			EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)
TC300	EB TSS Final - Corbel Curing up to R954	7	27-Apr-26	03-May-26			EB TSS Final - Corbel Curing up to R954
<b>OHVD installation Before TBM2 Dismantled</b>		61	10-Mar-26	09-May-26			
<b>CP21-26</b>		38	10-Mar-26	16-Apr-26			
TC320	EB TSS - OHVD up to CP24	4	10-Mar-26	13-Mar-26	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	27-Mar-26	30-Mar-26	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	13-Apr-26	16-Apr-26		EB TSS - OHVD up to CP26	
<b>CP26-30</b>		10	30-Apr-26	09-May-26			
TC350	EB TSS - OHVD up to CP27 (R930)	10	30-Apr-26	09-May-26			EB TSS - OHVD up to CP27 (R930)
<b>Fire Board (Crown) Installation Before TBM2 Dismantled</b>		51	10-Mar-26	29-Apr-26			
D12585	EB TSS - Fire board (Crown) up to CP24	7	10-Mar-26	16-Mar-26	EB TSS - Fire board (Crown) up to CP24		
D12595	EB TSS - Fire board (Crown) up to CP25	7	27-Mar-26	02-Apr-26	EB TSS - Fire board (Crown) up to CP25		
D12605	EB TSS - Fire board (Crown) up to CP26	7	13-Apr-26	19-Apr-26		EB TSS - Fire board (Crown) up to CP26	
D12615	EB TSS - Fire board (Crown) up to CP27 (R930)	7	20-Apr-26	26-Apr-26		EB TSS - Fire board (Crown) up to CP27 (R930)	
D12625	EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)	3	27-Apr-26	29-Apr-26		EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)	
<b>Fire Board (Road Level) Installation Before TBM2 Dismantled</b>		63	17-Mar-26	18-May-26			
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	17-Mar-26	27-Mar-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24		
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	03-Apr-26	13-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	11	20-Apr-26	30-Apr-26		EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	11	01-May-26	11-May-26		EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	
TC11740	EB TSS - HyD inspection before black paint & E&M bracket CP25	7	01-May-26	07-May-26		EB TSS - HyD inspection before black paint & E&M bracket CP25	
TC11710	EB TSS - HyD inspection before black paint & E&M bracket CP26	7	12-May-26	18-May-26		EB TSS - HyD inspection before black paint & E&M bracket CP26	
<b>Road Barriers Before TBM2 Dismantled</b>		39	10-Mar-26	17-Apr-26			
TC10160	EB TSS - Road Barrier up to CP25	5	10-Mar-26	14-Mar-26	EB TSS - Road Barrier up to CP25		
TC10170	EB TSS - Road Barrier up to CP26	5	27-Mar-26	31-Mar-26	EB TSS - Road Barrier up to CP26		
TC10180	EB TSS - Road Barrier up to CP27 (R930)	5	13-Apr-26	17-Apr-26		EB TSS - Road Barrier up to CP27 (R930)	
<b>E&amp;M Brackets Installation Before TBM2 Dismantled</b>		65	14-Mar-26	17-May-26			
TC620	EB TSS - E&M Brackets CP22 to CP23	6	14-Mar-26	19-Mar-26	EB TSS - E&M Brackets CP22 to CP23		
TC630	EB TSS - E&M Brackets CP23 to CP24	6	28-Mar-26	02-Apr-26	EB TSS - E&M Brackets CP23 to CP24		
TC640	EB TSS - E&M Brackets CP24 to CP25	6	14-Apr-26	19-Apr-26		EB TSS - E&M Brackets CP24 to CP25	
TC650	EB TSS - E&M Brackets CP25 to CP26	6	01-May-26	06-May-26		EB TSS - E&M Brackets CP25 to CP26	
TC660	EB TSS - E&M Brackets CP26 to CP27 (R930)	6	12-May-26	17-May-26		EB TSS - E&M Brackets CP26 to CP27 (R930)	
<b>EB TSS - Civil Works After TBM2 Dismantled</b>		42	27-Apr-26	07-Jun-26			
<b>EB TSS - Service Gallery</b>		32	07-May-26	07-Jun-26			
<b>Gallery Installation After TBM2 Dismantling</b>		8	07-May-26	14-May-26			
TC0040	Sliding Rail demobilisation	3	07-May-26	09-May-26			Sliding Rail demobilisation
TC0030	EB TSS - Service Gallery R1021 to R1040 (After sliding rail demob)	5	10-May-26	14-May-26			EB TSS - Service Gallery R1021 to R1040
<b>ISIG Dismantling &amp; Last Galleries</b>		24	15-May-26	07-Jun-26			
TC0060	EB TSS - ISIG Dismantling Stage	9	15-May-26	23-May-26			EB TSS - ISIG Dismantling Stage
TC0070	EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R)	15	24-May-26	07-Jun-26			EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R)
<b>EB TSS - Corbel</b>		37	29-Apr-26	04-Jun-26			
<b>Corbel Construction After TBM2 Dismantled</b>		37	29-Apr-26	04-Jun-26			
TC230	EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)	27	29-Apr-26	25-May-26			EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)
TC240	EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)	10	26-May-26	04-Jun-26			EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)
<b>EB TSS - OHVD</b>		16	10-May-26	25-May-26			
<b>OHVD installation After TBM Dismantled</b>		16	10-May-26	25-May-26			
TC360	EB TSS - OHVD up to R954 (7R/d)	8	10-May-26	17-May-26			EB TSS - OHVD up to R954 (7R/d)
TC370	EB TSS - OHVD up to R1005 (7R/d)	8	18-May-26	25-May-26			EB TSS - OHVD up to R1005 (7R/d)
<b>EB TSS - Road Barrier</b>		35	27-Apr-26	31-May-26			
TC10190	EB TSS - Road Barrier up to R954	5	27-Apr-26	01-May-26			EB TSS - Road Barrier up to R954
TC11160	EB TSS - Road Barrier R955 to R1034	6	26-May-26	31-May-26			EB TSS - Road Barrier R955 to R1034

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850</b>							
TC270	EB TSS - Fire board (Crown) R930 to R954	9	27-Apr-26	05-May-26			EB TSS - Fire board (Crown) R930 to R954
TC280	EB TSS - Fire board (Crown) R955 to R1005	5	06-May-26	10-May-26			EB TSS - Fire board (Crown) R955 to R1005
<b>EB TSS - Fire Board - Road level with deletion up to Ch8850</b>							
TC460	EB TSS - Fire Board - Walls & OHVD Soffit up to R954 (4R/d)	11	26-May-26	05-Jun-26			
<b>EB TSS - Black paint</b>							
TC720	EB - TBM Tunnel - Black paint CP25 to CP27	4	19-May-26	22-May-26			EB - TBM Tunnel
<b>EB TSS - Below Road Level Installation</b>							
<b>CP26-30 Civil Provision</b>							
TC0090	EB TSS - Service Gallery Civil Provision R818 to R1020	15	29-Apr-26	13-May-26			EB TSS - Service Gallery Civil Provision
<b>Low Point Sump Pit</b>							
<b>Low Point @ CP12</b>							
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	405	17-Feb-25 A	28-Mar-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
<b>CP27</b>							
TC060	EB TSS - Cast In-situ Low Point Sump Pit construction	39	17-Apr-26	25-May-26			EB TSS - C
TC700	EB TSS - Low Point Sump Pit waterproofing & testing	21	26-May-26	15-Jun-26			
<b>FSIRoom</b>							
TC070	EB TSS - FSI Room 9 - civil works	21	01-Apr-26*	21-Apr-26			EB TSS - FSI Room 9 - civil works
<b>EB TSS - TCSS Civil provision at OHVD soffit</b>							
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	4	28-Mar-26	31-Mar-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23
TC810	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24	4	03-Apr-26	06-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24
TC820	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25	4	14-Apr-26	17-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25
TC830	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26	4	01-May-26	04-May-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to C
TC840	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27	4	12-May-26	15-May-26			EB - TBM Tunnel - TCSS Civil prov
<b>08 CKL Tunnel &amp; End Wall Transition</b>							
<b>Westbound (WB)</b>							
<b>WB CKL - After TBM breakthrough</b>							
<b>WB Remaining Civil Works Summary</b>							
TA335	Summary - WB Remaining Civil Works (TB1090-TC11530)	61	21-Jan-26 A	22-Mar-26	Summary - WB Remaining Civil Works (TB1090-TC11530)		
<b>Westbound (WB) Final Civil Works</b>							
<b>WB End Wall Civil &amp; Structure Works</b>							
TB1250	WB - End Wall Crown Falsework Erection	10	19-Feb-26 A	28-Feb-26 A	WB - End Wall Crown Falsework Erection		
TB1410	WB - End Wall Crown Formwork Erection	10	19-Feb-26 A	28-Feb-26 A	WB - End Wall Crown Formwork Erection		
TB1280	WB - End Wall E&M Bracket	4	01-Mar-26	04-Mar-26	WB - End Wall E&M Bracket		
TB1300	WB - End Wall Crown Concreting & Falsework Removal	7	01-Mar-26	07-Mar-26	WB - End Wall Crown Concreting & Falsework Removal		
<b>E&amp;M Brackets &amp; Black paint</b>							
TB1310	WB - CKL Type A Dr&Br - Remaining Bracket	3	01-Mar-26	03-Mar-26	WB - CKL Type A Dr&Br - Remaining Bracket		
<b>WB TSS - Final OHVDs</b>							
TC1230	WB TSS - OHVD Lifting Batch 1-3 (16 pcs) (including Endwall Prec	8	08-Mar-26	15-Mar-26	WB TSS - OHVD Lifting Batch 1-3 (16 pcs) (including Endwall Precast OHVD)		
TC11530	WB TSS - Cast in-situ OHVD (5 pcs)	7	16-Mar-26	22-Mar-26	WB TSS - Cast in-situ OHVD (5 pcs)		
<b>WB TCSS Civil Provision</b>							
TB1350	WB - Type A Dr&Br - Remaining TCSS Civil Provision	3	05-Mar-26	07-Mar-26	WB - Type A Dr&Br - Remaining TCSS Civil Provision		
<b>Eastbound (EB)</b>							
<b>EB CKL - After TBM breakthrough</b>							
<b>EB Remaining Civil Works Summary</b>							
TA1371	Summary - EB Remaining Civil Work (TB1000 to TC11690)	61	15-May-26	14-Jul-26			
<b>Eastbound (EB) Final Civil Works</b>							
<b>Service Gallery</b>							
TB1000	EB - Concrete Breaking & Temp fill removal	5	15-May-26	19-May-26			EB - Concrete Breaking &
TB1020	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing	9	20-May-26	28-May-26			EB
TB1040	EB - Drainage & Road Slab for Precast & In-situ SG	2	29-May-26	30-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>End Wall Civil &amp; Structure Works</b>							
TB1010	EB - Preparation for Endwall Construction	2	20-May-26	21-May-26			EB - Preparation for
TB1030	EB - End Wall Kicker & Wall	18	22-May-26	08-Jun-26			
<b>09 Cross Passages</b>							
<b>Cross Passages @ TSS &amp; CKL Tunnel (CP7 to CP33)</b>							
<b>CP25 by Mini TBM</b>							
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	10	28-Feb-26 A	09-Mar-26	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8280	CP25 - E&M Installation	14	10-Mar-26	23-Mar-26	CP25 - E&M Installation		
<b>CP26 by Mini TBM</b>							
A8270	CP26 - Internal & Collar Structure	72	24-Dec-25 A	05-Mar-26	CP26 - Internal & Collar Structure		
A8370	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Pain	9	06-Mar-26	14-Mar-26	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
A8300	CP26 - E&M Installation	14	15-Mar-26	28-Mar-26	CP26 - E&M Installation		
<b>CP27 by Mini TBM</b>							
A7982	Mini TBM Demo after last CP is mined	6	23-Feb-26 A	28-Feb-26 A	Mini TBM Demo after last CP is mined		
A8290	CP27 - Internal & Collar Structure & ABWF (WB side)	40	01-Mar-26	09-Apr-26	CP27 - Internal & Collar Structure & ABWF (WB side)		
A7992	CP27 - Final Cleaning before STP Dismantling	16	01-Mar-26	16-Mar-26	CP27 - Final Cleaning before STP Dismantling		
A8350	CP27 - WB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	10-Apr-26	18-Apr-26	CP27 - WB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)		
A229451100	CP27 - Internal & Collar Structure & ABWF (EB side)	20	10-Apr-26	29-Apr-26	CP27 - Internal & Collar Structure & ABWF (EB side)		
A8360	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	12-May-26	20-May-26	CP27 - EB Tympanum		
A8310	CP27 - E&M Installation	14	21-May-26	03-Jun-26			
<b>CP28 by D&amp;Br</b>							
TD1350	CP28 - WB Lower Collar Construction	9	01-Mar-26	09-Mar-26	CP28 - WB Lower Collar Construction		
TD1360	CP28 - WB Tym Parapet Installation	3	10-Mar-26	12-Mar-26	CP28 - WB Tym Parapet Installation		
TD1370	CP28 - WB Upper Collar Construction	12	10-Mar-26	21-Mar-26	CP28 - WB Upper Collar Construction		
TD1320	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	22-Mar-26	30-Mar-26	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
TD1510	CP28 - Remaining Collar/Lining structure (EB side)	24	22-Mar-26	14-Apr-26	CP28 - Remaining Collar/Lining structure (EB side)		
TD1340	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	06-May-26	14-May-26	CP28 - EB Remaining Civil Work at Sp		
TD1300	CP28 - E&M Installation	14	15-May-26	28-May-26	CP		
<b>CP29 by D&amp;Br</b>							
TD1380	CP29 - Lining Waterproofing	33	27-Feb-26 A	31-Mar-26	CP29 - Lining Waterproofing		
TD1520	CP29 - WB Lower Collar Construction	11	01-Apr-26	11-Apr-26	CP29 - WB Lower Collar Construction		
TD1530	CP29 - WB Tym Parapet Installation	2	12-Apr-26	13-Apr-26	CP29 - WB Tym Parapet Installation		
TD1540	CP29 - WB Upper Collar Construction	17	12-Apr-26	28-Apr-26	CP29 - WB Upper Collar Construction		
TD1460	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	29-Apr-26	07-May-26	CP29 - WB Tympanum Remaining Civil Work (Fireboard		
TD1500	CP29 - Remaining Collar/Lining structure (EB side)	21	29-Apr-26	19-May-26	CP29 - Remaining Collar/		
TD1470	CP29 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	20-May-26	28-May-26	CP		
TD1390	CP29 - E&M Installation	14	29-May-26	11-Jun-26			
<b>CP30 Remaining Works</b>							
<b>CP30 remaining works</b>							
TD1200	CP30 - Remaining Lining structure	20	09-Feb-26 A	28-Feb-26 A	CP30 - Remaining lining structure		
TD1190	CP30 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&	9	01-Mar-26	09-Mar-26	CP30 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&M Bracket)		
TD1210	CP30 - E&M Installation	12	10-Mar-26	21-Mar-26	CP30 - E&M Installation		
<b>CP31 Remaining Works</b>							
<b>CP31 remaining works</b>							
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	19	14-Feb-26 A	04-Mar-26	CP31 WB TSS - Sawcut & final breaking work CP31		
TD1180	CP31 - Waterproofing	3	05-Mar-26	07-Mar-26	CP31 - Waterproofing		
TD1220	CP31 - Collar structure at WB TSS	14	08-Mar-26	21-Mar-26	CP31 - Collar structure at WB TSS		
TD1230	CP31 - Remaining lining structure	19	22-Mar-26	09-Apr-26	CP31 - Remaining lining structure		
TD1270	CP31 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&	9	22-Mar-26	30-Mar-26	CP31 - WB Tym Remaining Civil Works (Fireboard, Blackpaint, E&M Bracket)		
TD1240	CP31 - E&M Installation	12	10-Apr-26	21-Apr-26	CP31 - E&M Installation		
<b>10 East Ventilation Building - EVB</b>							

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
<b>EVB Remaining Works (TBC)</b>		143	08-Dec-25 A	29-Apr-26			
<b>Landscape works</b>		143	08-Dec-25 A	29-Apr-26			
EVB1655	EVB - Hard Landscape - Below G/F	143	08-Dec-25 A	29-Apr-26	EVB - Hard Landscape - Below G/F		
<b>VO - Recovery Vehicle Base (RVB) Construction</b>		133	26-Jan-26 A	07-Jun-26			
EVB1810	RVB - Rock Excavation & Site Formation	70	26-Jan-26 A	05-Apr-26	RVB - Rock Excavation & Site Formation		
EVB1685	RVB - Footings Construction	23	06-Apr-26	28-Apr-26	RVB - Footings Construction		
EVB1715	RVB - Structural Works and Canopy	40	29-Apr-26	07-Jun-26			
<b>11 Tunnel E&amp;M Installation</b>		128	01-Mar-26	06-Jul-26			
<b>WB - E&amp;M Works</b>		128	01-Mar-26	06-Jul-26			
<b>WB - HV Cabling &amp; HV Power On</b>		30	19-Apr-26	18-May-26			
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	19-Apr-26	06-May-26	WB Tunnel - Permanent HV Cable laying (Final Section)		
TE1220	WB Tunnel - Final HV Power On Change Over	12	07-May-26	18-May-26	WB Tunnel - Final HV Power On Change Over		
<b>WB - LV Cabling &amp; LV Power On</b>		79	19-Apr-26	06-Jul-26			
E&MC1170	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP2	30	19-Apr-26	18-May-26	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP2)		
E&MC1200	WB TSS - CP21.5-EVB E&M installation (Final Stage subject to La	60	08-May-26	06-Jul-26	WB TSS - CP21.5-EVB E&M installation (Final Stage subject to La)		
<b>WB - Below Road Level E&amp;M Installation</b>		41	01-Mar-26	10-Apr-26			
<b>MiMEP</b>		41	01-Mar-26	10-Apr-26			
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	01-Mar-26	06-Mar-26	WB TSS - Service Gallery MiMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)	6	07-Mar-26	12-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MiMEP Connection up to R1086	6	11-Mar-26	16-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MiMEP Connection up to R1135	6	18-Mar-26	23-Mar-26	WB TSS - Service Gallery MiMEP Connection up to R1135		
TF070	WB TSS - Service Gallery E&M Installation	18	24-Mar-26	10-Apr-26	WB TSS - Service Gallery E&M Installation		
<b>FS Control Room</b>		28	01-Mar-26	28-Mar-26			
TC950	WB TSS - FS Control Room E&M Installation	28	01-Mar-26	28-Mar-26	WB TSS - FS Control Room E&M Installation		
<b>EB - E&amp;M Works</b>		80	01-Mar-26	19-May-26			
<b>EB - LV Cabling &amp; LV Power On</b>		30	20-Mar-26	18-Apr-26			
E&MC1100	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)	30	20-Mar-26	18-Apr-26	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)		
<b>EB - Below Road Level E&amp;M Installation</b>		80	01-Mar-26	19-May-26			
<b>MiMEP</b>		6	01-Mar-26	06-Mar-26			
TE180	EB TSS - Service Gallery MiMEP Connect CP28	6	01-Mar-26	06-Mar-26	EB TSS - Service Gallery MiMEP Connect CP28		
<b>FS Room</b>		28	22-Apr-26	19-May-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	22-Apr-26	19-May-26	EB TBM Tunnel - FS Control Room E&M Installation		
<b>12 Projectwide Installation by Others (TCSS/MNO/FNO)</b>		509	20-Jan-25 A	12-Jun-26			
<b>TCSS Tunnel Installation</b>		447	20-Jan-25 A	11-Apr-26			
<b>WB - TCSS Installation</b>		447	20-Jan-25 A	11-Apr-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	447	20-Jan-25 A	11-Apr-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	441	20-Jan-25 A	05-Apr-26	WB - TBM Tunnel - TCSS Signage Installation		
<b>FNO (Fixed Network Operator)</b>		89	16-Mar-26	12-Jun-26			
FNO1030	WB FNO Installation WVB-CP18	30	16-Mar-26*	14-Apr-26	WB FNO Installation WVB-CP18		
FNO1000	WB FNO Installation CP18-EVB (subj. to last WB E&M Bracket)	36	08-May-26	12-Jun-26	WB FNO Installation CP18-EVB (subj. to last WB E&M Bracket)		
<b>MNO (Mobile Network Operator)</b>		80	15-Mar-26	02-Jun-26			
MNO1000	WB - WVB-CP19 MNO Installation	26	15-Mar-26*	09-Apr-26	WB - WVB-CP19 MNO Installation		
MNO1010	WB - CP19-EVB MNO Installation (subj. to last WB E&M Bracket)	26	08-May-26	02-Jun-26	WB - CP19-EVB MNO Installation (subj. to last WB E&M Bracket)		
<b>13 Projectwide Testing and Commissioning</b>		184	25-Feb-26 A	27-Aug-26			
<b>Early E&amp;M T&amp;C (Level 1-Level 2 Testing)</b>		184	25-Feb-26 A	27-Aug-26			
<b>Westbound</b>		152	25-Feb-26 A	26-Jul-26			
ET&C1010	WB- Tunnel Lighting Functional Test	81	25-Feb-26 A	16-May-26	WB- Tunnel Lighting Functional Test		
ET&C1020	WB- Cable Insulation Test	93	01-Mar-26*	01-Jun-26	WB- Cable Insulation Test		
ET&C1040	WB- AFA System Functional Test	109	09-Apr-26*	26-Jul-26	WB- AFA System Functional Test		
ET&C1050	WB- AQMS/CMCS Point to Point Test	40	28-Apr-26*	06-Jun-26	WB- AQMS/CMCS Point to Point Test		
<b>Eastbound</b>		118	02-May-26	27-Aug-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Mar	Apr	May
ET&C1070	EB- Tunnel Lighting Functional Test	115	02-May-26*	24-Aug-26			
ET&C1110	EB- AQMS/CMCS Point to Point Test	83	07-May-26*	28-Jul-26			
ET&C1100	EB- AFA System Functional Test	111	09-May-26*	27-Aug-26			
ET&C1080	EB- Cable Insulation Test	83	30-May-26*	20-Aug-26			
<b>Final E&amp;M T&amp;C (Level 3 Testing)</b>		21	11-Apr-26	01-May-26			
TF080	WB - Service Gallery MiMEP T&C	21	11-Apr-26	01-May-26			WB - Service Gallery MiMEP T&C
<b>14 Projectwide Final Works</b>		103	01-Mar-26	11-Jun-26			
<b>Cladding</b>		103	01-Mar-26	11-Jun-26			
<b>Eastbound</b>		54	19-Apr-26	11-Jun-26			
<b>Typical Subframe &amp; Cladding</b>		54	19-Apr-26	11-Jun-26			
<b>EB CPS</b>		30	13-May-26	11-Jun-26			
VE10300	VE Panel - EB TSS CP16-19 (CPS) 300m	30	13-May-26	11-Jun-26			
<b>EB NCPS</b>		24	19-Apr-26	12-May-26			
VE10611	VE Panel - EB TSS CP18-19 (NCPS) 100m	24	19-Apr-26	12-May-26			VE Panel - EB TSS CP18-19 (NCPS) 100m
<b>Westbound</b>		103	01-Mar-26	11-Jun-26			
<b>Typical Subframe &amp; Cladding</b>		103	01-Mar-26	11-Jun-26			
<b>WB CPS</b>		35	01-Mar-26	04-Apr-26			
VE10080	VE Panel - WB TSS CP16-19 (CPS) 300m	35	01-Mar-26	04-Apr-26			VE Panel - WB TSS CP16-19 (CPS) 300m
<b>WB NCPS</b>		24	19-May-26	11-Jun-26			
VE10731	VE Panel - WB TSS CP19-21.5 (NCPS) 250m	24	19-May-26*	11-Jun-26			
<b>Pavement</b>		86	15-Mar-26	08-Jun-26			
<b>Westbound (SUS to CKL)</b>		86	15-Mar-26	08-Jun-26			
PAV10010	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16	21	15-Mar-26*	04-Apr-26			Pavement - WB Initial Layers TSS LSCC/CP7 to CP16
PAV10020	Pavement - WB Initial Layers TSS CP16 to CKL (include EVB RL)	21	19-May-26	08-Jun-26			
<b>TKOLTT Interchange (Top Layer Only)</b>		42	15-Apr-26	26-May-26			
PAV30000	Pavement - TKOLTT Interchange Top Layer (subject to resource)	42	15-Apr-26*	26-May-26			Pavement
<b>15 Projectwide Statutory Inspection and Handover</b>		48	27-Mar-26	14-May-26			
<b>Incentive Payment Milestones</b>		48	27-Mar-26	14-May-26			
IPM0001	M1 - TBM2 MD Extrated & WB Remaining CW Completed (OHVD)	0		27-Mar-26			◆ M1 - TBM2 MD Extrated & WB Remaining CW Completed (OHVD closed)
IPM0011	M2 - TBM2 Dismantled	0		14-May-26			◆ M2 - TBM2 Dismantled
<b>Outstanding Works</b>		1559	19-Feb-23 A	27-May-27			
<b>Site Demobilization</b>		123	28-Feb-26	31-Jul-26			
<b>Temporary CLP 132kV Substation</b>		123	28-Feb-26	31-Jul-26			
CLP1000	De-energization for BTP transformer	0		28-Feb-26			De-energization for BTP transformer
CLP1010	Cabling laying and connection at Lam Chak Street	123	02-Mar-26	31-Jul-26			
<b>Slurry Treatment Plant</b>		72	17-Mar-26	15-Jun-26			
STP1000	Slurry Treatment Plant - Dismantling	48	17-Mar-26	16-May-26			Slurry Treatment Plant - Dismantling
STP1010	Slurry Treatment Plant Area - Site clearance	24	18-May-26	15-Jun-26			
<b>Barging Point at Portion P</b>		30	18-May-26	23-Jun-26			
BP1000	Barging Point - Dismantling	30	18-May-26	23-Jun-26			
<b>Maintenance Period</b>		1559	19-Feb-23 A	27-May-27			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Mar26-May26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
<b>HKT2 Super Accelerated Programme DD 31Mar26</b>		1591	19-Feb-23 A	28-Jun-27			
<b>Construction</b>		657	02-Dec-24 A	19-Sep-26			
<b>Trunk Road T2</b>		657	02-Dec-24 A	19-Sep-26			
<b>01 West Ventilation Building - WVB</b>		593	02-Dec-24 A	17-Jul-26			
<b>WVB - Remaining works after FSI</b>		593	02-Dec-24 A	17-Jul-26			
<b>External Works</b>		563	02-Dec-24 A	17-Jun-26			
WVB1820	WVB - External Drainage (EVA side)	563	02-Dec-24 A	17-Jun-26	WVB - External Drainage (EVA side)		
<b>Final works</b>		184	15-Jan-26 A	17-Jul-26			
WVB1920	WVB - Fence wall installation	134	15-Jan-26 A	28-May-26	WVB - Fence wall installation		
WVB1870	WVB - Fence wall footing	106	15-Jan-26 A	01-May-26	WVB - Fence wall footing		
WVB1911	WVB- Landscape Works	89	01-Feb-26 A	01-May-26	WVB- Landscape Works		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		17-May-26*	◆ KD-29 - Completion of Section 9G - Remaining Landscape		
WVB1880	WVB - Preparation for Flexible Pavement	30	18-Jun-26	17-Jul-26			
<b>02 AtGrade Road -AGR</b>		144	13-Jan-26 A	05-Jun-26			
<b>Kiosk</b>		144	13-Jan-26 A	05-Jun-26			
AGR1090	Kiosk - E&M + T&C	108	13-Jan-26 A	30-Apr-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	01-May-26	30-May-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	31-May-26	05-Jun-26*	Kiosk - Reday for FSI		
<b>AGR - Road &amp; Drainage works</b>		30	01-Apr-26	30-Apr-26			
AGR1170	AGR - Remaining Works after last CP mined	30	01-Apr-26	30-Apr-26	AGR - Remaining Works after last CP mined		
<b>03 Depressed Road - DPR</b>		218	24-Nov-25 A	30-Jun-26			
<b>DPR - Road Works</b>		218	24-Nov-25 A	30-Jun-26			
<b>Rising Main</b>		187	24-Nov-25 A	30-May-26			
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	157	24-Nov-25 A	30-Apr-26	DPR - E&M - Sump pit pumps and watermain installation (remaining top, middle & bottom zones)		
A229450390	DPR - Civil - Central Island and Pillar Box	30	01-May-26	30-May-26	DPR - Civil - Central Island and Pillar Box		
<b>Movement Joint and Cut-off Drain</b>		122	01-Mar-26 A	30-Jun-26			
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	92	01-Mar-26 A	31-May-26	DPR - MJ & Cut-off Drain Westbound batch 1		
A229451160	DPR - MJ & Cut-off Drain Eastbound batch 1	29	02-Jun-26*	30-Jun-26	DPR - MJ & Cut-off Drain Eastbound batch 1		
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>		293	01-Dec-25 A	19-Sep-26			
<b>LSCC - Structure works</b>		61	06-May-26	06-Jul-26			
<b>Launching Shaft</b>		61	06-May-26	06-Jul-26			
<b>LS - Miscellaneous Structural Openings</b>		61	06-May-26	06-Jul-26			
<b>WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8</b>		61	06-May-26	06-Jul-26			
LSCC10140	TBM UU Removal after EB TBM Breakthrough	21	06-May-26	27-May-26	TBM UU Removal after EB TBM Breakthrough		
LSCC10200	LSCC - WB NCP wall box out structure	40	27-May-26	06-Jul-26	LSCC - WB NCP wall box out structure		
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>		293	01-Dec-25 A	19-Sep-26			
A229447780A	Demolition of Strutting Beams, C&C Bulkhead Wall	143	01-Dec-25 A	22-Apr-26	Demolition of Strutting Beams, C&C Bulkhead Wall		
A229447781A	Cable Removal, Cell 1 Backfilling, Capping Beam Demolition, Cell	75	06-Feb-26 A	21-Apr-26	Cable Removal, Cell:1 Backfilling, Capping Beam Demolition, Cell 2 Backfilling		
LSCC10000	Section 8A Remaining Works	150	23-Apr-26	19-Sep-26	Section 8A Remaining Works		
<b>07 Tunnel Sub-sea (TSS)</b>		566	17-Feb-25 A	05-Sep-26			
<b>TSS - TBM Excavation from Kai Tak</b>		262	18-Dec-25 A	05-Sep-26			
<b>Eastbound - TBM S1282</b>		262	18-Dec-25 A	05-Sep-26			
<b>TBM2 Rescue</b>		262	18-Dec-25 A	05-Sep-26			
<b>Seawall Reinstatement</b>		262	18-Dec-25 A	05-Sep-26			
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	157	18-Dec-25 A	23-May-26	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	75	16-Jan-26 A	01-Apr-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	97	16-Feb-26 A	23-May-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451030	Final Works	158	01-Apr-26*	05-Sep-26	Final Works		
<b>TBM2 Dismantling</b>		90	06-Feb-26 A	06-May-26			
<b>TBM2 Dismantling Summary</b>		90	06-Feb-26 A	06-May-26			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
<b>TSS</b>		74	06-Feb-26 A	21-Apr-26			
TA040	EB TBM dismantling - TSS side	74	06-Feb-26 A	21-Apr-26	EB TBM dismantling - TSS side		
<b>CKL</b>		90	06-Feb-26 A	06-May-26			
TA1231	Summary - EB TBM dismantling - CKL side	90	06-Feb-26 A	06-May-26	Summary - EB TBM dismantling - CKL side		
<b>TSS side</b>		31	21-Mar-26 A	21-Apr-26			
<b>TSS side - breakdown</b>		31	21-Mar-26 A	21-Apr-26			
<b>Erector /XB /MD</b>		31	21-Mar-26 A	21-Apr-26			
TA1791	Main Drive Dismantling	24	21-Mar-26 A	14-Apr-26	Main Drive Dismantling		
TA1801	Concrete Slab + HAG System Demo	7	14-Apr-26	21-Apr-26	Concrete Slab + HAG System Demo		
<b>CKL Side</b>		45	23-Mar-26 A	06-May-26			
<b>CKL side - breakdown</b>		45	23-Mar-26 A	06-May-26			
<b>Shield</b>		45	23-Mar-26 A	06-May-26			
TA1871	Inner Shield Dismantling	19	23-Mar-26 A	10-Apr-26	Inner Shield Dismantling		
TA1881	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)	13	10-Apr-26	23-Apr-26	CKL Civil Works #4 (Stage 2 Perm/Temp Massfill)		
TA1861	Outer Shield Dismantling	13	23-Apr-26	06-May-26	Outer Shield Dismantling		
<b>TSS - Tunnel Civil Works</b>		500	17-Feb-25 A	01-Jul-26			
<b>Westbound (WB)</b>		113	14-Feb-26 A	06-Jun-26			
<b>WB TSS - Fire Board - Road level with deletion up Ch8924</b>		8	01-Apr-26	08-Apr-26			
<b>After TBM1 Dismantling</b>		8	01-Apr-26	08-Apr-26			
TC1030	WB TSS - Fire Board Gentries dismantling	8	01-Apr-26	08-Apr-26	WB TSS - Fire Board Gentries dismantling		
<b>Defect</b>		7	01-Apr-26	07-Apr-26			
TC11630	WB TSS - HyD inspection before black paint & E&M bracket CP28	7	01-Apr-26	07-Apr-26	WB TSS - HyD inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - HyD inspection before black paint & E&M bracket CP29	7	01-Apr-26	07-Apr-26	WB TSS - HyD inspection before black paint & E&M bracket CP29 to CP29.5		
<b>WB TSS - Black paint</b>		61	14-Feb-26 A	15-Apr-26			
<b>After TBM1 Dismantling</b>		61	14-Feb-26 A	15-Apr-26			
TC1490	WB TSS - Black paint from CP26 to CP29	57	14-Feb-26 A	11-Apr-26	WB TSS - Black paint from CP26 to CP29		
TC11590	WB TSS - Black paint from CP29 to CP31 (no fireboard area)	23	24-Mar-26 A	15-Apr-26	WB TSS - Black paint from CP29 to CP31 (no fireboard area)		
<b>WB TSS - Below Road Level Installation</b>		90	09-Mar-26 A	06-Jun-26			
<b>Service Gallery Civil Provision</b>		23	19-Mar-26 A	10-Apr-26			
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	23	19-Mar-26 A	10-Apr-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
<b>Low Point @ CP12</b>		21	01-Apr-26	21-Apr-26			
TC11380	WB TSS - Low Point Sump Pit Waterproofing and Testing	21	01-Apr-26	21-Apr-26	WB TSS - Low Point Sump Pit Waterproofing and Testing		
<b>Low Point @ CP27</b>		90	09-Mar-26 A	06-Jun-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)	69	09-Mar-26 A	16-May-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (after CP Demo)		
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	21	17-May-26	06-Jun-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
<b>WB TSS - TCSS Civil provision at OHVD soffit</b>		30	12-Apr-26	11-May-26			
<b>After TBM1 Dismantling</b>		30	12-Apr-26	11-May-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	5	12-Apr-26	16-Apr-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	5	17-Apr-26	21-Apr-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	5	22-Apr-26	26-Apr-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	5	27-Apr-26	01-May-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	5	02-May-26	06-May-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
TC11570	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)	5	07-May-26	11-May-26	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last few rings)		
<b>Eastbound (EB)</b>		500	17-Feb-25 A	01-Jul-26			
<b>EB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		88	26-Feb-26 A	24-May-26			
<b>Pipe dismantling &amp; relocation after TBM2 Breakthrough</b>		88	26-Feb-26 A	24-May-26			
<b>CP7 to CP22</b>		88	26-Feb-26 A	24-May-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	88	26-Feb-26 A	24-May-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
<b>EB TSS - Civil Works Before TBM2 Dismantled</b>		77	08-Mar-26 A	23-May-26			
<b>Gallery Installation Before TBM2 Dismantled</b>		24	27-Mar-26 A	19-Apr-26			
TC0010	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)	12	27-Mar-26 A	07-Apr-26	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Apr26-Jun26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
TC0020	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)	12	08-Apr-26	19-Apr-26	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)		
<b>Corbel Construction Before TBM2 Dismantled</b>		52	14-Mar-26 A	04-May-26			
A229415972	EB TSS - Corbel Structure up to CP26 (3R/d)	18	14-Mar-26 A	31-Mar-26 A	EB TSS - Corbel Structure up to CP26 (3R/d)		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)	17	01-Apr-26	17-Apr-26	EB TSS Final - Corbel Structure from CP26 to CP27 (3R/d)		
TC220	EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)	10	18-Apr-26	27-Apr-26	EB TSS Final - Corbel Structure from CP27 (R930) to R954 (3R/d)		
TC300	EB TSS Final - Corbel Curing up to R954	7	28-Apr-26	04-May-26	EB TSS Final - Corbel Curing up to R954		
<b>OHVD installation Before TBM2 Dismantled</b>		51	25-Mar-26 A	14-May-26			
<b>CP21-26</b>		28	25-Mar-26 A	21-Apr-26			
TC320	EB TSS - OHVD up to CP24	11	25-Mar-26 A	04-Apr-26	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	05-Apr-26	08-Apr-26	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	18-Apr-26	21-Apr-26	EB TSS - OHVD up to CP26		
<b>CP26-30</b>		10	05-May-26	14-May-26			
TC350	EB TSS - OHVD up to CP27 (R930)	10	05-May-26	14-May-26	EB TSS - OHVD up to CP27 (R930)		
<b>Fire Board (Crown) Installation Before TBM2 Dismantled</b>		58	08-Mar-26 A	04-May-26			
D12595	EB TSS - Fire board (Crown) up to CP25	31	08-Mar-26 A	07-Apr-26	EB TSS - Fire board (Crown) up to CP25		
D12605	EB TSS - Fire board (Crown) up to CP26	7	18-Apr-26	24-Apr-26	EB TSS - Fire board (Crown) up to CP26		
D12615	EB TSS - Fire board (Crown) up to CP27 (R930)	7	25-Apr-26	01-May-26	EB TSS - Fire board (Crown) up to CP27 (R930)		
D12625	EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)	3	02-May-26	04-May-26	EB TSS - HyD Inseption Fire board (Crown) up to CP27 (R930)		
<b>Fire Board (Road Level) Installation Before TBM2 Dismantled</b>		77	08-Mar-26 A	23-May-26			
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	42	08-Mar-26 A	18-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	11	25-Apr-26	05-May-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26		
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	11	06-May-26	16-May-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27		
TC11740	EB TSS - HyD inspection before black paint & E&M bracket CP25	7	06-May-26	12-May-26	EB TSS - HyD inspection before black paint & E&M bracket CP25 to CP26		
TC11710	EB TSS - HyD inspection before black paint & E&M bracket CP26	7	17-May-26	23-May-26	EB TSS - HyD inspection before black paint & E&M bracket CP26 to CP27		
<b>Road Barriers Before TBM2 Dismantled</b>		22	01-Apr-26	22-Apr-26			
TC10160	EB TSS - Road Barrier up to CP25	5	01-Apr-26	05-Apr-26	EB TSS - Road Barrier up to CP25		
TC10170	EB TSS - Road Barrier up to CP26	5	06-Apr-26	10-Apr-26	EB TSS - Road Barrier up to CP26		
TC10180	EB TSS - Road Barrier up to CP27 (R930)	5	18-Apr-26	22-Apr-26	EB TSS - Road Barrier up to CP27 (R930)		
<b>E&amp;M Brackets Installation Before TBM2 Dismantled</b>		52	01-Apr-26	22-May-26			
TC630	EB TSS - E&M Brackets CP23 to CP24	6	01-Apr-26	06-Apr-26	EB TSS - E&M Brackets CP23 to CP24		
TC620	EB TSS - E&M Brackets CP22 to CP23	6	05-Apr-26	10-Apr-26	EB TSS - E&M Brackets CP22 to CP23		
TC640	EB TSS - E&M Brackets CP24 to CP25	6	19-Apr-26	24-Apr-26	EB TSS - E&M Brackets CP24 to CP25		
TC650	EB TSS - E&M Brackets CP25 to CP26	6	06-May-26	11-May-26	EB TSS - E&M Brackets CP25 to CP26		
TC660	EB TSS - E&M Brackets CP26 to CP27 (R930)	6	17-May-26	22-May-26	EB TSS - E&M Brackets CP26 to CP27 (R930)		
<b>EB TSS - Civil Works After TBM2 Dismantled</b>		72	21-Apr-26	01-Jul-26			
<b>EB TSS - Service Gallery</b>		32	21-Apr-26	23-May-26			
<b>Gallery Installation After TBM2 Dismantling</b>		8	21-Apr-26	29-Apr-26			
TC0040	Sliding Rail demobilisation	3	21-Apr-26	24-Apr-26	Sliding Rail demobilisation		
TC0030	EB TSS - Service Gallery R1021 to R1040 (After sliding rail demob)	5	24-Apr-26	29-Apr-26	EB TSS - Service Gallery R1021 to R1040 (After sliding rail demob)		
<b>ISIG Dismantling &amp; Last Galleries</b>		24	29-Apr-26	23-May-26			
TC0060	EB TSS - ISIG Dismantling Stage	9	29-Apr-26	08-May-26	EB TSS - ISIG Dismantling Stage		
TC0070	EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R)	15	08-May-26	23-May-26	EB TSS - Preparation + 17 SG by Overhead Rail & 4 by Sliding (R1040 to R1061)		
<b>EB TSS - Corbel</b>		41	28-Apr-26	07-Jun-26			
<b>Corbel Construction After TBM2 Dismantled</b>		41	28-Apr-26	07-Jun-26			
TC230	EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)	27	28-Apr-26	24-May-26	EB TSS Final - Corbel Structure from R954 to R1034 (3R/d)		
TC240	EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)	10	25-May-26	03-Jun-26	EB TSS Final - Corbel Structure from R1035 to R1065 (3R/d)		
TC260	ISCG Dismantling	4	04-Jun-26	07-Jun-26	ISCG Dismantling		
<b>EB TSS - OHVD</b>		43	15-May-26	26-Jun-26			
<b>OHVD installation After TBM Dismantled</b>		43	15-May-26	26-Jun-26			
TC360	EB TSS - OHVD up to R954 (7R/d)	8	15-May-26	22-May-26	EB TSS - OHVD up to R954 (7R/d)		
TC370	EB TSS - OHVD up to R1005 (7R/d)	8	23-May-26	30-May-26	EB TSS - OHVD up to R1005 (7R/d)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Apr26-Jun26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
TC380	EB TSS - OHVD up to R1028 (7R/d)	4	16-Jun-26*	19-Jun-26			EB TSS - OHVD up to R1028 (7R/d)
TC490	EB TSS - OHVD up to R1048 (7R/d)	3	20-Jun-26	22-Jun-26			EB TSS - OHVD up to R1048 (7R/d)
TC390	EB TSS - ISSG Dismantling	4	23-Jun-26	26-Jun-26			EB TSS - ISSG Dismantling
<b>EB TSS - Road Barrier</b>		43	28-Apr-26	09-Jun-26			
TC10190	EB TSS - Road Barrier up to R954	5	28-Apr-26	02-May-26	EB TSS - Road Barrier up to R954		
TC11160	EB TSS - Road Barrier R955 to R1034	6	25-May-26	30-May-26		EB TSS - Road Barrier R955 to R1034	
TC11170	EB TSS - Road Barrier R1035 to R1061	6	04-Jun-26	09-Jun-26			EB TSS - Road Barrier R1035 to R1061
<b>EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850</b>		14	02-May-26	15-May-26			
TC270	EB TSS - Fire board (Crown) R930 to R954	9	02-May-26	10-May-26	EB TSS - Fire board (Crown) R930 to R954		
TC280	EB TSS - Fire board (Crown) R955 to R1005	5	11-May-26	15-May-26		EB TSS - Fire board (Crown) R955 to R1005	
<b>EB TSS - Fire Board - Road level with deletion up to Ch8850</b>		32	31-May-26	01-Jul-26			
TC460	EB TSS - Fire Board - Walls & OHVD Soffit up to R954 (4R/d)	11	31-May-26	10-Jun-26		EB TSS - Fire Board - Walls & OHVD Soffit up to R954 (4R/d)	
TC470	EB TSS - Fire Board - Walls & OHVD Soffit from R954 to R1005 (	13	11-Jun-26	23-Jun-26			EB TSS - Fire Board - Walls & OHVD Soffit from R954 to R1005 (
TC480	EB TSS - Fire Board - Gantry dismantling at CKL	8	24-Jun-26	01-Jul-26			EB TSS - Fire Board - Gantry dismantling at CKL
<b>Defect</b>		20	11-Jun-26	30-Jun-26			
TC11720	EB TSS - inspection before black paint & E&M bracket CP27 to CF	7	11-Jun-26	17-Jun-26			EB TSS - inspection before black paint & E&M bracket CP27 to CF
TC11730	EB TSS - inspection before black paint & E&M bracket CP28 to R1	7	24-Jun-26	30-Jun-26			EB TSS - inspection before black paint & E&M bracket CP28 to R1
<b>EB TSS - E&amp;M Brackets (Except Tympanum Area)</b>		19	11-Jun-26	29-Jun-26			
TC670	EB - TBM Tunnel - E&M Bracket R930 to R954	3	11-Jun-26	13-Jun-26			EB - TBM Tunnel - E&M Bracket R930 to R954
TC680	EB - TBM Tunnel - E&M Bracket R955 to R1005	3	24-Jun-26	26-Jun-26			EB - TBM Tunnel - E&M Bracket R955 to R1005
TC690	EB - TBM Tunnel - E&M Bracket R1006-R1061	3	27-Jun-26	29-Jun-26			EB - TBM Tunnel - E&M Bracket R1006-R1061
<b>EB TSS - Black paint</b>		4	24-May-26	27-May-26			
TC720	EB - TBM Tunnel - Black paint CP25 to CP27	4	24-May-26	27-May-26		EB - TBM Tunnel - Black paint CP25 to CP27	
<b>EB TSS - Below Road Level Installation</b>		478	17-Feb-25 A	10-Jun-26			
<b>CP26-30 Civil Provision</b>		51	20-Apr-26	10-Jun-26			
TC0090	EB TSS - Service Gallery Civil Provision R818 to R1020	15	20-Apr-26	04-May-26	EB TSS - Service Gallery Civil Provision R818 to R1020		
TC0100	EB TSS - Service Gallery Civil Provision up to R1040	9	23-May-26	01-Jun-26		EB TSS - Service Gallery Civil Provision up to R1040	
TC0110	EB TSS - Service Gallery Civil Provision up to R1061	9	01-Jun-26	10-Jun-26			EB TSS - Service Gallery Civil Provision up to R1061
<b>CP26-30 MiMEP</b>		14	23-May-26	06-Jun-26			
TC11110	EB TSS - HyD Inspection for SG Installation	7	23-May-26	30-May-26		EB TSS - HyD Inspection for SG Installation	
TC0130	EB TSS - All Remaining Service Gallery MiMEP up to R1061	7	30-May-26	06-Jun-26		EB TSS - All Remaining Service Gallery MiMEP up to R1061	
<b>Low Point Sump Pit</b>		475	17-Feb-25 A	06-Jun-26			
<b>Low Point @ CP12</b>		436	17-Feb-25 A	28-Apr-26			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	436	17-Feb-25 A	28-Apr-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
<b>CP27</b>		76	23-Mar-26 A	06-Jun-26			
TC060	EB TSS - Cast In-situ Low Point Sump Pit construction	55	23-Mar-26 A	16-May-26	EB TSS - Cast In-situ Low Point Sump Pit construction		
TC700	EB TSS - Low Point Sump Pit waterproofing & testing	21	17-May-26	06-Jun-26		EB TSS - Low Point Sump Pit waterproofing & testing	
<b>FSI Room</b>		21	01-Apr-26	21-Apr-26			
TC070	EB TSS - FSI Room 9 - civil works	21	01-Apr-26*	21-Apr-26	EB TSS - FSI Room 9 - civil works		
<b>EB TSS - TCSS Civil provision at OHVD soffit</b>		82	11-Apr-26	01-Jul-26			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	4	11-Apr-26	14-Apr-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23		
TC810	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24	4	15-Apr-26	18-Apr-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24		
TC820	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25	4	19-Apr-26	22-Apr-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25		
TC830	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26	4	06-May-26	09-May-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26		
TC840	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27	4	17-May-26	20-May-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27		
TC850	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP28	4	11-Jun-26	14-Jun-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP28		
TC860	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP29	4	24-Jun-26	27-Jun-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP29		
TC870	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP30	4	28-Jun-26	01-Jul-26	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP30		
<b>EB TSS - Plant Demobilisation</b>		24	23-May-26	15-Jun-26			
<b>Corbel Gantry Dismantling</b>		7	09-Jun-26	15-Jun-26			
TC250	EB - TBM Tunnel - Corbel Gantry & Formwork dismantling	7	09-Jun-26	15-Jun-26		EB - TBM Tunnel - Corbel Gantry & Formwork dismantling	

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Apr26-Jun26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
<b>Monorail Dismantling</b>							
TC0080	EB TBM Tunnel - Monorail Removal for final dismantling	7	23-May-26	30-May-26			EB TBM Tunnel - Monorail Removal for final dismantling
<b>08 CKL Tunnel &amp; End Wall Transition</b>							
<b>Eastbound (EB)</b>							
<b>EB CKL - After TBM breakthrough</b>							
<b>EB Remaining Civil Works Summary</b>							
TA1371	Summary - EB Remaining Civil Work (TB1000 to TC11690)	65	06-May-26	09-Jul-26			
<b>Eastbound (EB) Final Civil Works</b>							
<b>Service Gallery</b>							
TB1000	EB - Concrete Breaking & Temp fill removal	5	06-May-26	11-May-26			EB - Concrete Breaking & Temp fill removal
TB1020	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing	9	11-May-26	20-May-26			EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing
TB1040	EB - Drainage & Road Slab for Precast & In-situ SG	2	20-May-26	22-May-26			EB - Drainage & Road Slab for Precast & In-situ SG
<b>End Wall Civil &amp; Structure Works</b>							
TB1010	EB - Preparation for Endwall Construction	2	11-May-26	13-May-26			EB - Preparation for Endwall Construction
TB1030	EB - End Wall Kicker & Wall	18	13-May-26	31-May-26			EB - End Wall Kicker & Wall
TB1060	EB - End Wall - Corbel	5	04-Jun-26	08-Jun-26			EB - End Wall - Corbel
TB1080	EB - End Wall Parapet & Temporary L-frame Construction	3	09-Jun-26	11-Jun-26			EB - End Wall Parapet & Temporary L-frame
TB1390	EB - End Wall Crown Falsework/Formwork Erection	10	12-Jun-26	21-Jun-26			EB - End Wall Crown
TB1160	EB- TSS/CKL End Wall E&M Bracket	3	22-Jun-26	24-Jun-26			EB- TSS/C
TB1400	EB - End Wall Crown Concreting & Falsework Dismantling	5	22-Jun-26	26-Jun-26			EB - E
<b>OHVD</b>							
TB1050	EB D&Br - OHVD Preparation	4	22-May-26	26-May-26			EB D&Br - OHVD Preparation
TB1070	EB D&Br - Type A OHVD (2 bay)	5	26-May-26	31-May-26			EB D&Br - Type A OHVD (2 bay)
TB1130	EB D&Br - Type A OHVD (Last 2 bays)	4	31-May-26	04-Jun-26			EB D&Br - Type A OHVD (Last 2 bays)
TB1170	EB D&Br - Type A OHVD Formwork Dismantling	6	04-Jun-26	10-Jun-26			EB D&Br - Type A OHVD Formwork Dismantling
<b>Barrier</b>							
TB1190	EB - Type A Dr&Br - Remaining Parapet	3	10-Jun-26	13-Jun-26			EB - Type A Dr&Br - Remaining Parapet
<b>E&amp;M Brackets &amp; Black paint</b>							
TB1360	EB - Defect Rectification and HyD inspection, Black paint	2	10-Jun-26	12-Jun-26			EB - Defect Rectification and HyD inspection
TB1370	EB - Type A Dr&Br - Remaining Bracket	3	13-Jun-26	16-Jun-26			EB - Type A Dr&Br - Remaining Bracket
<b>EB TSS Final OHVDs</b>							
TC400	EB TSS - OHVD Lifting Batch 1-3 (16 pcs)	7	27-Jun-26	03-Jul-26			
<b>EB CKL - TCSS Civil Provision</b>							
TB1210	EB - Type A Dr&Br - Remaining TCSS Civil Provision	3	16-Jun-26	19-Jun-26			EB - Type A Dr&Br - Remaining TCSS Civil Provision
<b>09 Cross Passages</b>							
<b>Cross Passages @ TSS &amp; CKL Tunnel (CP7 to CP33)</b>							
<b>CP25 by Mini TBM</b>							
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)	41	28-Feb-26 A	09-Apr-26			CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)
A8280	CP25 - E&M Installation	14	10-Apr-26	23-Apr-26			CP25 - E&M Installation
<b>CP26 by Mini TBM</b>							
A8270	CP26 - Internal & Collar Structure	103	24-Dec-25 A	05-Apr-26			CP26 - Internal & Collar Structure
A8370	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)	9	06-Apr-26	14-Apr-26			CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)
A8300	CP26 - E&M Installation	14	15-Apr-26	28-Apr-26			CP26 - E&M Installation
<b>CP27 by Mini TBM</b>							
A8290	CP27 - Internal & Collar Structure & ABWF (WB side)	16	28-Mar-26 A	12-Apr-26			CP27 - Internal & Collar Structure & ABWF (WB side)
A7992	CP27 - Final Cleaning before STP Dismantling	16	01-Apr-26	16-Apr-26			CP27 - Final Cleaning before STP Dismantling
A8350	CP27 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)	9	13-Apr-26	21-Apr-26			CP27 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)
A229451100	CP27 - Internal & Collar Structure & ABWF (EB side)	20	13-Apr-26	02-May-26			CP27 - Internal & Collar Structure & ABWF (EB side)
A8360	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)	9	17-May-26	25-May-26			CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)
A8310	CP27 - E&M Installation	14	26-May-26	08-Jun-26			CP27 - E&M Installation
<b>CP28 by D&amp;Br</b>							
		63	01-Apr-26	02-Jun-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Apr26-Jun26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
TD1320	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	01-Apr-26	09-Apr-26	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
TD1510	CP28 - Remaining Collar/Lining structure (EB side)	24	01-Apr-26	24-Apr-26	CP28 - Remaining Collar/Lining structure (EB side)		
TD1340	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	11-May-26	19-May-26	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, Black Paint & E&M Brackets) (subj.		
TD1300	CP28 - E&M Installation	14	20-May-26	02-Jun-26	CP28 - E&M Installation		
<b>CP29 by D&amp;Br</b>		76	24-Mar-26 A	07-Jun-26			
TD1540	CP29 - WB Upper Collar Construction	16	24-Mar-26 A	08-Apr-26	CP29 - WB Upper Collar Construction		
TD1460	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	09-Apr-26	17-Apr-26	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
TD1500	CP29 - Remaining Collar/Lining structure (EB side)	21	09-Apr-26	29-Apr-26	CP29 - Remaining Collar/Lining structure (EB side)		
TD1470	CP29 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	16-May-26	24-May-26	CP29 - EB Remaining Civil Work at Special Segment (Fireboard, Black Paint & E&M Bra		
TD1390	CP29 - E&M Installation	14	25-May-26	07-Jun-26	CP29 - E&M Installation		
<b>CP30 Remaining Works</b>		21	01-Apr-26	21-Apr-26			
<b>CP30 remaining works</b>		21	01-Apr-26	21-Apr-26			
TD1190	CP30 - WB Tym Remaining Civil Works (Blackpaint, E&M Bracket)	9	01-Apr-26	09-Apr-26	CP30 - WB Tym Remaining Civil Works (Blackpaint, E&M Bracket)		
TD1210	CP30 - E&M Installation	12	10-Apr-26	21-Apr-26	CP30 - E&M Installation		
<b>CP31 Remaining Works</b>		16	28-Mar-26 A	12-Apr-26			
<b>CP31 remaining works</b>		16	28-Mar-26 A	12-Apr-26			
TD1270	CP31 - WB Tym Remaining Civil Works (Blackpaint, E&M Bracket)	4	28-Mar-26 A	31-Mar-26 A	CP31 - WB Tym Remaining Civil Works (Blackpaint, E&M Bracket)		
TD1240	CP31 - E&M Installation	12	01-Apr-26	12-Apr-26	CP31 - E&M Installation		
<b>10 East Ventilation Building - EVB</b>		213	08-Dec-25 A	08-Jul-26			
<b>EVB Remaining Works (TBC)</b>		114	08-Dec-25 A	31-Mar-26 A			
<b>Landscape works</b>		114	08-Dec-25 A	31-Mar-26 A			
EVB1655	EVB - Hard Landscape - Below G/F	114	08-Dec-25 A	31-Mar-26 A	EVB - Hard Landscape - Below G/F		
<b>VO - Recovery Vehicle Base (RVB) Construction</b>		164	26-Jan-26 A	08-Jul-26			
EVB1810	RVB - Rock Excavation & Site Formation	101	26-Jan-26 A	06-May-26	RVB - Rock Excavation & Site Formation		
EVB1685	RVB - Footings Construction	23	07-May-26	29-May-26	RVB - Footings Construction		
EVB1715	RVB - Structural Works and Canopy	40	30-May-26	08-Jul-26			
<b>11 Tunnel E&amp;M Installation</b>		112	01-Apr-26 A	21-Jul-26			
<b>WB - E&amp;M Works</b>		87	01-Apr-26 A	26-Jun-26			
<b>WB - HV Cabling &amp; HV Power On</b>		30	22-Apr-26	21-May-26			
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	22-Apr-26	09-May-26	WB Tunnel - Permanent HV Cable laying (Final Section)		
TE1220	WB Tunnel - Final HV Power On Change Over	12	10-May-26	21-May-26	WB Tunnel - Final HV Power On Change Over		
<b>WB - LV Cabling &amp; LV Power On</b>		66	22-Apr-26	26-Jun-26			
E&MC1200	WB TSS - CP21.5-EVB E&M installation (Final Stage subject to La	60	22-Apr-26	20-Jun-26	WB TSS - CP21.5-E		
E&MC1170	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP2	30	22-Apr-26	21-May-26	WB TSS - CP19-21.5 E&M installation (Final Stage subject to CP27-28 available)		
E&MC1190	WB SUS to CP2 - E&M Installation (Final Stage) (subj. to temp. ve	30	27-May-26	26-Jun-26	WB SU		
<b>WB - Below Road Level E&amp;M Installation</b>		18	01-Apr-26 A	18-Apr-26			
<b>MiMEP</b>		18	01-Apr-26	18-Apr-26			
TF070	WB TSS - Service Gallery E&M Installation	18	01-Apr-26	18-Apr-26	WB TSS - Service Gallery E&M Installation		
<b>FS Control Room</b>		15	01-Apr-26 A	15-Apr-26			
TC950	WB TSS - FS Control Room E&M Installation	15	01-Apr-26 A	15-Apr-26	WB TSS - FS Control Room E&M Installation		
<b>EB - E&amp;M Works</b>		98	15-Apr-26	21-Jul-26			
<b>EB - HV Cabling &amp; HV Power On</b>		11	13-Jun-26	24-Jun-26			
TE1190	EB Tunnel - Permanent HV Cable laying (Final Section)	8	13-Jun-26	21-Jun-26	EB Tunnel - Perma		
TE230	EB Tunnel - Final HV Power On Change Over	3	21-Jun-26	24-Jun-26	EB Tunnel -		
<b>EB - LV Cabling &amp; LV Power On</b>		98	15-Apr-26	21-Jul-26			
E&MC1100	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-:	30	15-Apr-26	14-May-26	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)		
E&MC1150	EB SUS to CP2 - E&M Installation (Final Stage) (subj. to temp. ver	30	27-May-26	26-Jun-26	EB SU		
E&MC1120	EB TSS - CP19-21.5 - E&M installation (Final Stage subject to CP.	25	27-Jun-26	21-Jul-26			
<b>EB - Below Road Level E&amp;M Installation</b>		70	22-Apr-26	30-Jun-26			
<b>MiMEP</b>		12	06-Jun-26	18-Jun-26			
TE180	EB TSS - Service Gallery MiMEP Connect CP28	6	06-Jun-26	12-Jun-26	EB TSS - Service Gallery MiMEP Connect		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Apr26-Jun26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
TE210	EB TSS - Service Gallery MiMEP Connect R1061	6	12-Jun-26	18-Jun-26			EB TSS - Service Gallery M
<b>FS Room</b>		28	22-Apr-26	19-May-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	22-Apr-26	19-May-26	EB TBM Tunnel - FS Control Room E&M Installation		
<b>Low Point Sump</b>		24	07-Jun-26	30-Jun-26			
TE190	EB TSS - Low Point Sump installation CP27	14	07-Jun-26	20-Jun-26			EB TSS - Low Point
TE250	EB TSS - Low Point Sump T&C CP27	6	24-Jun-26	30-Jun-26			
<b>12 Projectwide Installation by Others (TCSS/MNO/FNO)</b>		568	20-Jan-25 A	10-Aug-26			
<b>TCSS Tunnel Installation</b>		478	20-Jan-25 A	12-May-26			
<b>WB - TCSS Installation</b>		478	20-Jan-25 A	12-May-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	478	20-Jan-25 A	12-May-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	472	20-Jan-25 A	06-May-26	WB - TBM Tunnel - TCSS Signage Installation		
<b>FNO (Fixed Network Operator)</b>		132	01-Apr-26	10-Aug-26			
FNO1030	FNO Cable Containment Installation at WVB	29	01-Apr-26*	29-Apr-26	FNO Cable Containment Installation at WVB		
FNO1000	FNO Cable Containment Installation at EVB	29	30-Apr-26	28-May-26	FNO Cable Containment Installation at EVB		
FNO1040	FNO Cable Laying at WVB	29	30-Apr-26	28-May-26	FNO Cable Laying at WVB		
FNO1010	FNO Cable Containment Installation at WB	29	29-May-26	26-Jun-26	FNO Cable Containment Installation at WB		
FNO1050	FNO Cable Laying at EVB	29	29-May-26	26-Jun-26	FNO Cable Laying at EVB		
FNO1020	FNO Cable Containment Installation at EB	29	27-Jun-26	25-Jul-26	FNO Cable Containment Installation at EB		
FNO1060	FNO Cable Laying at WB & EB	45	27-Jun-26	10-Aug-26	FNO Cable Laying at WB & EB		
<b>MNO (Mobile Network Operator)</b>		135	15-Mar-26 A	27-Jul-26			
MNO1000	MNO - WB & EB Cable Containment Installation + Cable Pulling W	75	15-Mar-26 A	28-May-26	MNO - WB & EB Cable Containment Installation + Cable Pulling WVB-CP19		
MNO1010	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	29-May-26	27-Jun-26	MNO - WB & EB Cable Containment Installation + Cable Pulling at		
MNO1020	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	28-Jun-26	27-Jul-26	MNO - WB & EB Cable Containment Installation + Cable Pulling at		
<b>13 Projectwide Testing and Commissioning</b>		184	25-Feb-26 A	27-Aug-26			
<b>FS Water</b>		69	13-Jun-26	21-Aug-26			
FSW	FS Water - Final FS Water Pipe Connection (after last parapet ava	9	13-Jun-26	22-Jun-26			FS Water - Final
FSW10	FS Water - WWO 46 - Part IV Submission	0		22-Jun-26			FS Water - WWO
FSW20	FS Water - WSD Pipeline Inspection	60	22-Jun-26	21-Aug-26			
<b>Early E&amp;M T&amp;C (Level 1-Level 2 Testing)</b>		184	25-Feb-26 A	27-Aug-26			
<b>Westbound</b>		152	25-Feb-26 A	26-Jul-26			
ET&C1010	WB- Tunnel Lighting Functional Test	112	25-Feb-26 A	16-Jun-26	WB- Tunnel Lighting Functiona		
ET&C1020	WB- Cable Insulation Test	93	01-Apr-26*	02-Jul-26	WB- Cable Insulation Test		
ET&C1040	WB- AFA System Functional Test	109	09-Apr-26*	26-Jul-26	WB- AFA System Functional Test		
ET&C1050	WB- AQMS/CMCS Point to Point Test	40	28-Apr-26*	06-Jun-26	WB- AQMS/CMCS Point to Point Test		
ET&C1030	WB- Fire Hydrant Pump Functional Test	15	15-Jun-26*	29-Jun-26	WB- Fire Hydrant Pump Functional Test		
<b>Eastbound</b>		118	02-May-26	27-Aug-26			
ET&C1070	EB- Tunnel Lighting Functional Test	115	02-May-26*	24-Aug-26	EB- Tunnel Lighting Functional Test		
ET&C1110	EB- AQMS/CMCS Point to Point Test	83	07-May-26*	28-Jul-26	EB- AQMS/CMCS Point to Point Test		
ET&C1100	EB- AFA System Functional Test	111	09-May-26*	27-Aug-26	EB- AFA System Functional Test		
ET&C1080	EB- Cable Insulation Test	83	30-May-26*	20-Aug-26	EB- Cable Insulation Test		
<b>Final E&amp;M T&amp;C (Level 3 Testing)</b>		21	29-Apr-26	19-May-26			
TF080	WB - Service Gallery MiMEP T&C	21	29-Apr-26	19-May-26	WB - Service Gallery MiMEP T&C		
<b>14 Projectwide Final Works</b>		158	13-Feb-26 A	20-Jul-26			
<b>Cladding</b>		158	13-Feb-26 A	20-Jul-26			
<b>Eastbound</b>		67	15-May-26	20-Jul-26			
<b>Typical Subframe &amp; Cladding</b>		67	15-May-26	20-Jul-26			
<b>EB CPS</b>		31	08-Jun-26	08-Jul-26			
VE10300	VE Panel - EB TSS CP16-19 (CPS) 300m	30	08-Jun-26	07-Jul-26	VE Panel - EB TSS CP16-19 (CPS) 300m		
VE10811	VE Panel - EB SUS (CPS) 400m (Phase 2, final closing after E&M	12	26-Jun-26	08-Jul-26	VE Panel - EB SUS (CPS) 400m (Phase 2, final closing after E&M		
<b>EB NCPS</b>		67	15-May-26	20-Jul-26			
VE10611	VE Panel - EB TSS CP18-19 (NCPS) 100m	24	15-May-26	07-Jun-26	VE Panel - EB TSS CP18-19 (NCPS) 100m		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Apr26-Jun26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Apr	May	Jun
VE10571	VE Panel - EB SUS (NCPS) 400m	24	26-Jun-26	20-Jul-26			
VE10581	VE Panel - EB LSCC to CP8 (NCPS) 250m	10	26-Jun-26	06-Jul-26			
<b>Westbound</b>		154	13-Feb-26 A	16-Jul-26			
<b>Typical Subframe &amp; Cladding</b>		154	13-Feb-26 A	16-Jul-26			
<b>WB CPS</b>		154	13-Feb-26 A	16-Jul-26			
VE10080	VE Panel - WB TSS CP16-19 (CPS) 300m	82	13-Feb-26 A	05-May-26	VE Panel - WB TSS CP16-19 (CPS) 300m		
VE10471	VE Panel - WB TSS CP19-21.5 (CPS) 250m	26	15-Jun-26	10-Jul-26			
VE10180	VE Panel - WB TSS CP21.5-EVB (CPS)	26	21-Jun-26	16-Jul-26			
VE10022	VE Panel - WB LSCC to CP7 (CPS) 150m	10	26-Jun-26	06-Jul-26			
VE10801	VE Panel - WB SUS (CPS) 400m (Phase 2, final closing after E&M)	12	26-Jun-26	08-Jul-26			
<b>WB NCPS</b>		56	22-May-26	16-Jul-26			
VE10731	VE Panel - WB TSS CP19-21.5 (NCPS) 250m	24	22-May-26*	14-Jun-26			VE Panel - WB TSS CP19-21.5 (NCPS)
VE10771	VE Panel - WB TSS CP21.5-EVB (NCPS)	26	21-Jun-26	16-Jul-26			
<b>Pavement</b>		92	15-Apr-26	15-Jul-26			
<b>Westbound (SUS to CKL)</b>		21	22-May-26	11-Jun-26			
PAV10020	Pavement - WB Initial Layers TSS CP16 to CKL (include EVB RL)	21	22-May-26	11-Jun-26			Pavement - WB Initial Layers TSS CP16 to CKL
<b>Eastbound (SUS to CKL)</b>		53	23-May-26	15-Jul-26			
PAV10050	Pavement - EB Initial Layers TSS LSCC/CP7 to CP17	21	23-May-26	13-Jun-26			Pavement - EB Initial Layers TSS LSCC/CP7 to CP17
PAV10040	Pavement - EB Initial Layers SUS to LSCC	7	27-May-26	03-Jun-26			Pavement - EB Initial Layers SUS to LSCC
PAV10070	Pavement - EB Initial Layers TSS CP17 to CKL (include Branch T)	21	24-Jun-26	15-Jul-26			
<b>TKOLTT Interchange (Top Layer Only)</b>		42	15-Apr-26	26-May-26			
PAV30000	Pavement - TKOLTT Interchange Top Layer (subject to resource)	42	15-Apr-26*	26-May-26	Pavement - TKOLTT Interchange Top Layer (subject to resource)		
<b>15 Projectwide Statutory Inspection and Handover</b>		0	06-May-26	06-May-26			
<b>Incentive Payment Milestones</b>		0	06-May-26	06-May-26			
IPM0011	M2 - TBM2 Dismantled	0		06-May-26	◆ M2 - TBM2 Dismantled		
<b>Infrastructure Works</b>		0	21-Apr-26	21-Apr-26			
<b>10 Lam Chak Street / Kai Hing Road Modification</b>		0	21-Apr-26	21-Apr-26			
<b>LCS/KHR Modification (KD-19)</b>		0	21-Apr-26	21-Apr-26			
<b>Stage 2 Works - New Roundabout</b>		0	21-Apr-26	21-Apr-26			
LCS10018	Area made available for Roundabout construction after LSCC backfill	0		21-Apr-26	◆ Area made available for Roundabout construction after LSCC backfill		
<b>Outstanding Works</b>		1591	19-Feb-23 A	28-Jun-27			
<b>Site Demobilization</b>		123	01-Apr-26	31-Aug-26			
<b>Temporary CLP 132kV Substation</b>		123	01-Apr-26	31-Aug-26			
CLP1010	Cabling laying and connection at Lam Chak Street	123	01-Apr-26	31-Aug-26	Cabling laying and connection at Lam Chak Street		
<b>Slurry Treatment Plant</b>		72	17-Apr-26	14-Jul-26			
STP1000	Slurry Treatment Plant - Dismantling	48	17-Apr-26	13-Jun-26	Slurry Treatment Plant - Dismantling		
STP1010	Slurry Treatment Plant Area - Site clearance	24	15-Jun-26	14-Jul-26			
<b>Barging Point at Portion P</b>		30	15-Jun-26	21-Jul-26			
BP1000	Barging Point - Dismantling	30	15-Jun-26	21-Jul-26			
<b>Maintenance Period</b>		1591	19-Feb-23 A	28-Jun-27			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Apr26-Jun26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
<b>Trunk Road T2 - Traffic Control &amp; Surveillance System &amp; Associated Works</b>													
<b>Access Dates</b>													
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0					18-Mar-26						
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0					18-Mar-26						
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Apr-26		30-Jun-25								
AC1040	Underpass S21	0	01-Apr-26		30-Dec-24								
AC1090d	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Service Gallery) - WB	0	01-Apr-26		28-Nov-24								
AC1120	Portion 2 - LS - CKL Final Connection (Road Level) - WB	0	01-Apr-26		25-Sep-24								
AC1120a	Portion 2 - LS - CKL Final Connection (Service Gallery) - WB	0	01-Apr-26		01-Mar-25								
AC1010d	Portion 2 - LSCC to CP7 (VSLS Signage Anchors & Niche Cabinet) - EB & WB	0	16-Apr-26		28-Jan-25								
AC1080a	Portion 2 - LS - CKL Tunnel CP21 to CP26 (Road Level) - EB	0	30-Apr-26		22-Sep-25								
AC1090c	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Road Level) - WB	0	02-May-26		27-Aug-24								
AC1080b	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Service Gallery) - EB	0	26-Jun-26		24-Jan-25								
AC1090a	Portion 2 - LS - CKL Tunnel CP26 to CP29 (Road Level) - EB	0	26-Jun-26		06-Sep-24								
AC1090b	Portion 2 - LS - CKL Tunnel CP26 to CP29 (Service Gallery) - EB	0	26-Jun-26		31-Dec-24								
<b>Milestones of Contract T2</b>													
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Apr-26	01-Apr-26	27-Mar-25	27-Mar-25							
<b>Summary by Cost Center</b>													
<b>Cost Center B - Central System</b>													
SC1090	SAT Plan Submission & Approval for Central System	78	01-Apr-26	12-May-26	16-Aug-24	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	01-Apr-26	15-Apr-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
<b>Cost Center C - Traffic Control Devices</b>													
SC1210	Site Installation of Traffic Control Devices	166	01-Apr-26	07-Sep-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	01-Apr-26	13-Jul-26	30-Dec-24	11-Apr-25			DS3540: SS				
SC1230	SCT of Traffic Control Devices	151	27-Jun-26	24-Dec-26	15-Apr-25	21-May-25			TC1410: SS				
<b>Cost Center D - Communication System</b>													
SC1330	Site Installation of Communication System	30	01-Apr-26	14-May-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
<b>Cost Center E - CCTV System</b>													
SC1480	SAT Plan Submission & Approval for CCTV System	0	01-Apr-26	01-Apr-26	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	01-Apr-26	07-Sep-26	31-Mar-25	30-Jan-26	31-Mar-25		SW1060: SS, SW1940: SS				
<b>Cost Center F - PABX System</b>													
SC1590	Site Installation of PABX System	120	01-Apr-26	23-Jul-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	198	13-Apr-26	07-Dec-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
<b>Cost Center G - ET System</b>													
SC1720	Site Installation of ET System	74	01-Apr-26	21-Sep-26	02-Jan-25	06-Feb-25	02-Jan-25		SW2340: SS				
<b>Cost Center H - PA System</b>													
SC1860	Site Installation of PA System	130	01-Apr-26	10-Jul-26	01-Nov-24	26-Nov-25	01-Nov-24		SW2370: SS, SW3170: FF				
<b>Cost Center I - Radio System</b>													
SC1990	Site Installation of Radio System	106	01-Apr-26	30-Jul-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
SC2010	SCT of Radio System	145	29-May-26	19-Nov-26	17-Mar-25	21-May-25			TC1400: SS				
<b>Cost Center J - Detection System</b>													
		156	01-Apr-26	08-Sep-26	17-Jan-25	16-Apr-25	31-Mar-25						

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SC2120	Site Installation of Detection System	156	01-Apr-26	08-Sep-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	01-Apr-26	12-May-26	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				
<b>Cost Center K - Manual Fallback System</b>		284	01-Apr-26	12-May-26	01-Aug-24	30-Sep-25	01-Aug-24						
SC2240	Site Installation of Manual Fallback System	0	01-Apr-26	07-May-26	01-Aug-24	30-Sep-25	01-Aug-24		EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	01-Apr-26	12-May-26	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
<b>Cost Center L - Speed Enforcement System</b>		407	01-Apr-26	05-Nov-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	01-Apr-26	12-May-26	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2400	SCT of Speed Enforcement System	102	01-Apr-26	05-Nov-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
SC2390	Site Installation of Speed Enforcement System	132	01-Apr-26	07-Sep-26	18-Oct-24	22-Mar-25			SW2330: SS				
<b>Cost Center M - Power Distribution System</b>		98	01-Apr-26	14-Sep-26	01-Apr-24	28-Feb-26	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	01-Apr-26	14-Sep-26	01-Apr-24	28-Feb-26	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
<b>Operation Facilities</b>		410	01-Apr-26	02-Jun-26	02-Jan-25	31-Oct-26	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	01-Apr-26	02-Jun-26	02-Jan-25	31-Oct-26	31-Dec-24		EM1120: FS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	01-Apr-26	12-May-26	11-Apr-25	11-Apr-25	02-Jan-26		DS3900: SS				
<b>Design &amp; Submissions</b>		304	01-Apr-26	01-Apr-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>FSP Submissions (42 Working Days after Commencement of FSP)</b>		304	01-Apr-26	01-Apr-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>FSP Batch 1 Submission</b>		304	01-Apr-26	01-Apr-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>Central System</b>		304	01-Apr-26	01-Apr-26	27-Aug-24	25-Jun-25	29-Aug-23						
<b>Traffic Plan Review &amp; Combine</b>		140	01-Apr-26	01-Apr-26	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	01-Apr-26	01-Apr-26	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
<b>IT Security Risk Assessment Plan</b>		30	01-Apr-26	01-Apr-26	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Apr-26	01-Apr-26	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
<b>Interface Coordination &amp; Integration with Other Parties</b>		72	01-Apr-26	27-Jun-26	06-Apr-24	03-Jul-24							
<b>Interfacing Coordination with T2</b>		72	01-Apr-26	27-Jun-26	06-Apr-24	03-Jul-24							
<b>Preliminary Interfacing Management Plan (PIMP)</b>		72	01-Apr-26	27-Jun-26	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	01-Apr-26	29-Apr-26	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	30-Apr-26	29-May-26	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	30-May-26	12-Jun-26	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	13-Jun-26	27-Jun-26	19-Jun-24	03-Jul-24			DS6910: FS				
<b>SAT Plan Submissions</b>		195	01-Apr-26	13-Jul-26	30-Dec-24	16-Apr-25	01-Oct-25						
<b>Central System</b>		145	01-Apr-26	12-May-26	03-Mar-25	11-Apr-25	01-Oct-25						
DS3520	Resubmission of SAT Plan for Central System	12	01-Apr-26	13-Apr-26	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	14-Apr-26	12-May-26	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
<b>Traffic Control Devices</b>		84	01-Apr-26	13-Jul-26	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Apr-26	29-Apr-26	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Apr-26	29-May-26	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	30-May-26	12-Jun-26	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	13-Jun-26	13-Jul-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
<b>CCTV System</b>		53	01-Apr-26	01-Apr-26	06-Mar-25	06-Mar-25	04-Feb-26						
DS9350	Resubmission of SAT Plan for CCTV System	12					04-Feb-26	03-Mar-26	DS9300: FS				
DS9360	Approval of SAT Plan for CCTV System	24	01-Apr-26	01-Apr-26	06-Mar-25	06-Mar-25	04-Mar-26		SC1480: FF, DS9350: FS				
<b>Radio System</b>		76	01-Apr-26	12-May-26	24-Feb-25	03-Apr-25	10-Jan-26						
DS9310	Resubmission of SAT Plan for Radio System	12	01-Apr-26	13-Apr-26	24-Feb-25	06-Mar-25	10-Jan-26		DS3810: FS				
DS9320	Approval of SAT Plan for Radio System	24	14-Apr-26	12-May-26	07-Mar-25	03-Apr-25			DS9310: FS, SC2000: FS				
<b>Detection System</b>		71	01-Apr-26	12-May-26	07-Mar-25	16-Apr-25	10-Feb-26						
DS3850	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					10-Feb-26	12-Mar-26	DS3840: FS				
DS9370	Resubmission of SAT Plan for Detection System	12	01-Apr-26	13-Apr-26	07-Mar-25	18-Mar-25	13-Mar-26		DS3850: FS				
DS9380	Approval of SAT Plan for Detection System	24	14-Apr-26	12-May-26	19-Mar-25	16-Apr-25			SC2130: FF, DS9370: FS				
<b>Manual Fallback Control System</b>		145	01-Apr-26	12-May-26	11-Jan-25	22-Feb-25	01-Oct-25						
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	01-Apr-26	13-Apr-26	11-Jan-25	22-Jan-25	01-Oct-25		DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	14-Apr-26	12-May-26	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
<b>Operation Facility</b>		44	01-Apr-26	12-May-26	03-Mar-25	11-Apr-25	24-Feb-26						
DS3920	Resubmission of SAT Plan for Operation Facility	12	01-Apr-26	13-Apr-26	03-Mar-25	13-Mar-25	24-Feb-26		DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	14-Apr-26	12-May-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
<b>Speed Enforcement System</b>		41	01-Apr-26	12-May-26	03-Mar-25	11-Apr-25	14-Feb-26						
DS9330	Resubmission of Reliability Test Plan for Speed Enforcement System	12	01-Apr-26	13-Apr-26	03-Mar-25	13-Mar-25	14-Feb-26		DS3970: FS				
DS9340	Approval of Reliability Test Plan for Speed Enforcement System	24	14-Apr-26	12-May-26	14-Mar-25	11-Apr-25			SC2380: FF, DS9330: FS				
<b>Route-wide Traffic Test Plan Submission</b>		201	01-Apr-26	15-May-26	15-Jul-25	26-Aug-25	27-Feb-26						
DS7520	Comment on the Route-wide Traffic Test Plan	24					27-Feb-26	18-Mar-26	DS7510: FS				
DS7530	Resubmit Route-wide Traffic Test Plan	24	01-Apr-26	16-Apr-26	15-Jul-25	29-Jul-25	19-Mar-26		DS7520: FS				
DS7540	Approval of Route-wide Traffic Test Plan	24	17-Apr-26	15-May-26	30-Jul-25	26-Aug-25			DS7530: FS				
<b>Training Document &amp; O&amp;M Manual Submission for T2/TKOLTT TCSS</b>		65	01-Apr-26	18-Jun-26	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	01-Apr-26	08-Apr-26	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	09-Apr-26	21-Apr-26	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	22-Apr-26	18-Jun-26	27-Jun-26	22-Aug-26			DS4010: FS				
<b>Site Installation and Testing &amp; Commissioning</b>		480	01-Apr-26	15-Sep-26	19-Jun-24	31-Oct-26	26-Dec-24						
<b>Portion 4 - TKO-LTT (LT Interchange)</b>		311	01-Apr-26	28-Jul-26	19-Jun-24	26-Aug-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	01-Apr-26	15-Apr-26	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	16-Apr-26	27-Apr-26	15-Aug-25	26-Aug-25	15-Jul-25		SW1020: FS				
<b>Installation Works</b>		311	01-Apr-26	28-Jul-26	19-Jun-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	01-Apr-26	30-May-26	26-Jun-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1050	Install Equipment Racks	24	01-Apr-26	30-May-26	19-Jun-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	01-Apr-26	30-May-26	03-Dec-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	01-Apr-26	30-May-26	20-Nov-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	01-Apr-26	30-May-26	05-Aug-24	02-Oct-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1090	Install Video Wall Equipment (Administration Building)	21	01-Apr-26	25-Apr-26	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68				
SW1130	Install VLSL	14	01-Apr-26	17-Apr-26	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	01-Apr-26	17-Apr-26	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1170	Install Manual Barriers	24	23-Apr-26	21-May-26	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1100	Install Server Equipment	36	01-Jun-26	14-Jul-26	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS				
SW1120	Install Equipment in Kiosk C	12	01-Jun-26	13-Jun-26	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS				
SW1160	Laying of Leaky Cable	48	01-Jun-26	28-Jul-26	23-Aug-24	21-Oct-24			SW1040: FS, SW1930: FS, SW1080: FS				
<b>Portion 1 - South Apron Up to SUS</b>		323	01-Apr-26	27-Jul-26	18-Nov-24	19-Jun-25	24-Mar-25						
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Apr-26	15-Apr-26	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	16-Apr-26	14-May-26	24-Dec-24	22-Jan-25	07-Apr-25		SW1210: FS				
<b>Installation Works</b>		275	01-Apr-26	29-May-26	18-Nov-24	08-Apr-25	24-Mar-25						
SW1230	Install Cable Containments - the 1st Section	48					24-Mar-25	28-Feb-26	SC2480: FF, DS6404: FS, DS6540: FS				
SW1260	Signal Cable Laying - the 1st Section	14					24-Mar-25	28-Feb-26	SW1230: SS				



■ Remaining Work    ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
31-Mar-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SW1270	Install Traffic Control Devices	36	01-Apr-26	16-May-26	07-Jan-25	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30				
SW1320	Install Cable Containments - the 2nd Section	24					04-Jul-25	28-Feb-26	SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS				
SW1350	Signal Cable Laying - the 2nd Section	54					04-Jul-25	28-Feb-26	SW1260: SS				
SW1280	Install Equipment in Kiosk F	12	01-Apr-26	15-Apr-26	01-Mar-25	14-Mar-25			SC1080: FF, SC1330: FF, DS4340: FS, DS4440: FS, SW1240: FS, SW1250: FS, SW1230: SS 24				
SW1330	Install Manual Barriers	18	01-Apr-26	22-Apr-26	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS				
SW1340	Laying of Leaky Cable	48	01-Apr-26	29-May-26	18-Nov-24	14-Jan-25			SW1320: SS 22				
SW1290	Install Radio Antenna	10	15-May-26	27-May-26	23-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1240: FS, SW1230: SS 24, DS9260: FS, SW1220: FS				
<b>Site Commissioning Test</b>		48	30-May-26	27-Jul-26	15-Jan-25	14-Mar-25							
TC1160	SCT of Power Distribution System	15	30-May-26	16-Jun-26	15-Jan-25	04-Feb-25			SC2500: FF, SW1340: FS, SW1350: FS, SW1320: FS, SW2060: FS, SW2070: FS, SW2050: FS, DS9040: FS				
TC1170	SCT of CCTV System	20	17-Jun-26	11-Jul-26	05-Feb-25	27-Feb-25			SC1500: FF, DS8940: FS, TC1160: FS, SW1240: FS, SW2010: FS				
TC1190	SCT of Detection System	24	29-Jun-26	27-Jul-26	15-Feb-25	14-Mar-25			TC1170: SS 9, SC2140: FF, SW1250: FS, DS3290: FS, DS9200: FS				
<b>Site Commissioning Test Report</b>		24	17-Jun-26	16-Jul-26	22-May-25	19-Jun-25							
DS4950	Submit Power Distribution System SCT Test Report	24	17-Jun-26	16-Jul-26	22-May-25	19-Jun-25			TC1160: FS				
<b>Portion 2 - Tunnel Section, Service Gallery, WVB &amp; EVB</b>		480	01-Apr-26	15-Sep-26	26-Aug-24	31-Oct-26	26-Dec-24						
<b>Tunnel Section</b>		480	01-Apr-26	15-Sep-26	26-Aug-24	21-May-25	26-Dec-24						
<b>Tunnel Section - CP7 to CP11</b>		439	01-Apr-26	15-Sep-26	06-Sep-24	21-May-25	15-Feb-25						
<b>East Bound</b>		396	01-Apr-26	27-Jul-26	08-Oct-24	21-May-25	05-Mar-25						
<b>CP Side</b>		290	01-Apr-26	27-Jul-26	18-Oct-24	21-May-25	23-Jun-25						
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Apr-26	30-May-26	11-Dec-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS				
SW2330	Install SEC Camera - CP7 to CP11	17	01-Apr-26	21-Apr-26	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS				
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Apr-26	26-Jun-26	01-Nov-24	24-Jan-25			SW2330: SS				
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Apr-26	26-Jun-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS				
SW2360	Install VLSL - CP7 to CP11	13	16-Apr-26	30-Apr-26	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-May-26	27-Jul-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS				
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	27-May-26	25-Jul-26	18-Mar-25	21-May-25			SW2330a: FF 24				
SW4060a1	TCSS Cabinet - Physical Inspection - CP7 to CP11	25	01-Jun-26	30-Jun-26	22-Feb-25	22-Mar-25			SW4060a: FS				
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	27-Jun-26	27-Jul-26	06-Mar-25	03-Apr-25			SW2340b: FS				
<b>OHVD</b>		330	01-Apr-26	30-Jun-26	08-Oct-24	22-Feb-25	05-Mar-25						
SW2350	Install Traffic Control Devices - CP7 to CP11	25	01-Apr-26	30-May-26	12-Dec-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS				
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Apr-26	30-Jun-26	08-Oct-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS				
SW4080	Install LCX Bracket - CP7 to CP11	25					02-Jun-25	30-Mar-26	AC1050b: SS				
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	01-Apr-26	07-May-26	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	01-Apr-26	07-May-26	12-Dec-24	17-Jan-25			SW2320a: FS				
SW4090	Install LCX Cable - CP7 to CP11	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4080: FS, SW4170: FS, SW4270: FS				
<b>Service Gallery</b>		<b>275</b>	<b>01-Apr-26</b>	<b>02-Jul-26</b>	<b>26-Nov-24</b>	<b>08-Mar-25</b>	<b>10-Jul-25</b>						
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94					10-Jul-25	30-Mar-26	SW2340a: FS, SW2340b: SS				
SW2390	Install LCX Bracket - CP7 to CP11	61					18-Aug-25	31-Mar-26	SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33				
SW2340e	ET - Physical Inspection - CP7 to CP11	25	01-Apr-26	30-Apr-26	26-Dec-24	24-Jan-25			SW2340d: FS				
SW2390a	Install LCX Cable - CP7 to CP11	61	01-Apr-26	13-Jun-26	26-Nov-24	20-Feb-25			SW2390: SS 25				
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	01-Apr-26	13-Jun-26	26-Nov-24	20-Feb-25			SW2390a: SS				
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	30-Apr-26	02-Jul-26	24-Dec-24	08-Mar-25			SW2390b: SS 24				
SW2390d	RAD Connection & SCT - CP7 to CP11	26	30-Apr-26	01-Jun-26	24-Dec-24	24-Jan-25			SW2390c: SS, SW4090: SS				
<b>West Bound</b>		<b>358</b>	<b>01-Apr-26</b>	<b>15-Sep-26</b>	<b>06-Sep-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>						
<b>CP Side</b>		<b>316</b>	<b>01-Apr-26</b>	<b>28-Jul-26</b>	<b>02-Oct-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>						
SW3240	Install ET (Road Level) - CP7 to CP11	16	01-Apr-26	18-May-26	09-Dec-24	24-Jan-25	15-Feb-25		AC1050j: SS				
SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Apr-26	30-May-26	13-Nov-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS				
SW3230	Install SEC Camera - CP7 to CP11	17	01-Apr-26	21-Apr-26	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS				
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Apr-26	26-Jun-26	02-Oct-24	24-Dec-24			SW3230: SS				
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Apr-26	26-Jun-26	02-Oct-24	24-Dec-24			SW3230a: SS				
SW3260	Install VLSL - CP7 to CP11	14	01-Apr-26	17-Apr-26	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Apr-26	26-Jun-26	16-Nov-24	22-Feb-25			SW3230a: SS				
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	27-May-26	25-Jul-26	10-Jan-25	22-Mar-25			SW3230a: FF 24				
SW4100b	TCSS Cabinet - Physical Inspection - CP7 to CP21	25	01-Jun-26	30-Jun-26	11-Jan-25	22-Feb-25			SW4100a: FS				
SW3240c	ET - Physical Inspection - CP7 to CP21	25	27-Jun-26	27-Jul-26	26-Dec-24	24-Jan-25			SW3240b: FS				
SW3260b	VLSL - Physical Inspection and Function Test - CP7 to CP21	26	27-Jun-26	28-Jul-26	16-Apr-25	21-May-25			SW3260a: FS				
<b>OHVD</b>		<b>80</b>	<b>01-Apr-26</b>	<b>08-Jul-26</b>	<b>06-Sep-24</b>	<b>24-Jan-25</b>							
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Apr-26	08-Jul-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS				
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Apr-26	08-Jul-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	01-Apr-26	04-Jul-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS				
SW4130	Install LCX Cable - CP7 to CP11	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4120: FS, SW4220: FS, SW4320: FS				
<b>Service Gallery</b>		<b>313</b>	<b>01-Apr-26</b>	<b>15-Sep-26</b>	<b>10-Sep-24</b>	<b>10-Mar-25</b>	<b>18-Aug-25</b>						
SW3290	Install LCX Bracket - CP7 to CP11	61					18-Aug-25	31-Mar-26	AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33				
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	01-Apr-26	30-Apr-26	26-Dec-24	24-Jan-25			SW3240d: FS				
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	01-Apr-26	13-Jun-26	10-Sep-24	22-Nov-24			SW3290: SS				
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	01-Apr-26	13-Jun-26	10-Sep-24	22-Nov-24			SW3290a: SS				
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	15-Jun-26	15-Sep-26	23-Nov-24	10-Mar-25			SW3290b: FS				
<b>Tunnel Section - CP11 to CP16</b>		<b>312</b>	<b>01-Apr-26</b>	<b>30-May-26</b>	<b>04-Oct-24</b>	<b>03-Mar-25</b>	<b>01-Apr-25</b>						
<b>East Bound</b>		<b>310</b>	<b>01-Apr-26</b>	<b>30-May-26</b>	<b>04-Oct-24</b>	<b>03-Mar-25</b>	<b>10-Apr-25</b>						
<b>CP Side</b>		<b>224</b>	<b>01-Apr-26</b>	<b>18-May-26</b>	<b>09-Dec-24</b>	<b>03-Mar-25</b>	<b>15-May-25</b>						
SW2480	Install ET (Road Level) - CP11 to CP16	16	01-Apr-26	18-May-26	09-Dec-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS				
SW4160	Install SEC Camera - CP11 to CP16	17	22-Apr-26	12-May-26	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS				
SW2420	Install VLSL - CP11 to CP16	12	02-May-26	15-May-26	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS				
<b>OHVD</b>		<b>299</b>	<b>01-Apr-26</b>	<b>30-May-26</b>	<b>04-Oct-24</b>	<b>24-Jan-25</b>	<b>10-Apr-25</b>						
SW2460	Install Traffic Control Devices - CP11 to CP16	23	01-Apr-26	30-May-26	04-Oct-24	30-Nov-24	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS				



■ Remaining Work ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
31-Mar-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SW4180	Install LCX Cable - CP11 to CP18	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4170: FS, SW4270: FS, SW4080: FS, SW4090: SS				
<b>West Bound</b>		309	01-Apr-26	30-May-26	09-Dec-24	03-Mar-25	01-Apr-25						
<b>CP Side</b>		205	01-Apr-26	18-May-26	09-Dec-24	03-Mar-25	15-May-25						
SW3360	Install ET (Road Level) - CP11 to CP16	16	01-Apr-26	18-May-26	09-Dec-24	24-Jan-25	15-May-25		SW3300: FS				
SW3330	Install VLSL - CP11 to CP16	12	17-Apr-26	30-Apr-26	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13				
SW4210	Install SEC Camera - CP11 to CP16	17	22-Apr-26	12-May-26	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS				
<b>OHVD</b>		301	01-Apr-26	30-May-26	12-Dec-24	22-Feb-25	01-Apr-25						
SW3370	Install Traffic Control Devices - CP11 to CP16	22	01-Apr-26	30-May-26	12-Dec-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS				
SW4230	Cable Test & Install LCX Cable - CP11 to CP18	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4220: FS, SW4320: FS, SW4120: FS, SW4130: SS				
<b>Tunnel Section - CP16 to CP21</b>		389	01-Apr-26	02-Jun-26	10-Sep-24	22-Mar-25	26-Dec-24						
<b>East Bound</b>		389	01-Apr-26	02-Jun-26	10-Sep-24	22-Mar-25	26-Dec-24						
<b>CP Side</b>		389	01-Apr-26	02-Jun-26	10-Sep-24	22-Mar-25	26-Dec-24						
SW2510	Install Cable Containment - CP16 to CP21	28	01-Apr-26	02-May-26	10-Sep-24	12-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS				
SW2590	Install ET (Road Level) - CP16 to CP21	70	01-Apr-26	18-May-26	09-Dec-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW4260	Install SEC Camera - CP16 to CP21	17	13-May-26	02-Jun-26	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS				
SW2520	Install VLSL - CP16 to CP21	14	16-May-26	02-Jun-26	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS				
<b>OHVD</b>		240	01-Apr-26	30-May-26	12-Dec-24	22-Feb-25	30-May-25						
SW2540	Install Traffic Control Devices - CP16 to CP21	31	01-Apr-26	30-May-26	12-Dec-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS				
SW4270	Install LCX Bracket - CP18 to CP21	26					30-Aug-25	30-Mar-26	SW4170: FS, AC1070b: SS				
SW4280	Install LCX Cable - CP18 to CP21	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4270: FS, SW4170: FS, SW4080: FS, SW4180: SS				
<b>West Bound</b>		302	01-Apr-26	02-Jun-26	27-Nov-24	22-Mar-25	30-May-25						
<b>CP Side</b>		220	01-Apr-26	02-Jun-26	09-Dec-24	22-Mar-25	07-Aug-25						
SW3470	Install ET (Road Level) - CP16 to CP21	70	01-Apr-26	18-May-26	09-Dec-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS				
SW3440	Install VLSL - CP16 to CP21	14	02-May-26	18-May-26	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS				
SW4310	Install SEC Camera - CP16 to CP21	17	13-May-26	02-Jun-26	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS				
<b>OHVD</b>		277	01-Apr-26	30-May-26	27-Nov-24	22-Feb-25	30-May-25						
SW3420	Install CCTV Camera - CP16 to CP21	23	01-Apr-26	30-May-26	27-Nov-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS				
SW3480	Install Traffic Control Devices - CP16 to CP21	31	01-Apr-26	30-May-26	12-Dec-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS				
SW4320	Install LCX Bracket - CP18 to CP21	26					30-Aug-25	30-Mar-26	AC1070b: SS				
SW4330	Install LCX Cable - CP18 to CP21	26	01-Apr-26	02-May-26	24-Dec-24	24-Jan-25			SW4320: FS, SW4220: FS, SW4120: FS, SW4130: SS				
<b>Tunnel Section - CP21 to CP26</b>		204	01-Apr-26	07-Jul-26	26-Aug-24	21-May-25	22-Sep-25						
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	30-Apr-26	30-Apr-26	26-Sep-24	26-Sep-24	22-Sep-25		AC1080a: SS				
SW2930	Rectify Civil Provision Defects by Others	6	02-May-26	06-May-26	14-Sep-24	19-Sep-24	25-Sep-25		SW2920: FS				
<b>East Bound</b>		54	02-May-26	07-Jul-26	20-Sep-24	21-May-25	15-Feb-26						
<b>East Bound - Tunnel Section - CP21 to CP24</b>		49	02-May-26	30-Jun-26	27-Sep-24	21-May-25	15-Feb-26						
SW3980	Install PA in Service Gallery	25					15-Feb-26	15-Mar-26	AC1080j: SS, SW4040a: SS				
SW4040a	Install ET (Service Gallery)	25					15-Feb-26	15-Mar-26	AC1080j: SS				
SW3960	Install Cable Containment (CP Side)	15	02-May-26	19-May-26	17-Dec-24	04-Jan-25			SW2920: FS				
SW3990	Install Traffic Control Devices	49	02-May-26	30-Jun-26	23-Dec-24	22-Feb-25			SW4000: SS				
SW4000	Install CCTV Camera	49	02-May-26	30-Jun-26	23-Dec-24	22-Feb-25			SW3960: SS, SW4040: SS				
SW4040	Install ET (Road Level)	37	02-May-26	15-Jun-26	27-Sep-24	11-Nov-24			SW1710a: FS 6, SW2920: FS				
SW3960a	Install Cable Containment (NCP Side)	15	20-May-26	06-Jun-26	21-Jan-25	10-Feb-25			SW3960: FS				



■ Remaining Work    ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
31-Mar-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SW3970	Install VLSL (CP Side)	11	20-May-26	02-Jun-26	25-Jan-25	10-Feb-25			SW3960: FS, SW3960: FF				
SW4010	Install PABX in Service Gallery	15	20-May-26	06-Jun-26	20-Mar-25	07-Apr-25			AC1080j: SS, SW4040a: SS, SW3960: FS				
SW4020	Install Radio System in Service Gallery	15	20-May-26	06-Jun-26	17-Jan-25	06-Feb-25			AC1080j: SS, SW4040a: SS, SW3960: FS				
SW4030	Install Detection Camera	11	20-May-26	02-Jun-26	06-Jan-25	17-Jan-25			SW3960: FS, SW4000: SS				
SW4050	Install SEC Camera	11	20-May-26	02-Jun-26	09-May-25	21-May-25			SW3960: FS				
SW3970a	Install VLSL (NCP Side)	11	08-Jun-26	20-Jun-26	11-Feb-25	22-Feb-25			SW3970: FS, SW3960a: FS				
<b>East Bound - Tunnel Section - CP24 to CP26</b>		<b>54</b>	<b>02-May-26</b>	<b>07-Jul-26</b>	<b>20-Sep-24</b>	<b>07-Apr-25</b>							
SW2700	Install GOFS (CP21 to CP26)	49	02-May-26	30-Jun-26	16-Jan-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2710: SS				
SW2710	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	49	02-May-26	30-Jun-26	27-Sep-24	25-Nov-24			SC2480: FF, SW4040: SS				
SW2710a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	49	02-May-26	30-Jun-26	27-Sep-24	25-Nov-24			SW2710: SS				
SW2600	Install Cable Containment (CP Side)	9	07-May-26	16-May-26	20-Sep-24	30-Sep-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
SW2600a	Install Cable Containment (NCP Side)	9	18-May-26	28-May-26	02-Oct-24	12-Oct-24			SW2600: FS				
SW2610	Install VLSL (CP Side)	7	18-May-26	26-May-26	07-Feb-25	14-Feb-25			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2600: FF				
SW2620	Install PA in Service Gallery	9	18-May-26	28-May-26	27-Feb-25	08-Mar-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, SW2680a: SS				
SW2630	Install Traffic Control Devices	7	18-May-26	26-May-26	15-Feb-25	22-Feb-25			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2640	Install CCTV Camera	7	18-May-26	26-May-26	24-Jan-25	04-Feb-25			SC1470: FF, DS4090: FS, DS6440: FS, SW2600: FS				
SW2670	Install Detection Camera	7	18-May-26	26-May-26	10-Jan-25	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2600: FS				
SW2680a	Install ET (Service Gallery)	4	18-May-26	21-May-26	03-Feb-25	06-Feb-25			DS6480: FS, SW2600: FS				
SW2690	Install SEC Camera	7	18-May-26	26-May-26	15-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS7410: FS, SW2600: FS, DS6300: FS				
SW2610a	Install VLSL (NCP Side)	7	29-May-26	05-Jun-26	15-Feb-25	22-Feb-25			SW2610: FS, SW2600a: FS				
SW2680	Install ET (Road Level)	4	29-May-26	02-Jun-26	03-Feb-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2600a: FS				
SW2650	Install PABX in Service Gallery	9	26-Jun-26	07-Jul-26	27-Mar-25	07-Apr-25			SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1080b: SS				
SW2660	Install Radio System in Service Gallery	9	26-Jun-26	07-Jul-26	24-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, AC1080b: SS, DS9260: FS				
<b>West Bound</b>		<b>61</b>	<b>01-Apr-26</b>	<b>13-Jun-26</b>	<b>26-Aug-24</b>	<b>28-Apr-25</b>	<b>25-Mar-26</b>						
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	01-Apr-26	03-Apr-26	26-Aug-24	28-Aug-24			AC1080c: SS				
SW3630	Rectify Civil Provision Defects by Others	6	06-Apr-26	11-Apr-26	29-Aug-24	04-Sep-24			SW3620: FS				
<b>West Bound - Tunnel Section - CP21 to CP24</b>		<b>43</b>	<b>01-Apr-26</b>	<b>22-May-26</b>	<b>05-Sep-24</b>	<b>07-Apr-25</b>							
SW3540	Install PA in Service Gallery	15	01-Apr-26	18-Apr-26	20-Feb-25	08-Mar-25			AC1080e: SS				
SW3550	Install PABX in Service Gallery	15	01-Apr-26	18-Apr-26	20-Mar-25	07-Apr-25			AC1080e: SS				
SW3560	Install ET (Road Level)	8	01-Apr-26	10-Apr-26	25-Jan-25	06-Feb-25			AC1080i: SS				
SW3560a	Install ET (Service Gallery)	8	01-Apr-26	10-Apr-26	25-Jan-25	06-Feb-25			AC1080e: SS				
SW3580	Install Radio System in Service Gallery	15	01-Apr-26	18-Apr-26	17-Jan-25	06-Feb-25			AC1080e: SS				
SW3500	Install Cable Containment (CP Side)	15	13-Apr-26	29-Apr-26	05-Sep-24	23-Sep-24			SW3630: FS				
SW3530	Install VLSL (CP Side)	11	27-Apr-26	09-May-26	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS				
SW3500a	Install Cable Containment (NCP Side)	15	30-Apr-26	18-May-26	24-Sep-24	12-Oct-24			SW3500: FS				
SW3510	Install CCTV Camera	11	30-Apr-26	13-May-26	20-Jan-25	04-Feb-25			SW3500: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SW3520	Install Detection Camera	11	30-Apr-26	13-May-26	06-Jan-25	17-Jan-25			SW3500: FS				
SW3590	Install SEC Camera	11	30-Apr-26	13-May-26	11-Mar-25	22-Mar-25			SW3500: FS				
SW3570	Install Traffic Control Devices	11	05-May-26	16-May-26	11-Feb-25	22-Feb-25			SW3500: SS 18, SW3500: FS				
SW3530a	Install VLSL (NCP Side)	11	11-May-26	22-May-26	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS				
<b>West Bound - Tunnel Section - CP24 to CP26</b>		<b>61</b>	<b>01-Apr-26</b>	<b>13-Jun-26</b>	<b>16-Sep-24</b>	<b>28-Apr-25</b>	<b>25-Mar-26</b>						
SW3680	Install PA in Service Gallery	49	01-Apr-26	08-Apr-26	03-Mar-25	08-Mar-25	25-Mar-26		AC1080g: SS, SW3700a: SS				
SW3700a	Install ET (Service Gallery)	49	01-Apr-26	08-Apr-26	24-Jan-25	03-Feb-25	25-Mar-26		AC1080g: SS				
SW3650	Install CCTV Camera	49	01-Apr-26	30-May-26	26-Sep-24	23-Nov-24			SW3620: SS				
SW3690	Install PABX in Service Gallery	9	01-Apr-26	11-Apr-26	27-Mar-25	07-Apr-25			AC1080g: SS, SW3700a: SS				
SW3710	Install Traffic Control Devices	49	01-Apr-26	30-May-26	26-Sep-24	23-Nov-24			SW3650: SS				
SW3720	Install Radio System in Service Gallery	9	01-Apr-26	11-Apr-26	24-Jan-25	06-Feb-25			AC1080g: SS, SW3700a: SS				
SW3640	Install Cable Containment (CP Side)	9	06-Apr-26	15-Apr-26	16-Sep-24	26-Sep-24			AC1080f: SS 18				
SW3700	Install ET (Road Level)	38	15-Apr-26	30-May-26	19-Dec-24	06-Feb-25			SW3640: SS 8				
SW3740	Install GOFS (CP21 to CP26)	50	15-Apr-26	13-Jun-26	28-Feb-25	28-Apr-25			SW3750: SS, SW3640: SS				
SW3750	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	50	15-Apr-26	13-Jun-26	26-Sep-24	25-Nov-24			SW3640: SS 8, SW3710: SS				
SW3750a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	50	15-Apr-26	13-Jun-26	26-Sep-24	25-Nov-24			SW3750: SS				
SW3640a	Install Cable Containment (NCP Side)	9	16-Apr-26	25-Apr-26	02-Oct-24	12-Oct-24			SW3640: FS				
SW3660	Install Detection Camera	7	16-Apr-26	23-Apr-26	10-Jan-25	17-Jan-25			SW3640: FS, SW3650: SS				
SW3730	Install SEC Camera	7	16-Apr-26	23-Apr-26	15-Mar-25	22-Mar-25			SW3640: FS				
SW3670	Install VLSL (CP Side)	7	20-Apr-26	27-Apr-26	07-Feb-25	14-Feb-25			SW3640: SS 12				
SW3670a	Install VLSL (NCP Side)	7	28-Apr-26	06-May-26	15-Feb-25	22-Feb-25			SW3640a: FS, SW3670: FS				
<b>Tunnel Section - CP26 to CP32</b>		<b>84</b>	<b>01-Apr-26</b>	<b>13-Jul-26</b>	<b>27-Aug-24</b>	<b>22-Mar-25</b>							
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	26-Jun-26	26-Jun-26	06-Sep-24	06-Sep-24			AC1090a: SS				
SW2950	Rectify Civil Provision Defects by Others	4	27-Jun-26	02-Jul-26	07-Sep-24	11-Sep-24			SW2940: FS				
<b>East Bound</b>		<b>84</b>	<b>01-Apr-26</b>	<b>13-Jul-26</b>	<b>07-Sep-24</b>	<b>06-Feb-25</b>							
<b>East Bound - Tunnel Section - CP26 to CP29</b>		<b>14</b>	<b>26-Jun-26</b>	<b>13-Jul-26</b>	<b>07-Sep-24</b>	<b>06-Feb-25</b>							
SW2720	Install Cable Containment (CP Side)	14	26-Jun-26	13-Jul-26	07-Sep-24	24-Sep-24			SC2480: FF, DS6404: FS, DS6540: FS, AC1090a: SS				
SW2740	Install PA in Service Gallery	12	26-Jun-26	10-Jul-26	31-Dec-24	14-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090b: SS				
SW2820a	Install ET (Service Gallery)	8	26-Jun-26	06-Jul-26	25-Jan-25	06-Feb-25			AC1090b: SS				
<b>East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)</b>		<b>26</b>	<b>01-Apr-26</b>	<b>02-May-26</b>	<b>04-Jan-25</b>	<b>06-Feb-25</b>							
SW2740a	Install PA in Service Gallery	10	01-Apr-26	13-Apr-26	04-Jan-25	15-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
SW2820c	Install ET (Service Gallery)	6	01-Apr-26	08-Apr-26	28-Jan-25	06-Feb-25			AC1090f: SS				
SW2770a	Install PABX in Service Gallery	11	13-Apr-26	24-Apr-26	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
SW2800a	Install Radio System in Service Gallery	11	20-Apr-26	02-May-26	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
<b>West Bound</b>		<b>73</b>	<b>01-Apr-26</b>	<b>29-Jun-26</b>	<b>27-Aug-24</b>	<b>22-Mar-25</b>							
<b>West Bound - Tunnel Section - CP26 to CP30</b>		<b>67</b>	<b>09-Apr-26</b>	<b>29-Jun-26</b>	<b>27-Aug-24</b>	<b>22-Mar-25</b>							
SW3800	Install PA in Service Gallery	13	09-Apr-26	23-Apr-26	06-Dec-24	20-Dec-24			AC1090d: SS, SW3820a: SS				
SW3820a	Install ET (Service Gallery)	13	09-Apr-26	23-Apr-26	06-Dec-24	20-Dec-24			AC1090d: SS 8				
SW3810	Install PABX in Service Gallery	18	24-Apr-26	15-May-26	21-Dec-24	13-Jan-25			AC1090d: SS, SW3800: FS				
SW3760	Install Cable Containment (CP Side)	19	02-May-26	23-May-26	27-Aug-24	17-Sep-24			AC1090c: SS				
SW3770	Install CCTV Camera	18	04-May-26	23-May-26	22-Oct-24	11-Nov-24			AC1090c: SS 1				
SW3830	Install Traffic Control Devices	18	04-May-26	23-May-26	03-Feb-25	22-Feb-25			SW3770: SS				
SW3820	Install ET (Road Level)	17	11-May-26	30-May-26	22-Oct-24	09-Nov-24			SW3760: SS 7				
SW3870	Signal Cable Laying and Termination (CP26 to CP30) (CP Side)	30	11-May-26	15-Jun-26	22-Oct-24	25-Nov-24			SW3760: SS, SW3770: SS, SW3820: SS				
SW3870a	Signal Cable Laying and Termination (CP26 to CP30) (NCP Side)	30	11-May-26	15-Jun-26	22-Oct-24	25-Nov-24			SW3870: SS				



**GTECH Services (Hong Kong) Limited**

■ Remaining Work   
 ■ Critical Activity   
 ■ Actual Work   
 ◆ Milestone

Date	Revision	Checked	Approved
31-Mar-26	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SW3890	Laying of Leaky Cable	30	11-May-26	15-Jun-26	30-Dec-24	06-Feb-25			SW3870: SS				
SW3840	Install Radio System in Service Gallery	18	16-May-26	06-Jun-26	14-Jan-25	06-Feb-25			AC1090d: SS, SW3810: FS				
SW3760a	Install Cable Containment (NCP Side)	19	26-May-26	16-Jun-26	19-Sep-24	12-Oct-24			SW3760: FS				
SW3780	Install Detection Camera	15	26-May-26	11-Jun-26	31-Dec-24	17-Jan-25			SW3760: FS, SW3770: SS				
SW3790	Install VLSL (CP Side)	11	26-May-26	06-Jun-26	25-Jan-25	10-Feb-25			SW3760: FS				
SW3850	Install SEC Camera	15	26-May-26	11-Jun-26	06-Mar-25	22-Mar-25			SW3760: FS				
SW3880	Install PVMS	10	26-May-26	05-Jun-26	12-Feb-25	22-Feb-25			SW3760: FS				
SW3790a	Install VLSL (NCP Side)	11	08-Jun-26	20-Jun-26	11-Feb-25	22-Feb-25			SW3790: FS				
SW3860	Install GOFS (CP26 to CP30)	10	17-Jun-26	29-Jun-26	06-Mar-25	17-Mar-25			SW3760a: FS, SW3870: FS				
<b>West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)</b>		<b>28</b>	<b>01-Apr-26</b>	<b>05-May-26</b>	<b>17-Sep-24</b>	<b>22-Mar-25</b>							
SW3760b	Install Cable Containment (CP Side)	10	01-Apr-26	13-Apr-26	17-Sep-24	28-Sep-24			AC1090g: SS				
SW3800a	Install PA in Service Gallery	8	01-Apr-26	10-Apr-26	04-Jan-25	13-Jan-25			AC1090h: SS				
SW3820c	Install ET (Service Gallery)	5	01-Apr-26	07-Apr-26	01-Feb-25	06-Feb-25			AC1090h: SS				
SW3810a	Install PABX in Service Gallery	9	11-Apr-26	21-Apr-26	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
SW3760c	Install Cable Containment (NCP Side)	10	14-Apr-26	24-Apr-26	30-Sep-24	12-Oct-24			SW3760b: FS				
SW3770a	Install CCTV Camera	8	14-Apr-26	22-Apr-26	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3780a	Install Detection Camera	8	14-Apr-26	22-Apr-26	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3790b	Install VLSL (CP Side)	6	14-Apr-26	20-Apr-26	10-Feb-25	15-Feb-25			SW3760b: FS				
SW3820b	Install ET (Road Level)	5	14-Apr-26	18-Apr-26	01-Feb-25	06-Feb-25			SW3760b: FS				
SW3830a	Install Traffic Control Devices	8	14-Apr-26	22-Apr-26	05-Nov-24	13-Nov-24			SW3760b: FS, SW3760b: FF				
SW3850a	Install SEC Camera	8	14-Apr-26	22-Apr-26	14-Mar-25	22-Mar-25			SW3760b: FS				
SW3880a	Install PVMS	5	14-Apr-26	18-Apr-26	18-Feb-25	22-Feb-25			SW3760b: FS				
SW3790c	Install VLSL (NCP Side)	6	21-Apr-26	27-Apr-26	17-Feb-25	22-Feb-25			SW3790b: FS				
SW3840a	Install Radio System in Service Gallery	9	22-Apr-26	02-May-26	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
SW3870b	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	23-Apr-26	28-Apr-26	14-Nov-24	19-Nov-24			SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
SW3860a	Install GOFS (CP30 to CP32)	5	29-Apr-26	05-May-26	12-Mar-25	17-Mar-25			SW3760c: FS, SW3870b: FS				
SW3870c	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	29-Apr-26	05-May-26	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
SW3890a	Laying of Leaky Cable	5	29-Apr-26	05-May-26	01-Feb-25	06-Feb-25			SW3760c: FS, SW3870b: FS				
<b>Tunnel Section - TSS/CKL Final Connection</b>		<b>14</b>	<b>01-Apr-26</b>	<b>17-Apr-26</b>	<b>25-Sep-24</b>	<b>17-Mar-25</b>							
<b>West Bound</b>		<b>14</b>	<b>01-Apr-26</b>	<b>17-Apr-26</b>	<b>25-Sep-24</b>	<b>17-Mar-25</b>							
SW3940	Remaining TCSS Installations (Road Level)	14	01-Apr-26	17-Apr-26	25-Sep-24	12-Oct-24			AC1120: SS				
SW3940a	Remaining TCSS Installations (Service Gallery)	14	01-Apr-26	17-Apr-26	01-Mar-25	17-Mar-25			AC1120a: SS				
<b>West Ventilation Building</b>		<b>92</b>	<b>01-Apr-26</b>	<b>05-May-26</b>	<b>06-Jan-25</b>	<b>31-Oct-26</b>	<b>01-Sep-25</b>						
<b>Installation Works</b>		<b>92</b>	<b>01-Apr-26</b>	<b>05-May-26</b>	<b>06-Jan-25</b>	<b>31-Oct-26</b>	<b>01-Sep-25</b>						
SW1710	Install RAD Equipment & Coupler	28	01-Apr-26	30-Apr-26	06-Jan-25	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS				
SW1710b	Install LCX Cable	28	01-Apr-26	05-May-26	28-Sep-26	31-Oct-26			SW1710a: FS, DS3790: FS 5				
SW1710c	RAD Connection & SCT	28	01-Apr-26	05-May-26	03-Mar-25	03-Apr-25			SW1710: SS				
<b>East Ventilation Building</b>		<b>247</b>	<b>01-Apr-26</b>	<b>02-Jun-26</b>	<b>25-Sep-24</b>	<b>06-Feb-25</b>	<b>23-Jun-25</b>						
<b>Installation Works</b>		<b>247</b>	<b>01-Apr-26</b>	<b>02-Jun-26</b>	<b>25-Sep-24</b>	<b>06-Feb-25</b>	<b>23-Jun-25</b>						
SW1750	Install Cable Containments	24					23-Jun-25	28-Feb-26	SC2480: FF, DS6400: FS, DS6540: FS				
SW1760	Position Equipment Rack	12	01-Apr-26	15-Apr-26	25-Sep-24	09-Oct-24			SW1750: FS				
SW1770	Install Network Equipment	36	01-Apr-26	14-May-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
SW1800	Install Operation Facilities Equipment	14	01-Apr-26	17-Apr-26	23-Oct-24	07-Nov-24			SC2680: FF, SW1770: SS, EM1120: FS				
SW1810	Install Radio Equipment	12	01-Apr-26	15-Apr-26	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS				
SW1830	Install ET Equipment	12	01-Apr-26	15-Apr-26	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2026			
										Mar 51	Apr 52	May 53	Jun 54
SW1780	Install Manual Fallback Control Equipment	24	09-Apr-26	07-May-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
SW1840	Signal Cable Laying	15	15-May-26	02-Jun-26	08-Nov-24	25-Nov-24			SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS				
<b>Portion 3 - CKL Branch Tunnel in TKO-LTT Site</b>		<b>209</b>	<b>01-Apr-26</b>	<b>25-Jul-26</b>	<b>14-Oct-24</b>	<b>19-Jun-25</b>	<b>15-Oct-25</b>						
<b>Installation Works</b>		<b>165</b>	<b>01-Apr-26</b>	<b>02-Jun-26</b>	<b>14-Oct-24</b>	<b>26-Mar-25</b>	<b>15-Oct-25</b>						
SW1910	Laying of Leaky Cable	51	01-Apr-26	15-May-26	20-Dec-24	06-Feb-25	15-Oct-25		SW1890: SS				
SW1920	Signal Cable Laying	51	01-Apr-26	15-May-26	14-Oct-24	25-Nov-24	15-Oct-25		SW1890: SS				
SW1900	Install Traffic Control Devices	51	01-Apr-26	30-Apr-26	22-Jan-25	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS				
SW1880	Install Detection Camera	51	01-Apr-26	02-Jun-26	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS				
SW1890	Install Cable Containments	36	01-Apr-26	14-May-26	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS				
<b>Site Commissioning Test</b>		<b>86</b>	<b>01-Apr-26</b>	<b>15-Jul-26</b>	<b>17-Mar-25</b>	<b>02-May-25</b>							
TC1370	SCT of ET System	10	01-Apr-26	13-Apr-26	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18				
TC1390	SCT of CCTV System	5	01-Apr-26	07-Apr-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18				
TC1380	SCT of Power Distribution System	15	15-May-26	02-Jun-26	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS				
TC1400	SCT of Radio System	24	29-May-26	26-Jun-26	17-Mar-25	14-Apr-25			SW1710: FS, SW1810: FS, SW1290: FS, SW1910: FF 3, DS3250: FS, SW2240: FF 8, DS9000: FS, DS9080: FS				
TC1410	SCT of Traffic Control Devices	15	27-Jun-26	15-Jul-26	15-Apr-25	02-May-25			SW1900: FS, TC1380: FS, TC1390: FS, TC1400: FS, DS9280: FS				
<b>Submit Site Commissioning Test Report</b>		<b>90</b>	<b>08-Apr-26</b>	<b>25-Jul-26</b>	<b>22-May-25</b>	<b>19-Jun-25</b>							
DS5170	Submit CCTV System SCT Test Report	24	08-Apr-26	06-May-26	22-May-25	19-Jun-25			TC1390: FS				
DS5160	Submit ET System SCT Test Report	24	14-Apr-26	12-May-26	22-May-25	19-Jun-25			TC1370: FS				
DS5190	Submit Power Distribution System SCT Test Report	24	03-Jun-26	02-Jul-26	22-May-25	19-Jun-25			TC1380: FS				
DS5180	Submit Radio System SCT Test Report	24	27-Jun-26	25-Jul-26	22-May-25	19-Jun-25			SC2010: FS, TC1400: FS				

