



APPENDIX A


Three Months Rolling Programme Progress (App A)

Activity Name	Dur	Start	Finish	2023																																							
				February					March					April					May					June					July					August					September				
				9	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24					
DDA - Review by IP / DC	28	14-May-21 A	05-Jun-23	DDA - Review by IP / DC																																							
DDA - 2nd Review by SO	35	20-Jun-21 A	11-Jun-23	DDA - 2nd Review by SO																																							
DDA - 2nd Review by IP	35	20-Jun-21 A	11-Jun-23	DDA - 2nd Review by IP																																							
DDA - Further information required by SO	24	12-Jun-23	11-Jul-23	DDA - Further information required by SO																																							
DDA - 3rd Sub	0		11-Jul-23	◆ DDA - 3rd Sub																																							
DDA - 3rd Review by SO	35	12-Jul-23	15-Aug-23	DDA - 3rd Review by SO																																							
DDA - SO Consent for Construction	0		15-Aug-23	◆ DDA - SO Consent for Construction																																							
SOUTH APRON ROAD WORKS	399	16-Feb-22 A	18-Jul-23																																								
DDA - Kiosk	399	16-Feb-22 A	18-Jul-23																																								
DDA - Draft - Final Review and prepare for 1st Sub	14	16-Feb-22 A	18-Jan-23 A	- Final Review and prepare for 1st Sub																																							
DDA - 1st Sub	0		18-Jan-23 A	Sub																																							
DDA - Review by SO	28	19-Jan-23 A	15-Feb-23 A	DDA - Review by SO																																							
DDA - Review by IP / DC	28	19-Jan-23 A	15-Feb-23 A	DDA - Review by IP / DC																																							
DDA - Further information required by SO	12	16-Feb-23 A	13-Jun-23	DDA - Further information required by SO																																							
DDA - 2nd Sub	0		13-Jun-23	◆ DDA - 2nd Sub																																							
DDA - 2nd Review by SO	35	14-Jun-23	18-Jul-23	DDA - 2nd Review by SO																																							
DDA - SO Consent for Construction	0		18-Jul-23	◆ DDA - SO Consent for Construction																																							
[STE] DDA KHR Modification - Street Lighting	132	28-Jun-22 A	22-Dec-22 A																																								
DDA - Further information required by SO	12	28-Jun-22 A	07-Sep-22 A																																								
DDA - 4th Sub	0		07-Sep-22 A																																								
DDA - 4th Review by SO	35	08-Sep-22 A	11-Oct-22 A																																								
DDA - Further information required by SO	12	12-Oct-22 A	26-Nov-22 A																																								
DDA - 5th Sub	0		26-Nov-22 A																																								
DDA - 5th Review by SO	35	27-Nov-22 A	22-Dec-22 A																																								
DDA - SO Consent for Construction	0		22-Dec-22 A																																								
[STE] DDA Road L10 (N) - Permanent Utility Design	112	30-May-22 A	12-Oct-22 A																																								
DDA - Further information required by SO	12	30-May-22 A	15-Sep-22 A																																								
DDA - 6th Sub	0		15-Sep-22 A																																								
DDA - 6th Review by SO	35	16-Sep-22 A	12-Oct-22 A																																								
DDA - SO Consent for Construction	0		12-Oct-22 A																																								
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	404	09-Jul-22 A	13-Oct-22 A																																								
DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)	404	09-Jul-22 A	13-Oct-22 A																																								
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A																																								
DDA - 6th Sub	0		30-Sep-22 A																																								
DDA - 6th Review by SO	35	01-Oct-22 A	13-Oct-22 A																																								
DDA - SO Consent for Construction	0		13-Oct-22 A																																								
Stage 2A Completion	0		13-Oct-22 A																																								
DDA - C&C/LS Permanent Structure (Cell 1 & 2) (SG Scheme)	404	09-Jul-22 A	13-Oct-22 A																																								
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A																																								
DDA - 6th Sub	0		30-Sep-22 A																																								
DDA - 6th Review by SO	35	01-Oct-22 A	13-Oct-22 A																																								
DDA - SO Consent for Construction	0		13-Oct-22 A																																								
SUB-SEA TBM TUNNEL	125	08-Jul-22 A	20-Feb-23 A																																								
FER - Fire Engineering Report (SG Scheme)	125	08-Jul-22 A	20-Feb-23 A																																								
FER - 6th Review by SO	45	08-Jul-22 A	02-Sep-22 A																																								
FER - Further information required by SO	24	03-Sep-22 A	11-Oct-22 A																																								
FER - 7th Sub	0		11-Oct-22 A																																								
FER - 7th Review by SO	35	12-Oct-22 A	20-Feb-23 A	FER - 7th Review by SO																																							
FER - SO Consent for Construction	0		20-Feb-23 A	◆ FER - SO Consent for Construction																																							
EAST VENTILATION BUILDING [EVb]	550	26-Oct-21 A	05-Sep-23																																								
DDA - EVB - ABWF	193	01-Aug-22 A	18-Jan-23 A																																								
DDA - Further information required by SO	120	01-Aug-22 A	21-Dec-22 A	SO																																							
DDA - 2nd Sub	0		21-Dec-22 A																																								

- ◆ Milestone
- ▬ Planned Bar
- ▬ Critical Activity
- ◆ Actual Milestone
- ▬ Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (May-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2023																																							
				February					March					April					May					June					July					August					September				
				9	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24					
DDA - 2nd Review by SO	28	22-Dec-22 A	18-Jan-23 A	Review by SO																																							
DDA - SO Consent for Construction	0		18-Jan-23 A	Consent for Construction																																							
DDA - EVB - Aesthetic Design	516	05-Nov-21 A	05-Sep-23																																								
DDA - Review by SO	28	05-Nov-21 A	13-Oct-22 A																																								
DDA - Review by IP / DC	28	05-Nov-21 A	13-Oct-22 A																																								
DDA - Further information required by SO	12	14-Oct-22 A	27-Oct-22 A																																								
DDA - 2nd Sub	0		27-Oct-22 A																																								
DDA - 2nd Review by SO	35	28-Oct-22 A	04-Jul-23	DDA - 2nd Review by SO																																							
DDA - 2nd Review by IP	35	28-Oct-22 A	04-Jul-23	DDA - 2nd Review by IP																																							
DDA - Further information required by SO	24	05-Jul-23	01-Aug-23	DDA - Further information required by SO																																							
DDA - 3rd Sub	0		01-Aug-23	DDA - 3rd Sub																																							
DDA - 3rd Review by SO	35	02-Aug-23	05-Sep-23	DDA - 3rd Review by SO																																							
DDA Foot Bridge FT-03 [NEW]	527	26-Oct-21 A	09-Aug-23																																								
DDA - Review by SO	28	26-Oct-21 A	05-Jun-23	DDA - Review by SO																																							
DDA - Review by IP / DC	28	26-Oct-21 A	05-Jun-23	DDA - Review by IP / DC																																							
DDA - Further information required by SO	24	06-Jun-23	05-Jul-23	DDA - Further information required by SO																																							
DDA - 2nd Sub	0		05-Jul-23	DDA - 2nd Sub																																							
DDA - 2nd Review by SO	35	06-Jul-23	09-Aug-23	DDA - 2nd Review by SO																																							
DDA - SO Consent for Construction	0		09-Aug-23	DDA - SO Consent for Construction																																							
TUNNEL E&M INSTALLATION & COMMISSIONING	422	10-Jun-22 A	02-Sep-23																																								
DDA - E&M Tunnel Ventilation Design (SG Scheme)	252	23-Aug-22 A	30-Jan-23 A																																								
DDA - Further information required by SO	42	23-Aug-22 A	06-Dec-22 A																																								
DDA - 5th Sub	0		06-Dec-22 A																																								
DDA - 5th Review by SO	35	03-Jan-23 A	30-Jan-23 A	DDA - 5th Review by SO																																							
DDA - SO Consent for Construction	0		30-Jan-23 A	DDA - SO Consent for Construction																																							
DDA - E&M Air Purification System (WVB)	230	16-Jun-22 A	06-Feb-23 A																																								
DDA - 3rd Review by SO	35	16-Jun-22 A	08-Sep-22 A																																								
DDA - Further information required by SO	42	09-Sep-22 A	20-Dec-22 A																																								
DDA - 4th Sub	0		20-Dec-22 A																																								
DDA - 4th Review by SO	35	21-Dec-22 A	06-Feb-23 A	DDA - 4th Review by SO																																							
DDA - SO Consent for Construction	0		06-Feb-23 A	DDA - SO Consent for Construction																																							
DDA - E&M Fire Services Installation	301	01-Sep-22 A	10-Mar-23 A																																								
DDA - 3rd Review by SO	35	01-Sep-22 A	05-Oct-22 A																																								
DDA - Further information required by SO	32	06-Oct-22 A	28-Feb-23 A	DDA - Further information required by SO																																							
DDA - 4th Sub	0		28-Feb-23 A	DDA - 4th Sub																																							
DDA - 4th Review by SO	35	01-Mar-23 A	10-Mar-23 A	DDA - 4th Review by SO																																							
DDA - SO Consent for Construction	0		10-Mar-23 A	DDA - SO Consent for Construction																																							
DDA - E&M Plumbing & Drainage System	199	16-Jul-22 A	06-Mar-23 A																																								
DDA - Further information required by SO	32	16-Jul-22 A	22-Feb-23 A	DDA - Further information required by SO																																							
DDA - 4th Sub	0		22-Feb-23 A	DDA - 4th Sub																																							
DDA - 4th Review by SO	35	23-Feb-23 A	06-Mar-23 A	DDA - 4th Review by SO																																							
DDA - SO Consent for Construction	0		06-Mar-23 A	DDA - SO Consent for Construction																																							
DDA - E&M Electrical Installation	252	22-Jun-22 A	29-Dec-22 A																																								
DDA - Further information required by SO	33	22-Jun-22 A	10-Oct-22 A																																								
DDA - 4th Sub	0		10-Oct-22 A																																								
DDA - 4th Review by SO	35	11-Oct-22 A	23-Nov-22 A																																								
DDA - Further information required by SO	33	24-Nov-22 A	09-Dec-22 A																																								
DDA - 5th Sub	0		09-Dec-22 A																																								
DDA - 5th Review by SO	35	10-Dec-22 A	29-Dec-22 A																																								
DDA - SO Consent for Construction	0		29-Dec-22 A	ation																																							
DDA - E&M Tunnel Lighting Design	234	10-Jun-22 A	10-Jan-23 A																																								
DDA - Further information required by SO	24	10-Jun-22 A	10-Oct-22 A																																								
DDA - 3rd Sub	0		10-Oct-22 A																																								

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (May-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2023																															
				February				March				April				May				June				July				August				September			
				9	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03
DCS - S5 Pre-bored (1303m, 36m/d)	36	21-Dec-22 A	28-Dec-22 A	m/d)																															
DCS - S5 Sheet pile (666m2, 55m2/d)	12	09-Jan-23 A	12-Jan-23 A	ile (666m2, 55m2/d)																															
DCS - S5 Excavation (623m3, 40m3/d)	18	13-Jan-23 A	02-Feb-23 A	DCS - S5 Excavation (623m3, 40m3/d)																															
DCS - S5 Pipe Installation - Set up (DN800 61m)	4	03-Feb-23 A	07-Feb-23 A	DCS - S5 Pipe Installation - Set up (DN800 61m)																															
DCS - S5 Pipe Installation - Pipe welding (3nos/d)	11	08-Feb-23 A	20-Feb-23 A	DCS - S5 Pipe Installation - Pipe welding (3nos/d)																															
DCS - S5 Pipe Installation - Electrofusion joint (33nos, 1.5nos/d)	22	21-Feb-23 A	17-Mar-23 A	DCS - S5 Pipe Installation - Electrofusion joint (33nos, 1.5nos/d)																															
DCS - S5 Backfill	12	18-Mar-23 A	31-Mar-23 A	DCS - S5 Backfill																															
DCS - T&C	48	20-Jul-23	13-Sep-23	DCS - T&C																															
Road L10 (Southern)	131	31-Mar-23 A	08-Sep-23																																
Excavation	109	31-Mar-23 A	14-Aug-23																																
L10(S) 1 Excavation (1460m3, 110m3/d)	14	31-Mar-23 A	20-Apr-23 A	L10(S) 1 Excavation (1460m3, 110m3/d)																															
L10(S) 2 Excavation (1620m3, 110m3/d)	15	21-Apr-23 A	18-May-23 A	L10(S) 2 Excavation (1620m3, 110m3/d)																															
L10(S) 3 Excavation (1700m3, 110m3/d)	16	19-May-23 A	17-Jun-23	L10(S) 3 Excavation (1700m3, 110m3/d)																															
L10(S) 4 Excavation (960m3, 110m3/d) & Strutting (6d)	15	19-Jun-23	07-Jul-23	L10(S) 4 Excavation (960m3, 110m3/d) & Strutting (6d)																															
L10(S) 5 Excavation (960m3, 110m3/d) & Strutting (6d)	15	08-Jul-23	25-Jul-23	L10(S) 5 Excavation (960m3, 110m3/d) & Strutting (6d)																															
L10(S) 6 Excavation (1200m3, 110m3/d) & Struttin (6d)	17	26-Jul-23	14-Aug-23	L10(S) 6 Excavation (1200m3, 110m3/d) &																															
Drainage	113	21-Apr-23 A	04-Sep-23																																
L10(S) 1 Drainage & Sewerage (5 manhole, 6d/nos)	30	21-Apr-23 A	25-May-23 A	L10(S) 1 Drainage & Sewerage (5 manhole, 6d/nos)																															
L10(S) 2 Drainage & Sewerage (3 manhole, 6d/nos)	18	27-May-23 A	20-Jun-23	L10(S) 2 Drainage & Sewerage (3 manhole, 6d/nos)																															
L10(S) 3 Drainage & Sewerage (1 manhole, 6d/nos)	6	21-Jun-23	28-Jun-23	L10(S) 3 Drainage & Sewerage (1 manhole, 6d/nos)																															
L10(S) 4 Drainage & Sewerage (3 manhole, 6d/nos)	18	08-Jul-23	28-Jul-23	L10(S) 4 Drainage & Sewerage (3 manhole, 6d/nos)																															
L10(S) 5 Drainage & Sewerage (1 manhole, 6d/nos)	6	29-Jul-23	04-Aug-23	L10(S) 5 Drainage & Sewerage (1 manhole, 6d/nos)																															
L10(S) 6 Drainage & Sewerage (3 manhole, 6d/nos)	18	15-Aug-23	04-Sep-23	L10(S) 6 Drainage & S																															
Watermain	86	15-May-23 A	25-Aug-23																																
L10(S) 1 Watermain (30m/6d)	12	15-May-23 A	29-May-23 A	L10(S) 1 Watermain (30m/6d)																															
L10(S) 2 Watermain (30m/6d)	12	30-May-23 A	06-Jul-23	L10(S) 2 Watermain (30m/6d)																															
L10(S) 3 Watermain (30m/6d)	12	07-Jul-23	20-Jul-23	L10(S) 3 Watermain (30m/6d)																															
L10(S) 4 Watermain (30m/6d)	12	29-Jul-23	11-Aug-23	L10(S) 4 Watermain (30m/6d)																															
L10(S) 5 Watermain (30m/6d)	12	12-Aug-23	25-Aug-23	L10(S) 5 Watermain (30m/6d)																															
Backfill	86	30-May-23 A	08-Sep-23																																
L10(S) 1 Backfill	12	30-May-23 A	13-Jun-23	L10(S) 1 Backfill																															
L10(S) 2 Backfill	12	07-Jul-23	20-Jul-23	L10(S) 2 Backfill																															
L10(S) 3 Backfill	12	21-Jul-23	03-Aug-23	L10(S) 3 Backfill																															
L10(S) 4 Backfill	12	12-Aug-23	25-Aug-23	L10(S) 4 Backfill																															
L10(S) 5 Backfill	12	26-Aug-23	08-Sep-23	L10(S) 5 Backfill																															
Outfall 2 & Branch Drainage	144	22-Aug-22 A	28-Feb-23 A																																
Portion H1	144	22-Aug-22 A	28-Feb-23 A																																
Section H1 part 3 Pre-treatment	12	22-Aug-22 A	21-Sep-22 A																																
Section H1 part 2 Pre-treatment	12	22-Aug-22 A	21-Sep-22 A																																
Section H1 part 2 Sheet pile (648m2)	12	07-Sep-22 A	08-Oct-22 A																																
Section H1 part 3 Sheet pile (504m2)	10	07-Sep-22 A	08-Oct-22 A																																
Section H1 part 3 Excavation (660m3)	12	10-Oct-22 A	03-Nov-22 A																																
Section H1 part 2 Excavation (848m3)	14	10-Oct-22 A	03-Nov-22 A																																
Section H1 part 3 Drainage	12	31-Oct-22 A	12-Nov-22 A																																
Section H1 part 2 Drainage	12	31-Oct-22 A	12-Nov-22 A																																
Section H1 part 2 Backfill	6	14-Nov-22 A	09-Dec-22 A																																
Section H1 part 3 Backfill	6	14-Nov-22 A	16-Dec-22 A																																
Inspection for H/O	24	17-Dec-22 A	17-Jan-23 A	or H/O																															
Section 6C Completion	0		28-Feb-23 A	◆ Section 6C Completion																															
Outfall 2	70	03-Oct-22 A	26-Jan-23 A																																
Outfall 2 - Sheetpiling (528m2, assume half typical)	20	03-Oct-22 A	15-Oct-22 A																																
Portion H2 Full Possession	0		03-Oct-22 A																																
Outfall 2 - Excavation to S1 (+4.7 to + 3.5, 136m3)	3	17-Oct-22 A	19-Oct-22 A																																

- ◆ Milestone
- ▬ Planned Bar
- ▬ Critical Activity
- ◆ Actual Milestone
- ▬ Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (May-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2023																															
				February				March				April				May				June				July				August				September			
				9	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03
LCS / KHR - Public Road TTMS stages	600	31-Mar-23 A	10-Jun-25	[Gantt bars for LCS / KHR - Public Road TTMS stages]																															
[STE] Hoi Bun Road / Cheung Yip Street / Wang Chiu Road Junction	210	29-Jun-22 A	31-Aug-22 A	[Gantt bars for [STE] Hoi Bun Road / Cheung Yip Street / Wang Chiu Road Junction]																															
Stage 5 (Gas Station & HBR)	15	22-Aug-22 A	31-Aug-22 A	[Gantt bars for Stage 5 (Gas Station & HBR)]																															
Stage 5D (HBR Left Turn Lane 2)	15	22-Aug-22 A	31-Aug-22 A	[Gantt bars for Stage 5D (HBR Left Turn Lane 2)]																															
Change over to permanent traffic signal	9	22-Aug-22 A	31-Aug-22 A	[Gantt bars for Change over to permanent traffic signal]																															
Section 8D [STE] - Completion	0		31-Aug-22 A	[Gantt bars for Section 8D [STE] - Completion]																															
Section 9F [STE] - Completion	0		31-Aug-22 A	[Gantt bars for Section 9F [STE] - Completion]																															
Kai Hing Road and Lam Chak Street Re-routing	96	29-Jun-22 A	31-Aug-22 A	[Gantt bars for Kai Hing Road and Lam Chak Street Re-routing]																															
CLP & HKT Administration Process	96	29-Jun-22 A	31-Aug-22 A	[Gantt bars for CLP & HKT Administration Process]																															
[STE] Road L10 (Northern)	346	18-Jul-22 A	20-Nov-23	[Gantt bars for [STE] Road L10 (Northern)]																															
CUE L10(N) Phase 1	46	10-Oct-22 A	15-Dec-22 A	[Gantt bars for CUE L10(N) Phase 1]																															
CUE L10(N) Part 1 Backfill & Remove S2 (80m, 10d/20m)	32	10-Oct-22 A	15-Nov-22 A	[Gantt bars for CUE L10(N) Part 1 Backfill & Remove S2 (80m, 10d/20m)]																															
CUE L10(N) Part 1 Backfill & Remove S1 (80m, 10d/20m)	32	16-Nov-22 A	15-Dec-22 A	[Gantt bars for CUE L10(N) Part 1 Backfill & Remove S1 (80m, 10d/20m)]																															
CUE L10(N) Phase 2	122	25-Jul-22 A	19-Jan-23 A	[Gantt bars for CUE L10(N) Phase 2]																															
CUE L10(N) Part 2 DL, Blinding, Waterproofing, BS (80m)	21	25-Jul-22 A	12-Sep-22 A	[Gantt bars for CUE L10(N) Part 2 DL, Blinding, Waterproofing, BS (80m)]																															
CUE L10(N) Part 2 Backfill & Strut S2 Removal	7	13-Sep-22 A	19-Sep-22 A	[Gantt bars for CUE L10(N) Part 2 Backfill & Strut S2 Removal]																															
CUE L10(N) Part 2 Wall & Top Slab Bay 1 (CH140 - 120)	8	20-Sep-22 A	28-Sep-22 A	[Gantt bars for CUE L10(N) Part 2 Wall & Top Slab Bay 1 (CH140 - 120)]																															
CUE L10(N) Part 2 Wall & Top Slab Bay 2 (CH120 - 100)	10	29-Sep-22 A	08-Oct-22 A	[Gantt bars for CUE L10(N) Part 2 Wall & Top Slab Bay 2 (CH120 - 100)]																															
CUE L10(N) Part 2 Wall & Top Slab Bay 3 (CH100 - 80)	10	10-Oct-22 A	22-Oct-22 A	[Gantt bars for CUE L10(N) Part 2 Wall & Top Slab Bay 3 (CH100 - 80)]																															
CUE L10(N) Part 2 Wall & Top Slab Bay 4 (CH80 - 64)	10	24-Oct-22 A	31-Oct-22 A	[Gantt bars for CUE L10(N) Part 2 Wall & Top Slab Bay 4 (CH80 - 64)]																															
CUE L10(N) Part 2 Backfill & Remove S2 (80m, 10d/20m)	32	12-Nov-22 A	15-Dec-22 A	[Gantt bars for CUE L10(N) Part 2 Backfill & Remove S2 (80m, 10d/20m)]																															
CUE L10(N) Part 2 Backfill & Remove S1 (80m, 10d/20m)	32	16-Dec-22 A	19-Jan-23 A	[Gantt bars for CUE L10(N) Part 2 Backfill & Remove S1 (80m, 10d/20m)]																															
CUE L10(N) Phase 3	223	18-Jul-22 A	30-May-23 A	[Gantt bars for CUE L10(N) Phase 3]																															
CUE L10(N) Part 3 ELS (Sheet pile) (5857m2, ass. 92m2/d)	64	18-Jul-22 A	22-Oct-22 A	[Gantt bars for CUE L10(N) Part 3 ELS (Sheet pile) (5857m2, ass. 92m2/d)]																															
CUE L10(N) Part 3 Excavation to S1 (5500m3, 110m3/d & 2 strut layer @ 8d)	9	24-Oct-22 A	05-Nov-22 A	[Gantt bars for CUE L10(N) Part 3 Excavation to S1 (5500m3, 110m3/d & 2 strut layer @ 8d)]																															
CUE L10(N) Part 3 S1 Strutting (8d)	8	07-Nov-22 A	15-Nov-22 A	[Gantt bars for CUE L10(N) Part 3 S1 Strutting (8d)]																															
CUE L10(N) Part 3 Excavation to S2 5500m3, 110m3/d & 2 strut layer @ 8d)	25	16-Nov-22 A	01-Dec-22 A	[Gantt bars for CUE L10(N) Part 3 Excavation to S2 5500m3, 110m3/d & 2 strut layer @ 8d)]																															
CUE L10(N) Part 3 S2 Strutting (8d)	8	02-Dec-22 A	12-Dec-22 A	[Gantt bars for CUE L10(N) Part 3 S2 Strutting (8d)]																															
CUE L10(N) Part 3 Excavation to FEL (5500m3, 110m3/d & 2 strut layer @ 8d)	16	13-Dec-22 A	05-Jan-23 A	[Gantt bars for CUE L10(N) Part 3 Excavation to FEL (5500m3, 110m3/d & 2 strut layer @ 8d)]																															
CUE L10(N) Part 3 DL, Blinding, Waterproofing, BS (60m)	21	06-Jan-23 A	19-Jan-23 A	[Gantt bars for CUE L10(N) Part 3 DL, Blinding, Waterproofing, BS (60m)]																															
CUE L10(N) Part 3 Backfill & Strut S2 Removal	18	12-Jan-23 A	13-Feb-23 A	[Gantt bars for CUE L10(N) Part 3 Backfill & Strut S2 Removal]																															
CUE L10(N) Part 3 Wall & Top Slab Bay 1 (CH64 - 40)	8	14-Feb-23 A	21-Feb-23 A	[Gantt bars for CUE L10(N) Part 3 Wall & Top Slab Bay 1 (CH64 - 40)]																															
CUE L10(N) Part 3 Wall & Top Slab Bay 2 (CH40 - 20)	10	22-Feb-23 A	28-Feb-23 A	[Gantt bars for CUE L10(N) Part 3 Wall & Top Slab Bay 2 (CH40 - 20)]																															
CUE L10(N) Part 3 Wall & Top Slab Bay 3 (CH20 - 0)	10	28-Feb-23 A	10-Mar-23 A	[Gantt bars for CUE L10(N) Part 3 Wall & Top Slab Bay 3 (CH20 - 0)]																															
CUE L10(N) Part 3 Backfill & Remove S2 (60m, 10d/20m)	24	11-Mar-23 A	28-Apr-23 A	[Gantt bars for CUE L10(N) Part 3 Backfill & Remove S2 (60m, 10d/20m)]																															
CUE L10(N) Part 3 Backfill & Remove S1 (60m, 10d/20m)	24	31-Mar-23 A	30-May-23 A	[Gantt bars for CUE L10(N) Part 3 Backfill & Remove S1 (60m, 10d/20m)]																															
CUE L10(N) Remaining	109	18-Jul-22 A	28-Dec-22 A	[Gantt bars for CUE L10(N) Remaining]																															
CUE L10(N) remain Excavation (2100m3, 110m2/d)	20	18-Jul-22 A	24-Sep-22 A	[Gantt bars for CUE L10(N) remain Excavation (2100m3, 110m2/d)]																															
CUE L10(N) remain Structure (1 Bay, 36d/bay)	36	26-Sep-22 A	16-Nov-22 A	[Gantt bars for CUE L10(N) remain Structure (1 Bay, 36d/bay)]																															
CUE L10(N) remain Backfill & Remove S2	10	17-Nov-22 A	14-Dec-22 A	[Gantt bars for CUE L10(N) remain Backfill & Remove S2]																															
CUE L10(N) remain Backfill & Remove S1	10	15-Dec-22 A	28-Dec-22 A	[Gantt bars for CUE L10(N) remain Backfill & Remove S1]																															
CUE L10(N) E&M	144	15-Dec-22 A	20-Nov-23	[Gantt bars for CUE L10(N) E&M]																															
CUE L10(N) E&M and FSI	144	15-Dec-22 A	20-Nov-23	[Gantt bars for CUE L10(N) E&M and FSI]																															
CUE L10(N) Watermain (200m, 30m/wk)	80	31-May-23	02-Sep-23	[Gantt bars for CUE L10(N) Watermain (200m, 30m/wk)]																															
L10(N) Utilities	260	17-Sep-22 A	27-Sep-23	[Gantt bars for L10(N) Utilities]																															
L10(N) Stage 1 Sheet pile (1900m2, 55m2/d)	36	17-Sep-22 A	11-Nov-22 A	[Gantt bars for L10(N) Stage 1 Sheet pile (1900m2, 55m2/d)]																															
L10(N) Stage 1 Excavation (2000m3, 110m3/d)	18	12-Nov-22 A	02-Dec-22 A	[Gantt bars for L10(N) Stage 1 Excavation (2000m3, 110m3/d)]																															
L10(N) Stage 1 Drainage & Sewerage (8 manhole)	48	03-Dec-22 A	27-Feb-23 A	[Gantt bars for L10(N) Stage 1 Drainage & Sewerage (8 manhole)]																															
L10(N) Stage 1 Watermain (100m, 30m/wk)	40	28-Feb-23 A	18-Jul-23	[Gantt bars for L10(N) Stage 1 Watermain (100m, 30m/wk)]																															
L10(N) Stage 2 Sheet pile (1179m2, 55m2/d)	22	28-Feb-23 A	24-Mar-23 A	[Gantt bars for L10(N) Stage 2 Sheet pile (1179m2, 55m2/d)]																															
L10(N) Stage 1 Drainage (34 Gully & 2 Catchpit)	46	28-Feb-23 A	25-Jul-23	[Gantt bars for L10(N) Stage 1 Drainage (34 Gully & 2 Catchpit)]																															
L10(N) Stage 2 Excavation (2610m3, 110m3/d)	24	25-Mar-23 A	06-Apr-23 A	[Gantt bars for L10(N) Stage 2 Excavation (2610m3, 110m3/d)]																															
L10(N) Stage 3 Sheet pile (936m2, 55m2/d)	18	25-Mar-23 A	20-Jun-23	[Gantt bars for L10(N) Stage 3 Sheet pile (936m2, 55m2/d)]																															

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (May-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2023																																							
				February					March					April					May					June					July					August					September				
				9	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24					
CP Precast Lining Segment - 100%	14	31-Jan-23 A	15-Feb-23 A	CP Precast Lining Segment - 100%																																							
WB CP Tympanum Structure	253	15-Oct-22 A	06-Sep-23																																								
CP7 - WB - Tympanum Civil works CH6705	24	15-Oct-22 A	10-Nov-22 A																																								
CP8 - WB - Tympanum Civil works CH6803	24	24-Oct-22 A	12-Nov-22 A																																								
CP9 - WB - Tympanum Civil works CH6904	24	14-Nov-22 A	15-Dec-22 A																																								
CP10 - WB - Tympanum Civil works CH7004	24	21-Nov-22 A	30-Dec-22 A	works CH7004																																							
CP11 - WB - Tympanum Civil works CH7103	24	16-Dec-22 A	27-Jan-23 A	CP11 - WB - Tympanum Civil works CH7103																																							
CP12 - WB - Tympanum Civil works CH7203	24	31-Dec-22 A	01-Feb-23 A	CP12 - WB - Tympanum Civil works CH7203																																							
CP13 - WB - Tympanum Civil works CH7303	24	28-Jan-23 A	27-Feb-23 A	CP13 - WB - Tympanum Civil works CH7303																																							
CP14 - WB - Tympanum Civil works CH7403	24	28-Jan-23 A	03-Mar-23 A	CP14 - WB - Tympanum Civil works CH7403																																							
CP15 - WB - Tympanum Civil works Ch7503	24	14-Feb-23 A	27-Mar-23 A	CP15 - WB - Tympanum Civil works Ch7503																																							
CP16 - WB - Tympanum Civil works CH7603	24	04-Mar-23 A	31-Mar-23 A	CP16 - WB - Tympanum Civil works CH7603																																							
CP17 - WB - Tympanum Civil works CH7703	24	28-Mar-23 A	28-Apr-23 A	CP17 - WB - Tympanum Civil works CH7703																																							
CP18 - WB - Tympanum Civil works CH7803	24	29-Mar-23 A	30-May-23 A	CP18 - WB - Tympanum Civil works CH7803																																							
CP19 - WB - Tympanum Civil works CH7903	24	27-Apr-23 A	30-May-23 A	CP19 - WB - Tympanum Civil works CH7903																																							
CP20 - WB - Tympanum Civil works CH8001	24	27-Apr-23 A	31-May-23 A	CP20 - WB - Tympanum Civil works CH8001																																							
CP21 - WB - Tympanum Civil works CH8099	24	02-May-23 A	30-May-23 A	CP21 - WB - Tympanum Civil works CH8099																																							
CP22 - WB - Tympanum Civil works CH8196	24	17-May-23 A	28-Jun-23	CP22 - WB - Tympanum Civil works CH8196																																							
CP23 - WB - Tympanum Civil works CH8299	24	24-May-23 A	28-Jun-23	CP23 - WB - Tympanum Civil works CH8299																																							
CP24 - WB - Tympanum Civil works CH8392	24	29-Jun-23	27-Jul-23	CP24 - WB - Tympanum Civil works CH8392																																							
CP25 - WB - Tympanum Civil works CH8489	24	12-Jul-23	08-Aug-23	CP25 - WB - Tympanum Civil works CH8489																																							
CP26 - WB - Tympanum Civil works CH8588	24	01-Aug-23	28-Aug-23	CP26 - WB - Tympanum Civil works CH8588																																							
CP27 - WB - Tympanum Civil works CH8688	24	10-Aug-23	06-Sep-23	CP27 - WB - Tympanum Civil works CH8688																																							
EB CP Tympanum Structure	269	05-Sep-22 A	29-Aug-23																																								
CP7 - EB - Tympanum Civil works CH6705	24	05-Sep-22 A	17-Oct-22 A																																								
CP8 - EB - Tympanum Civil works CH6803	24	15-Oct-22 A	04-Nov-22 A																																								
CP9 - EB - Tympanum Civil works CH6904	24	31-Oct-22 A	26-Nov-22 A																																								
CP10 - EB - Tympanum Civil works CH7004	24	07-Nov-22 A	15-Dec-22 A																																								
CP11 - EB - Tympanum Civil works CH7103	24	28-Nov-22 A	30-Dec-22 A	works CH7103																																							
CP12 - EB - Tympanum Civil works CH7203	24	03-Dec-22 A	25-Jan-23 A	CP12 - EB - Tympanum Civil works CH7203																																							
CP13 - EB - Tympanum Civil works CH7303	24	03-Jan-23 A	02-Feb-23 A	CP13 - EB - Tympanum Civil works CH7303																																							
CP14 - EB - Tympanum Civil works CH7403	24	18-Jan-23 A	15-Feb-23 A	CP14 - EB - Tympanum Civil works CH7403																																							
CP15 - EB - Tympanum Civil works Ch7503	24	25-Jan-23 A	27-Feb-23 A	CP15 - EB - Tympanum Civil works Ch7503																																							
CP16 - EB - Tympanum Civil works CH7603	24	22-Feb-23 A	27-Mar-23 A	CP16 - EB - Tympanum Civil works CH7603																																							
CP17 - EB - Tympanum Civil works CH7703	24	28-Feb-23 A	20-Apr-23 A	CP17 - EB - Tympanum Civil works CH7703																																							
CP18 - EB - Tympanum Civil works CH7803	24	28-Mar-23 A	29-Apr-23 A	CP18 - EB - Tympanum Civil works CH7803																																							
CP19 - EB - Tympanum Civil works CH7903	24	20-Apr-23 A	30-May-23 A	CP19 - EB - Tympanum Civil works CH7903																																							
CP20 - EB - Tympanum Civil works CH8001	24	27-Apr-23 A	30-May-23 A	CP20 - EB - Tympanum Civil works CH8001																																							
CP21 - EB - Tympanum Civil works CH8099	24	02-May-23 A	30-May-23 A	CP21 - EB - Tympanum Civil works CH8099																																							
CP22 - EB - Tympanum Civil works CH8196	24	17-May-23 A	28-Jun-23	CP22 - EB - Tympanum Civil works CH8196																																							
CP23 - EB - Tympanum Civil works CH8299	24	24-May-23 A	28-Jun-23	CP23 - EB - Tympanum Civil works CH8299																																							
CP24 - EB - Tympanum Civil works CH8392	24	31-May-23 A	27-Jul-23	CP24 - EB - Tympanum Civil works CH8392																																							
CP25 - EB - Tympanum Civil works CH8489	24	29-Jun-23	27-Jul-23	CP25 - EB - Tympanum Civil works CH8489																																							
CP26 - EB - Tympanum Civil works CH8588	24	02-Aug-23	29-Aug-23	CP26 - EB - Tympanum Civil works CH8588																																							
CP TBM Pipe Jacking	297	21-Oct-22 A	05-Sep-23																																								
CP7 to CP8	65	21-Oct-22 A	16-Jan-23 A																																								
CP7 - CP TBM cycle - Learning Curve	42	21-Oct-22 A	19-Dec-22 A																																								
CP8 - CP TBM cycle - Learning Curve	28	20-Dec-22 A	16-Jan-23 A	M cycle - Learning Curve																																							
CP9 to CP24	232	17-Jan-23 A	05-Sep-23																																								
CP9 - CP TBM cycle	14	17-Jan-23 A	31-May-23	CP9 - CP TBM cycle																																							
CP10 - CP TBM cycle	21	31-Jan-23 A	20-Feb-23 A	CP10 - CP TBM cycle																																							
CP11 - CP TBM cycle	14	28-Feb-23 A	13-Mar-23 A	CP11 - CP TBM cycle																																							
CP12 - CP TBM cycle	14	14-Mar-23 A	27-Mar-23 A	CP12 - CP TBM cycle																																							

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (May-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2023																																							
				February					March					April					May					June					July					August					September				
				9	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24					
EB - TBM Tunnel - Corbel Structure up to CP8	14	31-Jan-23 A	15-Mar-23 A	EB - TBM Tunnel - Corbel Structure up to CP8																																							
EB - TBM Tunnel - Corbel Structure up to CP12	14	21-Feb-23 A	17-May-23 A	EB - TBM Tunnel - Corbel Structure up to CP12																																							
EB - TBM Tunnel - Corbel Structure up to CP11	14	22-Feb-23 A	17-May-23 A	EB - TBM Tunnel - Corbel Structure up to CP11																																							
EB - TBM Tunnel - Corbel Structure up to CP13	14	14-Apr-23 A	15-Jun-23	EB - TBM Tunnel - Corbel Structure up to CP13																																							
EB - TBM Tunnel - Corbel Structure up to CP14	14	28-Apr-23 A	15-Jun-23	EB - TBM Tunnel - Corbel Structure up to CP14																																							
EB - TBM Tunnel - Corbel Structure up to CP15	14	29-May-23 A	15-Jun-23	EB - TBM Tunnel - Corbel Structure up to CP15																																							
EB - TBM Tunnel - Corbel Structure up to CP16	14	29-May-23 A	30-Jun-23	EB - TBM Tunnel - Corbel Structure up to CP16																																							
EB - TBM Tunnel - Corbel Structure up to CP17	14	29-May-23 A	14-Jul-23	EB - TBM Tunnel - Corbel Structure up to CP17																																							
EB - TBM Tunnel - Corbel Structure up to CP18	14	29-May-23 A	27-Jul-23	EB - TBM Tunnel - Corbel Structure up to CP18																																							
EB - TBM Tunnel - Corbel Structure up to CP19	14	29-May-23 A	10-Aug-23	EB - TBM Tunnel - Corbel Structure up to CP19																																							
EB - TBM Tunnel - Corbel Structure up to CP20	14	29-May-23 A	24-Aug-23	EB - TBM Tunnel - Corbel Structure up to CP20																																							
EB - TBM Tunnel - Corbel Structure up to CP21	14	29-May-23 A	07-Sep-23	EB - TBM Tunnel - Corbel Structure up to CP21																																							
Fire Board - Tunnel Crown	154	25-Feb-23 A	01-Sep-23																																								
Westbound	154	25-Feb-23 A	01-Sep-23																																								
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP7	4	25-Feb-23 A	15-Mar-23 A	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP7																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP8	7	16-Mar-23 A	30-Mar-23 A	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP8																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP9	7	31-Mar-23 A	15-Apr-23 A	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP9																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP10	7	17-Apr-23 A	24-Apr-23 A	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP10																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP11	7	25-Apr-23 A	09-May-23 A	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP11																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP12	7	10-May-23 A	17-May-23 A	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP12																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP13	7	18-May-23 A	25-May-23 A	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP13																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP14	7	27-May-23 A	07-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP14																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15	7	31-May-23	07-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP16	7	31-May-23	07-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP16																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP21	7	15-Jun-23	23-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP21																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP17	7	16-Jun-23	24-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP17																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP18	7	16-Jun-23	24-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP18																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP19	7	16-Jun-23	24-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP19																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP20	7	16-Jun-23	24-Jun-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP20																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP22	7	17-Jul-23	24-Jul-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP22																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23	7	17-Jul-23	24-Jul-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP24	7	14-Aug-23	21-Aug-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP24																																							
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP25	7	25-Aug-23	01-Sep-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP25																																							
Eastbound	79	31-May-23	01-Sep-23																																								
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP7	4	31-May-23	03-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP7																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP8	7	31-May-23	07-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP8																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP9	7	31-May-23	07-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP9																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP10	7	31-May-23	07-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP10																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP11	7	31-May-23	07-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP11																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP12	7	31-May-23	07-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP12																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP13	7	16-Jun-23	24-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP13																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP14	7	16-Jun-23	24-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP14																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP15	7	16-Jun-23	24-Jun-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP15																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP16	7	03-Jul-23	10-Jul-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP16																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP17	7	15-Jul-23	22-Jul-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP17																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP18	7	28-Jul-23	04-Aug-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP18																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP19	7	11-Aug-23	18-Aug-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP19																																							
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP20	7	25-Aug-23	01-Sep-23	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP20																																							
OHVD Slab / Damper Installation	92	15-May-23 A	01-Sep-23																																								
Westbound	92	15-May-23 A	01-Sep-23																																								
WB - TBM Tunnel - OHVD Slab/ Damper up to CP9	7	15-May-23 A	12-Jul-23	WB - TBM Tunnel - OHVD Slab/ Damper up to CP9																																							
WB - TBM Tunnel - OHVD Slab/ Damper up to CP12	8	13-Jul-23	21-Jul-23	WB - TBM Tunnel - OHVD Slab/ Damper up to CP12																																							
WB - TBM Tunnel - OHVD Slab/ Damper up to CP15	8	22-Jul-23	31-Jul-23	WB - TBM Tunnel - OHVD Slab/ Damper up to CP15																																							

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (May-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2023																																							
				February					March					April					May					June					July					August					September				
				9	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24					
WB - Bay 7 - CH9203-9215 - Kicker (non SG side)	5	06-Jan-23 A	11-Jan-23 A	203-9215 ; Kicker (non SG side)																																							
WB - Bay 6 - CH9191-9203 - Kicker (non SG side)	5	10-Jan-23 A	14-Jan-23 A	H9191-9203 - Kicker (non SG side)																																							
WB - Bay 5 - CH9179-9191 - Kicker (non SG side)	5	13-Jan-23 A	18-Jan-23 A	- CH9179-9191 - Kicker (non SG side)																																							
WB - Bay 4 - CH9172-9179 - Kicker (non SG side)	5	16-Jan-23 A	20-Jan-23 A	4 - CH9172-9179 - Kicker (non SG side)																																							
WB - Bay 3 - CH9160-9172 - Kicker (non SG side)	5	18-Jan-23 A	26-Jan-23 A	- Bay 3 - CH9160-9172 - Kicker (non SG side)																																							
WB - Bay 10 - CH9239-9251 - Kicker (non SG side)	5	13-Feb-23 A	17-Feb-23 A	WB - Bay 10 - CH9239-9251 - Kicker (non SG side)																																							
WB - Bay 11 - CH9251-9258 - Kicker (non SG side)	5	08-May-23 A	12-May-23 A	WB - Bay 11 - CH9251-9258 - Kicker (non SG side)																																							
Base Slab	112	03-Jan-23 A	06-Jun-23																																								
WB - Bay 5 - CH9179-9191 - Base Slab	3	03-Jan-23 A	05-Jan-23 A	191 - Base Slab																																							
WB - Bay 4 - CH9172-9179 - Base Slab	3	01-Mar-23 A	09-Mar-23 A	WB - Bay 4 - CH9172-9179 - Base Slab																																							
WB - Bay 3 - CH9160-9172 - Base Slab	3	03-Mar-23 A	06-Mar-23 A	WB - Bay 3 - CH9160-9172 - Base Slab																																							
WB - Bay 6 - CH9191-9203 - Base Slab	6	17-Apr-23 A	22-Apr-23 A	WB - Bay 6 - CH9191-9203 - Base Slab																																							
WB - Bay 9 - CH9227-9239 - Base Slab	6	02-May-23 A	08-May-23 A	WB - Bay 9 - CH9227-9239 - Base Slab																																							
WB - Bay 8 - CH9215-9227 - Base Slab	6	09-May-23 A	15-May-23 A	WB - Bay 8 - CH9215-9227 - Base Slab																																							
WB - Bay 11 - CH9251-9258 - Base Slab	3	13-May-23 A	02-Jun-23	WB - Bay 11 - CH9251-9258 - Base Slab																																							
WB - Bay 7 - CH9203-9215 - Base Slab	6	16-May-23 A	22-May-23 A	WB - Bay 7 - CH9203-9215 - Base Slab																																							
WB - Bay 10 - CH9239-9251 - Base Slab	3	17-May-23 A	06-Jun-23	WB - Bay 10 - CH9239-9251 - Base Slab																																							
Waterproofing Rebar	6	07-Jun-23	13-Jun-23																																								
WB - Bay 10-11 Waterproofing	6	07-Jun-23	13-Jun-23	WB - Bay 10-11 Waterproofing																																							
Tunnel Structure EB Type A	297	10-Aug-22 A	05-Sep-23																																								
Kicker	5	17-Aug-22 A	16-Sep-22 A																																								
EB - Bay 4 - CH9177-9189 - Kicker (non SG side)	5	17-Aug-22 A	16-Sep-22 A																																								
Base Slab	5	29-Aug-22 A	31-Aug-22 A																																								
EB - Bay 7 - CH9213-9225 - Base Slab	5	29-Aug-22 A	31-Aug-22 A																																								
Waterproofing Rebar	46	30-Aug-22 A	22-Sep-22 A																																								
EB - Bay 5-8 UU rearrange	12	30-Aug-22 A	22-Sep-22 A																																								
EB - Bay 5 Waterproofing	9	31-Aug-22 A	02-Sep-22 A																																								
EB - Bay 6 Waterproofing	9	01-Sep-22 A	03-Sep-22 A																																								
Lining	210	10-Aug-22 A	01-Aug-23																																								
EB - Lining Fwk Type A Assembly	30	10-Aug-22 A	16-Nov-22 A																																								
EB - D&BI Tunnel - CH9225-9135 Type A&B - Lining Structure	40	17-Nov-22 A	18-Jul-23	EB - D&BI Tunnel - CH9225-9135 Type A&B - Lining Structure																																							
EB - D&BI Tunnel - CH9225-9240 Type A&B - Lining Structure	16	27-Apr-23 A	30-May-23 A	EB - D&BI Tunnel - CH9225-9240 Type A&B - Lining Structure																																							
EB - Lining Fwk Type A Dismantling (Portal)	12	19-Jul-23	01-Aug-23	EB - Lining Fwk Type A Dismantling (Portal)																																							
OHVD	30	02-Aug-23	05-Sep-23																																								
EB - OHVD Slab Fwk Type A Assembly	30	02-Aug-23*	05-Sep-23	EB - OHVD Slab Fwk																																							
Tunnel Structure EB Type C	437	22-Jun-22 A	28-Dec-23																																								
EB - D&BI Tunnel - CH9135-9100 Type A - Kicker	15	22-Jun-22 A	03-Sep-22 A																																								
EB - D&BI Tunnel - CH9135-9100 Type A - Base slab	20	04-Sep-22 A	15-Oct-22 A																																								
EB - Earth Mat 12-17 Installation	12	06-Oct-22 A	16-Dec-22 A																																								
EB - Earth Mat 12-17 Drilling, Installation and Testing	18	07-Oct-22 A	14-Dec-22 A	Testing																																							
EB - D&BI Tunnel - CH9100-9050 Type A - SG Preparation	49	18-Oct-22 A	13-Dec-22 A	Preparation																																							
EB - D&BI Tunnel - CH9100-9050 Type A - SG Installation	58	19-Oct-22 A	24-Dec-22 A	Type A - SG Installation																																							
EB - Earth Mat 12-17 Drilling	15	25-Nov-22 A	20-Dec-22 A																																								
EB - D&BI Tunnel - CH9100-9050 Type A - Kicker	25	07-Dec-22 A	07-Feb-23 A	EB - D&BI Tunnel - CH9100-9050 Type A - Kicker																																							
EB - Earth Mat 12-17 Testing	1	17-Dec-22 A	17-Dec-22 A																																								
EB - D&BI Tunnel - CH9100-9050 Type A - Base slab	28	20-Dec-22 A	15-Feb-23 A	EB - D&BI Tunnel - CH9100-9050 Type A - Base slab																																							
EB - D&BI Tunnel - CH9135-9050 Type C - Wall (6m bay, 15bay, 5d/bay)	75	16-Feb-23 A	04-Aug-23	EB - D&BI Tunnel - CH9135-9050 Type C - Wall (6m																																							
EB - D&BI Tunnel - A/C/E Junction End Wall	52	15-Mar-23 A	24-Aug-23	EB - D&BI Tunnel - A/C/E Junctio																																							
EB - D&BI Tunnel - CH9135-9050 Type C - Crown (6m bay, 8d/bay)	120	05-Aug-23	28-Dec-23																																								
Tunnel Structure EB Type A (D&Br)	266	01-Feb-23 A	20-Dec-23																																								
EB - D&BI Tunnel - CH8988-9050 Type A - SG Preparation	17	01-Feb-23 A	20-Feb-23 A	EB - D&BI Tunnel - CH8988-9050 Type A - SG Preparation																																							
EB - D&BI Tunnel - CH8988-9050 Type A - SG Installation	12	20-Feb-23 A	04-Mar-23 A	EB - D&BI Tunnel - CH8988-9050 Type A - SG Installation																																							
EB - D&BI Tunnel - CH8988-9050 Type A - Kicker	30	06-Mar-23 A	06-Jul-23	EB - D&BI Tunnel - CH8988-9050 Type A - Kicker																																							

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (May-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

