

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
HKT2 P80 Programme DD 12Sep25 (Draft)		1015	20-Nov-23 A	30-Aug-26			
Construction		1015	20-Nov-23 A	30-Aug-26			
Trunk Road T2		1015	20-Nov-23 A	30-Aug-26			
02 At-Grade Road - AGR		550	15-Jun-24 A	16-Dec-25			
Kiosk		96	12-Sep-25	16-Dec-25			
AGR1030	Kiosk - procurement, fabrication & delivery	75	12-Sep-25*	25-Nov-25			Kiosk - p
AGR1060	Kiosk - Civil	21	26-Nov-25	16-Dec-25			
AGR - Road & Drainage works		472	15-Jun-24 A	30-Sep-25			
AGR1021	AGR - TCSS Provision CH5860-5962	210	09-Jan-25 A	23-Sep-25			AGR - TCSS Provision CH5860-5962
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	18-Sep-25	30-Sep-25			AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)
Eastbound		227	07-Dec-24 A	15-Sep-25			
AGR1040	AGR - EB Drainage & Gully Installation	227	07-Dec-24 A	15-Sep-25			AGR - EB Drainage & Gully Installation
Westbound		472	15-Jun-24 A	30-Sep-25			
AGR1020	AGR - WB Drainage & Gully Installation	372	15-Jun-24 A	12-Sep-25			AGR - WB Drainage & Gully Installation
AGR1050	AGR - WB Road Side Barrier	227	15-Feb-25 A	30-Sep-25			AGR - WB Road Side Barrier
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	160	06-Mar-25 A	18-Sep-25			AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)
03 Depressed Road - DPR		197	16-Jun-25 A	29-Dec-25			
DPR - Road Works		197	16-Jun-25 A	29-Dec-25			
Temporary Ramp for CKR Opening		30	01-Sep-25 A	30-Sep-25			
A229450380	DPR - WB Ramp Erection for CKR Opening	30	01-Sep-25 A	30-Sep-25			DPR - WB Ramp Erection for CKR Opening
Rising Main		197	16-Jun-25 A	29-Dec-25			
A229450070	DPR - Civil - temp drainage system modification	107	16-Jun-25 A	30-Sep-25			DPR - Civil - temp drainage system modification
A229450170	DPR - Civil - Perm civil provision	30	01-Oct-25	30-Oct-25			DPR - Civil - Perm civil provision
A229426391	DPR - E&M - Sump pit pumps and watermain installation	60	31-Oct-25	29-Dec-25			
DPR - Final Works		36	12-Sep-25	25-Oct-25			
Landscape work (TBC)		36	12-Sep-25	25-Oct-25			
A12991	Landscape Soil Filling	24	12-Sep-25	11-Oct-25			Landscape Soil Filling
A12992	Planter works	12	13-Oct-25	25-Oct-25			Planter works
05 Supporting Underground Structure - SUS		136	30-Jun-25 A	12-Nov-25			
SUS - Tunnel Civil Works		136	30-Jun-25 A	12-Nov-25			
A229450470	SUS VE Panel Design Review (EB)	136	30-Jun-25 A	12-Nov-25			SUS VE Panel Design Review (EB)
A229450490	SUS VE Panel Design Review (WB)	96	30-Jun-25 A	03-Oct-25			SUS VE Panel Design Review (WB)
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	12-Sep-25	25-Sep-25			Parapet Defect Rectification (WB CP side) (Design TBC)
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	26-Sep-25	09-Oct-25			Parapet Defect Rectification (WB NCP side) (Design TBC)
Eastbound TCW		14	12-Sep-25	25-Sep-25			
EB Road Barrier		14	12-Sep-25	25-Sep-25			
SUS10060	SUS EB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25			SUS EB - Road Barrier (CPS) Last 50m
Westbound TCW		14	12-Sep-25	25-Sep-25			
WB Road Barrier		14	12-Sep-25	25-Sep-25			
SUS10210	SUS WB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25			SUS WB - Road Barrier (CPS) Last 50m
06 Launching Shaft & C&C Tunnel - LSCC		745	20-Nov-23 A	03-Dec-25			
LSCC - Structure works		56	12-Sep-25	06-Nov-25			
Launching Shaft		56	12-Sep-25	06-Nov-25			
LS - Miscellaneous Structural Openings		56	12-Sep-25	06-Nov-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	24-Oct-25	06-Nov-25			
A229448630	Clearance and Massfill the trench	14	24-Oct-25	06-Nov-25			Clearance and Massfill the trench
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	12-Sep-25	23-Oct-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	12-Sep-25	23-Oct-25			RC Slab, Manhole, drainage pipe construction and massfill
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnel)		31	12-Sep-25	12-Oct-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	12-Sep-25	18-Sep-25			EB & WB in situ Service Gallery CPS - Part 1

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep25-Nov25)




Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	19-Sep-25	25-Sep-25	EB & WB in situ Service Gallery CPS - Part 2		
A229448581	Road Diversion	3	26-Sep-25	28-Sep-25	Road Diversion		
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	29-Sep-25	05-Oct-25	EB & WB in situ Service Gallery NCPS - Part 1		
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	06-Oct-25	12-Oct-25	EB & WB in situ Service Gallery NCPS - Part 2		
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8)		49	12-Sep-25	30-Oct-25			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	12-Sep-25*	09-Oct-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229448660	Stage 2 - Closing out the opening (after SG installation completion)	14	12-Sep-25*	25-Sep-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	10-Oct-25	30-Oct-25	Stage 1a - Emergency staircase corridor RC works		
LSCC - Backfilling & Dwall Dismantling		83	12-Sep-25	03-Dec-25			
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	12-Sep-25	26-Oct-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	27-Oct-25	03-Dec-25			
LSCC - Tunnel Civil Works		720	20-Nov-23 A	09-Nov-25			
Eastbound TCW		720	20-Nov-23 A	09-Nov-25			
LSCC10070	LSCC EB - Fireboard	662	20-Nov-23 A	12-Sep-25	LSCC EB - Fireboard		
LSCC10090	LSCC EB - E&M brackets (CPS)	385	06-Sep-24 A	26-Sep-25	LSCC EB - E&M brackets (CPS)		
LSCC10421	LSCC EB - E&M brackets (NCPS)	385	20-Sep-24 A	10-Oct-25	LSCC EB - E&M brackets (NCPS)		
LSCC10050	LSCC EB - Road Barrier (NCPS)	134	13-Jun-25 A	25-Oct-25	LSCC EB - Road Barrier (NCPS)		
LSCC10110	LSCC EB - TCSS provision	6	26-Sep-25	02-Oct-25	LSCC EB - TCSS provision		
LSCC10431	LSCC EB - Road Barrier (CPS)	15	25-Oct-25*	09-Nov-25	LSCC EB - Road Barrier (CPS)		
Westbound TCW		469	13-Jul-24 A	25-Oct-25			
LSCC10080	LSCC WB - E&M brackets (CPS)	440	13-Jul-24 A	26-Sep-25	LSCC WB - E&M brackets (CPS)		
LSCC10060	LSCC WB - Fireboard	328	19-Oct-24 A	12-Sep-25	LSCC WB - Fireboard		
LSCC10411	LSCC WB - E&M brackets (NCPS)	338	24-Oct-24 A	27-Sep-25	LSCC WB - E&M brackets (NCPS)		
LSCC10441	LSCC WB - Road Barrier (NCPS)	134	30-May-25 A	11-Oct-25	LSCC WB - Road Barrier (NCPS)		
LSCC10100	LSCC WB - TCSS provision	6	26-Sep-25	02-Oct-25	LSCC WB - TCSS provision		
LSCC10451	LSCC WB - Road Barrier (CPS)	14	11-Oct-25	25-Oct-25	LSCC WB - Road Barrier (CPS)		
07 Tunnel Sub-sea (TSS)		754	26-Nov-23 A	18-Dec-25			
Additional Excavation by D&Br from CKL		402	15-Aug-24 A	20-Sep-25			
Eastbound Pilot Tunnel		402	15-Aug-24 A	20-Sep-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	402	15-Aug-24 A	20-Sep-25	EB CKL - Pilot tunnel enlargement (Benching)		
TSS - TBM Excavation from Kai Tak		129	12-Aug-25 A	18-Dec-25			
Westbound - TBM S1281		129	12-Aug-25 A	18-Dec-25			
TBM1 Tunneling		30	12-Aug-25 A	11-Sep-25 A			
CP26-31		30	12-Aug-25 A	11-Sep-25 A			
A229450730	WB TBM Tunnelling CH9068-9137 (cavern)	30	12-Aug-25 A	11-Sep-25 A	WB TBM Tunnelling CH9068-9137 (cavern)		
TBM1 Dismantling		98	12-Sep-25	18-Dec-25			
TBM1 Dismantling		98	12-Sep-25	18-Dec-25			
TA85	WB TBM dismantling - TSS side (46d)	46	12-Sep-25	27-Oct-25	WB TBM dismantling - TSS side (46d)		
TA325	WB TBM dismantling - CKL side (98d)	98	12-Sep-25	18-Dec-25			
TSS side		46	12-Sep-25	27-Oct-25			
TSS side - breakdown		46	12-Sep-25	27-Oct-25			
TA1251	WB TBM - Last 5 Rings Installation	2	12-Sep-25	13-Sep-25	WB TBM - Last 5 Rings Installation		
TA1271	Last ring securing + Tailskin Cutting + Erector Prep	7	14-Sep-25	20-Sep-25	Last ring securing + Tailskin Cutting + Erector Prep		
Backup Gantries		30	14-Sep-25	13-Oct-25			
TA1261	Gantry 4 (Level 1-3) Dismantling	7	14-Sep-25	20-Sep-25	Gantry 4 (Level 1-3) Dismantling		
TA1281	G1 / Erector Disconnection + Gantries Pulling	2	21-Sep-25	22-Sep-25	G1 / Erector Disconnection + Gantries Pulling		
TA1621	Gantry 1-3 (Level 3) Dismantling	5	23-Sep-25	27-Sep-25	Gantry 1-3 (Level 3) Dismantling		
TA1631	Gantry 1-3 (Level 2) Dismantling	7	28-Sep-25	04-Oct-25	Gantry 1-3 (Level 2) Dismantling		
TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling	6	05-Oct-25	10-Oct-25	Gantry 1-3 (Level 1) + Boggies Dismantling		
TA1651	Oxycut Platform Demo	3	11-Oct-25	13-Oct-25	Oxycut Platform Demo		
Erector /XB/MD		35	23-Sep-25	27-Oct-25			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep25-Nov25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
TA1611	Concrete Slab + HAG System Erection	7	23-Sep-25	29-Sep-25		Concrete Slab + HAG System Erection	
TA1291	Erector Extraction	5	30-Sep-25	04-Oct-25		Erector Extraction	
TA1301	Erector Dismantling	2	05-Oct-25	06-Oct-25		Erector Dismantling	
TA1311	X Beam Extraction	4	05-Oct-25	08-Oct-25		X Beam Extraction	
TA1321	X Beam Dismantling	4	09-Oct-25	12-Oct-25		X Beam Dismantling	
TA1331	Main Drive Extraction	5	09-Oct-25	13-Oct-25		Main Drive Extraction	
TA1341	Main Drive Dismantling	7	14-Oct-25	20-Oct-25		Main Drive Dismantling	
TA1351	Concrete Slab + HAG System Demo	7	21-Oct-25	27-Oct-25		Concrete Slab + HAG System Demo	
CKL Side		81	14-Sep-25	03-Dec-25			
CKL side - breakdown		81	14-Sep-25	03-Dec-25			
Cutterhead		35	14-Sep-25	18-Oct-25			
TA90	WB TBM dismantling - CKL Civil Works #1	12	14-Sep-25	25-Sep-25		WB TBM dismantling - CKL Civil Works #1	
TA901	WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	14	26-Sep-25	09-Oct-25		WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	
TA1491	WB TBM dismantling - Cutterhead dismantling Part 2	9	10-Oct-25	18-Oct-25		WB TBM dismantling - Cutterhead dismantling Part 2	
Spherical Bearing		13	19-Oct-25	31-Oct-25			
TA91	WB TBM dismantling - CKL Civil Works #2	9	19-Oct-25	27-Oct-25		WB TBM dismantling - CKL Civil Works #2	
TA92	WB TBM dismantling - Spherical Bearing	4	28-Oct-25	31-Oct-25		WB TBM dismantling - Spherical Bearing	
Shield		33	01-Nov-25	03-Dec-25			
TA1561	WB TBM dismantling - CKL Civil Works #3	3	01-Nov-25	03-Nov-25		WB TBM dismantling - CKL Civil Works #3	
TA93	WB TBM dismantling - Shield Part 1	15	04-Nov-25	18-Nov-25		WB TBM dismantling - Shield Part 1	
TA1501	WB TBM dismantling - CKL Civil Works #4	15	19-Nov-25	03-Dec-25		WB TBM dismantling - CKL Civil Works #4	
Eastbound - TBM S1282		113	16-Aug-25 A	06-Dec-25			
TBM2 Tunneling		113	16-Aug-25 A	06-Dec-25			
CP26-30		113	16-Aug-25 A	06-Dec-25			
EBTBM1260	EB TBM Tunnelling CH8654-8682	24	16-Aug-25 A	09-Sep-25 A		EB TBM Tunnelling CH8654-8682	
EBTBM1530	EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)	9	10-Sep-25 A	18-Sep-25		EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)	
EBTBM1270	EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/v)	12	19-Sep-25	30-Sep-25		EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/v)	
EBTBM1280	EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/wk)	15	01-Oct-25	15-Oct-25		EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/wk)	
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/wk)	38	16-Oct-25	22-Nov-25		EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/wk)	
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section)	14	23-Nov-25	06-Dec-25		EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section)	
TSS - Tunnel Civil Works		748	26-Nov-23 A	12-Dec-25			
Westbound (WB)		384	24-Nov-24 A	12-Dec-25			
WB TSS - TBM Temporary Services		56	14-Sep-25	08-Nov-25			
TBM slurry pipe relocation		7	21-Oct-25	27-Oct-25			
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25		TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	
TBM slurry pipe dismantling		56	14-Sep-25	08-Nov-25			
A229447590	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	14	14-Sep-25	27-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	
A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	14	14-Sep-25	27-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	
A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	14	28-Sep-25	11-Oct-25		TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	
A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	14	12-Oct-25	25-Oct-25		TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	
A229447640	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	14	26-Oct-25	08-Nov-25		TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	
WB TSS - Service Gallery		46	28-Oct-25	12-Dec-25			
After TBM Dismantling		46	28-Oct-25	12-Dec-25			
TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	28-Oct-25	10-Nov-25		WB TSS - Service Gallery up to CP29 to CP30	
TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	11-Nov-25	24-Nov-25		WB TSS - Service Gallery up to CP30 to CP31	
TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	25-Nov-25	12-Dec-25		WB TSS - ISIG Dismantling & Last SG @ TSS	
WB TSS - Below Road Level Installation		92	12-Sep-25	12-Dec-25			
Service Gallery Civil Provision		92	12-Sep-25	12-Dec-25			
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	12-Sep-25	29-Sep-25		WB TSS - Service Gallery Civil Provision up to CP29	
TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	11-Nov-25	28-Nov-25		WB TSS - Service Gallery Civil Provision up to CP30	
TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	25-Nov-25	12-Dec-25		WB TSS - Service Gallery Civil Provision up to CP31	

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep25-Nov25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
WB TSS - Corbel							
Before TBM Dismantling							
CP21-1							
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	34	24-Aug-25 A	26-Sep-25	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)		
After TBM Dismantling							
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Oct-25	07-Oct-25	WB TSS Final - Corbel Structure from CP28 to CP29		
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	11-Nov-25	17-Nov-25	WB TSS Final - Corbel Structure from CP29 to CP30		
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	25-Nov-25	01-Dec-25	WB TSS Final - Corbel Structure from CP30 to CP31		
Concrete curing							
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Oct-25	14-Oct-25	WB TSS - Corbel Structure up to CP29 (concrete curing)		
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	18-Nov-25	24-Nov-25	WB TSS - Corbel Structure up to CP30 (concrete curing)		
WB TSS - OHVD							
Before TBM Dismantling							
TC11470	WB TSS - OHVD from CH8530 to CP26	4	16-Sep-25	19-Sep-25	WB TSS - OHVD from CH8530 to CP26		
TC11400	WB TSS - OHVD up to CP*26.5" blocked by CP27 WB Tym	3	20-Sep-25	22-Sep-25	WB TSS - OHVD up to CP*26.5" blocked by CP27 WB Tym		
After TBM Dismantling							
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	04-Nov-25	06-Nov-25	WB TSS Final - OHVD from CP26 to CP27		
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	11-Nov-25	14-Nov-25	WB TSS Final - OHVD from CP27 to CP28		
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924							
Before TBM Dismantling							
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	49	28-Jul-25 A	15-Sep-25	WB TSS - Fire board - Tunnel Crown up to CP27		
After TBM Dismantling							
D12565	WB TSS Final - Fire board (Crown) by Aerial Platform from CP27 to CP28	7	28-Oct-25	03-Nov-25	WB TSS Final - Fire board (Crown) by Aerial Platform from CP27 to CP28		
TC1110	WB TSS Final - Fire board (Crown) by Aerial Platform from CP28 to CP29	7	04-Nov-25	10-Nov-25	WB TSS Final - Fire board (Crown) by Aerial Platform from CP28 to CP29		
TC11580	WB TSS Final - Fire board (Crown) by Aerial Platform from CP29 to CP30	7	25-Nov-25	01-Dec-25	WB TSS Final - Fire board (Crown) by Aerial Platform from CP29 to CP30		
WB TSS - Fire Board - Road level with deletion up Ch8924							
Before TBM Dismantling							
TC11430	WB TSS - Fire Board - Wall & OHVD Soffit from CP25 to CP26	266	21-Feb-25 A	13-Nov-25	WB TSS - Fire Board - Wall & OHVD Soffit from CP25 to CP26		
After TBM Dismantling							
TC11440	WB TSS - Fire Board - Wall & OHVD Soffit from CP26 to CP27	7	15-Nov-25	21-Nov-25	WB TSS - Fire Board - Wall & OHVD Soffit from CP26 to CP27		
Defect							
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to CP27	7	22-Nov-25	28-Nov-25	WB TSS - inspection before black paint & E&M bracket CP26 to CP27		
WB TSS - Road Barrier							
A229446430	WB TSS - Road Barrier NCPS up to CP26	7	28-Sep-25	04-Oct-25	WB TSS - Road Barrier NCPS up to CP26		
A229446420	WB TSS - Road Barrier NCPS up to CP27	7	05-Oct-25	11-Oct-25	WB TSS - Road Barrier NCPS up to CP27		
A229425611	WB TSS - Road Barrier from CP27 to CP28	7	15-Nov-25	21-Nov-25	WB TSS - Road Barrier from CP27 to CP28		
CPS							
A229447650	WB TSS - Road Barrier CPS up to CP28	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP28		
A229447850	WB TSS - Road Barrier CPS up to CP26	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP26		
TC1040	WB TSS - Road Barrier CPS up to CP29	4	08-Oct-25	11-Oct-25	WB TSS - Road Barrier CPS up to CP29		
A229447860	WB TSS - Road Barrier CPS up to CP27	6	28-Oct-25	06-Nov-25	WB TSS - Road Barrier CPS up to CP27		
TC1270	WB TSS - Road Barrier CPS up to CP30	4	18-Nov-25	21-Nov-25	WB TSS - Road Barrier CPS up to CP30		
WB TSS - E&M Brackets							
TC11030	WB TSS - E&M Brackets up to CP26	141	02-Jul-25 A	19-Nov-25	WB TSS - E&M Brackets up to CP26		
NCPS							
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25	292	24-Nov-24 A	12-Sep-25	WB TSS - E&M Brackets NCPS from CH8450 to CP25		
WB TSS - Black paint							
TC1490	WB TSS - Black paint from CP26 to CP27	4	29-Nov-25	02-Dec-25	WB TSS - Black paint from CP26 to CP27		
Eastbound (EB)							
EB TSS - TBM Temporary Services							
TBM slurry pipe relocation							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep25-Nov25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25			TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24
EB TSS - Service Gallery		96	30-Aug-25 A	03-Dec-25			
Before TBM Dismantling		96	30-Aug-25 A	03-Dec-25			
CP21-26		96	30-Aug-25 A	03-Dec-25			
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)		96	30-Aug-25 A	03-Dec-25			
EBTBM1500	EB TSS - Service Gallery up to CH8508	5	30-Aug-25 A	03-Sep-25 A	EB TSS - Service Gallery up to CH8508		
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	12-Sep-25	06-Oct-25	EB TSS - Service Gallery up to CH8548		
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	07-Oct-25	20-Oct-25	EB TSS - Service Gallery up to CH8578		
EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	21-Oct-25	25-Oct-25	EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym		
EBTBM1510	EB TSS - Service Gallery up to CH8661	30	26-Oct-25	24-Nov-25	EB TSS - Service Gallery up to CH8661		
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	25-Nov-25	03-Dec-25	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E		
EB TSS - Below Road Level Installation		243	17-Feb-25 A	17-Oct-25			
CP26-30 Civil Provision		18	12-Sep-25	29-Sep-25			
TC11070	EB TSS - Service Gallery Civil Provision up to CP25	18	12-Sep-25	29-Sep-25	EB TSS - Service Gallery Civil Provision up to CP25		
TC11090	EB TSS - Service Gallery Civil Provision up to CP26	18	12-Sep-25	29-Sep-25	EB TSS - Service Gallery Civil Provision up to CP26		
CP26-30 MiMEP		18	30-Sep-25	17-Oct-25			
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	30-Sep-25	05-Oct-25	EB TSS - Service Gallery MiMEP up to CP25		
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	06-Oct-25	11-Oct-25	EB TSS - Service Gallery MiMEP up to CP26		
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	12-Oct-25	17-Oct-25	EB TSS - Service Gallery MiMEP up to CP27		
Low Point Sump Pit		235	17-Feb-25 A	09-Oct-25			
Low Point @ CP12		235	17-Feb-25 A	09-Oct-25			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	235	17-Feb-25 A	09-Oct-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
EB TSS - Corbel		711	26-Nov-23 A	05-Nov-25			
Before TBM Dismantling		711	26-Nov-23 A	05-Nov-25			
CP21-26		711	26-Nov-23 A	05-Nov-25			
A229415982	EB TSS - Corbel Stoppage at CP23	683	26-Nov-23 A	08-Oct-25	EB TSS - Corbel Stoppage at CP23		
A229415952	EB TSS - Corbel Structure up to CP24	9	28-Oct-25	05-Nov-25	EB TSS - Corbel Structure up to CP24		
EB TSS - OHVD		4	05-Nov-25	09-Nov-25			
Before TBM Dismantling		4	05-Nov-25	09-Nov-25			
CP21-26		4	05-Nov-25	09-Nov-25			
TC320	EB TSS - OHVD up to CP24	4	05-Nov-25	09-Nov-25	EB TSS - OHVD up to CP24		
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850		8	09-Nov-25	17-Nov-25			
D12585	EB TSS - Fire board - Tunnel Crown up to CP24	8	09-Nov-25	17-Nov-25	EB TSS - Fire board - Tunnel Crown up to CP24		
EB TSS - Fire Board - Road level with deletion up to Ch8850		7	09-Nov-25	16-Nov-25			
TC410	EB TSS - Fire Board - Wall & OHVD Soffit up to CP23	7	09-Nov-25	16-Nov-25	EB TSS - Fire Board - Wall & OHVD Soffit up to CP23		
EB TSS - Road Barrier		8	05-Nov-25	13-Nov-25			
NCPS		8	05-Nov-25	13-Nov-25			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	05-Nov-25	13-Nov-25	EB TSS - Road Barrier NCPS up to CP24		
EB TSS - Black paint		4	23-Nov-25	27-Nov-25			
TC720	EB - TBM Tunnel - Black paint up to CP23	4	23-Nov-25	27-Nov-25	EB - TBM Tunnel - Black paint up to CP23		
EB TSS - E&M Brackets		7	16-Nov-25	23-Nov-25			
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	7	16-Nov-25	23-Nov-25	EB - TBM Tunnel - E&M Bracket from CP22 to CP23		
EB TSS - TCSS Civil provision at OHVD soffit		7	27-Nov-25	04-Dec-25			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	27-Nov-25	04-Dec-25	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23		
09 Cross Passages		130	18-Aug-25 A	25-Dec-25			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		130	18-Aug-25 A	25-Dec-25			
CP25 by Mini TBM		113	04-Sep-25 A	25-Dec-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	04-Sep-25 A	30-Sep-25	CP25 - EB - Tympanum Civil works CH8489		
A229450630	CP25 - Mobilisation	6	01-Oct-25	06-Oct-25	CP25 - Mobilisation		
TD1400	CP25 - EB - Tympanum Strength Gain	14	01-Oct-25	14-Oct-25	CP25 - EB - Tympanum Strength Gain		
A229450640	CP25 - CP TBM mining	6	15-Oct-25	20-Oct-25	CP25 - CP TBM mining		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep25-Nov25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
A7950	CP25 - Lining Grouting	6	21-Oct-25	26-Oct-25			CP25 - Lining Grouting
A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Oct-25	25-Dec-25			
CP26 by Mini TBM		41	26-Oct-25	05-Dec-25			
TD0200	CP26 - EB - Tympanum Civil works CH8588	27	26-Oct-25	21-Nov-25			CP26 - EB - Tympanum
A7960	CP26 - Mobilisation	6	22-Nov-25	27-Nov-25			CP
TD1430	CP25 - EB - Tympanum Strength Gain	14	22-Nov-25	05-Dec-25			
CP27 by Mini TBM		27	01-Oct-25	27-Oct-25			
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Oct-25	27-Oct-25			CP27 - WB - Tympanum Civil works CH8688 R0936W
CP28 by D&Br		115	18-Aug-25 A	10-Dec-25			
TD1250	CP28 - Advance excavation from WB (first 9m)	55	18-Aug-25 A	11-Oct-25			CP28 - Advance excavation from WB (first 9m)
TD1460	CP28 - Advance lining structure works from WB	60	12-Oct-25	10-Dec-25			
CP29 by D&Br		89	04-Sep-25 A	01-Dec-25			
TD1310	CP29 - WB - Temporary Platform setup & Tympanum	27	04-Sep-25 A	30-Sep-25			CP29 - WB - Temporary Platform setup & Tympanum
TD1330	CP29 - Advance excavation from WB (first 9m)	55	08-Oct-25	01-Dec-25			
10 East Ventilation Building - EVB		180	13-Jun-25 A	09-Dec-25			
EVB Remaining Works (TBC)		180	13-Jun-25 A	09-Dec-25			
Facade works		180	13-Jun-25 A	09-Dec-25			
EVB1606	EVB - Aluminium Fins Installation	180	13-Jun-25 A	09-Dec-25			
VO - Recovery Vehicle Base (RVB) Construction		45	12-Sep-25	26-Oct-25			
EVB1810	RVB - Rock Excavation & Site Formation	45	12-Sep-25	26-Oct-25			RVB - Rock Excavation & Site Formation
11 Tunnel E&M Installation		237	01-May-25 A	24-Dec-25			
WB - E&M Works		90	12-Sep-25	10-Dec-25			
WB - LV Cabling & LV Power On		90	12-Sep-25	10-Dec-25			
TF170	WB CKL - CP32-EVB Portal E&M installation	90	12-Sep-25*	10-Dec-25			
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	27-Sep-25	26-Nov-25			01b. W
EB - E&M Works		237	01-May-25 A	24-Dec-25			
EB - LV Cabling & LV Power On		237	01-May-25 A	24-Dec-25			
E&MC1080	02. EB TSS - CP12-16 E&M installation	134	01-May-25 A	12-Sep-25			02. EB TSS - CP12-16 E&M installation
E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	12-Sep-25	10-Dec-25			
E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	12-Sep-25	10-Dec-25			
E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	25-Oct-25	24-Dec-25			
12 Projectwide TCSS Installation		588	20-Jan-25 A	30-Aug-26			
WB - TCSS Installation		277	20-Jan-25 A	23-Oct-25			
TF030	WB - TBM Tunnel - TCSS fibre cabling	277	20-Jan-25 A	23-Oct-25			WB - TBM Tunnel - TCSS fibre cabling
TF040	WB - TBM Tunnel - TCSS Signage Installation	271	20-Jan-25 A	17-Oct-25			WB - TBM Tunnel - TCSS Signage Installation
EB - TCSS Installation		588	20-Jan-25 A	30-Aug-26			
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	588	20-Jan-25 A	30-Aug-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	582	20-Jan-25 A	24-Aug-26			
14 Projectwide Final Works		86	12-Sep-25	06-Dec-25			
Tunnel Cladding		86	12-Sep-25	06-Dec-25			
Eastbound		86	12-Sep-25	06-Dec-25			
Typical Subframe & Cladding		86	12-Sep-25	06-Dec-25			
EB CPS		66	02-Oct-25	06-Dec-25			
VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	02-Oct-25	26-Oct-25			3. VE Panel - EB TSS CP7-12 (CPS) 500m
VE10220	1. VE Panel - EB SUS (CPS) 400m	24	13-Nov-25	06-Dec-25			
EB NCPS		54	12-Sep-25	05-Nov-25			
VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	24	12-Sep-25	05-Oct-25			3. VE Panel - EB TSS CP7-12 (NCPS) 500m
VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	24	12-Sep-25	05-Oct-25			4. VE Panel - EB TSS CP12-17 (NCPS) 500m
VE10581	2. VE Panel - EB LSCC to CP7 (NCPS) 150m	10	26-Oct-25	05-Nov-25			2. VE Panel - EB LSCC to CP7 (NCPS) 150m
Westbound		10	26-Nov-25	06-Dec-25			
Typical Subframe & Cladding		10	26-Nov-25	06-Dec-25			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep25-Nov25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
WB CPS		10	26-Nov-25	06-Dec-25			
VE10022	2. VE Panel - WB LSCC to CP7 (CPS) 150m	10	26-Nov-25	06-Dec-25			
Tunnel Pavement		30	28-Oct-25	26-Nov-25			
Westbound		30	28-Oct-25	26-Nov-25			
AGR10090	Pavement - WB Initial Layers CP1 to CP18 (Subj to TBM1 dismant	30	28-Oct-25	26-Nov-25			
Infrastructure Works		349	07-Jan-25 A	22-Dec-25			
06 Road S20		164	31-Mar-25 A	04-Nov-25			
Addition of Planter (Non Critical)		142	31-Mar-25 A	08-Oct-25			
A1140	S20 - Construction of Remaining Planter	142	31-Mar-25 A	08-Oct-25			
Run-in Remaining Works		140	08-May-25 A	04-Nov-25			
A1100	S20 - Run-in Remaining Works	140	08-May-25 A	04-Nov-25			
VO - Modification of Irrigation System at Charging Station Run-in		12	12-Sep-25	26-Sep-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	12-Sep-25	26-Sep-25			
07 Road L10(N)		258	01-Mar-25 A	13-Nov-25			
L10(N) Landscape (KD-26)		26	14-Oct-25	13-Nov-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	14-Oct-25	13-Nov-25			
L10(N) Remaining works		59	12-Sep-25	09-Nov-25			
LN10100	Road L10N - Drainage T&C	21	12-Sep-25	02-Oct-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	21-Oct-25	09-Nov-25			
L10 (N) Remaining Road Works (Subject to Manpower)		178	01-Mar-25 A	20-Oct-25			
A229450270	L10 (N) - Remaining Road Signage	169	01-Mar-25 A	09-Oct-25			
A229450280	L10 (N) - Remaining Road Lighting	30	12-Sep-25	20-Oct-25			
08 Road L10(S) & L18		341	07-Jan-25 A	13-Dec-25			
L10(S) & L18 Landscape (KD-24)		25	12-Sep-25	13-Oct-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	12-Sep-25*	13-Oct-25			
L10(S) & L18 Remaining works		93	12-Sep-25	13-Dec-25			
Roadside Area adjacent to L10(S)		93	12-Sep-25	13-Dec-25			
Roadworks		30	12-Sep-25	11-Oct-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	12-Sep-25*	11-Oct-25			
Landscape		30	14-Nov-25	13-Dec-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	14-Nov-25	13-Dec-25			
Miscellaneous Road Works		194	07-Jan-25 A	17-Sep-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	194	07-Jan-25 A	17-Sep-25			
Preparation for Road Opening (L10S)		108	26-Apr-25 A	13-Sep-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	108	26-Apr-25 A	13-Sep-25			
10 Lam Chak Street / Kai Hing Road Modification		30	22-Nov-25	22-Dec-25			
LCS/KHR Modification (KD-19)		30	22-Nov-25	22-Dec-25			
VO - Additional Road Lighting at Stage 1 Area		30	22-Nov-25	22-Dec-25			
A229450080	VO - Additional Road Lighting installation	30	22-Nov-25	22-Dec-25			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Sep25-Nov25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
HKT2 P80 Programme DD 31Oct25		1022	26-Nov-23 A	13-Sep-26			
Construction		1022	26-Nov-23 A	13-Sep-26			
Trunk Road T2		1022	26-Nov-23 A	13-Sep-26			
02 At-Grade Road - AGR		353	15-Feb-25 A	02-Feb-26			
Kiosk		126	30-Sep-25 A	02-Feb-26			
AGR1030	Kiosk - fabrication & delivery	54	30-Sep-25 A	22-Nov-25	Kiosk - fabrication & delivery		
AGR1060	Kiosk - Civil	21	22-Nov-25	13-Dec-25	Kiosk - Civil		
AGR1090	Kiosk - E&M + T&C	21	13-Dec-25	03-Jan-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	03-Jan-26	02-Feb-26			
AGR - Road & Drainage works		275	15-Feb-25 A	17-Nov-25			
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road)	12	31-Oct-25	11-Nov-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
Westbound		275	15-Feb-25 A	17-Nov-25			
AGR1050	AGR - WB Road Side Barrier	275	15-Feb-25 A	17-Nov-25	AGR - WB Road Side Barrier		
03 Depressed Road - DPR		113	31-Oct-25	20-Feb-26			
DPR - Road Works		113	31-Oct-25	20-Feb-26			
Rising Main		113	31-Oct-25	20-Feb-26			
A229450170	DPR - Civil - Perm civil provision (sump pit)	19	31-Oct-25	18-Nov-25	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	60	22-Nov-25	21-Jan-26	DPR - E&M - Sump p		
A229450390	DPR - Civil - Remaining Civil Works	30	21-Jan-26	20-Feb-26			
DPR - Final Works		36	31-Oct-25	11-Dec-25			
Landscape work (TBC)		36	31-Oct-25	11-Dec-25			
A12991	Landscape Soil Filling	24	31-Oct-25	27-Nov-25	Landscape Soil Filling		
A12992	Planter works	12	28-Nov-25	11-Dec-25	Planter works		
05 Supporting Underground Structure - SUS		185	30-Jun-25 A	31-Dec-25			
SUS - Tunnel Civil Works		185	30-Jun-25 A	31-Dec-25			
A229450470	SUS VE Panel Design Review (EB)	185	30-Jun-25 A	31-Dec-25	SUS VE Panel Design Review (EB)		
A229450490	SUS VE Panel Design Review (WB)	145	30-Jun-25 A	21-Nov-25	SUS VE Panel Design Review (WB)		
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	31-Oct-25	13-Nov-25	Parapet Defect Rectification (WB CP side) (Design TBC)		
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	14-Nov-25	27-Nov-25	Parapet Defect Rectification (WB NCP side) (Design TBC)		
06 Launching Shaft & C&C Tunnel - LSCC		15	31-Oct-25	15-Nov-25			
LSCC - Tunnel Civil Works		15	31-Oct-25	15-Nov-25			
Eastbound TCW		15	31-Oct-25	15-Nov-25			
LSCC10110	LSCC EB - TCSS provision	6	31-Oct-25	06-Nov-25	LSCC EB - TCSS provision		
LSCC10431	LSCC EB - Road Barrier (CPS)	15	31-Oct-25*	15-Nov-25	LSCC EB - Road Barrier (CPS)		
Westbound TCW		14	31-Oct-25	14-Nov-25			
LSCC10100	LSCC WB - TCSS provision	6	31-Oct-25	06-Nov-25	LSCC WB - TCSS provision		
LSCC10451	LSCC WB - Road Barrier (CPS)	14	31-Oct-25	14-Nov-25	LSCC WB - Road Barrier (CPS)		
07 Tunnel Sub-sea (TSS)		878	26-Nov-23 A	22-Apr-26			
TSS - TBM Excavation from Kai Tak		221	13-Sep-25 A	22-Apr-26			
Westbound - TBM S1281		109	13-Sep-25 A	30-Dec-25			
TBM1 Dismantling		109	13-Sep-25 A	30-Dec-25			
TBM1 Dismantling		109	13-Sep-25 A	30-Dec-25			
TA325	WB TBM dismantling - CKL side (98d)	109	13-Sep-25 A	30-Dec-25	WB TBM dismantling - CKL side (98d)		
TA85	WB TBM dismantling - TSS side (46d)	66	18-Sep-25 A	22-Nov-25	WB TBM dismantling - TSS side (46d)		
TSS side		33	20-Oct-25 A	22-Nov-25			
TSS side - breakdown		33	20-Oct-25 A	22-Nov-25			
Backup Ganties		27	20-Oct-25 A	16-Nov-25			
TA1631	Gantry 1-3 (Level 2) Dismantling	16	20-Oct-25 A	05-Nov-25	Gantry 1-3 (Level 2) Dismantling		
TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling	8	05-Nov-25	13-Nov-25	Gantry 1-3 (Level 1) + Boggies Dismantling		
TA1651	Oxycut Platform Demo	3	13-Nov-25	16-Nov-25	Oxycut Platform Demo		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
					Erector /XB/MD		
TA1311	X Beam Extraction	4	30-Oct-25 A	03-Nov-25			
TA1321	X Beam Dismantling	4	03-Nov-25	07-Nov-25			
TA1331	Main Drive Extraction	5	03-Nov-25	08-Nov-25			
TA1341	Main Drive Dismantling	7	08-Nov-25	15-Nov-25			
TA1351	Concrete Slab + HAG System Demo	7	15-Nov-25	22-Nov-25			
CKL Side		68	23-Oct-25 A	30-Dec-25			
CKL side - breakdown		68	23-Oct-25 A	30-Dec-25			
Spherical Bearing							
TA91	WB TBM dismantling - CKL Civil Works #2	9	23-Oct-25 A	01-Nov-25			
TA92	WB TBM dismantling - Spherical Bearing	4	08-Nov-25	12-Nov-25			
Shield							
TA1561	WB TBM dismantling - CKL Civil Works #3	3	12-Nov-25	15-Nov-25			
TA93	WB TBM dismantling - Shield Part 1	15	15-Nov-25	30-Nov-25			
TA1501	WB TBM dismantling - CKL Civil Works #4	15	30-Nov-25	15-Dec-25			
TA95	WB TBM dismantling - Shield Part 2	15	15-Dec-25	30-Dec-25			
Eastbound - TBM S1282		177	27-Oct-25 A	22-Apr-26			
TBM2 Tunneling		79	27-Oct-25 A	14-Jan-26			
CP26-30		79	27-Oct-25 A	14-Jan-26			
EBTBM1550	EB TBM Tunnelling Pilot tunnel section CH8748-8804 (56m; 8.5R/	19	27-Oct-25 A	15-Nov-25			
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8804-8860 (56m; 8.5R/	21	15-Nov-25	06-Dec-25			
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	13	06-Dec-25	19-Dec-25			
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	26	19-Dec-25	14-Jan-26			
TBM2 Dismantling		98	14-Jan-26	22-Apr-26			
TBM2 Dismantling		98	14-Jan-26	22-Apr-26			
TA040	EB TBM dismantling - TSS side (46d)	46	14-Jan-26	01-Mar-26			
TA1231	EB TBM dismantling - CKL side (98d)	98	14-Jan-26	22-Apr-26			
TSS side		18	14-Jan-26	01-Feb-26			
TA020	EB TBM - Last 5 Rings Installation	2	14-Jan-26	16-Jan-26			
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	16-Jan-26	23-Jan-26			
TSS side - breakdown		16	16-Jan-26	01-Feb-26			
Backup Gantries							
TA1671	Gantry 4 (Level 1-3) Dismantling	7	16-Jan-26	23-Jan-26			
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	23-Jan-26	25-Jan-26			
TA1691	Gantry 1-3 (Level 3) Dismantling	7	25-Jan-26	01-Feb-26			
Erector /XB/MD							
TA1731	Concrete Slab + HAG System Erection	7	25-Jan-26	01-Feb-26			
CKL Side		26	16-Jan-26	11-Feb-26			
CKL side - breakdown		26	16-Jan-26	11-Feb-26			
Cutterhead							
TA1811	CKL Civil Works #1	12	16-Jan-26	28-Jan-26			
TA1821	Cutterhead dismantling Part 1 & Rotation	14	28-Jan-26	11-Feb-26			
TSS - Tunnel Civil Works		809	26-Nov-23 A	11-Feb-26			
Westbound (WB)		225	02-Jul-25 A	11-Feb-26			
WB TSS - TBM Slurry Pipes & Temporary Services		61	20-Oct-25 A	20-Dec-25			
CP7 to CP25		61	20-Oct-25 A	20-Dec-25			
A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	25	20-Oct-25 A	14-Nov-25			
A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	18	14-Nov-25	02-Dec-25			
A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	18	02-Dec-25	20-Dec-25			
WB TSS - Service Gallery		60	22-Nov-25	21-Jan-26			
Gallery Installation After TBM1 Dismantling		28	22-Nov-25	20-Dec-25			

- ◆ ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	22-Nov-25	06-Dec-25			WB TSS - Service Gallery up to CP29 to CP30 (100m)
TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	06-Dec-25	20-Dec-25			WB TSS - Service Gallery up to CP30 to CP31 (100m)
ISIG Dismantling & Last Galleries		32	20-Dec-25	21-Jan-26			
TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	20-Dec-25	07-Jan-26			WB TSS - ISIG Dismantling & Last SG @ TSS
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding	14	07-Jan-26	21-Jan-26			WB TSS - 17 SG by
WB TSS - Below Road Level Installation		104	31-Oct-25	11-Feb-26			
Service Gallery Civil Provision		87	31-Oct-25	25-Jan-26			
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	31-Oct-25	17-Nov-25			WB TSS - Service Gallery Civil Provision up to CP29
TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	06-Dec-25	24-Dec-25			WB TSS - Service Gallery Civil Provision up to CP30
TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	20-Dec-25	07-Jan-26			WB TSS - Service Gallery Civil Provision up to CP31
TC1150	WB TSS - Service Gallery Civil Provision up to CP32	18	07-Jan-26	25-Jan-26			WB TSS - S
MiMEP		24	07-Jan-26	31-Jan-26			
TC11310	WB TSS - Service Gallery MiMEP up to CP28	6	07-Jan-26	13-Jan-26			WB TSS - Service Gallery MiMEP up to C
TC1160	WB TSS - Service Gallery MiMEP up to CP29	6	13-Jan-26	19-Jan-26			WB TSS - Service Gallery
TC1170	WB TSS - Service Gallery MiMEP up to CP30	6	19-Jan-26	25-Jan-26			WB TSS - S
TC1180	WB TSS - Service Gallery MiMEP up to CP31	6	25-Jan-26	31-Jan-26			
FS Control Room		21	21-Jan-26	11-Feb-26			
TC920	WB TSS - FS Control Room Construction	21	21-Jan-26	11-Feb-26			
WB TSS - Corbel		165	24-Aug-25 A	04-Feb-26			
Corbel Construction Before TBM1 Dismantling		83	24-Aug-25 A	14-Nov-25			
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	83	24-Aug-25 A	14-Nov-25			WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)
Corbel Construction After TBM1 Dismantling		97	31-Oct-25	04-Feb-26			
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	31-Oct-25	06-Nov-25			WB TSS Final - Corbel Structure from CP28 to CP29
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	06-Dec-25	13-Dec-25			WB TSS Final - Corbel Structure from CP29 to CP30
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	20-Dec-25	27-Dec-25			WB TSS Final - Corbel Structure from CP30 to CP31
TC1970	WB TSS - Corbel Structure from CP31 to last 3 ring	7	21-Jan-26	28-Jan-26			WB
Concrete curing		90	07-Nov-25	04-Feb-26			
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	07-Nov-25	13-Nov-25			WB TSS - Corbel Structure up to CP29 (concrete curing)
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	13-Dec-25	20-Dec-25			WB TSS - Corbel Structure up to CP30 (concrete curing)
TC1350	WB TSS - Corbel Structure up to CP31 (concrete curing)	7	27-Dec-25	03-Jan-26			WB TSS - Corbel Structure up to CP31 (concrete curing)
TC1660	WB TSS - Corbel Structure up to last 3 ring (concrete curing)	7	28-Jan-26	04-Feb-26			
Monorail Removal		7	28-Jan-26	04-Feb-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	28-Jan-26	04-Feb-26			
WB TSS - OHVD		77	31-Oct-25	15-Jan-26			
OHVD installation Before TBM1 Dismantling		7	31-Oct-25	06-Nov-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	31-Oct-25	03-Nov-25			WB TSS - OHVD from CH8530 to CP26
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	04-Nov-25	06-Nov-25			WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym
OHVD installation After TBM1 Dismantling		47	29-Nov-25	15-Jan-26			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	29-Nov-25	02-Dec-25			WB TSS Final - OHVD from CP26 to CP27
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	06-Dec-25	10-Dec-25			WB TSS Final - OHVD from CP27 to CP28
TC1190	WB TSS Final - OHVD from CP28 to CP29	4	03-Jan-26	07-Jan-26			WB TSS Final - OHVD from CP28 to CP29
TC1200	WB TSS Final - OHVD from CP29 to CP30	4	07-Jan-26	11-Jan-26			WB TSS Final - OHVD from CP29 to CP30
TC1210	WB TSS Final - OHVD from CP30 to CP30.5	4	11-Jan-26	15-Jan-26			WB TSS Final - OHVD from CP30 to
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924		42	22-Nov-25	03-Jan-26			
Fire Board (Crown) Installation After TBM1 Dismantling		42	22-Nov-25	03-Jan-26			
D12565	WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP'	7	22-Nov-25	29-Nov-25			WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP28
TC1110	WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP'	7	29-Nov-25	06-Dec-25			WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP'	7	20-Dec-25	27-Dec-25			WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5
TC11410	WB TSS - Aerial Platform dismantling	7	27-Dec-25	03-Jan-26			WB TSS - Aerial Platform dismantling
WB TSS - Fire Board - Road level with deletion up Ch8924		56	10-Dec-25	04-Feb-26			
After TBM1 Dismantling		56	10-Dec-25	04-Feb-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	7	10-Dec-25	17-Dec-25			WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	07-Jan-26	21-Jan-26			WB TSS - Fire Board
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	21-Jan-26	04-Feb-26			
Defect		42	17-Dec-25	28-Jan-26			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	17-Dec-25	24-Dec-25			WB TSS - inspection before black paint & E&M bracket CP26 to CP27
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	21-Jan-26	28-Jan-26			WB
WB TSS - Road Barrier		15	07-Jan-26	22-Jan-26			
Road Barriers After TBM1 Dismantling		15	07-Jan-26	22-Jan-26			
CPS		15	07-Jan-26	22-Jan-26			
A229450740	WB TSS - Road Barrier CPS up to CP29	7	07-Jan-26	14-Jan-26			WB TSS - Road Barrier CPS up to CP
TC11220	WB TSS - Road Barrier CPS up to CP30	4	14-Jan-26	18-Jan-26			WB TSS - Road Barrier CPS
TC11230	WB TSS - Road Barrier CPS up to CP30.5	4	18-Jan-26	22-Jan-26			WB TSS - Road B
WB TSS - E&M Brackets		186	02-Jul-25 A	03-Jan-26			
E&M Brackets Installation Before TBM1 Dismantling		160	02-Jul-25 A	08-Dec-25			
CPS		160	02-Jul-25 A	08-Dec-25			
TC11030	WB TSS - E&M Brackets up to CP26	160	02-Jul-25 A	08-Dec-25			WB TSS - E&M Brackets up to CP26
E&M Brackets Installation After TBM1 Dismantling		6	28-Dec-25	03-Jan-26			
CPS		6	28-Dec-25	03-Jan-26			
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	6	28-Dec-25	03-Jan-26			WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)
NCPS		6	28-Dec-25	03-Jan-26			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	6	28-Dec-25	03-Jan-26			WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)
WB TSS - Black paint		39	24-Dec-25	01-Feb-26			
After TBM1 Dismantling		39	24-Dec-25	01-Feb-26			
TC1490	WB TSS - Black paint from CP26 to CP27	4	24-Dec-25	28-Dec-25			WB TSS - Black paint from CP26 to CP27
TC11590	WB TSS - Black paint from CP27 to CP28	4	28-Jan-26	01-Feb-26			
WB TSS - TCSS Civil provision at OHVD soffit		7	03-Jan-26	10-Jan-26			
After TBM1 Dismantling		7	03-Jan-26	10-Jan-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	03-Jan-26	10-Jan-26			WB TSS Final - TCSS Civil provision from CP26
Eastbound (EB)		803	26-Nov-23 A	06-Feb-26			
EB TSS - TBM Slurry Pipes & Temporary Services		21	16-Jan-26	06-Feb-26			
Pipe dismantling & relocation after TBM2 Breakthrough		21	16-Jan-26	06-Feb-26			
CP22 to Back of TBM		21	16-Jan-26	06-Feb-26			
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back	21	16-Jan-26	06-Feb-26			
EB TSS - Service Gallery		96	31-Oct-25	03-Feb-26			
Gallery Installation Before TBM2 Dismantling		96	31-Oct-25	03-Feb-26			
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	31-Oct-25	24-Nov-25			EB TSS - Service Gallery up to CH8548
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	25-Nov-25	08-Dec-25			EB TSS - Service Gallery up to CH8578
EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	09-Dec-25	13-Dec-25			EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym
EBTBM1510	EB TSS - Service Gallery up to CH8661	30	14-Dec-25	12-Jan-26			EB TSS - Service Gallery up to CH8661
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	13-Jan-26	21-Jan-26			EB TSS - Service Ga
EBTBM1520	EB TSS - Service Gallery up to CH8730	13	22-Jan-26	03-Feb-26			
EB TSS - Below Road Level Installation		284	17-Feb-25 A	27-Nov-25			
CP26-30 MiMEP		18	31-Oct-25	17-Nov-25			
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	31-Oct-25	05-Nov-25			EB TSS - Service Gallery MiMEP up to CP25
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	06-Nov-25	11-Nov-25			EB TSS - Service Gallery MiMEP up to CP26
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	12-Nov-25	17-Nov-25			EB TSS - Service Gallery MiMEP up to CP27
Low Point Sump Pit		284	17-Feb-25 A	27-Nov-25			
Low Point @ CP12		284	17-Feb-25 A	27-Nov-25			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	284	17-Feb-25 A	27-Nov-25			EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)
EB TSS - Corbel		732	26-Nov-23 A	26-Nov-25			
Corbel Construction Before TBM2 Dismantling		732	26-Nov-23 A	26-Nov-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Nov	Dec	Jan	
A229415982	EB TSS - Corbel Stoppage at CP23	732	26-Nov-23 A	26-Nov-25	EB TSS - Corbel Stoppage at CP23			
08 CKL Tunnel		49	30-Dec-25	17-Feb-26				
Westbound (WB)		49	30-Dec-25	17-Feb-26				
WB CKL -After TBM breakthrough		49	30-Dec-25	17-Feb-26				
Westbound (WB) Final Structure Works		49	30-Dec-25	17-Feb-26				
Service Gallery		36	30-Dec-25	04-Feb-26				
TB1090	WB - Concrete Breaking & Temp fill removal	7	30-Dec-25	06-Jan-26			WB - Concrete Breaking & Temp fill removal	
TB1110	WB - Remaining precast SG (7 nos.)	5	06-Jan-26	11-Jan-26			WB - Remaining precast SG (7 nos.)	
TB1120	WB - In-situ SG at End Wall	10	11-Jan-26	21-Jan-26			WB - In-situ SG at End Wall	
TB1180	WB - Drainage & Road Slab	14	21-Jan-26	04-Feb-26				WB - Drainage & Road Slab
Lining - End Wall		27	21-Jan-26	17-Feb-26				
TB1150	WB - End Wall Kicker	6	21-Jan-26	27-Jan-26				WB - End Wall Kicker
TB1220	WB - End Wall Wall & Crown	21	27-Jan-26	17-Feb-26				WB - End Wall Wall & Crown
09 Cross Passages		127	15-Oct-25 A	19-Feb-26				
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		127	15-Oct-25 A	19-Feb-26				
CP25 by Mini TBM		118	24-Oct-25 A	19-Feb-26				
A229450640	CP25 - CP TBM mining	8	24-Oct-25 A	01-Nov-25	CP25 - CP TBM mining			
A7950	CP25 - Lining Grouting	6	01-Nov-25	07-Nov-25	CP25 - Lining Grouting			
A8260	CP25 - Internal & Collar Structure & ABWF	60	07-Nov-25	06-Jan-26	CP25 - Internal & Collar Structure & ABWF			
A8280	CP25 - E&M Installation	14	06-Jan-26	20-Jan-26			CP25 - E&M Installation	
A8340	Remaining Civil Works	30	20-Jan-26	19-Feb-26				Remaining Civil Works
CP26 by Mini TBM		53	14-Dec-25	04-Feb-26				
TD0200	CP26 - EB - Tympanum Civil works CH8588	27	14-Dec-25	09-Jan-26			CP26 - EB - Tympanum Civil works CH8588	
A7960	CP26 - Mobilisation	6	10-Jan-26	15-Jan-26			CP26 - Mobilisation	
TD1430	CP25 - EB - Tympanum Strength Gain	14	10-Jan-26	23-Jan-26			CP25 - EB - Tympanum Strength Gain	
A229450650	CP26 - CP TBM mining	6	24-Jan-26	29-Jan-26				CP26 - CP TBM mining
A229450660	CP26 - Lining Grouting	6	30-Jan-26	04-Feb-26				CP26 - Lining Grouting
CP27 by Mini TBM		110	31-Oct-25	17-Feb-26				
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	31-Oct-25	26-Nov-25	CP27 - WB - Tympanum Civil works CH8688 R0936W			
TD0300	CP27 - EB - Tympanum Civil works CH8688 R0930E	27	22-Jan-26	17-Feb-26				CP27 - EB - Tympanum Civil works CH8688 R0930E
CP28 by D&Br		56	15-Nov-25	10-Jan-26				
TD1480	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progr	16	15-Nov-25	01-Dec-25	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progress)			
TD1500	CP28 - Advance Lining	33	01-Dec-25	03-Jan-26			CP28 - Advance Lining	
TD1260	CP28 - Final Break-out	7	03-Jan-26	10-Jan-26			CP28 - Final Break-out	
CP29 by D&Br		114	15-Oct-25 A	06-Feb-26				
TD1330	CP29 - Excavation from WB (Part 1)	55	15-Oct-25 A	08-Dec-25	CP29 - Excavation from WB (Part 1)			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	16	19-Dec-25	04-Jan-26			CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	
TD1510	CP29 - Advance Lining	33	04-Jan-26	06-Feb-26				CP29 - Advance Lining
CP30 Remaining Works		56	13-Dec-25	07-Feb-26				
CP30 remaining works		56	13-Dec-25	07-Feb-26				
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	13-Dec-25	31-Dec-25			CP30 WB TSS - Sawcut & final breaking work CP30	
TD1150	CP30 - Waterproofing	3	31-Dec-25	03-Jan-26			CP30 - Waterproofing	
TD1160	CP30 - Collar structure at WB TSS	16	03-Jan-26	19-Jan-26				CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	19-Jan-26	07-Feb-26				CP30 - Remaining lining structure
10 East Ventilation Building - EVB		92	31-Oct-25	30-Jan-26				
EVB Remaining Works (TBC)		92	31-Oct-25	30-Jan-26				
Landscape works		92	31-Oct-25	30-Jan-26				
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Oct-25	30-Jan-26				EVB - Hard Landscape - Above G/F
11 Tunnel E&M Installation		150	08-Sep-25 A	04-Feb-26				
WB - E&M Works		97	31-Oct-25	04-Feb-26				
WB - HV Cabling & HV Power On		14	21-Jan-26	04-Feb-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
TE1140	WB Tunnel - Temporary HV Cable laying	14	21-Jan-26	04-Feb-26			
WB - LV Cabling & LV Power On		90	31-Oct-25	28-Jan-26			
TF170	WB CKL - CP32-EVB Portal E&M installation	90	31-Oct-25*	28-Jan-26	WB		
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	31-Oct-25	30-Dec-25	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
WB - Below Road Level E&M Installation		12	19-Jan-26	31-Jan-26			
MiMEP		12	19-Jan-26	31-Jan-26			
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	19-Jan-26	25-Jan-26			WB TSS - S
TC1250	WB TSS - Service Gallery MiMEP Connection up to CP30	6	25-Jan-26	31-Jan-26			
EB - E&M Works		150	08-Sep-25 A	04-Feb-26			
EB - HV Cabling & HV Power On		14	21-Jan-26	04-Feb-26			
TE1200	EB Tunnel - Temporary HV Cable laying	14	21-Jan-26	04-Feb-26			
EB - LV Cabling & LV Power On		113	08-Sep-25 A	30-Dec-25			
E&MC1140	12. EB CKL - BT & S01 - E&M installation	62	08-Sep-25 A	08-Nov-25	12. EB CKL - BT & S01 - E&M installation		
E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	37	29-Sep-25 A	04-Nov-25	11. EB CKL - CP31 to EVB Portal - E&M installation		
E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	31-Oct-25	30-Dec-25	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)		
12 Projectwide TCSS Installation		601	20-Jan-25 A	13-Sep-26			
WB - TCSS Installation		326	20-Jan-25 A	11-Dec-25			
TF030	WB - TBM Tunnel - TCSS fibre cabling	326	20-Jan-25 A	11-Dec-25	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	320	20-Jan-25 A	05-Dec-25	WB - TBM Tunnel - TCSS Signage Installation		
EB - TCSS Installation		601	20-Jan-25 A	13-Sep-26			
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	601	20-Jan-25 A	13-Sep-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	595	20-Jan-25 A	07-Sep-26			
14 Projectwide Final Works		143	30-Sep-25 A	20-Feb-26			
Cladding		141	30-Sep-25 A	17-Feb-26			
Eastbound		141	30-Sep-25 A	17-Feb-26			
Typical Subframe & Cladding		141	30-Sep-25 A	17-Feb-26			
EB CPS		69	16-Nov-25	24-Jan-26			
VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	16-Nov-25	10-Dec-25	3. VE Panel - EB TSS CP7-12 (CPS) 500m		
VE10220	1. VE Panel - EB SUS (CPS) 400m	24	01-Jan-26	24-Jan-26			1. VE Panel -
EB NCPS		141	30-Sep-25 A	17-Feb-26			
VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	36	30-Sep-25 A	04-Nov-25	3. VE Panel - EB TSS CP7-12 (NCPS) 500m		
VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	33	15-Oct-25 A	16-Nov-25	4. VE Panel - EB TSS CP12-17 (NCPS) 500m		
VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	25-Jan-26	17-Feb-26			
Westbound		24	30-Dec-25	23-Jan-26			
Typical Subframe & Cladding		24	30-Dec-25	23-Jan-26			
WB CPS		24	30-Dec-25	23-Jan-26			
VE10060	3. VE Panel - WB TSS CP7-12 (CPS) 500m	24	30-Dec-25	23-Jan-26			3. VE Panel - W
Pavement		28	23-Jan-26	20-Feb-26			
Westbound		28	23-Jan-26	20-Feb-26			
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Leaming Curve)	28	23-Jan-26	20-Feb-26			
Infrastructure Works		336	01-Mar-25 A	30-Jan-26			
06 Road S20		180	31-Mar-25 A	22-Nov-25			
Addition of Planter (Non Critical)		180	31-Mar-25 A	22-Nov-25			
A1140	S20 - Construction of Remaining Planter	180	31-Mar-25 A	22-Nov-25	S20 - Construction of Remaining Planter		
VO - Modification of Irrigation System at Charging Station Run-in		12	31-Oct-25	13-Nov-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Oct-25	13-Nov-25	S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)		306	01-Mar-25 A	31-Dec-25			
L10(N) Landscape (KD-26)		26	29-Nov-25	31-Dec-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	29-Nov-25	31-Dec-25	L10(N) - Landscape softwork (TBC)		
L10(N) Remaining works		21	31-Oct-25	20-Nov-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	31-Oct-25	19-Nov-25	Road L10N - Final Paving works & Road Marking		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
					LN10100	Road L10N - Drainage T&C	21
L10 (N) Remaining Road Works (Subject to Manpower)		207	01-Mar-25 A	24-Nov-25			
A229450270	L10 (N) - Remaining Road Signage	207	01-Mar-25 A	24-Nov-25	L10 (N) - Remaining Road Signage		
08 Road L10(S) & L18		92	31-Oct-25	30-Jan-26			
L10(S) & L18 Landscape (KD-24)		25	31-Oct-25	28-Nov-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	31-Oct-25*	28-Nov-25	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works		92	31-Oct-25	30-Jan-26			
Roadside Area adjacent to L10(S)		92	31-Oct-25	30-Jan-26			
Roadworks		30	31-Oct-25	29-Nov-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	31-Oct-25*	29-Nov-25	Roadside Area adjacent to L10S - Road works		
Landscape		30	01-Jan-26	30-Jan-26			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	01-Jan-26	30-Jan-26			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

CONTRACT NO. ED/2020/03
TRUNK ROAD T2
TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS
THREE MONTH ROLLING PROGRAMME

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct 46	Nov 47	Dec 48	2026 Jan 49
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		884	01-Nov-25	09-Sep-26	01-Apr-24	31-Oct-26	29-Aug-23						
Access Dates		31	01-Nov-25	01-Nov-25	02-Sep-24	31-Oct-26	03-Oct-25						
AC1010h	Portion 2 - LSCC to CP7 (NCP Side) - EB	0					03-Oct-25						
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-Nov-25		15-May-25								
AC1010g	Portion 2 - LSCC to CP7 (Under OHVD) - EB	0	01-Nov-25		15-May-25								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Nov-25		30-Jun-25								
AC1040	Underpass S21	0	01-Nov-25		30-Dec-24								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Nov-25		15-Feb-25								
AC1050j	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - WB	0	01-Nov-25		23-Jun-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	01-Nov-25		31-Oct-26								
AC1060j	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - WB	0	01-Nov-25		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	01-Nov-25		31-Oct-26								
AC1070j	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - WB	0	01-Nov-25		07-Aug-25								
AC1080i	Portion 2 - LS - CKL Tunnel CP21 to CP24 (Niche Cabinet) - WB	0	01-Nov-25		25-Jan-25								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	01-Nov-25		02-Sep-24								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-Nov-25		17-Sep-24								
Milestones of Contract T2		0	01-Nov-25	01-Nov-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Nov-25		27-Mar-25								
Summary by Cost Center		576	01-Nov-25	09-Sep-26	01-Apr-24	31-Oct-26	01-Apr-24						
Cost Center B - Central System		78	01-Nov-25	14-Feb-26	16-Aug-24	11-Apr-25	22-Jul-25						
SC1090	SAT Plan Submission & Approval for Central System	78	01-Nov-25	10-Dec-25	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	01-Nov-25	14-Feb-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		468	01-Nov-25	15-Jul-26	23-Sep-24	22-Aug-25	23-Sep-24						
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	01-Nov-25	10-Dec-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	01-Nov-25	15-Jul-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	01-Nov-25	09-Feb-26	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System		30	01-Nov-25	14-Feb-26	16-Aug-24	14-Mar-25	01-Sep-25						
SC1330	Site Installation of Communication System	30	01-Nov-25	14-Feb-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
Cost Center E - CCTV System		332	01-Nov-25	15-Jul-26	18-Nov-24	06-Mar-25	18-Nov-24						
SC1480	SAT Plan Submission & Approval for CCTV System	0	01-Nov-25	10-Dec-25	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	01-Nov-25	15-Jul-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
Cost Center F - PABX System		448	01-Nov-25	24-Aug-26	27-Dec-24	21-May-25	27-Dec-24						
SC1590	Site Installation of PABX System	120	01-Nov-25	13-Jul-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	235	12-Nov-25	24-Aug-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System		251	01-Nov-25	28-Jul-26	27-Dec-24	03-Apr-25	27-Dec-24						
SC1740	SAT Plan Submission & Approval for ET System	0	01-Nov-25	10-Dec-25	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	01-Nov-25	28-Jul-26	02-Jan-25	06-Feb-25	02-Jan-25		SW2340: SS				
Cost Center H - PA System		190	01-Nov-25	29-Jun-26	01-Nov-24	30-Sep-25	01-Nov-24						
SC1860	Site Installation of PA System	130	01-Nov-25	29-Jun-26	01-Nov-24	30-Sep-25	01-Nov-24		SW2370: SS, SW3170: FF				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct 46	Nov 47	Dec 48	2026 Jan 49
SC1870	SAT Plan Submission & Approval for PA System	0	01-Nov-25	28-Nov-25	18-Nov-24	07-May-25	18-Nov-24		DS3740: SS				
Cost Center I - Radio System		132	01-Nov-25	20-Jul-26	17-Jan-25	03-Apr-25	04-Jul-25						
SC2000	SAT Plan Submission & Approval for Radio System	84	01-Nov-25	10-Dec-25	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	01-Nov-25	07-Nov-25	17-Jan-25	17-Jan-25	23-Jul-25		DS6130: SS				
SC1990	Site Installation of Radio System	106	01-Nov-25	20-Jul-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
Cost Center J - Detection System		156	01-Nov-25	15-Jul-26	17-Jan-25	16-Apr-25	31-Mar-25						
SC2120	Site Installation of Detection System	156	01-Nov-25	15-Jul-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	01-Nov-25	10-Dec-25	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				
Cost Center K - Manual Fallback System		284	01-Nov-25	05-Feb-26	01-Aug-24	30-Sep-25	01-Aug-24						
SC2240	Site Installation of Manual Fallback System	0	01-Nov-25	05-Feb-26	01-Aug-24	30-Sep-25	01-Aug-24		EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	01-Nov-25	10-Dec-25	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
Cost Center L - Speed Enforcement System		361	01-Nov-25	09-Sep-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	01-Nov-25	10-Dec-25	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Nov-25	26-Nov-25	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS				
SC2400	SCT of Speed Enforcement System	102	01-Nov-25	09-Sep-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
SC2390	Site Installation of Speed Enforcement System	210	01-Nov-25	15-Jul-26	18-Oct-24	22-Mar-25			SW2330: SS				
Cost Center M - Power Distribution System		98	01-Nov-25	24-Jul-26	01-Apr-24	26-Mar-25	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	01-Nov-25	24-Jul-26	01-Apr-24	26-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
Operation Facilities		333	01-Nov-25	05-Mar-26	19-Aug-24	31-Oct-26	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	01-Nov-25	05-Mar-26	02-Jan-25	31-Oct-26	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	01-Nov-25	03-Jan-26	19-Aug-24	22-Oct-24			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	01-Nov-25	09-Feb-26	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	01-Nov-25	01-Nov-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	01-Nov-25	01-Nov-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	01-Nov-25	01-Nov-25	27-Aug-24	25-Jun-25	29-Aug-23						
Central System		304	01-Nov-25	01-Nov-25	27-Aug-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	01-Nov-25	01-Nov-25	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	01-Nov-25	01-Nov-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	01-Nov-25	01-Nov-25	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Nov-25	01-Nov-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		72	01-Nov-25	26-Jan-26	06-Apr-24	03-Jul-24							
Interfacing Coordination with T2		72	01-Nov-25	26-Jan-26	06-Apr-24	03-Jul-24							
Preliminary Interfacing Management Plan (PIMP)		72	01-Nov-25	26-Jan-26	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	01-Nov-25	28-Nov-25	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	29-Nov-25	27-Dec-25	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	29-Dec-25	12-Jan-26	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	13-Jan-26	26-Jan-26	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions		72	01-Nov-25	03-Jan-26	19-Aug-24	10-Mar-25	05-Aug-25						
Installation Drawing Submission		72	01-Nov-25	03-Jan-26	19-Aug-24	10-Mar-25	05-Aug-25						
Radio System		55	01-Nov-25	07-Nov-25	11-Jan-25	17-Jan-25	23-Sep-25						
DS6160	Comment on Installation Drawing for Radio System	12					23-Sep-25	06-Oct-25	DS6150: FS				
DS9250	Resubmit Installation Drawing for Radio System	12					07-Oct-25	23-Oct-25	DS6160: FS				
DS9260	Approval of Installation Drawing for Radio System	12	01-Nov-25	07-Nov-25	11-Jan-25	17-Jan-25	24-Oct-25		DS9250: FS, SC1930: FF				
Operation Facility		53	01-Nov-25	03-Jan-26	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	01-Nov-25	06-Nov-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	07-Nov-25	04-Dec-25	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	05-Dec-25	18-Dec-25	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	19-Dec-25	03-Jan-26	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System		36	01-Nov-25	26-Nov-25	13-Feb-25	10-Mar-25	05-Aug-25						
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	01-Nov-25	12-Nov-25	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Critical Activity
 ■ Actual Work
 ◆ Milestone

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct 46	Nov 47	Dec 48	2026 Jan 49
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	13-Nov-25	26-Nov-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
SCT Plan Submissions		41	01-Nov-25	10-Dec-25	11-Jan-25	22-Feb-25	17-Sep-25						
Traffic Control Devices		41	01-Nov-25	10-Dec-25	11-Jan-25	22-Feb-25	17-Sep-25						
DS9180	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					17-Sep-25	16-Oct-25	DS9170: FS				
DS9270	Resubmission of SCT Plan for Traffic Control Devices	12	01-Nov-25	12-Nov-25	11-Jan-25	22-Jan-25	17-Oct-25		DS9180: FS				
DS9280	Approval of SCT Plan for Traffic Control Devices	24	13-Nov-25	10-Dec-25	23-Jan-25	22-Feb-25			DS9270: FS, SC1200: FF				
SAT Plan Submissions		187	01-Nov-25	09-Feb-26	30-Dec-24	07-May-25	22-Feb-25						
Central System		66	01-Nov-25	10-Dec-25	03-Mar-25	11-Apr-25	19-Aug-25						
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					19-Aug-25	30-Sep-25	DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	01-Nov-25	12-Nov-25	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	13-Nov-25	10-Dec-25	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
Traffic Control Devices		84	01-Nov-25	09-Feb-26	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Nov-25	28-Nov-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-25	27-Dec-25	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	29-Dec-25	12-Jan-26	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	13-Jan-26	09-Feb-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
CCTV System		47	01-Nov-25	10-Dec-25	23-Jan-25	06-Mar-25	30-Sep-25						
DS3650	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					30-Sep-25	20-Oct-25	DS3640: FS				
DS9290	Resubmission of SAT Plan for CCTV System	12	01-Nov-25	12-Nov-25	23-Jan-25	06-Feb-25	21-Oct-25		DS3650: FS				
DS9300	Approval of SAT Plan for CCTV System	24	13-Nov-25	10-Dec-25	07-Feb-25	06-Mar-25			SC1480: FF, DS9290: FS				
ET System		51	01-Nov-25	10-Dec-25	24-Feb-25	03-Apr-25	04-Sep-25						
DS9210	Resubmission of SAT Plan for ET System	12	01-Nov-25	12-Nov-25	24-Feb-25	06-Mar-25	04-Sep-25		DS3730: FS				
DS9220	Approval of SAT Plan for ET System	24	13-Nov-25	10-Dec-25	07-Mar-25	03-Apr-25			SC1740: FF, DS9210: FS				
PA System		39	01-Nov-25	28-Nov-25	08-Apr-25	07-May-25	04-Sep-25						
DS9230	Resubmission of SAT Plan for PA System	12					04-Sep-25	31-Oct-25	DS9140: FS				
DS9240	Approval of SAT Plan for PA System	24	01-Nov-25	28-Nov-25	08-Apr-25	07-May-25			SC1870: FF, DS9230: FS				
Radio System		60	01-Nov-25	10-Dec-25	24-Feb-25	03-Apr-25	22-Aug-25						
DS3800	Resubmission of SAT Plan for Radio System	12	01-Nov-25	12-Nov-25	24-Feb-25	06-Mar-25	22-Aug-25		DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	13-Nov-25	10-Dec-25	07-Mar-25	03-Apr-25			SC2000: FF, DS3800: FS				
Detection System		34	01-Nov-25	10-Dec-25	07-Mar-25	16-Apr-25	02-Sep-25						
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					02-Sep-25	02-Oct-25	DS3820: FS				
DS3840	Resubmission of SAT Plan for Detection System	12	01-Nov-25	12-Nov-25	07-Mar-25	18-Mar-25	03-Oct-25		DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	13-Nov-25	10-Dec-25	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		60	01-Nov-25	10-Dec-25	11-Jan-25	22-Feb-25	19-Aug-25						
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					19-Aug-25	30-Sep-25	DS3860: FS				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	01-Nov-25	12-Nov-25	11-Jan-25	22-Jan-25	01-Oct-25		DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	13-Nov-25	10-Dec-25	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	01-Nov-25	09-Feb-26	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	01-Nov-25	28-Nov-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-25	27-Dec-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	29-Dec-25	12-Jan-26	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	13-Jan-26	09-Feb-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		137	01-Nov-25	10-Dec-25	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	01-Nov-25	12-Nov-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	13-Nov-25	10-Dec-25	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	01-Nov-25	17-Jan-26	06-Jun-26	22-Aug-26							



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Critical Activity
 ■ Actual Work
 ◆ Milestone

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct 46	Nov 47	Dec 48	2026 Jan 49
DS3980	Submit Document for System Description	6	01-Nov-25	07-Nov-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	08-Nov-25	20-Nov-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	21-Nov-25	17-Jan-26	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		590	01-Nov-25	30-Apr-26	06-Jun-24	31-Oct-26	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		189	01-Nov-25	02-Mar-26	06-Jun-24	11-Sep-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	01-Nov-25	14-Nov-25	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	15-Nov-25	12-Dec-25	15-Aug-25	11-Sep-25	15-Jul-25		SW1020: FS				
Installation Works		189	01-Nov-25	02-Mar-26	06-Jun-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	01-Nov-25	31-Dec-25	24-Jun-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	01-Nov-25	19-Dec-25	14-Jun-24	02-Aug-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	01-Nov-25	10-Jan-26	06-Jun-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	01-Nov-25	10-Jan-26	21-Nov-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	01-Nov-25	10-Jan-26	08-Nov-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	01-Nov-25	10-Jan-26	05-Aug-24	15-Oct-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1130	Install VLSL on Gantry	14	01-Nov-25	17-Nov-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	01-Nov-25	17-Nov-25	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1090	Install Video Wall Equipment (Administration Building)	21	15-Nov-25	09-Dec-25	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68				
SW1170	Install Manual Barriers	24	22-Nov-25	19-Dec-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1160	Laying of Leaky Cable	48	02-Jan-26	02-Mar-26	23-Aug-24	21-Oct-24			SW1040: FS, SW1930: FS, SW1080: FS				
SW1100	Install Server Equipment	36	12-Jan-26	25-Feb-26	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS				
SW1120	Install Equipment in Kiosk C	12	12-Jan-26	24-Jan-26	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS				
Portion 1 - South Apron Up to SUS		185	01-Nov-25	31-Jan-26	27-Aug-24	31-Oct-26	24-Mar-25						
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Nov-25	14-Nov-25	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	15-Nov-25	12-Dec-25	03-Oct-26	31-Oct-26	07-Apr-25		SW1210: FS				
Installation Works		185	01-Nov-25	31-Jan-26	27-Aug-24	08-Apr-25	24-Mar-25						
SW1230	Install Cable Containments - the 1st Section	48	01-Nov-25	15-Dec-25	27-Aug-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS				
SW1260	Signal Cable Laying - the 1st Section	14	01-Nov-25	15-Dec-25	12-Oct-24	25-Nov-24	24-Mar-25		SW1230: SS				
SW1240	Install CCTV Camera	24	01-Nov-25	31-Jan-26	23-Oct-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
SW1250	Install Detection Cameras	24	01-Nov-25	31-Jan-26	18-Oct-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS				
SW1270	Install Traffic Control Devices	36	01-Nov-25	31-Jan-26	20-Nov-24	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30				
SW1320	Install Cable Containments - the 2nd Section	24	01-Nov-25	15-Dec-25	27-Aug-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS				
SW1350	Signal Cable Laying - the 2nd Section	54	01-Nov-25	15-Dec-25	12-Oct-24	25-Nov-24	04-Jul-25		SW1260: SS				
SW1330	Install Manual Barriers	18	01-Nov-25	21-Nov-25	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS				



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct 46	Nov 47	Dec 48	2026 Jan 49
SW1340	Laying of Leaky Cable	48	01-Nov-25	27-Dec-25	18-Nov-24	14-Jan-25			SW1320: SS 22				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		590	01-Nov-25	30-Apr-26	10-Jul-24	31-Oct-26	01-Apr-24						
Tunnel Section		359	01-Nov-25	30-Apr-26	10-Jul-24	24-Sep-25	01-Nov-24						
Tunnel Section - CP7 to CP11		359	01-Nov-25	30-Apr-26	10-Jul-24	21-May-25	01-Nov-24						
East Bound		316	01-Nov-25	30-Apr-26	10-Jul-24	21-May-25	01-Nov-24						
CP Side		166	01-Nov-25	30-Apr-26	13-Aug-24	21-May-25	23-Jun-25						
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Nov-25	30-Apr-26	13-Aug-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS				
SW2330	Install SEC Camera - CP7 to CP11	17	01-Nov-25	20-Nov-25	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS				
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Nov-25	24-Jan-26	01-Nov-24	24-Jan-25			SW2330: SS				
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Nov-25	24-Jan-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS				
SW2360	Install VLS - CP7 to CP11	13	15-Nov-25	29-Nov-25	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
SW2360a	VLS - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS				
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	24-Dec-25	25-Feb-26	18-Mar-25	21-May-25			SW2330a: FF 24				
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	26-Jan-26	26-Feb-26	06-Mar-25	03-Apr-25			SW2340b: FS				
OHVD		206	01-Nov-25	30-Apr-26	10-Jul-24	22-Feb-25	05-Mar-25						
SW2350	Install Traffic Control Devices - CP7 to CP11	25	01-Nov-25	30-Mar-26	13-Sep-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS				
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Nov-25	30-Apr-26	10-Jul-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS				
SW4080	Install LCX Bracket - CP7 to CP11	25	01-Nov-25	30-Mar-26	30-Jul-24	23-Dec-24	02-Jun-25		AC1050b: SS				
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	01-Nov-25	05-Dec-25	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS				
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	01-Nov-25	05-Dec-25	12-Dec-24	17-Jan-25			SW2320a: FS				
Service Gallery		295	01-Nov-25	30-Mar-26	31-Jul-24	08-Mar-25	01-Nov-24						
SW2370	Install PA in Service Gallery - CP7 to CP11	17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	01-Nov-24		DS4240: FS, DS6480: FS, DS6120: FS, AC1050e: SS				
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	01-Nov-25	30-Mar-26	31-Jul-24	24-Dec-24	10-Jul-25		SW2340a: FS, SW2340b: SS				
SW2390	Install LCX Bracket - CP7 to CP11	61	01-Nov-25	30-Jan-26	28-Oct-24	25-Jan-25	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33				
SW2390a	Install LCX Cable - CP7 to CP11	61	01-Nov-25	13-Jan-26	26-Nov-24	20-Feb-25			SW2390: SS 25				
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	01-Nov-25	13-Jan-26	26-Nov-24	20-Feb-25			SW2390a: SS				
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	29-Nov-25	29-Jan-26	24-Dec-24	08-Mar-25			SW2390b: SS 24				
West Bound		359	01-Nov-25	30-Apr-26	16-Jul-24	21-May-25	14-Jan-25						
CP Side		192	01-Nov-25	30-Apr-26	16-Jul-24	21-May-25	15-Feb-25						
SW3240	Install ET (Road Level) - CP7 to CP11	16	01-Nov-25	30-Jan-26	26-Oct-24	24-Jan-25	15-Feb-25						
SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Nov-25	30-Apr-26	16-Jul-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS				
SW3230	Install SEC Camera - CP7 to CP11	17	01-Nov-25	20-Nov-25	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS				
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Nov-25	24-Jan-26	02-Oct-24	24-Dec-24			SW3230: SS				
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Nov-25	24-Jan-26	02-Oct-24	24-Dec-24			SW3230a: SS				
SW3260	Install VLS - CP7 to CP11	14	01-Nov-25	17-Nov-25	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
SW3260a	VLS - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Nov-25	24-Jan-26	16-Nov-24	22-Feb-25			SW3230a: SS				
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	24-Dec-25	25-Feb-26	10-Jan-25	22-Mar-25			SW3230a: FF 24				
SW3240c	ET - Physical Inspection - CP7 to CP21	25	26-Jan-26	26-Feb-26	26-Dec-24	24-Jan-25			SW3240b: FS				
SW3260b	VLS - Physical Inspection and Function Test - CP7 to CP21	26	26-Jan-26	27-Feb-26	16-Apr-25	21-May-25			SW3260a: FS				
OHVD		80	01-Nov-25	04-Feb-26	06-Sep-24	04-Jan-25							
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Nov-25	04-Feb-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS				
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Nov-25	04-Feb-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				



■ Remaining Work ◆ ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct 46	Nov 47	Dec 48	2026 Jan 49
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	01-Nov-25	31-Jan-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS				
Service Gallery		359	01-Nov-25	18-Apr-26	10-Sep-24	10-Mar-25	14-Jan-25						
SW3270	Install PA in Service Gallery - CP7 to CP11	17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	14-Jan-25		AC1050h: SS				
SW3290	Install LCX Bracket - CP7 to CP11	61	01-Nov-25	30-Jan-26	10-Sep-24	10-Dec-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33				
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	01-Nov-25	29-Nov-25	26-Dec-24	24-Jan-25			SW3240d: FS				
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	01-Nov-25	13-Jan-26	10-Sep-24	22-Nov-24			SW3290: SS				
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	01-Nov-25	13-Jan-26	10-Sep-24	22-Nov-24			SW3290a: SS				
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	14-Jan-26	18-Apr-26	23-Nov-24	10-Mar-25			SW3290b: FS				
Tunnel Section - CP11 to CP16		254	01-Nov-25	30-Mar-26	13-Sep-24	08-Mar-25	06-Dec-24						
East Bound		254	01-Nov-25	30-Mar-26	13-Sep-24	08-Mar-25	06-Dec-24						
CP Side		100	01-Nov-25	30-Jan-26	26-Oct-24	03-Mar-25	15-May-25						
SW2480	Install ET (Road Level) - CP11 to CP16	16	01-Nov-25	30-Jan-26	26-Oct-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS				
SW4160	Install SEC Camera - CP11 to CP16	17	21-Nov-25	10-Dec-25	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS				
SW2420	Install VLSL - CP11 to CP16	12	01-Dec-25	13-Dec-25	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS				
OHVD		23	01-Nov-25	30-Mar-26	13-Sep-24	22-Feb-25	10-Apr-25						
SW2460	Install Traffic Control Devices - CP11 to CP16	23	01-Nov-25	30-Mar-26	13-Sep-24	22-Feb-25	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS				
Service Gallery		17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	06-Dec-24						
SW2480a	Install ET in Service Gallery - CP11 to CP16	17	01-Nov-25	15-Dec-25	10-Dec-24	24-Jan-25	06-Dec-24		AC1060e: SS				
SW2410	Install PA in Service Gallery - CP11 to CP16	17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	29-Jan-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1060e: SS				
West Bound		185	01-Nov-25	30-Mar-26	13-Sep-24	03-Mar-25	01-Apr-25						
CP Side		81	01-Nov-25	30-Jan-26	26-Oct-24	03-Mar-25	15-May-25						
SW3360	Install ET (Road Level) - CP11 to CP16	16	01-Nov-25	30-Jan-26	26-Oct-24	24-Jan-25	15-May-25		SW3300: FS				
SW3330	Install VLSL - CP11 to CP16	12	17-Nov-25	29-Nov-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13				
SW4210	Install SEC Camera - CP11 to CP16	17	21-Nov-25	10-Dec-25	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS				
OHVD		22	01-Nov-25	30-Mar-26	13-Sep-24	22-Feb-25	01-Apr-25						
SW3370	Install Traffic Control Devices - CP11 to CP16	22	01-Nov-25	30-Mar-26	13-Sep-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS				
Tunnel Section - CP16 to CP21		268	01-Nov-25	30-Mar-26	30-Jul-24	22-Mar-25	26-Dec-24						
East Bound		268	01-Nov-25	30-Mar-26	30-Jul-24	22-Mar-25	26-Dec-24						
CP Side		265	01-Nov-25	30-Jan-26	13-Aug-24	22-Mar-25	26-Dec-24						
SW2510	Install Cable Containment - CP16 to CP21	28	01-Nov-25	28-Nov-25	13-Aug-24	09-Sep-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS				
SW2590	Install ET (Road Level) - CP16 to CP21	70	01-Nov-25	30-Jan-26	26-Oct-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW4260	Install SEC Camera - CP16 to CP21	17	11-Dec-25	31-Dec-25	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS				
SW2520	Install VLSL - CP16 to CP21	14	15-Dec-25	31-Dec-25	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS				
OHVD		85	01-Nov-25	30-Mar-26	30-Jul-24	22-Feb-25	30-May-25						
SW2540	Install Traffic Control Devices - CP16 to CP21	31	01-Nov-25	30-Mar-26	13-Sep-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS				
SW4270	Install LCX Bracket - CP18 to CP21	26	01-Nov-25	30-Mar-26	30-Jul-24	23-Dec-24	30-Aug-25		SW4170: FS, AC1070b: SS				
Service Gallery		17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	25-Feb-25						



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct 46	Nov 47	Dec 48	2026 Jan 49
SW2530	Install PA in Service Gallery - CP16 to CP21	17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	25-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS				
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	01-Nov-25	15-Dec-25	10-Dec-24	24-Jan-25	26-Feb-25		AC1070e: SS				
West Bound		268	01-Nov-25	30-Mar-26	30-Jul-24	22-Mar-25	26-Feb-25						
CP Side		96	01-Nov-25	30-Jan-26	26-Oct-24	22-Mar-25	07-Aug-25						
SW3470	Install ET (Road Level) - CP16 to CP21	70	01-Nov-25	30-Jan-26	26-Oct-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS				
SW3440	Install VLSL - CP16 to CP21	14	01-Dec-25	16-Dec-25	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS				
SW4310	Install SEC Camera - CP16 to CP21	17	11-Dec-25	31-Dec-25	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS				
OHVD		122	01-Nov-25	30-Mar-26	30-Jul-24	22-Feb-25	30-May-25						
SW3420	Install CCTV Camera - CP16 to CP21	23	01-Nov-25	30-Mar-26	29-Aug-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS				
SW3480	Install Traffic Control Devices - CP16 to CP21	31	01-Nov-25	30-Mar-26	13-Sep-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS				
SW4320	Install LCX Bracket - CP18 to CP21	26	01-Nov-25	30-Mar-26	30-Jul-24	23-Dec-24	30-Aug-25		AC1070b: SS				
Service Gallery		17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	26-Feb-25						
SW3450	Install PA in Service Gallery - CP16 to CP21	17	01-Nov-25	28-Feb-26	30-Oct-24	08-Mar-25	26-Feb-25		AC1070h: SS				
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	01-Nov-25	15-Dec-25	10-Dec-24	24-Jan-25	26-Feb-25		AC1070h: SS				
Tunnel Section - CP21 to CP26		76	01-Nov-25	10-Apr-26	09-Aug-24	24-Sep-25	22-Sep-25						
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Mar-26	02-Apr-26	22-Sep-25	24-Sep-25	22-Sep-25		AC1080a: SS				
SW2930	Rectify Civil Provision Defects by Others	6	03-Apr-26	10-Apr-26	28-Aug-24	03-Sep-24	25-Sep-25		SW2920: FS				
East Bound		38	15-Dec-25	29-Jan-26	26-Sep-24	11-Nov-24							
East Bound - Tunnel Section - CP21 to CP24		38	15-Dec-25	29-Jan-26	26-Sep-24	11-Nov-24							
SW4040	Install ET (Road Level)	38	15-Dec-25	29-Jan-26	26-Sep-24	11-Nov-24			SW2510: FS 13				
West Bound		43	01-Nov-25	20-Dec-25	09-Aug-24	07-Apr-25							
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	01-Nov-25	04-Nov-25	09-Aug-24	12-Aug-24			AC1080c: SS				
SW3630	Rectify Civil Provision Defects by Others	6	05-Nov-25	11-Nov-25	13-Aug-24	19-Aug-24			SW3620: FS				
West Bound - Tunnel Section - CP21 to CP24		43	01-Nov-25	20-Dec-25	20-Aug-24	07-Apr-25							
SW3540	Install PA in Service Gallery	15	01-Nov-25	18-Nov-25	20-Feb-25	08-Mar-25			AC1080e: SS				
SW3550	Install PABX in Service Gallery	15	01-Nov-25	18-Nov-25	20-Mar-25	07-Apr-25			AC1080e: SS				
SW3560	Install ET (Road Level)	8	01-Nov-25	10-Nov-25	25-Jan-25	06-Feb-25			AC1080i: SS				
SW3560a	Install ET (Service Gallery)	8	01-Nov-25	10-Nov-25	25-Jan-25	06-Feb-25			AC1080e: SS				
SW3580	Install Radio System in Service Gallery	15	01-Nov-25	18-Nov-25	17-Jan-25	06-Feb-25			AC1080e: SS				
SW3500	Install Cable Containment (CP Side)	15	12-Nov-25	28-Nov-25	20-Aug-24	05-Sep-24			SW3630: FS				
SW3530	Install VLSL (CP Side)	11	26-Nov-25	08-Dec-25	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS				
SW3500a	Install Cable Containment (NCP Side)	15	29-Nov-25	16-Dec-25	06-Sep-24	24-Sep-24			SW3500: FS				
SW3510	Install CCTV Camera	11	29-Nov-25	11-Dec-25	11-Sep-24	24-Sep-24			SW3500: FS				
SW3520	Install Detection Camera	11	29-Nov-25	11-Dec-25	11-Sep-24	24-Sep-24			SW3500: FS				
SW3590	Install SEC Camera	11	29-Nov-25	11-Dec-25	11-Mar-25	22-Mar-25			SW3500: FS				
SW3570	Install Traffic Control Devices	11	03-Dec-25	15-Dec-25	11-Sep-24	24-Sep-24			SW3500: SS 18, SW3500: FS				
SW3530a	Install VLSL (NCP Side)	11	09-Dec-25	20-Dec-25	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS				
Tunnel Section - CP26 to CP32		38	01-Nov-25	15-Dec-25	02-Sep-24	22-Mar-25							
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	01-Nov-25	01-Nov-25	02-Sep-24	02-Sep-24			AC1090e: SS				
SW2950	Rectify Civil Provision Defects by Others	4	03-Nov-25	06-Nov-25	03-Sep-24	06-Sep-24			SW2940: FS				
East Bound		38	01-Nov-25	15-Dec-25	12-Sep-24	22-Mar-25							
East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		38	01-Nov-25	15-Dec-25	12-Sep-24	22-Mar-25							
SW2740a	Install PA in Service Gallery	10	01-Nov-25	12-Nov-25	04-Jan-25	15-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
SW2820c	Install ET (Service Gallery)	6	01-Nov-25	07-Nov-25	28-Jan-25	06-Feb-25			AC1090f: SS				
SW2720b	Install Cable Containment (CP Side)	12	07-Nov-25	20-Nov-25	12-Sep-24	26-Sep-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS				
SW2770a	Install PABX in Service Gallery	11	12-Nov-25	24-Nov-25	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct	Nov	Dec	2026
										46	47	48	Jan
SW2800a	Install Radio System in Service Gallery	11	19-Nov-25	01-Dec-25	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
SW2720c	Install Cable Containment (NCP Side)	12	21-Nov-25	04-Dec-25	27-Sep-24	12-Oct-24			SW2720b: FS				
SW2730b	Install VLSL (CP Side)	7	21-Nov-25	28-Nov-25	07-Feb-25	14-Feb-25			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2750a	Install Traffic Control Devices	9	21-Nov-25	01-Dec-25	01-Nov-24	11-Nov-24			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2760a	Install CCTV Camera	9	21-Nov-25	01-Dec-25	01-Nov-24	11-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2720b: FS				
SW2810a	Install Detection Camera	6	21-Nov-25	27-Nov-25	05-Nov-24	11-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2720b: FS				
SW2830a	Install SEC Camera	9	21-Nov-25	01-Dec-25	13-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS7410: FS, SW2720b: FS				
SW2840a	Install PVMS	6	21-Nov-25	27-Nov-25	17-Feb-25	22-Feb-25			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW2720b: FS				
SW2790b	Signal Cable Laying and Termination (CP29 to CP32) (CP Side)	6	02-Dec-25	08-Dec-25	12-Nov-24	18-Nov-24			SW2720b: FS, SC2480: FF, SW2760a: FS, SW2810a: FS, SW2750a: FS				
SW2730c	Install VLSL (NCP Side)	7	05-Dec-25	12-Dec-25	15-Feb-25	22-Feb-25			SW2720c: FS, SW2730b: FS				
SW2820b	Install ET (Road Level)	9	05-Dec-25	15-Dec-25	24-Jan-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2720c: FS				
SW2780a	Install GOFS (CP29 to CP32)	6	09-Dec-25	15-Dec-25	11-Mar-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2720c: FS, SW2790b: FS				
SW2790c	Signal Cable Laying and Termination (CP29 to CP32) (NCP Side)	6	09-Dec-25	15-Dec-25	19-Nov-24	25-Nov-24			SW2720c: FS, SW2790b: FS				
SW2850a	Laying of Leaky Cable	6	09-Dec-25	15-Dec-25	28-Jan-25	06-Feb-25			SW2720c: FS, SW2790b: FS				
West Bound		28	01-Nov-25	03-Dec-25	17-Sep-24	22-Mar-25							
West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)		28	01-Nov-25	03-Dec-25	17-Sep-24	22-Mar-25							
SW3760b	Install Cable Containment (CP Side)	10	01-Nov-25	12-Nov-25	17-Sep-24	28-Sep-24			AC1090g: SS				
SW3800a	Install PA in Service Gallery	8	01-Nov-25	10-Nov-25	04-Jan-25	13-Jan-25			AC1090h: SS				
SW3820c	Install ET (Service Gallery)	5	01-Nov-25	06-Nov-25	01-Feb-25	06-Feb-25			AC1090h: SS				
SW3810a	Install PABX in Service Gallery	9	11-Nov-25	20-Nov-25	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
SW3760c	Install Cable Containment (NCP Side)	10	13-Nov-25	24-Nov-25	30-Sep-24	12-Oct-24			SW3760b: FS				
SW3770a	Install CCTV Camera	8	13-Nov-25	21-Nov-25	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3780a	Install Detection Camera	8	13-Nov-25	21-Nov-25	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3790b	Install VLSL (CP Side)	6	13-Nov-25	19-Nov-25	10-Feb-25	15-Feb-25			SW3760b: FS				
SW3820b	Install ET (Road Level)	5	13-Nov-25	18-Nov-25	01-Feb-25	06-Feb-25			SW3760b: FS				
SW3830a	Install Traffic Control Devices	8	13-Nov-25	21-Nov-25	05-Nov-24	13-Nov-24			SW3760b: FS, SW3760b: FF				
SW3850a	Install SEC Camera	8	13-Nov-25	21-Nov-25	14-Mar-25	22-Mar-25			SW3760b: FS				
SW3880a	Install PVMS	5	13-Nov-25	18-Nov-25	18-Feb-25	22-Feb-25			SW3760b: FS				
SW3790c	Install VLSL (NCP Side)	6	20-Nov-25	26-Nov-25	17-Feb-25	22-Feb-25			SW3790b: FS				
SW3840a	Install Radio System in Service Gallery	9	21-Nov-25	01-Dec-25	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
SW3870b	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	22-Nov-25	27-Nov-25	14-Nov-24	19-Nov-24			SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
SW3860a	Install GOFS (CP30 to CP32)	5	28-Nov-25	03-Dec-25	12-Mar-25	17-Mar-25			SW3760c: FS, SW3870b: FS				
SW3870c	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	28-Nov-25	03-Dec-25	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
SW3890a	Laying of Leaky Cable	5	28-Nov-25	03-Dec-25	01-Feb-25	06-Feb-25			SW3760c: FS, SW3870b: FS				
West Ventilation Building		539	01-Nov-25	10-Jan-26	26-Sep-24	31-Oct-26	01-Apr-24						
Installation Works		539	01-Nov-25	10-Jan-26	26-Sep-24	31-Oct-26	01-Apr-24						
SW1650	Install Cable Containments	24					01-Apr-24	30-Sep-25	DS6400: FS, DS6540: FS				
SW1740	Signal Cable Laying	15	01-Nov-25	30-Dec-25	26-Sep-24	25-Nov-24	24-Mar-25		SW1650: SS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Critical Activity
 ■ Actual Work
 ◆ Milestone

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026
										Oct	Nov	Dec	Jan	
										46	47	48	49	
SW1710a	Install LCX Bracket	21	01-Nov-25	06-Dec-25	21-Aug-26	25-Sep-26	25-Apr-25		SW4340: FS, DS3250: FS					
SW1670	Install Network Equipment	36					01-Sep-25	30-Sep-25	DS4340: FS, DS4440: FS, SW1660: FS, SC2680: FS, EM1120: FS, SW1730: FS					
SW1680	Install Manual Fallback Control Equipment	24					01-Sep-25	30-Sep-25	SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, EM1110: FS, SC2680: FS, EM1120: FS, SW1730: FS					
SW1710	Install RAD Equipment & Coupler	28	01-Nov-25	30-Dec-25	05-Dec-24	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS					
SW1710c	RAD Connection & SCT	28	01-Nov-25	03-Dec-25	03-Mar-25	03-Apr-25			SW1710: SS					
SW1710b	Install LCX Cable	28	08-Dec-25	10-Jan-26	28-Sep-26	31-Oct-26			SW1710a: FS, DS3790: FS 5					
East Ventilation Building		159	01-Nov-25	12-Feb-26	26-Jul-24	06-Feb-25	23-Jun-25							
Installation Works		159	01-Nov-25	12-Feb-26	26-Jul-24	06-Feb-25	23-Jun-25							
SW1750	Install Cable Containments	24	01-Nov-25	31-Dec-25	26-Jul-24	24-Sep-24	23-Jun-25		SC2480: FF, DS6400: FS, DS6540: FS					
SW1790	Install PABX Equipment	20					23-Jun-25	30-Sep-25	SC1590: SS, DS4140: FS, DS6040: FS, DS6480: FS, SW1750: SS					
SW1820	Install PA Equipment	12					23-Jun-25	30-Sep-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS					
SW1830	Install ET Equipment	12	01-Nov-25	14-Nov-25	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS					
SW1810	Install Radio Equipment	12	08-Nov-25	21-Nov-25	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS					
SW1760	Position Equipment Rack	12	02-Jan-26	15-Jan-26	25-Sep-24	09-Oct-24			SW1750: FS					
SW1770	Install Network Equipment	36	02-Jan-26	12-Feb-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS					
SW1800	Install Operation Facilities Equipment	14	05-Jan-26	20-Jan-26	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS					
SW1780	Install Manual Fallback Control Equipment	24	09-Jan-26	05-Feb-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS					
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		99	01-Nov-25	02-Feb-26	25-Sep-24	19-Jun-25	12-Aug-25							
SW1860	Rectify Civil Provision Defects by Others	7					12-Aug-25	14-Oct-25	SW1850: FS					
Installation Works		63	01-Nov-25	31-Dec-25	25-Sep-24	26-Mar-25	15-Oct-25							
SW1910	Laying of Leaky Cable	51	01-Nov-25	31-Dec-25	04-Dec-24	06-Feb-25	15-Oct-25		SW1890: SS					
SW1920	Signal Cable Laying	51	01-Nov-25	31-Dec-25	25-Sep-24	25-Nov-24	15-Oct-25		SW1890: SS					
SW1870	Install CCTV Camera	51	01-Nov-25	29-Dec-25	18-Nov-24	15-Jan-25	30-Oct-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1920: SS 12					
SW1900	Install Traffic Control Devices	51	01-Nov-25	29-Dec-25	23-Dec-24	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS					
SW1880	Install Detection Camera	51	01-Nov-25	31-Dec-25	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS					
SW1890	Install Cable Containments	36	01-Nov-25	12-Dec-25	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS					
Site Commissioning Test		50	06-Nov-25	05-Jan-26	27-Mar-25	02-May-25								
TC1370	SCT of ET System	10	06-Nov-25	17-Nov-25	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18					
TC1380	SCT of Power Distribution System	15	13-Dec-25	31-Dec-25	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS					



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Oct	Nov	Dec	2026
										46	47	48	49
TC1390	SCT of CCTV System	5	30-Dec-25	05-Jan-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18				
Submit Site Commissioning Test Report		64	18-Nov-25	02-Feb-26	22-May-25	19-Jun-25							
DS5160	Submit ET System SCT Test Report	24	18-Nov-25	15-Dec-25	22-May-25	19-Jun-25			TC1370: FS				
DS5190	Submit Power Distribution System SCT Test Report	24	02-Jan-26	29-Jan-26	22-May-25	19-Jun-25			TC1380: FS				
DS5170	Submit CCTV System SCT Test Report	24	06-Jan-26	02-Feb-26	22-May-25	19-Jun-25			TC1390: FS				

