

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
HKT2 P80 Programme DD 30Nov25		811	12-Aug-24 A	31-Oct-26				
Construction		811	12-Aug-24 A	31-Oct-26				
Trunk Road T2		811	12-Aug-24 A	31-Oct-26				
02 At-Grade Road - AGR		384	15-Feb-25 A	05-Mar-26				
Kiosk		157	30-Sep-25 A	05-Mar-26				
AGR1030	Kiosk - fabrication & delivery	85	30-Sep-25 A	23-Dec-25		Kiosk - fabrication & delivery		
AGR1060	Kiosk - Civil	21	23-Dec-25	13-Jan-26			Kiosk - Civil	
AGR1090	Kiosk - E&M + T&C	21	13-Jan-26	03-Feb-26				Kiosk - E&M + T&C
AGR1100	Kiosk - TCSS	30	03-Feb-26	05-Mar-26				
AGR - Road & Drainage works		306	15-Feb-25 A	18-Dec-25				
Westbound		306	15-Feb-25 A	18-Dec-25				
AGR1050	AGR - WB Road Side Barrier	306	15-Feb-25 A	18-Dec-25		AGR - WB Road Side Barrier		
03 Depressed Road - DPR		153	01-Oct-25 A	02-Mar-26				
DPR - Road Works		153	01-Oct-25 A	02-Mar-26				
Rising Main		153	01-Oct-25 A	02-Mar-26				
A229450170	DPR - Civil - Perm civil provision (sump pit)	63	01-Oct-25 A	02-Dec-25		DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	68	24-Nov-25 A	31-Jan-26				DPR - E&M - Sump pit pumps and watermain installation (remainir
A229450390	DPR - Civil - Remaining Civil Works	30	31-Jan-26	02-Mar-26				
DPR - Final Works		36	01-Dec-25	14-Jan-26				
Landscape work (TBC)		36	01-Dec-25	14-Jan-26				
A12991	Landscape Soil Filling	24	01-Dec-25	30-Dec-25		Landscape Soil Filling		
A12992	Planter works	12	31-Dec-25	14-Jan-26			Planter works	
05 Supporting Underground Structure - SUS		182	30-Jun-25 A	28-Dec-25				
SUS - Tunnel Civil Works		182	30-Jun-25 A	28-Dec-25				
A229450470	SUS VE Panel Design Review (EB)	177	30-Jun-25 A	23-Dec-25		SUS VE Panel Design Review (EB)		
A229450490	SUS VE Panel Design Review (WB)	176	30-Jun-25 A	22-Dec-25		SUS VE Panel Design Review (WB)		
A229450450	Parapet Defect Rectification (WB CP side)	14	01-Dec-25	14-Dec-25		Parapet Defect Rectification (WB CP side)		
A229450460	Parapet Defect Rectification (WB NCP side)	14	15-Dec-25	28-Dec-25		Parapet Defect Rectification (WB NCP side)		
07 Tunnel Sub-sea (TSS)		575	24-Nov-24 A	21-Jun-26				
TSS - TBM Excavation from Kai Tak		282	13-Sep-25 A	21-Jun-26				
Westbound - TBM S1281		236	13-Sep-25 A	06-May-26				
TBM1 Rescue		194	25-Oct-25 A	06-May-26				
Seawall Reinstatement		194	25-Oct-25 A	06-May-26				
A229450930	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement	103	25-Oct-25 A	04-Feb-26				Phase 1 - Bay13 to Bay 11 Seawall Reinstatement
A229450940	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement	141	17-Dec-25*	06-May-26				
TBM1 Dismantling		132	13-Sep-25 A	22-Jan-26				
TBM1 Dismantling		132	13-Sep-25 A	22-Jan-26				
TA325	WB TBM dismantling - CKL side	132	13-Sep-25 A	22-Jan-26				WB TBM dismantling - CKL side
TA85	WB TBM dismantling - TSS side	98	18-Sep-25 A	24-Dec-25		WB TBM dismantling - TSS side		
TA1591	WB TBM dismantling - ISIG in standby	98	18-Sep-25 A	24-Dec-25		WB TBM dismantling - ISIG in standby		
TSS side		38	17-Nov-25 A	24-Dec-25				
TSS side - breakdown		38	17-Nov-25 A	24-Dec-25				
Erector /XB/MD		38	17-Nov-25 A	24-Dec-25				
TA1321	X Beam Dismantling	14	17-Nov-25 A	01-Dec-25		X Beam Dismantling		
TA1331	Main Drive Extraction	14	17-Nov-25 A	30-Nov-25 A		Main Drive Extraction		
TA1341	Main Drive Dismantling	16	01-Dec-25	16-Dec-25		Main Drive Dismantling		
TA1351	Concrete Slab + HAG System Demo	8	17-Dec-25	24-Dec-25		Concrete Slab + HAG System Demo		
CKL Side		53	01-Dec-25	22-Jan-26				
CKL side - breakdown		53	01-Dec-25	22-Jan-26				
Spherical Bearing		5	01-Dec-25	05-Dec-25				

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
TA92	WB TBM dismantling - Spherical Bearing	5	01-Dec-25	05-Dec-25	WB TBM dismantling - Spherical Bearing			
Shield		48	06-Dec-25	22-Jan-26				
TA1561	WB TBM dismantling - CKL Civil Works #3	3	06-Dec-25	08-Dec-25	WB TBM dismantling - CKL Civil Works #3			
TA93	WB TBM dismantling - Shield Part 1	15	09-Dec-25	23-Dec-25	WB TBM dismantling - Shield Part 1			
TA1501	WB TBM dismantling - CKL Civil Works #4	15	24-Dec-25	07-Jan-26	WB TBM dismantling - CKL Civil Works #4			
TA95	WB TBM dismantling - Shield Part 2	15	08-Jan-26	22-Jan-26	WB TBM dismantling - Shield Part 2			
Eastbound - TBM S1282		212	22-Nov-25 A	21-Jun-26				
TBM2 Tunneling		92	22-Nov-25 A	21-Feb-26				
CP26-30		92	22-Nov-25 A	21-Feb-26				
EBTBM1560	EB TBM Stoppage	24	22-Nov-25 A	15-Dec-25	EB TBM Stoppage			
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8800-8860 (60m; 7.6R/	25	16-Dec-25	09-Jan-26	EB TBM Tunnelling Pilot tunnel section CH8800-8860 (60m; 7.6R/wk)			
EBTBM1540	EB TBM Small BH Breakthrough	0		09-Jan-26	EB TBM Small BH Breakthrough			
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	15	10-Jan-26	24-Jan-26	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section) (40m; 8.5R/wk)			
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	28	25-Jan-26	21-Feb-26	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel section) (40m; 8.5R/wk)			
TA010	EB TSS - TBM Tunneling Break-out	0		21-Feb-26	EB TSS - TBM Tunneling Break-out			
TBM2 Rescue		141	01-Feb-26	21-Jun-26				
Seawall Reinstatement		141	01-Feb-26	21-Jun-26				
A229450950	Phase 3 - Bay 7 to Bay 5 Seawall Reinstatement	141	01-Feb-26*	21-Jun-26				
TBM2 Dismantling		108	22-Feb-26	09-Jun-26				
TBM2 Dismantling		108	22-Feb-26	09-Jun-26				
TA040	EB TBM dismantling - TSS side	69	22-Feb-26	01-May-26				
TA1231	EB TBM dismantling - CKL side	108	22-Feb-26	09-Jun-26				
TA1601	EB TBM dismantling - ISIG in Standby	69	22-Feb-26	01-May-26				
TSS side		15	22-Feb-26	08-Mar-26				
TA020	EB TBM - Last 5 Rings Installation	5	22-Feb-26	26-Feb-26				
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	8	27-Feb-26	06-Mar-26				
TSS side - breakdown		10	27-Feb-26	08-Mar-26				
Backup Gentries		10	27-Feb-26	08-Mar-26				
TA1671	Gantry 4 Dismantling	10	27-Feb-26	08-Mar-26				
CKL Side		18	27-Feb-26	16-Mar-26				
CKL side - breakdown		18	27-Feb-26	16-Mar-26				
Cutterhead		18	27-Feb-26	16-Mar-26				
TA1811	CKL Civil Works #1	18	27-Feb-26	16-Mar-26				
TSS - Tunnel Civil Works		481	24-Nov-24 A	19-Mar-26				
Westbound (WB)		474	24-Nov-24 A	12-Mar-26				
WB TSS - TBM Slurry Pipes & Temporary Services		73	03-Oct-25 A	15-Dec-25				
CP7 to CP25		73	03-Oct-25 A	15-Dec-25				
A229447640	TSS - WB NCPS Wall Pipe Dismantling from FT to CP25	73	03-Oct-25 A	15-Dec-25	TSS - WB NCPS Wall Pipe Dismantling from FT to CP25			
WB TSS - Service Gallery		60	01-Dec-25	29-Jan-26				
Gallery Installation After TBM1 Dismantling		28	01-Dec-25	28-Dec-25				
TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	01-Dec-25	14-Dec-25	WB TSS - Service Gallery up to CP29 to CP30 (100m)			
TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	15-Dec-25	28-Dec-25	WB TSS - Service Gallery up to CP30 to CP31 (100m)			
ISIG Dismantling & Last Galleries		32	29-Dec-25	29-Jan-26				
TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	29-Dec-25	15-Jan-26	WB TSS - ISIG Dismantling & Last SG @ TSS			
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding	14	16-Jan-26	29-Jan-26	WB TSS - 17 SG by Overhead rail & 4 by Sliding			
WB TSS - Below Road Level Installation		81	01-Dec-25	19-Feb-26				
Service Gallery Civil Provision		64	01-Dec-25	02-Feb-26				
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	01-Dec-25	18-Dec-25	WB TSS - Service Gallery Civil Provision up to CP29			
TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	15-Dec-25	01-Jan-26	WB TSS - Service Gallery Civil Provision up to CP30			
TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	29-Dec-25	15-Jan-26	WB TSS - Service Gallery Civil Provision up to CP31			
TC1150	WB TSS - Service Gallery Civil Provision up to CP32	18	16-Jan-26	02-Feb-26	WB TSS - Service Gallery Civil Provision up to CP32			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
MiMEP		30	16-Jan-26	14-Feb-26				
TC11310	WB TSS - Service Gallery MiMEP up to CP28	6	16-Jan-26	21-Jan-26				WB TSS - Service Gallery MiMEP up to CP28
TC1160	WB TSS - Service Gallery MiMEP up to CP29	6	22-Jan-26	27-Jan-26				WB TSS - Service Gallery MiMEP up to CP29
TC1170	WB TSS - Service Gallery MiMEP up to CP30	6	28-Jan-26	02-Feb-26				WB TSS - Service Gallery MiMEP up to CP30
TC1180	WB TSS - Service Gallery MiMEP up to CP31	6	03-Feb-26	08-Feb-26				WB TSS - Service Gallery MiMEP up to CP31
TC1220	WB TSS - Service Gallery MiMEP up to CP32	6	09-Feb-26	14-Feb-26				WB TSS - Service Gallery MiMEP up to CP32
FS Control Room		21	30-Jan-26	19-Feb-26				
TC920	WB TSS - FS Control Room Construction	21	30-Jan-26	19-Feb-26				WB TSS - FS Control Room Construction
WB TSS - Corbel		81	01-Dec-25	19-Feb-26				
Corbel Construction After TBM1 Dismantling		74	01-Dec-25	12-Feb-26				
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Dec-25	07-Dec-25				WB TSS Final - Corbel Structure from CP28 to CP29
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	15-Dec-25	21-Dec-25				WB TSS Final - Corbel Structure from CP29 to CP30
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	29-Dec-25	04-Jan-26				WB TSS Final - Corbel Structure from CP30 to CP31
TC1970	WB TSS - Corbel Structure from CP31 to last 3 ring	7	30-Jan-26	05-Feb-26				WB TSS - Corbel Structure from CP31 to last 3 ring
Concrete curing		67	08-Dec-25	12-Feb-26				
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Dec-25	14-Dec-25				WB TSS - Corbel Structure up to CP29 (concrete curing)
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	22-Dec-25	28-Dec-25				WB TSS - Corbel Structure up to CP30 (concrete curing)
TC1350	WB TSS - Corbel Structure up to CP31 (concrete curing)	7	05-Jan-26	11-Jan-26				WB TSS - Corbel Structure up to CP31 (concrete curing)
TC1660	WB TSS - Corbel Structure up to last 3 ring (concrete curing)	7	06-Feb-26	12-Feb-26				WB TSS - Corbel Structure up to last 3 ring (concrete curing)
Monorail Removal		7	06-Feb-26	12-Feb-26				
TC1090	WB TSS - Monorail Removal for final dismantling	7	06-Feb-26	12-Feb-26				WB TSS - Monorail Removal for final dismantling
ISCG Dismantling & Last Corbel		7	13-Feb-26	19-Feb-26				
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	13-Feb-26	19-Feb-26				WB TSS - Corbel Gantry & Formwork dismantling
WB TSS - OHVD		112	21-Nov-25 A	12-Mar-26				
OHVD installation After TBM1 Dismantling		88	21-Nov-25 A	16-Feb-26				
TC11390	WB TSS Final - OHVD from CP27 to CP28	43	21-Nov-25 A	03-Jan-26				WB TSS Final - OHVD from CP27 to CP28
TC1190	WB TSS Final - OHVD from CP28 to CP29	4	15-Jan-26	18-Jan-26				WB TSS Final - OHVD from CP28 to CP29
TC1200	WB TSS Final - OHVD from CP29 to CP30	4	19-Jan-26	22-Jan-26				WB TSS Final - OHVD from CP29 to CP30
TC1210	WB TSS Final - OHVD from CP30 to CP30.5	4	23-Jan-26	26-Jan-26				WB TSS Final - OHVD from CP30 to CP30.5
TC980	WB TSS Final - OHVD from CP30.5 to ISSG dismantling location	4	13-Feb-26*	16-Feb-26				WB TSS Final - OHVD from CP30.5 to ISSG dismantling location
ISSG Dismantling & Final OHVDs		21	20-Feb-26	12-Mar-26				
TC970	WB - ISSG Dismantling	7	20-Feb-26	26-Feb-26				WB - ISSG Dismantling
TC1230	WB TSS - OHVD Lifting Batch 1-3 (14d)	14	27-Feb-26	12-Mar-26				WB TSS - OHVD Lifting Batch 1-3 (14d)
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924		21	25-Dec-25	14-Jan-26				
Fire Board (Crown) Installation After TBM1 Dismantling		21	25-Dec-25	14-Jan-26				
TC1110	WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29	7	25-Dec-25	31-Dec-25				WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5	7	01-Jan-26	07-Jan-26				WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5
TC11410	WB TSS - Aerial Platform dismantling	7	08-Jan-26	14-Jan-26				WB TSS - Aerial Platform dismantling
WB TSS - Fire Board - Road level with deletion up Ch8924		56	03-Jan-26	27-Feb-26				
After TBM1 Dismantling		56	03-Jan-26	27-Feb-26				
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	7	03-Jan-26	10-Jan-26				WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	19-Jan-26	01-Feb-26				WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	02-Feb-26	15-Feb-26				WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	5	16-Feb-26	20-Feb-26				WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924
TC1030	WB TSS - Fire Board Gentries dismantling	7	21-Feb-26	27-Feb-26				WB TSS - Fire Board Gentries dismantling
Defect		49	10-Jan-26	27-Feb-26				
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	10-Jan-26	17-Jan-26				WB TSS - inspection before black paint & E&M bracket CP26 to C
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	02-Feb-26	08-Feb-26				WB TSS - inspection before black paint & E&M bracket CP27 to C
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	16-Feb-26	22-Feb-26				WB TSS - inspection before black paint & E&M bracket CP28 to C
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	21-Feb-26	27-Feb-26				WB TSS - inspection before black paint & E&M bracket CP29 to C
WB TSS - Road Barrier		101	25-Oct-25 A	02-Feb-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
Road Barriers After TBM1 Dismantling		101	25-Oct-25 A	02-Feb-26				
CPS		15	19-Jan-26	02-Feb-26				
A229450740	WB TSS - Road Barrier CPS up to CP29	7	19-Jan-26	25-Jan-26				WB TSS - Road Barrier CPS up to CP29
TC11220	WB TSS - Road Barrier CPS up to CP30	4	26-Jan-26	29-Jan-26				WB TSS - Road Barrier CPS up to CP30
TC11230	WB TSS - Road Barrier CPS up to CP30.5	4	30-Jan-26	02-Feb-26				WB TSS - Road Barrier CPS up to CP30.5
NCPS		37	25-Oct-25 A	01-Dec-25				
A229425611	WB TSS - Road Barrier from CP27 to CP28	37	25-Oct-25 A	01-Dec-25				WB TSS - Road Barrier from CP27 to CP28
WB TSS - E&M Brackets		453	24-Nov-24 A	19-Feb-26				
E&M Brackets Installation Before TBM1 Dismantling		402	24-Nov-24 A	30-Dec-25				
CPS		182	02-Jul-25 A	30-Dec-25				
TC11030	WB TSS - E&M Brackets up to CP26	182	02-Jul-25 A	30-Dec-25				WB TSS - E&M Brackets up to CP26
NCPS		372	24-Nov-24 A	01-Dec-25				
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25	372	24-Nov-24 A	01-Dec-25				WB TSS - E&M Brackets NCPS from CH8450 to CP25
E&M Brackets Installation After TBM1 Dismantling		30	21-Jan-26	19-Feb-26				
CPS		30	21-Jan-26	19-Feb-26				
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	6	21-Jan-26	27-Jan-26				WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	7	13-Feb-26	19-Feb-26				WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)
NCPS		30	21-Jan-26	19-Feb-26				
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	6	21-Jan-26	27-Jan-26				WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	7	13-Feb-26	19-Feb-26				WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)
WB TSS - Black paint		27	17-Jan-26	12-Feb-26				
After TBM1 Dismantling		27	17-Jan-26	12-Feb-26				
TC1490	WB TSS - Black paint from CP26 to CP27	4	17-Jan-26	21-Jan-26				WB TSS - Black paint from CP26 to CP27
TC11590	WB TSS - Black paint from CP27 to CP28	4	09-Feb-26	12-Feb-26				WB TSS - Black paint from CP27 to CP28
WB TSS - TCSS Civil provision at OHVD soffit		31	27-Jan-26	26-Feb-26				
After TBM1 Dismantling		31	27-Jan-26	26-Feb-26				
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	27-Jan-26	03-Feb-26				WB TSS Final - TCSS Civil provision from CP26 to CP27
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	20-Feb-26	26-Feb-26				WB TSS Final - TCSS Civil provision from CP27 to CP28
Eastbound (EB)		396	17-Feb-25 A	19-Mar-26				
EB TSS - TBM Slurry Pipes & Temporary Services		21	27-Feb-26	19-Mar-26				
Pipe dismantling & relocation after TBM2 Breakthrough		21	27-Feb-26	19-Mar-26				
CP22 to Back of TBM		21	27-Feb-26	19-Mar-26				
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)	21	27-Feb-26	19-Mar-26				TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)
EB TSS - Service Gallery		71	04-Nov-25 A	13-Jan-26				
Gallery Installation Before TBM2 Dismantling		71	04-Nov-25 A	13-Jan-26				
EBTBM1510	EB TSS - Service Gallery up to CH8661	44	04-Nov-25 A	17-Dec-25				EB TSS - Service Gallery up to CH8661
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 EB Tym	9	17-Dec-25	26-Dec-25				EB TSS - Service Gallery up to CH8688 and allow start of CP27 EB Tym
EBTBM1520	EB TSS - Service Gallery up to CH8730	13	26-Dec-25	08-Jan-26				EB TSS - Service Gallery up to CH8730
EBTBM1490	EB TSS - Service Gallery up to CH8746	5	08-Jan-26	13-Jan-26				EB TSS - Service Gallery up to CH8746
EB TSS - Below Road Level Installation		315	17-Feb-25 A	28-Dec-25				
CP26-30 MiMEP		18	01-Dec-25	18-Dec-25				
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	01-Dec-25	06-Dec-25				EB TSS - Service Gallery MiMEP up to CP25
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	07-Dec-25	12-Dec-25				EB TSS - Service Gallery MiMEP up to CP26
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	13-Dec-25	18-Dec-25				EB TSS - Service Gallery MiMEP up to CP27
Low Point Sump Pit		315	17-Feb-25 A	28-Dec-25				
Low Point @ CP12		315	17-Feb-25 A	28-Dec-25				
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	315	17-Feb-25 A	28-Dec-25				EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)
08 CKL Tunnel		49	23-Jan-26	12-Mar-26				
Westbound (WB)		49	23-Jan-26	12-Mar-26				
WB CKL - After TBM breakthrough		49	23-Jan-26	12-Mar-26				
Westbound (WB) Final Structure Works		49	23-Jan-26	12-Mar-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025	2026	
					Dec	Jan	Feb
Service Gallery		36	23-Jan-26	27-Feb-26			
TB1090	WB - Concrete Breaking & Temp fill removal	7	23-Jan-26	29-Jan-26			WB - Concrete Breaking & Temp fill removal
TB1110	WB - Remaining precast SG (7 nos.)	5	30-Jan-26	03-Feb-26			WB - Remaining precast SG (7 nos.)
TB1120	WB - In-situ SG at End Wall	10	04-Feb-26	13-Feb-26			WB - In-situ SG at End Wall
TB1180	WB - Drainage & Road Slab	14	14-Feb-26	27-Feb-26			
Lining - End Wall		27	14-Feb-26	12-Mar-26			
TB1150	WB - End Wall Kicker	6	14-Feb-26	19-Feb-26			WB - End Wall Kicker
TB1220	WB - End Wall Wall & Crown	21	20-Feb-26	12-Mar-26			
09 Cross Passages		164	06-Nov-25 A	18-Apr-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		164	06-Nov-25 A	18-Apr-26			
CP25 by Mini TBM		117	06-Nov-25 A	02-Mar-26			
A8260	CP25 - Internal & Collar Structure & ABWF	73	06-Nov-25 A	17-Jan-26			CP25 - Internal & Collar Structure & ABWF
A8280	CP25 - E&M Installation	14	18-Jan-26	31-Jan-26			CP25 - E&M Installation
A8340	Remaining Civil Works	30	01-Feb-26	02-Mar-26			
CP26 by Mini TBM		114	17-Nov-25 A	10-Mar-26			
A7960	CP26 - Mobilisation	14	17-Nov-25 A	01-Dec-25			CP26 - Mobilisation
TD1430	CP26 - EB - Tympanum Strength Gain	20	25-Nov-25 A	14-Dec-25			CP26 - EB - Tympanum Strength Gain
A229450650	CP26 - CP TBM mining	6	15-Dec-25	20-Dec-25			CP26 - CP TBM mining
A229450660	CP26 - Lining Grouting	6	21-Dec-25	26-Dec-25			CP26 - Lining Grouting
A8270	CP26 - Internal & Collar Structure & ABWF	60	27-Dec-25	24-Feb-26			CP26
A8300	CP26 - E&M Installation	14	25-Feb-26	10-Mar-26			
CP27 by Mini TBM		139	01-Dec-25	18-Apr-26			
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Dec-25	27-Dec-25			CP27 - WB - Tympanum Civil works CH8688 R0936W
TD0300	CP27 - EB - Tympanum Civil works CH8688 R0930E	27	26-Dec-25	22-Jan-26			CP27 - EB - Tympanum Civil works CH8688 R0930E
A7972	CP27 - Mobilisation	6	22-Jan-26	28-Jan-26			CP27 - Mobilisation
TD1450	CP27 - EB - Tympanum Strength Gain	14	22-Jan-26	05-Feb-26			CP27 - EB - Tympanum Strength Gain
A229450670	CP27 - CP TBM mining	6	05-Feb-26	11-Feb-26			CP27 - CP TBM mining
A229450680	CP27 - Lining Grouting	6	11-Feb-26	17-Feb-26			CP27 - Lining Grouting
A8290	CP27 - Internal & Collar Structure & ABWF	60	17-Feb-26	18-Apr-26			
CP28 by D&Br		56	01-Dec-25	25-Jan-26			
TD1480	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progr	16	01-Dec-25	16-Dec-25			CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progress)
TD1500	CP28 - Advance Lining	33	17-Dec-25	18-Jan-26			CP28 - Advance Lining
TD1260	CP28 - Final Break-out	7	19-Jan-26	25-Jan-26			CP28 - Final Break-out
CP29 by D&Br		49	25-Jan-26	14-Mar-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	16	25-Jan-26	09-Feb-26			CP29 - Excavation from WB (Part 2 subject
TD1510	CP29 - Advance Lining	33	10-Feb-26	14-Mar-26			
CP30 Remaining Works		68	22-Dec-25	27-Feb-26			
CP30 remaining works		68	22-Dec-25	27-Feb-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	22-Dec-25	08-Jan-26			CP30 WB TSS - Sawcut & final breaking work CP30
TD1150	CP30 - Waterproofing	3	09-Jan-26	11-Jan-26			CP30 - Waterproofing
TD1160	CP30 - Collar structure at WB TSS	16	12-Jan-26	27-Jan-26			CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	28-Jan-26	15-Feb-26			CP30 - Remaining lining stru
TD1210	CP30 - E&M Installation	12	16-Feb-26	27-Feb-26			
CP31 Remaining Works		18	27-Feb-26	16-Mar-26			
CP31 remaining works		18	27-Feb-26	16-Mar-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	27-Feb-26	16-Mar-26			
10 East Ventilation Building - EVB		92	01-Dec-25	02-Mar-26			
EVB Remaining Works (TBC)		92	01-Dec-25	02-Mar-26			
Landscape works		92	01-Dec-25	02-Mar-26			
EVB1650	EVB - Hard Landscape - Above G/F	92	01-Dec-25	02-Mar-26			
11 Tunnel E&M Installation		387	01-May-25 A	22-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)









Date	Revision	Checked	Approved


Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
WB - E&M Works		109	01-Dec-25	19-Mar-26				
WB - HV Cabling & HV Power On		14	14-Feb-26	27-Feb-26				
TE1140	WB Tunnel - Temporary HV Cable laying	14	14-Feb-26	27-Feb-26				
WB - LV Cabling & LV Power On		90	01-Dec-25	28-Feb-26				
TF170	WB CKL - CP32-EVB Portal E&M installation	90	01-Dec-25*	28-Feb-26				
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	01-Dec-25	29-Jan-26				01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)
WB - Below Road Level E&M Installation		51	28-Jan-26	19-Mar-26				
MIMEP		42	28-Jan-26	10-Mar-26				
TC1240	WB TSS - Service Gallery MIMEP Connection up to CP29	6	28-Jan-26	02-Feb-26				WB TSS - Service Gallery MIMEP Connection up to CP29
TC1250	WB TSS - Service Gallery MIMEP Connection up to CP30	6	03-Feb-26	08-Feb-26				WB TSS - Service Gallery MIMEP Connection
TC1260	WB TSS - Service Gallery MIMEP Connection up to CP31	6	09-Feb-26	14-Feb-26				WB TSS - Service Gallery MIMEP
TC1290	WB TSS - Service Gallery MIMEP Connection up to CP32	6	15-Feb-26	20-Feb-26				WB TSS - Servi
TF070	WB TSS - Service Gallery E&M Installation	18	21-Feb-26	10-Mar-26				
FS Control Room		28	20-Feb-26	19-Mar-26				
TC950	WB TSS - FS Control Room E&M Installation	28	20-Feb-26	19-Mar-26				
EB - E&M Works		387	01-May-25 A	22-May-26				
EB - HV Cabling & HV Power On		28	30-Jan-26	26-Feb-26				
TE1200	EB Tunnel - Temporary HV Cable laying	14	30-Jan-26	12-Feb-26				EB Tunnel - Temporary HV Cable lay
TE1210	EB Tunnel - Early HV Power On	14	13-Feb-26*	26-Feb-26				EB
EB - LV Cabling & LV Power On		387	01-May-25 A	22-May-26				
E&MC1080	02. EB TSS - CP12-16 E&M installation	214	01-May-25 A	01-Dec-25				02. EB TSS - CP12-16 E&M installation
E&MC1140	12. EB CKL - BT & S01 - E&M installation	93	08-Sep-25 A	09-Dec-25				12. EB CKL - BT & S01 - E&M installation
E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	68	29-Sep-25 A	05-Dec-25				11. EB CKL - CP31 to EVB Portal - E&M installation
E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	01-Dec-25	29-Jan-26				01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)
TE260	EB Tunnel - LV Power On	85	27-Feb-26	22-May-26				
12 Projectwide TCSS Installation		811	12-Aug-24 A	31-Oct-26				
WB - TCSS Installation		691	12-Aug-24 A	03-Jul-26				
TE1170	WB - TCSS Installation concurrent with E&M installation	691	12-Aug-24 A	03-Jul-26				
TF030	WB - TBM Tunnel - TCSS fibre cabling	357	20-Jan-25 A	11-Jan-26				WB - TBM Tunnel - TCSS fibre cabling
TF040	WB - TBM Tunnel - TCSS Signage Installation	351	20-Jan-25 A	05-Jan-26				WB - TBM Tunnel - TCSS Signage Installation
EB - TCSS Installation		650	20-Jan-25 A	31-Oct-26				
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	650	20-Jan-25 A	31-Oct-26				
TE170	EB - TBM Tunnel - TSSC Sign Installation	644	20-Jan-25 A	25-Oct-26				
14 Projectwide Final Works		174	30-Sep-25 A	22-Mar-26				
Cladding		157	30-Sep-25 A	05-Mar-26				
Eastbound		133	30-Sep-25 A	09-Feb-26				
Typical Subframe & Cladding		133	30-Sep-25 A	09-Feb-26				
EB CPS		37	10-Dec-25	16-Jan-26				
VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	10-Dec-25	03-Jan-26				3. VE Panel - EB TSS CP7-12 (CPS) 500m
VE10220	1. VE Panel - EB SUS (CPS) 400m	24	23-Dec-25	16-Jan-26				1. VE Panel - EB SUS (CPS) 400m
EB NCPS		133	30-Sep-25 A	09-Feb-26				
VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	67	30-Sep-25 A	05-Dec-25				3. VE Panel - EB TSS CP7-12 (NCPS) 500m
VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	57	15-Oct-25 A	10-Dec-25				4. VE Panel - EB TSS CP12-17 (NCPS) 500m
VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	16-Jan-26	09-Feb-26				1. VE Panel - EB SUS (NCPS) 400m
Westbound		35	30-Jan-26	05-Mar-26				
Typical Subframe & Cladding		35	30-Jan-26	05-Mar-26				
WB CPS		35	30-Jan-26	05-Mar-26				
VE10060	3. VE Panel - WB TSS CP7-12 (CPS) 500m	24	30-Jan-26	22-Feb-26				3. VE Panel
VE10021	1. VE Panel - WB SUS (CPS) 400m	24	09-Feb-26*	05-Mar-26				
Pavement		28	23-Feb-26	22-Mar-26				
Westbound		28	23-Feb-26	22-Mar-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Leaming Curve)	28	23-Feb-26	22-Mar-26				
Infrastructure Works		367	01-Mar-25 A	02-Mar-26				
06 Road S20		12	01-Dec-25	13-Dec-25				
VO - Modification of Irrigation System at Charging Station Run-in		12	01-Dec-25	13-Dec-25				
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	01-Dec-25	13-Dec-25		S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)		337	01-Mar-25 A	31-Jan-26				
L10(N) Landscape (KD-26)		26	02-Jan-26	31-Jan-26				
LN10110	L10(N) - Landscape softwork (TBC)	26	02-Jan-26	31-Jan-26			L10(N) - Landscape softwork (TBC)	
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		31-Jan-26			◆ KD-26 - Section 9D - Road L10 (N) Landscape Softworks	
L10(N) Remaining works		21	01-Dec-25	21-Dec-25				
LN10150	Road L10N - Final Paving works & Road Marking	20	01-Dec-25	20-Dec-25		Road L10N - Final Paving works & Road Marking		
LN10100	Road L10N - Drainage T&C	21	01-Dec-25	21-Dec-25		Road L10N - Drainage T&C		
L10 (N) Remaining Road Works (Subject to Manpower)		233	01-Mar-25 A	24-Dec-25				
A229450270	L10 (N) - Remaining Road Signage	233	01-Mar-25 A	24-Dec-25		L10 (N) - Remaining Road Signage		
08 Road L10(S) & L18		246	30-Jun-25 A	02-Mar-26				
L10(S) & L18 Landscape (KD-24)		25	01-Dec-25	31-Dec-25				
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Dec-25*	31-Dec-25		L10 (S) & L18 - Landscape softwork (TBC)		
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0		31-Dec-25			◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape	
L10(S) & L18 Remaining works		92	01-Dec-25	02-Mar-26				
Preparation for road opening		0	01-Dec-25	01-Dec-25				
A229448750	L10 (S) & L18 ready for use	0		01-Dec-25			◆ L10 (S) & L18 ready for use	
Roadside Area adjacent to L10(S)		92	01-Dec-25	02-Mar-26				
Design		0	31-Jan-26	31-Jan-26				
A229448800	Design Approval - Landscape (225000)	0		31-Jan-26			◆ Design Approval - Landscape (225000)	
Roadworks		30	01-Dec-25	30-Dec-25				
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Dec-25*	30-Dec-25		Roadside Area adjacent to L10S - Road works		
Landscape		30	01-Feb-26	02-Mar-26				
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	01-Feb-26	02-Mar-26				
Preparation for Road Opening (L10S)		73	30-Jun-25 A	01-Oct-25 A				
A229450220	L10 (S) - Site Access Change (Kai Tak Bridge Rd)	0		30-Jun-25 A				
A1350	L10 (S) - Site Access Change (L10S) & Ready for Public Usage	0		01-Oct-25 A				

- ◆ Milestones
-  Planned Bar
-  Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
HKT2 Revised Accelerated Programme DD 31Dec25							
Construction							
Trunk Road T2							
02 At-Grade Road - AGR							
Kiosk							
AGR1060	Kiosk - Civil	35	17-Dec-25 A	20-Jan-26	Kiosk - Civil		
AGR1090	Kiosk - E&M + T&C	21	21-Jan-26	10-Feb-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	11-Feb-26	12-Mar-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	13-Mar-26	18-Mar-26*	Kiosk - Reday for FSI		
AGR - Road & Drainage works							
AGR1170	AGR - Remaining Works after Breakthrough	30	18-Feb-26	19-Mar-26	AGR - Remaining Works after Breakthrough		
Westbound							
AGR1050	AGR - WB Road Side Barrier	336	15-Feb-25 A	17-Jan-26	AGR - WB Road Side Barrier		
03 Depressed Road - DPR							
DPR - Road Works							
Rising Main							
A229450170	DPR - Civil - Perm civil provision (sump pit)	93	01-Oct-25 A	01-Jan-26	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	59	24-Nov-25 A	22-Jan-26	DPR - E&M - Sump pit pumps and watermain installation (remaining top, middle & bottom zones)		
A229450390	DPR - Civil - Remaining Civil Works	30	22-Jan-26	21-Feb-26	DPR - Civil - Remaining Civil Works		
DPR - Final Works							
Landscape work (TBC)							
A12991	Landscape Soil Filling	24	20-Feb-26	19-Mar-26	Landscape Soil Filling		
A12992	Planter works	12	20-Mar-26	02-Apr-26	Planter works		
05 Supporting Underground Structure - SUS							
SUS - Tunnel Civil Works							
A229450470	SUS VE Panel Design Review (EB)	189	30-Jun-25 A	04-Jan-26	SUS VE Panel Design Review (EB)		
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Structure works							
Launching Shaft							
LS - Miscellaneous Structural Openings							
WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8							
LSCC10140	TBM UU Removal after EB TBM Breakthrough	21	31-Dec-25	20-Jan-26	TBM UU Removal after EB TBM Breakthrough		
LSCC10200	LSCC - WB NCP wall box out structure	40	21-Jan-26	01-Mar-26	LSCC - WB NCP wall box out structure		
LSCC10461	LSCC - WB NCP remaining internal structure work	14	02-Mar-26	15-Mar-26	LSCC - WB NCP remaining internal structure work		
LSCC - Backfilling & Dwall Dismantling							
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	31-Dec-25	13-Feb-26	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	14-Feb-26	23-Mar-26	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC		
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	19	24-Mar-26	11-Apr-26	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L		
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt	30	24-Mar-26	22-Apr-26	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt		
07 Tunnel Sub-sea (TSS)							
TSS - TBM Excavation from Kai Tak							
Westbound - TBM S1281							
TBM1 Rescue							
Seawall Reinstatement							
A229450930	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement	95	25-Oct-25 A	28-Jan-26	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement		
A229450940	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement	141	28-Jan-26*	18-Jun-26	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement		
TBM1 Dismantling							
TSS Summary							
TA85	WB TBM dismantling - TSS side	91	09-Oct-25 A	07-Jan-26	WB TBM dismantling - TSS side		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TA105	WB TBM dismantling - TSS Remaining Civil Works	80	08-Jan-26	28-Mar-26	WB TBM dismantling - TSS Remaining Civil Works		
CKL Summary		203	13-Sep-25 A	04-Apr-26			
TA325	WB TBM dismantling - CKL side	129	13-Sep-25 A	20-Jan-26	WB TBM dismantling - CKL side		
TA335	WB TBM dismantling - CKL Remaining Civil Works	74	20-Jan-26	04-Apr-26	WB TBM dismantling - CKL Remaining Civil Works		
TSS side		8	31-Dec-25	07-Jan-26			
TSS side - breakdown		8	31-Dec-25	07-Jan-26			
Erector / XB / MD		8	31-Dec-25	07-Jan-26			
TA1351	Concrete Slab + HAG System Demo	8	31-Dec-25	07-Jan-26	Concrete Slab + HAG System Demo		
CKL Side		15	31-Dec-25	15-Jan-26			
CKL side - breakdown		15	31-Dec-25	15-Jan-26			
Shield		15	31-Dec-25	15-Jan-26			
TA95	WB TBM dismantling - Shield Part 2	15	31-Dec-25	15-Jan-26	WB TBM dismantling - Shield Part 2		
Eastbound - TBM S1282		242	08-Dec-25 A	06-Aug-26			
TBM2 Tunneling		72	08-Dec-25 A	17-Feb-26			
CP26-30		72	08-Dec-25 A	17-Feb-26			
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8800-8860 (60m; 7.6R/	28	08-Dec-25 A	04-Jan-26	EB TBM Tunnelling Pilot tunnel section CH8800-8860 (60m; 7.6R/wk)		
EBTBM1540	EB TBM Small BH Breakthrough	0		04-Jan-26	EB TBM Small BH Breakthrough		
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	15	05-Jan-26	19-Jan-26	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section) (40m; 8.5R/wk)		
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	29	20-Jan-26	17-Feb-26	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel section) (77m; 8.5R/wk)		
TA010	EB TSS - TBM Tunneling Break-out	0		17-Feb-26	EB TSS - TBM Tunneling Break-out		
TBM2 Rescue		187	01-Feb-26	06-Aug-26			
Seawall Reinstatement		187	01-Feb-26	06-Aug-26			
A229450950	Phase 3 - Bay 7 to Bay 5 Seawall Reinstatement	141	01-Feb-26*	21-Jun-26	Phase 3 - Bay 7 to Bay 5 Seawall Reinstatement		
A229450960	Phase 4 - Bay 4 to Bay 1 Seawall Reinstatement	141	19-Mar-26*	06-Aug-26	Phase 4 - Bay 4 to Bay 1 Seawall Reinstatement		
TBM2 Dismantling		108	18-Feb-26	05-Jun-26			
TBM2 Dismantling Summary		108	18-Feb-26	05-Jun-26			
TSS		69	18-Feb-26	27-Apr-26			
TA040	EB TBM dismantling - TSS side	69	18-Feb-26	27-Apr-26	EB TBM dismantling - TSS side		
TA1601	EB Resume Service Gallery Installation	58	18-Feb-26	16-Apr-26	EB Resume Service Gallery Installation		
CKL		108	18-Feb-26	05-Jun-26			
TA1231	EB TBM dismantling - CKL side	108	18-Feb-26	05-Jun-26	EB TBM dismantling - CKL side		
TSS side		51	18-Feb-26	09-Apr-26			
TA020	EB TBM - Last 6 Rings Installation	6	18-Feb-26	23-Feb-26	EB TBM - Last 6 Rings Installation		
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	24-Feb-26	02-Mar-26	Last ring securing + Tailskin Cutting + Erector Prep		
TSS side - breakdown		45	24-Feb-26	09-Apr-26			
Backup Gentries		45	24-Feb-26	09-Apr-26			
TA1671	Gantry 4 Dismantling	13	24-Feb-26	08-Mar-26	Gantry 4 Dismantling		
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	09-Mar-26	10-Mar-26	G1 / Erector Disconnection + Gantries Pulling		
TA1711	Gantry 1-3 + Boggies Dismantling	30	11-Mar-26	09-Apr-26	Gantry 1-3 + Boggies Dismantling		
Erector / XB / MD		24	11-Mar-26	03-Apr-26			
TA1731	Concrete Slab + HAG System Erection	12	11-Mar-26	22-Mar-26	Concrete Slab + HAG System Erection		
TA1741	Erector Extraction	5	23-Mar-26	27-Mar-26	Erector Extraction		
TA1751	Erector Dismantling	7	28-Mar-26	03-Apr-26	Erector Dismantling		
TA1761	X Beam Extraction	6	28-Mar-26	02-Apr-26	X Beam Extraction		
CKL Side		40	24-Feb-26	04-Apr-26			
CKL side - breakdown		40	24-Feb-26	04-Apr-26			
Cutterhead		40	24-Feb-26	04-Apr-26			
TA1811	CKL Civil Works #1	21	24-Feb-26	16-Mar-26	CKL Civil Works #1		
TA1821	Cutterhead dismantling Part 1 & Rotation	9	17-Mar-26	25-Mar-26	Cutterhead dismantling Part 1 & Rotation		
TA1831	Cutterhead dismantling Part 2	10	26-Mar-26	04-Apr-26	Cutterhead dismantling Part 2		
TSS - Tunnel Civil Works		447	17-Feb-25 A	09-May-26			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
Westbound (WB)		147	24-Nov-25 A	19-Apr-26			
WB TSS - Service Gallery		51	08-Jan-26	27-Feb-26			
Gallery Installation After TBM1 Dismantling		25	08-Jan-26	01-Feb-26			
TC3050	WB TSS - Sliding Rail Demobilisation	7	08-Jan-26	14-Jan-26		WB TSS - Sliding Rail Demobilisation	
TC3030A	WB TSS - Service Gallery up to R1087 to R1114 (CP30.9) (up to I	5	15-Jan-26	19-Jan-26		WB TSS - Service Gallery up to R1087 to R1114 (CP30.9) (up to ISIG Dismantling)	
TC3040	WB TSS - Temporary Bracket for Early Power On (CP31 to CKL)	13	20-Jan-26	01-Feb-26		WB TSS - Temporary Bracket for Early Power On (CP31 to CKL)	
ISIG Dismantling & Last Galleries		39	20-Jan-26	27-Feb-26			
TC3060	WB TSS - ISIG Dismantling @ TSS	16	20-Jan-26	04-Feb-26		WB TSS - ISIG Dismantling @ TSS	
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135)	23	05-Feb-26	27-Feb-26		WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135) + Concrete	
WB TSS - Corbel		106	01-Dec-25 A	16-Mar-26			
Corbel Construction After TBM1 Dismantling		106	01-Dec-25 A	16-Mar-26			
TC1960	WB TSS Final - Corbel Structure from R1032 to R1108	59	01-Dec-25 A	28-Jan-26		WB TSS Final - Corbel Structure from R1032 to R1108	
TC1970	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	10	28-Feb-26	09-Mar-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	
Concrete curing		47	28-Jan-26	16-Mar-26			
TC1350	WB TSS Final - Corbel Structure from R1032 to R1108 (concrete c	7	28-Jan-26	04-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108 (concrete curing)	
TC1660	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	7	10-Mar-26	16-Mar-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	
Monorail Removal		7	28-Feb-26	06-Mar-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	28-Feb-26	06-Mar-26		WB TSS - Monorail Removal for final dismantling	
ISCG Dismantling		7	10-Mar-26	16-Mar-26			
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	10-Mar-26	16-Mar-26		WB TSS - Corbel Gantry & Formwork dismantling	
WB TSS - OHVD		97	31-Dec-25	06-Apr-26			
OHVD installation After TBM1 Dismantling		34	28-Jan-26	03-Mar-26			
TC1190	WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	26	28-Jan-26	23-Feb-26		WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	8	23-Feb-26	03-Mar-26		WB TSS Final - OHVD from R1097 to R1119 (CP31)	
ISSG Dismantling & Final OHVDs		97	31-Dec-25	06-Apr-26			
TC11530	WB TSS - Final Lifting & Cast in-situ OHVD	6	31-Dec-25	05-Jan-26		WB TSS - Final Lifting & Cast in-situ OHVD	
TC970	WB - ISSG Dismantling	7	17-Mar-26	23-Mar-26		WB - ISSG Dismantling	
TC1230	WB TSS - OHVD Lifting Batch 1-3	14	24-Mar-26	06-Apr-26		WB TSS - OHVD Lifting Batch 1-3	
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924		14	31-Dec-25	13-Jan-26			
Fire Board (Crown) Installation After TBM1 Dismantling		14	31-Dec-25	13-Jan-26			
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5	7	31-Dec-25	06-Jan-26		WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5	
TC11410	WB TSS - Aerial Platform dismantling	7	07-Jan-26	13-Jan-26		WB TSS - Aerial Platform dismantling	
WB TSS - Fire Board - Road level with deletion up Ch8924		121	24-Nov-25 A	24-Mar-26			
After TBM1 Dismantling		121	24-Nov-25 A	24-Mar-26			
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	47	24-Nov-25 A	09-Jan-26		WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	09-Jan-26	23-Jan-26		WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	23-Feb-26	09-Mar-26		WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	7	09-Mar-26	16-Mar-26		WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	
TC1030	WB TSS - Fire Board Ganties dismantling	8	16-Mar-26	24-Mar-26		WB TSS - Fire Board Ganties dismantling	
Defect		73	09-Jan-26	23-Mar-26			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	09-Jan-26	16-Jan-26		WB TSS - inspection before black paint & E&M bracket CP26 to CP27	
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	23-Jan-26	30-Jan-26		WB TSS - inspection before black paint & E&M bracket CP27 to CP28	
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	09-Mar-26	16-Mar-26		WB TSS - inspection before black paint & E&M bracket CP28 to CP29	
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	16-Mar-26	23-Mar-26		WB TSS - inspection before black paint & E&M bracket CP29 to CP30	
WB TSS - Road Barrier		18	03-Mar-26	21-Mar-26			
Road Barriers After TBM1 Dismantling		18	03-Mar-26	21-Mar-26			
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	03-Mar-26	07-Mar-26		WB TSS - Road Barrier from CP30.5 to CP31	
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	17-Mar-26	21-Mar-26		WB TSS - Road Barrier from CP31 to endwall	
WB TSS - E&M Brackets		78	09-Jan-26	28-Mar-26			
E&M Brackets Installation After TBM1 Dismantling		78	09-Jan-26	28-Mar-26			
CPS		61	23-Jan-26	25-Mar-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	10	23-Jan-26	02-Feb-26	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)		
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	09-Mar-26	12-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1400	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)	3	16-Mar-26	19-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	19-Mar-26	22-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	22-Mar-26	25-Mar-26	WB TSS - E&M Bracket (last few rings) (CPS)		
NCPS		78	09-Jan-26	28-Mar-26			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	10	09-Jan-26	19-Jan-26	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)		
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	10	02-Feb-26	12-Feb-26	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)		
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	3	12-Mar-26	15-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11790	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)	3	19-Mar-26	22-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	22-Mar-26	25-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	25-Mar-26	28-Mar-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
WB TSS - Black paint		8	23-Mar-26	31-Mar-26			
After TBM1 Dismantling		8	23-Mar-26	31-Mar-26			
TC1490	WB TSS - Black paint from CP26 to CP30	4	23-Mar-26	27-Mar-26	WB TSS - Black paint from CP26 to CP30		
TC11590	WB TSS - Black paint from CP30 to CP31	4	27-Mar-26	31-Mar-26	WB TSS - Black paint from CP30 to CP31		
WB TSS - Below Road Level Installation		128	13-Dec-25 A	19-Apr-26			
Service Gallery Civil Provision		95	13-Dec-25 A	17-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)	48	13-Dec-25 A	29-Jan-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	18	30-Jan-26	16-Feb-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	18	28-Feb-26	17-Mar-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
MiMEP		65	31-Dec-25	05-Mar-26			
TC11310	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29	18	31-Dec-25	17-Jan-26	WB TSS - Service Gallery MiMEP from R974 (CP27.9) to CP29		
TC1160	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)	6	18-Jan-26	23-Jan-26	WB TSS - Service Gallery MiMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1170	WB TSS - Service Gallery MiMEP from R1082 to R1086	6	24-Jan-26	29-Jan-26	WB TSS - Service Gallery MiMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MiMEP from R1087 to R1135	6	28-Feb-26	05-Mar-26	WB TSS - Service Gallery MiMEP from R1087 to R1135		
FS Control Room		21	28-Feb-26	20-Mar-26			
TC920	WB TSS - FS Control Room Construction	21	28-Feb-26	20-Mar-26	WB TSS - FS Control Room Construction		
Low Point @ CP27		27	24-Mar-26	19-Apr-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at CP27)	27	24-Mar-26	19-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at CP27)		
WB TSS - TCSS Civil provision at OHVD soffit		80	16-Jan-26	06-Apr-26			
After TBM1 Dismantling		80	16-Jan-26	06-Apr-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	16-Jan-26	23-Jan-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	02-Feb-26	09-Feb-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	7	16-Mar-26	23-Mar-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	7	23-Mar-26	30-Mar-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	7	30-Mar-26	06-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
Eastbound (EB)		447	17-Feb-25 A	09-May-26			
EB TSS - TBM Slurry Pipes & Temporary Services		75	24-Feb-26	09-May-26			
Pipe dismantling & relocation after TBM2 Breakthrough		75	24-Feb-26	09-May-26			
CP22 to Back of TBM		21	24-Feb-26	16-Mar-26			
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)	21	24-Feb-26	16-Mar-26	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)		
CP7 to CP22		54	17-Mar-26	09-May-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	54	17-Mar-26	09-May-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
EB TSS - Civil Works Before Dismantling		141	04-Nov-25 A	24-Mar-26			
Corbel Construction Before TBM2 Dismantling		30	31-Dec-25	29-Jan-26			
A229415962	EB TSS - Corbel Structure up to CP25	15	31-Dec-25	14-Jan-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26	15	15-Jan-26	29-Jan-26	EB TSS - Corbel Structure up to CP26		
OHVD installation Before TBM Dismantling		8	17-Mar-26	24-Mar-26			
CP21-26		8	17-Mar-26	24-Mar-26			
TC320	EB TSS - OHVD up to CP24	4	17-Mar-26	20-Mar-26	EB TSS - OHVD up to CP24		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TC330	EB TSS - OHVD up to CP25	4	21-Mar-26	24-Mar-26			
Gallery Installation Before TBM2 Dismantling		91	04-Nov-25 A	02-Feb-26			
EBTBM1510	EB TSS - Service Gallery up to CH8661 (R918)	60	04-Nov-25 A	02-Jan-26	EB TSS - Service Gallery up to CH8661 (R918)		
EBTBM1480	EB TSS - Service Gallery up to CH8700 (R935) and allow start of	18	03-Jan-26	20-Jan-26	EB TSS - Service Gallery up to CH8700 (R935) and allow start of CP27 EB Tym		
EBTBM1520	EB TSS - Service Gallery up to R836 to R947	13	21-Jan-26	02-Feb-26	EB TSS - Service Gallery up to R836 to R947		
EB TSS - Civil Works After Dismantling		22	17-Mar-26	07-Apr-26			
EB TSS - Corbel		15	24-Mar-26	07-Apr-26			
Corbel Construction After TBM2 Dismantling		15	24-Mar-26	07-Apr-26			
TC210	EB TSS Final - Corbel Structure from CP26 to CP27	15	24-Mar-26	07-Apr-26			
EB TSS - Road Barrier		10	17-Mar-26	26-Mar-26			
TC10160	EB TSS - Road Barrier up to CP25	5	17-Mar-26	21-Mar-26			EB TSS - Road Barrier
TC10170	EB TSS - Road Barrier up to CP26	5	22-Mar-26	26-Mar-26			EB TSS
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850		16	17-Mar-26	01-Apr-26			
D12585	EB TSS - Fire board (Crown) up to CP24	8	17-Mar-26	24-Mar-26			EB TSS - Fire
D12595	EB TSS - Fire board (Crown) up to CP25	8	25-Mar-26	01-Apr-26			
EB TSS - Fire Board - Road level with deletion up to Ch8850		22	17-Mar-26	07-Apr-26			
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	17-Mar-26	27-Mar-26			EB TS
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	28-Mar-26	07-Apr-26			
EB TSS - E&M Brackets		13	21-Mar-26	02-Apr-26			
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	6	21-Mar-26	26-Mar-26			EB - TB
TC630	EB - TBM Tunnel - E&M Bracket up to CP24	6	28-Mar-26	02-Apr-26			
EB TSS - Below Road Level Installation		378	17-Feb-25 A	01-Mar-26			
CP26-30 MiMEP		12	03-Feb-26	14-Feb-26			
TC11080	EB TSS - Service Gallery MiMEP up to CP26 R885	6	03-Feb-26	08-Feb-26	EB TSS - Service Gallery MiMEP up to CP26 R885		
TC11100	EB TSS - Service Gallery MiMEP up to CP27 R930	6	09-Feb-26	14-Feb-26	EB TSS - Service Gallery MiMEP up to CP27 R930		
Low Point Sump Pit		345	17-Feb-25 A	27-Jan-26			
Low Point @ CP12		345	17-Feb-25 A	27-Jan-26			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	345	17-Feb-25 A	27-Jan-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
FSI Room		21	09-Feb-26	01-Mar-26			
TC070	EB TSS - FSI Room 9 - civil works	21	09-Feb-26	01-Mar-26	EB TSS - FSI Room 9 - civil works		
EB TSS - TCSS Civil provision at OHVD soffit		7	28-Mar-26	03-Apr-26			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	28-Mar-26	03-Apr-26			
08 CKL Tunnel		71	20-Jan-26	01-Apr-26			
Westbound (WB)		71	20-Jan-26	01-Apr-26			
WB CKL - After TBM breakthrough		71	20-Jan-26	01-Apr-26			
Westbound (WB) Final Structure Works		68	20-Jan-26	29-Mar-26			
Service Gallery		23	20-Jan-26	12-Feb-26			
TB1090	WB - Concrete Breaking & Temp fill removal	6	20-Jan-26	26-Jan-26	WB - Concrete Breaking & Temp fill removal		
TB1110	WB - Remaining precast SG (7 nos.)	4	26-Jan-26	30-Jan-26	WB - Remaining precast SG (7 nos.)		
TB1120	WB - In-situ SG at End Wall (4m)	9	30-Jan-26	08-Feb-26	WB - In-situ SG at End Wall (4m)		
TB1180	WB - Drainage & Road Slab	4	08-Feb-26	12-Feb-26	WB - Drainage & Road Slab		
OHVD		45	12-Feb-26	29-Mar-26			
TB1200	WB - OHVD Formwork Erection	6	12-Feb-26	18-Feb-26	WB - OHVD Formwork Erection		
TB1230	WB - Type A2 OHVD (1 bays, 4d.bay)	4	18-Feb-26	22-Feb-26	WB - Type A2 OHVD (1 bays, 4d.bay)		
TB1260	WB - Type A2 OHVD (2 bays, 4d.bay)	8	22-Feb-26	02-Mar-26	WB - Type A2 OHVD (2 bays, 4d.bay)		
TB1290	WB - Type A2 OHVD Formwork Dismantling	6	02-Mar-26	08-Mar-26	WB - Type A2 OHVD Formwork Dismantling		
TB1340	WB - Defect Rectification and HyD inspection, Black paint	2	27-Mar-26	29-Mar-26			W
Westbound (WB) Final Civil Works		24	08-Mar-26	01-Apr-26			
Barrier		3	08-Mar-26	11-Mar-26			
TB1320	WB - Type A Dr&Br - Remaining Road Barrier	3	08-Mar-26	11-Mar-26	WB - Type A Dr&Br - Remaining Road Barrier		
E&M Brackets, Black paint, & TCSS Civil Provision		3	29-Mar-26	01-Apr-26			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TB1310	WB - Type A Dr&Br - Remaining Bracket	3	29-Mar-26	01-Apr-26			
WB End Wall Civil & Structure Works		46	12-Feb-26	30-Mar-26			
TB1150	WB - End Wall Kicker & Wall	26	12-Feb-26	10-Mar-26			WB - End Wall Kicker & Wall
TB1220	WB - End Wall Corbel Construction	4	10-Mar-26	14-Mar-26			WB - End Wall Corbel Construction
TB1240	WB - End Wall Parapet	3	10-Mar-26	13-Mar-26			WB - End Wall Parapet
TB1270	WB - End Wall Temporary L-frame Construction	1	13-Mar-26	14-Mar-26			WB - End Wall Temporary L-frame Construction
TB1250	WB - End Wall Crown Falsework Erection	8	14-Mar-26	22-Mar-26			WB - End Wall Crown Falsework Erection
TB1280	WB - End Wall E&M Bracket	1	22-Mar-26	23-Mar-26			WB - End Wall E&M Bracket
TB1300	WB - End Wall Crown Concreting & Falsework Removal	5	22-Mar-26	27-Mar-26			WB - End Wall Crown Concreting & Falsework Removal
TB1380	WB - End Wall Transition OHVD	3	27-Mar-26	30-Mar-26			WB - End Wall Transition OHVD
09 Cross Passages		189	06-Nov-25 A	13-May-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		189	06-Nov-25 A	13-May-26			
CP25 by Mini TBM		147	06-Nov-25 A	01-Apr-26			
A8260	CP25 - Internal & Collar Structure & ABWF	103	06-Nov-25 A	16-Feb-26			CP25 - Internal & Collar Structure & ABWF
A8280	CP25 - E&M Installation	14	17-Feb-26	02-Mar-26			CP25 - E&M Installation
A8340	Remaining Civil Works	30	03-Mar-26	01-Apr-26			Remaining Civil Works
CP26 by Mini TBM		102	13-Dec-25 A	24-Mar-26			
A229450660	CP26 - Lining Grouting	28	13-Dec-25 A	09-Jan-26			CP26 - Lining Grouting
A8270	CP26 - Internal & Collar Structure & ABWF	60	10-Jan-26	10-Mar-26			CP26 - Internal & Collar Structure & ABWF
A8300	CP26 - E&M Installation	14	11-Mar-26	24-Mar-26			CP26 - E&M Installation
CP27 by Mini TBM		113	21-Jan-26	13-May-26			
TD0300	CP27 - EB - Tympanum Civil works R0935E	27	21-Jan-26	16-Feb-26			CP27 - EB - Tympanum Civil works R0935E
A7972	CP27 - Mobilisation	12	17-Feb-26	28-Feb-26			CP27 - Mobilisation
TD1450	CP27 - EB - Tympanum Strength Gain	14	17-Feb-26	02-Mar-26			CP27 - EB - Tympanum Strength Gain
A229450670	CP27 - CP TBM mining	6	03-Mar-26	08-Mar-26			CP27 - CP TBM mining
A7982	Mini TBM Demo after last CP is mined	15	09-Mar-26	23-Mar-26			Mini TBM Demo
A229450680	CP27 - Lining Grouting	6	09-Mar-26	14-Mar-26			CP27 - Lining Grouting
A8290	CP27 - Internal & Collar Structure & ABWF	60	15-Mar-26	13-May-26			CP27 - Internal & Collar Structure & ABWF
CP28 by D&Br		101	31-Dec-25 A	10-Apr-26			
TD1260	CP28 - Final Break-out	7	31-Dec-25 A	06-Jan-26			CP28 - Final Break-out
TD1290	CP28 - Remaining Lining/Collar structure	80	07-Jan-26	27-Mar-26			CP28 - Remaining Lining/Collar structure
TD1300	CP28 - E&M Installation	14	28-Mar-26	10-Apr-26			CP28 - E&M Installation
TD1320	CP28 - WB Tympanum Remaining Civil Work	9	28-Mar-26	05-Apr-26			CP28 - WB Tympanum Remaining Civil Work
CP29 by D&Br		111	20-Jan-26	10-May-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	24	20-Jan-26	12-Feb-26			CP29 - Excavation from WB (Part 2 subject to EB TBM progress)
TD1351	CP29 - EB - Final Break-out	7	13-Feb-26	19-Feb-26			CP29 - EB - Final Break-out
TD1380	CP29 - Remaining Lining/Collar structure	80	20-Feb-26	10-May-26			CP29 - Remaining Lining/Collar structure
CP30 Remaining Works		68	28-Jan-26	06-Apr-26			
CP30 remaining works		68	28-Jan-26	06-Apr-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	28-Jan-26	15-Feb-26			CP30 WB TSS - Sawcut & final breaking work CP30
TD1150	CP30 - Waterproofing	3	15-Feb-26	18-Feb-26			CP30 - Waterproofing
TD1160	CP30 - Collar structure at WB TSS	16	18-Feb-26	06-Mar-26			CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	06-Mar-26	25-Mar-26			CP30 - Remaining lining structure
TD1210	CP30 - E&M Installation	12	25-Mar-26	06-Apr-26			CP30 - E&M Installation
CP31 Remaining Works		18	24-Mar-26	10-Apr-26			
CP31 remaining works		18	24-Mar-26	10-Apr-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	24-Mar-26	10-Apr-26			CP31 WB TSS - Sawcut & final breaking work CP31
10 East Ventilation Building - EVB		92	31-Dec-25	01-Apr-26			
EVB Remaining Works (TBC)		92	31-Dec-25	01-Apr-26			
Landscape works		92	31-Dec-25	01-Apr-26			
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Dec-25	01-Apr-26			EVB - Hard Landscape - Above G/F

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
11 Tunnel E&M Installation							
WB - E&M Works							
WB - HV Cabling & HV Power On							
TE1140	WB Tunnel - Temporary HV Cable laying	14	02-Feb-26	15-Feb-26	WB Tunnel - Temporary HV Cable laying		
TE1150	WB Tunnel - Early HV Power On	14	16-Feb-26	01-Mar-26	WB Tunnel - Early HV Power On		
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	22-Mar-26	08-Apr-26			
WB - LV Cabling & LV Power On							
TF170	WB CKL - CP32-EVB Portal E&M installation	90	31-Dec-25*	30-Mar-26			
E&MC1180	WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	31-Dec-25	28-Feb-26	WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
E&MC1170	WB TSS - CP23-27 E&M installation (Final Stage subject to CP31)	30	22-Mar-26	21-Apr-26			
WB - Below Road Level E&M Installation							
MiMEP							
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	18-Jan-26	23-Jan-26	WB TSS - Service Gallery MiMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30)	6	24-Jan-26	29-Jan-26	WB TSS - Service Gallery MiMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MiMEP Connection up to R1086	6	30-Jan-26	04-Feb-26	WB TSS - Service Gallery MiMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MiMEP Connection up to R1135	6	06-Mar-26	11-Mar-26	WB TSS - Service Gallery MiMEP Connection		
TF070	WB TSS - Service Gallery E&M Installation	18	12-Mar-26	29-Mar-26			
FS Control Room							
TC950	WB TSS - FS Control Room E&M Installation	28	21-Mar-26	17-Apr-26			
EB - E&M Works							
EB - HV Cabling & HV Power On							
TE1200	EB Tunnel - Temporary HV Cable laying	14	02-Feb-26	15-Feb-26	EB Tunnel - Temporary HV Cable laying		
TE1210	EB Tunnel - Early HV Power On	14	16-Feb-26	01-Mar-26	EB Tunnel - Early HV Power On		
EB - LV Cabling & LV Power On							
E&MC1130	EB CKL - CP31 to EVB Portal - E&M installation	98	29-Sep-25 A	04-Jan-26	EB CKL - CP31 to EVB Portal - E&M installation		
E&MC1150	EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	31-Dec-25	28-Feb-26	EB SUS to TSS CP12 - E&M Installation (Final Stage)		
E&MC1100	EB TSS - CP16-21 E&M installation (Final Stage)	30	27-Mar-26	25-Apr-26			
EB - Below Road Level E&M Installation							
FS Room							
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	02-Mar-26	29-Mar-26			
12 Projectwide TCSS Installation							
WB - TCSS Installation							
TE1170	WB - TCSS Installation concurrent with E&M installation	706	12-Aug-24 A	18-Jul-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	387	20-Jan-25 A	10-Feb-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	381	20-Jan-25 A	04-Feb-26	WB - TBM Tunnel - TCSS Signage Installation		
EB - TCSS Installation							
TE160	EB - TCSS Installation concurrent with E&M installation	679	01-Nov-24 A	10-Sep-26			
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	580	20-Jan-25 A	23-Aug-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	541	20-Jan-25 A	14-Jul-26			
14 Projectwide Final Works							
Cladding							
Eastbound							
Typical Subframe & Cladding							
EB CPS							
VE10220	VE Panel - EB SUS (CPS) 400m	24	04-Jan-26	28-Jan-26	VE Panel - EB SUS (CPS) 400m		
VE10280	VE Panel - EB TSS CP7-12 (CPS) 500m	24	09-Jan-26	02-Feb-26	VE Panel - EB TSS CP7-12 (CPS) 500m		
VE10240	VE Panel - EB LSCC to CP7 (CPS) 150m	10	26-Mar-26	04-Apr-26			
EB NCPS							
VE10591	VE Panel - EB TSS CP7-12 (NCPS) 500m	97	30-Sep-25 A	04-Jan-26	VE Panel - EB TSS CP7-12 (NCPS) 500m		
VE10601	VE Panel - EB TSS CP12-18 (NCPS) 500m	87	15-Oct-25 A	09-Jan-26	VE Panel - EB TSS CP12-18 (NCPS) 500m		
VE10791	VE Panel - EB TSS CP26 to 29 (NCPS) 300m	14	31-Dec-25	13-Jan-26	VE Panel - EB TSS CP26 to 29 (NCPS) 300m		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
VE10571	VE Panel - EB SUS (NCPS) 400m	24	28-Jan-26	21-Feb-26	VE Panel - EB SUS (NCPS) 400m		
Westbound		85	31-Dec-25	25-Mar-26			
Typical Subframe & Cladding		85	31-Dec-25	25-Mar-26			
WB CPS		85	31-Dec-25	25-Mar-26			
VE10021	VE Panel - WB SUS (CPS) 400m	24	31-Dec-25	23-Jan-26	VE Panel - WB SUS (CPS) 400m		
VE10060	VE Panel - WB TSS CP7-12 (CPS) 500m	24	01-Mar-26	24-Mar-26	VE Panel - W		
VE10022	VE Panel - WB LSCC to CP7 (CPS) 150m	10	16-Mar-26	25-Mar-26	VE Panel -		
WB NCPS		24	24-Jan-26	16-Feb-26			
VE10651	VE Panel - WB SUS (NCPS) 400m	24	24-Jan-26*	16-Feb-26	VE Panel - WB SUS (NCPS) 400m		
Pavement		28	25-Mar-26	21-Apr-26			
Westbound		28	25-Mar-26	21-Apr-26			
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Leaming Curve)	28	25-Mar-26	21-Apr-26			
Infrastructure Works		369	01-Mar-25 A	05-Mar-26			
06 Road S20		12	31-Dec-25	14-Jan-26			
VO - Modification of Irrigation System at Charging Station Run-in		12	31-Dec-25	14-Jan-26			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Dec-25	14-Jan-26	S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)		339	01-Mar-25 A	03-Feb-26			
L10(N) Landscape (KD-26)		26	03-Jan-26	03-Feb-26			
LN10110	L10(N) - Landscape softwork (TBC)	26	03-Jan-26	03-Feb-26	L10(N) - Landscape softwork (TBC)		
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		03-Feb-26	◆ KD-26 - Section 9D - Road L10 (N) Landscape Softworks		
L10(N) Remaining works		21	31-Dec-25	20-Jan-26			
LN10150	Road L10N - Final Paving works & Road Marking	20	31-Dec-25	19-Jan-26	Road L10N - Final Paving works & Road Marking		
LN10100	Road L10N - Drainage T&C	21	31-Dec-25	20-Jan-26	Road L10N - Drainage T&C		
L10 (N) Remaining Road Works (Subject to Manpower)		257	01-Mar-25 A	24-Jan-26			
A229450270	L10 (N) - Remaining Road Signage	257	01-Mar-25 A	24-Jan-26	L10 (N) - Remaining Road Signage		
08 Road L10(S) & L18		125	31-Oct-25 A	05-Mar-26			
L10(S) & L18 Landscape (KD-24)		53	31-Oct-25 A	03-Jan-26			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	53	31-Oct-25 A	03-Jan-26	L10 (S) & L18 - Landscape softwork (TBC)		
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0		03-Jan-26	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		
L10(S) & L18 Remaining works		30	03-Feb-26	05-Mar-26			
Roadside Area adjacent to L10(S)		30	03-Feb-26	05-Mar-26			
Design		0	03-Feb-26	03-Feb-26			
A229448800	Design Approval - Landscape (225000)	0		03-Feb-26	◆ Design Approval - Landscape (225000)		
Landscape		30	03-Feb-26	05-Mar-26			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	03-Feb-26	05-Mar-26	Roadside Area adjacent to L10S - Landscape (TBC)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Dec 48	Jan 49	Feb 50	Mar 51
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works													
Access Dates													
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Jan-26		30-Jun-25								
AC1040	Underpass S21	0	01-Jan-26		30-Dec-24								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Jan-26		15-Feb-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	01-Jan-26		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	01-Jan-26		31-Oct-26								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	14-Mar-26		16-Aug-24								
Milestones of Contract T2													
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Jan-26		27-Mar-25								
Summary by Cost Center													
Cost Center B - Central System													
SC1090	SAT Plan Submission & Approval for Central System	78	02-Jan-26	10-Feb-26	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	02-Jan-26	13-Jun-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices													
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-Jan-26	10-Feb-26	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	02-Jan-26	09-Sep-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System													
SC1330	Site Installation of Communication System	30	02-Jan-26	13-Jun-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
Cost Center E - CCTV System													
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Jan-26	10-Feb-26	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	02-Jan-26	09-Sep-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
Cost Center F - PABX System													
SC1590	Site Installation of PABX System	120	02-Jan-26	13-Jul-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	184	13-Jan-26	24-Aug-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System													
SC1740	SAT Plan Submission & Approval for ET System	0	02-Jan-26	19-Jan-26	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	02-Jan-26	23-Sep-26	02-Jan-25	06-Feb-25	02-Jan-25		SW2340: SS				
Cost Center H - PA System													
SC1860	Site Installation of PA System	130	02-Jan-26	29-Jun-26	01-Nov-24	29-Jun-26	01-Nov-24		SW2370: SS, SW3170: FF				
Cost Center I - Radio System													
SC2000	SAT Plan Submission & Approval for Radio System	84	02-Jan-26	07-Jan-26	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1990	Site Installation of Radio System	106	02-Jan-26	20-Jul-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
Cost Center J - Detection System													
SC2120	Site Installation of Detection System	156	02-Jan-26	05-Sep-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-Jan-26	10-Feb-26	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				
Cost Center K - Manual Fallback System													
SC2240	Site Installation of Manual Fallback System	0	02-Jan-26	06-Apr-26	01-Aug-24	30-Sep-25	01-Aug-24		EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Jan-26	10-Feb-26	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
Cost Center L - Speed Enforcement System													
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Jan-26	10-Feb-26	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026				
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar	
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Jan-26	27-Jan-26	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS									
SC2400	SCT of Speed Enforcement System	102	02-Jan-26	07-Nov-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS									
SC2390	Site Installation of Speed Enforcement System	207	02-Jan-26	09-Sep-26	18-Oct-24	22-Mar-25			SW2330: SS									
Cost Center M - Power Distribution System		98	02-Jan-26	16-Sep-26	01-Apr-24	26-Mar-25	01-Apr-24											
SC2480	Site Installation of Power Distribution System	98	02-Jan-26	16-Sep-26	01-Apr-24	26-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS									
Operation Facilities		384	02-Jan-26	30-Apr-26	19-Aug-24	31-Oct-26	31-Dec-24											
SC2680	Site Installation of Operation Facilities	0	02-Jan-26	30-Apr-26	02-Jan-25	31-Oct-26	31-Dec-24		EM1120: FS									
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Jan-26	07-Mar-26	19-Aug-24	22-Oct-24			DS6250: SS									
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25			DS3900: SS									
Design & Submissions		304	02-Jan-26	02-Jan-26	27-Aug-24	25-Jun-25	29-Aug-23											
FSP Submissions (42 Working Days after Commencement of FSP)		304	02-Jan-26	02-Jan-26	27-Aug-24	25-Jun-25	29-Aug-23											
FSP Batch 1 Submission		304	02-Jan-26	02-Jan-26	27-Aug-24	25-Jun-25	29-Aug-23											
Central System		304	02-Jan-26	02-Jan-26	27-Aug-24	25-Jun-25	29-Aug-23											
Traffic Plan Review & Combine		140	02-Jan-26	02-Jan-26	27-Aug-24	27-Aug-24	28-Dec-23											
DS7300	Traffic Plan Review & Combine Workshop	140	02-Jan-26	02-Jan-26	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22									
IT Security Risk Assessment Plan		30	02-Jan-26	02-Jan-26	25-Jun-25	25-Jun-25	29-Aug-23											
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Jan-26	02-Jan-26	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS									
Interface Coordination & Integration with Other Parties		72	02-Jan-26	30-Mar-26	06-Apr-24	03-Jul-24												
Interfacing Coordination with T2		72	02-Jan-26	30-Mar-26	06-Apr-24	03-Jul-24												
Preliminary Interfacing Management Plan (PIMP)		72	02-Jan-26	30-Mar-26	06-Apr-24	03-Jul-24												
DS6890	Prepare & Submit PIMP with T2	24	02-Jan-26	29-Jan-26	06-Apr-24	04-May-24			DS2680: FS 211									
DS6900	Comment on PIMP with T2	24	30-Jan-26	02-Mar-26	06-May-24	03-Jun-24			DS6890: FS									
DS6910	Resubmit PIMP with T2	12	03-Mar-26	16-Mar-26	04-Jun-24	18-Jun-24			DS6900: FS									
DS6920	Approval of PIMP with T2	12	17-Mar-26	30-Mar-26	19-Jun-24	03-Jul-24			DS6910: FS									
Drawing & Installation Method Statement Submissions		118	02-Jan-26	07-Mar-26	19-Aug-24	10-Mar-25	05-Aug-25											
Installation Drawing Submission		118	02-Jan-26	07-Mar-26	19-Aug-24	10-Mar-25	05-Aug-25											
Operation Facility		53	02-Jan-26	07-Mar-26	19-Aug-24	22-Oct-24												
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Jan-26	07-Jan-26	19-Aug-24	23-Aug-24			DS2532: FS									
DS6260	Comment on Installation Drawing for Operation Facility	24	08-Jan-26	04-Feb-26	24-Aug-24	21-Sep-24			DS6250: FS									
DS6270	Resubmit Installation Drawing for Operation Facility	12	05-Feb-26	21-Feb-26	23-Sep-24	07-Oct-24			DS6260: FS									
DS6280	Approval of Installation Drawing for Operation Facility	12	23-Feb-26	07-Mar-26	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF									
Speed Enforcement System		87	02-Jan-26	27-Jan-26	13-Feb-25	10-Mar-25	05-Aug-25											
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	02-Jan-26	13-Jan-26	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS									
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	14-Jan-26	27-Jan-26	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF									
SCT Plan Submissions		73	02-Jan-26	10-Feb-26	11-Jan-25	22-Feb-25	17-Oct-25											
Traffic Control Devices		73	02-Jan-26	10-Feb-26	11-Jan-25	22-Feb-25	17-Oct-25											
DS9270	Resubmission of SCT Plan for Traffic Control Devices	12	02-Jan-26	13-Jan-26	11-Jan-25	22-Jan-25	17-Oct-25		DS9180: FS									
DS9280	Approval of SCT Plan for Traffic Control Devices	24	14-Jan-26	10-Feb-26	23-Jan-25	22-Feb-25			DS9270: FS, SC1200: FF									
SAT Plan Submissions		238	02-Jan-26	14-Apr-26	30-Dec-24	16-Apr-25	22-Feb-25											
Central System		72	02-Jan-26	10-Feb-26	03-Mar-25	11-Apr-25	01-Oct-25											
DS3520	Resubmission of SAT Plan for Central System	12	02-Jan-26	13-Jan-26	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS									
DS3530	Approval of SAT Plan for Central System	24	14-Jan-26	10-Feb-26	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS									
Traffic Control Devices		84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25												
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Jan-26	29-Jan-26	30-Dec-24	27-Jan-25			DS2980: FS									
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jan-26	02-Mar-26	28-Jan-25	27-Feb-25			DS3540: FS									
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	03-Mar-26	16-Mar-26	28-Feb-25	13-Mar-25			DS3550: FS									
DS3570	Approval of SAT Plan for Traffic Control Devices	24	17-Mar-26	14-Apr-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS									
CCTV System		62	02-Jan-26	10-Feb-26	23-Jan-25	06-Mar-25	21-Oct-25											
DS9290	Resubmission of SAT Plan for CCTV System	12	02-Jan-26	13-Jan-26	23-Jan-25	06-Feb-25	21-Oct-25		DS3650: FS									
DS9300	Approval of SAT Plan for CCTV System	24	14-Jan-26	10-Feb-26	07-Feb-25	06-Mar-25			SC1480: FF, DS9290: FS									



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Dec	Jan	Feb	Mar
ET System		102	02-Jan-26	19-Jan-26	18-Mar-25	03-Apr-25	04-Sep-25			48	49	50	51
DS9210	Resubmission of SAT Plan for ET System	12					04-Sep-25	19-Dec-25	DS3730: FS				
DS9220	Approval of SAT Plan for ET System	24	02-Jan-26	19-Jan-26	18-Mar-25	03-Apr-25	20-Dec-25		SC1740: FF, DS9210: FS				
Radio System		111	02-Jan-26	07-Jan-26	29-Mar-25	03-Apr-25	22-Aug-25						
DS3800	Resubmission of SAT Plan for Radio System	12					22-Aug-25	08-Dec-25	DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	02-Jan-26	07-Jan-26	29-Mar-25	03-Apr-25	09-Dec-25		SC2000: FF, DS3800: FS				
Detection System		84	02-Jan-26	10-Feb-26	07-Mar-25	16-Apr-25	03-Oct-25						
DS3840	Resubmission of SAT Plan for Detection System	12	02-Jan-26	13-Jan-26	07-Mar-25	18-Mar-25	03-Oct-25		DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	14-Jan-26	10-Feb-26	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		72	02-Jan-26	10-Feb-26	11-Jan-25	22-Feb-25	01-Oct-25						
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	02-Jan-26	13-Jan-26	11-Jan-25	22-Jan-25	01-Oct-25		DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	14-Jan-26	10-Feb-26	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	02-Jan-26	29-Jan-26	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jan-26	02-Mar-26	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	03-Mar-26	16-Mar-26	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	17-Mar-26	14-Apr-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		188	02-Jan-26	10-Feb-26	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Jan-26	13-Jan-26	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	14-Jan-26	10-Feb-26	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	02-Jan-26	21-Mar-26	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-Jan-26	08-Jan-26	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	09-Jan-26	21-Jan-26	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	22-Jan-26	21-Mar-26	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		465	02-Jan-26	25-Aug-26	14-Jun-24	31-Oct-26	06-Dec-24						
Portion 4 - TKO-LTT (LT Interchange)		237	02-Jan-26	28-Apr-26	14-Jun-24	26-Aug-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Jan-26	15-Jan-26	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	16-Jan-26	27-Jan-26	15-Aug-25	26-Aug-25	15-Jul-25		SW1020: FS				
Installation Works		237	02-Jan-26	28-Apr-26	14-Jun-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	02-Jan-26	02-Mar-26	27-Jun-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	02-Jan-26	27-Feb-26	14-Jun-24	07-Aug-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	02-Jan-26	02-Mar-26	20-Jun-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	02-Jan-26	02-Mar-26	04-Dec-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	02-Jan-26	02-Mar-26	21-Nov-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	02-Jan-26	02-Mar-26	05-Aug-24	30-Sep-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1090	Install Video Wall Equipment (Administration Building)	21	02-Jan-26	26-Jan-26	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68				
SW1130	Install VLS on Gantry	14	02-Jan-26	17-Jan-26	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	02-Jan-26	17-Jan-26	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1170	Install Manual Barriers	24	23-Jan-26	23-Feb-26	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
SW1100	Install Server Equipment	36	03-Mar-26	14-Apr-26	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS										
SW1120	Install Equipment in Kiosk C	12	03-Mar-26	16-Mar-26	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS										
SW1160	Laying of Leaky Cable	48	03-Mar-26	28-Apr-26	23-Aug-24	21-Oct-24			SW1040: FS, SW1930: FS, SW1080: FS										
Portion 1 - South Apron Up to SUS		202	02-Jan-26	30-May-26	16-Aug-24	08-Apr-25	24-Mar-25												
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Jan-26	15-Jan-26	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS										
SW1220	Rectify Civil Provision Defects by Others	18	16-Jan-26	12-Feb-26	24-Dec-24	22-Jan-25	07-Apr-25		SW1210: FS										
Installation Works		202	02-Jan-26	30-May-26	16-Aug-24	08-Apr-25	24-Mar-25												
SW1230	Install Cable Containments - the 1st Section	48	02-Jan-26	28-Feb-26	16-Aug-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS										
SW1260	Signal Cable Laying - the 1st Section	14	02-Jan-26	28-Feb-26	30-Sep-24	25-Nov-24	24-Mar-25		SW1230: SS										
SW1240	Install CCTV Camera	24	02-Jan-26	30-May-26	28-Aug-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42										
SW1250	Install Detection Cameras	24	02-Jan-26	30-May-26	23-Aug-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS										
SW1270	Install Traffic Control Devices	36	02-Jan-26	30-May-26	26-Sep-24	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30										
SW1320	Install Cable Containments - the 2nd Section	24	02-Jan-26	28-Feb-26	16-Aug-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS										
SW1350	Signal Cable Laying - the 2nd Section	54	02-Jan-26	28-Feb-26	30-Sep-24	25-Nov-24	04-Jul-25		SW1260: SS										
SW1330	Install Manual Barriers	18	02-Jan-26	22-Jan-26	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS										
SW1340	Laying of Leaky Cable	48	02-Jan-26	02-Mar-26	18-Nov-24	14-Jan-25			SW1320: SS 22										
Portion 2 - Tunnel Section, Service Gallery, WVVB & EVB		465	02-Jan-26	25-Aug-26	03-Jul-24	31-Oct-26	06-Dec-24												
Tunnel Section		410	02-Jan-26	30-Jun-26	03-Jul-24	29-Jun-26	06-Dec-24												
Tunnel Section - CP7 to CP11		366	02-Jan-26	30-Jun-26	12-Jul-24	21-May-25	15-Feb-25												
East Bound		323	02-Jan-26	30-Jun-26	12-Jul-24	21-May-25	05-Mar-25												
CP Side		217	02-Jan-26	30-Jun-26	15-Aug-24	21-May-25	23-Jun-25												
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	30-Jun-26	15-Aug-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS										
SW2330	Install SEC Camera - CP7 to CP11	17	02-Jan-26	21-Jan-26	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS										
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	01-Nov-24	24-Jan-25			SW2330: SS										
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS										
SW2360	Install VLSL - CP7 to CP11	13	16-Jan-26	30-Jan-26	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12										
SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	31-Jan-26	28-Apr-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS										
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	27-Feb-26	27-Apr-26	18-Mar-25	21-May-25			SW2330a: FF 24										
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	30-Mar-26	28-Apr-26	06-Mar-25	03-Apr-25			SW2340b: FS										
OHVD		257	02-Jan-26	30-Jun-26	12-Jul-24	22-Feb-25	05-Mar-25												
SW2350	Install Traffic Control Devices - CP7 to CP11	25	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS										
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	30-Jun-26	12-Jul-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS										
SW4080	Install LCX Bracket - CP7 to CP11	25	02-Jan-26	30-Mar-26	28-Sep-24	23-Dec-24	02-Jun-25		AC1050b: SS										
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	02-Jan-26	05-Feb-26	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS										
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	02-Jan-26	05-Feb-26	12-Dec-24	17-Jan-25			SW2320a: FS										
Service Gallery		202	02-Jan-26	02-Apr-26	06-Sep-24	08-Mar-25	10-Jul-25												
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	02-Jan-26	30-Mar-26	06-Sep-24	02-Dec-24	10-Jul-25		SW2340a: FS, SW2340b: SS										



■ Remaining Work ◆ ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026			
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar
										48	49	50	51				
SW2390	Install LCX Bracket - CP7 to CP11	61	02-Jan-26	30-Mar-26	28-Oct-24	21-Jan-25	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33								
SW2390a	Install LCX Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	26-Nov-24	20-Feb-25			SW2390: SS 25								
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	26-Nov-24	20-Feb-25			SW2390a: SS								
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	30-Jan-26	02-Apr-26	24-Dec-24	08-Mar-25			SW2390b: SS 24								
West Bound		285	02-Jan-26	30-Jun-26	18-Jul-24	21-May-25	15-Feb-25										
CP Side		243	02-Jan-26	30-Jun-26	18-Jul-24	21-May-25	15-Feb-25										
SW3240	Install ET (Road Level) - CP7 to CP11	16	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	15-Feb-25		AC1050j: SS								
SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	30-Jun-26	18-Jul-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS								
SW3230	Install SEC Camera - CP7 to CP11	17	02-Jan-26	21-Jan-26	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS								
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	02-Oct-24	24-Dec-24			SW3230: SS								
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	02-Oct-24	24-Dec-24			SW3230a: SS								
SW3260	Install VLSL - CP7 to CP11	14	02-Jan-26	17-Jan-26	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS								
SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	16-Nov-24	22-Feb-25			SW3230a: SS								
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	27-Feb-26	27-Apr-26	10-Jan-25	22-Mar-25			SW3230a: FF 24								
SW3240c	ET - Physical Inspection - CP7 to CP21	25	30-Mar-26	28-Apr-26	26-Dec-24	24-Jan-25			SW3240b: FS								
SW3260b	VLSL - Physical Inspection and Function Test - CP7 to CP21	26	30-Mar-26	29-Apr-26	16-Apr-25	21-May-25			SW3260a: FS								
OHVD		80	02-Jan-26	09-Apr-26	06-Sep-24	04-Jan-25											
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	09-Apr-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS								
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	09-Apr-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS								
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	02-Jan-26	06-Apr-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS								
Service Gallery		240	02-Jan-26	20-Jun-26	10-Sep-24	10-Mar-25	18-Aug-25										
SW3290	Install LCX Bracket - CP7 to CP11	61	02-Jan-26	30-Mar-26	10-Sep-24	05-Dec-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33								
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	02-Jan-26	30-Jan-26	26-Dec-24	24-Jan-25			SW3240d: FS								
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	10-Sep-24	22-Nov-24			SW3290: SS								
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	10-Sep-24	22-Nov-24			SW3290a: SS								
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	18-Mar-26	20-Jun-26	23-Nov-24	10-Mar-25			SW3290b: FS								
Tunnel Section - CP11 to CP16		305	02-Jan-26	30-May-26	14-Sep-24	03-Mar-25	06-Dec-24										
East Bound		305	02-Jan-26	30-May-26	14-Sep-24	03-Mar-25	06-Dec-24										
CP Side		151	02-Jan-26	28-Feb-26	29-Nov-24	03-Mar-25	15-May-25										
SW2480	Install ET (Road Level) - CP11 to CP16	16	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS								
SW4160	Install SEC Camera - CP11 to CP16	17	22-Jan-26	10-Feb-26	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS								
SW2420	Install VLSL - CP11 to CP16	12	31-Jan-26	13-Feb-26	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS								
OHVD		23	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	10-Apr-25										
SW2460	Install Traffic Control Devices - CP11 to CP16	23	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS								
Service Gallery		17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	06-Dec-24										
SW2480a	Install ET in Service Gallery - CP11 to CP16	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	06-Dec-24		AC1060e: SS								
West Bound		236	02-Jan-26	30-May-26	14-Sep-24	03-Mar-25	01-Apr-25										
CP Side		132	02-Jan-26	28-Feb-26	29-Nov-24	03-Mar-25	15-May-25										
SW3360	Install ET (Road Level) - CP11 to CP16	16	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	15-May-25		SW3300: FS								
SW3330	Install VLSL - CP11 to CP16	12	17-Jan-26	30-Jan-26	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13								
SW4210	Install SEC Camera - CP11 to CP16	17	22-Jan-26	10-Feb-26	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS								
OHVD		22	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	01-Apr-25										



■ Remaining Work ◆ ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
SW3370	Install Traffic Control Devices - CP11 to CP16	22	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS										
Tunnel Section - CP16 to CP21		319	02-Jan-26	30-May-26	03-Jul-24	22-Mar-25	26-Dec-24												
East Bound		319	02-Jan-26	30-May-26	03-Jul-24	22-Mar-25	26-Dec-24												
CP Side		316	02-Jan-26	05-Mar-26	11-Sep-24	22-Mar-25	26-Dec-24												
SW2510	Install Cable Containment - CP16 to CP21	28	02-Jan-26	29-Jan-26	11-Sep-24	10-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS										
SW2590	Install ET (Road Level) - CP16 to CP21	70	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS										
SW4260	Install SEC Camera - CP16 to CP21	17	11-Feb-26	05-Mar-26	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS										
SW2520	Install VLSL - CP16 to CP21	14	14-Feb-26	05-Mar-26	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS										
OHVD		85	02-Jan-26	30-May-26	03-Jul-24	22-Feb-25	30-May-25												
SW2540	Install Traffic Control Devices - CP16 to CP21	31	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS										
SW4270	Install LCX Bracket - CP18 to CP21	26	02-Jan-26	30-Mar-26	03-Jul-24	25-Sep-24	30-Aug-25		SW4170: FS, AC1070b: SS										
Service Gallery		17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25												
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25		AC1070e: SS										
West Bound		319	02-Jan-26	30-May-26	30-Aug-24	22-Mar-25	26-Feb-25												
CP Side		147	02-Jan-26	05-Mar-26	29-Nov-24	22-Mar-25	07-Aug-25												
SW3470	Install ET (Road Level) - CP16 to CP21	70	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS										
SW3440	Install VLSL - CP16 to CP21	14	31-Jan-26	16-Feb-26	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS										
SW4310	Install SEC Camera - CP16 to CP21	17	11-Feb-26	05-Mar-26	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS										
OHVD		122	02-Jan-26	30-May-26	30-Aug-24	22-Feb-25	30-May-25												
SW3420	Install CCTV Camera - CP16 to CP21	23	02-Jan-26	30-May-26	30-Aug-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS										
SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS										
SW4320	Install LCX Bracket - CP18 to CP21	26	02-Jan-26	30-Mar-26	28-Sep-24	23-Dec-24	30-Aug-25		AC1070b: SS										
Service Gallery		17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25												
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25		AC1070h: SS										
Tunnel Section - CP21 to CP26		95	02-Jan-26	10-Apr-26	09-Aug-24	29-Jun-26	22-Sep-25												
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Mar-26	02-Apr-26	22-Sep-25	24-Sep-25	22-Sep-25		AC1080a: SS										
SW2930	Rectify Civil Provision Defects by Others	6	03-Apr-26	10-Apr-26	12-Sep-24	19-Sep-24	25-Sep-25		SW2920: FS										
West Bound		43	02-Jan-26	24-Feb-26	09-Aug-24	29-Jun-26													
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Jan-26	05-Jan-26	09-Aug-24	12-Aug-24			AC1080c: SS										
SW3630	Rectify Civil Provision Defects by Others	6	06-Jan-26	12-Jan-26	13-Aug-24	19-Aug-24			SW3620: FS										
West Bound - Tunnel Section - CP21 to CP24		43	02-Jan-26	24-Feb-26	20-Aug-24	29-Jun-26													
SW3540	Install PA in Service Gallery	15	02-Jan-26	19-Jan-26	11-Jun-26	29-Jun-26			AC1080e: SS										
SW3550	Install PABX in Service Gallery	15	02-Jan-26	19-Jan-26	20-Mar-25	07-Apr-25			AC1080e: SS										
SW3560	Install ET (Road Level)	8	02-Jan-26	10-Jan-26	25-Jan-25	06-Feb-25			AC1080i: SS										
SW3560a	Install ET (Service Gallery)	8	02-Jan-26	10-Jan-26	25-Jan-25	06-Feb-25			AC1080e: SS										
SW3580	Install Radio System in Service Gallery	15	02-Jan-26	19-Jan-26	17-Jan-25	06-Feb-25			AC1080e: SS										
SW3500	Install Cable Containment (CP Side)	15	13-Jan-26	29-Jan-26	20-Aug-24	05-Sep-24			SW3630: FS										
SW3530	Install VLSL (CP Side)	11	27-Jan-26	07-Feb-26	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS										
SW3500a	Install Cable Containment (NCP Side)	15	30-Jan-26	16-Feb-26	06-Sep-24	24-Sep-24			SW3500: FS										
SW3510	Install CCTV Camera	11	30-Jan-26	11-Feb-26	11-Sep-24	24-Sep-24			SW3500: FS										
SW3520	Install Detection Camera	11	30-Jan-26	11-Feb-26	11-Sep-24	24-Sep-24			SW3500: FS										
SW3590	Install SEC Camera	11	30-Jan-26	11-Feb-26	11-Mar-25	22-Mar-25			SW3500: FS										
SW3570	Install Traffic Control Devices	11	03-Feb-26	14-Feb-26	11-Sep-24	24-Sep-24			SW3500: SS 18, SW3500: FS										
SW3530a	Install VLSL (NCP Side)	11	09-Feb-26	24-Feb-26	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS										
Tunnel Section - CP26 to CP32		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25													
East Bound		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25													

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Dec	Jan	Feb	Mar
East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25				48	49	50	51
SW2740a	Install PA in Service Gallery	10	02-Jan-26	13-Jan-26	04-Jan-25	15-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
SW2820c	Install ET (Service Gallery)	6	02-Jan-26	08-Jan-26	28-Jan-25	06-Feb-25			AC1090f: SS				
SW2770a	Install PABX in Service Gallery	11	13-Jan-26	24-Jan-26	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
SW2800a	Install Radio System in Service Gallery	11	20-Jan-26	31-Jan-26	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
West Bound		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25							
West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25							
SW3800a	Install PA in Service Gallery	8	02-Jan-26	10-Jan-26	04-Jan-25	13-Jan-25			AC1090h: SS				
SW3820c	Install ET (Service Gallery)	5	02-Jan-26	07-Jan-26	01-Feb-25	06-Feb-25			AC1090h: SS				
SW3810a	Install PABX in Service Gallery	9	12-Jan-26	21-Jan-26	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
SW3840a	Install Radio System in Service Gallery	9	22-Jan-26	31-Jan-26	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
West Ventilation Building		242	02-Jan-26	03-Feb-26	06-Jan-25	31-Oct-26	24-Mar-25						
Installation Works		242	02-Jan-26	03-Feb-26	06-Jan-25	31-Oct-26	24-Mar-25						
SW1740	Signal Cable Laying	15					24-Mar-25	31-Dec-25	SW1650: SS				
SW1710a	Install LCX Bracket	21					25-Apr-25	21-Dec-25	SW4340: FS, DS3250: FS				
SW1710	Install RAD Equipment & Coupler	28	02-Jan-26	30-Jan-26	06-Jan-25	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS				
SW1710b	Install LCX Cable	28	02-Jan-26	03-Feb-26	28-Sep-26	31-Oct-26			SW1710a: FS, DS3790: FS 5				
SW1710c	RAD Connection & SCT	28	02-Jan-26	03-Feb-26	03-Mar-25	03-Apr-25			SW1710: SS				
East Ventilation Building		206	02-Jan-26	13-Apr-26	31-Jul-24	06-Feb-25	23-Jun-25						
Installation Works		206	02-Jan-26	13-Apr-26	31-Jul-24	06-Feb-25	23-Jun-25						
SW1750	Install Cable Containments	24	02-Jan-26	28-Feb-26	31-Jul-24	24-Sep-24	23-Jun-25		SC2480: FF, DS6400: FS, DS6540: FS				
SW1810	Install Radio Equipment	12	02-Jan-26	15-Jan-26	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS				
SW1830	Install ET Equipment	12	02-Jan-26	15-Jan-26	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS				
SW1760	Position Equipment Rack	12	02-Mar-26	14-Mar-26	25-Sep-24	09-Oct-24			SW1750: FS				
SW1770	Install Network Equipment	36	02-Mar-26	13-Apr-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
SW1780	Install Manual Fallback Control Equipment	24	09-Mar-26	06-Apr-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
SW1800	Install Operation Facilities Equipment	14	09-Mar-26	24-Mar-26	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				
Site Commissioning Test		48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26						
TC1310	SCT of PA System	48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26		SW2370: FS, SW2410: FS, SW2530: FS, SW2620: FS, SW2740: FS, SC1880: FF, SW3980: FS, SW3270: FS, SW3340: FS, SW3450: FS, SW2740a: FS, DS8660: FS, SW3540: FS, SW3680: FS, SW3170: FS, SW1820: FS, SW1720: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		119	02-Jan-26	07-Apr-26	21-Sep-24	19-Jun-25	15-Oct-25						
Installation Works		92	02-Jan-26	09-Mar-26	21-Sep-24	26-Mar-25	15-Oct-25						
SW1910	Laying of Leaky Cable	51	02-Jan-26	09-Mar-26	30-Nov-24	06-Feb-25	15-Oct-25		SW1890: SS				
SW1920	Signal Cable Laying	51	02-Jan-26	09-Mar-26	21-Sep-24	25-Nov-24	15-Oct-25		SW1890: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec	Jan	Feb	Mar	Jan	Feb	Mar	Apr		
SW1870	Install CCTV Camera	51	02-Jan-26	28-Feb-26	18-Nov-24	13-Jan-25	30-Oct-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1920: SS 12										
SW1900	Install Traffic Control Devices	51	02-Jan-26	28-Feb-26	26-Dec-24	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS										
SW1880	Install Detection Camera	51	02-Jan-26	05-Mar-26	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS										
SW1890	Install Cable Containments	36	02-Jan-26	12-Feb-26	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS										
Site Commissioning Test		54	02-Jan-26	09-Mar-26	27-Mar-25	02-May-25													
TC1370	SCT of ET System	10	02-Jan-26	13-Jan-26	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18										
TC1380	SCT of Power Distribution System	15	13-Feb-26	05-Mar-26	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS										
TC1390	SCT of CCTV System	5	04-Mar-26	09-Mar-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18										
Submit Site Commissioning Test Report		68	14-Jan-26	07-Apr-26	22-May-25	19-Jun-25													
DS5160	Submit ET System SCT Test Report	24	14-Jan-26	10-Feb-26	22-May-25	19-Jun-25			TC1370: FS										
DS5190	Submit Power Distribution System SCT Test Report	24	06-Mar-26	02-Apr-26	22-May-25	19-Jun-25			TC1380: FS										
DS5170	Submit CCTV System SCT Test Report	24	10-Mar-26	07-Apr-26	22-May-25	19-Jun-25			TC1390: FS										



- Remaining Work ◆ ◆ Milestone
- Critical Activity
- Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	