

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
HKT2 Revised Accelerated Programme DD 31Dec25							
Construction							
Trunk Road T2							
02 At-Grade Road - AGR							
Kiosk							
AGR1060	Kiosk - Civil	35	17-Dec-25 A	20-Jan-26	Kiosk - Civil		
AGR1090	Kiosk - E&M + T&C	21	21-Jan-26	10-Feb-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	11-Feb-26	12-Mar-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	13-Mar-26	18-Mar-26*	Kiosk - Reday for FSI		
AGR - Road & Drainage works							
AGR1170	AGR - Remaining Works after Breakthrough	30	18-Feb-26	19-Mar-26	AGR - Remaining Works after Breakthrough		
Westbound							
AGR1050	AGR - WB Road Side Barrier	336	15-Feb-25 A	17-Jan-26	AGR - WB Road Side Barrier		
03 Depressed Road - DPR							
DPR - Road Works							
Rising Main							
A229450170	DPR - Civil - Perm civil provision (sump pit)	93	01-Oct-25 A	01-Jan-26	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	59	24-Nov-25 A	22-Jan-26	DPR - E&M - Sump pit pumps and watermain installation (remaining top, middle & bottom zones)		
A229450390	DPR - Civil - Remaining Civil Works	30	22-Jan-26	21-Feb-26	DPR - Civil - Remaining Civil Works		
DPR - Final Works							
Landscape work (TBC)							
A12991	Landscape Soil Filling	24	20-Feb-26	19-Mar-26	Landscape Soil Filling		
A12992	Planter works	12	20-Mar-26	02-Apr-26	Planter works		
05 Supporting Underground Structure - SUS							
SUS - Tunnel Civil Works							
A229450470	SUS VE Panel Design Review (EB)	189	30-Jun-25 A	04-Jan-26	SUS VE Panel Design Review (EB)		
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Structure works							
Launching Shaft							
LS - Miscellaneous Structural Openings							
WB NCP wall box out structure (subject to temporary cable relocation, TBM BT &							
LSCC10140	TBM UU Removal after EB TBM Breakthrough	21	31-Dec-25	20-Jan-26	TBM UU Removal after EB TBM Breakthrough		
LSCC10200	LSCC - WB NCP wall box out structure	40	21-Jan-26	01-Mar-26	LSCC - WB NCP wall box out structure		
LSCC10461	LSCC - WB NCP remaining internal structure work	14	02-Mar-26	15-Mar-26	LSCC - WB NCP remaining internal structure work		
LSCC - Backfilling & Dwall Dismantling							
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	31-Dec-25	13-Feb-26	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	14-Feb-26	23-Mar-26	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC		
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	19	24-Mar-26	11-Apr-26	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L		
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total q	30	24-Mar-26	22-Apr-26	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total q		
07 Tunnel Sub-sea (TSS)							
TSS - TBM Excavation from Kai Tak							
Westbound - TBM S1281							
TBM1 Rescue							
Seawall Reinstatement							
A229450930	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement	95	25-Oct-25 A	28-Jan-26	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement		
A229450940	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement	141	28-Jan-26*	18-Jun-26	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement		
TBM1 Dismantling							
TBM1 Dismantling							
TSS Summary							
TA85	WB TBM dismantling - TSS side	91	09-Oct-25 A	07-Jan-26	WB TBM dismantling - TSS side		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TA105	WB TBM dismantling - TSS Remaining Civil Works	80	08-Jan-26	28-Mar-26	WB		
CKL Summary		203	13-Sep-25 A	04-Apr-26			
TA325	WB TBM dismantling - CKL side	129	13-Sep-25 A	20-Jan-26	WB TBM dismantling - CKL side		
TA335	WB TBM dismantling - CKL Remaining Civil Works	74	20-Jan-26	04-Apr-26			
TSS side		8	31-Dec-25	07-Jan-26			
TSS side -breakdown		8	31-Dec-25	07-Jan-26			
Erector / XB / MD		8	31-Dec-25	07-Jan-26			
TA1351	Concrete Slab + HAG System Demo	8	31-Dec-25	07-Jan-26	Concrete Slab + HAG System Demo		
CKL Side		15	31-Dec-25	15-Jan-26			
CKL side -breakdown		15	31-Dec-25	15-Jan-26			
Shield		15	31-Dec-25	15-Jan-26			
TA95	WB TBM dismantling - Shield Part 2	15	31-Dec-25	15-Jan-26	WB TBM dismantling - Shield Part 2		
Eastbound - TBM S1282		242	08-Dec-25 A	06-Aug-26			
TBM2 Tunneling		72	08-Dec-25 A	17-Feb-26			
CP26-30		72	08-Dec-25 A	17-Feb-26			
EBTBM1290	EB TBM Tunneling Pilot tunnel section CH8800-8860 (60m; 7.6R/wk)	28	08-Dec-25 A	04-Jan-26	EB TBM Tunneling Pilot tunnel section CH8800-8860 (60m; 7.6R/wk)		
EBTBM1540	EB TBM Small BH Breakthrough	0	04-Jan-26	04-Jan-26	◆ EB TBM Small BH Breakthrough		
EBTBM1310	EB TBM Tunneling Cavern section CH8860-8900 (Pilot tunnel sec)	15	05-Jan-26	19-Jan-26	EB TBM Tunneling Cavern section CH8860-8900 (Pilot tunnel section) (40m; 8.5R/wk)		
EBTBM1320	EB TBM Tunneling Cavern section CH8900-8977 (Pilot tunnel sec)	29	20-Jan-26	17-Feb-26	EB TBM Tunneling Cavern section CH8900-8977 (Pilot tunnel section) (77m; 8.5R/wk)		
TA010	EB TSS - TBM Tunneling Break-out	0	17-Feb-26	17-Feb-26	◆ EB TSS - TBM Tunneling Break-out		
TBM2 Rescue		187	01-Feb-26	06-Aug-26			
Seawall Reinstatement		187	01-Feb-26	06-Aug-26			
A229450950	Phase 3 - Bay 7 to Bay 5 Seawall Reinstatement	141	01-Feb-26*	21-Jun-26			
A229450960	Phase 4 - Bay 4 to Bay 1 Seawall Reinstatement	141	19-Mar-26*	06-Aug-26			
TBM2 Dismantling		108	18-Feb-26	05-Jun-26			
TBM2 Dismantling Summary		108	18-Feb-26	05-Jun-26			
TSS		69	18-Feb-26	27-Apr-26			
TA040	EB TBM dismantling - TSS side	69	18-Feb-26	27-Apr-26			
TA1601	EB Resume Service Gallery Installation	58	18-Feb-26	16-Apr-26			
CKL		108	18-Feb-26	05-Jun-26			
TA1231	EB TBM dismantling - CKL side	108	18-Feb-26	05-Jun-26			
TSS side		51	18-Feb-26	09-Apr-26			
TA020	EB TBM - Last 6 Rings Installation	6	18-Feb-26	23-Feb-26	EB TBM - Last 6 Rings Installation		
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	24-Feb-26	02-Mar-26	Last ring securing + Tailskin Cutting + Erector Prep		
TSS side -breakdown		45	24-Feb-26	09-Apr-26			
Backup Gantries		45	24-Feb-26	09-Apr-26			
TA1671	Gantry 4 Dismantling	13	24-Feb-26	08-Mar-26	Gantry 4 Dismantling		
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	09-Mar-26	10-Mar-26	G1 / Erector Disconnection + Gantries Pulling		
TA1711	Gantry 1-3 + Boggies Dismantling	30	11-Mar-26	09-Apr-26			
Erector / XB / MD		24	11-Mar-26	03-Apr-26			
TA1731	Concrete Slab + HAG System Erection	12	11-Mar-26	22-Mar-26	Concrete Slab + HAG System Erection		
TA1741	Erector Extraction	5	23-Mar-26	27-Mar-26	Erector		
TA1751	Erector Dismantling	7	28-Mar-26	03-Apr-26			
TA1761	X Beam Extraction	6	28-Mar-26	02-Apr-26			
CKL Side		40	24-Feb-26	04-Apr-26			
CKL side -breakdown		40	24-Feb-26	04-Apr-26			
Cutterhead		40	24-Feb-26	04-Apr-26			
TA1811	CKL Civil Works #1	21	24-Feb-26	16-Mar-26	CKL Civil Works #1		
TA1821	Cutterhead dismantling Part 1 & Rotation	9	17-Mar-26	25-Mar-26	Cutterhead		
TA1831	Cutterhead dismantling Part 2	10	26-Mar-26	04-Apr-26			
TSS - Tunnel Civil Works		447	17-Feb-25 A	09-May-26			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
Westbound (WB)							
WB TSS - Service Gallery							
Gallery Installation After TBM1 Dismantling							
TC3050	WB TSS - Sliding Rail Demobilisation	7	08-Jan-26	14-Jan-26	WB TSS - Sliding Rail Demobilisation		
TC3030A	WB TSS - Service Gallery up to R1087 to R1114 (CP30.9) (up to I	5	15-Jan-26	19-Jan-26	WB TSS - Service Gallery up to R1087 to R1114 (CP30.9) (up to ISIG Dismantling)		
TC3040	WB TSS - Temporary Bracket for Early Power On (CP31 to CKL)	13	20-Jan-26	01-Feb-26	WB TSS - Temporary Bracket for Early Power On (CP31 to CKL)		
ISIG Dismantling & Last Galleries							
TC3060	WB TSS - ISIG Dismantling @ TSS	16	20-Jan-26	04-Feb-26	WB TSS - ISIG Dismantling @ TSS		
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135)	23	05-Feb-26	27-Feb-26	WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135) + Concrete		
WB TSS - Corbel							
Corbel Construction After TBM1 Dismantling							
TC1960	WB TSS Final - Corbel Structure from R1032 to R1108	59	01-Dec-25 A	28-Jan-26	WB TSS Final - Corbel Structure from R1032 to R1108		
TC1970	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	10	28-Feb-26	09-Mar-26	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)		
Concrete curing							
TC1350	WB TSS Final - Corbel Structure from R1032 to R1108 (concrete c	7	28-Jan-26	04-Feb-26	WB TSS Final - Corbel Structure from R1032 to R1108 (concrete curing)		
TC1660	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	7	10-Mar-26	16-Mar-26	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)		
Monorail Removal							
TC1090	WB TSS - Monorail Removal for final dismantling	7	28-Feb-26	06-Mar-26	WB TSS - Monorail Removal for final dismantling		
ISCG Dismantling							
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	10-Mar-26	16-Mar-26	WB TSS - Corbel Gantry & Formwork dismantling		
WB TSS - OHVD							
OHVD Installation After TBM1 Dismantling							
TC1190	WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	26	28-Jan-26	23-Feb-26	WB TSS Final - OHVD from R1020 to R1096 (CP30.5)		
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	8	23-Feb-26	03-Mar-26	WB TSS Final - OHVD from R1097 to R1119 (CP31)		
ISSG Dismantling & Final OHVDs							
TC11530	WB TSS - Final Lifting & Cast in-situ OHVD	6	31-Dec-25	05-Jan-26	WB TSS - Final Lifting & Cast in-situ OHVD		
TC970	WB - ISSG Dismantling	7	17-Mar-26	23-Mar-26	WB - ISSG Dismantling		
TC1230	WB TSS - OHVD Lifting Batch 1-3	14	24-Mar-26	06-Apr-26	WB TSS - OHVD Lifting Batch 1-3		
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924							
Fire Board (Crown) Installation After TBM1 Dismantling							
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP	7	31-Dec-25	06-Jan-26	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5		
TC11410	WB TSS - Aerial Platform dismantling	7	07-Jan-26	13-Jan-26	WB TSS - Aerial Platform dismantling		
WB TSS - Fire Board - Road level with deletion up Ch8924							
After TBM1 Dismantling							
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	47	24-Nov-25 A	09-Jan-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27		
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	09-Jan-26	23-Jan-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28		
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	23-Feb-26	09-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29		
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	7	09-Mar-26	16-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924		
TC1030	WB TSS - Fire Board Gentries dismantling	8	16-Mar-26	24-Mar-26	WB TSS - Fire Board Gentries dismantling		
Defect							
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	09-Jan-26	16-Jan-26	WB TSS - inspection before black paint & E&M bracket CP26 to CP27		
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	23-Jan-26	30-Jan-26	WB TSS - inspection before black paint & E&M bracket CP27 to CP28		
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	09-Mar-26	16-Mar-26	WB TSS - inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	16-Mar-26	23-Mar-26	WB TSS - inspection before black paint & E&M bracket CP29 to CP30		
WB TSS - Road Barrier							
Road Barriers After TBM1 Dismantling							
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	03-Mar-26	07-Mar-26	WB TSS - Road Barrier from CP30.5 to CP31		
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	17-Mar-26	21-Mar-26	WB TSS - Road Barrier from CP31 to endwall		
WB TSS - E&M Brackets							
E&M Brackets Installation After TBM1 Dismantling							
CPS		61	23-Jan-26	25-Mar-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	10	23-Jan-26	02-Feb-26	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)		
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	09-Mar-26	12-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1400	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)	3	16-Mar-26	19-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	19-Mar-26	22-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	22-Mar-26	25-Mar-26	WB TSS - E&M Bracket (last few rings) (CPS)		
NCPS		78	09-Jan-26	28-Mar-26			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	10	09-Jan-26	19-Jan-26	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)		
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	10	02-Feb-26	12-Feb-26	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)		
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	3	12-Mar-26	15-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11790	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)	3	19-Mar-26	22-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	22-Mar-26	25-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	25-Mar-26	28-Mar-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
WB TSS - Black paint		8	23-Mar-26	31-Mar-26			
After TBM1 Dismantling		8	23-Mar-26	31-Mar-26			
TC1490	WB TSS - Black paint from CP26 to CP30	4	23-Mar-26	27-Mar-26	WB TSS - Black paint from CP26 to CP30		
TC11590	WB TSS - Black paint from CP30 to CP31	4	27-Mar-26	31-Mar-26	WB TSS - Black paint from CP30 to CP31		
WB TSS - Below Road Level Installation		128	13-Dec-25 A	19-Apr-26			
Service Gallery Civil Provision		95	13-Dec-25 A	17-Mar-26			
TC1100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)	48	13-Dec-25 A	29-Jan-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	18	30-Jan-26	16-Feb-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	18	28-Feb-26	17-Mar-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
MMEP		65	31-Dec-25	05-Mar-26			
TC11310	WB TSS - Service Gallery MMEP from R974 (CP27.9) to CP29	18	31-Dec-25	17-Jan-26	WB TSS - Service Gallery MMEP from R974 (CP27.9) to CP29		
TC1160	WB TSS - Service Gallery MMEP from CP29 (R1026) to R1081 (CP30.1)	6	18-Jan-26	23-Jan-26	WB TSS - Service Gallery MMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1170	WB TSS - Service Gallery MMEP from R1082 to R1086	6	24-Jan-26	29-Jan-26	WB TSS - Service Gallery MMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MMEP from R1087 to R1135	6	28-Feb-26	05-Mar-26	WB TSS - Service Gallery MMEP from R1087 to R1135		
FS Control Room		21	28-Feb-26	20-Mar-26			
TC920	WB TSS - FS Control Room Construction	21	28-Feb-26	20-Mar-26	WB TSS - FS Control Room Construction		
Low Point @ CP27		27	24-Mar-26	19-Apr-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at CP27)	27	24-Mar-26	19-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at CP27)		
WB TSS - TCSS Civil provision at OHVD soffit		80	16-Jan-26	06-Apr-26			
After TBM1 Dismantling		80	16-Jan-26	06-Apr-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	16-Jan-26	23-Jan-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	02-Feb-26	09-Feb-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	7	16-Mar-26	23-Mar-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	7	23-Mar-26	30-Mar-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	7	30-Mar-26	06-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
Eastbound (EB)		447	17-Feb-25 A	09-May-26			
EB TSS - TBM Slurry Pipes & Temporary Services		75	24-Feb-26	09-May-26			
Pipe dismantling & relocation after TBM2 Breakthrough		75	24-Feb-26	09-May-26			
CP22 to Back of TBM		21	24-Feb-26	16-Mar-26			
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)	21	24-Feb-26	16-Mar-26	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)		
CP7 to CP22		54	17-Mar-26	09-May-26			
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	54	17-Mar-26	09-May-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
EB TSS - Civil Works Before Dismantling		141	04-Nov-25 A	24-Mar-26			
Corbel Construction Before TBM2 Dismantling		30	31-Dec-25	29-Jan-26			
A229415962	EB TSS - Corbel Structure up to CP25	15	31-Dec-25	14-Jan-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26	15	15-Jan-26	29-Jan-26	EB TSS - Corbel Structure up to CP26		
OHVD Installation Before TBM Dismantling		8	17-Mar-26	24-Mar-26			
CP21-26		8	17-Mar-26	24-Mar-26			
TC320	EB TSS - OHVD up to CP24	4	17-Mar-26	20-Mar-26	EB TSS - OHVD up to CP24		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026				
					Jan	Feb	Mar		
TC330	EB TSS - OHVD up to CP25	4	21-Mar-26	24-Mar-26					
Gallery Installation Before TBM2 Dismantling					91	04-Nov-25 A	02-Feb-26		
EBTBM1510	EB TSS - Service Gallery up to CH8661 (R918)	60	04-Nov-25 A	02-Jan-26					
EBTBM1480	EB TSS - Service Gallery up to CH8700 (R935) and allow start of	18	03-Jan-26	20-Jan-26					
EBTBM1520	EB TSS - Service Gallery up to R836 to R947	13	21-Jan-26	02-Feb-26					
EB TSS - Civil Works After Dismantling					22	17-Mar-26	07-Apr-26		
EB TSS - Corbel					15	24-Mar-26	07-Apr-26		
Corbel Construction After TBM2 Dismantling					15	24-Mar-26	07-Apr-26		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27	15	24-Mar-26	07-Apr-26					
EB TSS - Road Barrier					10	17-Mar-26	26-Mar-26		
TC10160	EB TSS - Road Barrier up to CP25	5	17-Mar-26	21-Mar-26					
TC10170	EB TSS - Road Barrier up to CP26	5	22-Mar-26	26-Mar-26					
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850					16	17-Mar-26	01-Apr-26		
D12585	EB TSS - Fire board (Crown) up to CP24	8	17-Mar-26	24-Mar-26					
D12595	EB TSS - Fire board (Crown) up to CP25	8	25-Mar-26	01-Apr-26					
EB TSS - Fire Board - Road level with deletion up to Ch8850					22	17-Mar-26	07-Apr-26		
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	17-Mar-26	27-Mar-26					
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	28-Mar-26	07-Apr-26					
EB TSS - E&M Brackets					13	21-Mar-26	02-Apr-26		
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	6	21-Mar-26	26-Mar-26					
TC630	EB - TBM Tunnel - E&M Bracket up to CP24	6	28-Mar-26	02-Apr-26					
EB TSS - Below Road Level Installation					378	17-Feb-25 A	01-Mar-26		
CP26-30 MIMEP					12	03-Feb-26	14-Feb-26		
TC11080	EB TSS - Service Gallery MIMEP up to CP26 R885	6	03-Feb-26	08-Feb-26					
TC11100	EB TSS - Service Gallery MIMEP up to CP27 R930	6	09-Feb-26	14-Feb-26					
Low Point Sump Pit					345	17-Feb-25 A	27-Jan-26		
Low Point @ CP12					345	17-Feb-25 A	27-Jan-26		
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	345	17-Feb-25 A	27-Jan-26					
FSI Room					21	09-Feb-26	01-Mar-26		
TC070	EB TSS - FSI Room 9 - civil works	21	09-Feb-26	01-Mar-26					
EB TSS - TCSS Civil provision at OHVD soffit					7	28-Mar-26	03-Apr-26		
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	28-Mar-26	03-Apr-26					
08 CKL Tunnel					71	20-Jan-26	01-Apr-26		
Westbound (WB)					71	20-Jan-26	01-Apr-26		
WB CKL - After TBM breakthrough					71	20-Jan-26	01-Apr-26		
Westbound (WB) Final Structure Works					68	20-Jan-26	29-Mar-26		
Service Gallery					23	20-Jan-26	12-Feb-26		
TB1090	WB - Concrete Breaking & Temp fill removal	6	20-Jan-26	26-Jan-26					
TB1110	WB - Remaining precast SG (7 nos.)	4	26-Jan-26	30-Jan-26					
TB1120	WB - In-situ SG at End Wall (4m)	9	30-Jan-26	08-Feb-26					
TB1180	WB - Drainage & Road Slab	4	08-Feb-26	12-Feb-26					
OHVD					45	12-Feb-26	29-Mar-26		
TB1200	WB - OHVD Formwork Erection	6	12-Feb-26	18-Feb-26					
TB1230	WB - Type A2 OHVD (1 bays, 4d.bay)	4	18-Feb-26	22-Feb-26					
TB1260	WB - Type A2 OHVD (2 bays, 4d.bay)	8	22-Feb-26	02-Mar-26					
TB1290	WB - Type A2 OHVD Formwork Dismantling	6	02-Mar-26	08-Mar-26					
TB1340	WB - Defect Rectification and HyD inspection, Black paint	2	27-Mar-26	29-Mar-26					
Westbound (WB) Final Civil Works					24	08-Mar-26	01-Apr-26		
Barrier					3	08-Mar-26	11-Mar-26		
TB1320	WB - Type A Dr&Br - Remaining Road Barrier	3	08-Mar-26	11-Mar-26					
E&M Brackets, Black paint, & TCSS Civil Provision					3	29-Mar-26	01-Apr-26		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
TB1310	WB - Type A Dr&Br - Remaining Bracket	3	29-Mar-26	01-Apr-26			
WB End Wall Civil & Structure Works		46	12-Feb-26	30-Mar-26			
TB1150	WB - End Wall Kicker & Wall	26	12-Feb-26	10-Mar-26			
TB1220	WB - End Wall Corbel Construction	4	10-Mar-26	14-Mar-26			
TB1240	WB - End Wall Parapet	3	10-Mar-26	13-Mar-26			
TB1270	WB - End Wall Temporary L-frame Construction	1	13-Mar-26	14-Mar-26			
TB1250	WB - End Wall Crown Falsework Erection	8	14-Mar-26	22-Mar-26			
TB1280	WB - End Wall E&M Bracket	1	22-Mar-26	23-Mar-26			
TB1300	WB - End Wall Crown Concreting & Falsework Removal	5	22-Mar-26	27-Mar-26			
TB1380	WB - End Wall Transition OHVD	3	27-Mar-26	30-Mar-26			
09 Cross Passages		189	06-Nov-25 A	13-May-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		189	06-Nov-25 A	13-May-26			
CP25 by Mini TBM		147	06-Nov-25 A	01-Apr-26			
A8260	CP25 - Internal & Collar Structure & ABWF	103	06-Nov-25 A	16-Feb-26			
A8280	CP25 - E&M Installation	14	17-Feb-26	02-Mar-26			
A8340	Remaining Civil Works	30	03-Mar-26	01-Apr-26			
CP26 by Mini TBM		102	13-Dec-25 A	24-Mar-26			
A229450660	CP26 - Lining Grouting	28	13-Dec-25 A	09-Jan-26			
A8270	CP26 - Internal & Collar Structure & ABWF	60	10-Jan-26	10-Mar-26			
A8300	CP26 - E&M Installation	14	11-Mar-26	24-Mar-26			
CP27 by Mini TBM		113	21-Jan-26	13-May-26			
TD0300	CP27 - EB - Tympanum Civil works R0935E	27	21-Jan-26	16-Feb-26			
A7972	CP27 - Mobilisation	12	17-Feb-26	28-Feb-26			
TD1450	CP27 - EB - Tympanum Strength Gain	14	17-Feb-26	02-Mar-26			
A229450670	CP27 - CP TBM mining	6	03-Mar-26	08-Mar-26			
A7982	Mini TBM Demo after last CP is mined	15	09-Mar-26	23-Mar-26			
A229450680	CP27 - Lining Grouting	6	09-Mar-26	14-Mar-26			
A8290	CP27 - Internal & Collar Structure & ABWF	60	15-Mar-26	13-May-26			
CP28 by D&Br		101	31-Dec-25 A	10-Apr-26			
TD1260	CP28 - Final Break-out	7	31-Dec-25 A	06-Jan-26			
TD1290	CP28 - Remaining Lining/Collar structure	80	07-Jan-26	27-Mar-26			
TD1300	CP28 - E&M Installation	14	28-Mar-26	10-Apr-26			
TD1320	CP28 - WB Tympanum Remaining Civil Work	9	28-Mar-26	05-Apr-26			
CP29 by D&Br		111	20-Jan-26	10-May-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	24	20-Jan-26	12-Feb-26			
TD1351	CP29 - EB - Final Break-out	7	13-Feb-26	19-Feb-26			
TD1380	CP29 - Remaining Lining/Collar structure	80	20-Feb-26	10-May-26			
CP30 Remaining Works		68	28-Jan-26	06-Apr-26			
CP30 remaining works		68	28-Jan-26	06-Apr-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	28-Jan-26	15-Feb-26			
TD1150	CP30 - Waterproofing	3	15-Feb-26	18-Feb-26			
TD1160	CP30 - Collar structure at WB TSS	16	18-Feb-26	06-Mar-26			
TD1200	CP30 - Remaining lining structure	19	06-Mar-26	25-Mar-26			
TD1210	CP30 - E&M Installation	12	25-Mar-26	06-Apr-26			
CP31 Remaining Works		18	24-Mar-26	10-Apr-26			
CP31 remaining works		18	24-Mar-26	10-Apr-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	24-Mar-26	10-Apr-26			
10 East Ventilation Building - EVB		92	31-Dec-25	01-Apr-26			
EVB Remaining Works (TBC)		92	31-Dec-25	01-Apr-26			
Landscape works		92	31-Dec-25	01-Apr-26			
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Dec-25	01-Apr-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
11 Tunnel E&M Installation							
WB - E&M Works							
WB - HV Cabling & HV Power On							
TE1140	WB Tunnel - Temporary HV Cable laying	14	02-Feb-26	15-Feb-26	WB Tunnel - Temporary HV Cable laying		
TE1150	WB Tunnel - Early HV Power On	14	16-Feb-26	01-Mar-26	WB Tunnel - Early HV Power On		
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	22-Mar-26	08-Apr-26			
WB - LV Cabling & LV Power On							
TF170	WB CKL - CP32-EVB Portal E&M installation	90	31-Dec-25*	30-Mar-26			
E&MC1180	WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	31-Dec-25	28-Feb-26	WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
E&MC1170	WB TSS - CP23-27 E&M installation (Final Stage subject to CP31)	30	22-Mar-26	21-Apr-26			
WB - Below Road Level E&M Installation							
MIMEP							
TC1240	WB TSS - Service Gallery MIMEP Connection up to CP29	6	18-Jan-26	23-Jan-26	WB TSS - Service Gallery MIMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MIMEP Connection up to R1081 (CP30)	6	24-Jan-26	29-Jan-26	WB TSS - Service Gallery MIMEP Connection up to R1081 (CP30.1)		
TC1260	WB TSS - Service Gallery MIMEP Connection up to R1086	6	30-Jan-26	04-Feb-26	WB TSS - Service Gallery MIMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MIMEP Connection up to R1135	6	06-Mar-26	11-Mar-26	WB TSS - Service Gallery MIMEP Connection		
TF070	WB TSS - Service Gallery E&M Installation	18	12-Mar-26	29-Mar-26	WB TSS - Service Gallery E&M Installation		
FS Control Room							
TC950	WB TSS - FS Control Room E&M Installation	28	21-Mar-26	17-Apr-26	WB TSS - FS Control Room E&M Installation		
EB - E&M Works							
EB - HV Cabling & HV Power On							
TE1200	EB Tunnel - Temporary HV Cable laying	14	02-Feb-26	15-Feb-26	EB Tunnel - Temporary HV Cable laying		
TE1210	EB Tunnel - Early HV Power On	14	16-Feb-26	01-Mar-26	EB Tunnel - Early HV Power On		
EB - LV Cabling & LV Power On							
E&MC1130	EB CKL - CP31 to EVB Portal - E&M installation	98	29-Sep-25 A	04-Jan-26	EB CKL - CP31 to EVB Portal - E&M installation		
E&MC1150	EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	31-Dec-25	28-Feb-26	EB SUS to TSS CP12 - E&M Installation (Final Stage)		
E&MC1100	EB TSS - CP16-21 E&M installation (Final Stage)	30	27-Mar-26	25-Apr-26			
EB - Below Road Level E&M Installation							
FS Room							
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	02-Mar-26	29-Mar-26	EB TBM Tunnel - FS Control Room E&M Installation		
12 Projectwide TCSS Installation							
WB - TCSS Installation							
TE1170	WB - TCSS Installation concurrent with E&M installation	706	12-Aug-24 A	18-Jul-26	WB - TCSS Installation concurrent with E&M installation		
TF030	WB - TBM Tunnel - TCSS fibre cabling	387	20-Jan-25 A	10-Feb-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	381	20-Jan-25 A	04-Feb-26	WB - TBM Tunnel - TCSS Signage Installation		
EB - TCSS Installation							
TE160	EB - TCSS Installation concurrent with E&M installation	679	01-Nov-24 A	10-Sep-26	EB - TCSS Installation concurrent with E&M installation		
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	580	20-Jan-25 A	23-Aug-26	EB - TBM Tunnel - TSSC Fibre Cabling		
TE170	EB - TBM Tunnel - TSSC Sign Installation	541	20-Jan-25 A	14-Jul-26	EB - TBM Tunnel - TSSC Sign Installation		
14 Projectwide Final Works							
Cladding							
Eastbound							
Typical Subframe & Cladding							
EB CPS							
VE10220	VE Panel - EB SUS (CPS) 400m	24	04-Jan-26	28-Jan-26	VE Panel - EB SUS (CPS) 400m		
VE10280	VE Panel - EB TSS CP7-12 (CPS) 500m	24	09-Jan-26	02-Feb-26	VE Panel - EB TSS CP7-12 (CPS) 500m		
VE10240	VE Panel - EB LSSC to CP7 (CPS) 150m	10	26-Mar-26	04-Apr-26			
EB NCPS							
VE10591	VE Panel - EB TSS CP7-12 (NCPS) 500m	97	30-Sep-25 A	04-Jan-26	VE Panel - EB TSS CP7-12 (NCPS) 500m		
VE10601	VE Panel - EB TSS CP12-18 (NCPS) 500m	87	15-Oct-25 A	09-Jan-26	VE Panel - EB TSS CP12-18 (NCPS) 500m		
VE10791	VE Panel - EB TSS CP26 to 29 (NCPS) 300m	14	31-Dec-25	13-Jan-26	VE Panel - EB TSS CP26 to 29 (NCPS) 300m		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jan	Feb	Mar
VE10571	VE Panel - EB SUS (NCPS) 400m	24	28-Jan-26	21-Feb-26			VE Panel - EB SUS (NCPS) 400m
Westbound							
Typical Subframe & Cladding							
WB CPS							
VE10021	VE Panel - WB SUS (CPS) 400m	24	31-Dec-25	23-Jan-26			VE Panel - WB SUS (CPS) 400m
VE10060	VE Panel - WB TSS CP7-12 (CPS) 500m	24	01-Mar-26	24-Mar-26			VE Panel - W
VE10022	VE Panel - WB LSCC to CP7 (CPS) 150m	10	16-Mar-26	25-Mar-26			VE Panel -
WB NCPS							
VE10651	VE Panel - WB SUS (NCPS) 400m	24	24-Jan-26*	16-Feb-26			VE Panel - WB SUS (NCPS) 400m
Pavement							
Westbound							
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Learning Curve)	28	25-Mar-26	21-Apr-26			
Infrastructure Works							
06 Road S20							
VO - Modification of Irrigation System at Charging Station Run-in							
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Dec-25	14-Jan-26			S20 - Shrubs Reinstatement (Non Critical)
07 Road L10(N)							
L10(N) Landscape (KD-26)							
LN10110	L10(N) - Landscape softwork (TBC)	26	03-Jan-26	03-Feb-26			L10(N) - Landscape softwork (TBC)
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		03-Feb-26			KD-26 - Section 9D - Road L10 (N) Landscape Softworks
L10(N) Remaining works							
LN10150	Road L10N - Final Paving works & Road Marking	20	31-Dec-25	19-Jan-26			Road L10N - Final Paving works & Road Marking
LN10100	Road L10N - Drainage T&C	21	31-Dec-25	20-Jan-26			Road L10N - Drainage T&C
L10 (N) Remaining Road Works (Subject to Manpower)							
A229450270	L10 (N) - Remaining Road Signage	257	01-Mar-25 A	24-Jan-26			L10 (N) - Remaining Road Signage
08 Road L10(S) & L18							
L10(S) & L18 Landscape (KD-24)							
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	53	31-Oct-25 A	03-Jan-26			L10 (S) & L18 - Landscape softwork (TBC)
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0		03-Jan-26			KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape
L10(S) & L18 Remaining works							
Roadside Area adjacent to L10(S)							
Design							
A229448800	Design Approval - Landscape (225000)	0		03-Feb-26			Design Approval - Landscape (225000)
Landscape							
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	03-Feb-26	05-Mar-26			Roadside Area adjacent to L10S - Landscape (TBC)

- Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Jan26-Mar26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
HKT2 Revised Accelerated Programme DD 31Jan26							
Construction							
Trunk Road T2							
02 At-Grade Road -AGR							
Kiosk							
AGR1090	Kiosk - E&M + T&C	31	13-Jan-26 A	12-Feb-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	13-Feb-26	14-Mar-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	15-Mar-26	20-Mar-26*	Kiosk - Reday for FSI		
AGR - Road & Drainage works							
AGR1170	AGR - Remaining Works after Breakthrough	30	15-Feb-26	16-Mar-26	AGR - Remaining Works after Breakthrough		
03 Depressed Road - DPR							
DPR - Road Works							
Rising Main							
A229450170	DPR - Civil - Perm civil provision (sump pit)	124	01-Oct-25 A	01-Feb-26	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	129	24-Nov-25 A	02-Apr-26	DPR - E&M - Sump pit pumps and watermain installation (remainir		
A229450390	DPR - Civil - Remaining Civil Works	30	02-Apr-26	02-May-26			
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Backfilling & Dwall Dismantling							
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	15-Feb-26	31-Mar-26	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	01-Apr-26	08-May-26			
07 Tunnel Sub-sea (TSS)							
TSS - TBM Excavation from Kai Tak							
Eastbound - TBM S1282							
TBM2 Tunneling							
CP26-30							
EBTBM1320	EB TBM Tunneling Cavern section CH8900-8977 (Pilot tunnel sec	30	16-Jan-26 A	14-Feb-26	EB TBM Tunneling Cavern section CH8900-8977 (Pilot tunnel section) (77m; 8.5R/wk)		
TA010	EB TSS - TBM Tunneling Break-out	0		14-Feb-26	EB TSS - TBM Tunneling Break-out		
TBM2 Rescue							
Seawall Reinstatement							
A229450950	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement	106	25-Oct-25 A	08-Feb-26	Phase 1 (Bay 11 to Bay 13) Seawall Reinstatement		
A229450960	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement	128	17-Nov-25 A	24-Mar-26	Phase 2 (Bay 9 to Bay 10) Seawall Reinstatement		
A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	68	16-Jan-26 A	24-Mar-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	53	15-Feb-26*	08-Apr-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	53	17-Mar-26*	08-May-26			
A229451030	Final Works	158	17-Mar-26*	21-Aug-26			
TBM2 Dismantling							
TBM2 Dismantling Summary							
TSS							
TA040	EB TBM dismantling - TSS side	69	15-Feb-26	24-Apr-26	EB TBM dismantling - TSS side		
TA1601	EB Resume Service Gallery Installation	58	15-Feb-26	13-Apr-26	EB Resume Service Gallery Installation		
CKL							
TA1231	Summary - EB TBM dismantling - CKL side	108	15-Feb-26	02-Jun-26			
TSS side							
TA020	EB TBM - Last 6 Rings Installation	6	15-Feb-26	20-Feb-26	EB TBM - Last 6 Rings Installation		
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	21-Feb-26	27-Feb-26	Last ring securing + Tailskin Cutting + Erector Prep		
TSS side -breakdown							
Backup Gantries							
TA1671	Gantry 4 Dismantling	13	21-Feb-26	05-Mar-26	Gantry 4 Dismantling		
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	06-Mar-26	07-Mar-26	G1 / Erector Disconnection + Gantries Pulling		
TA1711	Gantry 1-3 + Boggies Dismantling	30	08-Mar-26	06-Apr-26	Gantry 1-3 + Boggies Dismantling		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TA1721	Oxycut Platform Demobilisation	7	07-Apr-26	13-Apr-26			Oxycut Platform Demobilisation
TA1901	Pulling Chair Demobilisation	6	14-Apr-26	19-Apr-26			Pulling Chair Demobilisation
Erector / XB/MD		48	08-Mar-26	24-Apr-26			
TA1731	Concrete Slab + HAG System Erection	12	08-Mar-26	19-Mar-26		Concrete Slab + HAG System Erection	
TA1741	Erector Extraction	5	20-Mar-26	24-Mar-26		Erector Extraction	
TA1751	Erector Dismantling	7	25-Mar-26	31-Mar-26		Erector Dismantling	
TA1761	X Beam Extraction	6	25-Mar-26	30-Mar-26		X Beam Extraction	
TA1771	X Beam Dismantling	18	31-Mar-26	17-Apr-26		X Beam Dismantling	X Beam Dismantling
TA1781	Main Drive Extraction	12	31-Mar-26	11-Apr-26		Main Drive Extraction	Main Drive Extraction
TA1791	Main Drive Dismantling	6	12-Apr-26	17-Apr-26		Main Drive Dismantling	Main Drive Dismantling
TA1801	Concrete Slab + HAG System Demo	7	18-Apr-26	24-Apr-26		Concrete Slab + HAG System Demo	Concrete Slab + HAG System Demo
CKL Side		72	21-Feb-26	03-May-26			
CKL side -breakdown		72	21-Feb-26	03-May-26			
Cutterhead		40	21-Feb-26	01-Apr-26			
TA1811	CKL Civil Works #1 (Leveling Grout & Sliding Plate, Sliding Rails, Levelling Concrete & TBM Feet)	21	21-Feb-26	13-Mar-26		CKL Civil Works #1 (Leveling Grout & Sliding Plate, Sliding Rails, Levelling Concrete & TBM Feet)	
TA1821	Cutterhead dismantling Part 1 & Rotation	9	14-Mar-26	22-Mar-26		Cutterhead dismantling Part 1 & Rotation	
TA1831	Cutterhead dismantling Part 2	10	23-Mar-26	01-Apr-26		Cutterhead dismantling Part 2	
Spherical Bearing		13	02-Apr-26	14-Apr-26			
TA1841	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete)	9	02-Apr-26	10-Apr-26		CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete)	CKL Civil Works #2 (Stage 1 Perm/Temp Massfill, Install Concrete)
TA1851	Spherical Bearing	3	12-Apr-26	14-Apr-26		Spherical Bearing	Spherical Bearing
Shield		19	15-Apr-26	03-May-26			
TA1891	CKL Civil Works #3 (Remove Dismantling Setup/Devices)	4	15-Apr-26	18-Apr-26		CKL Civil Works #3 (Remove Dismantling Setup/Devices)	CKL Civil Works #3 (Remove Dismantling Setup/Devices)
TA1871	Inner Shield Dismantling	15	19-Apr-26	03-May-26		Inner Shield Dismantling	Inner Shield Dismantling
TSS - Tunnel Civil Works		526	17-Feb-25 A	27-Jul-26			
Westbound (WB)		301	02-Jul-25 A	29-Apr-26			
WB TSS Remaining Civil Works Summary		93	03-Jan-26 A	06-Apr-26			
TA105	WB TBM dismantling - TSS Remaining Civil Works	93	03-Jan-26 A	06-Apr-26		WB TBM dismantling - TSS Remaining Civil Works	WB TBM dismantling - TSS Remaining Civil Works
WB TSS - Service Gallery		10	26-Jan-26 A	04-Feb-26			
ISG Dismantling & Last Galleries		10	26-Jan-26 A	04-Feb-26			
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135)	10	26-Jan-26 A	04-Feb-26		WB TSS - 17 SG by Overhead rail & 4 by Sliding (R1115 to R1135) + Concreting	
WB TSS - Corbel		84	01-Dec-25 A	23-Feb-26			
Corbel Construction After TBM1 Dismantling		84	01-Dec-25 A	23-Feb-26			
TC1960	WB TSS Final - Corbel Structure from R1032 to R1108	67	01-Dec-25 A	06-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108	
TC1970	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	10	06-Feb-26	16-Feb-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall)	
Concrete curing		17	06-Feb-26	23-Feb-26			
TC1350	WB TSS Final - Corbel Structure from R1032 to R1108 (concrete curing)	7	06-Feb-26	13-Feb-26		WB TSS Final - Corbel Structure from R1032 to R1108 (concrete curing)	
TC1660	WB TSS - Corbel Structure from R1109 to R1135 (up to end wall) (concrete curing)	7	16-Feb-26	23-Feb-26		WB TSS - Corbel Structure from R1109 to R1135 (up to end wall) (concrete curing)	
Monorail Removal		7	04-Feb-26	11-Feb-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	04-Feb-26	11-Feb-26		WB TSS - Monorail Removal for final dismantling	
ISCG Dismantling		7	16-Feb-26	23-Feb-26			
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	16-Feb-26	23-Feb-26		WB TSS - Corbel Gantry & Formwork dismantling	
WB TSS - OHVD		61	06-Feb-26	08-Apr-26			
OHVD Installation After TBM1 Dismantling		34	06-Feb-26	12-Mar-26			
TC1190	WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	26	06-Feb-26	04-Mar-26		WB TSS Final - OHVD from R1020 to R1096 (CP30.5)	
TC1200	WB TSS Final - OHVD from R1097 to R1119 (CP31)	8	04-Mar-26	12-Mar-26		WB TSS Final - OHVD from R1097 to R1119 (CP31)	
ISSG Dismantling & Final OHVDs		27	12-Mar-26	08-Apr-26			
TC970	WB - ISSG Dismantling	7	12-Mar-26	19-Mar-26		WB - ISSG Dismantling	
TC1230	WB TSS - OHVD Lifting Batch 1-3	14	19-Mar-26	02-Apr-26		WB TSS - OHVD Lifting Batch 1-3	
TC11530	WB TSS - Final Lifting & Cast in-situ OHVD	6	02-Apr-26	08-Apr-26		WB TSS - Final Lifting & Cast in-situ OHVD	
WB TSS - Fire Board - Road level with deletion up Ch8924		61	31-Jan-26	02-Apr-26			
After TBM1 Dismantling		61	31-Jan-26	02-Apr-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	14	31-Jan-26	13-Feb-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27		
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	14-Feb-26	27-Feb-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28		
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	04-Mar-26	18-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29		
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	7	18-Mar-26	25-Mar-26	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924		
TC1030	WB TSS - Fire Board Gantries dismantling	8	25-Mar-26	02-Apr-26	WB TSS - Fire Board Gantries dismantling		
Defect		46	14-Feb-26	01-Apr-26			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	14-Feb-26	20-Feb-26	WB TSS - inspection before black paint & E&M bracket CP26 to CP27		
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	28-Feb-26	06-Mar-26	WB TSS - inspection before black paint & E&M bracket CP27 to CP28		
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	18-Mar-26	25-Mar-26	WB TSS - inspection before black paint & E&M bracket CP28 to CP29		
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	25-Mar-26	01-Apr-26	WB TSS - inspection before black paint & E&M bracket CP29 to CP29		
WB TSS - Road Barrier		25	04-Mar-26	29-Mar-26			
Road Barriers After TBM1 Dismantling		25	04-Mar-26	29-Mar-26			
A229450740	WB TSS - Road Barrier up to CP29	7	04-Mar-26	11-Mar-26	WB TSS - Road Barrier up to CP29		
TC11220	WB TSS - Road Barrier up to CP30	4	12-Mar-26	16-Mar-26	WB TSS - Road Barrier up to CP30		
TC11230	WB TSS - Road Barrier up to CP30.5	4	16-Mar-26	20-Mar-26	WB TSS - Road Barrier up to CP30.5		
TC11670	WB TSS - Road Barrier from CP30.5 to CP31	4	20-Mar-26	24-Mar-26	WB TSS - Road Barrier from CP30.5 to CP31		
TC1285	WB TSS - Road Barrier from CP31 to endwall	5	24-Mar-26	29-Mar-26	WB TSS - Road Barrier from CP31 to endwall		
WB TSS - E&M Brackets		278	02-Jul-25 A	06-Apr-26			
E&M Brackets Installation Before TBM1 Dismantling		216	02-Jul-25 A	02-Feb-26			
CPS		216	02-Jul-25 A	02-Feb-26			
TC11030	WB TSS - E&M Brackets up to CP26	216	02-Jul-25 A	02-Feb-26	WB TSS - E&M Brackets up to CP26		
E&M Brackets Installation After TBM1 Dismantling		51	14-Feb-26	06-Apr-26			
CPS		48	14-Feb-26	03-Apr-26			
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	10	14-Feb-26	23-Feb-26	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)		
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	10	28-Feb-26	09-Mar-26	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)		
TC1380	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)	3	18-Mar-26	21-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (CPS)		
TC1400	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)	3	25-Mar-26	28-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (CPS)		
TC1410	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)	3	28-Mar-26	31-Mar-26	WB TSS Final - E&M Brackets from CP30 to CP31 (CPS)		
TC11550	WB TSS - E&M Bracket (last few rings) (CPS)	3	31-Mar-26	03-Apr-26	WB TSS - E&M Bracket (last few rings) (CPS)		
NCPS		41	24-Feb-26	06-Apr-26			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	10	24-Feb-26	05-Mar-26	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)		
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	10	10-Mar-26	19-Mar-26	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)		
TC11780	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)	3	21-Mar-26	24-Mar-26	WB TSS Final - E&M Brackets from CP28 to CP29 (NCPS)		
TC11790	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)	3	28-Mar-26	31-Mar-26	WB TSS Final - E&M Brackets from CP29 to CP30 (NCPS)		
TC11800	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)	3	31-Mar-26	03-Apr-26	WB TSS Final - E&M Brackets from CP30 to CP31 (NCPS)		
TC11810	WB TSS - E&M Bracket (last few rings) (NCPS)	3	03-Apr-26	06-Apr-26	WB TSS - E&M Bracket (last few rings) (NCPS)		
WB TSS - Black paint		8	01-Apr-26	09-Apr-26			
After TBM1 Dismantling		8	01-Apr-26	09-Apr-26			
TC1490	WB TSS - Black paint from CP26 to CP30	4	01-Apr-26	05-Apr-26	WB TSS - Black paint from CP26 to CP30		
TC11590	WB TSS - Black paint from CP30 to CP31	4	05-Apr-26	09-Apr-26	WB TSS - Black paint from CP30 to CP31		
WB TSS - Below Road Level Installation		88	31-Jan-26	29-Apr-26			
Service Gallery Civil Provision		48	31-Jan-26	19-Mar-26			
TC11100	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R	30	31-Jan-26	01-Mar-26	WB TSS - Service Gallery Civil Provision from CP27.9 (R974) to R1081 (CP30.1)		
TC1140	WB TSS - Service Gallery Civil Provision from R1087 to R1135	18	04-Feb-26	22-Feb-26	WB TSS - Service Gallery Civil Provision from R1087 to R1135		
TC1130	WB TSS - Service Gallery Civil Provision from R1082 to R1086	18	02-Mar-26	19-Mar-26	WB TSS - Service Gallery Civil Provision from R1082 to R1086		
MMEP		36	31-Jan-26	07-Mar-26			
TC11310	WB TSS - Service Gallery MMEP from R974 (CP27.9) to CP29	18	31-Jan-26	17-Feb-26	WB TSS - Service Gallery MMEP from R974 (CP27.9) to CP29		
TC1160	WB TSS - Service Gallery MMEP from CP29 (R1026) to R1081 (C	6	18-Feb-26	23-Feb-26	WB TSS - Service Gallery MMEP from CP29 (R1026) to R1081 (CP30.1)		
TC1170	WB TSS - Service Gallery MMEP from R1082 to R1086	6	24-Feb-26	01-Mar-26	WB TSS - Service Gallery MMEP from R1082 to R1086		
TC1180	WB TSS - Service Gallery MMEP from R1087 to R1135	6	02-Mar-26	07-Mar-26	WB TSS - Service Gallery MMEP from R1087 to R1135		
FS Control Room		21	04-Feb-26	25-Feb-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC920	WB TSS - FS Control Room Construction	21	04-Feb-26	25-Feb-26	WB TSS - FS Control Room Construction		
Low Point @ CP27		45	15-Mar-26	29-Apr-26			
TC910	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at	27	15-Mar-26	11-Apr-26	WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction (at		
TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	18	11-Apr-26	29-Apr-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
WB TSS - TCSS Civil provision at OHVD soffit		56	24-Feb-26	21-Apr-26	WB TSS - TCSS Civil provision at OHVD soffit		
After TBM1 Dismantling		56	24-Feb-26	21-Apr-26	After TBM1 Dismantling		
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	24-Feb-26	02-Mar-26	WB TSS Final - TCSS Civil provision from CP26 to CP27		
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	10-Mar-26	16-Mar-26	WB TSS Final - TCSS Civil provision from CP27 to CP28		
TC11660	WB TSS Final - TCSS Civil provision from CP28 to CP29	7	25-Mar-26	01-Apr-26	WB TSS Final - TCSS Civil provision from CP28 to CP29		
TC1590	WB TSS Final - TCSS Civil provision from CP29 to CP30	7	01-Apr-26	08-Apr-26	WB TSS Final - TCSS Civil provision from CP29 to CP30		
TC1560	WB TSS Final - TCSS Civil provision from CP30 to CP31	7	08-Apr-26	15-Apr-26	WB TSS Final - TCSS Civil provision from CP30 to CP31		
TC11570	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last 1	6	15-Apr-26	21-Apr-26	WB TSS - TCSS Civil provision at OHVD soffit up to endwall (last 1		
Eastbound (EB)		526	17-Feb-25 A	27-Jul-26	Eastbound (EB)		
EB TSS - TBM Slurry Pipes & Temporary Services		75	21-Feb-26	06-May-26	EB TSS - TBM Slurry Pipes & Temporary Services		
Pipe dismantling & relocation after TBM2 Breakthrough		75	21-Feb-26	06-May-26	Pipe dismantling & relocation after TBM2 Breakthrough		
CP22 to Back of TBM		21	21-Feb-26	13-Mar-26	CP22 to Back of TBM		
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back o	21	21-Feb-26	13-Mar-26	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back o		
CP7 to CP22		54	14-Mar-26	06-May-26	CP7 to CP22		
A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22	54	14-Mar-26	06-May-26	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
EB TSS - Civil Works Before TBM2 Dismantled		93	31-Jan-26	03-May-26	EB TSS - Civil Works Before TBM2 Dismantled		
Gallery Installation Before TBM2 Dismantled		18	14-Apr-26	01-May-26	Gallery Installation Before TBM2 Dismantled		
TC0010	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)	5	14-Apr-26	18-Apr-26	EB TSS - Service Gallery R948 to R978 (Up to pulling chair)		
TC0020	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)	12	20-Apr-26	01-May-26	EB TSS - Service Gallery R979 to R1020 (Up to sliding rail)		
Corbel Construction Before TBM2 Dismantled		93	31-Jan-26	03-May-26	Corbel Construction Before TBM2 Dismantled		
A229415962	EB TSS - Corbel Structure up to CP25	15	31-Jan-26	14-Feb-26	EB TSS - Corbel Structure up to CP25		
A229415972	EB TSS - Corbel Structure up to CP26	15	15-Feb-26	01-Mar-26	EB TSS - Corbel Structure up to CP26		
TC210	EB TSS Final - Corbel Structure from CP26 to CP27	15	15-Mar-26	30-Mar-26	EB TSS Final - Corbel Structure from CP26 to CP27		
TC220	EB TSS Final - Corbel Structure from CP27 (R930) to R964	15	19-Apr-26	03-May-26	EB TSS Final - Corbel Structure from CP27 (R930) to R964		
OHVD Installation Before TBM2 Dismantled		47	14-Mar-26	29-Apr-26	OHVD Installation Before TBM2 Dismantled		
TC350	EB TSS - OHVD up to CP27 (R930)	15	15-Apr-26	29-Apr-26	EB TSS - OHVD up to CP27 (R930)		
CP21-26		20	14-Mar-26	03-Apr-26	CP21-26		
TC320	EB TSS - OHVD up to CP24	4	14-Mar-26	17-Mar-26	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	18-Mar-26	21-Mar-26	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	30-Mar-26	03-Apr-26	EB TSS - OHVD up to CP26		
Fire Board (Crown) Installation Before TBM2 Dismantled		32	14-Mar-26	14-Apr-26	Fire Board (Crown) Installation Before TBM2 Dismantled		
D12585	EB TSS - Fire board (Crown) up to CP24	8	14-Mar-26	21-Mar-26	EB TSS - Fire board (Crown) up to CP24		
D12595	EB TSS - Fire board (Crown) up to CP25	8	22-Mar-26	29-Mar-26	EB TSS - Fire board (Crown) up to CP25		
D12605	EB TSS - Fire board (Crown) up to CP26	8	30-Mar-26	06-Apr-26	EB TSS - Fire board (Crown) up to CP26		
D12615	EB TSS - Fire board (Crown) up to CP27 (R930)	8	07-Apr-26	14-Apr-26	EB TSS - Fire board (Crown) up to CP27 (R930)		
Fire Board (Road Level) Installation Before TBM2 Dismantled		51	14-Mar-26	03-May-26	Fire Board (Road Level) Installation Before TBM2 Dismantled		
TC420	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24	11	14-Mar-26	24-Mar-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP24		
TC430	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25	11	25-Mar-26	04-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP25		
TC440	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26	11	05-Apr-26	15-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP26		
TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	11	16-Apr-26	26-Apr-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27		
TC11740	EB TSS - inspection before black paint & E&M bracket CP25 to Cf	7	16-Apr-26	22-Apr-26	EB TSS - inspection before black paint & E&M bracket CP25 to Cf		
TC11710	EB TSS - inspection before black paint & E&M bracket CP26 to Cf	7	27-Apr-26	03-May-26	EB TSS - inspection before black paint & E&M bracket CP26 to Cf		
Road Barriers Before TBM2 Dismantled		21	14-Mar-26	04-Apr-26	Road Barriers Before TBM2 Dismantled		
TC10160	EB TSS - Road Barrier up to CP25	5	14-Mar-26	18-Mar-26	EB TSS - Road Barrier up to CP25		
TC10170	EB TSS - Road Barrier up to CP26	5	19-Mar-26	23-Mar-26	EB TSS - Road Barrier up to CP26		
TC10180	EB TSS - Road Barrier up to CP27 (R930)	5	30-Mar-26	04-Apr-26	EB TSS - Road Barrier up to CP27 (R930)		
E&M Brackets Installation Before TBM2 Dismantled		46	18-Mar-26	02-May-26	E&M Brackets Installation Before TBM2 Dismantled		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	6	18-Mar-26	23-Mar-26			EB - TBM Tunnel - E&M Bracket from CP22 to CP23
TC630	EB - TBM Tunnel - E&M Bracket up to CP24	6	25-Mar-26	30-Mar-26			EB - TBM Tunnel - E&M Bracket up to CP24
TC640	EB - TBM Tunnel - E&M Bracket up to CP25	6	05-Apr-26	10-Apr-26			EB - TBM Tunnel - E&M Bracket up to CP25
TC650	EB - TBM Tunnel - E&M Bracket up to CP26	6	16-Apr-26	21-Apr-26			EB - TBM Tunnel - E&M Bracket up to CP26
TC660	EB - TBM Tunnel - E&M Bracket up to CP27 (R930)	6	27-Apr-26	02-May-26			EB - TBM Tunnel - E&M Bracket up to CP27 (R930)
EB TSS - Civil Works After TBM2 Dismantled		94	25-Apr-26	27-Jul-26			
EB TSS - Remaining Civil Works Summary		94	25-Apr-26	27-Jul-26			
TA1361	Summary - EB TSS Remaining Civil Works (TC0040-TC11690)	94	25-Apr-26	27-Jul-26			
EB TSS - Service Gallery		5	25-Apr-26	29-Apr-26			
Gallery Installation After TBM2 Dismantling		5	25-Apr-26	29-Apr-26			
TC0040	Sliding Rail demobilisation	5	25-Apr-26	29-Apr-26			
EB TSS - Below Road Level Installation		453	17-Feb-25 A	15-May-26			
CP26-30 MIMEP		12	31-Jan-26	11-Feb-26			
TC11080	EB TSS - Service Gallery MIMEP up to CP26 R885	6	31-Jan-26	05-Feb-26			EB TSS - Service Gallery MIMEP up to CP26 R885
TC11100	EB TSS - Service Gallery MIMEP up to CP27 R930	6	06-Feb-26	11-Feb-26			EB TSS - Service Gallery MIMEP up to CP27 R930
Low Point Sump Pit		453	17-Feb-25 A	15-May-26			
Low Point@CP12		376	17-Feb-25 A	27-Feb-26			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	376	17-Feb-25 A	27-Feb-26			EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)
CP27		27	19-Apr-26	15-May-26			
TC060	EB TSS - Cast In-situ Low Point Sump Pit construction	27	19-Apr-26	15-May-26			
FSI Room		21	06-Feb-26	26-Feb-26			
TC070	EB TSS - FSI Room 9 - civil works	21	06-Feb-26	26-Feb-26			EB TSS - FSI Room 9 - civil works
EB TSS - TCSS Civil provision at OHVD soffit		40	25-Mar-26	03-May-26			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	25-Mar-26	31-Mar-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23
TC810	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24	7	01-Apr-26	07-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP24
TC820	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25	7	05-Apr-26	11-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP25
TC830	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26	7	16-Apr-26	22-Apr-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP26
TC840	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27	7	27-Apr-26	03-May-26			EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP27
08 CKL Tunnel		72	20-Jan-26 A	01-Apr-26			
Westbound (WB)		72	20-Jan-26 A	01-Apr-26			
WB CKL -After TBM breakthrough		72	20-Jan-26 A	01-Apr-26			
WB CKL Remaining Civil Works Summary		72	20-Jan-26 A	01-Apr-26			
TA335	Summary - WB CKL Remaining Civil Works (TB1090-TC1380)	72	20-Jan-26 A	01-Apr-26			Summary - WB CKL Remaining Civil Works (TB1090-TC1380)
Westbound (WB) Final Civil Works		62	28-Jan-26 A	30-Mar-26			
Service Gallery		16	28-Jan-26 A	12-Feb-26			
TB1120	WB - In-situ SG at End Wall (4m)	12	28-Jan-26 A	08-Feb-26			WB - In-situ SG at End Wall (4m)
TB1180	WB - Drainage & Road Slab	4	09-Feb-26	12-Feb-26			WB - Drainage & Road Slab
OHVD		24	13-Feb-26	08-Mar-26			
TB1200	WB - OHVD Formwork Erection	6	13-Feb-26	18-Feb-26			WB - OHVD Formwork Erection
TB1230	WB - Type A2 OHVD (1 bays, 4d.bay)	4	19-Feb-26	22-Feb-26			WB - Type A2 OHVD (1 bays, 4d.bay)
TB1260	WB - Type A2 OHVD (2 bays, 4d.bay)	8	23-Feb-26	02-Mar-26			WB - Type A2 OHVD (2 bays, 4d.bay)
TB1290	WB - Type A2 OHVD Formwork Dismantling	6	03-Mar-26	08-Mar-26			WB - Type A2 OHVD Formwork Dismantling
Barrier		3	09-Mar-26	11-Mar-26			
TB1320	WB - Type A Dr&Br - Remaining Parapet	3	09-Mar-26	11-Mar-26			WB - Type A Dr&Br - Remaining Parapet
E&M Brackets & Black paint		7	24-Mar-26	30-Mar-26			
TB1310	WB - Type A Dr&Br - Remaining Bracket	3	24-Mar-26	26-Mar-26			WB - Type A Dr&Br - Remaining Bracket
TB1340	WB - Defect Rectification and HyD inspection, Black paint	2	29-Mar-26	30-Mar-26			WB - Defect Rectification and HyD inspection, Black paint
WB End Wall Civil & Structure Works		48	13-Feb-26	01-Apr-26			
TB1150	WB - End Wall Kicker & Wall	25	13-Feb-26	09-Mar-26			WB - End Wall Kicker & Wall
TB1220	WB - End Wall Corbel Construction	5	10-Mar-26	14-Mar-26			WB - End Wall Corbel Construction
TB1240	WB - End Wall Parapet (2 nos)	3	15-Mar-26	17-Mar-26			WB - End Wall Parapet (2 nos)

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
TB1270	WB - End Wall Temporary L-frame Construction	1	18-Mar-26	18-Mar-26			WB - End Wall Temporary L-frame Construction
TB1250	WB - End Wall Crown Falsework Erection	5	19-Mar-26	23-Mar-26			WB - End Wall Crown Falsework Erection
TB1280	WB - End Wall E&M Bracket	3	24-Mar-26	26-Mar-26			WB - End Wall E&M Bracket
TB1300	WB - End Wall Crown Concreting & Falsework Removal	5	24-Mar-26	28-Mar-26			WB - End Wall Crown Concreting & Falsework Removal
TB1380	WB - End Wall Transition OHVD	4	29-Mar-26	01-Apr-26			WB - End Wall Transition OHVD
WB TCSS Civil Provision		3	27-Mar-26	29-Mar-26			
TB1350	WB - Type A Dr&Br - Remaining TCSS Civil Provision	3	27-Mar-26	29-Mar-26			WB - Type A Dr&Br - Remaining TCSS Civil Provision
09 Cross Passages		187	06-Nov-25 A	12-May-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		187	06-Nov-25 A	12-May-26			
CP25 by Mini TBM		112	06-Nov-25 A	25-Feb-26			
A8260	CP25 - Internal & Collar Structure & ABWF	98	06-Nov-25 A	11-Feb-26			CP25 - Internal & Collar Structure & ABWF
A8280	CP25 - E&M Installation	14	12-Feb-26	25-Feb-26			CP25 - E&M Installation
A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	9	12-Feb-26	20-Feb-26			CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)
CP26 by Mini TBM		112	24-Dec-25 A	14-Apr-26			
A8270	CP26 - Internal & Collar Structure & ABWF	98	24-Dec-25 A	31-Mar-26			CP26 - Internal & Collar Structure & ABWF
A8300	CP26 - E&M Installation	14	01-Apr-26	14-Apr-26			CP26 - E&M Installation
A8370	CP26 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	9	01-Apr-26	09-Apr-26			CP26 - EB Tym Remaining Civil Works (Fireboard
CP27 by Mini TBM		119	07-Jan-26 A	05-May-26			
TD0300	CP27 - EB - Tympanum Civil works R0935E	32	07-Jan-26 A	08-Feb-26			CP27 - EB - Tympanum Civil works R0935E
A7972	CP27 - Mobilisation	12	08-Feb-26	20-Feb-26			CP27 - Mobilisation
TD1450	CP27 - EB - Tympanum Strength Gain	14	08-Feb-26	22-Feb-26			CP27 - EB - Tympanum Strength Gain
A229450670	CP27 - CP TBM mining	6	22-Feb-26	28-Feb-26			CP27 - CP TBM mining
A7982	Mini TBM Demo after last CP is mined	15	28-Feb-26	15-Mar-26			Mini TBM Demo after last CP is mined
A229450680	CP27 - Lining Grouting	6	28-Feb-26	06-Mar-26			CP27 - Lining Grouting
A8290	CP27 - Internal & Collar Structure & ABWF	60	06-Mar-26	05-May-26			
A8360	CP27 - EB Tympanum Remaining Civil Work (Fireboard, Black Pai	9	27-Apr-26	05-May-26			
CP28 by D&Br		112	13-Jan-26 A	04-May-26			
TD1290	CP28 - Remaining Lining/Collar structure	98	13-Jan-26 A	20-Apr-26			CP28 - Remaining Lin
TD1300	CP28 - E&M Installation	14	21-Apr-26	04-May-26			
TD1320	CP28 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	9	21-Apr-26	29-Apr-26			
CP29 by D&Br		115	15-Jan-26 A	09-May-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	28	15-Jan-26 A	11-Feb-26			CP29 - Excavation from WB (Part 2 subject to EB TBM progress)
TD1351	CP29 - EB - Final Break-out	7	12-Feb-26	18-Feb-26			CP29 - EB - Final Break-out
TD1380	CP29 - Remaining Lining/Collar structure	80	19-Feb-26	09-May-26			
CP30 Remaining Works		68	06-Feb-26	15-Apr-26			
CP30 remaining works		68	06-Feb-26	15-Apr-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	06-Feb-26	24-Feb-26			CP30 WB TSS - Sawcut & final breaking work CP30
TD1150	CP30 - Waterproofing	3	24-Feb-26	27-Feb-26			CP30 - Waterproofing
TD1160	CP30 - Collar structure at WB TSS	16	27-Feb-26	15-Mar-26			CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	15-Mar-26	03-Apr-26			CP30 - Remaining lining structure
TD1210	CP30 - E&M Installation	12	03-Apr-26	15-Apr-26			CP30 - E&M Installation
CP31 Remaining Works		54	19-Mar-26	12-May-26			
CP31 remaining works		54	19-Mar-26	12-May-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	19-Mar-26	06-Apr-26			CP31 WB TSS - Sawcut & final breaking work CP31
TD1180	CP31 - Waterproofing	3	06-Apr-26	09-Apr-26			CP31 - Waterproofing
TD1220	CP31 - Collar structure at WB TSS	14	09-Apr-26	23-Apr-26			CP31 - Collar s
TD1230	CP31 - Remaining lining structure	19	23-Apr-26	12-May-26			
10 East Ventilation Building - EVB		111	26-Jan-26 A	16-May-26			
EVB Remaining Works (TBC)		92	31-Jan-26	02-May-26			
Landscape works		92	31-Jan-26	02-May-26			
EVB1650	EVB - Hard Landscape - Above GF	92	31-Jan-26	02-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
VO - Recovery Vehicle Base (RVB) Construction							
EVB1810	RVB - Rock Excavation & Site Formation	50	26-Jan-26 A	16-Mar-26	RVB - Rock Excavation & Site Formation		
EVB1630	RVB - Road & Drainage works (subject to TBMs dismantled)	31	17-Mar-26	16-Apr-26	RVB - Road & Drainage works		
EVB1685	RVB - Canopy Footings & Structure works	30	17-Apr-26	16-May-26			
11 Tunnel E&M Installation							
WB - E&M Works							
WB - HV Cabling & HV Power On							
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	29-Mar-26	16-Apr-26	WB Tunnel - Permanent HV Cab		
TE1220	WB Tunnel - Final HV Power On Change Over	12	16-Apr-26	28-Apr-26			
WB - LV Cabling & LV Power On							
E&MC1190	WB SUS CP1 to CP12 - E&M Installation (Final Stage)	30	31-Jan-26	01-Mar-26	WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
E&MC1070	WB TSS - CP16-19 E&M installation (Final Stage subject to CP25-	30	03-Feb-26	04-Mar-26	WB TSS - CP16-19 E&M installation (Final Stage subject to CP25-26 available)		
WB - Below Road Level E&M Installation							
MIMEP							
TC1240	WB TSS - Service Gallery MIMEP Connection up to CP29	6	18-Feb-26	23-Feb-26	WB TSS - Service Gallery MIMEP Connection up to CP29		
TC1250	WB TSS - Service Gallery MIMEP Connection up to R1081 (CP30.)	6	24-Feb-26	01-Mar-26	WB TSS - Service Gallery MIMEP Connection up to R1081 (CP30.)		
TC1260	WB TSS - Service Gallery MIMEP Connection up to R1086	6	02-Mar-26	07-Mar-26	WB TSS - Service Gallery MIMEP Connection up to R1086		
TC1290	WB TSS - Service Gallery MIMEP Connection up to R1135	6	08-Mar-26	13-Mar-26	WB TSS - Service Gallery MIMEP Connection up to R1135		
TF070	WB TSS - Service Gallery E&M Installation	18	14-Mar-26	31-Mar-26	WB TSS - Service Gallery E&M Installation		
FS Control Room							
TC950	WB TSS - FS Control Room E&M Installation	28	25-Feb-26	25-Mar-26	WB TSS - FS Control Room E&M Installation		
EB - E&M Works							
EB - LV Cabling & LV Power On							
E&MC1150	EB SUS to CP12 - E&M Installation (Final Stage)	30	31-Jan-26	01-Mar-26	EB SUS to CP12 - E&M Installation (Final Stage)		
E&MC1100	EB TSS - CP16-19 E&M installation (Final Stage subject to CP25-	30	22-Apr-26	21-May-26			
EB - Below Road Level E&M Installation							
FS Room							
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	27-Feb-26	26-Mar-26	EB TBM Tunnel - FS Control Room E&M Installation		
12 Projectwide TCSS Installation							
WB - TCSS Installation							
TE1170	WB - TCSS Installation concurrent with E&M installation	705	12-Aug-24 A	17-Jul-26			
TF030	WB - TBM Tunnel - TCSS fibre cabling	418	20-Jan-25 A	13-Mar-26	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	412	20-Jan-25 A	07-Mar-26	WB - TBM Tunnel - TCSS Signage Installation		
EB - TCSS Installation							
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	563	20-Jan-25 A	06-Aug-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	538	20-Jan-25 A	11-Jul-26			
13 Projectwide Testing and Commissioning							
E&M T&C							
WB E&M T&C							
TF080	WB - TSS - Service Gallery MIMEP T&C	21	01-Apr-26	21-Apr-26	WB - TSS - Service		
VAC T&C							
WB VAC T&C							
TF050	WB - TBM Tunnel - VAC T&C	56	28-Apr-26	23-Jun-26			
14 Projectwide Final Works							
Cladding							
Eastbound							
Typical Subframe & Cladding							
EB CPS							
VE10220	VE Panel - EB SUS (CPS) 400m	67	19-Dec-25 A	23-Feb-26	VE Panel - EB SUS (CPS) 400m		
VE10280	VE Panel - EB TSS CP7-12 (CPS) 500m	24	26-Mar-26	18-Apr-26	VE Panel - EB TSS CP7-1		
EB NCPS							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Feb	Mar	Apr
VE10571	VE Panel - EB SUS (NCPS) 400m	24	24-Feb-26	19-Mar-26			
Westbound							
Typical Subframe & Cladding							
WB CPS							
VE10021	VE Panel - WB SUS (CPS) 400m	75	10-Jan-26 A	25-Mar-26			
VE10060	VE Panel - WB TSS CP7-12 (CPS) 500m	24	02-Mar-26	25-Mar-26			
VE10080	VE Panel - WB TSS CP16-25 (CPS) 900m	35	05-Mar-26	08-Apr-26			
WB NCPS							
VE10731	VE Panel - WB TSS CP19-24 (NCPS) 500m	24	05-Mar-26*	28-Mar-26			
VE10651	VE Panel - WB SUS (NCPS) 400m	24	26-Mar-26*	18-Apr-26			
Pavement							
Westbound (SUS to CKL)							
PAV10010	Pavement - WB Initial Layers TSS LSCC/CP7 to CP16	21	04-Feb-26	25-Feb-26			
PAV10020	Pavement - WB Initial Layers TSS CP16 to CKL (include EVB RL)	21	28-Apr-26	19-May-26			
TKOLTT Interchange (Top Layer Only)							
PAV30000	Pavement - TKOLTT Interchange Top Layer	42	15-Apr-26*	26-May-26			
Infrastructure Works							
06 Road S20							
VO - Modification of Irrigation System at Charging Station Run-in							
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Jan-26	13-Feb-26			
07 Road L10(N)							
L10(N) Landscape (KD-26)							
LN10110	L10(N) - Landscape softwork (TBC)	26	05-Mar-26	08-Apr-26			
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		08-Apr-26			
L10 (N) Remaining Road Works (Subject to Manpower)							
A229450270	L10 (N) - Remaining Road Signage	283	01-Mar-25 A	04-Mar-26			
08 Road L10(S) & L18							
L10(S) & L18 Landscape (KD-24)							
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	31-Jan-26*	04-Mar-26			
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0		04-Mar-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Feb26-Apr26)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025 Dec 48	2026 Jan 49	2026 Feb 50	2026 Mar 51
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works													
Access Dates		72	01-Jan-26	07-Nov-26	01-Apr-24	31-Oct-26	29-Aug-23						
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Jan-26		30-Jun-25								
AC1040	Underpass S21	0	01-Jan-26		30-Dec-24								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Jan-26		15-Feb-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	01-Jan-26		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	01-Jan-26		31-Oct-26								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	14-Mar-26		16-Aug-24								
Milestones of Contract T2		0	01-Jan-26	01-Jan-26	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Jan-26		27-Mar-25								
Summary by Cost Center		590	02-Jan-26	07-Nov-26	01-Apr-24	31-Oct-26	01-Apr-24						
Cost Center B - Central System		78	02-Jan-26	13-Jun-26	16-Aug-24	11-Apr-25	22-Jul-25						
SC1090	SAT Plan Submission & Approval for Central System	78	02-Jan-26	10-Feb-26	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	02-Jan-26	13-Jun-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		468	02-Jan-26	09-Sep-26	23-Sep-24	22-Aug-25	23-Sep-24						
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-Jan-26	10-Feb-26	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	02-Jan-26	09-Sep-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System		30	02-Jan-26	13-Jun-26	16-Aug-24	14-Mar-25	01-Sep-25						
SC1330	Site Installation of Communication System	30	02-Jan-26	13-Jun-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
Cost Center E - CCTV System		332	02-Jan-26	09-Sep-26	18-Nov-24	06-Mar-25	18-Nov-24						
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Jan-26	10-Feb-26	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	02-Jan-26	09-Sep-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
Cost Center F - PABX System		448	02-Jan-26	24-Aug-26	27-Dec-24	21-May-25	27-Dec-24						
SC1590	Site Installation of PABX System	120	02-Jan-26	13-Jul-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	184	13-Jan-26	24-Aug-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System		251	02-Jan-26	23-Sep-26	27-Dec-24	03-Apr-25	27-Dec-24						
SC1740	SAT Plan Submission & Approval for ET System	0	02-Jan-26	19-Jan-26	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	02-Jan-26	23-Sep-26	02-Jan-25	06-Feb-25	02-Jan-25		SW2340: SS				
Cost Center H - PA System		130	02-Jan-26	29-Jun-26	01-Nov-24	29-Jun-26	01-Nov-24						
SC1860	Site Installation of PA System	130	02-Jan-26	29-Jun-26	01-Nov-24	29-Jun-26	01-Nov-24		SW2370: SS, SW3170: FF				
Cost Center I - Radio System		132	02-Jan-26	20-Jul-26	06-Feb-25	03-Apr-25	04-Jul-25						
SC2000	SAT Plan Submission & Approval for Radio System	84	02-Jan-26	07-Jan-26	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1990	Site Installation of Radio System	106	02-Jan-26	20-Jul-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
Cost Center J - Detection System		156	02-Jan-26	05-Sep-26	17-Jan-25	16-Apr-25	31-Mar-25						
SC2120	Site Installation of Detection System	156	02-Jan-26	05-Sep-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-Jan-26	10-Feb-26	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				
Cost Center K - Manual Fallback System		284	02-Jan-26	06-Apr-26	01-Aug-24	30-Sep-25	01-Aug-24						
SC2240	Site Installation of Manual Fallback System	0	02-Jan-26	06-Apr-26	01-Aug-24	30-Sep-25	01-Aug-24		EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Jan-26	10-Feb-26	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
Cost Center L - Speed Enforcement System		409	02-Jan-26	07-Nov-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Jan-26	10-Feb-26	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026						
										Dec 48	Jan 49	Feb 50	Mar 51	Jan 52	Feb 53	Mar 54	Apr 55			
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Jan-26	27-Jan-26	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS											
SC2400	SCT of Speed Enforcement System	102	02-Jan-26	07-Nov-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS											
SC2390	Site Installation of Speed Enforcement System	207	02-Jan-26	09-Sep-26	18-Oct-24	22-Mar-25			SW2330: SS											
Cost Center M - Power Distribution System																				
SC2480	Site Installation of Power Distribution System	98	02-Jan-26	16-Sep-26	01-Apr-24	26-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS											
Operation Facilities																				
SC2680	Site Installation of Operation Facilities	0	02-Jan-26	30-Apr-26	19-Aug-24	31-Oct-26	31-Dec-24		EM1120: FS											
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Jan-26	07-Mar-26	19-Aug-24	22-Oct-24			DS6250: SS											
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Jan-26	14-Apr-26	30-Dec-24	11-Apr-25			DS3900: SS											
Design & Submissions																				
FSP Submissions (42 Working Days after Commencement of FSP)																				
FSP Batch 1 Submission																				
Central System																				
Traffic Plan Review & Combine																				
DS7300	Traffic Plan Review & Combine Workshop	140	02-Jan-26	02-Jan-26	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22											
IT Security Risk Assessment Plan																				
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Jan-26	02-Jan-26	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS											
Interface Coordination & Integration with Other Parties																				
Interfacing Coordination with T2																				
Preliminary Interfacing Management Plan (PIMP)																				
DS6890	Prepare & Submit PIMP with T2	24	02-Jan-26	29-Jan-26	06-Apr-24	04-May-24			DS2680: FS 211											
DS6900	Comment on PIMP with T2	24	30-Jan-26	02-Mar-26	06-May-24	03-Jun-24			DS6890: FS											
DS6910	Resubmit PIMP with T2	12	03-Mar-26	16-Mar-26	04-Jun-24	18-Jun-24			DS6900: FS											
DS6920	Approval of PIMP with T2	12	17-Mar-26	30-Mar-26	19-Jun-24	03-Jul-24			DS6910: FS											
Drawing & Installation Method Statement Submissions																				
Installation Drawing Submission																				
Operation Facility																				
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Jan-26	07-Jan-26	19-Aug-24	23-Aug-24			DS2532: FS											
DS6260	Comment on Installation Drawing for Operation Facility	24	08-Jan-26	04-Feb-26	24-Aug-24	21-Sep-24			DS6250: FS											
DS6270	Resubmit Installation Drawing for Operation Facility	12	05-Feb-26	21-Feb-26	23-Sep-24	07-Oct-24			DS6260: FS											
DS6280	Approval of Installation Drawing for Operation Facility	12	23-Feb-26	07-Mar-26	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF											
Speed Enforcement System																				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	02-Jan-26	13-Jan-26	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS											
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	14-Jan-26	27-Jan-26	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF											
SCT Plan Submissions																				
Traffic Control Devices																				
DS9270	Resubmission of SCT Plan for Traffic Control Devices	12	02-Jan-26	13-Jan-26	11-Jan-25	22-Feb-25	17-Oct-25		DS9180: FS											
DS9280	Approval of SCT Plan for Traffic Control Devices	24	14-Jan-26	10-Feb-26	23-Jan-25	22-Feb-25			DS9270: FS, SC1200: FF											
SAT Plan Submissions																				
Central System																				
DS3520	Resubmission of SAT Plan for Central System	12	02-Jan-26	13-Jan-26	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS											
DS3530	Approval of SAT Plan for Central System	24	14-Jan-26	10-Feb-26	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS											
Traffic Control Devices																				
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Jan-26	29-Jan-26	30-Dec-24	27-Jan-25			DS2980: FS											
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jan-26	02-Mar-26	28-Jan-25	27-Feb-25			DS3540: FS											
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	03-Mar-26	16-Mar-26	28-Feb-25	13-Mar-25			DS3550: FS											
DS3570	Approval of SAT Plan for Traffic Control Devices	24	17-Mar-26	14-Apr-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS											
CCTV System																				
DS9290	Resubmission of SAT Plan for CCTV System	12	02-Jan-26	13-Jan-26	23-Jan-25	06-Feb-25	21-Oct-25		DS3650: FS											
DS9300	Approval of SAT Plan for CCTV System	24	14-Jan-26	10-Feb-26	07-Feb-25	06-Mar-25			SC1480: FF, DS9290: FS											



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026						
										Dec 48	Jan 49	Feb 50	Mar 51	Dec 48	Jan 49	Feb 50	Mar 51			
ET System																				
DS9210	Resubmission of SAT Plan for ET System	12	02-Jan-26	19-Jan-26	18-Mar-25	03-Apr-25	04-Sep-25		DS3730: FS											
DS9220	Approval of SAT Plan for ET System	24	02-Jan-26	19-Jan-26	18-Mar-25	03-Apr-25	20-Dec-25	19-Dec-25	SC1740: FF, DS9210: FS											
Radio System																				
DS3800	Resubmission of SAT Plan for Radio System	12					22-Aug-25	08-Dec-25	DS3790: FS											
DS3810	Approval of SAT Plan for Radio System	24	02-Jan-26	07-Jan-26	29-Mar-25	03-Apr-25	09-Dec-25		SC2000: FF, DS3800: FS											
Detection System																				
DS3840	Resubmission of SAT Plan for Detection System	12	02-Jan-26	10-Feb-26	07-Mar-25	16-Apr-25	03-Oct-25		DS3830: FS											
DS3850	Approval of SAT Plan for Detection System	24	14-Jan-26	10-Feb-26	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS											
Manual Fallback Control System																				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	02-Jan-26	10-Feb-26	11-Jan-25	22-Feb-25	01-Oct-25		DS3870: FS											
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	14-Jan-26	10-Feb-26	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS											
Operation Facility																				
DS3900	Submission of Operation Facility SAT Plan	24	02-Jan-26	29-Jan-26	30-Dec-24	11-Apr-25			DS3340: FS											
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jan-26	02-Mar-26	28-Jan-25	27-Feb-25			DS3900: FS											
DS3920	Resubmission of SAT Plan for Operation Facility	12	03-Mar-26	16-Mar-26	28-Feb-25	13-Mar-25			DS3910: FS											
DS3930	Approval of SAT Plan for Operation Facility	24	17-Mar-26	14-Apr-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS											
Speed Enforcement System																				
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Jan-26	13-Jan-26	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS											
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	14-Jan-26	10-Feb-26	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS											
Training Document & O&M Manual Submission for T2/TKOLTT TCSS																				
DS3980	Submit Document for System Description	6	02-Jan-26	08-Jan-26	06-Jun-26	12-Jun-26			DS3580: SS 30											
DS4010	Submit System Administration Manual	11	09-Jan-26	21-Jan-26	13-Jun-26	26-Jun-26			DS3980: FS											
DS4020	Submit Training Manual	48	22-Jan-26	21-Mar-26	27-Jun-26	22-Aug-26			DS4010: FS											
Site Installation and Testing & Commissioning																				
Portion 4 - TKO-LTT (LT Interchange)																				
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Jan-26	15-Jan-26	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS											
SW1030	Rectify Civil Provision Defects by Others	18	16-Jan-26	27-Jan-26	15-Aug-25	26-Aug-25	15-Jul-25		SW1020: FS											
Installation Works																				
SW1080	Laying of Signal Cable - the 1st Section	38	02-Jan-26	02-Mar-26	27-Jun-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS											
SW1040	Install Cable Containments	98	02-Jan-26	27-Feb-26	14-Jun-24	07-Aug-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8											
SW1050	Install Equipment Racks	24	02-Jan-26	02-Mar-26	20-Jun-24	15-Aug-24	25-Aug-25		SW1040: SS											
SW1060	Install CCTV Camera	115	02-Jan-26	02-Mar-26	04-Dec-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS											
SW1070	Install Detection Camera	115	02-Jan-26	02-Mar-26	21-Nov-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS											
SW1110	Install Traffic Control Devices	115	02-Jan-26	02-Mar-26	05-Aug-24	30-Sep-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS											
SW1090	Install Video Wall Equipment (Administration Building)	21	02-Jan-26	26-Jan-26	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68											
SW1130	Install VLSL on Gantry	14	02-Jan-26	17-Jan-26	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14											
SW1140	Install PVMS on Gantry	14	02-Jan-26	17-Jan-26	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14											
SW1170	Install Manual Barriers	24	23-Jan-26	23-Feb-26	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18											



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec 48	Jan 49	Feb 50	Mar 51	Jan 51	Feb 52	Mar 53	Apr 54		
SW1100	Install Server Equipment	36	03-Mar-26	14-Apr-26	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS										
SW1120	Install Equipment in Kiosk C	12	03-Mar-26	16-Mar-26	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS										
SW1160	Laying of Leaky Cable	48	03-Mar-26	28-Apr-26	23-Aug-24	21-Oct-24			SW1040: FS, SW1930: FS, SW1080: FS										
Portion 1 - South Apron Upto SUS		202	02-Jan-26	30-May-26	16-Aug-24	08-Apr-25	24-Mar-25												
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Jan-26	15-Jan-26	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS										
SW1220	Rectify Civil Provision Defects by Others	18	16-Jan-26	12-Feb-26	24-Dec-24	22-Jan-25	07-Apr-25		SW1210: FS										
Installation Works		202	02-Jan-26	30-May-26	16-Aug-24	08-Apr-25	24-Mar-25												
SW1230	Install Cable Containments - the 1st Section	48	02-Jan-26	28-Feb-26	16-Aug-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS										
SW1260	Signal Cable Laying - the 1st Section	14	02-Jan-26	28-Feb-26	30-Sep-24	25-Nov-24	24-Mar-25		SW1230: SS										
SW1240	Install CCTV Camera	24	02-Jan-26	30-May-26	28-Aug-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42										
SW1250	Install Detection Cameras	24	02-Jan-26	30-May-26	23-Aug-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS										
SW1270	Install Traffic Control Devices	36	02-Jan-26	30-May-26	26-Sep-24	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30										
SW1320	Install Cable Containments - the 2nd Section	24	02-Jan-26	28-Feb-26	16-Aug-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS										
SW1350	Signal Cable Laying - the 2nd Section	54	02-Jan-26	28-Feb-26	30-Sep-24	25-Nov-24	04-Jul-25		SW1260: SS										
SW1330	Install Manual Barriers	18	02-Jan-26	22-Jan-26	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS										
SW1340	Laying of Leaky Cable	48	02-Jan-26	02-Mar-26	18-Nov-24	14-Jan-25			SW1320: SS 22										
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		465	02-Jan-26	25-Aug-26	03-Jul-24	31-Oct-26	06-Dec-24												
Tunnel Section		410	02-Jan-26	30-Jun-26	03-Jul-24	29-Jun-26	06-Dec-24												
Tunnel Section - CP7 to CP11		366	02-Jan-26	30-Jun-26	12-Jul-24	21-May-25	15-Feb-25												
East Bound		323	02-Jan-26	30-Jun-26	12-Jul-24	21-May-25	05-Mar-25												
CP Side		217	02-Jan-26	30-Jun-26	15-Aug-24	21-May-25	23-Jun-25												
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	30-Jun-26	15-Aug-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS										
SW2330	Install SEC Camera - CP7 to CP11	17	02-Jan-26	21-Jan-26	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS										
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	01-Nov-24	24-Jan-25			SW2330: SS										
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS										
SW2360	Install VLSL - CP7 to CP11	13	16-Jan-26	30-Jan-26	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12										
SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	31-Jan-26	28-Apr-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS										
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	27-Feb-26	27-Apr-26	18-Mar-25	21-May-25			SW2330a: FF 24										
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	30-Mar-26	28-Apr-26	06-Mar-25	03-Apr-25			SW2340b: FS										
OHVD		257	02-Jan-26	30-Jun-26	12-Jul-24	22-Feb-25	05-Mar-25												
SW2350	Install Traffic Control Devices - CP7 to CP11	25	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS										
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	30-Jun-26	12-Jul-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS										
SW4080	Install LCX Bracket - CP7 to CP11	25	02-Jan-26	30-Mar-26	28-Sep-24	23-Dec-24	02-Jun-25		AC1050b: SS										
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	02-Jan-26	05-Feb-26	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS										
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	02-Jan-26	05-Feb-26	12-Dec-24	17-Jan-25			SW2320a: FS										
Service Gallery		202	02-Jan-26	02-Apr-26	06-Sep-24	08-Mar-25	10-Jul-25												
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	02-Jan-26	30-Mar-26	06-Sep-24	02-Dec-24	10-Jul-25		SW2340a: FS, SW2340b: SS										



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026						
										Dec 48	Jan 49	Feb 50	Mar 51	Jan 49	Feb 50	Mar 51	Apr 52			
SW2390	Install LCX Bracket - CP7 to CP11	61	02-Jan-26	30-Mar-26	28-Oct-24	21-Jan-25	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33											
SW2390a	Install LCX Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	26-Nov-24	20-Feb-25			SW2390: SS 25											
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	26-Nov-24	20-Feb-25			SW2390a: SS											
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	30-Jan-26	02-Apr-26	24-Dec-24	08-Mar-25			SW2390b: SS 24											
West Bound																				
CP Side																				
SW3240	Install ET (Road Level) - CP7 to CP11	16	02-Jan-26	30-Jun-26	18-Jul-24	21-May-25	15-Feb-25													
SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	30-Jun-26	18-Jul-24	10-Jan-25	23-Jun-25		AC1050j: SS											
SW3230	Install SEC Camera - CP7 to CP11	17	02-Jan-26	21-Jan-26	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS											
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	02-Oct-24	24-Dec-24			SW3230: SS											
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	02-Oct-24	24-Dec-24			SW3230a: SS											
SW3260	Install VLSL - CP7 to CP11	14	02-Jan-26	17-Jan-26	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS											
SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Jan-26	28-Mar-26	16-Nov-24	22-Feb-25			SW3230a: SS											
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	27-Feb-26	27-Apr-26	10-Jan-25	22-Mar-25			SW3230a: FS 24											
SW3240c	ET - Physical Inspection - CP7 to CP21	25	30-Mar-26	28-Apr-26	26-Dec-24	24-Jan-25			SW3240b: FS											
SW3260b	VLSL - Physical Inspection and Function Test - CP7 to CP21	26	30-Mar-26	29-Apr-26	16-Apr-25	21-May-25			SW3260a: FS											
OHVD																				
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	09-Apr-26	06-Sep-24	04-Jan-25														
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Jan-26	09-Apr-26	06-Sep-24	11-Dec-24			SW3210: SS, SW3220a: SS											
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	02-Jan-26	06-Apr-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS											
Service Gallery																				
SW3290	Install LCX Bracket - CP7 to CP11	61	02-Jan-26	30-Mar-26	10-Sep-24	05-Dec-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33											
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	02-Jan-26	30-Jan-26	26-Dec-24	24-Jan-25			SW3240d: FS											
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	10-Sep-24	22-Nov-24			SW3290: SS											
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	02-Jan-26	17-Mar-26	10-Sep-24	22-Nov-24			SW3290a: SS											
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	18-Mar-26	20-Jun-26	23-Nov-24	10-Mar-25			SW3290b: FS											
Tunnel Section - CP11 to CP16																				
East Bound																				
CP Side																				
SW2480	Install ET (Road Level) - CP11 to CP16	16	02-Jan-26	30-May-26	14-Sep-24	03-Mar-25	06-Dec-24													
SW4160	Install SEC Camera - CP11 to CP16	17	22-Jan-26	10-Feb-26	12-Feb-25	03-Mar-25			SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS											
SW2420	Install VLSL - CP11 to CP16	12	31-Jan-26	13-Feb-26	10-Jan-25	23-Jan-25			SW2330: FS, AC1060d: SS											
OHVD																				
SW2460	Install Traffic Control Devices - CP11 to CP16	23	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	10-Apr-25		SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS											
Service Gallery																				
SW2480a	Install ET in Service Gallery - CP11 to CP16	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	06-Dec-24		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS											
West Bound																				
CP Side																				
SW3360	Install ET (Road Level) - CP11 to CP16	16	02-Jan-26	30-May-26	14-Sep-24	03-Mar-25	01-Apr-25		AC1060e: SS											
SW3330	Install VLSL - CP11 to CP16	12	17-Jan-26	30-Jan-26	10-Jan-25	23-Jan-25			SW3300: FS											
SW4210	Install SEC Camera - CP11 to CP16	17	22-Jan-26	10-Feb-26	12-Feb-25	03-Mar-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13											
OHVD																				
		22	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	01-Apr-25		SW3230: FS, AC1060d: SS											



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026					
										Dec 48	Jan 49	Feb 50	Mar 51	Jan 52	Feb 53	Mar 54	Apr 55		
SW3370	Install Traffic Control Devices - CP11 to CP16	22	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS										
Tunnel Section - CP16 to CP21		319	02-Jan-26	30-May-26	03-Jul-24	22-Mar-25	26-Dec-24												
East Bound		319	02-Jan-26	30-May-26	03-Jul-24	22-Mar-25	26-Dec-24												
CP Side		316	02-Jan-26	05-Mar-26	11-Sep-24	22-Mar-25	26-Dec-24												
SW2510	Install Cable Containment - CP16 to CP21	28	02-Jan-26	29-Jan-26	11-Sep-24	10-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS										
SW2590	Install ET (Road Level) - CP16 to CP21	70	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS										
SW4260	Install SEC Camera - CP16 to CP21	17	11-Feb-26	05-Mar-26	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS										
SW2520	Install VLSL - CP16 to CP21	14	14-Feb-26	05-Mar-26	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS										
OHVD		85	02-Jan-26	30-May-26	03-Jul-24	22-Feb-25	30-May-25												
SW2540	Install Traffic Control Devices - CP16 to CP21	31	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS										
SW4270	Install LCX Bracket - CP18 to CP21	26	02-Jan-26	30-Mar-26	03-Jul-24	25-Sep-24	30-Aug-25		SW4170: FS, AC1070b: SS										
Service Gallery		17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25												
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25		AC1070e: SS										
West Bound		319	02-Jan-26	30-May-26	30-Aug-24	22-Mar-25	26-Feb-25												
CP Side		147	02-Jan-26	05-Mar-26	29-Nov-24	22-Mar-25	07-Aug-25												
SW3470	Install ET (Road Level) - CP16 to CP21	70	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS										
SW3440	Install VLSL - CP16 to CP21	14	31-Jan-26	16-Feb-26	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS										
SW4310	Install SEC Camera - CP16 to CP21	17	11-Feb-26	05-Mar-26	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS										
OHVD		122	02-Jan-26	30-May-26	30-Aug-24	22-Feb-25	30-May-25												
SW3420	Install CCTV Camera - CP16 to CP21	23	02-Jan-26	30-May-26	30-Aug-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS										
SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Jan-26	30-May-26	14-Sep-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS										
SW4320	Install LCX Bracket - CP18 to CP21	26	02-Jan-26	30-Mar-26	28-Sep-24	23-Dec-24	30-Aug-25		AC1070b: SS										
Service Gallery		17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25												
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	02-Jan-26	28-Feb-26	29-Nov-24	24-Jan-25	26-Feb-25		AC1070h: SS										
Tunnel Section - CP21 to CP26		95	02-Jan-26	10-Apr-26	09-Aug-24	29-Jun-26	22-Sep-25												
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Mar-26	02-Apr-26	22-Sep-25	24-Sep-25	22-Sep-25		AC1080a: SS										
SW2930	Rectify Civil Provision Defects by Others	6	03-Apr-26	10-Apr-26	12-Sep-24	19-Sep-24	25-Sep-25		SW2920: FS										
West Bound		43	02-Jan-26	24-Feb-26	09-Aug-24	29-Jun-26													
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Jan-26	05-Jan-26	09-Aug-24	12-Aug-24			AC1080c: SS										
SW3630	Rectify Civil Provision Defects by Others	6	06-Jan-26	12-Jan-26	13-Aug-24	19-Aug-24			SW3620: FS										
West Bound - Tunnel Section - CP21 to CP24		43	02-Jan-26	24-Feb-26	20-Aug-24	29-Jun-26													
SW3540	Install PA in Service Gallery	15	02-Jan-26	19-Jan-26	11-Jun-26	29-Jun-26			AC1080e: SS										
SW3550	Install PABX in Service Gallery	15	02-Jan-26	19-Jan-26	20-Mar-25	07-Apr-25			AC1080e: SS										
SW3560	Install ET (Road Level)	8	02-Jan-26	10-Jan-26	25-Jan-25	06-Feb-25			AC1080i: SS										
SW3560a	Install ET (Service Gallery)	8	02-Jan-26	10-Jan-26	25-Jan-25	06-Feb-25			AC1080e: SS										
SW3580	Install Radio System in Service Gallery	15	02-Jan-26	19-Jan-26	17-Jan-25	06-Feb-25			AC1080e: SS										
SW3500	Install Cable Containment (CP Side)	15	13-Jan-26	29-Jan-26	20-Aug-24	05-Sep-24			SW3630: FS										
SW3530	Install VLSL (CP Side)	11	27-Jan-26	07-Feb-26	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS										
SW3500a	Install Cable Containment (NCP Side)	15	30-Jan-26	16-Feb-26	06-Sep-24	24-Sep-24			SW3500: FS										
SW3510	Install CCTV Camera	11	30-Jan-26	11-Feb-26	11-Sep-24	24-Sep-24			SW3500: FS										
SW3520	Install Detection Camera	11	30-Jan-26	11-Feb-26	11-Sep-24	24-Sep-24			SW3500: FS										
SW3590	Install SEC Camera	11	30-Jan-26	11-Feb-26	11-Mar-25	22-Mar-25			SW3500: FS										
SW3570	Install Traffic Control Devices	11	03-Feb-26	14-Feb-26	11-Sep-24	24-Sep-24			SW3500: SS 18, SW3500: FS										
SW3530a	Install VLSL (NCP Side)	11	09-Feb-26	24-Feb-26	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS										
Tunnel Section - CP26 to CP32		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25													
East Bound		26	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25													



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026						
										Dec 48	Jan 49	Feb 50	Mar 51	Dec 48	Jan 49	Feb 50	Mar 51			
East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)																				
SW2740a	Install PA in Service Gallery	10	02-Jan-26	31-Jan-26	04-Jan-25	06-Feb-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS											
SW2820c	Install ET (Service Gallery)	6	02-Jan-26	08-Jan-26	28-Jan-25	06-Feb-25			AC1090f: SS											
SW2770a	Install PABX in Service Gallery	11	13-Jan-26	24-Jan-26	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS											
SW2800a	Install Radio System in Service Gallery	11	20-Jan-26	31-Jan-26	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS											
West Bound																				
West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)																				
SW3800a	Install PA in Service Gallery	8	02-Jan-26	10-Jan-26	04-Jan-25	13-Jan-25			AC1090h: SS											
SW3820c	Install ET (Service Gallery)	5	02-Jan-26	07-Jan-26	01-Feb-25	06-Feb-25			AC1090h: SS											
SW3810a	Install PABX in Service Gallery	9	12-Jan-26	21-Jan-26	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS											
SW3840a	Install Radio System in Service Gallery	9	22-Jan-26	31-Jan-26	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS											
West Ventilation Building																				
Installation Works																				
SW1740	Signal Cable Laying	15					24-Mar-25	31-Dec-25	SW1650: SS											
SW1710a	Install LCX Bracket	21					25-Apr-25	21-Dec-25	SW4340: FS, DS3250: FS											
SW1710	Install RAD Equipment & Coupler	28	02-Jan-26	30-Jan-26	06-Jan-25	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS											
SW1710b	Install LCX Cable	28	02-Jan-26	03-Feb-26	28-Sep-26	31-Oct-26			SW1710a: FS, DS3790: FS 5											
SW1710c	RAD Connection & SCT	28	02-Jan-26	03-Feb-26	03-Mar-25	03-Apr-25			SW1710: SS											
East Ventilation Building																				
Installation Works																				
SW1750	Install Cable Containments	24	02-Jan-26	28-Feb-26	31-Jul-24	24-Sep-24	23-Jun-25		SC2480: FF, DS6400: FS, DS6540: FS											
SW1810	Install Radio Equipment	12	02-Jan-26	15-Jan-26	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS											
SW1830	Install ET Equipment	12	02-Jan-26	15-Jan-26	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS											
SW1760	Position Equipment Rack	12	02-Mar-26	14-Mar-26	25-Sep-24	09-Oct-24			SW1750: FS											
SW1770	Install Network Equipment	36	02-Mar-26	13-Apr-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS											
SW1780	Install Manual fallback Control Equipment	24	09-Mar-26	06-Apr-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS											
SW1800	Install Operation Facilities Equipment	14	09-Mar-26	24-Mar-26	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS											
Site Commissioning Test																				
TC1310	SCT of PA System	48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26		SW2370: FS, SW2410: FS, SW2530: FS, SW2620: FS, SW2740: FS, SC1880: FF, SW3980: FS, SW3270: FS, SW3340: FS, SW3450: FS, SW2740a: FS, DS8660: FS, SW3540: FS, SW3680: FS, SW3170: FS, SW1820: FS, SW1720: FS											
Portion 3 - CKL Branch Tunnel in TKO-LTT Site																				
Installation Works																				
SW1910	Laying of Leaky Cable	51	02-Jan-26	09-Mar-26	30-Nov-24	06-Feb-25	15-Oct-25		SW1890: SS											
SW1920	Signal Cable Laying	51	02-Jan-26	09-Mar-26	21-Sep-24	25-Nov-24	15-Oct-25		SW1890: SS											



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026		
										Dec	Jan	Feb	Mar	48	49	50
SW1870	Install CCTV Camera	51	02-Jan-26	28-Feb-26	18-Nov-24	13-Jan-25	30-Oct-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1920: SS 12							
SW1900	Install Traffic Control Devices	51	02-Jan-26	28-Feb-26	26-Dec-24	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS							
SW1880	Install Detection Camera	51	02-Jan-26	05-Mar-26	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS							
SW1890	Install Cable Containments	36	02-Jan-26	12-Feb-26	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS							
Site Commissioning Test		54	02-Jan-26	09-Mar-26	27-Mar-25	02-May-25										
TC1370	SCT of ET System	10	02-Jan-26	13-Jan-26	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18							
TC1380	SCT of Power Distribution System	15	13-Feb-26	05-Mar-26	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS							
TC1390	SCT of CCTV System	5	04-Mar-26	09-Mar-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18							
Submit Site Commissioning Test Report		68	14-Jan-26	07-Apr-26	22-May-25	19-Jun-25										
DS5160	Submit ET System SCT Test Report	24	14-Jan-26	10-Feb-26	22-May-25	19-Jun-25			TC1370: FS							
DS5190	Submit Power Distribution System SCT Test Report	24	06-Mar-26	02-Apr-26	22-May-25	19-Jun-25			TC1380: FS							
DS5170	Submit CCTV System SCT Test Report	24	10-Mar-26	07-Apr-26	22-May-25	19-Jun-25			TC1390: FS							



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
31-Dec-25	Rev. 0	MY	

Contract No.: NE/2015/01

High Level 3-month Look Ahead Programme

Activities	Jan-26	Feb-26	Mar-26
Lam Tin Interchange			
Defect Rectification Works after Handover Inspection with Authorities			