

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
HKT2 P80 Programme DD 12Sep25 (Draft)			1015	20-Nov-23 A	30-Aug-26			
Construction			1015	20-Nov-23 A	30-Aug-26			
Trunk Road T2			1015	20-Nov-23 A	30-Aug-26			
02 At-Grade Road - AGR			550	15-Jun-24 A	16-Dec-25			
Kiosk			96	12-Sep-25	16-Dec-25			
AGR1030	Kiosk	Kiosk - procurement, fabrication & delivery	75	12-Sep-25*	25-Nov-25			Kiosk - p
AGR1060	Kiosk	Kiosk - Civil	21	26-Nov-25	16-Dec-25			
AGR - Road & Drainage works			472	15-Jun-24 A	30-Sep-25			
AGR1021	AGR	AGR - TCSS Provision CH5860-5962	210	09-Jan-25 A	23-Sep-25		AGR - TCSS Provision CH5860-5962	
AGR1150	AGR	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	18-Sep-25	30-Sep-25		AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	
Eastbound			227	07-Dec-24 A	15-Sep-25			
AGR1040	AGR	AGR - EB Drainage & Gully Installation	227	07-Dec-24 A	15-Sep-25		AGR - EB Drainage & Gully Installation	
Westbound			472	15-Jun-24 A	30-Sep-25			
AGR1020	AGR	AGR - WB Drainage & Gully Installation	372	15-Jun-24 A	12-Sep-25		AGR - WB Drainage & Gully Installation	
AGR1050	AGR	AGR - WB Road Side Barrier	227	15-Feb-25 A	30-Sep-25		AGR - WB Road Side Barrier	
AGR1140	AGR	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	160	06-Mar-25 A	18-Sep-25		AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	
03 Depressed Road - DPR			197	16-Jun-25 A	29-Dec-25			
DPR - Road Works			197	16-Jun-25 A	29-Dec-25			
Temporary Ramp for CKR Opening			30	01-Sep-25 A	30-Sep-25			
A229450380	DPR	DPR - WB Ramp Erection for CKR Opening	30	01-Sep-25 A	30-Sep-25		DPR - WB Ramp Erection for CKR Opening	
Rising Main			197	16-Jun-25 A	29-Dec-25			
A229450070	DPR	DPR - Civil - temp drainage system modification	107	16-Jun-25 A	30-Sep-25		DPR - Civil - temp drainage system modification	
A229450170	DPR	DPR - Civil - Perm civil provision	30	01-Oct-25	30-Oct-25			DPR - Civil - Perm civil provision
A229426391	DPR	DPR - E&M - Sump pit pumps and watermain installation	60	31-Oct-25	29-Dec-25			
DPR - Final Works			36	12-Sep-25	25-Oct-25			
Landscape work (TBC)			36	12-Sep-25	25-Oct-25			
A12991	Landscape	Landscape Soil Filling	24	12-Sep-25	11-Oct-25		Landscape Soil Filling	
A12992	Planter	Planter works	12	13-Oct-25	25-Oct-25		Planter works	
05 Supporting Underground Structure - SUS			136	30-Jun-25 A	12-Nov-25			
SUS - Tunnel Civil Works			136	30-Jun-25 A	12-Nov-25			
A229450470	SUS	SUS VE Panel Design Review (EB)	136	30-Jun-25 A	12-Nov-25			SUS VE Panel Design Review (EB)
A229450490	SUS	SUS VE Panel Design Review (WB)	96	30-Jun-25 A	03-Oct-25		SUS VE Panel Design Review (WB)	
A229450450	Parapet	Parapet Defect Rectification (WB CP side) (Design TBC)	14	12-Sep-25	25-Sep-25		Parapet Defect Rectification (WB CP side) (Design TBC)	
A229450460	Parapet	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	26-Sep-25	09-Oct-25		Parapet Defect Rectification (WB NCP side) (Design TBC)	
Eastbound TCW			14	12-Sep-25	25-Sep-25			
EB Road Barrier			14	12-Sep-25	25-Sep-25			
SUS10060	SUS	SUS EB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25		SUS EB - Road Barrier (CPS) Last 50m	
Westbound TCW			14	12-Sep-25	25-Sep-25			
WB Road Barrier			14	12-Sep-25	25-Sep-25			
SUS10210	SUS	SUS WB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25		SUS WB - Road Barrier (CPS) Last 50m	
06 Launching Shaft & C&C Tunnel - LSCC			745	20-Nov-23 A	03-Dec-25			
LSCC - Structure works			56	12-Sep-25	06-Nov-25			
Launching Shaft			56	12-Sep-25	06-Nov-25			
LS - Miscellaneous Structural Openings			56	12-Sep-25	06-Nov-25			
01 Massfill at cable trench (subject to temporary cable relocation)			14	24-Oct-25	06-Nov-25			
A229448630	Clearance	Clearance and Massfill the trench	14	24-Oct-25	06-Nov-25			Clearance and Massfill the trench
02 Road slab opening & Drainage works (subject to temporary cable relocation)			42	12-Sep-25	23-Oct-25			
A229448640	RC Slab	RC Slab, Manhole, drainage pipe construction and massfill	42	12-Sep-25	23-Oct-25		RC Slab, Manhole, drainage pipe construction and massfill	
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnel)			31	12-Sep-25	12-Oct-25			
A229448570	EB & WB	EB & WB in situ Service Gallery CPS - Part 1	7	12-Sep-25	18-Sep-25		EB & WB in situ Service Gallery CPS - Part 1	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
	A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	19-Sep-25	25-Sep-25	EB & WB in situ Service Gallery CPS - Part 2		
	A229448581	Road Diversion	3	26-Sep-25	28-Sep-25	Road Diversion		
	A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	29-Sep-25	05-Oct-25	EB & WB in situ Service Gallery NCPS - Part 1		
	A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	06-Oct-25	12-Oct-25	EB & WB in situ Service Gallery NCPS - Part 2		
	05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		49	12-Sep-25	30-Oct-25			
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	12-Sep-25*	09-Oct-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion	14	12-Sep-25*	25-Sep-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
	A229449020	Stage 1a - Emergency staircase corridor RC works	21	10-Oct-25	30-Oct-25	Stage 1a - Emergency staircase corridor RC works		
	LSCC - Backfilling & Dwall Dismantling		83	12-Sep-25	03-Dec-25			
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	12-Sep-25	26-Oct-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	27-Oct-25	03-Dec-25			
	LSCC - Tunnel Civil Works		720	20-Nov-23 A	09-Nov-25			
	Eastbound TCW		720	20-Nov-23 A	09-Nov-25			
	LSCC10070	LSCC EB - Fireboard	662	20-Nov-23 A	12-Sep-25	LSCC EB - Fireboard		
	LSCC10090	LSCC EB - E&M brackets (CPS)	385	06-Sep-24 A	26-Sep-25	LSCC EB - E&M brackets (CPS)		
	LSCC10421	LSCC EB - E&M brackets (NCPS)	385	20-Sep-24 A	10-Oct-25	LSCC EB - E&M brackets (NCPS)		
	LSCC10050	LSCC EB - Road Barrier (NCPS)	134	13-Jun-25 A	25-Oct-25	LSCC EB - Road Barrier (NCPS)		
	LSCC10110	LSCC EB - TCSS provision	6	26-Sep-25	02-Oct-25	LSCC EB - TCSS provision		
	LSCC10431	LSCC EB - Road Barrier (CPS)	15	25-Oct-25*	09-Nov-25		LSCC EB - Road Barrier (CPS)	
	Westbound TCW		469	13-Jul-24 A	25-Oct-25			
	LSCC10080	LSCC WB - E&M brackets (CPS)	440	13-Jul-24 A	26-Sep-25	LSCC WB - E&M brackets (CPS)		
	LSCC10060	LSCC WB - Fireboard	328	19-Oct-24 A	12-Sep-25	LSCC WB - Fireboard		
	LSCC10411	LSCC WB - E&M brackets (NCPS)	338	24-Oct-24 A	27-Sep-25	LSCC WB - E&M brackets (NCPS)		
	LSCC10441	LSCC WB - Road Barrier (NCPS)	134	30-May-25 A	11-Oct-25	LSCC WB - Road Barrier (NCPS)		
	LSCC10100	LSCC WB - TCSS provision	6	26-Sep-25	02-Oct-25	LSCC WB - TCSS provision		
	LSCC10451	LSCC WB - Road Barrier (CPS)	14	11-Oct-25	25-Oct-25		LSCC WB - Road Barrier (CPS)	
	07 Tunnel Sub-sea (TSS)		754	26-Nov-23 A	18-Dec-25			
	Additional Excavation by D&Br from CKL		402	15-Aug-24 A	20-Sep-25			
	Eastbound Pilot Tunnel		402	15-Aug-24 A	20-Sep-25			
	CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	402	15-Aug-24 A	20-Sep-25	EB CKL - Pilot tunnel enlargement (Benching)		
	TSS - TBM Excavation from Kai Tak		129	12-Aug-25 A	18-Dec-25			
	Westbound - TBM S1281		129	12-Aug-25 A	18-Dec-25			
	TBM1 Tunneling		30	12-Aug-25 A	11-Sep-25 A			
	CP26-31		30	12-Aug-25 A	11-Sep-25 A			
	A229450730	WB TBM Tunnelling CH9068-9137 (cavern)	30	12-Aug-25 A	11-Sep-25 A	WB TBM Tunnelling CH9068-9137 (cavern)		
	TBM1 Dismantling		98	12-Sep-25	18-Dec-25			
	TBM1 Dismantling		98	12-Sep-25	18-Dec-25			
	TA85	WB TBM dismantling - TSS side (46d)	46	12-Sep-25	27-Oct-25	WB TBM dismantling - TSS side (46d)		
	TA325	WB TBM dismantling - CKL side (98d)	98	12-Sep-25	18-Dec-25			
	TSS side		46	12-Sep-25	27-Oct-25			
	TSS side - breakdown		46	12-Sep-25	27-Oct-25			
	TA1251	WB TBM - Last 5 Rings Installation	2	12-Sep-25	13-Sep-25	WB TBM - Last 5 Rings Installation		
	TA1271	Last ring securing + Tailskin Cutting + Erector Prep	7	14-Sep-25	20-Sep-25	Last ring securing + Tailskin Cutting + Erector Prep		
	Backup Gantries		30	14-Sep-25	13-Oct-25			
	TA1261	Gantry 4 (Level 1-3) Dismantling	7	14-Sep-25	20-Sep-25	Gantry 4 (Level 1-3) Dismantling		
	TA1281	G1 / Erector Disconnection + Gantries Pulling	2	21-Sep-25	22-Sep-25	G1 / Erector Disconnection + Gantries Pulling		
	TA1621	Gantry 1-3 (Level 3) Dismantling	5	23-Sep-25	27-Sep-25	Gantry 1-3 (Level 3) Dismantling		
	TA1631	Gantry 1-3 (Level 2) Dismantling	7	28-Sep-25	04-Oct-25	Gantry 1-3 (Level 2) Dismantling		
	TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling	6	05-Oct-25	10-Oct-25	Gantry 1-3 (Level 1) + Boggies Dismantling		
	TA1651	Oxycut Platform Demo	3	11-Oct-25	13-Oct-25	Oxycut Platform Demo		
	Erector /XB/MD		35	23-Sep-25	27-Oct-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
	TA1611 Concrete Slab + HAG System Erection	7	23-Sep-25	29-Sep-25		Concrete Slab + HAG System Erection	
	TA1291 Erector Extraction	5	30-Sep-25	04-Oct-25		Erector Extraction	
	TA1301 Erector Dismantling	2	05-Oct-25	06-Oct-25		Erector Dismantling	
	TA1311 X Beam Extraction	4	05-Oct-25	08-Oct-25		X Beam Extraction	
	TA1321 X Beam Dismantling	4	09-Oct-25	12-Oct-25		X Beam Dismantling	
	TA1331 Main Drive Extraction	5	09-Oct-25	13-Oct-25		Main Drive Extraction	
	TA1341 Main Drive Dismantling	7	14-Oct-25	20-Oct-25		Main Drive Dismantling	
	TA1351 Concrete Slab + HAG System Demo	7	21-Oct-25	27-Oct-25		Concrete Slab + HAG System Demo	
	CKL Side	81	14-Sep-25	03-Dec-25			
	CKL side - breakdown	81	14-Sep-25	03-Dec-25			
	Cutterhead	35	14-Sep-25	18-Oct-25			
	TA90 WB TBM dismantling - CKL Civil Works #1	12	14-Sep-25	25-Sep-25	WB TBM dismantling - CKL Civil Works #1		
	TA901 WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	14	26-Sep-25	09-Oct-25	WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation		
	TA1491 WB TBM dismantling - Cutterhead dismantling Part 2	9	10-Oct-25	18-Oct-25	WB TBM dismantling - Cutterhead dismantling Part 2		
	Spherical Bearing	13	19-Oct-25	31-Oct-25			
	TA91 WB TBM dismantling - CKL Civil Works #2	9	19-Oct-25	27-Oct-25		WB TBM dismantling - CKL Civil Works #2	
	TA92 WB TBM dismantling - Spherical Bearing	4	28-Oct-25	31-Oct-25		WB TBM dismantling - Spherical Bearing	
	Shield	33	01-Nov-25	03-Dec-25			
	TA1561 WB TBM dismantling - CKL Civil Works #3	3	01-Nov-25	03-Nov-25			WB TBM dismantling - CKL Civil Works #3
	TA93 WB TBM dismantling - Shield Part 1	15	04-Nov-25	18-Nov-25			WB TBM dismantling - Shield Part 1
	TA1501 WB TBM dismantling - CKL Civil Works #4	15	19-Nov-25	03-Dec-25			
	Eastbound - TBM S1282	113	16-Aug-25 A	06-Dec-25			
	TBM2 Tunneling	113	16-Aug-25 A	06-Dec-25			
	CP26-30	113	16-Aug-25 A	06-Dec-25			
	EBTBM1260 EB TBM Tunnelling CH8654-8682	24	16-Aug-25 A	09-Sep-25 A	EB TBM Tunnelling CH8654-8682		
	EBTBM1530 EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)	9	10-Sep-25 A	18-Sep-25	EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)		
	EBTBM1270 EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/v	12	19-Sep-25	30-Sep-25	EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/wk)		
	EBTBM1280 EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/v	15	01-Oct-25	15-Oct-25	EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/wk)		
	EBTBM1290 EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/v	38	16-Oct-25	22-Nov-25	EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/wk)		
	EBTBM1310 EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section)	14	23-Nov-25	06-Dec-25			
	TSS - Tunnel Civil Works	748	26-Nov-23 A	12-Dec-25			
	Westbound (WB)	384	24-Nov-24 A	12-Dec-25			
	WB TSS - TBM Temporary Services	56	14-Sep-25	08-Nov-25			
	TBM slurry pipe relocation	7	21-Oct-25	27-Oct-25			
	A229447540 TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25		TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	
	TBM slurry pipe dismantling	56	14-Sep-25	08-Nov-25			
	A229447590 TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	14	14-Sep-25	27-Sep-25	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29		
	A229447610 TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	14	14-Sep-25	27-Sep-25	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11		
	A229447620 TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	14	28-Sep-25	11-Oct-25	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16		
	A229447630 TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	14	12-Oct-25	25-Oct-25	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21		
	A229447640 TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	14	26-Oct-25	08-Nov-25	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25		
	WB TSS - Service Gallery	46	28-Oct-25	12-Dec-25			
	After TBM Dismantling	46	28-Oct-25	12-Dec-25			
	TC3020 WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	28-Oct-25	10-Nov-25		WB TSS - Service Gallery up to CP29 to CP30	
	TC3030 WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	11-Nov-25	24-Nov-25		WB TSS - Service Gallery up to CP30 to CP31	
	TC3060 WB TSS - ISIG Dismantling & Last SG @ TSS	18	25-Nov-25	12-Dec-25			
	WB TSS - Below Road Level Installation	92	12-Sep-25	12-Dec-25			
	Service Gallery Civil Provision	92	12-Sep-25	12-Dec-25			
	TC1100 WB TSS - Service Gallery Civil Provision up to CP29	18	12-Sep-25	29-Sep-25	WB TSS - Service Gallery Civil Provision up to CP29		
	TC1130 WB TSS - Service Gallery Civil Provision up to CP30	18	11-Nov-25	28-Nov-25			WB TSS - Service Gallery Civil Provision up to CP30
	TC1140 WB TSS - Service Gallery Civil Provision up to CP31	18	25-Nov-25	12-Dec-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
WB TSS - Corbel			100	24-Aug-25 A	01-Dec-25			
Before TBM Dismantling			34	24-Aug-25 A	26-Sep-25			
CP21-1			34	24-Aug-25 A	26-Sep-25			
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	34	24-Aug-25 A	26-Sep-25	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)			
After TBM Dismantling			62	01-Oct-25	01-Dec-25			
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Oct-25	07-Oct-25		WB TSS Final - Corbel Structure from CP28 to CP29		
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	11-Nov-25	17-Nov-25			WB TSS Final - Corbel Struc	
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	25-Nov-25	01-Dec-25				
Concrete curing			48	08-Oct-25	24-Nov-25			
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Oct-25	14-Oct-25		WB TSS - Corbel Structure up to CP29 (concrete curing)		
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	18-Nov-25	24-Nov-25			WB TSS - C	
WB TSS - OHVD			60	16-Sep-25	14-Nov-25			
Before TBM Dismantling			7	16-Sep-25	22-Sep-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	16-Sep-25	19-Sep-25	WB TSS - OHVD from CH8530 to CP26			
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	20-Sep-25	22-Sep-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym			
After TBM Dismantling			11	04-Nov-25	14-Nov-25			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	04-Nov-25	06-Nov-25			WB TSS Final - OHVD from CP26 to CP27	
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	11-Nov-25	14-Nov-25			WB TSS Final - OHVD from CP27 to	
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924			126	28-Jul-25 A	01-Dec-25			
Before TBM Dismantling			49	28-Jul-25 A	15-Sep-25			
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	49	28-Jul-25 A	15-Sep-25	WB TSS - Fire board - Tunnel Crown up to CP27			
After TBM Dismantling			35	28-Oct-25	01-Dec-25			
D12565	WB TSS Final - Fire board (Crown) by Aerial Platform from CP27 t	7	28-Oct-25	03-Nov-25			WB TSS Final - Fire board (Crown) by Aerial Platform from CP2	
TC1110	WB TSS Final - Fire board (Crown) by Aerial Platform from CP28 t	7	04-Nov-25	10-Nov-25			WB TSS Final - Fire board (Crown) by Aerial P	
TC11580	WB TSS Final - Fire board (Crown) by Aerial Platform from CP29 t	7	25-Nov-25	01-Dec-25				
WB TSS - Fire Board - Road level with deletion up Ch8924			281	21-Feb-25 A	28-Nov-25			
Before TBM Dismantling			266	21-Feb-25 A	13-Nov-25			
TC11430	WB TSS - Fire Board - Wall & OHVD Soffit from CP25 to CP26	266	21-Feb-25 A	13-Nov-25	WB TSS - Fire Board - Wall & OHVD S			
After TBM Dismantling			14	15-Nov-25	28-Nov-25			
TC11440	WB TSS - Fire Board - Wall & OHVD Soffit from CP26 to CP27	7	15-Nov-25	21-Nov-25			WB TSS - Fire Boa	
Defect			7	22-Nov-25	28-Nov-25			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	22-Nov-25	28-Nov-25				WB TSS - Road Barrier
WB TSS - Road Barrier			71	12-Sep-25	21-Nov-25			
A229446430	WB TSS - Road Barrier NCPS up to CP26	7	28-Sep-25	04-Oct-25	WB TSS - Road Barrier NCPS up to CP26			
A229446420	WB TSS - Road Barrier NCPS up to CP27	7	05-Oct-25	11-Oct-25	WB TSS - Road Barrier NCPS up to CP27			
A229425611	WB TSS - Road Barrier from CP27 to CP28	7	15-Nov-25	21-Nov-25			WB TSS - Road Ba	
CPS			71	12-Sep-25	21-Nov-25			
A229447650	WB TSS - Road Barrier CPS up to CP28	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP28			
A229447850	WB TSS - Road Barrier CPS up to CP26	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP26			
TC1040	WB TSS - Road Barrier CPS up to CP29	4	08-Oct-25	11-Oct-25	WB TSS - Road Barrier CPS up to CP29			
A229447860	WB TSS - Road Barrier CPS up to CP27	6	28-Oct-25	06-Nov-25		WB TSS - Road Barrier CPS up to CP27		
TC1270	WB TSS - Road Barrier CPS up to CP30	4	18-Nov-25	21-Nov-25			WB TSS - Road Ba	
WB TSS - E&M Brackets			361	24-Nov-24 A	19-Nov-25			
TC11030	WB TSS - E&M Brackets up to CP26	141	02-Jul-25 A	19-Nov-25	WB TSS - E&M Bracke			
NCPS			292	24-Nov-24 A	12-Sep-25			
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25	292	24-Nov-24 A	12-Sep-25	WB TSS - E&M Brackets NCPS from CH8450 to CP25			
WB TSS - Black paint			4	29-Nov-25	02-Dec-25			
TC1490	WB TSS - Black paint from CP26 to CP27	4	29-Nov-25	02-Dec-25				
Eastbound (EB)			740	26-Nov-23 A	04-Dec-25			
EB TSS - TBM Temporary Services			7	21-Oct-25	27-Oct-25			
TBM slurry pipe relocation			7	21-Oct-25	27-Oct-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25		TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	
EB TSS - Service Gallery		96	30-Aug-25 A	03-Dec-25			
Before TBM Dismanting		96	30-Aug-25 A	03-Dec-25			
CP21-26		96	30-Aug-25 A	03-Dec-25			
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)		96	30-Aug-25 A	03-Dec-25			
EBTBM1500	EB TSS - Service Gallery up to CH8508	5	30-Aug-25 A	03-Sep-25 A	EB TSS - Service Gallery up to CH8508		
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	12-Sep-25	06-Oct-25		EB TSS - Service Gallery up to CH8548	
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	07-Oct-25	20-Oct-25		EB TSS - Service Gallery up to CH8578	
EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	21-Oct-25	25-Oct-25		EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym	
EBTBM1510	EB TSS - Service Gallery up to CH8661	30	26-Oct-25	24-Nov-25			EB TSS - S
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	25-Nov-25	03-Dec-25			
EB TSS - Below Road Level Installation		243	17-Feb-25 A	17-Oct-25			
CP26-30 Civil Provision		18	12-Sep-25	29-Sep-25			
TC11070	EB TSS - Service Gallery Civil Provision up to CP25	18	12-Sep-25	29-Sep-25		EB TSS - Service Gallery Civil Provision up to CP25	
TC11090	EB TSS - Service Gallery Civil Provision up to CP26	18	12-Sep-25	29-Sep-25		EB TSS - Service Gallery Civil Provision up to CP26	
CP26-30 MiMEP		18	30-Sep-25	17-Oct-25			
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	30-Sep-25	05-Oct-25		EB TSS - Service Gallery MiMEP up to CP25	
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	06-Oct-25	11-Oct-25		EB TSS - Service Gallery MiMEP up to CP26	
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	12-Oct-25	17-Oct-25		EB TSS - Service Gallery MiMEP up to CP27	
Low Point Sump Pit		235	17-Feb-25 A	09-Oct-25			
Low Point @ CP12		235	17-Feb-25 A	09-Oct-25			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	235	17-Feb-25 A	09-Oct-25		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	
EB TSS - Corbel		711	26-Nov-23 A	05-Nov-25			
Before TBM Dismanting		711	26-Nov-23 A	05-Nov-25			
CP21-26		711	26-Nov-23 A	05-Nov-25			
A229415982	EB TSS - Corbel Stoppage at CP23	683	26-Nov-23 A	08-Oct-25		EB TSS - Corbel Stoppage at CP23	
A229415952	EB TSS - Corbel Structure up to CP24	9	28-Oct-25	05-Nov-25			EB TSS - Corbel Structure up to CP24
EB TSS - OHVD		4	05-Nov-25	09-Nov-25			
Before TBM Dismanting		4	05-Nov-25	09-Nov-25			
CP21-26		4	05-Nov-25	09-Nov-25			
TC320	EB TSS - OHVD up to CP24	4	05-Nov-25	09-Nov-25			EB TSS - OHVD up to CP24
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850		8	09-Nov-25	17-Nov-25			
D12585	EB TSS - Fire board - Tunnel Crown up to CP24	8	09-Nov-25	17-Nov-25			EB TSS - Fire board - Tunnel
EB TSS - Fire Board - Road level with deletion up to Ch8850		7	09-Nov-25	16-Nov-25			
TC410	EB TSS - Fire Board - Wall & OHVD Soffit up to CP23	7	09-Nov-25	16-Nov-25			EB TSS - Fire Board - Wall & C
EB TSS - Road Barrier		8	05-Nov-25	13-Nov-25			
NCPS		8	05-Nov-25	13-Nov-25			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	05-Nov-25	13-Nov-25			EB TSS - Road Barrier NCPS up to CP
EB TSS - Black paint		4	23-Nov-25	27-Nov-25			
TC720	EB - TBM Tunnel - Black paint up to CP23	4	23-Nov-25	27-Nov-25			EB
EB TSS - E&M Brackets		7	16-Nov-25	23-Nov-25			
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	7	16-Nov-25	23-Nov-25			EB - TBM Tu
EB TSS - TCSS Civil provision at OHVD soffit		7	27-Nov-25	04-Dec-25			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	27-Nov-25	04-Dec-25			
09 Cross Passages		130	18-Aug-25 A	25-Dec-25			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		130	18-Aug-25 A	25-Dec-25			
CP25 by Mini TBM		113	04-Sep-25 A	25-Dec-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	04-Sep-25 A	30-Sep-25		CP25 - EB - Tympanum Civil works CH8489	
A229450630	CP25 - Mobilisation	6	01-Oct-25	06-Oct-25		CP25 - Mobilisation	
TD1400	CP25 - EB - Tympanum Strength Gain	14	01-Oct-25	14-Oct-25		CP25 - EB - Tympanum Strength Gain	
A229450640	CP25 - CP TBM mining	6	15-Oct-25	20-Oct-25		CP25 - CP TBM mining	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
	A7950	CP25 - Lining Grouting	6	21-Oct-25	26-Oct-25		CP25 - Lining Grouting	
	A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Oct-25	25-Dec-25			
	CP26 by Mini TBM		41	26-Oct-25	05-Dec-25			
	TD0200	CP26 - EB - Tympanum Civil works CH8588	27	26-Oct-25	21-Nov-25		CP26 - EB - Tymp	
	A7960	CP26 - Mobilisation	6	22-Nov-25	27-Nov-25			CP
	TD1430	CP25 - EB - Tympanum Strength Gain	14	22-Nov-25	05-Dec-25			
	CP27 by Mini TBM		27	01-Oct-25	27-Oct-25			
	TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Oct-25	27-Oct-25		CP27 - WB - Tympanum Civil works CH8688 R0936W	
	CP28 by D&Br		115	18-Aug-25 A	10-Dec-25			
	TD1250	CP28 - Advance excavation from WB (first 9m)	55	18-Aug-25 A	11-Oct-25		CP28 - Advance excavation from WB (first 9m)	
	TD1460	CP28 - Advance lining structure works from WB	60	12-Oct-25	10-Dec-25			
	CP29 by D&Br		89	04-Sep-25 A	01-Dec-25			
	TD1310	CP29 - WB - Temporary Platform setup & Tympanum	27	04-Sep-25 A	30-Sep-25		CP29 - WB - Temporary Platform setup & Tympanum	
	TD1330	CP29 - Advance excavation from WB (first 9m)	55	08-Oct-25	01-Dec-25			
	10 East Ventilation Building - EVB		180	13-Jun-25 A	09-Dec-25			
	EVB Remaining Works (TBC)		180	13-Jun-25 A	09-Dec-25			
	Facade works		180	13-Jun-25 A	09-Dec-25			
	EVB1606	EVB - Aluminium Fins Installation	180	13-Jun-25 A	09-Dec-25			
	VO - Recovery Vehicle Base (RVB) Construction		45	12-Sep-25	26-Oct-25			
	EVB1810	RVB - Rock Excavation & Site Formation	45	12-Sep-25	26-Oct-25		RVB - Rock Excavation & Site Formation	
	11 Tunnel E&M Installation		237	01-May-25 A	24-Dec-25			
	WB - E&M Works		90	12-Sep-25	10-Dec-25			
	WB - LV Cabling & LV Power On		90	12-Sep-25	10-Dec-25			
	TF170	WB CKL - CP32-EVB Portal E&M installation	90	12-Sep-25*	10-Dec-25			
	E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	27-Sep-25	26-Nov-25		01b. W	
	EB - E&M Works		237	01-May-25 A	24-Dec-25			
	EB - LV Cabling & LV Power On		237	01-May-25 A	24-Dec-25			
	E&MC1080	02. EB TSS - CP12-16 E&M installation	134	01-May-25 A	12-Sep-25	02. EB TSS - CP12-16 E&M installation		
	E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	12-Sep-25	10-Dec-25			
	E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	12-Sep-25	10-Dec-25			
	E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	25-Oct-25	24-Dec-25			
	12 Projectwide TCSS Installation		588	20-Jan-25 A	30-Aug-26			
	WB - TCSS Installation		277	20-Jan-25 A	23-Oct-25			
	TF030	WB - TBM Tunnel - TCSS fibre cabling	277	20-Jan-25 A	23-Oct-25		WB - TBM Tunnel - TCSS fibre cabling	
	TF040	WB - TBM Tunnel - TCSS Signage Installation	271	20-Jan-25 A	17-Oct-25		WB - TBM Tunnel - TCSS Signage Installation	
	EB - TCSS Installation		588	20-Jan-25 A	30-Aug-26			
	TE130	EB - TBM Tunnel - TSSC Fibre Cabling	588	20-Jan-25 A	30-Aug-26			
	TE170	EB - TBM Tunnel - TSSC Sign Installation	582	20-Jan-25 A	24-Aug-26			
	14 Projectwide Final Works		86	12-Sep-25	06-Dec-25			
	Tunnel Cladding		86	12-Sep-25	06-Dec-25			
	Eastbound		86	12-Sep-25	06-Dec-25			
	Typical Subframe & Cladding		86	12-Sep-25	06-Dec-25			
	EB CPS		66	02-Oct-25	06-Dec-25			
	VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	02-Oct-25	26-Oct-25		3. VE Panel - EB TSS CP7-12 (CPS) 500m	
	VE10220	1. VE Panel - EB SUS (CPS) 400m	24	13-Nov-25	06-Dec-25			
	EB NCPS		54	12-Sep-25	05-Nov-25			
	VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	24	12-Sep-25	05-Oct-25		3. VE Panel - EB TSS CP7-12 (NCPS) 500m	
	VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	24	12-Sep-25	05-Oct-25		4. VE Panel - EB TSS CP12-17 (NCPS) 500m	
	VE10581	2. VE Panel - EB LSCC to CP7 (NCPS) 150m	10	26-Oct-25	05-Nov-25		2. VE Panel - EB LSCC to CP7 (NCPS) 150m	
	Westbound		10	26-Nov-25	06-Dec-25			
	Typical Subframe & Cladding		10	26-Nov-25	06-Dec-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
WB CPS		10	26-Nov-25	06-Dec-25			
	VE100222. VE Panel - WB LSCC to CP7 (CPS) 150m	10	26-Nov-25	06-Dec-25			
Tunnel Pavement		30	28-Oct-25	26-Nov-25			
Westbound		30	28-Oct-25	26-Nov-25			
AGR10090	Pavement - WB Initial Layers CP1 to CP18 (Subj to TBM1 dismant	30	28-Oct-25	26-Nov-25			
Infrastructure Works		349	07-Jan-25 A	22-Dec-25			
06 Road S20		164	31-Mar-25 A	04-Nov-25			
Addition of Planter (Non Critical)		142	31-Mar-25 A	08-Oct-25			
A1140	S20 - Construction of Remaining Planter	142	31-Mar-25 A	08-Oct-25			
Run-in Remaining Works		140	08-May-25 A	04-Nov-25			
A1100	S20 - Run-in Remaining Works	140	08-May-25 A	04-Nov-25			
VO - Modification of Irrigation System at Charging Station Run-in		12	12-Sep-25	26-Sep-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	12-Sep-25	26-Sep-25			
07 Road L10(N)		258	01-Mar-25 A	13-Nov-25			
L10(N) Landscape (KD-26)		26	14-Oct-25	13-Nov-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	14-Oct-25	13-Nov-25			
L10(N) Remaining works		59	12-Sep-25	09-Nov-25			
LN10100	Road L10N - Drainage T&C	21	12-Sep-25	02-Oct-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	21-Oct-25	09-Nov-25			
L10 (N) Remaining Road Works (Subject to Manpower)		178	01-Mar-25 A	20-Oct-25			
A229450270	L10 (N) - Remaining Road Signage	169	01-Mar-25 A	09-Oct-25			
A229450280	L10 (N) - Remaining Road Lighting	30	12-Sep-25	20-Oct-25			
08 Road L10(S) & L18		341	07-Jan-25 A	13-Dec-25			
L10(S) & L18 Landscape (KD-24)		25	12-Sep-25	13-Oct-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	12-Sep-25*	13-Oct-25			
L10(S) & L18 Remaining works		93	12-Sep-25	13-Dec-25			
Roadside Area adjacent to L10(S)		93	12-Sep-25	13-Dec-25			
Roadworks		30	12-Sep-25	11-Oct-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	12-Sep-25*	11-Oct-25			
Landscape		30	14-Nov-25	13-Dec-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	14-Nov-25	13-Dec-25			
Miscellaneous Road Works		194	07-Jan-25 A	17-Sep-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	194	07-Jan-25 A	17-Sep-25			
Preparation for Road Opening (L10S)		108	26-Apr-25 A	13-Sep-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	108	26-Apr-25 A	13-Sep-25			
10 Lam Chak Street/ Kai Hing Road Modification		30	22-Nov-25	22-Dec-25			
LCS/KHR Modification (KD-19)		30	22-Nov-25	22-Dec-25			
VO - Additional Raod Lighting at Stage 1 Area		30	22-Nov-25	22-Dec-25			
A229450080	VO - Additional Road Lighting installation	30	22-Nov-25	22-Dec-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Oct	Nov	Dec
HKT2 P80 Programme DD 30Sep25		1021	26-Nov-23 A	11-Sep-26			
Construction		1021	26-Nov-23 A	11-Sep-26			
Trunk Road T2		1021	26-Nov-23 A	11-Sep-26			
02 AtGrade Road -AGR		394	07-Dec-24 A	04-Jan-26			
Kiosk		97	30-Sep-25 A	04-Jan-26			
AGR1030	Kiosk - fabrication & delivery	76	30-Sep-25 A	14-Dec-25	Kiosk - fabrication & delivery		
AGR1060	Kiosk - Civil	21	15-Dec-25	04-Jan-26			
AGR - Road & Drainage works		318	07-Dec-24 A	21-Oct-25			
AGR1021	AGR - TCSS Provision CH5860-5962	226	09-Jan-25 A	14-Oct-25	AGR - TCSS Provision CH5860-5962		
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	09-Oct-25	21-Oct-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
Eastbound		243	07-Dec-24 A	04-Oct-25			
AGR1040	AGR - EB Drainage & Gully Installation	243	07-Dec-24 A	04-Oct-25	AGR - EB Drainage & Gully Installation		
Westbound		247	15-Feb-25 A	20-Oct-25			
AGR1050	AGR - WB Road Side Barrier	247	15-Feb-25 A	20-Oct-25	AGR - WB Road Side Barrier		
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	176	06-Mar-25 A	09-Oct-25	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)		
03 Depressed Road - DPR		104	01-Oct-25	12-Jan-26			
DPR - Road Works		104	01-Oct-25	12-Jan-26			
Rising Main		104	01-Oct-25	12-Jan-26			
A229450170	DPR - Civil - Perm civil provision (sump pit)	19	01-Oct-25	19-Oct-25	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	60	14-Nov-25	12-Jan-26			
DPR - Final Works		36	02-Oct-25	14-Nov-25			
Landscape work (TBC)		36	02-Oct-25	14-Nov-25			
A12991	Landscape Soil Filling	24	02-Oct-25	31-Oct-25	Landscape Soil Filling		
A12992	Planter works	12	01-Nov-25	14-Nov-25		Planter works	
05 Supporting Underground Structure - SUS		155	30-Jun-25 A	01-Dec-25			
SUS - Tunnel Civil Works		155	30-Jun-25 A	01-Dec-25			
A229450470	SUS VE Panel Design Review (EB)	155	30-Jun-25 A	01-Dec-25	SUS VE Panel Design Review (EB)		
A229450490	SUS VE Panel Design Review (WB)	115	30-Jun-25 A	22-Oct-25	SUS VE Panel Design Review (WB)		
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	01-Oct-25	14-Oct-25	Parapet Defect Rectification (WB CP side) (Design TBC)		
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	15-Oct-25	28-Oct-25	Parapet Defect Rectification (WB NCP side) (Design TBC)		
Eastbound TCW		14	01-Oct-25	14-Oct-25			
EB Road Barrier		14	01-Oct-25	14-Oct-25			
SUS10060	SUS EB - Road Barrier (CPS) Last 50m	14	01-Oct-25	14-Oct-25	SUS EB - Road Barrier (CPS) Last 50m		
Westbound TCW		14	01-Oct-25	14-Oct-25			
WB Road Barrier		14	01-Oct-25	14-Oct-25			
SUS10210	SUS WB - Road Barrier (CPS) Last 50m	14	01-Oct-25	14-Oct-25	SUS WB - Road Barrier (CPS) Last 50m		
06 Launching Shaft & C&C Tunnel - LSCC		558	13-Jul-24 A	21-Jan-26			
LSCC - Structure works		56	01-Oct-25	25-Nov-25			
Launching Shaft		56	01-Oct-25	25-Nov-25			
LS - Miscellaneous Structural Openings		56	01-Oct-25	25-Nov-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Nov-25	25-Nov-25			
A229448630	Clearance and Massfill the trench	14	12-Nov-25	25-Nov-25		Clearance and Massfill the trench	
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Oct-25	11-Nov-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Oct-25	11-Nov-25	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn		31	01-Oct-25	31-Oct-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Oct-25	07-Oct-25	EB & WB in situ Service Gallery CPS - Part 1		
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Oct-25	14-Oct-25	EB & WB in situ Service Gallery CPS - Part 2		
A229448581	Road Diversion	3	15-Oct-25	17-Oct-25	Road Diversion		
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Oct-25	24-Oct-25	EB & WB in situ Service Gallery NCPS - Part 1		
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Oct-25	31-Oct-25	EB & WB in situ Service Gallery NCPS - Part 2		

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Oct	Nov	Dec
		05 RC works at MIMEP Opening for Service Galleries Works (subject to BYME 8		49	01-Oct-25	18-Nov-25			
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works		28	01-Oct-25*	28-Oct-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion		14	01-Oct-25*	14-Oct-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
	A229449020	Stage 1a - Emergency staircase corridor RC works		21	29-Oct-25	18-Nov-25	Stage 1a - Emergency staircase corridor RC works		
		LSCC - Backfilling & Dwall Dismantling		113	01-Oct-25	21-Jan-26			
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		45	01-Oct-25	14-Nov-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC		38	15-Nov-25	22-Dec-25	D-wall dismantling		
	A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L		18	23-Dec-25	10-Jan-26			
	A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt		30	23-Dec-25	21-Jan-26			
		LSCC - Tunnel Civil Works		503	13-Jul-24 A	28-Nov-25			
		Eastbound TCW		448	06-Sep-24 A	28-Nov-25			
	LSCC10090	LSCC EB - E&M brackets (CPS)		404	06-Sep-24 A	15-Oct-25	LSCC EB - E&M brackets (CPS)		
	LSCC10421	LSCC EB - E&M brackets (NCPS)		404	20-Sep-24 A	29-Oct-25	LSCC EB - E&M brackets (NCPS)		
	LSCC10050	LSCC EB - Road Barrier (NCPS)		153	13-Jun-25 A	13-Nov-25	LSCC EB - Road Barrier (NCPS)		
	LSCC10110	LSCC EB - TCSS provision		6	15-Oct-25	21-Oct-25	LSCC EB - TCSS provision		
	LSCC10431	LSCC EB - Road Barrier (CPS)		15	13-Nov-25*	28-Nov-25	LSCC EB - Road Barrier (CPS)		
		Westbound TCW		488	13-Jul-24 A	13-Nov-25			
	LSCC10080	LSCC WB - E&M brackets (CPS)		459	13-Jul-24 A	15-Oct-25	LSCC WB - E&M brackets (CPS)		
	LSCC10411	LSCC WB - E&M brackets (NCPS)		357	24-Oct-24 A	16-Oct-25	LSCC WB - E&M brackets (NCPS)		
	LSCC10441	LSCC WB - Road Barrier (NCPS)		153	30-May-25 A	30-Oct-25	LSCC WB - Road Barrier (NCPS)		
	LSCC10100	LSCC WB - TCSS provision		6	15-Oct-25	21-Oct-25	LSCC WB - TCSS provision		
	LSCC10451	LSCC WB - Road Barrier (CPS)		14	30-Oct-25	13-Nov-25	LSCC WB - Road Barrier (CPS)		
		07 Tunnel Sub-sea (TSS)		779	26-Nov-23 A	12-Jan-26			
		TSS - TBM Excavation from Kai Tak		122	13-Sep-25 A	12-Jan-26			
		Westbound - TBM S1281		116	13-Sep-25 A	06-Jan-26			
		TBM1 Dismantling		116	13-Sep-25 A	06-Jan-26			
		TBM1 Dismantling		116	13-Sep-25 A	06-Jan-26			
	TA325	WB TBM dismantling - CKL side (98d)		116	13-Sep-25 A	06-Jan-26			
	TA85	WB TBM dismantling - TSS side (46d)		59	18-Sep-25 A	15-Nov-25	WB TBM dismantling - TSS side (46d)		
		TSS side		57	18-Sep-25 A	13-Nov-25			
		TSS side - breakdown		57	18-Sep-25 A	13-Nov-25			
	TA1271	Last ring securing + Tailskin Cutting + Erector Prep		20	18-Sep-25 A	07-Oct-25	Last ring securing + Tailskin Cutting + Erector Prep		
		Backup Gantries		48	18-Sep-25 A	04-Nov-25			
	TA1261	Gantry 4 (Level 1-3) Dismantling		20	18-Sep-25 A	07-Oct-25	Gantry 4 (Level 1-3) Dismantling		
	TA1281	G1 / Erector Disconnection + Gantries Pulling		2	08-Oct-25	09-Oct-25	G1 / Erector Disconnection + Gantries Pulling		
	TA1621	Gantry 1-3 (Level 3) Dismantling		7	10-Oct-25	16-Oct-25	Gantry 1-3 (Level 3) Dismantling		
	TA1631	Gantry 1-3 (Level 2) Dismantling		8	17-Oct-25	24-Oct-25	Gantry 1-3 (Level 2) Dismantling		
	TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling		8	25-Oct-25	01-Nov-25	Gantry 1-3 (Level 1) + Boggies Dismantling		
	TA1651	Oxycut Platform Demo		3	02-Nov-25	04-Nov-25	Oxycut Platform Demo		
		Erector / XB / MD		35	10-Oct-25	13-Nov-25			
	TA1611	Concrete Slab + HAG System Erection		7	10-Oct-25	16-Oct-25	Concrete Slab + HAG System Erection		
	TA1291	Erector Extraction		5	17-Oct-25	21-Oct-25	Erector Extraction		
	TA1301	Erector Dismantling		2	22-Oct-25	23-Oct-25	Erector Dismantling		
	TA1311	X Beam Extraction		4	22-Oct-25	25-Oct-25	X Beam Extraction		
	TA1321	X Beam Dismantling		4	26-Oct-25	29-Oct-25	X Beam Dismantling		
	TA1331	Main Drive Extraction		5	26-Oct-25	30-Oct-25	Main Drive Extraction		
	TA1341	Main Drive Dismantling		7	31-Oct-25	06-Nov-25	Main Drive Dismantling		
	TA1351	Concrete Slab + HAG System Demo		7	07-Nov-25	13-Nov-25	Concrete Slab + HAG System Demo		
		CKL Side		97	18-Sep-25 A	23-Dec-25			
		CKL side - breakdown		97	18-Sep-25 A	23-Dec-25			
		Cutterhead		36	18-Sep-25 A	23-Oct-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Oct	Nov	Dec
	TA90	WB TBM dismantling - CKL Civil Works #1	17	18-Sep-25 A	04-Oct-25 A	WB TBM dismantling - CKL Civil Works #1		
	TA901	WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	11	04-Oct-25 A	14-Oct-25	WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation		
	TA1491	WB TBM dismantling - Cutterhead dismantling Part 2	9	15-Oct-25	23-Oct-25	WB TBM dismantling - Cutterhead dismantling Part 2		
	Spherical Bearing		13	24-Oct-25	05-Nov-25			
	TA91	WB TBM dismantling - CKL Civil Works #2	9	24-Oct-25	01-Nov-25	WB TBM dismantling - CKL Civil Works #2		
	TA92	WB TBM dismantling - Spherical Bearing	4	02-Nov-25	05-Nov-25	WB TBM dismantling - Spherical Bearing		
	Shield		48	06-Nov-25	23-Dec-25			
	TA1561	WB TBM dismantling - CKL Civil Works #3	3	06-Nov-25	08-Nov-25	WB TBM dismantling - CKL Civil Works #3		
	TA93	WB TBM dismantling - Shield Part 1	15	09-Nov-25	23-Nov-25	WB TBM dismantling - Shield Part 1		
	TA1501	WB TBM dismantling - CKL Civil Works #4	15	24-Nov-25	08-Dec-25		WB TBM dismantling - CKL Civil Works #4	
	TA95	WB TBM dismantling - Shield Part 2	15	09-Dec-25	23-Dec-25			WB TBM disma
Eastbound - TBM S1282			113	22-Sep-25 A	12-Jan-26			
TBM2 Tunneling			113	22-Sep-25 A	12-Jan-26			
CP26-30			113	22-Sep-25 A	12-Jan-26			
	EBTBM1270	EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/v	21	22-Sep-25 A	12-Oct-25	EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/wk)		
	EBTBM1280	EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/v	15	13-Oct-25	27-Oct-25	EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/wk)		
	EBTBM1550	EB TBM Tunnelling Pilot tunnel section CH8748-8804 (56m; 9.5R/v	19	28-Oct-25	15-Nov-25	EB TBM Tunnelling Pilot tunnel section CH8748-8804 (56m; 9.5R/wk)		
	EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8804-8860 (56m; 9.5R/v	19	16-Nov-25	04-Dec-25	EB TBM Tunnelling Pilot tunnel section CH8804-8860 (56m; 9.5R/wk)		
	EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	14	05-Dec-25	18-Dec-25		EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	
	EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	25	19-Dec-25	12-Jan-26			EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec
TSS - Tunnel Civil Works			775	26-Nov-23 A	08-Jan-26			
Westbound (WB)			191	02-Jul-25 A	08-Jan-26			
WB TSS - TBM Slurry Pipes & Temporary Services			119	12-Sep-25 A	08-Jan-26			
CP25 to Back of TBM			47	12-Sep-25 A	28-Oct-25			
	A229447590	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	47	12-Sep-25 A	28-Oct-25	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29		
CP7 to CP25			72	29-Oct-25	08-Jan-26			
	A229447640	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	18	29-Oct-25	15-Nov-25	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25		
	A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	18	16-Nov-25	03-Dec-25	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21		
	A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	18	04-Dec-25	21-Dec-25	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16		
	A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	18	22-Dec-25	08-Jan-26			TSS - WB NCPS Wall Pipe Dismantling from FT to CP11
WB TSS - Service Gallery			46	16-Nov-25	31-Dec-25			
Gallery Installation After TBM1 Dismantling			28	16-Nov-25	13-Dec-25			
	TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	16-Nov-25	29-Nov-25		WB TSS - Service Gallery up to CP29 to CP30 (100m)	
	TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	30-Nov-25	13-Dec-25		WB TSS - Service Gallery up to CP30 to CP31 (100m)	
ISIG Dismantling & Last Galleries			18	14-Dec-25	31-Dec-25			
	TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	14-Dec-25	31-Dec-25			WB TSS - ISIG Dismantling & Last SG @ TSS
WB TSS - Below Road Level Installation			92	01-Oct-25	31-Dec-25			
Service Gallery Civil Provision			92	01-Oct-25	31-Dec-25			
	TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	01-Oct-25	18-Oct-25	WB TSS - Service Gallery Civil Provision up to CP29		
	TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	30-Nov-25	17-Dec-25		WB TSS - Service Gallery Civil Provision up to CP30	
	TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	14-Dec-25	31-Dec-25			WB TSS - Service Gallery Civil Provision up to CP31
WB TSS - Corbel			126	24-Aug-25 A	27-Dec-25			
Corbel Construction Before TBM1 Dismantling			53	24-Aug-25 A	15-Oct-25			
	TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	53	24-Aug-25 A	15-Oct-25	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)		
Corbel Construction After TBM1 Dismantling			88	01-Oct-25	27-Dec-25			
	TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Oct-25	07-Oct-25	WB TSS Final - Corbel Structure from CP28 to CP29		
	TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	30-Nov-25	06-Dec-25		WB TSS Final - Corbel Structure from CP29 to CP30	
	TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	14-Dec-25	20-Dec-25			WB TSS Final - Corbel Structure from CP30 to CP31
Concrete curing			81	08-Oct-25	27-Dec-25			
	TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Oct-25	14-Oct-25	WB TSS - Corbel Structure up to CP29 (concrete curing)		
	TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	07-Dec-25	13-Dec-25			WB TSS - Corbel Structure up to CP30 (concrete curing)

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Oct	Nov	Dec
TC1350	WB TSS - Corbel Structure up to CP31 (concrete curing)	7	21-Dec-25	27-Dec-25			WB T
WB TSS - OHVD		92	01-Oct-25	31-Dec-25			
OHVD installation Before TBM1 Dismantling		7	01-Oct-25	07-Oct-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	01-Oct-25	04-Oct-25	WB TSS - OHVD from CH8530 to CP26		
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	05-Oct-25	07-Oct-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym		
OHVD installation After TBM1 Dismantling		39	23-Nov-25	31-Dec-25			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	23-Nov-25	25-Nov-25		WB TSS Final - OHVD from CP26 to CP27	
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	30-Nov-25	03-Dec-25			WB TSS Final - OHVD from CP27 to CP28
TC1190	WB TSS Final - OHVD from CP28 to CP29	4	28-Dec-25	31-Dec-25			
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924		42	16-Nov-25	27-Dec-25			
Fire Board (Crown) Installation After TBM1 Dismantling		42	16-Nov-25	27-Dec-25			
D12565	WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP'	7	16-Nov-25	22-Nov-25		WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP28	
TC1110	WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP'	7	23-Nov-25	29-Nov-25		WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29	
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP'	7	14-Dec-25	20-Dec-25			WB TSS - Fire board (C
TC11410	WB TSS - Aerial Platform dismantling	7	21-Dec-25	27-Dec-25			WB T
WB TSS - Fire Board - Road level with deletion up Ch8924		14	04-Dec-25	17-Dec-25			
After TBM1 Dismantling		14	04-Dec-25	17-Dec-25			
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	7	04-Dec-25	10-Dec-25			WB TSS - Fire Board - Walls & OHVD soffit - fro
Defect		7	11-Dec-25	17-Dec-25			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	11-Dec-25	17-Dec-25			WB TSS - inspection before bl
WB TSS - Road Barrier		49	01-Oct-25	18-Nov-25			
Road Barriers After TBM1 Dismantling		49	01-Oct-25	18-Nov-25			
CPS		23	02-Oct-25	06-Nov-25			
A229447650	WB TSS - Road Barrier CPS up to CP28	6	02-Oct-25	15-Oct-25	WB TSS - Road Barrier CPS up to CP28		
A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-Oct-25	15-Oct-25	WB TSS - Road Barrier CPS up to CP26		
A229447860	WB TSS - Road Barrier CPS up to CP27	6	28-Oct-25	06-Nov-25		WB TSS - Road Barrier CPS up to CP27	
NCPS		49	01-Oct-25	18-Nov-25			
A229446440	WB TSS - Road Barrier NCPS up to CP25	7	01-Oct-25	07-Oct-25	WB TSS - Road Barrier NCPS up to CP25		
A229446430	WB TSS - Road Barrier NCPS up to CP26	7	29-Oct-25	04-Nov-25		WB TSS - Road Barrier NCPS up to CP26	
A229446420	WB TSS - Road Barrier NCPS up to CP27	7	05-Nov-25	11-Nov-25		WB TSS - Road Barrier NCPS up to CP27	
A229425611	WB TSS - Road Barrier from CP27 to CP28	7	12-Nov-25	18-Nov-25			WB TSS - Road Barrier from CP27 to CP28
WB TSS - E&M Brackets		179	02-Jul-25 A	27-Dec-25			
E&M Brackets Installation Before TBM1 Dismantling		153	02-Jul-25 A	01-Dec-25			
CPS		153	02-Jul-25 A	01-Dec-25			
TC11030	WB TSS - E&M Brackets up to CP26	153	02-Jul-25 A	01-Dec-25	WB TSS - E&M Brackets up to CP26		
E&M Brackets Installation After TBM1 Dismantling		6	22-Dec-25	27-Dec-25			
CPS		6	22-Dec-25	27-Dec-25			
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	6	22-Dec-25	27-Dec-25			WB T
NCPS		6	22-Dec-25	27-Dec-25			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	6	22-Dec-25	27-Dec-25			WB T
WB TSS - Black paint		4	18-Dec-25	21-Dec-25			
After TBM1 Dismantling		4	18-Dec-25	21-Dec-25			
TC1490	WB TSS - Black paint from CP26 to CP27	4	18-Dec-25	21-Dec-25			WB TSS - Black pain
WB TSS - TCSS Civil provision at OHVD soffit		7	28-Dec-25	03-Jan-26			
After TBM1 Dismantling		7	28-Dec-25	03-Jan-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	28-Dec-25	03-Jan-26			
Eastbound (EB)		771	26-Nov-23 A	04-Jan-26			
EB TSS - Service Gallery		96	01-Oct-25	04-Jan-26			
Gallery Installation Before TBM2 Dismantling		96	01-Oct-25	04-Jan-26			
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	01-Oct-25	25-Oct-25	EB TSS - Service Gallery up to CH8548		
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	26-Oct-25	08-Nov-25		EB TSS - Service Gallery up to CH8578	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Oct	Nov	Dec
	EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	09-Nov-25	13-Nov-25		EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym	
	EBTBM1510	EB TSS - Service Gallery up to CH8661	30	14-Nov-25	13-Dec-25		EB TSS - Service Gallery up to CH8661	
	EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	14-Dec-25	22-Dec-25			EB TSS - Service
	EBTBM1520	EB TSS - Service Gallery up to CH8730	13	23-Dec-25	04-Jan-26			
	EB TSS - Below Road Level Installation		254	17-Feb-25 A	28-Oct-25			
	CP26-30 MiMEP		18	01-Oct-25	18-Oct-25			
	TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	01-Oct-25	06-Oct-25	EB TSS - Service Gallery MiMEP up to CP25		
	TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	07-Oct-25	12-Oct-25	EB TSS - Service Gallery MiMEP up to CP26		
	TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	13-Oct-25	18-Oct-25	EB TSS - Service Gallery MiMEP up to CP27		
	Low Point Sump Pit		254	17-Feb-25 A	28-Oct-25			
	Low Point @CP12		254	17-Feb-25 A	28-Oct-25			
	TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	254	17-Feb-25 A	28-Oct-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
	EB TSS - Corbel		702	26-Nov-23 A	27-Oct-25			
	Corbel Construction Before TBM2 Dismanting		702	26-Nov-23 A	27-Oct-25			
	A229415982	EB TSS - Corbel Stoppage at CP23	702	26-Nov-23 A	27-Oct-25	EB TSS- Corbel Stoppage at CP23		
	09 Cross Passages		111	30-Sep-25 A	18-Jan-26			
	Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		111	30-Sep-25 A	18-Jan-26			
	CP25 by Mini TBM		101	30-Sep-25 A	08-Jan-26			
	A229450630	CP25 - Mobilisation	7	30-Sep-25 A	06-Oct-25	CP25 - Mobilisation		
	TD1400	CP25 - EB - Tympanum Strength Gain	15	30-Sep-25 A	14-Oct-25	CP25 - EB - Tympanum Strength Gain		
	A229450640	CP25 - CP TBM mining	6	15-Oct-25	20-Oct-25	CP25 - CP TBM mining		
	A7950	CP25 - Lining Grouting	6	21-Oct-25	26-Oct-25	CP25 - Lining Grouting		
	A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Oct-25	25-Dec-25	CP25 - Inte		
	A8280	CP25 - E&M Installation	14	26-Dec-25	08-Jan-26			
	CP26 by Mini TBM		53	14-Nov-25	05-Jan-26			
	TD0200	CP26 - EB - Tympanum Civil works CH8588	27	14-Nov-25	10-Dec-25		CP26 - EB - Tympanum Civil works CH8588	
	A7960	CP26 - Mobilisation	6	11-Dec-25	16-Dec-25		CP26 - Mobilisation	
	TD1430	CP25 - EB - Tympanum Strength Gain	14	11-Dec-25	24-Dec-25		CP25 - EB -	
	A229450650	CP26 - CP TBM mining	6	25-Dec-25	30-Dec-25			
	A229450660	CP26 - Lining Grouting	6	31-Dec-25	05-Jan-26			
	CP27 by Mini TBM		110	01-Oct-25	18-Jan-26			
	TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Oct-25	27-Oct-25	CP27 - WB - Tympanum Civil works CH8688 R0936W		
	TD0300	CP27 - EB - Tympanum Civil works CH8688 R0930E	27	23-Dec-25	18-Jan-26			
	CP28 by D&Br		49	16-Nov-25	03-Jan-26			
	TD1480	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progr	16	16-Nov-25	01-Dec-25		CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progress)	
	TD1500	CP28 - Advance Lining	33	02-Dec-25	03-Jan-26			
	CP29 by D&Br		88	08-Oct-25	03-Jan-26			
	TD1330	CP29 - Excavation from WB (Part 1)	50	08-Oct-25	26-Nov-25	CP29 - Excavation from WB (Part 1)		
	TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	16	19-Dec-25	03-Jan-26			
	CP30 Remaining Works		37	07-Dec-25	12-Jan-26			
	CP30 remaining works		37	07-Dec-25	12-Jan-26			
	TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	07-Dec-25	24-Dec-25		CP30 WB TS	
	TD1150	CP30 - Waterproofing	3	25-Dec-25	27-Dec-25			CP30
	TD1160	CP30 - Collar structure at WB TSS	16	28-Dec-25	12-Jan-26			
	10 East Ventilation Building - EVB		92	01-Oct-25	31-Dec-25			
	EVB Remaining Works (TBC)		92	01-Oct-25	31-Dec-25			
	Landscape works		92	01-Oct-25	31-Dec-25			
	EVB1650	EVB - Hard Landscape - Above G/F	92	01-Oct-25	31-Dec-25			
	11 Tunnel E&M Installation		103	01-Oct-25	12-Jan-26			
	WB - E&M Works		90	01-Oct-25	29-Dec-25			
	WB - LV Cabling & LV Power On		90	01-Oct-25	29-Dec-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Oct	Nov	Dec
	TF170	WB CKL - CP32-EVB Portal E&M installation	90	01-Oct-25*	29-Dec-25			
	E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	16-Oct-25	15-Dec-25			
	EB - E&M Works		103	01-Oct-25	12-Jan-26			
	EB - LV Cabling & LV Power On		103	01-Oct-25	12-Jan-26			
	E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	01-Oct-25	29-Dec-25			
	E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	01-Oct-25	29-Dec-25			
	E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	13-Nov-25	12-Jan-26			
	12 Projectwide TCSS Installation		600	20-Jan-25 A	11-Sep-26			
	WB - TCSS Installation		296	20-Jan-25 A	11-Nov-25			
	TF030	WB - TBM Tunnel - TCSS fibre cabling	296	20-Jan-25 A	11-Nov-25	WB - TBM Tunnel - TCSS fibre cabling		
	TF040	WB - TBM Tunnel - TCSS Signage Installation	290	20-Jan-25 A	05-Nov-25	WB - TBM Tunnel - TCSS Signage Installation		
	EB - TCSS Installation		600	20-Jan-25 A	11-Sep-26			
	TE130	EB - TBM Tunnel - TSSC Fibre Cabling	600	20-Jan-25 A	11-Sep-26			
	TE170	EB - TBM Tunnel - TSSC Sign Installation	594	20-Jan-25 A	05-Sep-26			
	14 Projectwide Final Works		110	01-Oct-25	18-Jan-26			
	Cladding		110	01-Oct-25	18-Jan-26			
	Eastbound		110	01-Oct-25	18-Jan-26			
	Typical Subframe & Cladding		110	01-Oct-25	18-Jan-26			
	EB CPS		38	18-Nov-25	25-Dec-25			
	VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	18-Nov-25	11-Dec-25	3. VE Panel - EB TSS CP7-12 (CPS) 500m		
	VE10220	1. VE Panel - EB SUS (CPS) 400m	24	02-Dec-25	25-Dec-25	1. VE Panel		
	EB NCPS		110	01-Oct-25	18-Jan-26			
	VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	24	01-Oct-25	24-Oct-25	3. VE Panel - EB TSS CP7-12 (NCPS) 500m		
	VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	24	25-Oct-25	17-Nov-25	4. VE Panel - EB TSS CP12-17 (NCPS) 500m		
	VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	26-Dec-25	18-Jan-26			
	Westbound		24	15-Dec-25	08-Jan-26			
	Typical Subframe & Cladding		24	15-Dec-25	08-Jan-26			
	WB CPS		24	15-Dec-25	08-Jan-26			
	VE10060	3. VE Panel - WB TSS CP7-12 (CPS) 500m	24	15-Dec-25	08-Jan-26			
	Infrastructure Works		368	07-Jan-25 A	10-Jan-26			
	06 Road S20		179	31-Mar-25 A	21-Nov-25			
	Addition of Planter (Non Critical)		157	31-Mar-25 A	25-Oct-25			
	A1140	S20 - Construction of Remaining Planter	157	31-Mar-25 A	25-Oct-25	S20 - Construction of Remaining Planter		
	Run-in Remaining Works		155	08-May-25 A	21-Nov-25			
	A1100	S20 - Run-in Remaining Works	155	08-May-25 A	21-Nov-25	S20 - Run-in Remaining Works		
	VO - Modification of Irrigation System at Charging Station Run-in		12	02-Oct-25	16-Oct-25			
	A1070	S20 - Shrubs Reinstatement (Non Critical)	12	02-Oct-25	16-Oct-25	S20 - Shrubs Reinstatement (Non Critical)		
	07 Road L10(N)		277	01-Mar-25 A	02-Dec-25			
	L10(N) Landscape (KD-26)		26	03-Nov-25	02-Dec-25			
	LN10110	L10(N) - Landscape softwork (TBC)	26	03-Nov-25	02-Dec-25	L10(N) - Landscape softwork (TBC)		
	L10(N) Remaining works		58	01-Oct-25	27-Nov-25			
	LN10100	Road L10N - Drainage T&C	21	01-Oct-25	21-Oct-25	Road L10N - Drainage T&C		
	LN10150	Road L10N - Final Paving works & Road Marking	20	08-Nov-25	27-Nov-25	Road L10N - Final Paving works & Road Marking		
	L10 (N) Remaining Road Works (Subject to Manpower)		193	01-Mar-25 A	07-Nov-25			
	A229450270	L10 (N) - Remaining Road Signage	184	01-Mar-25 A	27-Oct-25	L10 (N) - Remaining Road Signage		
	A229450280	L10 (N) - Remaining Road Lighting	30	02-Oct-25	07-Nov-25	L10 (N) - Remaining Road Lighting		
	08 Road L10(S) & L18		360	07-Jan-25 A	01-Jan-26			
	L10(S) & L18 Landscape (KD-24)		25	02-Oct-25	01-Nov-25			
	A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Oct-25*	01-Nov-25	L10 (S) & L18 - Landscape softwork (TBC)		
	L10(S) & L18 Remaining works		93	01-Oct-25	01-Jan-26			
	Roadside Area adjacent to L10(S)		93	01-Oct-25	01-Jan-26			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Oct	Nov	Dec
	Roadworks	30	01-Oct-25	30-Oct-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Oct-25*	30-Oct-25		Roadside Area adjacent to L10S - Road works	
	Landscape	30	03-Dec-25	01-Jan-26			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	03-Dec-25	01-Jan-26			
	Miscellaneous Road Works	209	07-Jan-25 A	08-Oct-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	209	07-Jan-25 A	08-Oct-25	L10 (S) Carriageway - Construction of Remaining Islands		
	Preparation for Road Opening (L10S)	123	26-Apr-25 A	03-Oct-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	123	26-Apr-25 A	03-Oct-25	L10 (S) Carriageway - Final Paving Works & Road Marking		
	10 Lam Chak Street / Kai Hing Road Modification	30	11-Dec-25	10-Jan-26			
	LCS/KHR Modification (KD-19)	30	11-Dec-25	10-Jan-26			
	VO -Additional Raod Lighting at Stage 1 Area	30	11-Dec-25	10-Jan-26			
A229450080	VO - Additional Road Lighting installation	30	11-Dec-25	10-Jan-26			

CONTRACT NO. ED/2020/03

TRUNK ROAD T2

TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS

THREE MONTH ROLLING PROGRAMME

Appendix III B - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep	Oct	Nov	Dec
										45	46	47	48
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		855	01-Oct-25	06-Aug-26	01-Apr-24	31-Oct-26	29-Aug-23						
Access Dates		30	01-Oct-25	31-Oct-25	17-Jul-24	31-Oct-26							
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-Oct-25		15-May-25								
AC1010g	Portion 2 - LSCC to CP7 (Under OHVD) - EB	0	01-Oct-25		15-May-25								
AC1010h	Portion 2 - LSCC to CP7 (NCP Side) - EB	0	01-Oct-25		02-Oct-24								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Oct-25		01-Aug-25								
AC1040	Underpass S21	0	01-Oct-25		30-Dec-24								
AC1050j	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - WB	0	01-Oct-25		23-Jun-25								
AC1060j	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - WB	0	01-Oct-25		31-Oct-26								
AC1070j	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - WB	0	01-Oct-25		07-Aug-25								
AC1080i	Portion 2 - LS - CKL Tunnel CP21 to CP24 (Niche Cabinet) - WB	0	01-Oct-25		25-Jan-25								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	15-Oct-25		15-Feb-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	15-Oct-25		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	15-Oct-25		31-Oct-26								
AC1010d	Portion 2 - LSCC to CP7 (VSLs Signage Anchors & Niche Cabinet) - EB & WB	0	31-Oct-25		28-Jan-25								
AC1080a	Portion 2 - LS - CKL Tunnel CP21 to CP26 (Road Level) - EB	0	31-Oct-25		17-Jul-24								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	31-Oct-25		09-Aug-24								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	31-Oct-25		02-Sep-24								
AC1090f	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Service Gallery) - EB	0	31-Oct-25		04-Jan-25								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	31-Oct-25		17-Sep-24								
AC1090h	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Service Gallery) - WB	0	31-Oct-25		04-Jan-25								
Milestones of Contract T2		0	01-Oct-25	01-Oct-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Oct-25		27-Mar-25								
Summary by Cost Center		547	02-Oct-25	06-Aug-26	01-Apr-24	30-Sep-25	01-Apr-24						
Cost Center B - Central System		78	02-Oct-25	29-Nov-25	16-Aug-24	11-Apr-25	22-Jul-25						
SC1090	SAT Plan Submission & Approval for Central System	78	02-Oct-25	29-Nov-25	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	16-Oct-25	14-Nov-25	16-Aug-24	14-Mar-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		468	02-Oct-25	09-Jun-26	23-Sep-24	22-Aug-25	23-Sep-24						
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-Oct-25	16-Oct-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	02-Oct-25	09-Jun-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System		0					28-Nov-24	11-Sep-25					
SC1350	SAT Plan Submission & Approval for Communication System	0					28-Nov-24	11-Sep-25	DS3580: SS				
Cost Center E - CCTV System		332	02-Oct-25	09-Jun-26	18-Nov-24	06-Mar-25	18-Nov-24						
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Oct-25	30-Oct-25	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	02-Oct-25	09-Jun-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
Cost Center F - PABX System		419	02-Oct-25	21-Jul-26	27-Dec-24	21-May-25	27-Dec-24						

<

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
SC1590	Site Installation of PABX System	120	02-Oct-25	06-Jun-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	207	11-Nov-25	21-Jul-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System		251	02-Oct-25	23-Jun-26	27-Dec-24	03-Apr-25	27-Dec-24						
SC1740	SAT Plan Submission & Approval for ET System	0	02-Oct-25	12-Nov-25	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	02-Oct-25	23-Jun-26	06-Feb-25	06-Feb-25	15-Feb-25		SW2340: SS				
Cost Center H - PA System		190	02-Oct-25	23-May-26	01-Nov-24	30-Sep-25	01-Nov-24						
SC1860	Site Installation of PA System	130	02-Oct-25	23-May-26	01-Nov-24	30-Sep-25	01-Nov-24		SW2370: SS, SW3170: FF				
SC1870	SAT Plan Submission & Approval for PA System	0	02-Oct-25	12-Nov-25	18-Nov-24	07-May-25	18-Nov-24		DS3740: SS				
Cost Center I - Radio System		132	02-Oct-25	13-Jun-26	17-Jan-25	03-Apr-25	04-Jul-25						
SC2000	SAT Plan Submission & Approval for Radio System	84	02-Oct-25	12-Nov-25	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	02-Oct-25	08-Oct-25	17-Jan-25	17-Jan-25	23-Jul-25		DS6130: SS				
SC1990	Site Installation of Radio System	106	02-Oct-25	13-Jun-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
Cost Center J - Detection System		425	02-Oct-25	09-Jun-26	17-Jan-25	16-Apr-25	02-Nov-24						
SC2110	SCT Plan Submission & Approval for Detection System	0					02-Nov-24	23-Sep-25	DS3260: SS				
SC2120	Site Installation of Detection System	156	02-Oct-25	09-Jun-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-Oct-25	15-Nov-25	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				
Cost Center K - Manual Fallback System		284	02-Oct-25	29-Nov-25	25-Nov-24	22-Feb-25	31-Dec-24						
SC2240	Site Installation of Manual Fallback System	0	02-Oct-25	20-Nov-25	25-Nov-24	25-Nov-24	31-Dec-24		EM1110: FS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Oct-25	29-Nov-25	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
Cost Center L - Speed Enforcement System		332	02-Oct-25	06-Aug-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Oct-25	12-Nov-25	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Oct-25	28-Oct-25	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS				
SC2400	SCT of Speed Enforcement System	102	02-Oct-25	06-Aug-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
SC2390	Site Installation of Speed Enforcement System	205	02-Oct-25	09-Jun-26	18-Oct-24	22-Mar-25			SW2330: SS				
Cost Center M - Power Distribution System		98	02-Oct-25	18-Jun-26	01-Apr-24	15-Jan-25	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	02-Oct-25	18-Jun-26	01-Apr-24	15-Jan-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
Operation Facilities		309	02-Oct-25	12-Jan-26	19-Aug-24	11-Apr-25	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	02-Oct-25	20-Dec-25	07-Nov-24	07-Nov-24	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Oct-25	04-Dec-25	19-Aug-24	22-Oct-24			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
Central System		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	02-Oct-25	02-Oct-25	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	02-Oct-25	02-Oct-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	02-Oct-25	02-Oct-25	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Oct-25	02-Oct-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		72	02-Oct-25	27-Dec-25	06-Apr-24	03-Jul-24							
Interfacing Coordination with T2		72	02-Oct-25	27-Dec-25	06-Apr-24	03-Jul-24							
Preliminary Interfacing Management Plan (PIMP)		72	02-Oct-25	27-Dec-25	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	02-Oct-25	31-Oct-25	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	01-Nov-25	28-Nov-25	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	29-Nov-25	12-Dec-25	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	13-Dec-25	27-Dec-25	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions		60	02-Oct-25	04-Dec-25	19-Aug-24	10-Mar-25	05-Aug-25						
Installation Drawing Submission		60	02-Oct-25	04-Dec-25	19-Aug-24	10-Mar-25	05-Aug-25						
Radio System		24	02-Oct-25	08-Oct-25	13-Jan-25	17-Jan-25	22-Aug-25						
DS6150	Resubmit Installation Drawing for Radio System	12					22-Aug-25	22-Sep-25	DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	02-Oct-25	08-Oct-25	13-Jan-25	17-Jan-25	23-Sep-25		DS6150: FS, SC1930: FF				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
Operation Facility		53	02-Oct-25	04-Dec-25	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Oct-25	08-Oct-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	09-Oct-25	06-Nov-25	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	07-Nov-25	20-Nov-25	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	21-Nov-25	04-Dec-25	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System		12	02-Oct-25	28-Oct-25	13-Feb-25	10-Mar-25	05-Aug-25						
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	02-Oct-25	14-Oct-25	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	15-Oct-25	28-Oct-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
SCT Plan Submissions		38	02-Oct-25	16-Oct-25	10-Feb-25	22-Feb-25	22-Aug-25						
Traffic Control Devices		36	02-Oct-25	16-Oct-25	10-Feb-25	22-Feb-25	22-Aug-25						
DS9170	Resubmission of SCT Plan for Traffic Control Devices	12					22-Aug-25	16-Sep-25	DS8920: FS				
DS9180	Approval of SCT Plan for Traffic Control Devices	24	02-Oct-25	16-Oct-25	10-Feb-25	22-Feb-25	17-Sep-25		DS9170: FS, SC1200: FF				
Detection System		36					29-Aug-25	23-Sep-25					
DS9190	Resubmission of SCT Plan for Detection System	12					29-Aug-25	16-Sep-25	DS9160: FS				
DS9200	Approval of SCT Plan for Detection System	24					17-Sep-25	23-Sep-25	SC2110: FF, DS9190: FS				
SAT Plan Submissions		464	02-Oct-25	12-Jan-26	23-Dec-24	07-May-25	14-Jan-25						
Central System		57	02-Oct-25	29-Nov-25	13-Feb-25	11-Apr-25	19-Aug-25						
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-25	17-Oct-25	13-Feb-25	27-Feb-25	19-Aug-25		DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	18-Oct-25	01-Nov-25	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	03-Nov-25	29-Nov-25	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
Traffic Control Devices		84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Oct-25	31-Oct-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Nov-25	28-Nov-25	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	29-Nov-25	12-Dec-25	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	13-Dec-25	12-Jan-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
Communication System		24					13-Aug-25	11-Sep-25					
DS9120	Approval of SAT Plan for Communication System	24					13-Aug-25	11-Sep-25	SC1350: FF, DS9110: FS				
CCTV System		416	02-Oct-25	30-Oct-25	08-Feb-25	06-Mar-25	14-Jan-25						
DS3640	Resubmission of SAT Plan for CCTV System	12					14-Jan-25	29-Sep-25	DS3630: FS				
DS3650	Approval of SAT Plan for CCTV System	24	02-Oct-25	30-Oct-25	08-Feb-25	06-Mar-25	30-Sep-25		SC1480: FF, DS3640: FS				
ET System		50	02-Oct-25	12-Nov-25	24-Feb-25	03-Apr-25	12-Aug-25						
DS3730	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					12-Aug-25	03-Sep-25	DS3720: FS				
DS9210	Resubmission of SAT Plan for ET System	12	02-Oct-25	14-Oct-25	24-Feb-25	06-Mar-25	04-Sep-25		DS3730: FS				
DS9220	Approval of SAT Plan for ET System	24	15-Oct-25	12-Nov-25	07-Mar-25	03-Apr-25			SC1740: FF, DS9210: FS				
PA System		50	02-Oct-25	12-Nov-25	26-Mar-25	07-May-25	14-Aug-25						
DS9140	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					14-Aug-25	03-Sep-25	DS9130: FS				
DS9230	Resubmission of SAT Plan for PA System	12	02-Oct-25	14-Oct-25	26-Mar-25	07-Apr-25	04-Sep-25		DS9140: FS				
DS9240	Approval of SAT Plan for PA System	24	15-Oct-25	12-Nov-25	08-Apr-25	07-May-25			SC1870: FF, DS9230: FS				
Radio System		36	02-Oct-25	12-Nov-25	24-Feb-25	03-Apr-25	22-Aug-25						
DS3800	Resubmission of SAT Plan for Radio System	12	02-Oct-25	14-Oct-25	24-Feb-25	06-Mar-25	22-Aug-25		DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	15-Oct-25	12-Nov-25	07-Mar-25	03-Apr-25			SC2000: FF, DS3800: FS				
Detection System		48	02-Oct-25	15-Nov-25	04-Mar-25	16-Apr-25	05-Aug-25						
DS3820	Submission of Detection System SAT Plan	24					05-Aug-25	01-Sep-25	DS3260: FS 72				
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-25	02-Oct-25	04-Mar-25	04-Mar-25	02-Sep-25		DS3820: FS				
DS3840	Resubmission of SAT Plan for Detection System	12	03-Oct-25	17-Oct-25	05-Mar-25	18-Mar-25			DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	18-Oct-25	15-Nov-25	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		51	02-Oct-25	29-Nov-25	23-Dec-24	22-Feb-25	19-Aug-25						
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-25	17-Oct-25	23-Dec-24	08-Jan-25	19-Aug-25		DS3860: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	18-Oct-25	01-Nov-25	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	03-Nov-25	29-Nov-25	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	02-Oct-25	31-Oct-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Nov-25	28-Nov-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	29-Nov-25	12-Dec-25	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	13-Dec-25	12-Jan-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		113	02-Oct-25	12-Nov-25	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Oct-25	14-Oct-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	15-Oct-25	12-Nov-25	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	02-Oct-25	18-Dec-25	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-Oct-25	09-Oct-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	10-Oct-25	22-Oct-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	23-Oct-25	18-Dec-25	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		566	02-Oct-25	20-Mar-26	08-May-24	31-Oct-26	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		175	02-Oct-25	10-Jan-26	08-May-24	04-Sep-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Oct-25	16-Oct-25	01-Aug-25	14-Aug-25			DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	17-Oct-25	07-Nov-25	15-Aug-25	04-Sep-25			SW1020: FS				
Installation Works		175	02-Oct-25	10-Jan-26	08-May-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	02-Oct-25	31-Dec-25	25-May-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	27-Oct-25	19-Dec-25	14-Jun-24	07-Aug-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	02-Oct-25	10-Jan-26	08-May-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	02-Oct-25	10-Jan-26	24-Oct-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	02-Oct-25	10-Jan-26	10-Oct-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	02-Oct-25	10-Jan-26	05-Aug-24	12-Nov-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1130	Install VLSL on Gantry	14	02-Oct-25	18-Oct-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	02-Oct-25	18-Oct-25	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1170	Install Manual Barriers	24	24-Oct-25	21-Nov-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1090	Install Video Wall Equipment (Administration Building)	21	15-Nov-25	09-Dec-25	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68				
Portion 1 - South Apron Up to SUS		185	02-Oct-25	28-Nov-25	12-Sep-24	31-Oct-26	24-Mar-25						
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Oct-25	16-Oct-25	24-Sep-26	09-Oct-26			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	17-Oct-25	07-Nov-25	10-Oct-26	31-Oct-26			SW1210: FS				
Installation Works		185	02-Oct-25	28-Nov-25	12-Sep-24	08-Apr-25	24-Mar-25						
SW1230	Install Cable Containments - the 1st Section	48	02-Oct-25	31-Oct-25	12-Sep-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS				
SW1260	Signal Cable Laying - the 1st Section	14	02-Oct-25	31-Oct-25	29-Oct-24	25-Nov-24	24-Mar-25		SW1230: SS				
SW1240	Install CCTV Camera	24	02-Oct-25	31-Oct-25	24-Dec-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
SW1250	Install Detection Cameras	24	02-Oct-25	31-Oct-25	19-Dec-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
SW1270	Install Traffic Control Devices	36	02-Oct-25	31-Oct-25	23-Jan-25	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30				
SW1320	Install Cable Containments - the 2nd Section	24	02-Oct-25	31-Oct-25	12-Sep-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS				
SW1350	Signal Cable Laying - the 2nd Section	54	02-Oct-25	31-Oct-25	29-Oct-24	25-Nov-24	04-Jul-25		SW1260: SS				
SW1330	Install Manual Barriers	18	02-Oct-25	23-Oct-25	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS				
SW1340	Laying of Leaky Cable	48	02-Oct-25	28-Nov-25	18-Nov-24	14-Jan-25			SW1320: SS 22				
SW1280	Install Equipment in Kiosk F	12	01-Nov-25	14-Nov-25	01-Mar-25	14-Mar-25			SC1080: FF, SC1330: FF, DS4340: FS, DS4440: FS, SW1240: FS, SW1250: FS, SW1230: SS 24				
SW1290	Install Radio Antenna	10	01-Nov-25	12-Nov-25	23-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1240: FS, SW1230: SS 24				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		566	02-Oct-25	20-Mar-26	17-Jul-24	31-Oct-26	01-Apr-24						
Tunnel Section		335	02-Oct-25	20-Mar-26	17-Jul-24	21-May-25	01-Nov-24						
Tunnel Section - LSCC to CP7		128	02-Oct-25	31-Dec-25	20-Sep-24	07-Apr-25	24-Mar-25						
SW3080	Inspect Civil Provisions & Submit Inspection Report	3	02-Oct-25	04-Oct-25	20-Sep-24	23-Sep-24			AC1010a: SS				
SW3090	Rectify Civil Provision Defects by Others	6	06-Oct-25	13-Oct-25	24-Sep-24	30-Sep-24			SW3080: FS				
East Bound		128	02-Oct-25	31-Dec-25	02-Oct-24	07-Apr-25	24-Mar-25						
SW2461	Signal Cable Laying and Termination (WVB to CP7) (CP Side)	12	02-Oct-25	15-Nov-25	14-Oct-24	25-Nov-24	24-Mar-25		SW1260: SS				
SW2463	Install GOFS (WVB to CP7)	12	02-Oct-25	15-Nov-25	14-Oct-24	25-Nov-24	24-Mar-25		SW2461: SS				
SW2990	Install CCTV Camera	19	02-Oct-25	31-Dec-25	04-Nov-24	04-Feb-25	15-May-25		AC1010g: SS				
SW3000	Install Detection Camera	18	02-Oct-25	31-Dec-25	21-Oct-24	17-Jan-25	15-May-25		AC1010g: SS				
SW3030	Install Traffic Control Devices	9	02-Oct-25	31-Dec-25	22-Nov-24	22-Feb-25	15-May-25		AC1010g: SS				
SW2462	Signal Cable Laying and Termination (WVB to CP7) (NCP Side)	12	02-Oct-25	15-Nov-25	14-Oct-24	25-Nov-24	27-May-25		SW2461: SS				
SW2980a	Install Cable Containment (NCP Side)	9	02-Oct-25	13-Oct-25	02-Oct-24	12-Oct-24			AC1010h: SS, AC1010h: SF				
SW3020a	Install ET (Service Gallery)	5	02-Oct-25	08-Oct-25	01-Feb-25	06-Feb-25			AC1010i: SS				
SW3050	Install PA in Service Gallery	19	02-Oct-25	24-Oct-25	15-Mar-25	07-Apr-25			AC1010i: SS				
SW3060	Install PABX in Service Gallery	19	02-Oct-25	24-Oct-25	15-Mar-25	07-Apr-25			SW3050: SS, AC1010i: SS				
SW3070	Install Radio System in Service Gallery	19	02-Oct-25	24-Oct-25	13-Jan-25	06-Feb-25			AC1010i: SS				
SW2980	Install Cable Containment (CP Side)	9	14-Oct-25	23-Oct-25	02-Oct-24	12-Oct-24			SW3090: FS, AC1010f: SS				
SW3010	Install SEC Camera	7	24-Oct-25	01-Nov-25	15-Mar-25	22-Mar-25			SW2980: FS				
SW3020	Install ET (Road Level)	5	31-Oct-25	05-Nov-25	01-Feb-25	06-Feb-25			SW2980a: FS, AC1010d: SS				
SW3040	Install VSLs (CP Side)	10	31-Oct-25	11-Nov-25	28-Jan-25	11-Feb-25			AC1010d: SS, SW2980: FS				
SW3040a	Install VSLs (NCP Side)	10	12-Nov-25	22-Nov-25	12-Feb-25	22-Feb-25			AC1010d: SS, SW3040: FS, SW2980a: FS				
West Bound		128	02-Oct-25	31-Dec-25	02-Oct-24	07-Apr-25	15-May-25						
SW3110	Install CCTV Camera	19	02-Oct-25	31-Dec-25	04-Nov-24	04-Feb-25	15-May-25		AC1010c: SS				
SW3120	Install Detection Camera	18	02-Oct-25	31-Dec-25	21-Oct-24	17-Jan-25	15-May-25		AC1010c: SS				
SW3150	Install Traffic Control Devices	9	02-Oct-25	31-Dec-25	22-Nov-24	22-Feb-25	15-May-25		AC1010c: SS				
SW3100a	Install Cable Containment (NCP Side)	9	02-Oct-25	13-Oct-25	02-Oct-24	12-Oct-24			AC1010b: SS				
SW3140a	Install ET (Service Gallery)	5	02-Oct-25	08-Oct-25	01-Feb-25	06-Feb-25			AC1010e: SS				
SW3170	Install PA in Service Gallery	19	02-Oct-25	24-Oct-25	15-Feb-25	08-Mar-25			AC1010e: SS				
SW3180	Install PABX in Service Gallery	19	02-Oct-25	24-Oct-25	15-Mar-25	07-Apr-25			AC1010e: SS				
SW3190	Install Radio System in Service Gallery	19	02-Oct-25	24-Oct-25	13-Jan-25	06-Feb-25			AC1010e: SS				
SW3100	Install Cable Containment (CP Side)	9	14-Oct-25	23-Oct-25	02-Oct-24	12-Oct-24			AC1010a: SS, SW3090: FS				
SW3130	Install SEC Camera	7	24-Oct-25	01-Nov-25	15-Mar-25	22-Mar-25			SW3100: FS				
SW3140	Install ET (Road Level)	5	31-Oct-25	05-Nov-25	01-Feb-25	06-Feb-25			AC1010d: SS				
SW3160	Install VSLs (CP Side)	10	31-Oct-25	11-Nov-25	28-Jan-25	11-Feb-25			SW3100: FS, AC1010d: SS				
SW3160a	Install VSLs (NCP Side)	10	12-Nov-25	22-Nov-25	12-Feb-25	22-Feb-25			SW3100a: FS, SW3160: FS, AC1010d: SS				
Tunnel Section - CP7 to CP11		335	02-Oct-25	20-Mar-26	06-Sep-24	21-May-25	01-Nov-24						
										Date	Revision	Checked	Approved
										30-Sep-25	Rev. 0	MY	



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
East Bound		292	02-Oct-25	26-Jan-26	06-Sep-24	21-May-25	01-Nov-24						
CP Side		142	02-Oct-25	26-Jan-26	18-Oct-24	21-May-25	23-Jun-25						
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Oct-25	31-Dec-25	11-Nov-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS				
SW2330	Install SEC Camera - CP7 to CP11	17	02-Oct-25	22-Oct-25	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS				
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Oct-25	26-Dec-25	01-Nov-24	24-Jan-25			SW2330: SS				
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Oct-25	26-Dec-25	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS				
SW2360	Install VSLs - CP7 to CP11	13	17-Oct-25	01-Nov-25	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
SW2360a	VSLs - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	03-Nov-25	26-Jan-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS				
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	26-Nov-25	24-Jan-26	18-Mar-25	21-May-25			SW2330a: FF 24				
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	27-Dec-25	26-Jan-26	06-Mar-25	03-Apr-25			SW2340b: FS				
OHVD		231	02-Oct-25	06-Jan-26	07-Nov-24	22-Feb-25	05-Mar-25						
SW2350	Install Traffic Control Devices - CP7 to CP11	25	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS				
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Oct-25	29-Nov-25	07-Nov-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS				
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	02-Oct-25	07-Nov-25	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS				
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	02-Oct-25	07-Nov-25	12-Dec-24	17-Jan-25			SW2320a: FS				
SW4080	Install LCX Bracket - CP7 to CP11	25	02-Oct-25	01-Nov-25	25-Nov-24	23-Dec-24			AC1050b: SS				
SW2350b	Traffic Control Devices - Physical Inspection - CP7 to CP11	30	01-Dec-25	06-Jan-26	06-Jan-25	22-Feb-25			SW2350a: FS				
Service Gallery		271	02-Oct-25	31-Dec-25	06-Sep-24	08-Mar-25	01-Nov-24						
SW2370	Install PA in Service Gallery - CP7 to CP11	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	01-Nov-24		DS4240: FS, DS6480: FS, DS6120: FS, AC1050e: SS				
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	02-Oct-25	29-Nov-25	06-Sep-24	05-Nov-24	10-Jul-25		SW2340a: FS, SW2340b: SS				
SW2390	Install LCX Bracket - CP7 to CP11	61	02-Oct-25	30-Dec-25	28-Oct-24	23-Jan-25	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33				
SW2390a	Install LCX Cable - CP7 to CP11	61	02-Oct-25	13-Dec-25	26-Nov-24	20-Feb-25			SW2390: SS 25				
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	02-Oct-25	13-Dec-25	26-Nov-24	20-Feb-25			SW2390a: SS				
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	01-Nov-25	31-Dec-25	24-Dec-24	08-Mar-25			SW2390b: SS 24				
SW2340e	ET - Physical Inspection - CP7 to CP11	25	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25			SW2340d: FS				
West Bound		335	02-Oct-25	20-Mar-26	06-Sep-24	21-May-25	14-Jan-25						
CP Side		168	02-Oct-25	31-Jan-26	10-Sep-24	21-May-25	15-Feb-25						
SW3240	Install ET (Road Level) - CP7 to CP11	16	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	15-Feb-25						
SW4100a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Oct-25	31-Jan-26	10-Sep-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS				
SW3230	Install SEC Camera - CP7 to CP11	17	02-Oct-25	22-Oct-25	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS				
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Oct-25	26-Dec-25	02-Oct-24	24-Dec-24			SW3230: SS				
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Oct-25	26-Dec-25	02-Oct-24	24-Dec-24			SW3230a: SS				
SW3260	Install VSLs - CP7 to CP11	14	02-Oct-25	18-Oct-25	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
SW3260a	VSLs - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	02-Oct-25	26-Dec-25	16-Nov-24	22-Feb-25			SW3230a: SS				
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	26-Nov-25	24-Jan-26	10-Jan-25	22-Mar-25			SW3230a: FF 24				
SW3240c	ET - Physical Inspection - CP7 to CP21	25	27-Dec-25	26-Jan-26	26-Dec-24	24-Jan-25			SW3240b: FS				
SW3260b	VSLs - Physical Inspection and Function Test - CP7 to CP21	26	27-Dec-25	27-Jan-26	16-Apr-25	21-May-25			SW3260a: FS				
OHVD		80	02-Oct-25	07-Jan-26	06-Sep-24	04-Jan-25							
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Oct-25	07-Jan-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS				
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	02-Oct-25	07-Jan-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	02-Oct-25	03-Jan-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
	Service Gallery	335	02-Oct-25	20-Mar-26	10-Sep-24	10-Mar-25	14-Jan-25						
	SW3270	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	14-Jan-25		AC1050h: SS				
	SW3240d	94					10-Jul-25	30-Aug-25	SW3240a: FS, SW2340d: SS				
	SW3290	61	02-Oct-25	30-Dec-25	10-Sep-24	07-Dec-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33				
	SW3240e	25	02-Oct-25	01-Nov-25	26-Dec-24	24-Jan-25			SW3240d: FS				
	SW3290a	61	02-Oct-25	13-Dec-25	10-Sep-24	22-Nov-24			SW3290: SS				
	SW3290b	61	02-Oct-25	13-Dec-25	10-Sep-24	22-Nov-24			SW3290a: SS				
	SW3290c	78	15-Dec-25	20-Mar-26	23-Nov-24	10-Mar-25			SW3290b: FS				
	Tunnel Section - CP11 to CP16	230	02-Oct-25	29-Nov-25	04-Oct-24	08-Mar-25	06-Dec-24						
	East Bound	230	02-Oct-25	29-Nov-25	04-Oct-24	08-Mar-25	06-Dec-24						
	CP Side	76	02-Oct-25	29-Nov-25	27-Nov-24	03-Mar-25	15-May-25						
	SW2480	16	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS				
	SW4160	17	23-Oct-25	12-Nov-25	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS				
	SW2420	12	03-Nov-25	15-Nov-25	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS				
	OHVD	23	02-Oct-25	29-Nov-25	04-Oct-24	30-Nov-24	10-Apr-25						
	SW2460	23	02-Oct-25	29-Nov-25	04-Oct-24	30-Nov-24	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS				
	Service Gallery	17	02-Oct-25	15-Nov-25	11-Dec-24	08-Mar-25	06-Dec-24						
	SW2480a	17	02-Oct-25	15-Nov-25	11-Dec-24	24-Jan-25	06-Dec-24		AC1060e: SS				
	SW2410	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	29-Jan-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1060e: SS				
	West Bound	161	02-Oct-25	29-Nov-25	27-Nov-24	03-Mar-25	01-Apr-25						
	CP Side	57	02-Oct-25	29-Nov-25	27-Nov-24	03-Mar-25	15-May-25						
	SW3360	16	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	15-May-25		SW3300: FS				
	SW3330	12	18-Oct-25	01-Nov-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13				
	SW4210	17	23-Oct-25	12-Nov-25	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS				
	OHVD	22	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	01-Apr-25						
	SW3370	22	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS				
	Tunnel Section - CP16 to CP21	244	02-Oct-25	30-Dec-25	12-Sep-24	22-Mar-25	26-Dec-24						
	East Bound	244	02-Oct-25	30-Dec-25	12-Sep-24	22-Mar-25	26-Dec-24						
	CP Side	241	02-Oct-25	02-Dec-25	12-Sep-24	22-Mar-25	26-Dec-24						
	SW2510	28	02-Oct-25	31-Oct-25	12-Sep-24	12-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS				
	SW2590	70	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
	SW4260	17	13-Nov-25	02-Dec-25	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS				
	SW2520	14	17-Nov-25	02-Dec-25	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS				
	OHVD	122	02-Oct-25	30-Dec-25	26-Sep-24	22-Feb-25	30-May-25						
	SW2540	31	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS				
	SW2550	23					30-May-25	30-Aug-25	SC1470: SS, DS4090: FS, DS6440: FS, AC1070b: SS, SW2430: FS				
	SW4270	26	02-Oct-25	30-Dec-25	26-Sep-24	23-Dec-24	30-Aug-25		SW4170: FS, AC1070b: SS				
 GTECH Services (Hong Kong) Limited										Date	Revision	Checked	Approved
										30-Sep-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
	Service Gallery	17	02-Oct-25	15-Nov-25	11-Dec-24	08-Mar-25	25-Feb-25						
SW2530	Install PA in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	25-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS				
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Dec-24	24-Jan-25	26-Feb-25		AC1070e: SS				
West Bound		244	02-Oct-25	30-Dec-25	26-Sep-24	22-Mar-25	26-Feb-25						
CP Side		72	02-Oct-25	02-Dec-25	27-Nov-24	22-Mar-25	07-Aug-25						
SW3470	Install ET (Road Level) - CP16 to CP21	70	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS				
SW3440	Install VSLS - CP16 to CP21	14	03-Nov-25	18-Nov-25	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS				
SW4310	Install SEC Camera - CP16 to CP21	17	13-Nov-25	02-Dec-25	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS				
OHVD		122	02-Oct-25	30-Dec-25	26-Sep-24	22-Feb-25	30-May-25						
SW3420	Install CCTV Camera - CP16 to CP21	23	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS				
SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS				
SW4320	Install LCX Bracket - CP18 to CP21	26	02-Oct-25	30-Dec-25	26-Sep-24	23-Dec-24	30-Aug-25		AC1070b: SS				
Service Gallery		17	02-Oct-25	15-Nov-25	11-Dec-24	08-Mar-25	26-Feb-25						
SW3450	Install PA in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	26-Feb-25		AC1070h: SS				
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Dec-24	24-Jan-25	26-Feb-25		AC1070h: SS				
Tunnel Section - CP21 to CP26		112	02-Oct-25	13-Feb-26	17-Jul-24	21-May-25							
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Oct-25	03-Nov-25	17-Jul-24	19-Jul-24			AC1080a: SS				
SW2930	Rectify Civil Provision Defects by Others	6	04-Nov-25	10-Nov-25	20-Jul-24	26-Jul-24			SW2920: FS				
East Bound		80	11-Nov-25	13-Feb-26	27-Jul-24	21-May-25							
East Bound - Tunnel Section - CP21 to CP24		67	11-Nov-25	29-Jan-26	27-Jul-24	21-May-25							
SW3960	Install Cable Containment (CP Side)	15	11-Nov-25	27-Nov-25	27-Jul-24	13-Aug-24			SW2930: FS				
SW3980	Install PA in Service Gallery	51	25-Nov-25	24-Jan-26	06-Jan-25	08-Mar-25			AC1080j: SS, SW4040a: SS				
SW4010	Install PABX in Service Gallery	15	25-Nov-25	11-Dec-25	20-Mar-25	07-Apr-25			AC1080j: SS, SW4040a: SS				
SW4020	Install Radio System in Service Gallery	15	25-Nov-25	11-Dec-25	17-Jan-25	06-Feb-25			AC1080j: SS, SW4040a: SS				
SW4040a	Install ET (Service Gallery)	51	25-Nov-25	24-Jan-26	04-Dec-24	06-Feb-25			AC1080j: SS, SW3960: SS 12				
SW3960a	Install Cable Containment (NCP Side)	15	28-Nov-25	15-Dec-25	14-Aug-24	30-Aug-24			SW3960: FS				
SW3970	Install VSLS (CP Side)	11	28-Nov-25	10-Dec-25	25-Jan-25	10-Feb-25			SW3960: FS, SW3960: FF				
SW4050	Install SEC Camera	11	28-Nov-25	10-Dec-25	09-May-25	21-May-25			SW3960: FS				
SW3970a	Install VSLS (NCP Side)	11	16-Dec-25	29-Dec-25	11-Feb-25	22-Feb-25			SW3970: FS, SW3960a: FS				
SW4040	Install ET (Road Level)	37	16-Dec-25	29-Jan-26	26-Sep-24	09-Nov-24			SW3960a: FS, SW3960: FS				
East Bound - Tunnel Section - CP24 to CP26		80	11-Nov-25	13-Feb-26	04-Sep-24	22-Mar-25							
SW2600	Install Cable Containment (CP Side)	9	11-Nov-25	20-Nov-25	04-Sep-24	13-Sep-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
SW2600a	Install Cable Containment (NCP Side)	9	21-Nov-25	01-Dec-25	14-Sep-24	25-Sep-24			SW2600: FS				
SW2610	Install VSLS (CP Side)	7	21-Nov-25	28-Nov-25	07-Feb-25	14-Feb-25			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2600: FF				
SW2630	Install Traffic Control Devices	7	21-Nov-25	28-Nov-25	17-Sep-24	25-Sep-24			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2640	Install CCTV Camera	7	21-Nov-25	28-Nov-25	17-Sep-24	25-Sep-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2600: FS				
SW2670	Install Detection Camera	7	21-Nov-25	28-Nov-25	17-Sep-24	25-Sep-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2600: FS				
SW2690	Install SEC Camera	7	21-Nov-25	28-Nov-25	15-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS, SW2600: FS				
SW2610a	Install VSLS (NCP Side)	7	02-Dec-25	09-Dec-25	15-Feb-25	22-Feb-25			SW2610: FS, SW2600a: FS				
SW2680	Install ET (Road Level)	4	02-Dec-25	05-Dec-25	03-Feb-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2600a: FS				
SW2700	Install GOFS (CP21 to CP26)	50	16-Dec-25	13-Feb-26	15-Jan-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2600a: FS, SW2710: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
	SW2710	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	50	16-Dec-25	13-Feb-26	26-Sep-24	25-Nov-24		SW2600: FS, SC2480: FF, SW2640: FS, SW2670: FS, SW2630: FS, SW4040: SS				
	SW2710a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	50	16-Dec-25	13-Feb-26	26-Sep-24	25-Nov-24		SW2600a: FS, SW2710: SS				
West Bound		112	02-Oct-25	13-Feb-26	09-Aug-24	07-Apr-25							
	SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Oct-25	04-Oct-25	09-Aug-24	12-Aug-24		AC1080c: SS				
	SW3630	Rectify Civil Provision Defects by Others	6	06-Oct-25	13-Oct-25	13-Aug-24	19-Aug-24		SW3620: FS				
West Bound - Tunnel Section - CP21 to CP24		43	02-Oct-25	22-Nov-25	20-Aug-24	07-Apr-25							
	SW3540	Install PA in Service Gallery	15	02-Oct-25	20-Oct-25	20-Feb-25	08-Mar-25		AC1080e: SS				
	SW3550	Install PABX in Service Gallery	15	02-Oct-25	20-Oct-25	20-Mar-25	07-Apr-25		AC1080e: SS				
	SW3560	Install ET (Road Level)	8	02-Oct-25	11-Oct-25	25-Jan-25	06-Feb-25		AC1080i: SS				
	SW3560a	Install ET (Service Gallery)	8	02-Oct-25	11-Oct-25	25-Jan-25	06-Feb-25		AC1080e: SS				
	SW3580	Install Radio System in Service Gallery	15	02-Oct-25	20-Oct-25	17-Jan-25	06-Feb-25		AC1080e: SS				
	SW3500	Install Cable Containment (CP Side)	15	14-Oct-25	31-Oct-25	20-Aug-24	05-Sep-24		SW3630: FS				
	SW3530	Install VLSL (CP Side)	11	28-Oct-25	10-Nov-25	25-Jan-25	10-Feb-25		SW3500: SS 12, AC1080h: SS				
	SW3500a	Install Cable Containment (NCP Side)	15	01-Nov-25	18-Nov-25	06-Sep-24	24-Sep-24		SW3500: FS				
	SW3510	Install CCTV Camera	11	01-Nov-25	13-Nov-25	11-Sep-24	24-Sep-24		SW3500: FS				
	SW3520	Install Detection Camera	11	01-Nov-25	13-Nov-25	11-Sep-24	24-Sep-24		SW3500: FS				
	SW3590	Install SEC Camera	11	01-Nov-25	13-Nov-25	11-Mar-25	22-Mar-25		SW3500: FS				
	SW3570	Install Traffic Control Devices	11	05-Nov-25	17-Nov-25	11-Sep-24	24-Sep-24		SW3500: SS 18, SW3500: FS				
	SW3530a	Install VLSL (NCP Side)	11	11-Nov-25	22-Nov-25	11-Feb-25	22-Feb-25		SW3530: FS, AC1080h: SS				
West Bound - Tunnel Section - CP24 to CP26		89	31-Oct-25	13-Feb-26	09-Aug-24	07-Apr-25							
	SW3640	Install Cable Containment (CP Side)	9	31-Oct-25	10-Nov-25	09-Aug-24	19-Aug-24		AC1080f: SS				
	SW3640a	Install Cable Containment (NCP Side)	9	11-Nov-25	20-Nov-25	20-Aug-24	29-Aug-24		SW3640: FS				
	SW3730	Install SEC Camera	7	11-Nov-25	18-Nov-25	15-Mar-25	22-Mar-25		SW3640: FS				
	SW3670	Install VLSL (CP Side)	7	14-Nov-25	21-Nov-25	07-Feb-25	14-Feb-25		SW3640: SS 12				
	SW3670a	Install VLSL (NCP Side)	7	22-Nov-25	29-Nov-25	15-Feb-25	22-Feb-25		SW3640a: FS, SW3670: FS				
	SW3680	Install PA in Service Gallery	51	15-Dec-25	13-Feb-26	06-Jan-25	08-Mar-25		AC1080g: SS, SW3700a: SS				
	SW3690	Install PABX in Service Gallery	9	15-Dec-25	24-Dec-25	27-Mar-25	07-Apr-25		AC1080g: SS, SW3700a: SS				
	SW3700	Install ET (Road Level)	38	15-Dec-25	29-Jan-26	30-Aug-24	16-Oct-24		SW3640a: FS, SW3700a: SS				
	SW3700a	Install ET (Service Gallery)	51	15-Dec-25	13-Feb-26	30-Aug-24	31-Oct-24		AC1080g: SS, SW3640a: FS, SW3960a: SS 14				
	SW3720	Install Radio System in Service Gallery	9	15-Dec-25	24-Dec-25	24-Jan-25	06-Feb-25		AC1080g: SS, SW3700a: SS				
Tunnel Section - CP26 to CP32		38	31-Oct-25	13-Dec-25	02-Sep-24	22-Mar-25							
	SW2940	Inspect Civil Provisions & Submit Inspection Report	1	31-Oct-25	31-Oct-25	02-Sep-24	02-Sep-24		AC1090e: SS				
	SW2950	Rectify Civil Provision Defects by Others	4	01-Nov-25	05-Nov-25	03-Sep-24	06-Sep-24		SW2940: FS				
East Bound		38	31-Oct-25	13-Dec-25	12-Sep-24	22-Mar-25							
East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		38	31-Oct-25	13-Dec-25	12-Sep-24	22-Mar-25							
	SW2740a	Install PA in Service Gallery	10	31-Oct-25	11-Nov-25	04-Jan-25	15-Jan-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
	SW2820c	Install ET (Service Gallery)	6	31-Oct-25	06-Nov-25	28-Jan-25	06-Feb-25		AC1090f: SS				
	SW2720b	Install Cable Containment (CP Side)	12	06-Nov-25	19-Nov-25	12-Sep-24	26-Sep-24		SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS				
	SW2770a	Install PABX in Service Gallery	11	11-Nov-25	22-Nov-25	15-Jan-25	27-Jan-25		SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
	SW2800a	Install Radio System in Service Gallery	11	18-Nov-25	29-Nov-25	22-Jan-25	06-Feb-25		SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
	SW2720c	Install Cable Containment (NCP Side)	12	20-Nov-25	03-Dec-25	27-Sep-24	12-Oct-24		SW2720b: FS				
	SW2730b	Install VLSL (CP Side)	7	20-Nov-25	27-Nov-25	07-Feb-25	14-Feb-25		SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				

Activity ID		Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
											Sep 45	Oct 46	Nov 47	Dec 48	
West Bound	SW2750a	Install Traffic Control Devices	9	20-Nov-25	29-Nov-25	01-Nov-24	11-Nov-24			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS					
	SW2760a	Install CCTV Camera	9	20-Nov-25	29-Nov-25	01-Nov-24	11-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2720b: FS					
	SW2810a	Install Detection Camera	6	20-Nov-25	26-Nov-25	05-Nov-24	11-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2720b: FS					
	SW2830a	Install SEC Camera	9	20-Nov-25	29-Nov-25	13-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS7410: FS, SW2720b: FS					
	SW2840a	Install PVMS	6	20-Nov-25	26-Nov-25	17-Feb-25	22-Feb-25			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW2720b: FS					
	SW2790b	Signal Cable Laying and Termination (CP29 to CP32) (CP Side)	6	01-Dec-25	06-Dec-25	12-Nov-24	18-Nov-24			SW2720b: FS, SC2480: FF, SW2760a: FS, SW2810a: FS, SW2750a: FS					
	SW2730c	Install VLSL (NCP Side)	7	04-Dec-25	11-Dec-25	15-Feb-25	22-Feb-25			SW2720c: FS, SW2730b: FS					
	SW2820b	Install ET (Road Level)	9	04-Dec-25	13-Dec-25	24-Jan-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2720c: FS					
	SW2780a	Install GOFS (CP29 to CP32)	6	08-Dec-25	13-Dec-25	11-Mar-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2720c: FS, SW2790b: FS					
	SW2790c	Signal Cable Laying and Termination (CP29 to CP32) (NCP Side)	6	08-Dec-25	13-Dec-25	19-Nov-24	25-Nov-24			SW2720c: FS, SW2790b: FS					
	SW2850a	Laying of Leaky Cable	6	08-Dec-25	13-Dec-25	28-Jan-25	06-Feb-25			SW2720c: FS, SW2790b: FS					
	West Bound			28	31-Oct-25	02-Dec-25	17-Sep-24	22-Mar-25							
	West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)			28	31-Oct-25	02-Dec-25	17-Sep-24	22-Mar-25							
		SW3760b	Install Cable Containment (CP Side)	10	31-Oct-25	11-Nov-25	17-Sep-24	28-Sep-24			AC1090g: SS				
		SW3800a	Install PA in Service Gallery	8	31-Oct-25	08-Nov-25	04-Jan-25	13-Jan-25			AC1090h: SS				
		SW3820c	Install ET (Service Gallery)	5	31-Oct-25	05-Nov-25	01-Feb-25	06-Feb-25			AC1090h: SS				
		SW3810a	Install PABX in Service Gallery	9	10-Nov-25	19-Nov-25	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
		SW3760c	Install Cable Containment (NCP Side)	10	12-Nov-25	22-Nov-25	30-Sep-24	12-Oct-24			SW3760b: FS				
		SW3770a	Install CCTV Camera	8	12-Nov-25	20-Nov-25	05-Nov-24	13-Nov-24			SW3760b: FS				
		SW3780a	Install Detection Camera	8	12-Nov-25	20-Nov-25	05-Nov-24	13-Nov-24			SW3760b: FS				
		SW3790b	Install VLSL (CP Side)	6	12-Nov-25	18-Nov-25	10-Feb-25	15-Feb-25			SW3760b: FS				
		SW3820b	Install ET (Road Level)	5	12-Nov-25	17-Nov-25	01-Feb-25	06-Feb-25			SW3760b: FS				
		SW3830a	Install Traffic Control Devices	8	12-Nov-25	20-Nov-25	05-Nov-24	13-Nov-24			SW3760b: FS, SW3760b: FF				
		SW3850a	Install SEC Camera	8	12-Nov-25	20-Nov-25	14-Mar-25	22-Mar-25			SW3760b: FS				
		SW3880a	Install PVMS	5	12-Nov-25	17-Nov-25	18-Feb-25	22-Feb-25			SW3760b: FS				
		SW3790c	Install VLSL (NCP Side)	6	19-Nov-25	25-Nov-25	17-Feb-25	22-Feb-25			SW3790b: FS				
		SW3840a	Install Radio System in Service Gallery	9	20-Nov-25	29-Nov-25	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
		SW3870b	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	21-Nov-25	26-Nov-25	14-Nov-24	19-Nov-24			SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
		SW3860a	Install GOFS (CP30 to CP32)	5	27-Nov-25	02-Dec-25	12-Mar-25	17-Mar-25			SW3760c: FS, SW3870b: FS				
		SW3870c	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	27-Nov-25	02-Dec-25	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
		SW3890a	Laying of Leaky Cable	5	27-Nov-25	02-Dec-25	01-Feb-25	06-Feb-25			SW3760c: FS, SW3870b: FS				
	West Ventilation Building			510	02-Oct-25	10-Jan-26	06-Sep-24	30-Dec-24	01-Apr-24						
	Installation Works			510	02-Oct-25	10-Jan-26	06-Sep-24	30-Dec-24	01-Apr-24						
	SW1650	Install Cable Containments	24	02-Oct-25	06-Oct-25	06-Sep-24	10-Sep-24	01-Apr-24			DS6400: FS, DS6540: FS				
	SW1740	Signal Cable Laying	15	02-Oct-25	29-Nov-25	27-Sep-24	25-Nov-24	24-Mar-25			SW1650: SS				
	SW1710a	Install LCX Bracket	21	02-Oct-25	06-Dec-25	21-Sep-24	26-Nov-24	25-Apr-25			SW4340: FS, DS3250: FS				
	SW1730	Install ET Equipment	12	02-Oct-25	16-Oct-25	27-Sep-24	12-Oct-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1690: SS					
	SW1670	Install Network Equipment	36	18-Oct-25	29-Nov-25	15-Oct-24	25-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1700: SS, SW1660: FS					

Activity ID		Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025					
											Sep 45	Oct 46	Nov 47	Dec 48		
	SW1680	Install Manual Fallback Control Equipment	24	18-Oct-25	15-Nov-25	29-Oct-24	25-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1700: SS, EM1110: FS						
	SW1700	Install Operation Facilities Equipment	14	18-Oct-25	04-Nov-25	15-Oct-24	30-Oct-24			SC2680: FF, EM1120: FS, SW1730: FS 1						
	SW1710b	Install LCX Cable	28	08-Dec-25	10-Jan-26	27-Nov-24	30-Dec-24			SW1710a: FS, DS3790: FS 5						
	East Ventilation Building		130	02-Oct-25	09-Jan-26	11-Sep-24	31-Oct-26	23-Jun-25								
	SW2960	Inspect Civil Provisions & Submit Inspection Report	12	02-Oct-25	16-Oct-25	24-Sep-26	09-Oct-26			AC1010: SS, KD1010: FS						
	SW2970	Rectify Civil Provision Defects by Others	18	17-Oct-25	07-Nov-25	10-Oct-26	31-Oct-26			SW2960: FS						
	Installation Works		130	02-Oct-25	09-Jan-26	11-Sep-24	06-Feb-25	23-Jun-25								
	SW1750	Install Cable Containments	24	02-Oct-25	15-Oct-25	11-Sep-24	24-Sep-24	23-Jun-25			SC2480: FF, DS6400: FS, DS6540: FS					
	SW1790	Install PABX Equipment	20					23-Jun-25	30-Sep-25	SC1590: SS, DS4140: FS, DS6040: FS, DS6480: FS, SW1750: SS						
	SW1820	Install PA Equipment	12					23-Jun-25	30-Sep-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS						
	SW1830	Install ET Equipment	12	02-Oct-25	16-Oct-25	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS						
	SW1810	Install Radio Equipment	12	09-Oct-25	22-Oct-25	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1790: FS						
	SW1760	Position Equipment Rack	12	16-Oct-25	30-Oct-25	25-Sep-24	09-Oct-24			SW1750: FS						
	SW1770	Install Network Equipment	36	16-Oct-25	27-Nov-25	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS						
	SW1780	Install Manual Fallback Control Equipment	24	23-Oct-25	20-Nov-25	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS						
	SW1800	Install Operation Facilities Equipment	14	05-Dec-25	20-Dec-25	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS						
	SW1840	Signal Cable Laying	15	22-Dec-25	09-Jan-26	08-Nov-24	25-Nov-24			SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS						
	Portion 3 - CKL Branch Tunnel in TKO-LTT Site			85	02-Oct-25	13-Jan-26	12-Sep-24	19-Jun-25								
	SW1850	Inspect Civil Provisions & Submit Inspection Report	3	02-Oct-25	04-Oct-25	12-Sep-24	14-Sep-24			AC1020: SS						
	SW1860	Rectify Civil Provision Defects by Others	7	06-Oct-25	14-Oct-25	16-Sep-24	24-Sep-24			SW1850: FS						
	Installation Works			63	15-Oct-25	29-Dec-25	25-Sep-24	22-Feb-25								
	SW1890	Install Cable Containments	36	15-Oct-25	26-Nov-25	25-Sep-24	07-Nov-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS						
	SW1910	Laying of Leaky Cable	51	15-Oct-25	13-Dec-25	04-Dec-24	06-Feb-25			SW1890: SS						
	SW1920	Signal Cable Laying	51	15-Oct-25	13-Dec-25	25-Sep-24	25-Nov-24			SW1890: SS						
	SW1870	Install CCTV Camera	51	30-Oct-25	29-Dec-25	18-Nov-24	17-Jan-25			SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1890: SS 12, SW1920: SS 12						
	SW1880	Install Detection Camera	51	30-Oct-25	29-Dec-25	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS						
	SW1900	Install Traffic Control Devices	51	30-Oct-25	29-Dec-25	20-Dec-24	22-Feb-25			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS						
	Site Commissioning Test			33	06-Nov-25	13-Dec-25	27-Mar-25	02-May-25								
	TC1370	SCT of ET System	10	06-Nov-25	17-Nov-25	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18						
	TC1380	SCT of Power Distribution System	15	27-Nov-25	13-Dec-25	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS						
	Submit Site Commissioning Test Report			47	18-Nov-25	13-Jan-26	22-May-25	19-Jun-25								



GTECH Services (Hong Kong) Limited

Remaining Work

Critical Activity

Actual Work

Milestone

Milestone

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Page 11 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep	Oct	Nov	Dec
										45	46	47	48
	DS5160	Submit ET System SCT Test Report	24	18-Nov-25	15-Dec-25	22-May-25	19-Jun-25			TC1370: FS			
	DS5190	Submit Power Distribution System SCT Test Report	24	15-Dec-25	13-Jan-26	22-May-25	19-Jun-25			TC1380: FS			



High Level 3-month Look Ahead Programme

Activities	Jul-25	Aug-25	Sep-25
Lam Tin Interchange			
Site Formation - Area 1G1, 1G2 & 5			
Site Formation - Slope Stabilisation			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			

High Level 3-month Look Ahead Programme

Activities	Oct-25	Nov-25	Dec-25
Lam Tin Interchange			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			