

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
HKT2 P80 Programme DD 31Oct25		1022	26-Nov-23 A	13-Sep-26			
Construction		1022	26-Nov-23 A	13-Sep-26			
Trunk Road T2		1022	26-Nov-23 A	13-Sep-26			
02 At-Grade Road - AGR		353	15-Feb-25 A	02-Feb-26			
Kiosk		126	30-Sep-25 A	02-Feb-26			
AGR1030	Kiosk - fabrication & delivery	54	30-Sep-25 A	22-Nov-25	Kiosk - fabrication & delivery		
AGR1060	Kiosk - Civil	21	22-Nov-25	13-Dec-25	Kiosk - Civil		
AGR1090	Kiosk - E&M + T&C	21	13-Dec-25	03-Jan-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	03-Jan-26	02-Feb-26			
AGR - Road & Drainage works		275	15-Feb-25 A	17-Nov-25			
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road)	12	31-Oct-25	11-Nov-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
Westbound		275	15-Feb-25 A	17-Nov-25			
AGR1050	AGR - WB Road Side Barrier	275	15-Feb-25 A	17-Nov-25	AGR - WB Road Side Barrier		
03 Depressed Road - DPR		113	31-Oct-25	20-Feb-26			
DPR - Road Works		113	31-Oct-25	20-Feb-26			
Rising Main		113	31-Oct-25	20-Feb-26			
A229450170	DPR - Civil - Perm civil provision (sump pit)	19	31-Oct-25	18-Nov-25	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	60	22-Nov-25	21-Jan-26	DPR - E&M - Sump p		
A229450390	DPR - Civil - Remaining Civil Works	30	21-Jan-26	20-Feb-26			
DPR - Final Works		36	31-Oct-25	11-Dec-25			
Landscape work (TBC)		36	31-Oct-25	11-Dec-25			
A12991	Landscape Soil Filling	24	31-Oct-25	27-Nov-25	Landscape Soil Filling		
A12992	Planter works	12	28-Nov-25	11-Dec-25	Planter works		
05 Supporting Underground Structure - SUS		185	30-Jun-25 A	31-Dec-25			
SUS - Tunnel Civil Works		185	30-Jun-25 A	31-Dec-25			
A229450470	SUS VE Panel Design Review (EB)	185	30-Jun-25 A	31-Dec-25	SUS VE Panel Design Review (EB)		
A229450490	SUS VE Panel Design Review (WB)	145	30-Jun-25 A	21-Nov-25	SUS VE Panel Design Review (WB)		
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	31-Oct-25	13-Nov-25	Parapet Defect Rectification (WB CP side) (Design TBC)		
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	14-Nov-25	27-Nov-25	Parapet Defect Rectification (WB NCP side) (Design TBC)		
06 Launching Shaft & C&C Tunnel - LSCC		15	31-Oct-25	15-Nov-25			
LSCC - Tunnel Civil Works		15	31-Oct-25	15-Nov-25			
Eastbound TCW		15	31-Oct-25	15-Nov-25			
LSCC10110	LSCC EB - TCSS provision	6	31-Oct-25	06-Nov-25	LSCC EB - TCSS provision		
LSCC10431	LSCC EB - Road Barrier (CPS)	15	31-Oct-25*	15-Nov-25	LSCC EB - Road Barrier (CPS)		
Westbound TCW		14	31-Oct-25	14-Nov-25			
LSCC10100	LSCC WB - TCSS provision	6	31-Oct-25	06-Nov-25	LSCC WB - TCSS provision		
LSCC10451	LSCC WB - Road Barrier (CPS)	14	31-Oct-25	14-Nov-25	LSCC WB - Road Barrier (CPS)		
07 Tunnel Sub-sea (TSS)		878	26-Nov-23 A	22-Apr-26			
TSS - TBM Excavation from Kai Tak		221	13-Sep-25 A	22-Apr-26			
Westbound - TBM S1281		109	13-Sep-25 A	30-Dec-25			
TBM1 Dismantling		109	13-Sep-25 A	30-Dec-25			
TBM1 Dismantling		109	13-Sep-25 A	30-Dec-25			
TA325	WB TBM dismantling - CKL side (98d)	109	13-Sep-25 A	30-Dec-25	WB TBM dismantling - CKL side (98d)		
TA85	WB TBM dismantling - TSS side (46d)	66	18-Sep-25 A	22-Nov-25	WB TBM dismantling - TSS side (46d)		
TSS side		33	20-Oct-25 A	22-Nov-25			
TSS side - breakdown		33	20-Oct-25 A	22-Nov-25			
Backup Gtries		27	20-Oct-25 A	16-Nov-25			
TA1631	Gantry 1-3 (Level 2) Dismantling	16	20-Oct-25 A	05-Nov-25	Gantry 1-3 (Level 2) Dismantling		
TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling	8	05-Nov-25	13-Nov-25	Gantry 1-3 (Level 1) + Boggies Dismantling		
TA1651	Oxycut Platform Demo	3	13-Nov-25	16-Nov-25	Oxycut Platform Demo		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
					Erector /XB/MD		
TA1311	X Beam Extraction	4	30-Oct-25 A	03-Nov-25			
TA1321	X Beam Dismantling	4	03-Nov-25	07-Nov-25			
TA1331	Main Drive Extraction	5	03-Nov-25	08-Nov-25			
TA1341	Main Drive Dismantling	7	08-Nov-25	15-Nov-25			
TA1351	Concrete Slab + HAG System Demo	7	15-Nov-25	22-Nov-25			
CKL Side		68	23-Oct-25 A	30-Dec-25			
CKL side - breakdown		68	23-Oct-25 A	30-Dec-25			
Spherical Bearing							
TA91	WB TBM dismantling - CKL Civil Works #2	9	23-Oct-25 A	01-Nov-25			
TA92	WB TBM dismantling - Spherical Bearing	4	08-Nov-25	12-Nov-25			
Shield							
TA1561	WB TBM dismantling - CKL Civil Works #3	3	12-Nov-25	15-Nov-25			
TA93	WB TBM dismantling - Shield Part 1	15	15-Nov-25	30-Nov-25			
TA1501	WB TBM dismantling - CKL Civil Works #4	15	30-Nov-25	15-Dec-25			
TA95	WB TBM dismantling - Shield Part 2	15	15-Dec-25	30-Dec-25			
Eastbound - TBM S1282		177	27-Oct-25 A	22-Apr-26			
TBM2 Tunneling		79	27-Oct-25 A	14-Jan-26			
CP26-30		79	27-Oct-25 A	14-Jan-26			
EBTBM1550	EB TBM Tunnelling Pilot tunnel section CH8748-8804 (56m; 8.5R/	19	27-Oct-25 A	15-Nov-25			
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8804-8860 (56m; 8.5R/	21	15-Nov-25	06-Dec-25			
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	13	06-Dec-25	19-Dec-25			
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	26	19-Dec-25	14-Jan-26			
TBM2 Dismantling		98	14-Jan-26	22-Apr-26			
TBM2 Dismantling		98	14-Jan-26	22-Apr-26			
TA040	EB TBM dismantling - TSS side (46d)	46	14-Jan-26	01-Mar-26			
TA1231	EB TBM dismantling - CKL side (98d)	98	14-Jan-26	22-Apr-26			
TSS side		18	14-Jan-26	01-Feb-26			
TA020	EB TBM - Last 5 Rings Installation	2	14-Jan-26	16-Jan-26			
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	16-Jan-26	23-Jan-26			
TSS side - breakdown		16	16-Jan-26	01-Feb-26			
Backup Gantries							
TA1671	Gantry 4 (Level 1-3) Dismantling	7	16-Jan-26	23-Jan-26			
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	23-Jan-26	25-Jan-26			
TA1691	Gantry 1-3 (Level 3) Dismantling	7	25-Jan-26	01-Feb-26			
Erector /XB/MD							
TA1731	Concrete Slab + HAG System Erection	7	25-Jan-26	01-Feb-26			
CKL Side		26	16-Jan-26	11-Feb-26			
CKL side - breakdown		26	16-Jan-26	11-Feb-26			
Cutterhead							
TA1811	CKL Civil Works #1	12	16-Jan-26	28-Jan-26			
TA1821	Cutterhead dismantling Part 1 & Rotation	14	28-Jan-26	11-Feb-26			
TSS - Tunnel Civil Works		809	26-Nov-23 A	11-Feb-26			
Westbound (WB)		225	02-Jul-25 A	11-Feb-26			
WB TSS - TBM Slurry Pipes & Temporary Services		61	20-Oct-25 A	20-Dec-25			
CP7 to CP25		61	20-Oct-25 A	20-Dec-25			
A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	25	20-Oct-25 A	14-Nov-25			
A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	18	14-Nov-25	02-Dec-25			
A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	18	02-Dec-25	20-Dec-25			
WB TSS - Service Gallery		60	22-Nov-25	21-Jan-26			
Gallery Installation After TBM1 Dismantling		28	22-Nov-25	20-Dec-25			

- ◆ ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	22-Nov-25	06-Dec-25			WB TSS - Service Gallery up to CP29 to CP30 (100m)
TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	06-Dec-25	20-Dec-25			WB TSS - Service Gallery up to CP30 to CP31 (100m)
ISIG Dismantling & Last Galleries		32	20-Dec-25	21-Jan-26			
TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	20-Dec-25	07-Jan-26			WB TSS - ISIG Dismantling & Last SG @ TSS
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding	14	07-Jan-26	21-Jan-26			WB TSS - 17 SG by
WB TSS - Below Road Level Installation		104	31-Oct-25	11-Feb-26			
Service Gallery Civil Provision		87	31-Oct-25	25-Jan-26			
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	31-Oct-25	17-Nov-25			WB TSS - Service Gallery Civil Provision up to CP29
TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	06-Dec-25	24-Dec-25			WB TSS - Service Gallery Civil Provision up to CP30
TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	20-Dec-25	07-Jan-26			WB TSS - Service Gallery Civil Provision up to CP31
TC1150	WB TSS - Service Gallery Civil Provision up to CP32	18	07-Jan-26	25-Jan-26			WB TSS - S
MiMEP		24	07-Jan-26	31-Jan-26			
TC11310	WB TSS - Service Gallery MiMEP up to CP28	6	07-Jan-26	13-Jan-26			WB TSS - Service Gallery MiMEP up to C
TC1160	WB TSS - Service Gallery MiMEP up to CP29	6	13-Jan-26	19-Jan-26			WB TSS - Service Gallery
TC1170	WB TSS - Service Gallery MiMEP up to CP30	6	19-Jan-26	25-Jan-26			WB TSS - S
TC1180	WB TSS - Service Gallery MiMEP up to CP31	6	25-Jan-26	31-Jan-26			
FS Control Room		21	21-Jan-26	11-Feb-26			
TC920	WB TSS - FS Control Room Construction	21	21-Jan-26	11-Feb-26			
WB TSS - Corbel		165	24-Aug-25 A	04-Feb-26			
Corbel Construction Before TBM1 Dismantling		83	24-Aug-25 A	14-Nov-25			
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	83	24-Aug-25 A	14-Nov-25			WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)
Corbel Construction After TBM1 Dismantling		97	31-Oct-25	04-Feb-26			
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	31-Oct-25	06-Nov-25			WB TSS Final - Corbel Structure from CP28 to CP29
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	06-Dec-25	13-Dec-25			WB TSS Final - Corbel Structure from CP29 to CP30
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	20-Dec-25	27-Dec-25			WB TSS Final - Corbel Structure from CP30 to CP31
TC1970	WB TSS - Corbel Structure from CP31 to last 3 ring	7	21-Jan-26	28-Jan-26			WB
Concrete curing		90	07-Nov-25	04-Feb-26			
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	07-Nov-25	13-Nov-25			WB TSS - Corbel Structure up to CP29 (concrete curing)
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	13-Dec-25	20-Dec-25			WB TSS - Corbel Structure up to CP30 (concrete curing)
TC1350	WB TSS - Corbel Structure up to CP31 (concrete curing)	7	27-Dec-25	03-Jan-26			WB TSS - Corbel Structure up to CP31 (concrete curing)
TC1660	WB TSS - Corbel Structure up to last 3 ring (concrete curing)	7	28-Jan-26	04-Feb-26			
Monorail Removal		7	28-Jan-26	04-Feb-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	28-Jan-26	04-Feb-26			
WB TSS - OHVD		77	31-Oct-25	15-Jan-26			
OHVD installation Before TBM1 Dismantling		7	31-Oct-25	06-Nov-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	31-Oct-25	03-Nov-25			WB TSS - OHVD from CH8530 to CP26
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	04-Nov-25	06-Nov-25			WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym
OHVD installation After TBM1 Dismantling		47	29-Nov-25	15-Jan-26			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	29-Nov-25	02-Dec-25			WB TSS Final - OHVD from CP26 to CP27
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	06-Dec-25	10-Dec-25			WB TSS Final - OHVD from CP27 to CP28
TC1190	WB TSS Final - OHVD from CP28 to CP29	4	03-Jan-26	07-Jan-26			WB TSS Final - OHVD from CP28 to CP29
TC1200	WB TSS Final - OHVD from CP29 to CP30	4	07-Jan-26	11-Jan-26			WB TSS Final - OHVD from CP29 to CP30
TC1210	WB TSS Final - OHVD from CP30 to CP30.5	4	11-Jan-26	15-Jan-26			WB TSS Final - OHVD from CP30 to
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924		42	22-Nov-25	03-Jan-26			
Fire Board (Crown) Installation After TBM1 Dismantling		42	22-Nov-25	03-Jan-26			
D12565	WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP'	7	22-Nov-25	29-Nov-25			WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP28
TC1110	WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP'	7	29-Nov-25	06-Dec-25			WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP'	7	20-Dec-25	27-Dec-25			WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5
TC11410	WB TSS - Aerial Platform dismantling	7	27-Dec-25	03-Jan-26			WB TSS - Aerial Platform dismantling
WB TSS - Fire Board - Road level with deletion up Ch8924		56	10-Dec-25	04-Feb-26			
After TBM1 Dismantling		56	10-Dec-25	04-Feb-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Nov	Dec	Jan	
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	7	10-Dec-25	17-Dec-25				
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	07-Jan-26	21-Jan-26				
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	21-Jan-26	04-Feb-26				
Defect		42	17-Dec-25	28-Jan-26				
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	17-Dec-25	24-Dec-25				
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	21-Jan-26	28-Jan-26				
WB TSS - Road Barrier		15	07-Jan-26	22-Jan-26				
Road Barriers After TBM1 Dismantling		15	07-Jan-26	22-Jan-26				
CPS		15	07-Jan-26	22-Jan-26				
A229450740	WB TSS - Road Barrier CPS up to CP29	7	07-Jan-26	14-Jan-26				
TC11220	WB TSS - Road Barrier CPS up to CP30	4	14-Jan-26	18-Jan-26				
TC11230	WB TSS - Road Barrier CPS up to CP30.5	4	18-Jan-26	22-Jan-26				
WB TSS - E&M Brackets		186	02-Jul-25 A	03-Jan-26				
E&M Brackets Installation Before TBM1 Dismantling		160	02-Jul-25 A	08-Dec-25				
CPS		160	02-Jul-25 A	08-Dec-25				
TC11030	WB TSS - E&M Brackets up to CP26	160	02-Jul-25 A	08-Dec-25				
E&M Brackets Installation After TBM1 Dismantling		6	28-Dec-25	03-Jan-26				
CPS		6	28-Dec-25	03-Jan-26				
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	6	28-Dec-25	03-Jan-26				
NCPS		6	28-Dec-25	03-Jan-26				
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	6	28-Dec-25	03-Jan-26				
WB TSS - Black paint		39	24-Dec-25	01-Feb-26				
After TBM1 Dismantling		39	24-Dec-25	01-Feb-26				
TC1490	WB TSS - Black paint from CP26 to CP27	4	24-Dec-25	28-Dec-25				
TC11590	WB TSS - Black paint from CP27 to CP28	4	28-Jan-26	01-Feb-26				
WB TSS - TCSS Civil provision at OHVD soffit		7	03-Jan-26	10-Jan-26				
After TBM1 Dismantling		7	03-Jan-26	10-Jan-26				
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	03-Jan-26	10-Jan-26				
Eastbound (EB)		803	26-Nov-23 A	06-Feb-26				
EB TSS - TBM Slurry Pipes & Temporary Services		21	16-Jan-26	06-Feb-26				
Pipe dismantling & relocation after TBM2 Breakthrough		21	16-Jan-26	06-Feb-26				
CP22 to Back of TBM		21	16-Jan-26	06-Feb-26				
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)	21	16-Jan-26	06-Feb-26				
EB TSS - Service Gallery		96	31-Oct-25	03-Feb-26				
Gallery Installation Before TBM2 Dismantling		96	31-Oct-25	03-Feb-26				
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	31-Oct-25	24-Nov-25				
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	25-Nov-25	08-Dec-25				
EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	09-Dec-25	13-Dec-25				
EBTBM1510	EB TSS - Service Gallery up to CH8661	30	14-Dec-25	12-Jan-26				
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	13-Jan-26	21-Jan-26				
EBTBM1520	EB TSS - Service Gallery up to CH8730	13	22-Jan-26	03-Feb-26				
EB TSS - Below Road Level Installation		284	17-Feb-25 A	27-Nov-25				
CP26-30 MiMEP		18	31-Oct-25	17-Nov-25				
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	31-Oct-25	05-Nov-25				
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	06-Nov-25	11-Nov-25				
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	12-Nov-25	17-Nov-25				
Low Point Sump Pit		284	17-Feb-25 A	27-Nov-25				
Low Point @ CP12		284	17-Feb-25 A	27-Nov-25				
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	284	17-Feb-25 A	27-Nov-25				
EB TSS - Corbel		732	26-Nov-23 A	26-Nov-25				
Corbel Construction Before TBM2 Dismantling		732	26-Nov-23 A	26-Nov-25				

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Nov	Dec	Jan	
A229415982	EB TSS - Corbel Stoppage at CP23	732	26-Nov-23 A	26-Nov-25	EB TSS - Corbel Stoppage at CP23			
08 CKL Tunnel		49	30-Dec-25	17-Feb-26				
Westbound (WB)		49	30-Dec-25	17-Feb-26				
WB CKL -After TBM breakthrough		49	30-Dec-25	17-Feb-26				
Westbound (WB) Final Structure Works		49	30-Dec-25	17-Feb-26				
Service Gallery		36	30-Dec-25	04-Feb-26				
TB1090	WB - Concrete Breaking & Temp fill removal	7	30-Dec-25	06-Jan-26			WB - Concrete Breaking & Temp fill removal	
TB1110	WB - Remaining precast SG (7 nos.)	5	06-Jan-26	11-Jan-26			WB - Remaining precast SG (7 nos.)	
TB1120	WB - In-situ SG at End Wall	10	11-Jan-26	21-Jan-26			WB - In-situ SG at End Wall	
TB1180	WB - Drainage & Road Slab	14	21-Jan-26	04-Feb-26				WB - Drainage & Road Slab
Lining - End Wall		27	21-Jan-26	17-Feb-26				
TB1150	WB - End Wall Kicker	6	21-Jan-26	27-Jan-26				WB - End Wall Kicker
TB1220	WB - End Wall Wall & Crown	21	27-Jan-26	17-Feb-26				WB - End Wall Wall & Crown
09 Cross Passages		127	15-Oct-25 A	19-Feb-26				
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		127	15-Oct-25 A	19-Feb-26				
CP25 by Mini TBM		118	24-Oct-25 A	19-Feb-26				
A229450640	CP25 - CP TBM mining	8	24-Oct-25 A	01-Nov-25	CP25 - CP TBM mining			
A7950	CP25 - Lining Grouting	6	01-Nov-25	07-Nov-25	CP25 - Lining Grouting			
A8260	CP25 - Internal & Collar Structure & ABWF	60	07-Nov-25	06-Jan-26	CP25 - Internal & Collar Structure & ABWF			
A8280	CP25 - E&M Installation	14	06-Jan-26	20-Jan-26			CP25 - E&M Installation	
A8340	Remaining Civil Works	30	20-Jan-26	19-Feb-26				Remaining Civil Works
CP26 by Mini TBM		53	14-Dec-25	04-Feb-26				
TD0200	CP26 - EB - Tympanum Civil works CH8588	27	14-Dec-25	09-Jan-26			CP26 - EB - Tympanum Civil works CH8588	
A7960	CP26 - Mobilisation	6	10-Jan-26	15-Jan-26			CP26 - Mobilisation	
TD1430	CP25 - EB - Tympanum Strength Gain	14	10-Jan-26	23-Jan-26			CP25 - EB - Tympanum Strength Gain	
A229450650	CP26 - CP TBM mining	6	24-Jan-26	29-Jan-26				CP26 - CP TBM mining
A229450660	CP26 - Lining Grouting	6	30-Jan-26	04-Feb-26				CP26 - Lining Grouting
CP27 by Mini TBM		110	31-Oct-25	17-Feb-26				
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	31-Oct-25	26-Nov-25	CP27 - WB - Tympanum Civil works CH8688 R0936W			
TD0300	CP27 - EB - Tympanum Civil works CH8688 R0930E	27	22-Jan-26	17-Feb-26				CP27 - EB - Tympanum Civil works CH8688 R0930E
CP28 by D&Br		56	15-Nov-25	10-Jan-26				
TD1480	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progr	16	15-Nov-25	01-Dec-25	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progress)			
TD1500	CP28 - Advance Lining	33	01-Dec-25	03-Jan-26			CP28 - Advance Lining	
TD1260	CP28 - Final Break-out	7	03-Jan-26	10-Jan-26			CP28 - Final Break-out	
CP29 by D&Br		114	15-Oct-25 A	06-Feb-26				
TD1330	CP29 - Excavation from WB (Part 1)	55	15-Oct-25 A	08-Dec-25	CP29 - Excavation from WB (Part 1)			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	16	19-Dec-25	04-Jan-26			CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	
TD1510	CP29 - Advance Lining	33	04-Jan-26	06-Feb-26				CP29 - Advance Lining
CP30 Remaining Works		56	13-Dec-25	07-Feb-26				
CP30 remaining works		56	13-Dec-25	07-Feb-26				
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	13-Dec-25	31-Dec-25			CP30 WB TSS - Sawcut & final breaking work CP30	
TD1150	CP30 - Waterproofing	3	31-Dec-25	03-Jan-26			CP30 - Waterproofing	
TD1160	CP30 - Collar structure at WB TSS	16	03-Jan-26	19-Jan-26				CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	19-Jan-26	07-Feb-26				CP30 - Remaining lining structure
10 East Ventilation Building - EVB		92	31-Oct-25	30-Jan-26				
EVB Remaining Works (TBC)		92	31-Oct-25	30-Jan-26				
Landscape works		92	31-Oct-25	30-Jan-26				
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Oct-25	30-Jan-26				EVB - Hard Landscape - Above G/F
11 Tunnel E&M Installation		150	08-Sep-25 A	04-Feb-26				
WB - E&M Works		97	31-Oct-25	04-Feb-26				
WB - HV Cabling & HV Power On		14	21-Jan-26	04-Feb-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
TE1140	WB Tunnel - Temporary HV Cable laying	14	21-Jan-26	04-Feb-26			
WB - LV Cabling & LV Power On		90	31-Oct-25	28-Jan-26			
TF170	WB CKL - CP32-EVB Portal E&M installation	90	31-Oct-25*	28-Jan-26	WB		
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	31-Oct-25	30-Dec-25	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
WB - Below Road Level E&M Installation		12	19-Jan-26	31-Jan-26			
MiMEP		12	19-Jan-26	31-Jan-26			
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	19-Jan-26	25-Jan-26			WB TSS - S
TC1250	WB TSS - Service Gallery MiMEP Connection up to CP30	6	25-Jan-26	31-Jan-26			
EB - E&M Works		150	08-Sep-25 A	04-Feb-26			
EB - HV Cabling & HV Power On		14	21-Jan-26	04-Feb-26			
TE1200	EB Tunnel - Temporary HV Cable laying	14	21-Jan-26	04-Feb-26			
EB - LV Cabling & LV Power On		113	08-Sep-25 A	30-Dec-25			
E&MC1140	12. EB CKL - BT & S01 - E&M installation	62	08-Sep-25 A	08-Nov-25	12. EB CKL - BT & S01 - E&M installation		
E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	37	29-Sep-25 A	04-Nov-25	11. EB CKL - CP31 to EVB Portal - E&M installation		
E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	31-Oct-25	30-Dec-25	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)		
12 Projectwide TCSS Installation		601	20-Jan-25 A	13-Sep-26			
WB - TCSS Installation		326	20-Jan-25 A	11-Dec-25			
TF030	WB - TBM Tunnel - TCSS fibre cabling	326	20-Jan-25 A	11-Dec-25	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	320	20-Jan-25 A	05-Dec-25	WB - TBM Tunnel - TCSS Signage Installation		
EB - TCSS Installation		601	20-Jan-25 A	13-Sep-26			
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	601	20-Jan-25 A	13-Sep-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	595	20-Jan-25 A	07-Sep-26			
14 Projectwide Final Works		143	30-Sep-25 A	20-Feb-26			
Cladding		141	30-Sep-25 A	17-Feb-26			
Eastbound		141	30-Sep-25 A	17-Feb-26			
Typical Subframe & Cladding		141	30-Sep-25 A	17-Feb-26			
EB CPS		69	16-Nov-25	24-Jan-26			
VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	16-Nov-25	10-Dec-25	3. VE Panel - EB TSS CP7-12 (CPS) 500m		
VE10220	1. VE Panel - EB SUS (CPS) 400m	24	01-Jan-26	24-Jan-26			1. VE Panel -
EB NCPS		141	30-Sep-25 A	17-Feb-26			
VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	36	30-Sep-25 A	04-Nov-25	3. VE Panel - EB TSS CP7-12 (NCPS) 500m		
VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	33	15-Oct-25 A	16-Nov-25	4. VE Panel - EB TSS CP12-17 (NCPS) 500m		
VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	25-Jan-26	17-Feb-26			
Westbound		24	30-Dec-25	23-Jan-26			
Typical Subframe & Cladding		24	30-Dec-25	23-Jan-26			
WB CPS		24	30-Dec-25	23-Jan-26			
VE10060	3. VE Panel - WB TSS CP7-12 (CPS) 500m	24	30-Dec-25	23-Jan-26			3. VE Panel - W
Pavement		28	23-Jan-26	20-Feb-26			
Westbound		28	23-Jan-26	20-Feb-26			
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Leaming Curve)	28	23-Jan-26	20-Feb-26			
Infrastructure Works		336	01-Mar-25 A	30-Jan-26			
06 Road S20		180	31-Mar-25 A	22-Nov-25			
Addition of Planter (Non Critical)		180	31-Mar-25 A	22-Nov-25			
A1140	S20 - Construction of Remaining Planter	180	31-Mar-25 A	22-Nov-25	S20 - Construction of Remaining Planter		
VO - Modification of Irrigation System at Charging Station Run-in		12	31-Oct-25	13-Nov-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Oct-25	13-Nov-25	S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)		306	01-Mar-25 A	31-Dec-25			
L10(N) Landscape (KD-26)		26	29-Nov-25	31-Dec-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	29-Nov-25	31-Dec-25	L10(N) - Landscape softwork (TBC)		
L10(N) Remaining works		21	31-Oct-25	20-Nov-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	31-Oct-25	19-Nov-25	Road L10N - Final Paving works & Road Marking		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
					LN10100	Road L10N - Drainage T&C	21
L10 (N) Remaining Road Works (Subject to Manpower)		207	01-Mar-25 A	24-Nov-25			
A229450270	L10 (N) - Remaining Road Signage	207	01-Mar-25 A	24-Nov-25	L10 (N) - Remaining Road Signage		
08 Road L10(S) & L18		92	31-Oct-25	30-Jan-26			
L10(S) & L18 Landscape (KD-24)		25	31-Oct-25	28-Nov-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	31-Oct-25*	28-Nov-25	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works		92	31-Oct-25	30-Jan-26			
Roadside Area adjacent to L10(S)		92	31-Oct-25	30-Jan-26			
Roadworks		30	31-Oct-25	29-Nov-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	31-Oct-25*	29-Nov-25	Roadside Area adjacent to L10S - Road works		
Landscape		30	01-Jan-26	30-Jan-26			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	01-Jan-26	30-Jan-26			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
HKT2 P80 Programme DD 30Nov25		811	12-Aug-24 A	31-Oct-26				
Construction		811	12-Aug-24 A	31-Oct-26				
Trunk Road T2		811	12-Aug-24 A	31-Oct-26				
02 At-Grade Road - AGR		384	15-Feb-25 A	05-Mar-26				
Kiosk		157	30-Sep-25 A	05-Mar-26				
AGR1030	Kiosk - fabrication & delivery	85	30-Sep-25 A	23-Dec-25				
AGR1060	Kiosk - Civil	21	23-Dec-25	13-Jan-26				
AGR1090	Kiosk - E&M + T&C	21	13-Jan-26	03-Feb-26				
AGR1100	Kiosk - TCSS	30	03-Feb-26	05-Mar-26				
AGR - Road & Drainage works		306	15-Feb-25 A	18-Dec-25				
Westbound		306	15-Feb-25 A	18-Dec-25				
AGR1050	AGR - WB Road Side Barrier	306	15-Feb-25 A	18-Dec-25				
03 Depressed Road - DPR		153	01-Oct-25 A	02-Mar-26				
DPR - Road Works		153	01-Oct-25 A	02-Mar-26				
Rising Main		153	01-Oct-25 A	02-Mar-26				
A229450170	DPR - Civil - Perm civil provision (sump pit)	63	01-Oct-25 A	02-Dec-25				
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	68	24-Nov-25 A	31-Jan-26				
A229450390	DPR - Civil - Remaining Civil Works	30	31-Jan-26	02-Mar-26				
DPR - Final Works		36	01-Dec-25	14-Jan-26				
Landscape work (TBC)		36	01-Dec-25	14-Jan-26				
A12991	Landscape Soil Filling	24	01-Dec-25	30-Dec-25				
A12992	Planter works	12	31-Dec-25	14-Jan-26				
05 Supporting Underground Structure - SUS		182	30-Jun-25 A	28-Dec-25				
SUS - Tunnel Civil Works		182	30-Jun-25 A	28-Dec-25				
A229450470	SUS VE Panel Design Review (EB)	177	30-Jun-25 A	23-Dec-25				
A229450490	SUS VE Panel Design Review (WB)	176	30-Jun-25 A	22-Dec-25				
A229450450	Parapet Defect Rectification (WB CP side)	14	01-Dec-25	14-Dec-25				
A229450460	Parapet Defect Rectification (WB NCP side)	14	15-Dec-25	28-Dec-25				
07 Tunnel Sub-sea (TSS)		575	24-Nov-24 A	21-Jun-26				
TSS - TBM Excavation from Kai Tak		282	13-Sep-25 A	21-Jun-26				
Westbound - TBM S1281		236	13-Sep-25 A	06-May-26				
TBM1 Rescue		194	25-Oct-25 A	06-May-26				
Seawall Reinstatement		194	25-Oct-25 A	06-May-26				
A229450930	Phase 1 - Bay13 to Bay 11 Seawall Reinstatement	103	25-Oct-25 A	04-Feb-26				
A229450940	Phase 2 - Bay10 to Bay 8 Seawall Reinstatement	141	17-Dec-25*	06-May-26				
TBM1 Dismantling		132	13-Sep-25 A	22-Jan-26				
TBM1 Dismantling		132	13-Sep-25 A	22-Jan-26				
TA325	WB TBM dismantling - CKL side	132	13-Sep-25 A	22-Jan-26				
TA85	WB TBM dismantling - TSS side	98	18-Sep-25 A	24-Dec-25				
TA1591	WB TBM dismantling - ISIG in standby	98	18-Sep-25 A	24-Dec-25				
TSS side		38	17-Nov-25 A	24-Dec-25				
TSS side - breakdown		38	17-Nov-25 A	24-Dec-25				
Erector /XB/MD		38	17-Nov-25 A	24-Dec-25				
TA1321	X Beam Dismantling	14	17-Nov-25 A	01-Dec-25				
TA1331	Main Drive Extraction	14	17-Nov-25 A	30-Nov-25 A				
TA1341	Main Drive Dismantling	16	01-Dec-25	16-Dec-25				
TA1351	Concrete Slab + HAG System Demo	8	17-Dec-25	24-Dec-25				
CKL Side		53	01-Dec-25	22-Jan-26				
CKL side - breakdown		53	01-Dec-25	22-Jan-26				
Spherical Bearing		5	01-Dec-25	05-Dec-25				

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
TA92	WB TBM dismantling - Spherical Bearing	5	01-Dec-25	05-Dec-25	WB TBM dismantling - Spherical Bearing			
Shield		48	06-Dec-25	22-Jan-26				
TA1561	WB TBM dismantling - CKL Civil Works #3	3	06-Dec-25	08-Dec-25	WB TBM dismantling - CKL Civil Works #3			
TA93	WB TBM dismantling - Shield Part 1	15	09-Dec-25	23-Dec-25	WB TBM dismantling - Shield Part 1			
TA1501	WB TBM dismantling - CKL Civil Works #4	15	24-Dec-25	07-Jan-26	WB TBM dismantling - CKL Civil Works #4			
TA95	WB TBM dismantling - Shield Part 2	15	08-Jan-26	22-Jan-26	WB TBM dismantling - Shield Part 2			
Eastbound - TBM S1282		212	22-Nov-25 A	21-Jun-26				
TBM2 Tunneling		92	22-Nov-25 A	21-Feb-26				
CP26-30		92	22-Nov-25 A	21-Feb-26				
EBTBM1560	EB TBM Stoppage	24	22-Nov-25 A	15-Dec-25	EB TBM Stoppage			
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8800-8860 (60m; 7.6R/	25	16-Dec-25	09-Jan-26	EB TBM Tunnelling Pilot tunnel section CH8800-8860 (60m; 7.6R/wk)			
EBTBM1540	EB TBM Small BH Breakthrough	0		09-Jan-26	EB TBM Small BH Breakthrough			
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	15	10-Jan-26	24-Jan-26	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section) (40m; 8.5R/wk)			
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	28	25-Jan-26	21-Feb-26	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel section) (40m; 8.5R/wk)			
TA010	EB TSS - TBM Tunneling Break-out	0		21-Feb-26	EB TSS - TBM Tunneling Break-out			
TBM2 Rescue		141	01-Feb-26	21-Jun-26				
Seawall Reinstatement		141	01-Feb-26	21-Jun-26				
A229450950	Phase 3 - Bay 7 to Bay 5 Seawall Reinstatement	141	01-Feb-26*	21-Jun-26				
TBM2 Dismantling		108	22-Feb-26	09-Jun-26				
TBM2 Dismantling		108	22-Feb-26	09-Jun-26				
TA040	EB TBM dismantling - TSS side	69	22-Feb-26	01-May-26				
TA1231	EB TBM dismantling - CKL side	108	22-Feb-26	09-Jun-26				
TA1601	EB TBM dismantling - ISIG in Standby	69	22-Feb-26	01-May-26				
TSS side		15	22-Feb-26	08-Mar-26				
TA020	EB TBM - Last 5 Rings Installation	5	22-Feb-26	26-Feb-26				
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	8	27-Feb-26	06-Mar-26				
TSS side - breakdown		10	27-Feb-26	08-Mar-26				
Backup Gantries		10	27-Feb-26	08-Mar-26				
TA1671	Gantry 4 Dismantling	10	27-Feb-26	08-Mar-26				
CKL Side		18	27-Feb-26	16-Mar-26				
CKL side - breakdown		18	27-Feb-26	16-Mar-26				
Cutterhead		18	27-Feb-26	16-Mar-26				
TA1811	CKL Civil Works #1	18	27-Feb-26	16-Mar-26				
TSS - Tunnel Civil Works		481	24-Nov-24 A	19-Mar-26				
Westbound (WB)		474	24-Nov-24 A	12-Mar-26				
WB TSS - TBM Slurry Pipes & Temporary Services		73	03-Oct-25 A	15-Dec-25				
CP7 to CP25		73	03-Oct-25 A	15-Dec-25				
A229447640	TSS - WB NCPS Wall Pipe Dismantling from FT to CP25	73	03-Oct-25 A	15-Dec-25	TSS - WB NCPS Wall Pipe Dismantling from FT to CP25			
WB TSS - Service Gallery		60	01-Dec-25	29-Jan-26				
Gallery Installation After TBM1 Dismantling		28	01-Dec-25	28-Dec-25				
TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	01-Dec-25	14-Dec-25	WB TSS - Service Gallery up to CP29 to CP30 (100m)			
TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	15-Dec-25	28-Dec-25	WB TSS - Service Gallery up to CP30 to CP31 (100m)			
ISIG Dismantling & Last Galleries		32	29-Dec-25	29-Jan-26				
TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	29-Dec-25	15-Jan-26	WB TSS - ISIG Dismantling & Last SG @ TSS			
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding	14	16-Jan-26	29-Jan-26	WB TSS - 17 SG by Overhead rail & 4 by Sliding			
WB TSS - Below Road Level Installation		81	01-Dec-25	19-Feb-26				
Service Gallery Civil Provision		64	01-Dec-25	02-Feb-26				
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	01-Dec-25	18-Dec-25	WB TSS - Service Gallery Civil Provision up to CP29			
TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	15-Dec-25	01-Jan-26	WB TSS - Service Gallery Civil Provision up to CP30			
TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	29-Dec-25	15-Jan-26	WB TSS - Service Gallery Civil Provision up to CP31			
TC1150	WB TSS - Service Gallery Civil Provision up to CP32	18	16-Jan-26	02-Feb-26	WB TSS - Service Gallery Civil Provision up to CP32			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
MiMEP		30	16-Jan-26	14-Feb-26				
TC11310	WB TSS - Service Gallery MiMEP up to CP28	6	16-Jan-26	21-Jan-26				WB TSS - Service Gallery MiMEP up to CP28
TC1160	WB TSS - Service Gallery MiMEP up to CP29	6	22-Jan-26	27-Jan-26				WB TSS - Service Gallery MiMEP up to CP29
TC1170	WB TSS - Service Gallery MiMEP up to CP30	6	28-Jan-26	02-Feb-26				WB TSS - Service Gallery MiMEP up to CP30
TC1180	WB TSS - Service Gallery MiMEP up to CP31	6	03-Feb-26	08-Feb-26				WB TSS - Service Gallery MiMEP up to CP31
TC1220	WB TSS - Service Gallery MiMEP up to CP32	6	09-Feb-26	14-Feb-26				WB TSS - Service Gallery MiMEP up to CP32
FS Control Room		21	30-Jan-26	19-Feb-26				
TC920	WB TSS - FS Control Room Construction	21	30-Jan-26	19-Feb-26				WB TSS - FS Control Room Construction
WB TSS - Corbel		81	01-Dec-25	19-Feb-26				
Corbel Construction After TBM1 Dismantling		74	01-Dec-25	12-Feb-26				
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Dec-25	07-Dec-25				WB TSS Final - Corbel Structure from CP28 to CP29
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	15-Dec-25	21-Dec-25				WB TSS Final - Corbel Structure from CP29 to CP30
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	29-Dec-25	04-Jan-26				WB TSS Final - Corbel Structure from CP30 to CP31
TC1970	WB TSS - Corbel Structure from CP31 to last 3 ring	7	30-Jan-26	05-Feb-26				WB TSS - Corbel Structure from CP31 to last 3 ring
Concrete curing		67	08-Dec-25	12-Feb-26				
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Dec-25	14-Dec-25				WB TSS - Corbel Structure up to CP29 (concrete curing)
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	22-Dec-25	28-Dec-25				WB TSS - Corbel Structure up to CP30 (concrete curing)
TC1350	WB TSS - Corbel Structure up to CP31 (concrete curing)	7	05-Jan-26	11-Jan-26				WB TSS - Corbel Structure up to CP31 (concrete curing)
TC1660	WB TSS - Corbel Structure up to last 3 ring (concrete curing)	7	06-Feb-26	12-Feb-26				WB TSS - Corbel Structure up to last 3 ring (concrete curing)
Monorail Removal		7	06-Feb-26	12-Feb-26				
TC1090	WB TSS - Monorail Removal for final dismantling	7	06-Feb-26	12-Feb-26				WB TSS - Monorail Removal for final dismantling
ISCG Dismantling & Last Corbel		7	13-Feb-26	19-Feb-26				
TC1980	WB TSS - Corbel Gantry & Formwork dismantling	7	13-Feb-26	19-Feb-26				WB TSS - Corbel Gantry & Formwork dismantling
WB TSS - OHVD		112	21-Nov-25 A	12-Mar-26				
OHVD installation After TBM1 Dismantling		88	21-Nov-25 A	16-Feb-26				
TC11390	WB TSS Final - OHVD from CP27 to CP28	43	21-Nov-25 A	03-Jan-26				WB TSS Final - OHVD from CP27 to CP28
TC1190	WB TSS Final - OHVD from CP28 to CP29	4	15-Jan-26	18-Jan-26				WB TSS Final - OHVD from CP28 to CP29
TC1200	WB TSS Final - OHVD from CP29 to CP30	4	19-Jan-26	22-Jan-26				WB TSS Final - OHVD from CP29 to CP30
TC1210	WB TSS Final - OHVD from CP30 to CP30.5	4	23-Jan-26	26-Jan-26				WB TSS Final - OHVD from CP30 to CP30.5
TC980	WB TSS Final - OHVD from CP30.5 to ISSG dismantling location	4	13-Feb-26*	16-Feb-26				WB TSS Final - OHVD from CP30.5 to ISSG dismantling location
ISSG Dismantling & Final OHVDs		21	20-Feb-26	12-Mar-26				
TC970	WB - ISSG Dismantling	7	20-Feb-26	26-Feb-26				WB - ISSG Dismantling
TC1230	WB TSS - OHVD Lifting Batch 1-3 (14d)	14	27-Feb-26	12-Mar-26				WB TSS - OHVD Lifting Batch 1-3 (14d)
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924		21	25-Dec-25	14-Jan-26				
Fire Board (Crown) Installation After TBM1 Dismantling		21	25-Dec-25	14-Jan-26				
TC1110	WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29	7	25-Dec-25	31-Dec-25				WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5	7	01-Jan-26	07-Jan-26				WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5
TC11410	WB TSS - Aerial Platform dismantling	7	08-Jan-26	14-Jan-26				WB TSS - Aerial Platform dismantling
WB TSS - Fire Board - Road level with deletion up Ch8924		56	03-Jan-26	27-Feb-26				
After TBM1 Dismantling		56	03-Jan-26	27-Feb-26				
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	7	03-Jan-26	10-Jan-26				WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	19-Jan-26	01-Feb-26				WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	02-Feb-26	15-Feb-26				WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29
TC1020	WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924	5	16-Feb-26	20-Feb-26				WB TSS - Fire Board - Walls & OHVD soffit - up to CH8924
TC1030	WB TSS - Fire Board Gentries dismantling	7	21-Feb-26	27-Feb-26				WB TSS - Fire Board Gentries dismantling
Defect		49	10-Jan-26	27-Feb-26				
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	10-Jan-26	17-Jan-26				WB TSS - inspection before black paint & E&M bracket CP26 to C
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	02-Feb-26	08-Feb-26				WB TSS - inspection before black paint & E&M bracket CP27 to C
TC11630	WB TSS - inspection before black paint & E&M bracket CP28 to C	7	16-Feb-26	22-Feb-26				WB TSS - inspection before black paint & E&M bracket CP28 to C
TC11640	WB TSS - inspection before black paint & E&M bracket CP29 to C	7	21-Feb-26	27-Feb-26				WB TSS - inspection before black paint & E&M bracket CP29 to C
WB TSS - Road Barrier		101	25-Oct-25 A	02-Feb-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
Road Barriers After TBM1 Dismantling		101	25-Oct-25 A	02-Feb-26				
CPS		15	19-Jan-26	02-Feb-26				
A229450740	WB TSS - Road Barrier CPS up to CP29	7	19-Jan-26	25-Jan-26				WB TSS - Road Barrier CPS up to CP29
TC11220	WB TSS - Road Barrier CPS up to CP30	4	26-Jan-26	29-Jan-26				WB TSS - Road Barrier CPS up to CP30
TC11230	WB TSS - Road Barrier CPS up to CP30.5	4	30-Jan-26	02-Feb-26				WB TSS - Road Barrier CPS up to CP30.5
NCPS		37	25-Oct-25 A	01-Dec-25				
A229425611	WB TSS - Road Barrier from CP27 to CP28	37	25-Oct-25 A	01-Dec-25				WB TSS - Road Barrier from CP27 to CP28
WB TSS - E&M Brackets		453	24-Nov-24 A	19-Feb-26				
E&M Brackets Installation Before TBM1 Dismantling		402	24-Nov-24 A	30-Dec-25				
CPS		182	02-Jul-25 A	30-Dec-25				
TC11030	WB TSS - E&M Brackets up to CP26	182	02-Jul-25 A	30-Dec-25				WB TSS - E&M Brackets up to CP26
NCPS		372	24-Nov-24 A	01-Dec-25				
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25	372	24-Nov-24 A	01-Dec-25				WB TSS - E&M Brackets NCPS from CH8450 to CP25
E&M Brackets Installation After TBM1 Dismantling		30	21-Jan-26	19-Feb-26				
CPS		30	21-Jan-26	19-Feb-26				
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	6	21-Jan-26	27-Jan-26				WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)
TC11050	WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)	7	13-Feb-26	19-Feb-26				WB TSS Final - E&M Brackets from CP27 to CP28 (CPS)
NCPS		30	21-Jan-26	19-Feb-26				
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	6	21-Jan-26	27-Jan-26				WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)
TC11770	WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)	7	13-Feb-26	19-Feb-26				WB TSS Final - E&M Brackets from CP27 to CP28 (NCPS)
WB TSS - Black paint		27	17-Jan-26	12-Feb-26				
After TBM1 Dismantling		27	17-Jan-26	12-Feb-26				
TC1490	WB TSS - Black paint from CP26 to CP27	4	17-Jan-26	21-Jan-26				WB TSS - Black paint from CP26 to CP27
TC11590	WB TSS - Black paint from CP27 to CP28	4	09-Feb-26	12-Feb-26				WB TSS - Black paint from CP27 to CP28
WB TSS - TCSS Civil provision at OHVD soffit		31	27-Jan-26	26-Feb-26				
After TBM1 Dismantling		31	27-Jan-26	26-Feb-26				
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	27-Jan-26	03-Feb-26				WB TSS Final - TCSS Civil provision from CP26 to CP27
TC1570	WB TSS Final - TCSS Civil provision from CP27 to CP28	7	20-Feb-26	26-Feb-26				WB TSS Final - TCSS Civil provision from CP27 to CP28
Eastbound (EB)		396	17-Feb-25 A	19-Mar-26				
EB TSS - TBM Slurry Pipes & Temporary Services		21	27-Feb-26	19-Mar-26				
Pipe dismantling & relocation after TBM2 Breakthrough		21	27-Feb-26	19-Mar-26				
CP22 to Back of TBM		21	27-Feb-26	19-Mar-26				
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)	21	27-Feb-26	19-Mar-26				TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back of TBM)
EB TSS - Service Gallery		71	04-Nov-25 A	13-Jan-26				
Gallery Installation Before TBM2 Dismantling		71	04-Nov-25 A	13-Jan-26				
EBTBM1510	EB TSS - Service Gallery up to CH8661	44	04-Nov-25 A	17-Dec-25				EB TSS - Service Gallery up to CH8661
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 EB Tym	9	17-Dec-25	26-Dec-25				EB TSS - Service Gallery up to CH8688 and allow start of CP27 EB Tym
EBTBM1520	EB TSS - Service Gallery up to CH8730	13	26-Dec-25	08-Jan-26				EB TSS - Service Gallery up to CH8730
EBTBM1490	EB TSS - Service Gallery up to CH8746	5	08-Jan-26	13-Jan-26				EB TSS - Service Gallery up to CH8746
EB TSS - Below Road Level Installation		315	17-Feb-25 A	28-Dec-25				
CP26-30 MiMEP		18	01-Dec-25	18-Dec-25				
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	01-Dec-25	06-Dec-25				EB TSS - Service Gallery MiMEP up to CP25
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	07-Dec-25	12-Dec-25				EB TSS - Service Gallery MiMEP up to CP26
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	13-Dec-25	18-Dec-25				EB TSS - Service Gallery MiMEP up to CP27
Low Point Sump Pit		315	17-Feb-25 A	28-Dec-25				
Low Point @ CP12		315	17-Feb-25 A	28-Dec-25				
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	315	17-Feb-25 A	28-Dec-25				EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)
08 CKL Tunnel		49	23-Jan-26	12-Mar-26				
Westbound (WB)		49	23-Jan-26	12-Mar-26				
WB CKL - After TBM breakthrough		49	23-Jan-26	12-Mar-26				
Westbound (WB) Final Structure Works		49	23-Jan-26	12-Mar-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025	2026	
					Dec	Jan	Feb
Service Gallery		36	23-Jan-26	27-Feb-26			
TB1090	WB - Concrete Breaking & Temp fill removal	7	23-Jan-26	29-Jan-26			WB - Concrete Breaking & Temp fill removal
TB1110	WB - Remaining precast SG (7 nos.)	5	30-Jan-26	03-Feb-26			WB - Remaining precast SG (7 nos.)
TB1120	WB - In-situ SG at End Wall	10	04-Feb-26	13-Feb-26			WB - In-situ SG at End Wall
TB1180	WB - Drainage & Road Slab	14	14-Feb-26	27-Feb-26			
Lining - End Wall		27	14-Feb-26	12-Mar-26			
TB1150	WB - End Wall Kicker	6	14-Feb-26	19-Feb-26			WB - End Wall Kicker
TB1220	WB - End Wall Wall & Crown	21	20-Feb-26	12-Mar-26			
09 Cross Passages		164	06-Nov-25 A	18-Apr-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		164	06-Nov-25 A	18-Apr-26			
CP25 by Mini TBM		117	06-Nov-25 A	02-Mar-26			
A8260	CP25 - Internal & Collar Structure & ABWF	73	06-Nov-25 A	17-Jan-26			CP25 - Internal & Collar Structure & ABWF
A8280	CP25 - E&M Installation	14	18-Jan-26	31-Jan-26			CP25 - E&M Installation
A8340	Remaining Civil Works	30	01-Feb-26	02-Mar-26			
CP26 by Mini TBM		114	17-Nov-25 A	10-Mar-26			
A7960	CP26 - Mobilisation	14	17-Nov-25 A	01-Dec-25			CP26 - Mobilisation
TD1430	CP26 - EB - Tympanum Strength Gain	20	25-Nov-25 A	14-Dec-25			CP26 - EB - Tympanum Strength Gain
A229450650	CP26 - CP TBM mining	6	15-Dec-25	20-Dec-25			CP26 - CP TBM mining
A229450660	CP26 - Lining Grouting	6	21-Dec-25	26-Dec-25			CP26 - Lining Grouting
A8270	CP26 - Internal & Collar Structure & ABWF	60	27-Dec-25	24-Feb-26			CP26
A8300	CP26 - E&M Installation	14	25-Feb-26	10-Mar-26			
CP27 by Mini TBM		139	01-Dec-25	18-Apr-26			
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Dec-25	27-Dec-25			CP27 - WB - Tympanum Civil works CH8688 R0936W
TD0300	CP27 - EB - Tympanum Civil works CH8688 R0930E	27	26-Dec-25	22-Jan-26			CP27 - EB - Tympanum Civil works CH8688 R0930E
A7972	CP27 - Mobilisation	6	22-Jan-26	28-Jan-26			CP27 - Mobilisation
TD1450	CP27 - EB - Tympanum Strength Gain	14	22-Jan-26	05-Feb-26			CP27 - EB - Tympanum Strength Gain
A229450670	CP27 - CP TBM mining	6	05-Feb-26	11-Feb-26			CP27 - CP TBM mining
A229450680	CP27 - Lining Grouting	6	11-Feb-26	17-Feb-26			CP27 - Lining Grouting
A8290	CP27 - Internal & Collar Structure & ABWF	60	17-Feb-26	18-Apr-26			
CP28 by D&Br		56	01-Dec-25	25-Jan-26			
TD1480	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progr	16	01-Dec-25	16-Dec-25			CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progress)
TD1500	CP28 - Advance Lining	33	17-Dec-25	18-Jan-26			CP28 - Advance Lining
TD1260	CP28 - Final Break-out	7	19-Jan-26	25-Jan-26			CP28 - Final Break-out
CP29 by D&Br		49	25-Jan-26	14-Mar-26			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	16	25-Jan-26	09-Feb-26			CP29 - Excavation from WB (Part 2 subject
TD1510	CP29 - Advance Lining	33	10-Feb-26	14-Mar-26			
CP30 Remaining Works		68	22-Dec-25	27-Feb-26			
CP30 remaining works		68	22-Dec-25	27-Feb-26			
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	22-Dec-25	08-Jan-26			CP30 WB TSS - Sawcut & final breaking work CP30
TD1150	CP30 - Waterproofing	3	09-Jan-26	11-Jan-26			CP30 - Waterproofing
TD1160	CP30 - Collar structure at WB TSS	16	12-Jan-26	27-Jan-26			CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	28-Jan-26	15-Feb-26			CP30 - Remaining lining stru
TD1210	CP30 - E&M Installation	12	16-Feb-26	27-Feb-26			
CP31 Remaining Works		18	27-Feb-26	16-Mar-26			
CP31 remaining works		18	27-Feb-26	16-Mar-26			
TD1170	CP31 WB TSS - Sawcut & final breaking work CP31	18	27-Feb-26	16-Mar-26			
10 East Ventilation Building - EVB		92	01-Dec-25	02-Mar-26			
EVB Remaining Works (TBC)		92	01-Dec-25	02-Mar-26			
Landscape works		92	01-Dec-25	02-Mar-26			
EVB1650	EVB - Hard Landscape - Above G/F	92	01-Dec-25	02-Mar-26			
11 Tunnel E&M Installation		387	01-May-25 A	22-May-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)









Date	Revision	Checked	Approved



Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
WB - E&M Works		109	01-Dec-25	19-Mar-26				
WB - HV Cabling & HV Power On		14	14-Feb-26	27-Feb-26				
TE1140	WB Tunnel - Temporary HV Cable laying	14	14-Feb-26	27-Feb-26				
WB - LV Cabling & LV Power On		90	01-Dec-25	28-Feb-26				
TF170	WB CKL - CP32-EVB Portal E&M installation	90	01-Dec-25*	28-Feb-26				
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	01-Dec-25	29-Jan-26				01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)
WB - Below Road Level E&M Installation		51	28-Jan-26	19-Mar-26				
MIMEP		42	28-Jan-26	10-Mar-26				
TC1240	WB TSS - Service Gallery MIMEP Connection up to CP29	6	28-Jan-26	02-Feb-26				WB TSS - Service Gallery MIMEP Connection up to CP29
TC1250	WB TSS - Service Gallery MIMEP Connection up to CP30	6	03-Feb-26	08-Feb-26				WB TSS - Service Gallery MIMEP Connection
TC1260	WB TSS - Service Gallery MIMEP Connection up to CP31	6	09-Feb-26	14-Feb-26				WB TSS - Service Gallery MIMEP
TC1290	WB TSS - Service Gallery MIMEP Connection up to CP32	6	15-Feb-26	20-Feb-26				WB TSS - Servi
TF070	WB TSS - Service Gallery E&M Installation	18	21-Feb-26	10-Mar-26				
FS Control Room		28	20-Feb-26	19-Mar-26				
TC950	WB TSS - FS Control Room E&M Installation	28	20-Feb-26	19-Mar-26				
EB - E&M Works		387	01-May-25 A	22-May-26				
EB - HV Cabling & HV Power On		28	30-Jan-26	26-Feb-26				
TE1200	EB Tunnel - Temporary HV Cable laying	14	30-Jan-26	12-Feb-26				EB Tunnel - Temporary HV Cable lay
TE1210	EB Tunnel - Early HV Power On	14	13-Feb-26*	26-Feb-26				EB
EB - LV Cabling & LV Power On		387	01-May-25 A	22-May-26				
E&MC1080	02. EB TSS - CP12-16 E&M installation	214	01-May-25 A	01-Dec-25				02. EB TSS - CP12-16 E&M installation
E&MC1140	12. EB CKL - BT & S01 - E&M installation	93	08-Sep-25 A	09-Dec-25				12. EB CKL - BT & S01 - E&M installation
E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	68	29-Sep-25 A	05-Dec-25				11. EB CKL - CP31 to EVB Portal - E&M installation
E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	01-Dec-25	29-Jan-26				01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)
TE260	EB Tunnel - LV Power On	85	27-Feb-26	22-May-26				
12 Projectwide TCSS Installation		811	12-Aug-24 A	31-Oct-26				
WB - TCSS Installation		691	12-Aug-24 A	03-Jul-26				
TE1170	WB - TCSS Installation concurrent with E&M installation	691	12-Aug-24 A	03-Jul-26				
TF030	WB - TBM Tunnel - TCSS fibre cabling	357	20-Jan-25 A	11-Jan-26				WB - TBM Tunnel - TCSS fibre cabling
TF040	WB - TBM Tunnel - TCSS Signage Installation	351	20-Jan-25 A	05-Jan-26				WB - TBM Tunnel - TCSS Signage Installation
EB - TCSS Installation		650	20-Jan-25 A	31-Oct-26				
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	650	20-Jan-25 A	31-Oct-26				
TE170	EB - TBM Tunnel - TSSC Sign Installation	644	20-Jan-25 A	25-Oct-26				
14 Projectwide Final Works		174	30-Sep-25 A	22-Mar-26				
Cladding		157	30-Sep-25 A	05-Mar-26				
Eastbound		133	30-Sep-25 A	09-Feb-26				
Typical Subframe & Cladding		133	30-Sep-25 A	09-Feb-26				
EB CPS		37	10-Dec-25	16-Jan-26				
VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	10-Dec-25	03-Jan-26				3. VE Panel - EB TSS CP7-12 (CPS) 500m
VE10220	1. VE Panel - EB SUS (CPS) 400m	24	23-Dec-25	16-Jan-26				1. VE Panel - EB SUS (CPS) 400m
EB NCPS		133	30-Sep-25 A	09-Feb-26				
VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	67	30-Sep-25 A	05-Dec-25				3. VE Panel - EB TSS CP7-12 (NCPS) 500m
VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	57	15-Oct-25 A	10-Dec-25				4. VE Panel - EB TSS CP12-17 (NCPS) 500m
VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	16-Jan-26	09-Feb-26				1. VE Panel - EB SUS (NCPS) 400m
Westbound		35	30-Jan-26	05-Mar-26				
Typical Subframe & Cladding		35	30-Jan-26	05-Mar-26				
WB CPS		35	30-Jan-26	05-Mar-26				
VE10060	3. VE Panel - WB TSS CP7-12 (CPS) 500m	24	30-Jan-26	22-Feb-26				3. VE Panel
VE10021	1. VE Panel - WB SUS (CPS) 400m	24	09-Feb-26*	05-Mar-26				
Pavement		28	23-Feb-26	22-Mar-26				
Westbound		28	23-Feb-26	22-Mar-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Dec	Jan	Feb	
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Leaming Curve)	28	23-Feb-26	22-Mar-26				
Infrastructure Works		367	01-Mar-25 A	02-Mar-26				
06 Road S20		12	01-Dec-25	13-Dec-25				
VO - Modification of Irrigation System at Charging Station Run-in		12	01-Dec-25	13-Dec-25				
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	01-Dec-25	13-Dec-25		S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)		337	01-Mar-25 A	31-Jan-26				
L10(N) Landscape (KD-26)		26	02-Jan-26	31-Jan-26				
LN10110	L10(N) - Landscape softwork (TBC)	26	02-Jan-26	31-Jan-26			L10(N) - Landscape softwork (TBC)	
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		31-Jan-26			◆ KD-26 - Section 9D - Road L10 (N) Landscape Softworks	
L10(N) Remaining works		21	01-Dec-25	21-Dec-25				
LN10150	Road L10N - Final Paving works & Road Marking	20	01-Dec-25	20-Dec-25		Road L10N - Final Paving works & Road Marking		
LN10100	Road L10N - Drainage T&C	21	01-Dec-25	21-Dec-25		Road L10N - Drainage T&C		
L10 (N) Remaining Road Works (Subject to Manpower)		233	01-Mar-25 A	24-Dec-25				
A229450270	L10 (N) - Remaining Road Signage	233	01-Mar-25 A	24-Dec-25		L10 (N) - Remaining Road Signage		
08 Road L10(S) & L18		246	30-Jun-25 A	02-Mar-26				
L10(S) & L18 Landscape (KD-24)		25	01-Dec-25	31-Dec-25				
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Dec-25*	31-Dec-25		L10 (S) & L18 - Landscape softwork (TBC)		
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0		31-Dec-25			◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape	
L10(S) & L18 Remaining works		92	01-Dec-25	02-Mar-26				
Preparation for road opening		0	01-Dec-25	01-Dec-25				
A229448750	L10 (S) & L18 ready for use	0		01-Dec-25		◆ L10 (S) & L18 ready for use		
Roadside Area adjacent to L10(S)		92	01-Dec-25	02-Mar-26				
Design		0	31-Jan-26	31-Jan-26				
A229448800	Design Approval - Landscape (225000)	0		31-Jan-26			◆ Design Approval - Landscape (225000)	
Roadworks		30	01-Dec-25	30-Dec-25				
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Dec-25*	30-Dec-25		Roadside Area adjacent to L10S - Road works		
Landscape		30	01-Feb-26	02-Mar-26				
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	01-Feb-26	02-Mar-26				
Preparation for Road Opening (L10S)		73	30-Jun-25 A	01-Oct-25 A				
A229450220	L10 (S) - Site Access Change (Kai Tak Bridge Rd)	0		30-Jun-25 A				
A1350	L10 (S) - Site Access Change (L10S) & Ready for Public Usage	0		01-Oct-25 A				

- ◆ ◆ Milestones
-  Planned Bar
-  Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Dec25-Feb26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov 47	Dec 48	Jan 49	Feb 50
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works													
Access Dates													
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Dec-25		30-Jun-25								
AC1040	Underpass S21	0	01-Dec-25		30-Dec-24								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Dec-25		15-Feb-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	01-Dec-25		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	01-Dec-25		31-Oct-26								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	01-Dec-25		02-Sep-24								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-Dec-25		17-Sep-24								
Milestones of Contract T2													
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Dec-25	01-Dec-25	27-Mar-25	27-Mar-25							
Summary by Cost Center													
Cost Center B - Central System													
SC1090	SAT Plan Submission & Approval for Central System	78	01-Dec-25	10-Jan-26	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	01-Dec-25	19-Mar-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices													
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	01-Dec-25	10-Jan-26	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	01-Dec-25	15-Jul-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System													
SC1330	Site Installation of Communication System	30	01-Dec-25	19-Mar-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
Cost Center E - CCTV System													
SC1480	SAT Plan Submission & Approval for CCTV System	0	01-Dec-25	10-Jan-26	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	01-Dec-25	15-Jul-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
Cost Center F - PABX System													
SC1590	Site Installation of PABX System	120	01-Dec-25	13-Jul-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	210	11-Dec-25	24-Aug-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System													
SC1740	SAT Plan Submission & Approval for ET System	0	01-Dec-25	10-Jan-26	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	01-Dec-25	28-Jul-26	02-Jan-25	06-Feb-25	02-Jan-25		SW2340: SS				
Cost Center H - PA System													
SC1860	Site Installation of PA System	130	01-Dec-25	29-Jun-26	01-Nov-24	29-Jun-26	01-Nov-24		SW2370: SS, SW3170: FF				
SC1870	SAT Plan Submission & Approval for PA System	0					18-Nov-24	07-Nov-25	DS3740: SS				
Cost Center I - Radio System													
SC2000	SAT Plan Submission & Approval for Radio System	84	01-Dec-25	10-Jan-26	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60					23-Jul-25	04-Nov-25	DS6130: SS				
SC1990	Site Installation of Radio System	106	01-Dec-25	20-Jul-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
SC2010	SCT of Radio System	187	13-Feb-26	29-Sep-26	17-Mar-25	21-May-25			TC1400: SS				
Cost Center J - Detection System													
SC2120	Site Installation of Detection System	156	01-Dec-25	15-Jul-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	01-Dec-25	10-Jan-26	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
Cost Center K - Manual Fallback System		284	01-Dec-25	05-Feb-26	01-Aug-24	30-Sep-25	01-Aug-24						
SC2240	Site Installation of Manual Fallback System	0	01-Dec-25	05-Feb-26	01-Aug-24	30-Sep-25	01-Aug-24		EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	01-Dec-25	10-Jan-26	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
Cost Center L - Speed Enforcement System		361	01-Dec-25	09-Sep-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	01-Dec-25	10-Jan-26	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Dec-25	26-Dec-25	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS				
SC2400	SCT of Speed Enforcement System	102	01-Dec-25	09-Sep-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
SC2390	Site Installation of Speed Enforcement System	185	01-Dec-25	15-Jul-26	18-Oct-24	22-Mar-25			SW2330: SS				
Cost Center M - Power Distribution System		98	01-Dec-25	24-Jul-26	01-Apr-24	26-Mar-25	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	01-Dec-25	24-Jul-26	01-Apr-24	26-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
Operation Facilities		358	01-Dec-25	13-Mar-26	19-Aug-24	31-Oct-26	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	01-Dec-25	11-Mar-26	02-Jan-25	31-Oct-26	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	01-Dec-25	02-Feb-26	19-Aug-24	22-Oct-24			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
Central System		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	01-Dec-25	01-Dec-25	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	01-Dec-25	01-Dec-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	01-Dec-25	01-Dec-25	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Dec-25	01-Dec-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		72	01-Dec-25	27-Feb-26	06-Apr-24	03-Jul-24							
Interfacing Coordination with T2		72	01-Dec-25	27-Feb-26	06-Apr-24	03-Jul-24							
Preliminary Interfacing Management Plan (PIMP)		72	01-Dec-25	27-Feb-26	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	01-Dec-25	29-Dec-25	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	30-Dec-25	27-Jan-26	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	28-Jan-26	10-Feb-26	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	11-Feb-26	27-Feb-26	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions		92	01-Dec-25	02-Feb-26	19-Aug-24	10-Mar-25	05-Aug-25						
Installation Drawing Submission		92	01-Dec-25	02-Feb-26	19-Aug-24	10-Mar-25	05-Aug-25						
Radio System		12					24-Oct-25	04-Nov-25					
DS9260	Approval of Installation Drawing for Radio System	12					24-Oct-25	04-Nov-25	DS9250: FS, SC1930: FF				
Operation Facility		53	01-Dec-25	02-Feb-26	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	01-Dec-25	05-Dec-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	06-Dec-25	05-Jan-26	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	06-Jan-26	19-Jan-26	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	20-Jan-26	02-Feb-26	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System		61	01-Dec-25	26-Dec-25	13-Feb-25	10-Mar-25	05-Aug-25						
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	01-Dec-25	11-Dec-25	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	12-Dec-25	26-Dec-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
SCT Plan Submissions		47	01-Dec-25	10-Jan-26	11-Jan-25	22-Feb-25	17-Oct-25						
Traffic Control Devices		47	01-Dec-25	10-Jan-26	11-Jan-25	22-Feb-25	17-Oct-25						
DS9270	Resubmission of SCT Plan for Traffic Control Devices	12	01-Dec-25	11-Dec-25	11-Jan-25	22-Jan-25	17-Oct-25		DS9180: FS				
DS9280	Approval of SCT Plan for Traffic Control Devices	24	12-Dec-25	10-Jan-26	23-Jan-25	22-Feb-25			DS9270: FS, SC1200: FF				
SAT Plan Submissions		212	01-Dec-25	13-Mar-26	30-Dec-24	16-Apr-25	22-Feb-25						
Central System		46	01-Dec-25	10-Jan-26	03-Mar-25	11-Apr-25	01-Oct-25						
DS3520	Resubmission of SAT Plan for Central System	12	01-Dec-25	11-Dec-25	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	12-Dec-25	10-Jan-26	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
Traffic Control Devices		84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25							

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov 47	Dec 48	Jan 49	Feb 50
DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Dec-25	29-Dec-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Dec-25	27-Jan-26	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	28-Jan-26	10-Feb-26	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	11-Feb-26	13-Mar-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
CCTV System		36	01-Dec-25	10-Jan-26	23-Jan-25	06-Mar-25	21-Oct-25						
DS9290	Resubmission of SAT Plan for CCTV System	12	01-Dec-25	11-Dec-25	23-Jan-25	06-Feb-25	21-Oct-25		DS3650: FS				
DS9300	Approval of SAT Plan for CCTV System	24	12-Dec-25	10-Jan-26	07-Feb-25	06-Mar-25			SC1480: FF, DS9290: FS				
ET System		76	01-Dec-25	10-Jan-26	24-Feb-25	03-Apr-25	04-Sep-25						
DS9210	Resubmission of SAT Plan for ET System	12	01-Dec-25	11-Dec-25	24-Feb-25	06-Mar-25	04-Sep-25		DS3730: FS				
DS9220	Approval of SAT Plan for ET System	24	12-Dec-25	10-Jan-26	07-Mar-25	03-Apr-25			SC1740: FF, DS9210: FS				
PA System		64					04-Sep-25	07-Nov-25					
DS9230	Resubmission of SAT Plan for PA System	12					04-Sep-25	31-Oct-25	DS9140: FS				
DS9240	Approval of SAT Plan for PA System	24					01-Nov-25	07-Nov-25	SC1870: FF, DS9230: FS				
Radio System		85	01-Dec-25	10-Jan-26	24-Feb-25	03-Apr-25	22-Aug-25						
DS3800	Resubmission of SAT Plan for Radio System	12	01-Dec-25	11-Dec-25	24-Feb-25	06-Mar-25	22-Aug-25		DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	12-Dec-25	10-Jan-26	07-Mar-25	03-Apr-25			SC2000: FF, DS3800: FS				
Detection System		58	01-Dec-25	10-Jan-26	07-Mar-25	16-Apr-25	03-Oct-25						
DS3840	Resubmission of SAT Plan for Detection System	12	01-Dec-25	11-Dec-25	07-Mar-25	18-Mar-25	03-Oct-25		DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	12-Dec-25	10-Jan-26	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		46	01-Dec-25	10-Jan-26	11-Jan-25	22-Feb-25	01-Oct-25						
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	01-Dec-25	11-Dec-25	11-Jan-25	22-Jan-25	01-Oct-25		DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	12-Dec-25	10-Jan-26	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	01-Dec-25	29-Dec-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Dec-25	27-Jan-26	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	28-Jan-26	10-Feb-26	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	11-Feb-26	13-Mar-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		162	01-Dec-25	10-Jan-26	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	01-Dec-25	11-Dec-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	12-Dec-25	10-Jan-26	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	01-Dec-25	16-Feb-26	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	01-Dec-25	06-Dec-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	08-Dec-25	19-Dec-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	20-Dec-25	16-Feb-26	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		465	01-Dec-25	25-Aug-26	14-Jun-24	29-Jun-26	01-Nov-24						
Portion 4 - TKO-LTT (LT Interchange)		233	01-Dec-25	23-Apr-26	14-Jun-24	26-Aug-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	01-Dec-25	13-Dec-25	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	15-Dec-25	26-Dec-25	15-Aug-25	26-Aug-25	15-Jul-25		SW1020: FS				
Installation Works		233	01-Dec-25	23-Apr-26	14-Jun-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	01-Dec-25	31-Dec-25	24-Jul-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	01-Dec-25	19-Dec-25	14-Jun-24	04-Jul-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	01-Dec-25	10-Jan-26	08-Jul-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	01-Dec-25	10-Jan-26	20-Dec-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	01-Dec-25	10-Jan-26	07-Dec-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026	
										Nov	Dec	Jan	Feb		
										47	48	49	50		
SW1110	Install Traffic Control Devices	115	01-Dec-25	10-Jan-26	05-Aug-24	12-Sep-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS						
SW1090	Install Video Wall Equipment (Administration Building)	21	01-Dec-25	24-Dec-25	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68						
SW1130	Install VLSL on Gantry	14	01-Dec-25	16-Dec-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14						
SW1140	Install PVMS on Gantry	14	01-Dec-25	16-Dec-25	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14						
SW1170	Install Manual Barriers	24	22-Dec-25	20-Jan-26	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18						
SW1100	Install Server Equipment	36	12-Jan-26	25-Feb-26	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS						
SW1120	Install Equipment in Kiosk C	12	12-Jan-26	24-Jan-26	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS						
SW1160	Laying of Leaky Cable	48	21-Jan-26	20-Mar-26	23-Aug-24	21-Oct-24			SW1040: FS, SW1930: FS, SW1080: FS						
SW1150	Laying of Signal Cable - the 2nd Section	48	26-Feb-26	23-Apr-26	28-Sep-24	25-Nov-24			SW1080: FS, SW1120: FS, SW1090: FS, SW1040: FS, SW1100: FS, SW1110: SS 46, SW1130: SS 22, SW1930: FS						
Portion 1 - South Apron Up to SUS		192	01-Dec-25	14-Feb-26	25-Sep-24	08-Apr-25	24-Mar-25								
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Dec-25	13-Dec-25	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS						
SW1220	Rectify Civil Provision Defects by Others	18	15-Dec-25	13-Jan-26	24-Dec-24	22-Jan-25	07-Apr-25		SW1210: FS						
Installation Works		192	01-Dec-25	14-Feb-26	25-Sep-24	08-Apr-25	24-Mar-25								
SW1230	Install Cable Containments - the 1st Section	48	01-Dec-25	16-Dec-25	25-Sep-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS						
SW1260	Signal Cable Laying - the 1st Section	14	01-Dec-25	16-Dec-25	09-Nov-24	25-Nov-24	24-Mar-25		SW1230: SS						
SW1240	Install CCTV Camera	24	01-Dec-25	31-Jan-26	21-Nov-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42						
SW1250	Install Detection Cameras	24	01-Dec-25	31-Jan-26	16-Nov-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS						
SW1270	Install Traffic Control Devices	36	01-Dec-25	31-Jan-26	19-Dec-24	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30						
SW1320	Install Cable Containments - the 2nd Section	24	01-Dec-25	16-Dec-25	25-Sep-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS						
SW1350	Signal Cable Laying - the 2nd Section	54	01-Dec-25	16-Dec-25	09-Nov-24	25-Nov-24	04-Jul-25		SW1260: SS						
SW1330	Install Manual Barriers	18	01-Dec-25	20-Dec-25	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS						
SW1340	Laying of Leaky Cable	48	01-Dec-25	27-Jan-26	18-Nov-24	14-Jan-25			SW1320: SS 22						
SW1280	Install Equipment in Kiosk F	12	02-Feb-26	14-Feb-26	01-Mar-25	14-Mar-25			SC1080: FF, SC1330: FF, DS4340: FS, DS4440: FS, SW1240: FS, SW1250: FS, SW1230: SS 24						
SW1290	Install Radio Antenna	10	02-Feb-26	12-Feb-26	23-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1240: FS, SW1230: SS 24, DS9260: FS, SW1220: FS						
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		465	01-Dec-25	25-Aug-26	08-Aug-24	29-Jun-26	01-Nov-24								
Tunnel Section		405	01-Dec-25	19-May-26	08-Aug-24	29-Jun-26	01-Nov-24								
Tunnel Section - CP7 to CP11		384	01-Dec-25	19-May-26	08-Aug-24	21-May-25	01-Nov-24								
East Bound		341	01-Dec-25	30-Apr-26	08-Aug-24	21-May-25	01-Nov-24								
CP Side		191	01-Dec-25	30-Apr-26	11-Sep-24	21-May-25	23-Jun-25								
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	30-Apr-26	11-Sep-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS						



GTECH Services (Hong Kong) Limited

■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
SW2330	Install SEC Camera - CP7 to CP11	17	01-Dec-25	19-Dec-25	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS	47	48	49	50
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	01-Nov-24	24-Jan-25			SW2330: SS				
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS				
SW2360	Install VLSL - CP7 to CP11	13	15-Dec-25	30-Dec-25	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	31-Dec-25	27-Mar-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS				
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	24-Jan-26	26-Mar-26	18-Mar-25	21-May-25			SW2330a: FF 24				
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	27-Feb-26	27-Mar-26	06-Mar-25	03-Apr-25			SW2340b: FS				
OHVD		231	01-Dec-25	30-Apr-26	08-Aug-24	22-Feb-25	05-Mar-25						
SW2350	Install Traffic Control Devices - CP7 to CP11	25	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS				
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Dec-25	30-Apr-26	08-Aug-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS				
SW4080	Install LCX Bracket - CP7 to CP11	25	01-Dec-25	30-Mar-26	28-Aug-24	23-Dec-24	02-Jun-25		AC1050b: SS				
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	01-Dec-25	06-Jan-26	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS				
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	01-Dec-25	06-Jan-26	12-Dec-24	17-Jan-25			SW2320a: FS				
Service Gallery		320	01-Dec-25	03-Mar-26	06-Sep-24	08-Mar-25	01-Nov-24						
SW2370	Install PA in Service Gallery - CP7 to CP11	17					01-Nov-24	26-Nov-25	DS4240: FS, DS6480: FS, DS6120: FS, AC1050e: SS				
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	01-Dec-25	15-Jan-26	06-Sep-24	23-Oct-24	10-Jul-25		SW2340a: FS, SW2340b: SS				
SW2390	Install LCX Bracket - CP7 to CP11	61	01-Dec-25	30-Jan-26	28-Oct-24	26-Dec-24	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33				
SW2390a	Install LCX Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	26-Nov-24	20-Feb-25			SW2390: SS 25				
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	26-Nov-24	20-Feb-25			SW2390a: SS				
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	30-Dec-25	03-Mar-26	24-Dec-24	08-Mar-25			SW2390b: SS 24				
SW2340e	ET - Physical Inspection - CP7 to CP11	25	16-Jan-26	13-Feb-26	26-Dec-24	24-Jan-25			SW2340d: FS				
West Bound		384	01-Dec-25	19-May-26	14-Aug-24	21-May-25	14-Jan-25						
CP Side		217	01-Dec-25	30-Apr-26	14-Aug-24	21-May-25	15-Feb-25						
SW3240	Install ET (Road Level) - CP7 to CP11	16	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	15-Feb-25						
SW4100a	TCCS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	30-Apr-26	14-Aug-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS				
SW3230	Install SEC Camera - CP7 to CP11	17	01-Dec-25	19-Dec-25	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS				
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	02-Oct-24	24-Dec-24			SW3230: SS				
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	02-Oct-24	24-Dec-24			SW3230a: SS				
SW3260	Install VLSL - CP7 to CP11	14	01-Dec-25	16-Dec-25	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	16-Nov-24	22-Feb-25			SW3230a: SS				
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	24-Jan-26	26-Mar-26	10-Jan-25	22-Mar-25			SW3230a: FF 24				
SW3240c	ET - Physical Inspection - CP7 to CP21	25	27-Feb-26	27-Mar-26	26-Dec-24	24-Jan-25			SW3240b: FS				
SW3260b	VLSL - Physical Inspection and Function Test - CP7 to CP21	26	27-Feb-26	28-Mar-26	16-Apr-25	21-May-25			SW3260a: FS				
OHVD		80	01-Dec-25	09-Mar-26	06-Sep-24	04-Jan-25							
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Dec-25	09-Mar-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS				
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Dec-25	09-Mar-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	01-Dec-25	05-Mar-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS				
Service Gallery		384	01-Dec-25	19-May-26	10-Sep-24	10-Mar-25	14-Jan-25						
SW3270	Install PA in Service Gallery - CP7 to CP11	17					14-Jan-25	26-Nov-25	AC1050h: SS				
SW3290	Install LCX Bracket - CP7 to CP11	61	01-Dec-25	30-Jan-26	10-Sep-24	11-Nov-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33				
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25			SW3240d: FS				



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026		
										Nov	Dec	Jan	Feb	
										47	48	49	50	
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	10-Sep-24	22-Nov-24			SW3290: SS					
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	10-Sep-24	22-Nov-24			SW3290a: SS					
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	12-Feb-26	19-May-26	23-Nov-24	10-Mar-25			SW3290b: FS					
Tunnel Section - CP11 to CP16														
East Bound														
CP Side														
SW2480	Install ET (Road Level) - CP11 to CP16	16	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS					
SW4160	Install SEC Camera - CP11 to CP16	17	20-Dec-25	10-Jan-26	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS					
SW2420	Install VLSL - CP11 to CP16	12	31-Dec-25	14-Jan-26	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS					
OHVD														
SW2460	Install Traffic Control Devices - CP11 to CP16	23	01-Dec-25	30-Mar-26	04-Oct-24	12-Feb-25	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS					
Service Gallery														
SW2480a	Install ET in Service Gallery - CP11 to CP16	17	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25	06-Dec-24		AC1060e: SS					
SW2410	Install PA in Service Gallery - CP11 to CP16	17					29-Jan-25	26-Nov-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1060e: SS					
West Bound														
CP Side														
SW3360	Install ET (Road Level) - CP11 to CP16	16	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	15-May-25		SW3300: FS					
SW3330	Install VLSL - CP11 to CP16	12	16-Dec-25	30-Dec-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13					
SW4210	Install SEC Camera - CP11 to CP16	17	20-Dec-25	10-Jan-26	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS					
OHVD														
SW3370	Install Traffic Control Devices - CP11 to CP16	22	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS					
Tunnel Section - CP16 to CP21														
East Bound														
CP Side														
SW2510	Install Cable Containment - CP16 to CP21	28	01-Dec-25	29-Dec-25	10-Sep-24	09-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS					
SW2590	Install ET (Road Level) - CP16 to CP21	70	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS					
SW4260	Install SEC Camera - CP16 to CP21	17	12-Jan-26	30-Jan-26	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS					
SW2520	Install VLSL - CP16 to CP21	14	15-Jan-26	30-Jan-26	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS					
OHVD														
SW2540	Install Traffic Control Devices - CP16 to CP21	31	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS					
SW4270	Install LCX Bracket - CP18 to CP21	26	01-Dec-25	30-Mar-26	28-Aug-24	23-Dec-24	30-Aug-25		SW4170: FS, AC1070b: SS					
Service Gallery														
SW2530	Install PA in Service Gallery - CP16 to CP21	17					25-Feb-25	26-Nov-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS					
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25	26-Feb-25		AC1070e: SS					
West Bound														
CP Side														
SW3470	Install ET (Road Level) - CP16 to CP21	70	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS					



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026		
										Nov	Dec	Jan	Feb	47	48	49
SW3440	Install VLSL - CP16 to CP21	14	31-Dec-25	16-Jan-26	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS							
SW4310	Install SEC Camera - CP16 to CP21	17	12-Jan-26	30-Jan-26	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS							
OHVD		122	01-Dec-25	30-Mar-26	28-Aug-24	22-Feb-25	30-May-25									
SW3420	Install CCTV Camera - CP16 to CP21	23	01-Dec-25	30-Mar-26	28-Sep-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS							
SW3480	Install Traffic Control Devices - CP16 to CP21	31	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS							
SW4320	Install LCX Bracket - CP18 to CP21	26	01-Dec-25	30-Mar-26	28-Aug-24	23-Dec-24	30-Aug-25		AC1070b: SS							
Service Gallery		17	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25	26-Feb-25									
SW3450	Install PA in Service Gallery - CP16 to CP21	17					26-Feb-25	26-Nov-25	AC1070h: SS							
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25	26-Feb-25		AC1070h: SS							
Tunnel Section - CP21 to CP26		186	01-Dec-25	10-Apr-26	09-Aug-24	29-Jun-26	01-May-25									
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Mar-26	02-Apr-26	22-Sep-25	24-Sep-25	22-Sep-25		AC1080a: SS							
SW2930	Rectify Civil Provision Defects by Others	6	03-Apr-26	10-Apr-26	28-Aug-24	03-Sep-24	25-Sep-25		SW2920: FS							
East Bound		148	01-Dec-25	29-Jan-26	26-Sep-24	29-Jun-26	01-May-25									
East Bound - Tunnel Section - CP21 to CP24		148	01-Dec-25	29-Jan-26	26-Sep-24	29-Jun-26	01-May-25									
SW3980	Install PA in Service Gallery	50	01-Dec-25	30-Dec-25	30-May-26	29-Jun-26	01-May-25		AC1080j: SS, SW4040a: SS							
SW4040a	Install ET (Service Gallery)	50	01-Dec-25	30-Dec-25	06-Jan-25	06-Feb-25	01-May-25		AC1080j: SS							
SW4040	Install ET (Road Level)	38	15-Dec-25	29-Jan-26	26-Sep-24	11-Nov-24			SW2510: SS 13, SW1710a: FS 6							
East Bound - Tunnel Section - CP24 to CP26		9	01-Dec-25	30-Dec-25	06-Jan-25	29-Jun-26	01-May-25									
SW2620	Install PA in Service Gallery	9	01-Dec-25	30-Dec-25	30-May-26	29-Jun-26	01-May-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS							
SW2680a	Install ET (Service Gallery)	4	01-Dec-25	30-Dec-25	06-Jan-25	06-Feb-25	01-May-25		DS6480: FS							
West Bound		43	01-Dec-25	21-Jan-26	09-Aug-24	29-Jun-26										
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	01-Dec-25	03-Dec-25	09-Aug-24	12-Aug-24			AC1080c: SS							
SW3630	Rectify Civil Provision Defects by Others	6	04-Dec-25	10-Dec-25	13-Aug-24	19-Aug-24			SW3620: FS							
West Bound - Tunnel Section - CP21 to CP24		43	01-Dec-25	21-Jan-26	20-Aug-24	29-Jun-26										
SW3540	Install PA in Service Gallery	15	01-Dec-25	17-Dec-25	11-Jun-26	29-Jun-26			AC1080e: SS							
SW3550	Install PABX in Service Gallery	15	01-Dec-25	17-Dec-25	20-Mar-25	07-Apr-25			AC1080e: SS							
SW3560	Install ET (Road Level)	8	01-Dec-25	09-Dec-25	25-Jan-25	06-Feb-25			AC1080i: SS							
SW3560a	Install ET (Service Gallery)	8	01-Dec-25	09-Dec-25	25-Jan-25	06-Feb-25			AC1080e: SS							
SW3580	Install Radio System in Service Gallery	15	01-Dec-25	17-Dec-25	17-Jan-25	06-Feb-25			AC1080e: SS							
SW3500	Install Cable Containment (CP Side)	15	11-Dec-25	29-Dec-25	20-Aug-24	05-Sep-24			SW3630: FS							
SW3530	Install VLSL (CP Side)	11	26-Dec-25	08-Jan-26	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS							
SW3500a	Install Cable Containment (NCP Side)	15	30-Dec-25	16-Jan-26	06-Sep-24	24-Sep-24			SW3500: FS							
SW3510	Install CCTV Camera	11	30-Dec-25	12-Jan-26	11-Sep-24	24-Sep-24			SW3500: FS							
SW3520	Install Detection Camera	11	30-Dec-25	12-Jan-26	11-Sep-24	24-Sep-24			SW3500: FS							
SW3590	Install SEC Camera	11	30-Dec-25	12-Jan-26	11-Mar-25	22-Mar-25			SW3500: FS							
SW3570	Install Traffic Control Devices	11	03-Jan-26	15-Jan-26	11-Sep-24	24-Sep-24			SW3500: SS 18, SW3500: FS							
SW3530a	Install VLSL (NCP Side)	11	09-Jan-26	21-Jan-26	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS							
Tunnel Section - CP26 to CP32		38	01-Dec-25	15-Jan-26	02-Sep-24	22-Mar-25										
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	01-Dec-25	01-Dec-25	02-Sep-24	02-Sep-24			AC1090e: SS							
SW2950	Rectify Civil Provision Defects by Others	4	02-Dec-25	05-Dec-25	03-Sep-24	06-Sep-24			SW2940: FS							
East Bound		38	01-Dec-25	15-Jan-26	12-Sep-24	22-Mar-25										
East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		38	01-Dec-25	15-Jan-26	12-Sep-24	22-Mar-25										
SW2740a	Install PA in Service Gallery	10	01-Dec-25	11-Dec-25	04-Jan-25	15-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS							
SW2820c	Install ET (Service Gallery)	6	01-Dec-25	06-Dec-25	28-Jan-25	06-Feb-25			AC1090f: SS							
SW2720b	Install Cable Containment (CP Side)	12	06-Dec-25	19-Dec-25	12-Sep-24	26-Sep-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS							
SW2770a	Install PABX in Service Gallery	11	11-Dec-25	23-Dec-25	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS							
SW2800a	Install Radio System in Service Gallery	11	18-Dec-25	31-Dec-25	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS							



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
										47	48	49	50
SW2720c	Install Cable Containment (NCP Side)	12	20-Dec-25	05-Jan-26	27-Sep-24	12-Oct-24			SW2720b: FS				
SW2730b	Install VLSL (CP Side)	7	20-Dec-25	29-Dec-25	07-Feb-25	14-Feb-25			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2750a	Install Traffic Control Devices	9	20-Dec-25	31-Dec-25	01-Nov-24	11-Nov-24			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2760a	Install CCTV Camera	9	20-Dec-25	31-Dec-25	01-Nov-24	11-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2720b: FS				
SW2810a	Install Detection Camera	6	20-Dec-25	27-Dec-25	05-Nov-24	11-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2720b: FS				
SW2830a	Install SEC Camera	9	20-Dec-25	31-Dec-25	13-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS7410: FS, SW2720b: FS				
SW2840a	Install PVMS	6	20-Dec-25	27-Dec-25	17-Feb-25	22-Feb-25			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW2720b: FS				
SW2790b	Signal Cable Laying and Termination (CP29 to CP32) (CP Side)	6	02-Jan-26	08-Jan-26	12-Nov-24	18-Nov-24			SW2720b: FS, SC2480: FF, SW2760a: FS, SW2810a: FS, SW2750a: FS				
SW2730c	Install VLSL (NCP Side)	7	06-Jan-26	13-Jan-26	15-Feb-25	22-Feb-25			SW2720c: FS, SW2730b: FS				
SW2820b	Install ET (Road Level)	9	06-Jan-26	15-Jan-26	24-Jan-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2720c: FS				
SW2780a	Install GOFS (CP29 to CP32)	6	09-Jan-26	15-Jan-26	11-Mar-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2720c: FS, SW2790b: FS				
SW2790c	Signal Cable Laying and Termination (CP29 to CP32) (NCP Side)	6	09-Jan-26	15-Jan-26	19-Nov-24	25-Nov-24			SW2720c: FS, SW2790b: FS				
SW2850a	Laying of Leaky Cable	6	09-Jan-26	15-Jan-26	28-Jan-25	06-Feb-25			SW2720c: FS, SW2790b: FS				
West Bound		28	01-Dec-25	03-Jan-26	17-Sep-24	22-Mar-25							
West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)		28	01-Dec-25	03-Jan-26	17-Sep-24	22-Mar-25							
SW3760b	Install Cable Containment (CP Side)	10	01-Dec-25	11-Dec-25	17-Sep-24	28-Sep-24			AC1090g: SS				
SW3800a	Install PA in Service Gallery	8	01-Dec-25	09-Dec-25	04-Jan-25	13-Jan-25			AC1090h: SS				
SW3820c	Install ET (Service Gallery)	5	01-Dec-25	05-Dec-25	01-Feb-25	06-Feb-25			AC1090h: SS				
SW3810a	Install PABX in Service Gallery	9	10-Dec-25	19-Dec-25	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
SW3760c	Install Cable Containment (NCP Side)	10	12-Dec-25	23-Dec-25	30-Sep-24	12-Oct-24			SW3760b: FS				
SW3770a	Install CCTV Camera	8	12-Dec-25	20-Dec-25	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3780a	Install Detection Camera	8	12-Dec-25	20-Dec-25	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3790b	Install VLSL (CP Side)	6	12-Dec-25	18-Dec-25	10-Feb-25	15-Feb-25			SW3760b: FS				
SW3820b	Install ET (Road Level)	5	12-Dec-25	17-Dec-25	01-Feb-25	06-Feb-25			SW3760b: FS				
SW3830a	Install Traffic Control Devices	8	12-Dec-25	20-Dec-25	05-Nov-24	13-Nov-24			SW3760b: FS, SW3760b: FF				
SW3850a	Install SEC Camera	8	12-Dec-25	20-Dec-25	14-Mar-25	22-Mar-25			SW3760b: FS				
SW3880a	Install PVMS	5	12-Dec-25	17-Dec-25	18-Feb-25	22-Feb-25			SW3760b: FS				
SW3790c	Install VLSL (NCP Side)	6	19-Dec-25	26-Dec-25	17-Feb-25	22-Feb-25			SW3790b: FS				
SW3840a	Install Radio System in Service Gallery	9	20-Dec-25	31-Dec-25	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
SW3870b	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	22-Dec-25	27-Dec-25	14-Nov-24	19-Nov-24			SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
SW3860a	Install GOFS (CP30 to CP32)	5	29-Dec-25	03-Jan-26	12-Mar-25	17-Mar-25			SW3760c: FS, SW3870b: FS				
SW3870c	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	29-Dec-25	03-Jan-26	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
SW3890a	Laying of Leaky Cable	5	29-Dec-25	03-Jan-26	01-Feb-25	06-Feb-25			SW3760c: FS, SW3870b: FS				
West Ventilation Building		242	01-Dec-25	10-Jan-26	11-Sep-24	03-Apr-25	24-Mar-25						
Installation Works		242	01-Dec-25	10-Jan-26	11-Sep-24	03-Apr-25	24-Mar-25						
SW1740	Signal Cable Laying	15	01-Dec-25	30-Dec-25	28-Oct-24	25-Nov-24	24-Mar-25		SW1650: SS				
SW1710a	Install LCX Bracket	21	01-Dec-25	06-Dec-25	11-Sep-24	17-Sep-24	25-Apr-25		SW4340: FS, DS3250: FS				
SW1710	Install RAD Equipment & Coupler	28	01-Dec-25	30-Dec-25	06-Jan-25	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS				
SW1710c	RAD Connection & SCT	28	01-Dec-25	03-Jan-26	03-Mar-25	03-Apr-25			SW1710: SS				



■ Remaining Work ◆ Milestone
■ Critical Activity
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
										47	48	49	50
SW1710b	Install LCX Cable	28	08-Dec-25	10-Jan-26	02-Jan-25	06-Feb-25			SW1710a: FS, DS3790: FS 5				
East Ventilation Building		179	01-Dec-25	11-Mar-26	24-Aug-24	06-Feb-25	23-Jun-25						
Installation Works		179	01-Dec-25	11-Mar-26	24-Aug-24	06-Feb-25	23-Jun-25						
SW1750	Install Cable Containments	24	01-Dec-25	31-Dec-25	24-Aug-24	24-Sep-24	23-Jun-25		SC2480: FF, DS6400: FS, DS6540: FS				
SW1810	Install Radio Equipment	12	01-Dec-25	13-Dec-25	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS				
SW1830	Install ET Equipment	12	01-Dec-25	13-Dec-25	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS				
SW1760	Position Equipment Rack	12	02-Jan-26	15-Jan-26	25-Sep-24	09-Oct-24			SW1750: FS				
SW1770	Install Network Equipment	36	02-Jan-26	12-Feb-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
SW1780	Install Manual Fallback Control Equipment	24	09-Jan-26	05-Feb-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
SW1800	Install Operation Facilities Equipment	14	03-Feb-26	21-Feb-26	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				
SW1840	Signal Cable Laying	15	23-Feb-26	11-Mar-26	08-Nov-24	25-Nov-24			SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS				
Site Commissioning Test		48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26						
TC1310	SCT of PA System	48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26		SW2370: FS, SW2410: FS, SW2530: FS, SW2620: FS, SW2740: FS, SC1880: FF, SW3980: FS, SW3270: FS, SW3340: FS, SW3450: FS, SW2740a: FS, DS8660: FS, SW3540: FS, SW3680: FS, SW3170: FS, SW1820: FS, SW1720: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		101	01-Dec-25	16-Mar-26	26-Oct-24	19-Jun-25	15-Oct-25						
Installation Works		66	01-Dec-25	30-Jan-26	26-Oct-24	26-Mar-25	15-Oct-25						
SW1910	Laying of Leaky Cable	51	01-Dec-25	31-Dec-25	04-Jan-25	06-Feb-25	15-Oct-25		SW1890: SS				
SW1920	Signal Cable Laying	51	01-Dec-25	31-Dec-25	26-Oct-24	25-Nov-24	15-Oct-25		SW1890: SS				
SW1870	Install CCTV Camera	51	01-Dec-25	29-Dec-25	18-Nov-24	14-Dec-24	30-Oct-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1920: SS 12				
SW1900	Install Traffic Control Devices	51	01-Dec-25	29-Dec-25	23-Jan-25	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS				
SW1880	Install Detection Camera	51	01-Dec-25	30-Jan-26	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS				
SW1890	Install Cable Containments	36	01-Dec-25	13-Jan-26	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS				
Site Commissioning Test		86	01-Dec-25	16-Mar-26	17-Mar-25	02-May-25							
TC1370	SCT of ET System	10	01-Dec-25	11-Dec-25	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18				
TC1380	SCT of Power Distribution System	15	14-Jan-26	30-Jan-26	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS				
TC1390	SCT of CCTV System	5	29-Jan-26	03-Feb-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
										47	48	49	50
TC1400	SCT of Radio System	24	13-Feb-26	16-Mar-26	17-Mar-25	14-Apr-25			SW1710: FS, SW1810: FS, SW1290: FS, SW1910: FF 3, DS3250: FS, SW2240: FF 8, DS9000: FS, DS9080: FS				
Submit Site Commissioning Test Report		68	12-Dec-25	06-Mar-26	22-May-25	19-Jun-25							
DS5160	Submit ET System SCT Test Report	24	12-Dec-25	10-Jan-26	22-May-25	19-Jun-25			TC1370: FS				
DS5190	Submit Power Distribution System SCT Test Report	24	31-Jan-26	03-Mar-26	22-May-25	19-Jun-25			TC1380: FS				
DS5170	Submit CCTV System SCT Test Report	24	04-Feb-26	06-Mar-26	22-May-25	19-Jun-25			TC1390: FS				



High Level 3-month Look Ahead Programme

Activities	Nov-25	Dec-25	Jan-26
Lam Tin Interchange			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			

High Level 3-month Look Ahead Programme

Activities	Dec-25	Jan-26	Feb-26
Lam Tin Interchange			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			