

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September				October				November				Index
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	
<b>SUS updated + SCR for SUS calendar days Zone 3 stage 2 Time Compression delete Section 1 CSR</b>																						
<b>Project Key Dates</b>																						
<b>Site Handover Date</b>																						
K-PK-SHD-1100	Portion B	0		31-Aug-18*						◆	Portion B											
K-PK-SHD-1200	Portion B1	0		31-Aug-18*						◆	Portion B1											
K-PK-SHD-1500	Portion E	0		31-Aug-18*						◆	Portion E											
K-PK-SHD-1600	Portion F	0		06-Sep-18*						◆	Portion F											
K-PK-SHD-1700	Portion H	0		31-Aug-18*						◆	Portion H											
K-PK-SHD-2300	Portion P	0		31-Aug-18*						◆	Portion P											
K-PK-SHD-2500	Portion R	0		31-Aug-18*						◆	Portion R											
<b>General Submission</b>																						
<b>Major Temporary Works Design</b>																						
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	32	28-Feb-18 A	01-Oct-18																		
K-PA-GSP-7010	ELS design for construction of DCS - Stage 2	35	13-Sep-18	17-Oct-18																		
<b>Major Construction Works Method Statement</b>																						
K-PA-GSP-7455	Engineer's comments and approval	8	23-Oct-17 A	07-Sep-18																		
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	28	31-Aug-18	27-Sep-18																		
K-PA-GSP-7465	Engineer's comments and approval	28	28-Sep-18	25-Oct-18																		
<b>Temporary Traffic Management</b>																						
<b>Temp Traffic Arrangement Schemes</b>																						
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	31-Aug-18	28-Nov-18																		
<b>Implementation of Temporary Traffic Arrangement</b>																						
K-PA-TTA-4400	TTA stage 4 - Road diversion for Handover of Portion N	0		29-Nov-18																		
<b>Materials Procurement (Major Materials)</b>																						
<b>Water Works</b>																						
K-PA-MP-1050	Manufacturing & delivery to site	81	31-Aug-18	19-Nov-18																		
<b>ELS struct / waling</b>																						
K-PA-MP-1150	Manufacturing & delivery to site	9	10-Jun-16 A	08-Sep-18																		
<b>Chilled Water Pipes - DCS</b>																						
K-PA-MP-1350	Manufacturing & delivery to site	185	06-Feb-17 A	03-Mar-19																		
<b>Preliminaries</b>																						

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September					October					November				
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25		
K-DR-PRE-1800	Submission of time-lapsed photographs and video	459	20-Feb-16 A	03-Dec-19																				
<b>Barge Loading Facilities</b>																								
K-DR-PRE-1480	Operation of temporary barging point	80	21-Jun-17 A	05-Dec-18																				
<b>Instrumentation and Monitoring</b>																								
<b>Tilt Monitoring Tile Plates</b>																								
K-IM-TMT-1000	Tilt Monitoring near PWCL	166	25-Apr-16 A	12-Feb-19																				
<b>Section 1 of the Works-Remainder of the Works</b>																								
<b>Roadwork and Drainage Works</b>																								
<b>Road D4-3 (Ching Shung Road)</b>																								
<i>Zone 2 R &amp; D Works (Stage 1) CH410-CH340</i>																								
SCR1000	SUS	0	06-Sep-18*							◆ SUS														
SCR1020	Trim westside Dwall	0		07-Nov-18																◆ Trim westside Dwall				
SCR1040	DN250 sewerage (HKCH - FMH24-1E - FMH24-1G)	18	17-Nov-18*	07-Dec-18																				
SCR1120	DN250 sewerage (FMH24-1G - FMH24-1F)	3	07-Nov-18*	09-Nov-18																				
SCR1130	DN350x3 Rising main (from Subway B - FMH24-1B) phase 1 near EB Dwall	6	10-Nov-18*	16-Nov-18																				
SCR1140	Proposed drainage M112 to M110 (eastbound)	18	10-Nov-18*	30-Nov-18																				
SCR1150	Lay fresh watermain (eastbound)	24	17-Nov-18*	14-Dec-18																				
SCR1210	Construct and divert temporary footpath	12	17-Nov-18*	30-Nov-18																				
<i>Shing Fung Road R &amp; D Works (Stage 1)</i>																								
SCR1260	DCS at Zone 2 Bay 1 (CH20 - CH35)	62	15-Sep-18*	29-Nov-18																				
<i>Zone 3 R &amp; D Works (Stage 1) CH340 to CH270 - For shifting of gate no. 1</i>																								
SCR1490	Demolition of Dwall (105mL) for Bay 5 - 7	0		18-Oct-18																◆ Demolition of Dwall (105mL) for Bay 5 - 7				
SCR1510	Drainage (westbound) SMH14-9A to SMH14-8	12	26-Oct-18*	08-Nov-18																				
SCR1520	Gully Construction	6	09-Nov-18*	15-Nov-18																				
SCR1530	Lay 300mm dia. salt watermain (westbound)	6	16-Nov-18*	22-Nov-18																				
SCR1540	Removal of temporary crane platform	6	23-Nov-18*	29-Nov-18																				
SCR1550	Proposed drainage M109 to M108 (eastbound)	18	04-Oct-18*	25-Oct-18																				
SCR1560	Proposed drainage M109c to M109 (eastbound)	12	26-Oct-18*	08-Nov-18																				
SCR1570	Gully Construction	6	09-Nov-18*	15-Nov-18																				
SCR1580	Proposed drainage M108a to M108b (eastbound)	11	26-Oct-18*	07-Nov-18																				
SCR1590	Gully Construction	6	08-Nov-18*	14-Nov-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September					October					November				
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25		
SCR1600	Lay 600mm dia. fresh watermain (eastbound)	6	15-Nov-18*	21-Nov-18																				
SCR1610	Construct temporary access road (permanent pavement) to gate no. 1 and divert access road	30	23-Nov-18*	29-Dec-18																				
<b>Cheung Yip Street Cul de Sac</b>																								
SCR2182	Storm drainage M103 to M105/M104 to M201/M104a to M104	48	20-Nov-18*	17-Jan-19																				
SCR2183	Trim formation, lay subbase and kerb (half of cul de sac)	18	20-Nov-18	10-Dec-18																				
<b>Road D4-4 (Cheung Yip Street)</b>																								
<b>CH220 - CH420 Northbound</b>																								
<b>Temporary Traffic Arrangement</b>																								
K-01-RWS-9450	Implementation of TTA stage 3 - phase 1	0	31-Jul-18 A																					
<b>CH220 - CH420 Southbound</b>																								
<b>Part 1</b>																								
<b>Sewerage Works</b>																								
K-01-RWS-9471	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17A (Part 2)	0	03-Aug-18 A	29-Aug-18 A																				
K-01-RWS-9472	Laying Sewerage Pipe and Construction of FMH23-16A /FMH23-17A (Part 2)	12	30-Aug-18 A	13-Sep-18																				
K-01-RWS-9473	Backfilling Sewerage Pipe and FMH23-16A /FMH23-17A (Part 2)	12	14-Sep-18	28-Sep-18																				
K-01-RWS-9474	Excavation of Sewerage Pipe FMH23-15A (Part 2)	0	03-Aug-18 A	17-Aug-18 A																				
K-01-RWS-9475	Laying Sewerage Pipe aFMH23-15A (Part 2)	12	31-Aug-18	13-Sep-18																				
K-01-RWS-9476	Backfilling Sewerage Pipe FMH23-15A (Part 2)	12	14-Sep-18	28-Sep-18																				
K-01-RWS-9477	Relocation of Underground Utilities under Center Median	7	29-Sep-18	08-Oct-18																				
<b>Laying of Drainage Pipe and Construction of Manhole (M301 to M306)</b>																								
K-01-RWS-9485	Excavation of Drainage Pipe and Manhole (M301 to M306)	10	04-Sep-18	14-Sep-18																				
K-01-RWS-9490	Laying Drainage Pipe and Construction of Manhole (M301 to M306)	25	10-Sep-18	10-Oct-18																				
K-01-RWS-9500	Backfilling Drainage Pipe and Manhole (M301 to M306)	9	11-Oct-18	22-Oct-18																				
K-01-RWS-9502	Construction of Gully and other drainage works along M301 to M306	10	09-Oct-18	20-Oct-18																				
<b>Water Works</b>																								
K-01-RWS-9580	Laying of Fresh Watermain Pipe	5	23-Oct-18	27-Oct-18																				
K-01-RWS-9604	Laying of Salt Watermain Pipe	5	23-Oct-18	27-Oct-18																				
<b>Road Works</b>																								
K-01-RWS-1075	Construction of Subgrade Works and Subbase Works	5	29-Oct-18	02-Nov-18																				
K-01-RWS-1076	Road Base and Pavement Works	3	03-Nov-18	06-Nov-18																				
K-01-RWS-1077	Temporary Road Construction for TTA stage 3 - phase 2	5	05-Nov-18	09-Nov-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September				October				November				Index		
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18		25	02
<b>Part 2</b>																								
<b>Laying of Drainage Pipe and Construction of Manhole (SMH4048691, SHM4048692 and M401)</b>																								
K-01-RWS-1050	Excavation of Drainage Pipe and Manhole (M401)	0	03-Aug-18 A	17-Aug-18 A	■ Excavation of Drainage Pipe and Manhole (M401)																			
K-01-RWS-1050	Laying Drainage Pipe and Construction Manhole (M401)	0	18-Aug-18 A	27-Aug-18 A	■ Laying Drainage Pipe and Construction Manhole (M401)																			
K-01-RWS-1051	Backfilling Drainage Pipe and Manhole (M401)	0	28-Aug-18 A	31-Aug-18 A	■ Backfilling Drainage Pipe and Manhole (M401)																			
K-01-RWS-1052	Excavation of Drainage Pipe and Manhole (SMH4048691-92)	6	10-Nov-18	16-Nov-18	■ Excavation of Drainage Pipe and Manhole (SMH4048691-92)																			
K-01-RWS-1052	Laying Drainage Pipe and Construction Manhole (SMH4048691-92)	18	14-Nov-18	04-Dec-18	■ Laying Drainage Pipe and Construction Manhole (SMH4048691-92)																			
K-01-RWS-1095	Relocation of Underground Utilities under Center Median	7	10-Nov-18	17-Nov-18	■ Relocation of Underground Utilities under Center Median																			
<b>Section 1A of the Works -Construction of Supporting Underground Structure</b>																								
<b>SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1</b>																								
<b>Construction of Tunnel Box Structure</b>																								
<b>SUS Bay 1 (Ch6150-Ch6167.5)</b>																								
K-1A-SV1-8425	Breaking and Removal D-wall to +2.5mPD	0	22-May-18 A	31-Aug-18	■ Breaking and Removal D-wall to +2.5mPD																			
<b>SUS Bay 4 (Ch6202.5-Ch6220)</b>																								
K-1A-SV1-8650	Breaking and Removal of D-wall to +2.5mPD	0	22-May-18 A	11-Sep-18 A	■ Breaking and Removal of D-wall to +2.5mPD																			
<b>Backfilling Works</b>																								
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) ( to +3.7m)	6	31-Aug-18	06-Sep-18	■ Backfilling (bay 1 to bay 2) ( to +3.7m)																			
<b>SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2</b>																								
<b>Construction of SUS Structure at Zone 2</b>																								
<b>VA2</b>																								
A1510	Base Slab _VA2	0	14-Aug-18 A	17-Aug-18 A	■ Base Slab _VA2																			
A1530	Dismantling Struts	0	21-Aug-18 A	24-Aug-18 A	■ Dismantling Struts																			
A1540	Wall Stem	9	27-Aug-18 A	08-Sep-18	■ Wall Stem																			
A1560	Re-prop	3	11-Sep-18	13-Sep-18	■ Re-prop																			
A1610	Dismantling Struts _SV1__Bay 2	1	14-Sep-18	14-Sep-18	■ Dismantling Struts _SV1__Bay 2																			
A1620	Erect Scaffolding_Base Slab 1A & B	2	15-Sep-18	16-Sep-18	■ Erect Scaffolding_Base Slab 1A & B																			
A1630	Soffit formworks_Base Slab 1A & B	1	17-Sep-18	17-Sep-18	■ Soffit formworks_Base Slab 1A & B																			
<b>Scaffolding / Falseworks</b>																								
<b>Bay 1</b>																								
A1642	Base Slab _Bay 1B	6	16-Sep-18	21-Sep-18	■ Base Slab _Bay 1B																			
A1662	RSB_Bay 1EB	0	10-Aug-18 A	15-Aug-18 A	■ RSB_Bay 1EB																			

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September					October					November				
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	
A1665	Top Slab _1A	15	17-Aug-18 A	14-Sep-18																				
A1668	RSB_Bay 1WB	6	23-Sep-18	28-Sep-18																				
A1710	Top Slab _1B	12	23-Sep-18	04-Oct-18																				
A2500	Dismantling of Struts_S1B - 1 to 5	3	08-Oct-18	10-Oct-18																				
A2510	Waterproofing Works (1440 m2) and Screeding Works (108 m3)	5	11-Oct-18	15-Oct-18																				
A2520	Demolition of Dwall (96mL)	10	16-Oct-18	25-Oct-18																				
A2530	Backfilling Works for Bay 1 to +2mPD (950m3)	5	26-Oct-18	30-Oct-18																				
<b>Bay 2</b>																								
A1738	Metal Scaffolds_Soffit and Working Platform_2nd Pour	0	31-Jul-18 A	24-Aug-18 A																				
A1740	Wall_Bay 2_2nd pour	0	17-Aug-18 A	22-Aug-18 A																				
A1750	RSB_Bay 2	0	08-Aug-18 A	15-Aug-18 A																				
A1760	Top Slab _2	6	27-Aug-18 A	05-Sep-18																				
A2540	Dismantling of Struts_S1B - 1 to 5	5	09-Sep-18	13-Sep-18																				
A2550	Waterproofing Works (1440 m2) and Screeding Works (108 m3)	6	14-Sep-18	19-Sep-18																				
A2552	Backfilling Works to S1B (950m3)	18	20-Sep-18	07-Oct-18																				
A2555	Dismantling of Struts_S1B - 6 to 9, S1A - 1 to 6	7	08-Oct-18	14-Oct-18																				
A2560	Demolition of Dwall (142mL)	15	23-Oct-18	06-Nov-18																				
<b>Bay 3</b>																								
A1810	Wall_Bay 3_2nd pour	0	03-Aug-18 A	10-Aug-18 A																				
A1820	RSB_Bay 3	0	31-Jul-18 A	07-Aug-18 A																				
A1830	Top Slab _3	0	13-Aug-18 A	19-Aug-18 A																				
<b>SUS Structure from CH6+291 to 6+467 in Zone 3</b>																								
<b>Construction of SUS Structure at Zone 3</b>																								
<i>Scaffolding / Falseworks - Bay 4</i>																								
A1870	Top Slab _4	0	14-Aug-18 A	26-Aug-18 A																				
<i>System Formworks - SUS Construction Works at Zone 3</i>																								
<b>Bay 5 to 7</b>																								
A2140	Top slab_SF_Bay 7	0	13-Aug-18 A	30-Aug-18 A																				
A2570	Dismantling of Struts_S4 - 1 to 7	6	01-Sep-18	06-Sep-18																				
A2580	Waterproofing Works (1440 m2) and Screeding Works (105 m3)	5	07-Sep-18	11-Sep-18																				
A2590	Backfilling Works to S1A (6850m3)	18	12-Sep-18	29-Sep-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September				October				November				Index					
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18		25	02			
A2600	Dismantling of Struts_S1A - 7 to 12	6	30-Sep-18	05-Oct-18																							
A2610	Demolition of Dwall (105mL)	11	06-Oct-18	16-Oct-18																							
<b>Bay 8 to 10</b>																											
A2190	Top slab_SF_Bay 8	14	27-Aug-18 A	13-Sep-18																							
A2220	Wall_Bay 9	0	08-Aug-18 A	15-Aug-18 A																							
A2230	RSB_Bay 9	5	31-Jul-18 A	04-Sep-18																							
A2240	Top slab_SF_Bay 9	16	11-Sep-18	26-Sep-18																							
A2270	RSB_Bay 10	5	18-Aug-18 A	04-Sep-18																							
A2280	Wall_Bay 10	0	16-Aug-18 A	31-Aug-18 A																							
A2290	Top slab_SF_Bay 10	16	24-Sep-18	09-Oct-18																							
A2620	Dismantling of Struts_S4 - 8 to 12 for Bay 8 and Bay9	5	30-Sep-18	04-Oct-18																							
A2625	Dismantling of Struts_S4 - 13 to 15 for Bay 10	3	13-Oct-18	15-Oct-18																							
A2630	Waterproofing Works (1540 m2)	13	06-Oct-18	18-Oct-18																							
A2635	Screeding Works (115 m3)	2	19-Oct-18	20-Oct-18																							
A2640	Backfilling Works to S2A (6850m3) @400m3 (A)	18	15-Oct-18	01-Nov-18																							
A2645	Dismantling of Struts_S2A - 1 to 8	7	02-Nov-18	08-Nov-18																							
A2649	Backfilling Works to S1 (6350m3) @400m3 (B)	16	09-Nov-18	24-Nov-18																							
A2650	Dismantling of Struts_S1 - 1 to 7	7	24-Nov-18	30-Nov-18																							
A2660	Demolition of Dwall (110mL)	11	28-Nov-18	08-Dec-18																							
<b>SUS Structure from CH6+467 to 6+568 in Zone 4</b>																											
<b>Construction of Socketed H-Pile</b>																											
K-1A-SV4-3950	Trimming Pile Head at Cut-off Level	15	11-Jul-18 A	17-Sep-18																							
<b>System Works - Construction of SUS Structure at Zone 4</b>																											
<b>Bay 11 to 13 (Top Slab)</b>																											
A2310	Dismantling of Struts_Bay 11	0	01-Aug-18 A	11-Aug-18 A																							
A2320	Wall_Bay 11	7	24-Aug-18 A	06-Sep-18																							
A2330	RSB_Bay 11	5	28-Aug-18 A	04-Sep-18																							
A2340	Top slab_SF_Bay 11	13	10-Sep-18	22-Sep-18																							
A2350	Base Slab_Bay 12	0	31-Jul-18 A	08-Aug-18 A																							
A2360	Dismantling of Struts_Bay 12	0	12-Aug-18 A	20-Aug-18 A																							
A2370	Wall_Bay 12	8	07-Sep-18	14-Sep-18																							

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September					October					November					Order
					38					39					40					41					
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02		
A2380	RSB_Bay 12	8	05-Sep-18	12-Sep-18																					
A2390	Top slab_SF_Bay 12	13	20-Sep-18	02-Oct-18																					
A2400	Base Slab_Bay 13	0	17-Aug-18 A	24-Aug-18 A																					
A2410	Dismantling of Struts_Bay 13	0	27-Aug-18 A	30-Aug-18 A																					
A2420	Wall_Bay 13	8	17-Sep-18	25-Sep-18																					
A2430	RSB_Bay 13	8	13-Sep-18	20-Sep-18																					
A2670	Top slab_SF_Bay 13	13	30-Sep-18	12-Oct-18																					
A2680	Dismantling of Struts_S4 - 16 to 25	10	15-Oct-18	24-Oct-18																					
A2700	Waterproofing Works (1900 m2)	4	25-Oct-18	28-Oct-18																					
A2710	Screeding Works (145 m3)	3	29-Oct-18	31-Oct-18																					
A2720	Backfilling Works to S3 (8760m3) @400m3 (C)	22	01-Nov-18	22-Nov-18																					
A2730	Dismantling of Struts_S3 - 1 to 10	10	23-Nov-18	02-Dec-18																					
<b>Bay 14 to 15 (Top Slab)</b>																									
A2440	Base Slab_bay 14	8	17-Sep-18	25-Sep-18																					
A2450	Dismantling of Struts_Bay 14	7	29-Sep-18	06-Oct-18																					
A2460	Wall_Bay 14	8	06-Oct-18	14-Oct-18																					
A2470	Top slab_Bay14	15	21-Oct-18	05-Nov-18																					
A2490	Top slab_Bay 15	15	05-Nov-18	20-Nov-18																					
A2770	Dismantling of Struts_S4 - 26 to 28 & DS1-4	7	22-Nov-18	29-Nov-18																					
A2780	Waterproofing Works (1350 m2)	3	29-Nov-18	02-Dec-18																					
<b>Section 3 of the Works- Construction of District Cooling System (Subject to Excision)</b>																									
<b>Construction of District Cooling System</b>																									
<b>Construction of DCS Works at Zone 2</b>																									
SCR1030	DCS at Zone 2 Bay 2 to Bay 4 (CH35 - CH110)	24	10-Nov-18*	07-Dec-18																					
<b>Construction of DCS Works at Zone 3</b>																									
SCR1500	Zone 3 DCS (3 x 900) south of Gate 1 bridge (CH140 - CH190)	18	04-Oct-18*	25-Oct-18																					
<b>Construction of DCS Works at Zone 4</b>																									
K-03-DCS-7800	Construction of DCS Valve Pit	95	10-Aug-18 A	22-Dec-18																					
K-03-DCS-7810	ELS for DCS (Outside of SUS)	48	20-Nov-18*	17-Jan-19																					
<b>Section 4A of the Works-Construction of Subway A (Subject to Excision)</b>																									
K-4A-BAY-1900	ELS for Subway A Bay 1 (west of D-wall)	48	17-Sep-18*	14-Nov-18																					

Activity ID	Activity Name	Rem Dur	Start	Finish	August					September				October				November				Order			
					29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18		25	02	
K-4A-BAY-1930	ELS for Subway A Bay 3 (east of D-wall)	48	06-Oct-18	01-Dec-18																					
<b>Section 4B of the Works- Construction of Subway B (Subject to Excision)</b>																									
<b>Bay 1 &amp; 2</b>																									
K-4B-BAY-3100	Handover of Portion B	0		31-Aug-18*																					
<b>Bay 3 &amp; 4</b>																									
K-4B-BAY-3290	Construction of Base Slab at Bay 3	0	01-Aug-18 A	09-Aug-18 A																					
K-4B-BAY-3300	Construction of Wall and Top Slab at Bay 3	0	10-Aug-18 A	31-Aug-18 A																					
K-4B-BAY-3310	Backfilling Works (Bay 3)	12	01-Sep-18	14-Sep-18																					
K-4B-BAY-3330	Excavation and Lateral Support works for Bay 4	21	24-Sep-18	20-Oct-18																					
K-4B-BAY-3340	Casting Blinding Layer for Bay 4	5	22-Oct-18	26-Oct-18																					
K-4B-BAY-3350	Construction of Base Slab at Bay 4	12	27-Oct-18	09-Nov-18																					
K-4B-BAY-3360	Construction of Wall and Top Slab at Bay 4	30	10-Nov-18	14-Dec-18																					
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>																									
K-05-LCS-1000	Procurement of plant species	90	31-Aug-18	28-Nov-18																					
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>																									
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	420	04-Jan-16 A	24-Oct-19																					