

Activity ID	Activity Name	Rem Dur	Start	Finish	March				April				May				June				July			
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30		
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																								
Project Key Dates																								
Project Completion Date																								
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		31-Mar-19*					◆															
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		31-Mar-19*					◆															
K-PK-PCD-1400	Section 4A - Construction of Subway A	0		31-Mar-19*					◆															
K-PK-PCD-1500	Section 4B - Construction of Subway B	0		31-Mar-19*					◆															
Site Handover Date																								
K-PK-SHD-1400	Portion D	0		31-Mar-19*					◆															
K-PK-SHD-1500	Portion E	0		31-Mar-19*					◆															
K-PK-SHD-1600	Portion F	0		31-Mar-19*					◆															
K-PK-SHD-1900	Portion K	0		31-Mar-19*					◆															
K-PK-SHD-2000	Portion M	0		31-Mar-19*					◆															
K-PK-SHD-2100	Portion N	0		16-Apr-19*									◆											
K-PK-SHD-2200	Portion O	0		31-Mar-19*					◆															
K-PK-SHD-2500	Portion R	0		31-Mar-19*					◆															
General Submission																								
Temporary Utility Diversion Works																								
<i>Temporary Diversion for Watermain Works</i>																								
Laying Proposed (Fresh) Watermain																								
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	25	16-Apr-19	11-May-19									■				Removal of Temporary Support to Utilities at Zone 1							
<i>Temporary Diversion for CLP Cable at CH6+560</i>																								
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	25-Apr-19	09-May-19									■				Removal of Temporary Support to Utilities at Zone 4							
Temporary Traffic Management																								
<i>Implementation of Temporary Traffic Arrangement</i>																								
K-PA-TTA-4400	TTA stage 4 - Road diversion for Handover of Portion N	0		16-Apr-19									◆				TTA stage 4 - Road diversion for Handover of Portion N							
Interfacing Works																								
K-PA-INT-4000	Joint inspection and handover for connecting waterworks (NAH)	4	19-Jun-19	22-Jun-19													■				Joint inspect			
Materials Procurement (Major Materials)																								
Water Works																								
K-PA-MP-1050	Manufacturing & delivery to site	20	20-Aug-18 A	19-Apr-19	■				■				■				■				Manufacturing & delivery to site			

Activity ID	Activity Name	Rem Dur	Start	Finish	March				April				May				June				July
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23
Preliminaries																					
K-DR-PRE-1800	Submission of time-lapsed photographs and video	207	20-Feb-16 A	23-Oct-19																	
Barge Loading Facilities																					
K-DR-PRE-1485	Demolition of the barging point	13	01-Apr-19	16-Apr-19																	
Instrumentation and Monitoring																					
Tilt Monitoring Tile Plates																					
K-IM-TMT-1000	Tilt Monitoring near PWCL	37	25-Apr-16 A	06-May-19																	
Section 1 of the Works-Remainder of the Works																					
Roadwork and Drainage Works																					
Road D4-3 (Ching Shung Road)																					
Zone 2 R & D Works (Stage 1) CH410-CH340																					
SCR1135	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)	6	11-Feb-19 A	08-Apr-19																	
SCR1137	Sewerage connection	11	02-Apr-19	15-Apr-19																	
SCR1182	Backfill to level approx. +4.5 mPD	0	25-Feb-19 A	01-Apr-19																	
SCR1190	Trim formation, lay subbase and kerb	5	25-Feb-19 A	06-Apr-19																	
SCR1200	Lay bituminous pavement	8	08-Apr-19	16-Apr-19																	
Shing Fung Road R & D Works (Stage 1)																					
SCR1290	Preparation for sewerage and rising mains connection	12	22-Feb-19 A	15-Apr-19																	
SCR1303	Lay new UU at roundabout	6	14-Mar-19 A	08-Apr-19																	
SCR1310	Backfill to formation	3	22-Mar-19 A	03-Apr-19																	
SCR1320	Trim formation, lay subbase and kerb	7	22-Mar-19 A	09-Apr-19																	
SCR1330	Lay bituminous pavement	6	10-Apr-19	16-Apr-19																	
SCR1340	Shift traffic away from Portion N and Handover portion N	0	16-Apr-19																		
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340																					
SCR1350	Removal of temporary decking and temporary road pavement	11	17-Apr-19	03-May-19																	
SCR1360	Additional DCS CH -6 to 0	44	17-Apr-19	14-Jun-19																	
SCR1370	Sewerage (from NAH - FMH2.0 - FMH24-3 - FMH24-1C)	17	15-Jun-19	05-Jul-19																	
SCR1380	Lay salt watermains	27	04-May-19	06-Jun-19																	
SCR1390	Salt watermain connection	17	08-Jun-19	27-Jun-19																	
SCR1400	Lay fresh watermains	44	04-May-19	27-Jun-19																	
SCR1410	fresh watermain connection	22	28-Jun-19	25-Jul-19																	

Activity ID	Activity Name	Rem Dur	Start	Finish	March				April				May				June				July
					45				46				47				48				49
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23
SCR1420	Proposed drainage M112 to M118 and gullies	20	17-Apr-19	15-May-19																	
SCR1430	Lay new UU at roundabout	22	16-May-19	12-Jun-19																	
SCR1440	Trim formation, lay subbase and kerb	27	16-May-19	18-Jun-19																	
Zone 3 R & D Works (Stage 1) CH340 to CH270 - For shifting of gate no. 1																					
SCR1710	Permanent pavement and preparation works for road shifting	0	21-Mar-19 A	23-Mar-19 A																	
Zone 3 R & D Works (Stage 2) CH270 to 190																					
SCR1830	Trim formation, lay subbase and kerb	7	08-Mar-19 A	09-Apr-19																	
SCR1840	Lay bituminous pavement	6	18-Mar-19 A	16-Apr-19																	
SCR1850	Diversion of Gate No.2 Access Road to HKCH for removal of temporary bridge No.2	0	25-Mar-19 A	27-Mar-19 A																	
SCR1860	Carry out and complete remaining works	135	10-Apr-19	02-Oct-19																	
Zone 4 R & D Works																					
SCR2020	Storm drainage M107 to M105/M204 to M201	40	10-Apr-19	03-Jun-19																	
SCR2030	Storm drainage M202a to M202/M106c to M106 and gullies	12	23-May-19	06-Jun-19																	
SCR2040	Sewerage FMH23-4 to FMH23-3 and FMH23-1 to FMH23-2	43	08-Apr-19	03-Jun-19																	
SCR2042	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	24	07-May-19	05-Jun-19																	
SCR2050	Lay fresh and salt watermains	46	08-Apr-19	06-Jun-19																	
SCR2060	Backfill to level approx. +4.5 mPD to formation level	17	21-May-19	11-Jun-19																	
SCR2070	Trim formation, lay subbase and kerb	16	08-Jun-19	26-Jun-19																	
SCR2080	Lay bituminous pavement	22	15-Jun-19	11-Jul-19																	
SCR2090	Removal of temporary access bridge No.2 to HKCH	15	28-Mar-19 A	30-Apr-19																	
SCR2092	Backfill to level approx. +3 mPD to formation level	4	02-May-19	06-May-19																	
SCR2095	Remaining Fresh and Salt Watermain	22	07-May-19	03-Jun-19																	
SCR2097	Watermain Connection	8	04-Jun-19	13-Jun-19																	
SCR2099	Remaining DCS on Subway A (CH285-CH315)	15	06-May-19	23-May-19																	
SCR2100	Remaining DCS under temporary bridge No.2 (CH270-CH285)	10	24-May-19	05-Jun-19																	
SCR2105	Remaining storm drainage (both gate 2 and subway A)	22	16-May-19	12-Jun-19																	
SCR2130	Backfill to level approx. +4.0 mPD (formation level)	5	13-Jun-19	18-Jun-19																	
SCR2140	Trim Formation, Laying of Subbase and kerb	10	18-Jun-19	28-Jun-19																	
SCR2150	Laying of Bituminous Pavement	15	24-Jun-19	11-Jul-19																	
Road D4-4 (Cheung Yip Street)																					
CH100 to CH150 Cheung Yip Street Cul de Sac																					

Activity ID	Activity Name	Rem Dur	Start	Finish	March				April				May				June				July
					45				46				47				48				49
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23
Cheung Yip Street Cul de Sac																					
SCR2620	Storm drainage M103 to M105/M104 to M201/M104a to M104	4	07-Jan-19 A	04-Apr-19	[Actual Work]				[Critical Activity]												
SCR2635	Lay fresh and salt watermains (the other half of cul de sac)	20	27-Apr-19	22-May-19					[Critical Activity]												
SCR2640	Trim formation, lay subbase and kerb (the other half of cul de sac)	22	23-May-19	19-Jun-19									[Critical Activity]								
SCR2650	Lay bituminous pavement	23	20-Jun-19	18-Jul-19									[Critical Activity]								
CH220 - CH420 Southbound																					
Part 2																					
Sewerage Works																					
K-01-RWS-1050	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 (Part 3)	5	25-Feb-19 A	06-Apr-19	[Actual Work]				[Critical Activity]												
K-01-RWS-1050	Laying Sewerage Pipe and Construction of FMH23-17 (Part 3)	18	08-Apr-19	02-May-19					[Critical Activity]												
K-01-RWS-1051	Backfilling Sewerage Pipe and FMH23-17 (Part 3)	9	26-Apr-19	07-May-19					[Critical Activity]												
Water Works																					
K-01-RWS-1060	Laying of Fresh Watermain Pipe	5	26-Apr-19	02-May-19					[Critical Activity]												
K-01-RWS-1098	Laying of Salt Watermain Pipe	5	03-May-19	08-May-19					[Critical Activity]												
Road Works																					
K-01-RWS-1078	Construction of Subgrade Works and Subbase Works	7	09-May-19	17-May-19					[Critical Activity]												
K-01-RWS-1079	Road Base and Pavement Works	5	18-May-19	23-May-19					[Critical Activity]												
K-01-RWS-1080	Temporary Road Construction for TTA stage 3 - phase 3	6	22-May-19	28-May-19					[Critical Activity]												
Section 1A of the Works - Construction of Supporting Underground Structure																					
SUS Structure from CH6+467 to 6+568 in Zone 4																					
System Works - Construction of SUS Structure at Zone 4																					
Bay 14 (Top Slab)																					
A2870	Demolition of Dwall (100mL)	30	07-Apr-19	06-May-19					[Critical Activity]												
Miscellaneous Works																					
K-1A-MWS-1000	Miscellaneous works - Removal of SUS Flasework, Formwork and dismantling of struts inside SUS	5	03-Jan-19 A	11-Apr-19	[Actual Work]				[Critical Activity]												
K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	15	15-Jan-19 A	21-Apr-19	[Actual Work]				[Critical Activity]												
K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	85	16-Feb-19 A	15-Jul-19	[Actual Work]				[Critical Activity]												
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																					
Construction of District Cooling System																					
Construction of DCS Works at Zone 2																					
SCR2780	Additional DCS CH -6 to 0	44	17-Apr-19	14-Jun-19					[Critical Activity]				[Actual Work]								

Activity ID	Activity Name	Rem Dur	Start	Finish	March				April				May				June				July			
					45				46				47				48				49			
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30		
Construction of DCS Works at Zone 3																								
SCR2790	Zone 3 DCS (3 x 900) (DP4 to DP5)	7	18-Dec-18 A	09-Apr-19	Zone 3 DCS (3 x 900) (DP4 to DP5)																			
Construction of DCS Works at Zone 4																								
SCR2321	Construction of DCS Valve Pit	15	10-Aug-18 A	18-Apr-19	Construction of DCS Valve Pit																			
SCR2323	ELS for DCS (Outside of SUS)	25	08-Mar-19 A	10-May-19	ELS for DCS (Outside of SUS)																			
SCR2325	Form wall opening for DCS CYS Section	0	26-Feb-19 A	28-Mar-19 A	Form wall opening for DCS CYS Section																			
SCR2328	Zone 4 DCS Works (CH315 - CH336 & CYS Section)	60	08-Apr-19	24-Jun-19	Zone 4 DCS Works (CH315 - CH336 & CYS Section)																			
SCR2329	Zone 4 DCS Works (CH270 - CH315)	25	06-May-19	05-Jun-19	Zone 4 DCS Works (CH270 - CH315)																			
Section 4A of the Works-Construction of Subway A (Subject to Excision)																								
Bay 1 to Bay 3																								
SCR1955	Wall and top slab of bay 1,2 & 3	13	04-Mar-19 A	16-Apr-19	Wall and top slab of bay 1,2 & 3																			
SCR1967	Base slab of bay 5	0	08-Mar-19 A	23-Mar-19 A	Base slab of bay 5																			
SCR1971	Wall and top slab of bay 4 and bay 5	15	24-Mar-19 A	18-Apr-19	Wall and top slab of bay 4 and bay 5																			
SCR1973	Waterproofing works	5	23-Apr-19	27-Apr-19	Waterproofing works																			
SCR1975	Backfilling works from Bay 1 to Bay 5	5	29-Apr-19	04-May-19	Backfilling works from Bay 1 to Bay 5																			
SCR1978	Miscellaneous works of Subway A (internal remedial works)	70	06-May-19	01-Aug-19	Miscellaneous works of Subway A (internal remedial works)																			
Section 4B of the Works- Construction of Subway B (Subject to Excision)																								
Bay 3 & 4																								
K-4B-BAY-3380	Miscellaneous works of Subway B (internal remedial works)	26	21-Feb-19 A	06-May-19	Miscellaneous works of Subway B (internal remedial works)																			
Section 5 of the Works-Completion of All Landscape Softworks																								
K-05-LCS-1000	Procurement of plant species	90	31-Mar-19	28-Jun-19	Procurement of plant species																			
Section 7 of the Works-Preservation and Protection of Existing Trees																								
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	206	04-Jan-16 A	22-Oct-19	Section 7 of the Works-Preservation and Protection of Existing Trees																			
Sections Completion Date																								
K-PK-SCC-2400	Completion of Section 4B-Construction of Subway B	0		06-May-19	◆ Completion of Section 4B-Construction of Subway B																			