

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Def		
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19		26	31
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																								
Project Key Dates																								
Site Handover Date																								
K-PK-SHD-1100	Portion B	0		31-May-18*																				
K-PK-SHD-1200	Portion B1	0		31-May-18*																				
K-PK-SHD-1300	Portion C	0		31-Jul-18*																				
K-PK-SHD-1500	Portion E	0		31-May-18*																				
K-PK-SHD-1600	Portion F	0		23-Jun-18*																				
K-PK-SHD-1700	Portion H	0		31-Jul-18*																				
K-PK-SHD-2300	Portion P	0		31-Jul-18*																				
K-PK-SHD-2500	Portion R	0		31-May-18*																				
General Submission																								
Major Temporary Works Design																								
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	35	28-Feb-18 A	04-Jul-18																				
K-PA-GSP-7010	ELS design for construction of DCS - Stage 2	35	27-Jun-18	31-Jul-18																				
Major Construction Works Method Statement																								
K-PA-GSP-7455	Engineer's comments and approval	8	23-Oct-17 A	07-Jun-18																				
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	28	31-May-18	27-Jun-18																				
K-PA-GSP-7465	Engineer's comments and approval	28	28-Jun-18	25-Jul-18																				
Temporary Traffic Management																								
Temp Traffic Arrangement Schemes																								
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	11-Jul-18	08-Oct-18																				
Implementation of Temporary Traffic Arrangement																								
K-PA-TTA-4100	TTA stage 3 - Road diversion at Cheung Yip Street phase 2	0	14-Jun-18																					
Materials Procurement (Major Materials)																								
ELS struct / waling																								
K-PA-MP-1150	Manufacturing & delivery to site	10	10-Jun-16 A	09-Jun-18																				
Water Works																								
K-PA-MP-1050	Manufacturing & delivery to site	150	31-May-18	27-Oct-18																				
Chilled Water Pipes - DCS																								
K-PA-MP-1350	Manufacturing & delivery to site	200	06-Feb-17 A	16-Dec-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Def		
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19		26	31
Preliminaries																								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	496	20-Feb-16 A	08-Oct-19																				
Barge Loading Facilities																								
K-DR-PRE-1480	Operation of temporary barging point	115	21-Jun-17 A	16-Oct-18																				
Instrumentation and Monitoring																								
Tilt Monitoring Tile Plates																								
K-IM-TMT-1000	Tilt Monitoring near PWCL	0	25-Apr-16 A	31-May-18																				
Section 1 of the Works-Remainder of the Works																								
Roadwork and Drainage Works																								
Road D4-4 (Cheung Yip Street)																								
CH240 - CH400 Northbound																								
Laying of Drainage Pipe and Construction of Manhole (M206 to M213)																								
K-01-RWS-9420	Construction of Electromagnetic Flowmeter, Pressure Reducing Valve and In-line Strainer Combined Chamber (V.O)	0	17-Apr-18 A	30-May-18 A																				
Road Works																								
K-01-RWS-9440	Construction of Road Base and Road Pavement	7	14-Mar-18 A	09-Jun-18																				
CH240 - CH400 Southbound																								
Sewerage Works																								
K-01-RWS-9387	Excavation of Sewerage Pipe and Manhole (3E1-1)	6	14-Jun-18	21-Jun-18																				
K-01-RWS-9460	Laying Sewerage Pipe and Manhole (3E1-1)	22	22-Jun-18	18-Jul-18																				
K-01-RWS-9470	Backfilling Sewerage Pipe and Manhole (3E1-1)	12	19-Jul-18	01-Aug-18																				
Laying of Drainage Pipe and Construction of Manhole (M214, M301 to M306)																								
K-01-RWS-9485	Excavation of Drainage Pipe and Manhole (M214, M301 to M306)	6	02-Aug-18	08-Aug-18																				
K-01-RWS-9490	Laying Drainage Pipe and Construction Manhole (M214, M301 to M306)	22	09-Aug-18	03-Sep-18																				
Temporary Traffic Arrangement																								
K-01-RWS-9445	Temporary Road Construction for TTA stage 3 - phase 2	7	26-May-18 A	13-Jun-18																				
K-01-RWS-9450	Implementation of TTA stage 3 - phase 2	0	14-Jun-18																					
Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design)																								
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1																								
Construction of Tunnel Box Structure																								
SUS Bay 1 (Ch6150-Ch6167.5)																								
K-1A-SV1-8420	Breaking and Removal of D-wall to +2.5mPD	10	22-May-18 A	11-Jun-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Def
					35					36				37				38				
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	
SUS Bay 2 (Ch6167.5-Ch6185)																						
K-1A-SV1-9020	Breaking and Removal of D-wall to +2.5mPD	10	04-May-18 A	11-Jun-18	[Gantt bar: 04-May-18 to 11-Jun-18]					Breaking and Removal of D-wall to +2.5mPD												
Backfilling Works																						
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	6	23-Apr-18 A	23-Jun-18	[Gantt bar: 23-Apr-18 to 23-Jun-18]					Backfilling (bay 1 to bay 2) (to +3.7m)												
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																						
W/B Construction of D-Wall in TTA Stage 2																						
K-1A-SV2-4800	Trimming D-wall at Cut-off Level	30	22-Aug-18	26-Sep-18										[Gantt bar: 22-Aug-18 to 26-Sep-18]								
K-1A-SV2-4810	Open through D-walls for DCS mains	30	22-Aug-18	26-Sep-18										[Gantt bar: 22-Aug-18 to 26-Sep-18]								
Excavation and ELS Construction																						
K-1A-SV2-9020	Excavation and Lateral Support to S6A (CH6+260 to CH6+291)	0	12-Apr-18 A	30-Apr-18 A	Excavation and Lateral Support to S6A (CH6+260 to CH6+291)																	
K-1A-SV2-9030	Excavation to formation Level (CH6+260 to CH6+291)	0	01-May-18 A	12-May-18 A	[Gantt bar: 01-May-18 to 12-May-18]					Excavation to formation Level (CH6+260 to CH6+291)												
K-1A-SV2-9050	Lateral Support for S6A (CH6+220 to CH6+260)	0	21-May-18 A	31-May-18 A	[Gantt bar: 21-May-18 to 31-May-18]					Lateral Support for S6A (CH6+220 to CH6+260)												
K-1A-SV2-9060	Excavation to formation Level (CH6+220 to CH6+260)	5	31-May-18	05-Jun-18						[Gantt bar: 31-May-18 to 05-Jun-18]				Excavation to formation Level (CH6+220 to CH6+260)								
K-1A-SV2-9070	Sheet pile installation for VA2 construction (CH6+220 to CH6+260)	0	30-Apr-18 A	12-May-18 A	[Gantt bar: 30-Apr-18 to 12-May-18]					Sheet pile installation for VA2 construction (CH6+220 to CH6+260)												
K-1A-SV2-9730	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	16	06-Jun-18	25-Jun-18						[Gantt bar: 06-Jun-18 to 25-Jun-18]				Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)								
Construction of SUS Structure at Zone 2																						
VA2																						
001	Base Slab _VA2_Bay 1	4	25-Jun-18	29-Jun-18						[Gantt bar: 25-Jun-18 to 29-Jun-18]				Base Slab _VA2_Bay 1								
002	Base Slab _VA2_Bay 2	6	29-Jun-18	05-Jul-18						[Gantt bar: 29-Jun-18 to 05-Jul-18]				Base Slab _VA2_Bay 2								
003	Dismantling Struts _Bay 1	1	02-Jul-18	03-Jul-18						[Gantt bar: 02-Jul-18 to 03-Jul-18]				Dismantling Struts _Bay 1								
004	Dismantling Struts _Bay 2	1	08-Jul-18	09-Jul-18						[Gantt bar: 08-Jul-18 to 09-Jul-18]				Dismantling Struts _Bay 2								
005	Wall Stem _Bay 1	4	03-Jul-18	07-Jul-18						[Gantt bar: 03-Jul-18 to 07-Jul-18]				Wall Stem _Bay 1								
006	Wall Stem _Bay 2	4	09-Jul-18	13-Jul-18						[Gantt bar: 09-Jul-18 to 13-Jul-18]				Wall Stem _Bay 2								
007	Re-prop_Bay 1	3	09-Jul-18	12-Jul-18						[Gantt bar: 09-Jul-18 to 12-Jul-18]				Re-prop_Bay 1								
008	Re-prop_Bay 2	3	15-Jul-18	18-Jul-18						[Gantt bar: 15-Jul-18 to 18-Jul-18]				Re-prop_Bay 2								
009	Dismantling Struts _SV1__Bay 1	1	12-Jul-18	13-Jul-18						[Gantt bar: 12-Jul-18 to 13-Jul-18]				Dismantling Struts _SV1__Bay 1								
010	Dismantling Struts _SV1__Bay 2	1	18-Jul-18	19-Jul-18						[Gantt bar: 18-Jul-18 to 19-Jul-18]				Dismantling Struts _SV1__Bay 2								
011	Wall Stem _Bay 1	5	13-Jul-18	18-Jul-18						[Gantt bar: 13-Jul-18 to 18-Jul-18]				Wall Stem _Bay 1								
012	Wall Stem _Bay 2	5	19-Jul-18	24-Jul-18						[Gantt bar: 19-Jul-18 to 24-Jul-18]				Wall Stem _Bay 2								
013	Erect Scaffolding_Base Slab 1A & B	4	24-Jul-18	28-Jul-18						[Gantt bar: 24-Jul-18 to 28-Jul-18]				Erect Scaffolding_Base Slab 1A & B								
014	Soffit formworks_Base Slab 1A & B	1	28-Jul-18	29-Jul-18						[Gantt bar: 28-Jul-18 to 29-Jul-18]				Soffit formworks_Base Slab 1A & B								

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Def		
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19		26	31
Bay 1																								
018	Base Slab _Bay 1A	7	28-Jun-18	04-Jul-18																				
019	Base Slab _Bay 1B	7	29-Jul-18	05-Aug-18																				
020	Dismantling of Struts_Bay 1	7	09-Aug-18	16-Aug-18																				
021	Wall _Bay 1A & B	14	07-Jul-18	20-Jul-18																				
022	Top Slab _1A&B	13	18-Aug-18	31-Aug-18																				
Bay 2																								
024	Base Slab _Bay 2	9	19-Jun-18	27-Jun-18																				
025	Dismantling of Struts_Bay 2	3	02-Jul-18	04-Jul-18																				
026	Wall _Bay 2	12	07-Jul-18	18-Jul-18																				
027	Top Slab _2	15	25-Jul-18	08-Aug-18																				
Bay 3																								
029	Base Slab _Bay 3	0	11-May-18 A	26-May-18 A																				
030	Dismantling of Struts_Bay 3	3	31-May-18	02-Jun-18																				
031	Wall _Bay 3	8	22-Jun-18	29-Jun-18																				
032	Top Slab _3	14	11-Jul-18	24-Jul-18																				
Backfilling Works																								
K-1A-SV2-9840	Backfilling (bay 3) (to +3.7mPD)	40	30-Jul-18	13-Sep-18																				
SUS Structure from CH6+291 to 6+467 in Zone 3																								
Excavation and ELS Construction																								
K-1A-SV3-5850	Excavation and Lateral Support (S7) to -18.20mPD	0	02-Mar-18 A	15-May-18 A																				
K-1A-SV3-5900	Excavation to formation -21.5mPD	0	18-Mar-18 A	21-May-18 A																				
Construction of SUS Structure at Zone 3																								
SUS Construction Works at Zone 3																								
Bay 4																								
035	Dismantling of Struts_Bay 4	0	02-May-18 A	04-May-18 A																				
036	Wall _Bay 4	22	18-May-18 A	21-Jun-18																				
037	Top Slab _4	17	24-Jun-18	10-Jul-18																				
System Formworks																								
039	Base Slab_Bay5	0	24-Apr-18 A	05-May-18 A																				
040	Dismantling of Struts _Bay 5	0	11-May-18 A	17-May-18 A																				

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July					August					Def
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	35	36	
041	Wall_bay 5	17	18-May-18 A	16-Jun-18																					
042	Top slab_SF_Bay 1	20	20-Jun-18	09-Jul-18																					
043	Base Slab_Bay 6	0	24-Apr-18 A	05-May-18 A																					
044	Dismantling of Struts_Bay 6	4	31-May-18	03-Jun-18																					
045	Wall_bay 6	23	04-Jun-18	26-Jun-18																					
046	Top slab_SF_Bay 2	16	10-Jul-18	25-Jul-18																					
047	Base Slab_Bay7	0	11-May-18 A	19-May-18 A																					
048	Dismantling of Struts_Bay 7	13	31-May-18	12-Jun-18																					
049	Wall_Bay 7	8	17-Jun-18	24-Jun-18																					
050	Top slab_SF_Bay 3	13	26-Jul-18	07-Aug-18																					
051	Base Slab_Bay 8	9	02-Jun-18	10-Jun-18																					
052	Dismantling of Struts_Bay 8_Crane No. 3	9	15-Jun-18	23-Jun-18																					
052.1	Wall_Bay 8	8	05-Jul-18	12-Jul-18																					
054	Top slab_SF_Bay 4	13	10-Aug-18	22-Aug-18																					
055	Base Slab_Bay 9	13	02-Jun-18	14-Jun-18																					
056	Dismantling of Struts_Bay 9	12	19-Jun-18	30-Jun-18																					
056.1	Wall_Bay 9	8	18-Jul-18	25-Jul-18																					
058	Top slab_SF_Bay 5	13	23-Aug-18	04-Sep-18																					
059	Base Slab_Bay 10	2	24-May-18 A	01-Jun-18																					
060	Dismantling of Struts_Bay 10	7	01-Jul-18	07-Jul-18																					
061	Wall_Bay 10	8	01-Aug-18	08-Aug-18																					
Backfilling Works																									
K-1A-SV3-9020	Backfilling (CH6+291 to CH6+347 +0.65mPD)	50	08-Aug-18	06-Oct-18																					
K-1A-SV3-9030	Backfilling (CH6+347 to CH6+387 +0.65mPD)	68	23-Aug-18	13-Nov-18																					
SUS Structure from CH6+467 to 6+568 in Zone 4																									
Excavation and ELS Construction																									
K-1A-SV4-5750	Excavation and Lateral Support (S4) to -14.20mPD (Excavation works resequenced)	0	01-Feb-18 A	10-May-18 A																					
K-1A-SV4-5800	Excavation and Lateral Support (S5) to -18.20mPD	7	05-Mar-18 A	07-Jun-18																					
K-1A-SV4-5850	Excavation and Lateral Support (S6) to -21.20mPD	10	02-Apr-18 A	20-Jun-18																					
K-1A-SV4-5900	Excavation and Lateral Support (S7) to -25.20mPD	18	07-May-18 A	05-Jul-18																					
K-1A-SV4-5950	Excavation to Formation -27.0mPD	8	19-May-18 A	11-Jul-18																					

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June				July				August				Per			
					29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19		26	31	
Construction of SUS Structure at Zone 4																									
<i>System Works</i>																									
063	Base Slab_Bay 11	7	24-Jun-18	30-Jun-18																					
064	Dismantling of Struts_Bay 11	10	04-Jul-18	13-Jul-18																					
065	Wall_Bay 11	8	09-Aug-18	16-Aug-18																					
067	Base Slab_Bay 12	9	10-Jul-18	18-Jul-18																					
068	Dismantling of Struts_Bay 12	11	23-Jul-18	02-Aug-18																					
069	Wall_Bay 12	8	17-Aug-18	24-Aug-18																					
071	Base Slab_Bay 13	8	22-Jul-18	29-Jul-18																					
072	Dismantling of Struts_Bay 13	7	03-Aug-18	09-Aug-18																					
074	Base Slab_bay 14	8	09-Aug-18	16-Aug-18																					
075	Dismantling of Struts_Bay 14	7	20-Aug-18	26-Aug-18																					
Section 4B of the Works- Construction of Subway B (Subject to Excision)																									
Bay 1 & 2																									
K-4B-BAY-3100	Handover of Portion B	0		31-May-18*																					
Bay 3 & 4																									
K-4B-BAY-6000	Installation of Sheetpile for Bay 3	7	25-Apr-18 A	07-Jun-18																					
K-4B-BAY-6010	Excavation and Lateral Support works for Bay 3	15	11-Jun-18	28-Jun-18																					
K-4B-BAY-6020	Casting Blinding Layer for Bay 3	5	29-Jun-18	05-Jul-18																					
K-4B-BAY-6040	Construction of Wall and Top Slab at Bay 3	30	06-Jul-18	09-Aug-18																					
K-4B-BAY-6050	Backfilling Works (Bay 3)	12	10-Aug-18	23-Aug-18																					
K-4B-BAY-6055	Diversion of temporary road on Bay 3	3	24-Aug-18	27-Aug-18																					
K-4B-BAY-6060	Installation of Sheetpipe for Bay 4	15	28-Aug-18	13-Sep-18																					
Section 5 of the Works-Completion of All Landscape Softworks																									
K-05-LCS-1000	Procurement of plant species	90	31-May-18	28-Aug-18																					
Section 7 of the Works-Preservation and Protection of Existing Trees																									
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	450	04-Jan-16 A	23-Aug-19																					