

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July					August				
					9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19

KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Project Key Dates

Project Commencement and Completion

K-PK-PCC-1200	Project Completion Date	0		04-Jul-20*	◆ Project Completion Date																			
---------------	-------------------------	---	--	------------	---------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Completion Date

K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		31-May-20*	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)																			
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		31-May-20*	◆ Section 3 - Construction of District Cooling System (DCS)																			
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		31-May-20*	◆ Section 5 - Completion of All Landscape Softworks																			
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		09-Jul-20*	◆ Section 6 - Completion of all Establishment Works for all Landscape Softworks																			
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		31-May-20*	◆ Section 7 - Preservation and Protection of Existing Trees																			

Site Handover Date

K-PK-SHD-1000	Portion A	0		31-May-20*	◆ Portion A																			
K-PK-SHD-1400	Portion D	0		31-May-20*	◆ Portion D																			
K-PK-SHD-1500	Portion E	0		31-May-20*	◆ Portion E																			
K-PK-SHD-1600	Portion F	0		31-May-20*	◆ Portion F																			
K-PK-SHD-1800	Portion I	0		21-Jun-20*	◆ Portion I																			
K-PK-SHD-1900	Portion K	0		31-May-20*	◆ Portion K																			
K-PK-SHD-2000	Portion M	0		31-May-20*	◆ Portion M																			
K-PK-SHD-2200	Portion O	0		31-May-20*	◆ Portion O																			
K-PK-SHD-2500	Portion R	0		31-May-20*	◆ Portion R																			
K-PK-SHD-2600	Portion X	0		12-Jun-20*	◆ Portion X																			

General Submission

Interfacing Works

K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	22-Jun-20	26-Jun-20	■ Joint inspection and handover for DCS Contract/ EMSD																			
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	13-Jul-20	16-Jul-20	■ Joint inspection and handover for road works, street furniture and lighting to HyD																			
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	07-Jul-20	10-Jul-20	■ Joint inspection and handover for traffic signal system to TD/EMSD																			

Preliminaries

K-DR-PRE-1800	Submission of time-lapsed photographs and video	13	20-Feb-16 A	12-Jun-20	■ Submission of time-lapsed photographs and video																			
---------------	---	----	-------------	-----------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Section 1 of the Works-Remainder of the Works

Roadwork and Drainage Works

Road D4-3 (Ching Shung Road)

Activity ID	Activity Name	Rem Dur	Start	Finish	May					June					July					August				
					9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29			
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340																								
SCR2835	Carry out and complete remaining works	5	24-Apr-20 A	05-Jun-20																				
Zone 3 R & D Works (Stage 2) CH270 to 190																								
SCR1860	Carry out and complete remaining works	3	28-Feb-20 A	03-Jun-20																				
Zone 4 R & D Works																								
SCR2167	Construction of U-channel and footpath at westbound	5	16-Mar-20 A	05-Jun-20																				
SCR2172	Carry out and complete remaining works	6	06-Jun-20	12-Jun-20																				
Road D4-4 (Cheung Yip Street)																								
CH100 to CH150 Cheung Yip Street Cul de Sac																								
Cheung Yip Street Cul de Sac																								
SCR2680	Construction of Footpath	10	10-Apr-20 A	29-Jun-20																				
SCR2685	Laying Cable and Construction for Road Lighting	18	13-Jun-20	06-Jul-20																				
SCR2690	Construction of Street Furniture	28	08-Jun-20	11-Jul-20																				
Remaining Storm Drainage																								
SCR2865	Construction of Storm drainage SMH4048717-M501a-M501	14	29-Apr-20 A	16-Jun-20																				
SCR2895	Construction of remaining Storm drainage M501-SMH4048721	8	02-Mar-20 A	09-Jun-20																				
SCR2905	Remaining works above Storm drainage SMH4048717-M501a-M501-SMH4048721	30	17-Jun-20	23-Jul-20																				
CH220 - CH420 Northbound																								
Road Works and Miscellaneous Works																								
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	01-Jun-20	30-Jun-20																				
CH220 - CH420 Southbound																								
Miscellaneous Works																								
K-01-RWS-9635	Construction of Footpath at southbound	10	27-Mar-20 A	11-Jun-20																				
K-01-RWS-9636	Construction of Street Furniture	20	01-Jun-20	23-Jun-20																				
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																								
Construction of District Cooling System																								
Construction of DCS Works at Zone 4																								
SCR2350	Submission of testing records, as-built drawings	5	19-Feb-20 A	05-Jun-20																				
SCR2370	DCS pipe connection	10	06-Jun-20	17-Jun-20																				
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	7	18-Jun-20	26-Jun-20																				
Section 5 of the Works-Completion of All Landscape Softworks																								

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					
					17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30
Tree Planting																				
K-05-TPG-1150	Tree Planting	15	24-Mar-20 A	14-Jun-20																
Shrub Planting																				
K-05-SPG-1200	Shrub Planting	15	24-Mar-20 A	14-Jun-20																
Irrigation System																				
K-05-ISM-1280	Application of Temporary Water Supply with WSD	8	21-Mar-20 A	07-Jun-20																
K-05-ISM-1290	Insatllation of Water Meters	5	08-Jun-20	12-Jun-20																
K-05-ISM-1300	Testing and commissioning of irrigation system	30	13-Jun-20	12-Jul-20																
Section 7 of the Works-Preservation and Protection of Existing Trees																				
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	12	04-Jan-16 A	11-Jun-20																