

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		433	01-Mar-24	09-Jan-25	03-Aug-23	31-Oct-26	01-Mar-23						
Access Dates		88	01-Mar-24	28-May-24	23-May-24	24-Sep-26							
AC1000	Portion 1 - South Apron Up to SUS	0	01-Mar-24		27-May-24								
AC1010	Portion 2 - LSCC, WVB & Adit, EVB	0	01-Mar-24		24-Sep-26								
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Mar-24		04-Jan-25								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Mar-24		23-May-24								
AC1050	Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	0	01-Mar-24		28-Sep-24								
AC1040	Underpass S21	0	04-Apr-24		26-Apr-25								
AC1060	Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	0	13-Apr-24		29-Aug-24								
AC1070	Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	0	28-May-24		15-Oct-24								
Summary by Cost Center		433	01-Mar-24	09-Jan-25	03-Aug-23	31-Oct-26	01-Mar-23						
Cost Center B - Central System		232	01-Mar-24	08-Aug-24	01-Nov-23	14-Mar-25	01-Aug-23						
SC1060	Configuration for Central System	76	01-Mar-24	06-Apr-24	16-Sep-24	16-Sep-24	01-Aug-23		EM1150: SS				
SC1040	FAT Plan Submission & Approval for Central System	81					20-Sep-23	19-Feb-24	DS4300: SS				
SC1050	FAT of Central System	59	01-Mar-24	20-Apr-24	01-Nov-23	30-Sep-24	31-Oct-23		EM1150: FS				
SC1070	SCT Plan Submission & Approval for Central System	84	29-Apr-24	08-Aug-24	02-Dec-24	14-Mar-25			DS2940: SS				
SC1080	Site Installation of Central System	71	29-Apr-24	24-Jul-24	08-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		160	01-Mar-24	30-Jun-24	16-Aug-24	16-Aug-24	15-Jun-23						
SC1170	FAT Plan Submission & Approval for Traffic Control Devices	66					15-Jun-23	07-Feb-24	DS4250: SS, DS8040: SS				
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	01-Mar-24	26-Mar-24	16-Aug-24	16-Aug-24	31-Aug-23		DS5890: SS				
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Mar-24	30-Jun-24	16-Aug-24	16-Aug-24	16-Sep-23		EM1320: SS				
SC1181	FAT of Traffic Control Devices (LED Signage)	0					30-Nov-23	26-Feb-24	EM1321: FS				
Cost Center D - Communication System		206	01-Mar-24	24-Jul-24	01-Mar-24	14-Mar-25	01-Oct-23						
SC1320	Equipment Manufacturing & Delivery for Communication System	104	01-Mar-24	01-Mar-24	15-Sep-24	15-Sep-24	01-Oct-23		EM1040: SS				
SC1310	FAT of Communication System	10	01-Mar-24	12-Mar-24	01-Mar-24	27-Sep-24			EM1040: FS				
SC1340	SCT Plan Submission & Approval for Communication System	84	01-Mar-24	11-Jun-24	24-Oct-24	14-Mar-25			DS3020: SS				
SC1350	SAT Plan Submission & Approval for Communication System	80	15-Mar-24	20-Jun-24	07-Nov-24	13-Feb-25			DS3580: SS				
SC1330	Site Installation of Communication System	66	06-May-24	24-Jul-24	08-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS				
Cost Center E - CCTV System		383	01-Mar-24	09-Jan-25	01-Nov-23	31-Oct-26	01-Mar-23						
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	01-Mar-24	26-Mar-24	31-Oct-26	31-Oct-26	01-Mar-23		DS5970: SS				
SC1450	Equipment Manufacturing & Delivery for CCTV System	89	01-Mar-24	26-Mar-24	03-Aug-24	03-Aug-24	01-Aug-23		EM1050: SS				
SC1440	FAT of CCTV System	96	01-Mar-24	05-Apr-24	01-Nov-23	13-Aug-24	31-Oct-23		EM1050: FS				
SC1430	FAT Plan Submission & Approval for CCTV System	72	01-Mar-24	26-Mar-24	03-Aug-24	03-Aug-24	13-Dec-23		DS4050: SS				
SC1460	SCT Plan Submission & Approval for CCTV System	84	01-Mar-24	11-Jun-24	03-Sep-24	09-Jan-25			DS3060: SS				
SC1480	SAT Plan Submission & Approval for CCTV System	84	27-Apr-24	07-Aug-24	01-Nov-24	12-Feb-25			DS3620: SS				
SC1470	Site Installation of CCTV System	188	28-May-24	09-Jan-25	10-Sep-24	05-Mar-25			SW1060: SS, SW1940: SS				
Cost Center F - PABX System		222	01-Mar-24	28-Jun-24	21-Sep-24	12-Mar-25	27-Jul-23						
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	01-Mar-24	26-Mar-24	08-Oct-24	08-Oct-24	27-Jul-23		DS6010: SS				
SC1580	Equipment Manufacturing & Delivery for PABX System	105	01-Mar-24	18-Mar-24	21-Sep-24	21-Sep-24	01-Aug-23		EM1060: SS				
SC1570	FAT of PABX System	10	19-Mar-24	28-Mar-24	22-Sep-24	01-Oct-24			EM1060: FS				
SC1600	SCT Plan Submission & Approval for PABX System	84	19-Mar-24	28-Jun-24	18-Oct-24	12-Mar-25			DS3100: SS				
Cost Center G - ET System		252	01-Mar-24	31-Aug-24	22-Jun-24	12-Mar-25	01-Aug-23						
SC1710	Equipment Manufacturing & Delivery for ET System	105	01-Mar-24	11-Mar-24	10-Dec-24	10-Dec-24	01-Aug-23		EM1070: SS				
SC1680	FAT Plan Submission & Approval for ET System	72					07-Sep-23	15-Feb-24	DS4150: SS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
29-Feb-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
SC1690	Installation Drawing Preparation, Submission & Approval for ET System	72	01-Mar-24	27-May-24	22-Jun-24	27-Dec-24			DS6050: SS				
SC1700	FAT of ET System	10	12-Mar-24	21-Mar-24	17-Sep-24	20-Dec-24			EM1070: FS				
SC1730	SCT Plan Submission & Approval for ET System	84	12-Mar-24	21-Jun-24	17-Sep-24	11-Jan-25			DS3140: SS				
SC1740	SAT Plan Submission & Approval for ET System	84	24-May-24	31-Aug-24	29-Nov-24	12-Mar-25			DS3700: SS				
Cost Center H - PA System		279	01-Mar-24	04-Sep-24	23-Sep-24	10-Apr-25	01-Aug-23						
SC1840	Equipment Manufacturing & Delivery for PA System	89					01-Aug-23	27-Feb-24	EM1080: SS				
SC1820	Installation Drawing Preparation, Submission & Approval for PA System	72	01-Mar-24	26-Mar-24	23-Sep-24	23-Sep-24	31-Aug-23		DS6090: SS				
SC1830	FAT of PA System	0					26-Feb-24	28-Feb-24	EM1080: FS				
SC1850	SCT Plan Submission & Approval for PA System	84	01-Mar-24	11-Jun-24	03-Oct-24	12-Feb-25			DS3180: SS				
SC1870	SAT Plan Submission & Approval for PA System	84	28-May-24	04-Sep-24	28-Dec-24	10-Apr-25			DS3740: SS				
Cost Center I - Radio System		243	01-Mar-24	04-Sep-24	01-Feb-24	08-Mar-25	01-Aug-23						
SC1970	Equipment Manufacturing & Delivery for Radio System	119	01-Mar-24	14-Mar-24	02-Oct-24	02-Oct-24	01-Aug-23		EM1090: SS				
SC1950	FAT Plan Submission & Approval for Radio System	60	01-Mar-24	14-Mar-24	02-Oct-24	02-Oct-24	28-Dec-23		DS4350: SS				
SC1960	FAT of Radio System	14	01-Mar-24	28-Mar-24	01-Feb-24	16-Oct-24	31-Jan-24		EM1090: FS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	01-Mar-24	11-May-24	22-Jul-24	23-Oct-24			DS6130: SS				
SC1980	SCT Plan Submission & Approval for Radio System	84	01-Mar-24	11-Jun-24	27-Aug-24	08-Mar-25			DS3220: SS				
SC2000	SAT Plan Submission & Approval for Radio System	84	28-May-24	04-Sep-24	22-Nov-24	05-Mar-25			DS3780: SS				
Cost Center J - Detection System		176	01-Mar-24	11-Jun-24	01-Nov-23	31-Oct-26	24-May-23						
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	01-Mar-24	12-Mar-24	31-Oct-26	31-Oct-26	24-May-23		DS6170: SS				
SC2100	Equipment Manufacturing & Delivery for Detection System	90	01-Mar-24	20-May-24	30-Jul-24	30-Jul-24	01-Aug-23		EM1100: SS				
SC2090	FAT of Detection System	87	01-Mar-24	03-Jun-24	01-Nov-23	13-Aug-24	31-Oct-23		EM1100: FS				
SC2080	FAT Plan Submission & Approval for Detection System	66	01-Mar-24	20-May-24	11-May-24	30-Jul-24			DS4450: SS				
SC2110	SCT Plan Submission & Approval for Detection System	84	01-Mar-24	11-Jun-24	09-Sep-24	17-Jan-25			DS3260: SS				
Cost Center K - Manual Fallback System		238	01-Mar-24	15-Aug-24	09-Sep-24	14-Mar-25	01-Aug-23						
SC2220	FAT of Manual Fallback System	60	01-Mar-24	30-Mar-24	09-Sep-24	09-Sep-24	01-Aug-23		EM1640: SS				
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	01-Mar-24	26-Mar-24	08-Jan-25	08-Jan-25	31-Aug-23		DS6210: SS				
SC2210	FAT Plan Submission & Approval for Manual Fallback System	72					20-Sep-23	15-Feb-24	DS4750: SS				
SC2200	Post FAT Configuration for Manual Fallback System	90	31-Mar-24	28-Jun-24	10-Sep-24	08-Jan-25			EM1540: FS				
SC2250	SCT Plan Submission & Approval for Manual Fallback System	84	08-Apr-24	18-Jul-24	17-Sep-24	14-Mar-25			DS3300: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	07-May-24	15-Aug-24	18-Oct-24	25-Jan-25			DS3860: SS				
Cost Center L - Speed Enforcement System		108	01-Mar-24	10-Jul-24	23-Sep-24	11-Apr-25							
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Mar-24	11-May-24	23-Sep-24	01-Mar-25			DS6290: SS				
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	01-Mar-24	11-Jun-24	30-Nov-24	22-Mar-25			DS3380: SS				
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	29-Mar-24	10-Jul-24	30-Dec-24	11-Apr-25			DS3940: SS				
Cost Center M - Power Distribution System		160	01-Mar-24	31-May-24	28-Sep-23	12-Aug-24	30-Aug-23						
SC2460	Installation Drawing Preparation, Submission & Approval for Power Distribution System	60	01-Mar-24	26-Mar-24	27-Jun-24	27-Jun-24	30-Aug-23		DS6370: SS				
SC2470	Equipment Manufacturing & Delivery for Power Distribution System	98	01-Mar-24	31-May-24	28-Sep-23	12-Aug-24	27-Sep-23		DS2592: FS				
Cost Center N - Government Optical Fibre System		233	01-Mar-24	31-May-24	03-Aug-23	19-Nov-24	02-Aug-23						
SC2560	Equipment Manufacturing & Delivery for Government Optical Fibre System	111	01-Mar-24	31-May-24	03-Aug-23	19-Nov-24	02-Aug-23		DS2650: FS 200				
SC2550	Installation Drawing Preparation, Submission & Approval for Government Optical Fibre System	60	01-Mar-24	11-May-24	07-Sep-24	19-Nov-24			DS6330: SS				
Operation Facilities		99	01-Mar-24	21-Aug-24	22-May-24	20-Jan-25	01-Aug-23						
SC2660	FAT of Operation Facilities	78	01-Mar-24	21-Aug-24	31-Aug-24	31-Aug-24	01-Aug-23		EM1560: SS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	60	01-Mar-24	11-May-24	09-Nov-24	20-Jan-25			DS6250: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
SC2650	FAT Plan Submission & Approval for Operation Facilities	81	01-Mar-24	06-Jun-24	22-May-24	26-Aug-24			DS4600: SS				
Design & Submissions		278	01-Mar-24	16-Aug-24	11-Mar-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		278	01-Mar-24	16-Aug-24	11-Mar-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		278	01-Mar-24	16-Aug-24	11-Mar-24	25-Jun-25	29-Aug-23						
Central System		278	01-Mar-24	16-Aug-24	11-Mar-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	01-Mar-24	16-Aug-24	11-Mar-24	26-Aug-24							
DS7300	Traffic Plan Review & Combine Workshop	140	01-Mar-24	16-Aug-24	11-Mar-24	26-Aug-24			DS1830: FS 22				
IT Security Risk Assessment Plan		30	01-Mar-24	01-Mar-24	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Mar-24	01-Mar-24	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		96	01-Mar-24	25-Jun-24	08-Apr-24	14-Sep-26							
Interfacing Coordination with CKR (KTE)		73	01-Mar-24	28-May-24	17-Jun-26	11-Sep-26							
Detail Interfacing Management Plan (DIMP)		73	01-Mar-24	28-May-24	17-Jun-26	11-Sep-26							
DS6610	Prepare & Submit DIMP with CKR (KTE)	73	01-Mar-24	28-May-24	17-Jun-26	11-Sep-26			DS6600: FS 96				
Interfacing Coordination with CKR (BEM)		73	01-Mar-24	28-May-24	17-Jun-26	11-Sep-26							
Detail Interfacing Management Plan (DIMP)		73	01-Mar-24	28-May-24	17-Jun-26	11-Sep-26							
DS6690	Prepare & Submit DIMP with CKR (BEM)	73	01-Mar-24	28-May-24	17-Jun-26	11-Sep-26			DS6600: FS 96				
Interfacing Coordination with TKO-LTT (Civil)		76	01-Mar-24	31-May-24	12-Jun-26	10-Sep-26							
Detail Interfacing Management Plan (DIMP)		76	01-Mar-24	31-May-24	12-Jun-26	10-Sep-26							
DS6770	Prepare & Submit DIMP with TKO-LTT (Civil)	76	01-Mar-24	31-May-24	12-Jun-26	10-Sep-26			DS6760: FS 96				
Interfacing Coordination with TKO-LTT (TCSS)		76	01-Mar-24	31-May-24	16-Jun-26	14-Sep-26							
Detail Interfacing Management Plan (DIMP)		76	01-Mar-24	31-May-24	16-Jun-26	14-Sep-26							
DS6850	Prepare & Submit DIMP with TKO-LTT (TCSS)	76	01-Mar-24	31-May-24	16-Jun-26	14-Sep-26			DS6840: FS 108				
Interfacing Coordination with T2		96	01-Mar-24	25-Jun-24	08-Apr-24	01-Aug-24							
Preliminary Interfacing Management Plan (PIMP)		72	01-Mar-24	27-May-24	08-Apr-24	04-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	01-Mar-24	28-Mar-24	08-Apr-24	06-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	29-Mar-24	26-Apr-24	07-May-24	04-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	27-Apr-24	11-May-24	05-Jun-24	19-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	13-May-24	27-May-24	20-Jun-24	04-Jul-24			DS6910: FS				
Detail Interfacing Management Plan (DIMP)		24	28-May-24	25-Jun-24	05-Jul-24	01-Aug-24							
DS6930	Prepare & Submit DIMP with T2	24	28-May-24	25-Jun-24	05-Jul-24	01-Aug-24			DS6920: FS				
Drawing & Installation Method Statement Submissions		162	01-Mar-24	08-Jun-24	06-Apr-24	31-Oct-26	10-Aug-23						
Installation Drawing Submission		159	01-Mar-24	05-Jun-24	06-Apr-24	31-Oct-26	08-Sep-23						
DS2695	Prepare & Submit Schedule of Installation Drawing	30	01-Mar-24	05-Apr-24	06-Apr-24	11-May-24			DS1050: FS 103				
DS2705	Approval of Schedule of Installation Drawing	50	06-Apr-24	05-Jun-24	13-May-24	12-Jul-24			DS2695: FS				
Traffic Control Devices		99	01-Mar-24	26-Mar-24	23-Jul-24	16-Aug-24	07-Oct-23						
DS5910	Resubmit Installation Drawing for Traffic Control Devices	12	01-Mar-24	12-Mar-24	23-Jul-24	02-Aug-24	07-Oct-23		DS5900: FS				
DS5920	Approval of Installation Drawing for Traffic Control Devices	12	13-Mar-24	26-Mar-24	03-Aug-24	16-Aug-24			DS5910: FS, SC1150: FF				
CCTV System		32	01-Mar-24	26-Mar-24	06-Oct-26	31-Oct-26	13-Dec-23						
DS8020	Resubmit Installation Drawing for CCTV System	26	01-Mar-24	12-Mar-24	06-Oct-26	16-Oct-26	13-Dec-23		DS8010: FS				
DS8030	Approval of Installation Drawing for CCTV System	12	13-Mar-24	26-Mar-24	17-Oct-26	31-Oct-26			DS8020: FS, SC1410: FF				
PABX System		101	01-Mar-24	26-Mar-24	11-Sep-24	08-Oct-24	08-Sep-23						
DS6030	Resubmit Installation Drawing for PABX System	12	01-Mar-24	12-Mar-24	11-Sep-24	23-Sep-24	08-Sep-23		DS6020: FS				
DS6040	Approval of Installation Drawing for PABX System	12	13-Mar-24	26-Mar-24	24-Sep-24	08-Oct-24			DS6030: FS, SC1560: FF				
ET System		72	01-Mar-24	27-May-24	22-Jun-24	27-Dec-24							
DS6050	Prepare & Submit Installation Drawing for ET System	24	01-Mar-24	28-Mar-24	22-Jun-24	20-Jul-24			DS2770: SS 19				
DS6060	Comment on Installation Drawing for ET System	24	29-Mar-24	26-Apr-24	01-Nov-24	28-Nov-24			DS6050: FS				
DS6070	Resubmit Installation Drawing for ET System	12	27-Apr-24	11-May-24	29-Nov-24	12-Dec-24			DS6060: FS				
DS6080	Approval of Installation Drawing for ET System	12	13-May-24	27-May-24	13-Dec-24	27-Dec-24			DS6070: FS, SC1690: FF				
PA System		99	01-Mar-24	26-Mar-24	28-Aug-24	23-Sep-24	12-Oct-23						
DS6110	Resubmit Installation Drawing for PA System	12	01-Mar-24	12-Mar-24	28-Aug-24	07-Sep-24	12-Oct-23		DS6100: FS				
DS6120	Approval of Installation Drawing for PA System	12	13-Mar-24	26-Mar-24	09-Sep-24	23-Sep-24			DS6110: FS, SC1820: FF				
Radio System		60	01-Mar-24	11-May-24	22-Jul-24	23-Oct-24							
DS6130	Prepare & Submit Installation Drawing for Radio System	12	01-Mar-24	14-Mar-24	22-Jul-24	03-Aug-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System	24	15-Mar-24	12-Apr-24	26-Aug-24	23-Sep-24			DS6130: FS				



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
29-Feb-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
DS6150	Resubmit Installation Drawing for Radio System	12	13-Apr-24	26-Apr-24	24-Sep-24	08-Oct-24			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	27-Apr-24	11-May-24	09-Oct-24	23-Oct-24			DS6150: FS, SC1930: FF				
Detection System		12	01-Mar-24	12-Mar-24	21-Oct-26	31-Oct-26	26-Nov-23						
DS6200	Approval of Installation Drawing for Detection System	12	01-Mar-24	12-Mar-24	21-Oct-26	31-Oct-26	26-Nov-23		DS6190: FS, SC2060: FF				
Manual Fallback Control System		16	01-Mar-24	26-Mar-24	12-Dec-24	08-Jan-25	07-Oct-23						
DS6230	Resubmit Installation Drawing for Manual Fallback Control System	12	01-Mar-24	12-Mar-24	12-Dec-24	23-Dec-24	07-Oct-23		DS6220: FS				
DS6240	Approval of Installation Drawing for Manual Fallback Control System	12	13-Mar-24	26-Mar-24	24-Dec-24	08-Jan-25			DS6230: FS, SC2190: FF				
Operation Facility		60	01-Mar-24	11-May-24	09-Nov-24	20-Jan-25							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	12	01-Mar-24	14-Mar-24	09-Nov-24	22-Nov-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	15-Mar-24	12-Apr-24	23-Nov-24	20-Dec-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	13-Apr-24	26-Apr-24	21-Dec-24	06-Jan-25			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	27-Apr-24	11-May-24	07-Jan-25	20-Jan-25			DS6270: FS, SC2630: FF				
Speed Enforcement System		60	01-Mar-24	11-May-24	23-Sep-24	01-Mar-25							
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	01-Mar-24	14-Mar-24	23-Sep-24	07-Oct-24			DS2472: FS				
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	15-Mar-24	12-Apr-24	02-Jan-25	01-Feb-25			DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	13-Apr-24	26-Apr-24	03-Feb-25	15-Feb-25			DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	27-Apr-24	11-May-24	17-Feb-25	01-Mar-25			DS6310: FS, SC2340: FF				
Government Optical Fibre System		60	01-Mar-24	11-May-24	07-Sep-24	19-Nov-24							
DS6330	Prepare & Submit Installation Drawing for Government Optical Fibre System	12	01-Mar-24	14-Mar-24	07-Sep-24	21-Sep-24			DS2650: FS, DS2592: SS				
DS6340	Comment on Installation Drawing for Government Optical Fibre System	24	15-Mar-24	12-Apr-24	23-Sep-24	22-Oct-24			DS6330: FS				
DS6350	Resubmit Installation Drawing for Government Optical Fibre System	12	13-Apr-24	26-Apr-24	23-Oct-24	05-Nov-24			DS6340: FS				
DS6360	Approval of Installation Drawing for Government Optical Fibre System	12	27-Apr-24	11-May-24	06-Nov-24	19-Nov-24			DS6350: FS, SC2550: FF				
Power Distribution System		38	01-Mar-24	26-Mar-24	01-Jun-24	27-Jun-24	20-Jan-24						
DS6401	Resubmit Installation Drawing for Power Distribution System	12	01-Mar-24	12-Mar-24	01-Jun-24	13-Jun-24	20-Jan-24		DS6400: FS				
DS6402	Approval of Installation Drawing for Power Distribution System	12	13-Mar-24	26-Mar-24	14-Jun-24	27-Jun-24			DS6401: FS, SC2460: FF				
Installation Method Statement Submission		134	01-Mar-24	08-Jun-24	23-May-24	31-Dec-24	10-Aug-23						
Traffic Control Devices		72	01-Mar-24	27-May-24	23-May-24	16-Aug-24							
DS2780	Prepare & Submit Installation Method Statement for Installation of TCSS Field Equipment	24	01-Mar-24	28-Mar-24	23-May-24	20-Jun-24			DS5890: FS 2				
DS2790	Comment on Installation Method Statement for Installation of TCSS Field Equipment	24	29-Mar-24	26-Apr-24	21-Jun-24	19-Jul-24			DS2780: FS				
DS2800	Resubmit Installation Method Statement for Installation of TCSS Field Equipment	12	27-Apr-24	11-May-24	20-Jul-24	02-Aug-24			DS2790: FS				
DS2810	Approval of Installation Method Statement for Installation of TCSS Field Equipment	12	13-May-24	27-May-24	03-Aug-24	16-Aug-24			DS2800: FS				
CCTV Camera & VD Camera		72	01-Mar-24	27-May-24	27-May-24	20-Aug-24							
DS6410	Prepare & Submit Installation Method Statement for CCTV Camera & VD Camera	24	01-Mar-24	28-Mar-24	27-May-24	24-Jun-24			DS5990: FS, DS6190: FS 2				
DS6420	Comment on Installation Method Statement for CCTV Camera & VD Camera	24	29-Mar-24	26-Apr-24	25-Jun-24	23-Jul-24			DS6410: FS				
DS6430	Resubmit Installation Method Statement for CCTV Camera & VD Camera	12	27-Apr-24	11-May-24	24-Jul-24	06-Aug-24			DS6420: FS				
DS6440	Approval of Installation Method Statement for CCTV Camera & VD Camera	12	13-May-24	27-May-24	07-Aug-24	20-Aug-24			DS6430: FS				
PABX, ET & PA Systems		72	08-Mar-24	03-Jun-24	29-Jun-24	23-Sep-24							
DS6450	Prepare & Submit Installation Method Statement for PABX, ET & PA Systems	24	08-Mar-24	05-Apr-24	29-Jun-24	27-Jul-24			DS6010: FS, DS6050: SS 6, DS6090: FS				
DS6460	Comment on Installation Method Statement for PABX, ET & PA Systems	24	06-Apr-24	04-May-24	29-Jul-24	24-Aug-24			DS6450: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
DS6470	Resubmit Installation Method Statement for PABX, ET & PA Systems	12	06-May-24	20-May-24	26-Aug-24	07-Sep-24			DS6460: FS				
DS6480	Approval of Installation Method Statement for PABX, ET & PA Systems	12	21-May-24	03-Jun-24	09-Sep-24	23-Sep-24			DS6470: FS				
Radio System		72	08-Mar-24	03-Jun-24	29-Jul-24	23-Oct-24							
DS6490	Prepare & Submit Installation Method Statement for Radio System	24	08-Mar-24	05-Apr-24	29-Jul-24	24-Aug-24			DS6130: SS 6				
DS6500	Comment on Installation Method Statement for Radio System	24	06-Apr-24	04-May-24	26-Aug-24	23-Sep-24			DS6490: FS				
DS6510	Resubmit Installation Method Statement for Radio System	12	06-May-24	20-May-24	24-Sep-24	08-Oct-24			DS6500: FS				
DS6520	Approval of Installation Method Statement for Radio System	12	21-May-24	03-Jun-24	09-Oct-24	23-Oct-24			DS6510: FS				
Power Distribution System		73	01-Mar-24	26-Mar-24	01-Jun-24	27-Jun-24	10-Aug-23						
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	01-Mar-24	12-Mar-24	01-Jun-24	13-Jun-24	10-Aug-23		DS6540: FS				
DS6560	Approval of Installation Method Statement for Power Distribution System	12	13-Mar-24	26-Mar-24	14-Jun-24	27-Jun-24			DS6550: FS				
SEC System		24	11-May-24	08-Jun-24	03-Dec-24	31-Dec-24							
DS7380	Prepare & Submit Installation Method Statement for SEC System	24	11-May-24	08-Jun-24	03-Dec-24	31-Dec-24			DS6290: FS 47				
Detection System		72	01-Mar-24	27-May-24	27-May-24	20-Aug-24							
DS7470	Prepare & Submit Installation Method Statement for Detection System	24	01-Mar-24	28-Mar-24	27-May-24	24-Jun-24			DS5990: FS, DS6190: FS 2				
DS7480	Comment on Installation Method Statement for Detection System	24	29-Mar-24	26-Apr-24	25-Jun-24	23-Jul-24			DS7470: FS				
DS7490	Resubmit Installation Method Statement for Detection System	12	27-Apr-24	11-May-24	24-Jul-24	06-Aug-24			DS7480: FS				
DS7500	Approval of Installation Method Statement for Detection System	12	13-May-24	27-May-24	07-Aug-24	20-Aug-24			DS7490: FS				
FAT Plan Submissions, Equipment Procurement & Manufacturing		191	01-Mar-24	30-Jun-24	17-Apr-24	18-Oct-26	01-Aug-23						
CCTV System		34	01-Mar-24	12-Apr-24	10-Jul-24	20-Aug-24	12-Jan-24						
FAT Plan Submission		24	01-Mar-24	26-Mar-24	10-Jul-24	03-Aug-24	12-Jan-24						
DS4060	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	24					12-Jan-24	01-Feb-24	DS4050: FS				
DS4070	Resubmission of FAT Plan for CCTV System	12	01-Mar-24	12-Mar-24	10-Jul-24	20-Jul-24	02-Feb-24		DS4060: FS				
DS4080	Approval of FAT Plan for CCTV System	12	13-Mar-24	26-Mar-24	22-Jul-24	03-Aug-24			DS4070: FS, SC1430: FF				
Equipment FAT & Manufacturing		14	27-Mar-24	12-Apr-24	04-Aug-24	20-Aug-24							
EM1480	FAT of CCTV System	10	27-Mar-24	05-Apr-24	04-Aug-24	13-Aug-24			DS4080: FS, SC1440: FF, EM1050: FS, SC1450: FS				
DS4090	Submit CCTV System FAT Test Report	1	12-Apr-24	12-Apr-24	20-Aug-24	20-Aug-24			EM1480: FS 6				
PABX System		122	01-Mar-24	05-Apr-24	04-Sep-24	08-Oct-24	01-Aug-23						
Equipment FAT & Manufacturing		122	01-Mar-24	05-Apr-24	04-Sep-24	08-Oct-24	01-Aug-23						
EM1060	Manufacturing & Delivery of PABX System	105	01-Mar-24	18-Mar-24	04-Sep-24	21-Sep-24	01-Aug-23		DS2750: FS, DS7570: FS				
EM1490	FAT of PABX System	10	19-Mar-24	28-Mar-24	22-Sep-24	01-Oct-24			DS4130: FS, SC1570: FF, EM1060: FS, SC1580: FS				
DS4140	Submit PABX System FAT Test Report	1	05-Apr-24	05-Apr-24	08-Oct-24	08-Oct-24			EM1490: FS 6				
ET System		127	01-Mar-24	28-Mar-24	06-Sep-24	27-Dec-24	01-Aug-23						
FAT Plan Submission		94					02-Nov-23	15-Feb-24					
DS4170	Resubmission of FAT Plan for ET System	12					02-Nov-23	29-Jan-24	DS4160: FS				
DS4180	Approval of FAT Plan for ET System	12					30-Jan-24	15-Feb-24	DS4170: FS, SC1680: FF				
Equipment FAT & Manufacturing		85	01-Mar-24	28-Mar-24	06-Sep-24	27-Dec-24	01-Aug-23						
EM1070	Manufacturing & Delivery of ET System	105	01-Mar-24	11-Mar-24	06-Sep-24	16-Sep-24	01-Aug-23		DS2770: FS 118, DS7580: FS				
EM1500	FAT of ET System	10	12-Mar-24	21-Mar-24	11-Dec-24	20-Dec-24			DS4180: FS, SC1700: FF, EM1070: FS, SC1710: FS				
DS4190	Submit ET System FAT Test Report	1	28-Mar-24	28-Mar-24	27-Dec-24	27-Dec-24			EM1500: FS 6				
PA System		183	01-Mar-24	01-Mar-24	23-Sep-24	23-Sep-24	01-Aug-23						
Equipment FAT & Manufacturing		183	01-Mar-24	01-Mar-24	23-Sep-24	23-Sep-24	01-Aug-23						
EM1080	Manufacturing & Delivery of PA System	89					01-Aug-23	26-Feb-24	DS7590: FS, DS2292: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
EM1510	FAT of PA System	14					27-Feb-24	28-Feb-24	SC1830: FF, EM1080: FS, SC1840: FS, DS4232: FS				
DS4240	Submit PA System FAT Test Report	1	01-Mar-24	01-Mar-24	23-Sep-24	23-Sep-24	29-Feb-24		EM1510: FS 6				
Traffic Control Devices		93	01-Mar-24	30-Jun-24	17-Apr-24	16-Aug-24	10-Oct-23						
FAT Plan Submission		74					23-Jan-24	23-Feb-24					
LED Signage		74					23-Jan-24	23-Feb-24					
DS8070	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	12					23-Jan-24	07-Feb-24	DS8060: FS, SC1170: FF				
DS8080	Resubmission of FAT Plan for Traffic Control Devices (LED Signage)	12					08-Feb-24	14-Feb-24	DS8070: FS				
DS8090	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	12					15-Feb-24	20-Feb-24	DS8080: FS				
DS8100	Resubmission of FAT Plan for Traffic Control Devices (LED Signage)	12					20-Feb-24	20-Feb-24	DS8090: FS				
DS8110	Approval of FAT Plan for Traffic Control Devices (LED Signage)	12					21-Feb-24	23-Feb-24	DS8100: FS				
Equipment FAT & Manufacturing		71	01-Mar-24	30-Jun-24	17-Apr-24	16-Aug-24	10-Oct-23						
PVMS		85	01-Mar-24	30-Jun-24	17-Apr-24	16-Aug-24	10-Oct-23						
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85	01-Mar-24	30-Jun-24	17-Apr-24	16-Aug-24	10-Oct-23		DS4290: FF, SC1190: FF, EM1460: FS				
LED Signage		71	01-Mar-24	26-May-24	22-May-24	16-Aug-24	26-Feb-24						
EM1461	FAT of Traffic Control Devices (LED Signage)	13	01-Mar-24	01-Mar-24	22-May-24	22-May-24	26-Feb-24		EM1460: FS, EM1320: FS, SC1181: FS, DS8110: FS				
DS4291	Submit Traffic Control Devices FAT Test Report (LED Signage)	1	02-Mar-24	02-Mar-24	23-May-24	23-May-24			EM1461: FS				
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	03-Mar-24	26-May-24	24-May-24	16-Aug-24			EM1461: FS, SC1190: FF, DS4291: FS				
Central System		50	01-Mar-24	27-Apr-24	12-Aug-24	07-Oct-24	27-Jan-24						
FAT Plan Submission		32	01-Mar-24	06-Apr-24	12-Aug-24	16-Sep-24	27-Jan-24						
DS4330	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	21					27-Jan-24	19-Feb-24	DS4320: FS, SC1040: FF				
DS8120	Resubmission of FAT Plan for Central System	12	01-Mar-24	12-Mar-24	12-Aug-24	22-Aug-24	20-Feb-24		DS4330: FS				
DS8130	Approval of FAT Plan for Central System	21	13-Mar-24	06-Apr-24	23-Aug-24	16-Sep-24			DS8120: FS				
Equipment FAT & Manufacturing		18	07-Apr-24	27-Apr-24	17-Sep-24	07-Oct-24							
EM1580	FAT of Central System	14	07-Apr-24	20-Apr-24	17-Sep-24	30-Sep-24			SC1050: FF, EM1150: FS, SC1060: FS, DS8130: FS				
DS4340	Submit Central System FAT Test Report	1	27-Apr-24	27-Apr-24	07-Oct-24	07-Oct-24			EM1580: FS 6				
Radio System		117	01-Mar-24	05-Apr-24	17-Sep-24	23-Oct-24	01-Aug-23						
FAT Plan Submission		29	01-Mar-24	14-Mar-24	17-Sep-24	02-Oct-24	12-Jan-24						
DS4360	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	24					12-Jan-24	01-Feb-24	DS4350: FS				
DS4370	Resubmission of FAT Plan for Radio System	12					02-Feb-24	29-Feb-24	DS4360: FS				
DS4380	Approval of FAT Plan for Radio System	12	01-Mar-24	14-Mar-24	17-Sep-24	02-Oct-24			DS4370: FS, SC1950: FF				
Equipment FAT & Manufacturing		117	15-Mar-24	05-Apr-24	03-Oct-24	23-Oct-24	01-Aug-23						
EM1090	Manufacturing & Delivery of Radio System	119					01-Aug-23	31-Jan-24	DS2150: FS 122, DS7620: FS, DS2154: FS				
EM1520	FAT of Radio Distribution Network	14	15-Mar-24	28-Mar-24	03-Oct-24	16-Oct-24			EM1090: FS, SC1970: FS, SC1960: FF, DS4380: FS				
EM1610	FAT of Radio O&M (Mobile & Portable)	14	15-Mar-24	28-Mar-24	03-Oct-24	16-Oct-24			EM1090: FS, SC1970: FS, SC1960: FF, DS4380: FS				
DS4390	Submit Radio System FAT Test Report	1	05-Apr-24	05-Apr-24	23-Oct-24	23-Oct-24			EM1610: FS 6, EM1520: FS 6				
Communication System		103	01-Mar-24	20-Mar-24	16-Sep-24	07-Oct-24	01-Oct-23						
Equipment FAT & Manufacturing		103	01-Mar-24	20-Mar-24	16-Sep-24	07-Oct-24	01-Oct-23						
EM1040	Manufacturing & Delivery of Communication System	104					01-Oct-23	29-Feb-24	DS2350: FS 144, DS7630: FS, DS2352: FS				
EM1470	FAT of Communication System	10	01-Mar-24	12-Mar-24	16-Sep-24	27-Sep-24			DS4430: FS, EM1040: FS, SC1310: FF, SC1320: FS				
DS4440	Submit Communication System FAT Test Report	1	20-Mar-24	20-Mar-24	07-Oct-24	07-Oct-24			EM1470: FS 6				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
Detection System													
FAT Plan Submission													
DS4450	Submission of Detection System FAT Plan	18	01-Mar-24	21-Mar-24	11-May-24	01-Jun-24			DS2232: FS				
DS4460	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	24	22-Mar-24	19-Apr-24	03-Jun-24	02-Jul-24			DS4450: FS				
DS4470	Resubmission of FAT Plan for Detection System	12	20-Apr-24	04-May-24	03-Jul-24	16-Jul-24			DS4460: FS				
DS4480	Approval of FAT Plan for Detection System	12	06-May-24	20-May-24	17-Jul-24	30-Jul-24			DS4470: FS, SC2080: FF				
Equipment FAT & Manufacturing													
EM1530	FAT of Detection System	14	21-May-24	03-Jun-24	31-Jul-24	13-Aug-24			DS4480: FS, SC2090: FF, EM1100: FS, SC2100: FS				
Power Distribution System													
Equipment Manufacturing													
EM1620	Manufacturing & Delivery of Power Distribution System Equipment	89	01-Mar-24	31-May-24	13-May-24	12-Aug-24	01-Dec-23		SC2470: FF, DS7650: FS, DS2592: FS				
Government Optical Fibre System													
Equipment Manufacturing													
EM1630	Manufacturing & Delivery of Government Optical Fibre System Equipment	105	01-Mar-24	31-May-24	20-Aug-24	19-Nov-24	01-Dec-23		DS2650: FS 200, SC2560: FF, DS7660: FS				
Operation Facilities													
FAT Plan Submission													
DS4600	Submission of Operation Facility FAT Plan	24	01-Mar-24	28-Mar-24	22-May-24	19-Jun-24			DS2532: FS				
DS4610	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	20-Jun-24	18-Jul-24			DS4600: FS				
DS4620	Resubmission of FAT Plan for Operation Facility	12	27-Apr-24	11-May-24	19-Jul-24	01-Aug-24			DS4610: FS				
DS4630	Approval of FAT Plan for Operation Facility	21	13-May-24	06-Jun-24	02-Aug-24	26-Aug-24			DS4620: FS, SC2650: FF				
Speed Enforcement System													
FAT Plan Submission													
DS4670	Submission of SES Bench Test Plan	24	01-Mar-24	28-Mar-24	10-Jul-26	06-Aug-26			DS4650: FS				
DS4690	Comment of SES Bench Test Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	07-Aug-26	03-Sep-26			DS4670: FS				
DS4710	Resubmission of SES Bench Test Plan	12	27-Apr-24	11-May-24	04-Sep-26	17-Sep-26			DS4690: FS				
DS4720	Approval of SES Bench Test Plan	12	13-May-24	27-May-24	18-Sep-26	03-Oct-26			DS4710: FS				
Equipment FAT & Manufacturing													
EM1600	SEC System Bench Test	14	28-May-24	10-Jun-24	05-Oct-26	18-Oct-26			EM1570: FS 60, DS4720: FS				
Manual Fallback Control System													
FAT Plan Submission													
DS4780	Approval of FAT Plan for Manual Fallback Control System	12					27-Jan-24	15-Feb-24	DS4770: FS, SC2210: FF				
Equipment FAT & Manufacturing													
EM1540	FAT of Manual Fallback Control System	30	01-Mar-24	30-Mar-24	11-Aug-24	09-Sep-24			DS4780: FS, SC2220: FF, EM1640: FS, DS7690: FS				
EM1110	Post-FAT Configuration of Manual Fallback Control System	90	31-Mar-24	28-Jun-24	11-Oct-24	08-Jan-25			EM1540: FS, DS4790: FF, SC2200: FF				
DS4790	Submit Manual Fallback Control System FAT Test Report	1	06-Apr-24	06-Apr-24	16-Sep-24	16-Sep-24			EM1540: FS 6				
SCT Plan Submissions													
Central System													
DS2940	Submission of Central System SCT Plan	24	29-Apr-24	28-May-24	02-Dec-24	30-Dec-24			DS4340: FS				
Communication System													
DS3020	Submission of Communication System SCT Plan	24	01-Mar-24	28-Mar-24	24-Oct-24	20-Nov-24			EM1040: FS				
DS3030	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	31-Dec-24	28-Jan-25			DS3020: FS				
DS3040	Resubmission of SCT Plan for Communication System	12	27-Apr-24	11-May-24	01-Feb-25	14-Feb-25			DS3030: FS				
DS3050	Approval of SCT Plan for Communication System	24	13-May-24	11-Jun-24	15-Feb-25	14-Mar-25			DS3040: FS, SC1340: FF				
CCTV System													
DS3060	Submission of CCTV System SCT Plan	24	01-Mar-24	28-Mar-24	03-Sep-24	02-Oct-24			EM1050: FS				
DS3070	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	30-Oct-24	26-Nov-24			DS3060: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
DS3080	Resubmission of SCT Plan for CCTV System	12	27-Apr-24	11-May-24	27-Nov-24	10-Dec-24			DS3070: FS				
DS3090	Approval of SCT Plan for CCTV System	24	13-May-24	11-Jun-24	11-Dec-24	09-Jan-25			DS3080: FS, SC1460: FF				
PABX System		60	19-Mar-24	30-May-24	18-Oct-24	12-Feb-25							
DS3100	Submission of PABX System SCT Plan	24	19-Mar-24	16-Apr-24	18-Oct-24	14-Nov-24			EM1060: FS				
DS3110	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	17-Apr-24	16-May-24	28-Dec-24	25-Jan-25			DS3100: FS				
DS3120	Resubmission of SCT Plan for PABX System	12	17-May-24	30-May-24	27-Jan-25	12-Feb-25			DS3110: FS				
ET System		84	12-Mar-24	21-Jun-24	17-Sep-24	11-Jan-25							
DS3140	Submission of ET System SCT Plan	24	12-Mar-24	09-Apr-24	17-Sep-24	17-Oct-24			EM1070: FS				
DS3150	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	10-Apr-24	08-May-24	01-Nov-24	28-Nov-24			DS3140: FS				
DS3160	Resubmission of SCT Plan for ET System	12	09-May-24	23-May-24	29-Nov-24	12-Dec-24			DS3150: FS				
DS3170	Approval of SCT Plan for ET System	24	24-May-24	21-Jun-24	13-Dec-24	11-Jan-25			DS3160: FS, SC1730: FF				
PA System		84	01-Mar-24	11-Jun-24	03-Oct-24	12-Feb-25							
DS3180	Submission of PA System SCT Plan	24	01-Mar-24	28-Mar-24	03-Oct-24	31-Oct-24			EM1080: FS				
DS3190	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	29-Nov-24	27-Dec-24			DS3180: FS				
DS3200	Resubmission of SCT Plan for PA System	12	27-Apr-24	11-May-24	28-Dec-24	11-Jan-25			DS3190: FS				
DS3210	Approval of SCT Plan for PA System	24	13-May-24	11-Jun-24	13-Jan-25	12-Feb-25			DS3200: FS, SC1850: FF				
Radio System		84	01-Mar-24	11-Jun-24	27-Aug-24	08-Mar-25							
DS3220	Submission of Radio System SCT Plan	24	01-Mar-24	28-Mar-24	27-Aug-24	24-Sep-24			EM1090: SS 30				
DS3230	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	24-Dec-24	22-Jan-25			DS3220: FS				
DS3240	Resubmission of SCT Plan for Radio System	12	27-Apr-24	11-May-24	23-Jan-25	08-Feb-25			DS3230: FS				
DS3250	Approval of SCT Plan for Radio System	24	13-May-24	11-Jun-24	10-Feb-25	08-Mar-25			DS3240: FS, SC1980: FF				
Detection System		84	01-Mar-24	11-Jun-24	09-Sep-24	17-Jan-25							
DS3260	Submission of Detection System SCT Plan	24	01-Mar-24	28-Mar-24	09-Sep-24	08-Oct-24			EM1100: FS				
DS3270	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	07-Nov-24	04-Dec-24			DS3260: FS				
DS3280	Resubmission of SCT Plan for Detection System	12	27-Apr-24	11-May-24	05-Dec-24	18-Dec-24			DS3270: FS				
DS3290	Approval of SCT Plan for Detection System	24	13-May-24	11-Jun-24	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF				
Manual Fallback Control System		48	08-Apr-24	04-Jun-24	17-Sep-24	28-Jan-25							
DS3300	Submission of Manual Fallback Control System SCT Plan	24	08-Apr-24	06-May-24	17-Sep-24	17-Oct-24			DS4790: FS				
DS3310	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	07-May-24	04-Jun-24	31-Dec-24	28-Jan-25			DS3300: FS				
Speed Enforcement System		84	01-Mar-24	11-Jun-24	30-Nov-24	22-Mar-25							
DS3380	Submission of Speed Enforcement System SCT Plan	24	01-Mar-24	28-Mar-24	30-Nov-24	28-Dec-24			EM1130: FS				
DS3390	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Mar-24	26-Apr-24	09-Jan-25	08-Feb-25			DS3380: FS				
DS3400	Resubmission of SCT Plan for Speed Enforcement System	12	27-Apr-24	11-May-24	10-Feb-25	22-Feb-25			DS3390: FS				
DS3410	Approval of SCT Plan for Speed Enforcement System	24	13-May-24	11-Jun-24	24-Feb-25	22-Mar-25			DS3400: FS, SC2370: FF				
SAT Plan Submissions		84	15-Mar-24	25-Jun-24	18-Oct-24	13-Mar-25							
Communication System		80	15-Mar-24	20-Jun-24	07-Nov-24	13-Feb-25							
DS3580	Submission of Communication System SAT Plan	20	15-Mar-24	08-Apr-24	07-Nov-24	29-Nov-24			DS3020: SS 12				
DS3590	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	09-Apr-24	07-May-24	30-Nov-24	28-Dec-24			DS3580: FS				
DS3600	Resubmission of SAT Plan for Communication System	12	08-May-24	22-May-24	30-Dec-24	13-Jan-25			DS3590: FS				
DS3610	Approval of SAT Plan for Communication System	24	23-May-24	20-Jun-24	14-Jan-25	13-Feb-25			DS3600: FS, SC1350: FF				
CCTV System		48	27-Apr-24	25-Jun-24	01-Nov-24	27-Dec-24							
DS3620	Submission of CCTV System SAT Plan	24	27-Apr-24	27-May-24	01-Nov-24	28-Nov-24			DS3060: FS 24				
DS3630	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-May-24	25-Jun-24	29-Nov-24	27-Dec-24			DS3620: FS				
ET System		24	24-May-24	21-Jun-24	29-Nov-24	27-Dec-24							
DS3700	Submission of ET System SAT Plan	24	24-May-24	21-Jun-24	29-Nov-24	27-Dec-24			DS3140: FS 36				
PA System		24	28-May-24	25-Jun-24	28-Dec-24	25-Jan-25							
DS3740	Submission of PA System SAT Plan	24	28-May-24	25-Jun-24	28-Dec-24	25-Jan-25			DS3180: FS 48				

Date	Revision	Checked	Approved
29-Feb-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				
										Feb 26	Mar 27	Apr 28	May 29	
Radio System		24	28-May-24	25-Jun-24	22-Nov-24	19-Dec-24								
DS3780	Submission of Radio System SAT Plan	24	28-May-24	25-Jun-24	22-Nov-24	19-Dec-24			DS3220: FS 48					
Manual Fallback Control System		24	07-May-24	04-Jun-24	18-Oct-24	14-Nov-24								
DS3860	Submission of Manual Fallback Control System SAT Plan	24	07-May-24	04-Jun-24	18-Oct-24	14-Nov-24			DS3300: FS					
Speed Enforcement System		60	29-Mar-24	11-Jun-24	30-Dec-24	13-Mar-25								
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	29-Mar-24	26-Apr-24	30-Dec-24	27-Jan-25			DS3380: FS					
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	27-Apr-24	27-May-24	28-Jan-25	27-Feb-25			DS3940: FS					
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	28-May-24	11-Jun-24	28-Feb-25	13-Mar-25			DS3950: FS					
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	20-Apr-24	09-Jul-24	06-May-25	22-Jul-25								
DS3980	Submit Document for System Description	6	20-Apr-24	26-Apr-24	06-May-25	12-May-25			DS3580: SS 30					
DS4010	Submit System Administration Manual	11	27-Apr-24	10-May-24	13-May-25	24-May-25			DS3980: FS					
DS4020	Submit Training Manual	48	11-May-24	09-Jul-24	26-May-25	22-Jul-25			DS4010: FS					
Site Installation and Testing & Commissioning		235	01-Mar-24	09-Dec-24	23-May-24	31-Oct-26								
Installation & Testing Related to Stage 2 of Works		213	27-Mar-24	09-Dec-24	28-Jun-24	31-Oct-26								
Installation		213	27-Mar-24	09-Dec-24	28-Jun-24	31-Oct-26								
Portion 4 - TKO-LTT (LT Interchange)		78	06-Apr-24	10-Jul-24	28-Jun-24	16-Jan-25								
SW1930	Install Cable Containments	48	06-Apr-24	03-Jun-24	28-Jun-24	23-Aug-24			SW1030: FS, DS6560: FS, DS6402: FS					
SW1960	Install Equipment in Kiosk C	12	06-May-24	20-May-24	06-Nov-24	19-Nov-24			SW1050: FS, DS4340: FS, DS4440: FS					
SW1940	Install CCTV Camera	36	28-May-24	10-Jul-24	04-Dec-24	16-Jan-25			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS					
Portion 1 - South Apron Up to SUS		66	06-Apr-24	25-Jun-24	03-Jul-24	17-Sep-24								
SW2000	Install Cable Containments - the 1st Section	48	06-Apr-24	03-Jun-24	03-Jul-24	27-Aug-24			SW1220: FS, SC2480: FF, DS6560: FS, DS6402: FS					
SW2010	Install CCTV Camera	24	28-May-24	25-Jun-24	21-Aug-24	17-Sep-24			SW2000: SS 42, SC1470: FF, DS4090: FS, DS6440: FS					
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		190	24-Apr-24	09-Dec-24	09-Sep-24	31-Oct-26								
SW2080	Install Cable Containments	190	24-Apr-24	09-Dec-24	09-Sep-24	31-Oct-26			SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS					
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		79	27-Mar-24	02-Jul-24	28-Jan-25	20-Mar-25								
SW2230	Install Cable Containments	36	27-Mar-24	09-May-24	07-Feb-25	20-Mar-25			SW1860: FS, SC2480: FF, DS6560: FS, DS6402: FS					
SW2220	Install CCTV Camera	29	28-May-24	02-Jul-24	28-Jan-25	05-Mar-25			SW1860: SS 12, SC1470: FF, DS4090: FS, DS6440: FS					
Underpass S21		30	05-Apr-24	10-May-24	26-Apr-25	03-Jun-25								
SW2260	Install Cable Containment	14	05-Apr-24	20-Apr-24	26-Apr-25	14-May-25			AC1040: SS, SC2480: FF, DS6560: FS, DS6402: FS					
SW2280	Laying of Leaky Cable	30	05-Apr-24	10-May-24	26-Apr-25	03-Jun-25			SW2260: SS					
SW2290	Laying of Power Cable From TCSS Cabinet in T2 Area	14	13-Apr-24	29-Apr-24	17-May-25	03-Jun-25			SW2260: SS 7					
SW2270	Install YAGI Antenna	7	22-Apr-24	29-Apr-24	26-May-25	03-Jun-25			SW2260: FS					
Portion 4 - TKO-LTT (LT Interchange)		108	01-Mar-24	10-Jul-24	23-May-24	19-Nov-24								
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	01-Mar-24	14-Mar-24	23-May-24	05-Jun-24			AC1030: SS, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS					
SW1030	Rectify Civil Provision Defects by Others	18	15-Mar-24	05-Apr-24	06-Jun-24	27-Jun-24			SW1020: FS					
Installation Works		108	01-Mar-24	10-Jul-24	28-Jun-24	19-Nov-24								
SW1040	Install Cable Containments	48	01-Mar-24	26-Apr-24	28-Jun-24	23-Aug-24			DS6400: FS, DS6540: FS					
SW1050	Install Equipment Racks	24	06-Apr-24	04-May-24	07-Sep-24	07-Oct-24			SW1030: FS					
SW1100	Install Server Equipment	36	06-May-24	18-Jun-24	08-Oct-24	19-Nov-24			SW1050: FS, DS4440: FS, DS4340: FS					
SW1120	Install Equipment in Kiosk C	12	06-May-24	20-May-24	06-Nov-24	19-Nov-24			SW1050: FS, DS4340: FS, DS4440: FS					

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Feb 26	Mar 27	Apr 28	May 29
SW1060	Install CCTV Camera	36	28-May-24	10-Jul-24	10-Sep-24	24-Oct-24			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1090	Install Video Wall Equipment (Administration Building)	21	28-May-24	21-Jun-24	26-Oct-24	19-Nov-24			SW1040: FS 24, SW1930: SS 24, SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF				
Portion 1 - South Apron Up to SUS		96	01-Mar-24	25-Jun-24	27-May-24	17-Sep-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Mar-24	14-Mar-24	27-May-24	08-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	15-Mar-24	05-Apr-24	11-Jun-24	02-Jul-24			SW1210: FS				
Installation Works		66	06-Apr-24	25-Jun-24	03-Jul-24	17-Sep-24							
SW1230	Install Cable Containments - the 1st Section	48	06-Apr-24	03-Jun-24	03-Jul-24	27-Aug-24			SW1220: FS, SC2480: FF, DS6560: FS, DS6402: FS				
SW1240	Install CCTV Camera	24	28-May-24	25-Jun-24	21-Aug-24	17-Sep-24			SW1230: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		85	01-Mar-24	12-Jun-24	29-Aug-24	31-Oct-26							
Tunnel Section		39	13-Apr-24	30-May-24	29-Aug-24	17-Oct-24							
Tunnel Section - CH 7+100 to CH 7+600		33	13-Apr-24	23-May-24	29-Aug-24	08-Oct-24							
SW2880	Inspect Civil Provisions & Submit Inspection Report	3	13-Apr-24	16-Apr-24	29-Aug-24	31-Aug-24			AC1060: SS				
SW2890	Rectify Civil Provision Defects by Others	6	17-Apr-24	23-Apr-24	02-Sep-24	07-Sep-24			SW2880: FS				
Installation Works		24	24-Apr-24	23-May-24	09-Sep-24	08-Oct-24							
SW2400	Install Cable Containment	24	24-Apr-24	23-May-24	09-Sep-24	08-Oct-24			SC2480: FF, SW2890: FS, DS6560: FS, DS6402: FS				
Tunnel Section - CH 7+600 to CH 8+100		3	28-May-24	30-May-24	15-Oct-24	17-Oct-24							
SW2900	Inspect Civil Provisions & Submit Inspection Report	3	28-May-24	30-May-24	15-Oct-24	17-Oct-24			AC1070: SS				
West Ventilation Building		85	01-Mar-24	12-Jun-24	16-Oct-24	31-Oct-26							
SW1360	Inspect Civil Provisions & Submit Inspection Report	12	01-Mar-24	14-Mar-24	24-Sep-26	09-Oct-26			AC1010: SS, KD1010: FS 359				
SW1370	Rectify Civil Provision Defects by Others	18	15-Mar-24	05-Apr-24	10-Oct-26	31-Oct-26			SW1360: FS				
Installation Works		85	01-Mar-24	12-Jun-24	16-Oct-24	20-Jan-25							
SW1650	Install Cable Containments	24	01-Mar-24	28-Mar-24	16-Oct-24	12-Nov-24			SC2480: FF, DS6400: FS, DS6540: FS				
SW1660	Position Equipment Rack	12	29-Mar-24	12-Apr-24	23-Nov-24	06-Dec-24			SW1650: FS				
SW1670	Install Network Equipment	36	29-Apr-24	12-Jun-24	07-Dec-24	20-Jan-25			SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS				
East Ventilation Building		85	01-Mar-24	12-Jun-24	16-Oct-24	31-Oct-26							
SW2960	Inspect Civil Provisions & Submit Inspection Report	12	01-Mar-24	14-Mar-24	24-Sep-26	09-Oct-26			AC1010: SS, KD1010: FS				
SW2970	Rectify Civil Provision Defects by Others	18	15-Mar-24	05-Apr-24	10-Oct-26	31-Oct-26			SW2960: FS				
Installation Works		85	01-Mar-24	12-Jun-24	16-Oct-24	20-Jan-25							
SW1750	Install Cable Containments	24	01-Mar-24	28-Mar-24	16-Oct-24	12-Nov-24			SC2480: FF, DS6400: FS, DS6540: FS				
SW1760	Position Equipment Rack	12	29-Mar-24	12-Apr-24	23-Nov-24	06-Dec-24			SW1750: FS				
SW1770	Install Network Equipment	36	29-Apr-24	12-Jun-24	07-Dec-24	20-Jan-25			SW1760: FS, SC1330: FF, DS4340: FS, DS4440: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		101	01-Mar-24	02-Jul-24	04-Jan-25	14-Mar-25							
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	01-Mar-24	04-Mar-24	04-Jan-25	07-Jan-25			AC1020: SS				
SW1860	Rectify Civil Provision Defects by Others	7	05-Mar-24	12-Mar-24	08-Jan-25	15-Jan-25			SW1850: FS				
Installation Works		79	27-Mar-24	02-Jul-24	16-Jan-25	14-Mar-25							
SW1890	Install Cable Containments	36	27-Mar-24	09-May-24	01-Feb-25	14-Mar-25			SW1860: FS, SC2480: FF, DS6560: FS, DS6402: FS				
SW1870	Install CCTV Camera	29	28-May-24	02-Jul-24	16-Jan-25	21-Feb-25			SW1860: FS, SC1470: FF, DS4090: FS, DS6440: FS				

