

Activity ID	Activity Name	Dur	Start	Finish	2025		
					May	Jun	Jul
HKT2 Pre-P75 Programme Updates DD 01Apr25 (Best Case)							
Construction							
Trunk Road T2							
02 AtGrade Road -AGR							
Kiosk							
AGR1030	Kiosk - procurement, fabrication & delivery	180	15-Nov-24 A	27-Jun-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	28-Jun-25	18-Jul-25	Kiosk - On site installation		
AGR - Road & Drainage works							
AGR1120	AGR - EB Subbase	55	06-Mar-25 A	15-May-25	AGR - EB Subbase		
AGR1130	AGR - Haul Road Diversion	6	15-May-25	21-May-25	AGR - Haul Road Diversion		
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road	71	06-Mar-25 A	04-Jun-25	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)		
AGR1020	AGR - WB Drainage & Gully Installation	290	15-Jun-24 A	07-Jun-25	AGR - WB Drainage & Gully Installation		
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road	12	04-Jun-25	16-Jun-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
AGR1021	AGR - TCSS Provision CH5860-5962	155	09-Jan-25 A	21-Jul-25	AGR - TCSS Provision		
AGR1040	AGR - EB Drainage & Gully Installation	193	07-Dec-24 A	05-Aug-25			
AGR1050	AGR - WB Road Side Barrier	173	15-Feb-25 A	06-Aug-25			
AGR1080	AGR - EB Road Side Barrier	265	13-Jan-25 A	04-Oct-25			
AGR - Road Lighting							
AGR1160	AGR & DPR - Road Lighting Installation	30	16-Jun-25	16-Jul-25	AGR & DPR - Road Lighting Installation		
03 Depressed Road - DPR							
DPR - Structure Works							
DPR - Remaining Structure							
MJ							
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-May-25	30-May-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works							
Sign Gantry							
DPR10030	DPR - Sign Gantry & Civil Provision	120	01-Apr-25 A	29-Jul-25	DPR - Sign Gantry & Civil Provision		
Street Furniture							
DPR10020	DPR - EB Road Barrier	99	22-Feb-25 A	31-May-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	148	04-Jan-25 A	31-May-25	DPR - WB Road Barrier		
Rising Main							
A229449960	Rising Main Steel Tower	14	02-May-25	19-May-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	19-May-25	07-Jun-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	07-Jun-25	11-Aug-25			
DPR - Final Works							
GRC Panel							
DPR10040	DPR - GRC Panel installation	224	30-Nov-24 A	12-Jul-25	DPR - GRC Panel installation		
05 Supporting Underground Structure - SUS							
SUS - Tunnel Civil Works							
Eastbound TCW							
EB TCSS provision							
SUS10070	SUS EB - TCSS provision	251	16-Sep-24 A	24-May-25	SUS EB - TCSS provision		
EB Road Barrier							
SUS10060	SUS EB - Road Barrier	155	11-Feb-25 A	15-Jul-25*	SUS EB - Road Barrier		
Westbound TCW							
WB TCSS provision							
SUS10090	SUS WB - TCSS provision	298	31-Jul-24 A	24-May-25	SUS WB - TCSS provision		
WB Road Barrier							
A229450170	Design issue	31	01-May-25	31-May-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	01-Jun-25	15-Jul-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Structure works							
Launching Shaft							
Late Stitch/C&C							

Activity ID	Activity Name	Dur	Start	Finish	2025		
					May	Jun	Jul
	LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	28	10-Mar-25 A	07-Apr-25 A		
	LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	30	15-Apr-25 A	14-May-25	9a. Late Stitch/C&C - Remaining Base Slab	
	Headwall/TSS		106	12-Jan-25 A	28-Apr-25 A		
	LSCC10370	Late Stitch/TSS - EB	106	12-Jan-25 A	28-Apr-25 A	Late Stitch/TSS - EB	
	LS - Miscellaneous Structural Openings		56	01-May-25	25-Jun-25		
	01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Jun-25	25-Jun-25		
	A229448630	Clearance and Massfill the trench	14	12-Jun-25	25-Jun-25		Clearance and Massfill the trench
	02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-May-25	11-Jun-25		
	A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-May-25	11-Jun-25	RC Slab, Manhole, drainage pipe construction and massfill	
	04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnelling)		31	01-May-25	31-May-25		
	A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-May-25	07-May-25	EB & WB in situ Service Gallery CPS - Part 1	
	A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-May-25	14-May-25	EB & WB in situ Service Gallery CPS - Part 2	
	A229448581	Road Diversion	3	15-May-25	17-May-25	Road Diversion	
	A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-May-25	24-May-25	EB & WB in situ Service Gallery NCPS - Part 1	
	A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-May-25	31-May-25	EB & WB in situ Service Gallery NCPS - Part 2	
	05 RC works at MMEP Opening for Service Galleries Works (subject to BYME & RC works)		49	01-May-25	18-Jun-25		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion)	14	01-May-25*	14-May-25	Stage 2 - Closing out the opening (after SG installation completion TBC)	
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-May-25*	28-May-25	Stage 1 - Narrow the opening to 3.5m*2m RC works	
	A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-May-25	18-Jun-25	Stage 1a - Emergency staircase corridor RC works	
	LSCC - Backfilling & Dwall Dismantling		83	01-May-25	22-Jul-25		
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-May-25	14-Jun-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	15-Jun-25	22-Jul-25		D-wall dismantling
	LSCC - Tunnel Civil Works		242	19-Oct-24 A	17-Jun-25		
	Eastbound TCW		239	19-Oct-24 A	14-Jun-25		
	LSCC10050	LSCC EB - Road Barrier*	15	01-May-25*	15-May-25	LSCC EB - Road Barrier*	
	LSCC10070	LSCC EB - Fireboard	221	19-Oct-24 A	27-May-25	LSCC EB - Fireboard	
	LSCC10090	LSCC EB - E&M brackets	12	28-May-25	08-Jun-25	LSCC EB - E&M brackets	
	LSCC10110	LSCC EB - TCSS provision	6	09-Jun-25	14-Jun-25	LSCC EB - TCSS provision	
	Westbound TCW		242	19-Oct-24 A	17-Jun-25		
	LSCC10040	LSCC WB - Road Barrier*	14	01-May-25*	14-May-25	LSCC WB - Road Barrier*	
	LSCC10060	LSCC WB - Fireboard	222	19-Oct-24 A	28-May-25	LSCC WB - Fireboard	
	LSCC10080	LSCC WB - E&M brackets	14	29-May-25	11-Jun-25	LSCC WB - E&M brackets	
	LSCC10100	LSCC WB - TCSS provision	6	12-Jun-25	17-Jun-25	LSCC WB - TCSS provision	
	07 Tunnel Sub-sea (TSS)		816	26-Nov-23 A	18-Feb-26		
	Tunnel Advance Excavation - D&Br from CKL		318	15-Aug-24 A	28-Jun-25		
	Eastbound Pilot Tunnel		318	15-Aug-24 A	28-Jun-25		
	CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	318	15-Aug-24 A	28-Jun-25	EB CKL - Pilot tunnel enlargement (Benching)	
	CKL1140	EB CKL - Pilot tunnel enlargement (Heading)	318	15-Aug-24 A	28-Jun-25	EB CKL - Pilot tunnel enlargement (Heading)	
	Westbound Pre-Tunnel		32	01-May-25	01-Jun-25		
	CKL1100	WB CKL - TBM BT Civil Provision	32	01-May-25	01-Jun-25	WB CKL - TBM BT Civil Provision	
	Tunnel Excavation - TBM from Kai Tak		575	11-Feb-24 A	07-Sep-25		
	Eastbound (EB) - TBM S1282		520	11-Feb-24 A	14-Jul-25		
	TBM Tunneling		520	11-Feb-24 A	14-Jul-25		
	CP21-26		446	11-Feb-24 A	01-May-25		
	EBTBM1250	EB TBM stop	446	11-Feb-24 A	01-May-25	EB TBM stop	
	CP26-30		74	02-May-25	14-Jul-25		
	EBTBM1260	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH863	38	02-May-25	08-Jun-25	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH8632-8675 (43m; 3.6R/wk)	
	EBTBM1261	TRA: Stoppage 1 before Full Face Rock	18	09-Jun-25	26-Jun-25	TRA: Stoppage 1 before Full Face Rock	
	EBTBM1262	TRA: Stoppage 2 before Full Face Rock	18	27-Jun-25	14-Jul-25	TRA: Stoppage 2 before Full Face Rock	
	Westbound (WB) - TBM S1281		301	11-Nov-24 A	07-Sep-25		
	TBM Tunneling		301	11-Nov-24 A	07-Sep-25		
	CP26-31		301	11-Nov-24 A	07-Sep-25		
	A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	164	11-Nov-24 A	23-Apr-25 A	Stoppage at CH8829 (Pilot tunnel section)	
	A229449562A'	WB TBM Tunnelling CH8829-8835 (Pilot tunnel section)	2	23-Apr-25 A	25-Apr-25 A	Tunnelling CH8829-8835 (Pilot tunnel section)	
	A229449562C	WB TBM Tunnelling CH8835-8847 (Pilot tunnel section) (18m; 3.6R/wk)	11	01-May-25	11-May-25	WB TBM Tunnelling CH8835-8847 (Pilot tunnel section) (18m; 3.6R/wk)	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						May	Jun	Jul
	A229449562C1	TRA: Stoppage 1 before Rock Cover > 2m	18	12-May-25	29-May-25		TRA: Stoppage 1 before Rock Cover > 2m	
	A229449563	WB TBM Tunnelling CH8847-8900 (Pilot tunnel section) (53m; 7R/	24	30-May-25	22-Jun-25		WB TBM Tunnelling CH8847-8900 (Pilot tunnel section) (53m; 7R/wk, 15% TRA)	
	A229449564	WB TBM Tunnelling CH8900-9068 (Pilot tunnel section) (168m; 7F	77	23-Jun-25	07-Sep-25			
Tunnel Civil Works before TBM breakthrough			816	26-Nov-23 A	18-Feb-26			
Eastbound (EB)			816	26-Nov-23 A	18-Feb-26			
Service Gallery			368	08-Mar-24 A	23-Jun-25			
CP21-26			368	08-Mar-24 A	23-Jun-25			
	A229446190	EB TSS - ISIG Stoppage at CH8446	355	08-Mar-24 A	09-Jun-25		EB TSS - ISIG Stoppage at CH8446	
	A229428552	EB TSS - Service Gallery up to CP 25	13	09-Jun-25	23-Jun-25		EB TSS - Service Gallery up to CP 25	
Below Road Level Installation			28	01-May-25	28-May-25			
FSIRoom			21	01-May-25	21-May-25			
FSIRoom 3 @ CP14			21	01-May-25	21-May-25			
	A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-May-25	21-May-25		EB TSS - FSI Room 3 - civil works (completed)	
FSIRoom 5 @ CP16			21	01-May-25	21-May-25			
	A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-May-25	21-May-25		EB TSS - FSI Room 5 - civil works (completed)	
FSIRoom 7 @ CP21			21	01-May-25	21-May-25			
	A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-May-25	21-May-25		EB TSS - FSI Room 7 - civil works (completed)	
Low Point @ CP12			28	01-May-25	28-May-25			
	TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-May-25	28-May-25		EB TSS - Low Point Sump Pit - RC works (completed)	
	TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-May-25	28-May-25		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	
Corbel			560	26-Nov-23 A	07-Jun-25			
CP21-26			560	26-Nov-23 A	07-Jun-25			
	A229415982	EB TSS - Corbel Stoppage at CP23	549	26-Nov-23 A	27-May-25		EB TSS - Corbel Stoppage at CP23	
	A229415952	EB TSS - Corbel Structure up to CP24	8	28-May-25	07-Jun-25		EB TSS - Corbel Structure up to CP24	
OHVD			569	30-Jul-24 A	18-Feb-26			
	TC305	EB - ISSG Assembly (subject to ISSG availability)	14	01-May-25*	14-May-25		EB - ISSG Assembly (subject to ISSG availability)	
	TC320	EB TSS - OHVD up to CP24	4	15-May-25	18-May-25		EB TSS - OHVD up to CP24	
	TC330	EB TSS - OHVD up to CP25	4	19-May-25	22-May-25		EB TSS - OHVD up to CP25	
	TC340	EB TSS - OHVD up to CP26	4	23-May-25	26-May-25		EB TSS - OHVD up to CP26	
	TC221	LoE - EB Corbel Before	569	30-Jul-24 A	18-Feb-26			
Road Barrier			8	01-May-25	08-May-25			
NCPS			8	01-May-25	08-May-25			
	TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-May-25	08-May-25		EB TSS - Road Barrier NCPS from CP22 to CP23	
Westbound (WB)			528	13-May-24 A	23-Oct-25			
Service Gallery			61	01-May-25	30-Jun-25			
CP26-31			61	01-May-25	30-Jun-25			
	A229424680	WB TSS - Service Gallery up to CP 27	8	01-May-25	08-May-25		WB TSS - Service Gallery up to CP 27	
	A229446380	WB TSS - Service Gallery up to CP 28	8	23-Jun-25	30-Jun-25			WB TSS - Service Gallery up to CP 28
Below Road Level Installation			28	01-May-25	28-May-25			
Low Point @ CP12			28	01-May-25	28-May-25			
	TC11340	WB TSS - Low Point Sump Pit - RC works (completed)	28	01-May-25	28-May-25		WB TSS - Low Point Sump Pit - RC works (completed)	
Corbel			14	09-May-25	24-May-25			
CP21-26			14	09-May-25	24-May-25			
	A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	09-May-25	24-May-25		WB TSS - Corbel Structure & Curing up to CP27	
OHVD			20	17-May-25	05-Jun-25			
CP26-30			20	17-May-25	05-Jun-25			
	TC3120	WB TSS - OHVD up to CP25	4	17-May-25	20-May-25		WB TSS - OHVD up to CP25	
	TC3130	WB TSS - OHVD up to CP26	4	25-May-25	28-May-25		WB TSS - OHVD up to CP26	
	TC3140	WB TSS - OHVD up to CP27	4	02-Jun-25	05-Jun-25		WB TSS - OHVD up to CP27	
Fire Board - Tunnel Crown			32	01-May-25	01-Jun-25			
	D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	01-May-25	08-May-25		WB TSS - Fire board - Tunnel Crown up to CP25	
	D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-May-25	16-May-25		WB TSS - Fire board - Tunnel Crown up to CP26	
	D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-May-25	24-May-25		WB TSS - Fire board - Tunnel Crown up to CP27	
	D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-May-25	01-Jun-25		WB TSS - Fire board - Tunnel Crown up to CP28	
Fire Board - Road level			314	01-Oct-24 A	10-Aug-25			
	A229446510	CP22 to CP24	314	01-Oct-24 A	10-Aug-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						May	Jun	Jul
07 WB TSS	Road Barrier		528	13-May-24 A	23-Oct-25			
	A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-May-25	10-May-25	WB TSS - Road Barrier CPS up to CP26		
	A229447870	24 to 26	387	01-Oct-24 A	23-Oct-25			
	CPS		353	13-May-24 A	01-May-25			
	TC10800	WB TSS - Road Barrier CPS at CH8381	353	13-May-24 A	01-May-25	WB TSS - Road Barrier CPS at CH8381		
	NCPS		346	20-May-24 A	01-May-25			
	TC11000	WB TSS - Road Barrier NCPS at CH8318	346	20-May-24 A	01-May-25	WB TSS - Road Barrier NCPS at CH8318		
	E&M Brackets		108	01-May-25	16-Aug-25			
	TC11060	WB TSS - E&M Brackets up to CP23	6	01-May-25	06-May-25	WB TSS - E&M Brackets up to CP23		
	TC11240	WB TSS - E&M Brackets up to CP23-CP24	108	01-May-25	16-Aug-25			
	Tunnel Civil Works after TBM breakthrough		27	19-May-25	14-Jun-25			
	Eastbound (EB)		27	19-May-25	14-Jun-25			
	Fire Board - Tunnel Crown with deletion up to Ch8850		27	19-May-25	14-Jun-25			
	CP21-26		27	19-May-25	14-Jun-25			
	TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	19-May-25	27-May-25	EB TSS - Fire Board - Tunnel Crown up to CP24		
	TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	28-May-25	05-Jun-25	EB TSS - Fire Board - Tunnel Crown up to CP25		
	TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	06-Jun-25	14-Jun-25	EB TSS - Fire Board - Tunnel Crown up to CP26		
	08 CKL Tunnel		246	25-Nov-24 A	28-Jul-25			
	Tunnel Structure before TBM breakthrough		194	25-Nov-24 A	06-Jun-25			
	Eastbound (EB)		194	25-Nov-24 A	06-Jun-25			
EB Type C		137	25-Nov-24 A	16-May-25				
OHVD		137	25-Nov-24 A	16-May-25				
A2050	EB Type C - OHVD Formwork Modification & Relocation	137	25-Nov-24 A	16-May-25	EB Type C - OHVD Formwork Modification & Relocation			
EB Type AD&Br		21	17-May-25	06-Jun-25				
OHVD		21	17-May-25	06-Jun-25				
A1800	EB D&Br - A1 OHVD Bay 5	21	17-May-25	06-Jun-25	EB D&Br - A1 OHVD Bay 5			
Tunnel Civil Works before TBM breakthrough		169	10-Feb-25 A	28-Jul-25				
Eastbound (EB)		89	01-May-25	28-Jul-25				
EB Type A		73	17-May-25	28-Jul-25				
A8980	CKL EB Type A - E&M Bracket	39	17-May-25	24-Jun-25	CKL EB Type A - E&M Bracket			
A229444530	EB - Type A - Road Barrier	36	12-Jun-25	28-Jul-25	EB			
EB Type C		82	01-May-25	21-Jul-25				
A229450140	CKL EB Type C - MIMEP module installation	6	01-May-25	06-May-25	CKL EB Type C - MIMEP module installation			
A229444520	CKL EB Type C2/C3 - Road Barrier	27	17-May-25	12-Jun-25	CKL EB Type C2/C3 - Road Barrier			
A229450120	CKL EB Type C2/C3 - Black paint	7	12-Jun-25	19-Jun-25	CKL EB Type C2/C3 - Black paint			
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	25-Jun-25	21-Jul-25	CKL EB Type C2/C3			
EB Type AD&Br		36	02-May-25	16-Jun-25				
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-May-25	16-Jun-25	EB Type A Dr&BI - MIMEP module installation			
EB EVB Portal		7	01-May-25	07-May-25				
A229450160	CKL EB EVB Portal - Black paint	7	01-May-25	07-May-25	CKL EB EVB Portal - Black paint			
Westbound (WB)		14	01-May-25	14-May-25				
WB Type A		14	01-May-25	14-May-25				
E&M Brackets		14	01-May-25	14-May-25				
A229450100	CKL WB - E&M Bracket up to CP32	14	01-May-25	14-May-25	CKL WB - E&M Bracket up to CP32			
Branch Tunnel (S01)		163	10-Feb-25 A	23-Jul-25				
E&M Brackets		163	10-Feb-25 A	23-Jul-25				
A229450130	CKL S01 - E&M Bracket	163	10-Feb-25 A	23-Jul-25	CKL S01 - E&M			
09 Cross Passages		81	01-May-25	20-Jul-25				
Cross Passages @ TSS (CP7 to CP29)		27	23-Jun-25	20-Jul-25				
CP25 to CP29		27	23-Jun-25	20-Jul-25				
CP25		27	23-Jun-25	20-Jul-25				
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	23-Jun-25	20-Jul-25	CP25 - EB - Tympanum			
Cross Passages @ CKL Tunnel (CP30 to CP33)		78	01-May-25	17-Jul-25				
CP32		78	01-May-25	17-Jul-25				
A229438446	CP32 - Backfill	26	01-May-25	26-May-25	CP32 - Backfill			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						May	Jun	Jul
	A229438436	CP32 - Lining Structure	26	27-May-25	21-Jun-25			
	A229422590	CP32 - Collar	26	22-Jun-25	17-Jul-25			
	CP33		66	01-May-25	05-Jul-25			
	A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-May-25	09-Jun-25			
	A1710	CP33 - Rock Plug Excavation	26	10-Jun-25	05-Jul-25			
	10 East Ventilation Building - EVB		480	15-Mar-24 A	08-Jul-25			
	ABWF Works		160	10-Nov-24 A	19-Apr-25 A			
	ABWF - Door & Louvre installation		160	10-Nov-24 A	19-Apr-25 A			
	EVB1510	EVB - Door installation	88	14-Jan-25 A	12-Apr-25 A			
	EVB1530	EVB - Louvre installation	160	10-Nov-24 A	19-Apr-25 A			
	E&M Works (by BYME)		378	15-Mar-24 A	26-Jun-25			
	EVB1210	EVB - E&M works (B/F)	335	15-Mar-24 A	06-May-25			
	EVB1300	EVB - E&M works (LG3/F)	310	26-Apr-24 A	14-May-25			
	EVB1360	EVB - E&M works (LG2/F)	294	21-May-24 A	17-May-25			
	EVB1440	EVB - E&M works (LG1/F)	265	10-Jul-24 A	02-Jun-25			
	EVB1500	EVB - E&M works (G/F)	262	07-Aug-24 A	26-Jun-25			
	Statutory Procedures		196	24-Dec-24 A	08-Jul-25			
	GBP & VAC submission		135	24-Dec-24 A	07-May-25			
	EVB1580	VAC submission & 3 mth approval period by FSD	135	24-Dec-24 A	07-May-25			
	Lift Installation		37	06-Apr-25 A	12-May-25			
	EVB1450	EMSD inspection & Issue Use Permit	37	06-Apr-25 A	12-May-25			
	FS Water Supply		189	31-Dec-24 A	08-Jul-25			
	EVB1410	EVB - Final Watermain installation after given full access	135	31-Dec-24 A	15-May-25			
	EVB1460	EVB - WWO 046 Part IV application & inspection	29	15-May-25	13-Jun-25			
	EVB1470	EVB - Water sampling test (by WSD)	12	13-Jun-25	25-Jun-25			
	EVB1490	EVB - Watermeter installation	11	27-Jun-25	08-Jul-25			
	Final T&C and FSI Inspection		21	13-Jun-25	04-Jul-25			
	EVB1550	EVB - FS 501 Submission (TBC)	0		13-Jun-25			
	EVB1560	FSI Inspection (TBC)	7	27-Jun-25*	04-Jul-25			
	11 Tunnel E&M Installation		413	12-Aug-24 A	28-Sep-25			
	E&M - Cabling works		413	12-Aug-24 A	28-Sep-25			
	AGR & DPR		120	01-Jun-25	28-Sep-25			
	DPR10060	DPR - EB E&M Installation	120	01-Jun-25	28-Sep-25			
	DPR10080	DPR - WB E&M Installation	120	01-Jun-25	28-Sep-25			
	SUS to CKL		400	12-Aug-24 A	15-Sep-25			
	Eastbound		358	20-Sep-24 A	12-Sep-25			
	E&MC1050	EB TSS - CP7-11 - E&M installation	282	20-Sep-24 A	28-Jun-25			
	E&MC1080	EB TSS - CP11-16 E&M installation	90	01-May-25*	29-Jul-25			
	E&MC1120	EB TSS - CP22-26 - E&M installation	90	01-May-25*	29-Jul-25			
	E&MC1020	EB LSCC - E&M Installation	60	15-Jun-25	13-Aug-25			
	E&MC1010	EB SUS - E&M Installation	301	22-Oct-24 A	18-Aug-25			
	E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Jun-25	12-Sep-25			
	Westbound		400	12-Aug-24 A	15-Sep-25			
	E&MC1041	WB TSS - CP7-11 - E&M installation	314	12-Aug-24 A	21-Jun-25			
	E&MC1060	WB TSS - CP11-16 E&M installation	301	27-Sep-24 A	25-Jul-25			
	E&MC1030	WB SUS - E&M Installation	309	25-Oct-24 A	29-Aug-25			
	E&MC1110	WB TSS - CP24-26 E&M installation	90	01-Jun-25*	29-Aug-25			
	E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Jun-25	08-Sep-25			
	E&MC1040	WB LSCC - E&M Installation	90	18-Jun-25	15-Sep-25			
	12 Projectwide TCSS Installation		676	12-Aug-24 A	18-Jun-26			
	Eastbound		637	20-Sep-24 A	18-Jun-26			
	TE160	EB - TCSS Installation concurrent with E&M installation	637	20-Sep-24 A	18-Jun-26			
	Westbound		637	12-Aug-24 A	10-May-26			
	TE1170	WB - TCSS Installation concurrent with E&M installation	637	12-Aug-24 A	10-May-26			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						May	Jun	Jul
		14 Projectwide Final Works	190	11-Jan-25 A	19-Jul-25			
		Tunnel Cladding (VE Panel)	190	11-Jan-25 A	19-Jul-25			
		Eastbound	52	29-May-25	19-Jul-25			
		Typical Subframe & Niche	52	29-May-25	19-Jul-25			
	VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	29-May-25*	04-Jun-25	VE Panel - Niche - EB TSS CP7-12 CPS		
	VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	05-Jun-25*	11-Jun-25		VE Panel - Niche - EB TSS CP12-17 CPS	
	VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	12-Jun-25*	18-Jun-25		VE Panel - Niche - EB TSS CP17-22 CPS	
	VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	29-Jun-25*	19-Jul-25			VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS
		Westbound	183	11-Jan-25 A	12-Jul-25			
		Typical Subframe & Niche	183	11-Jan-25 A	12-Jul-25			
	VE10401	VE Panel - Niche - WB TSS CP7-12 CPS	7	01-May-25*	07-May-25	VE Panel - Niche - WB TSS CP7-12 CPS		
	VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS	122	11-Jan-25 A	12-May-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
	VE10381	VE Panel - Niche - WB CKL CP32	14	01-May-25	14-May-25	VE Panel - Niche - WB CKL CP32		
	VE10391	VE Panel - Niche - WB TSS CP12-17 CPS	7	08-May-25*	14-May-25	VE Panel - Niche - WB TSS CP12-17 CPS		
	VE10411	VE Panel - Niche - WB TSS CP17-22 CPS	7	15-May-25	21-May-25	VE Panel - Niche - WB TSS CP17-22 CPS		
	VE10421	VE Panel - Niche - WB SUS CPS	7	22-May-25	28-May-25	VE Panel - Niche - WB SUS CPS		
	VE10341	VE Panel - Subframe - WB CP32 to EVB Portal	12	01-Jun-25*	12-Jun-25		VE Panel - Subframe - WB CP32 to EVB Portal	
	VE10060	VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS	21	21-Jun-25*	12-Jul-25		VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS	
		Infrastructure Works	178	07-Jan-25 A	03-Jul-25			
		05 Common Utility Enclosure (CUE) (KD-39)	0	02-May-25	02-May-25			
		VO - Plantroom for CUE Sprinkler System	0	02-May-25	02-May-25			
		Overall T&C and FSI	0	02-May-25	02-May-25			
	CUE10560	KD-39 - Completion of Section 13 - Ready for commissioning of CUE	0		02-May-25	◆ KD-39 - Completion of Section 13 - Ready for commissioning of CUE		
		06 Road S20	62	31-Mar-25 A	26-Jun-25			
		Addition of Planter (Non Critical)	40	31-Mar-25 A	28-May-25			
	A1140	S20 - Construction of Remaining Planter	40	31-Mar-25 A	28-May-25	S20 - Construction of Remaining Planter		
		Run-in Remaining Works	42	02-May-25	26-Jun-25			
	A1000	S20 - Temporary Run-in Closure (subject to L10S Haul Road Diversion)	0		02-May-25*	◆ S20 - Temporary Run-in Closure (subject to L10S Haul Road Diversion)		
	A1100	S20 - Run-in Remaining Works	30	19-May-25	26-Jun-25	S20 - Run-in Remaining Works		
		VO - Modification of Irrigation System at Charging Station Run-in	12	02-May-25	17-May-25			
	A1070	S20 - Shrubs Reinstatement (Non Critical)	12	02-May-25	17-May-25	S20 - Shrubs Reinstatement (Non Critical)		
		07 Road L10(N)	125	01-Mar-25 A	03-Jul-25			
		L10(N) Landscape (KD-26)	26	03-Jun-25	03-Jul-25			
	LN10110	L10(N) - Landscape softwork (TBC)	26	03-Jun-25	03-Jul-25		L10(N) - Landscape softwork (TBC)	
		L10(N) Remaining works	61	01-May-25	30-Jun-25			
	LN10100	Road L10N - Drainage T&C	21	01-May-25	21-May-25	Road L10N - Drainage T&C		
	LN10150	Road L10N - Final Paving works & Road Marking	20	11-Jun-25	30-Jun-25		Road L10N - Final Paving works & Road Marking	
		L10 (N) Remaining Road Works (Subject to Manpower)	76	01-Mar-25 A	10-Jun-25			
	A229450260	L10 (N) - Landscape Softwork	10	29-Mar-25 A	12-Apr-25 A			
	A229450270	L10 (N) - Remaining Road Signage	67	01-Mar-25 A	29-May-25	L10 (N) - Remaining Road Signage		
	A229450280	L10 (N) - Remaining Road Lighting	30	02-May-25	10-Jun-25	L10 (N) - Remaining Road Lighting		
		08 Road L10(S) & L18	147	07-Jan-25 A	02-Jun-25			
		L10(S) & L18 Landscape (KD-24)	25	02-May-25	02-Jun-25			
	A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape	0		02-Jun-25	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		
	A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-May-25*	02-Jun-25	L10 (S) & L18 - Landscape softwork (TBC)		
		L10(S) & L18 Remaining works	30	01-May-25	30-May-25			
		Preparation for road opening	0	01-May-25	01-May-25			
	A229448750	L10 (S) & L18 ready for use	0		01-May-25	◆ L10 (S) & L18 ready for use		
		Roadside Area adjacent to L10(S)	30	01-May-25	30-May-25			
		Roadworks	30	01-May-25	30-May-25			
	A229448810	Roadside Area adjacent to L10S - Road works	30	01-May-25*	30-May-25	Roadside Area adjacent to L10S - Road works		
		Miscellaneous Road Works	92	07-Jan-25 A	08-May-25			
	A229450250	L10 (S) Footpath - Diversion (Container Walkway -> Permanent Footpath)	0		02-May-25	◆ L10 (S) Footpath - Diversion (Container Walkway -> Permanent Footpath)		
	A1190	L10 (S) Carriageway - Construction of Remaining Islands	92	07-Jan-25 A	08-May-25	L10 (S) Carriageway - Construction of Remaining Islands		

Activity ID	Activity Name	Dur	Start	Finish	2025		
					May	Jun	Jul
	Preparation for Road Opening (L10S)	24	29-Mar-25 A	03-May-25			
A1080	L10 (S) Carriageway - Container Walkway Removal	18	29-Mar-25 A	26-Apr-25 A	Carriageway - Container Walkway Removal		
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	6	26-Apr-25 A	03-May-25	L10 (S) Carriageway - Final Paving Works & Road Marking		
A229450220	L10 (S) - Site Access Change (Kai Tak Bridge Rd)	0		03-May-25	◆ L10 (S) - Site Access Change (Kai Tak Bridge Rd)		
	09 Footbridge FB-02 (KD-17 achieved)	51	08-Mar-25 A	17-May-25			
	FB-02 Remaining works	51	08-Mar-25 A	17-May-25			
	KF64 reinstatement	51	08-Mar-25 A	17-May-25			
FB211150	KF64 Reinstatement - Handrail	51	08-Mar-25 A	17-May-25	KF64 Reinstatement - Handrail		



CONTRACT NO. ED/2020/03

TRUNK ROAD T2

TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS

THREE MONTH ROLLING PROGRAMME

Appendix III B - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										May	Jun	Jul	Aug
										41	42	43	44
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		740	01-Jun-25	03-Mar-26	19-Feb-24	31-Oct-26	10-Aug-23						
Access Dates		75	01-Jun-25	15-Aug-25	30-Apr-24	15-May-25							
AC1010a	Portion 2 - LSCC to CP7 (CP Side) - WB	0	01-Jun-25		20-Sep-24								
AC1010b	Portion 2 - LSCC to CP7 (NCP Side) - WB	0	01-Jun-25		02-Oct-24								
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-Jun-25		15-May-25								
AC1010e	Portion 2 - LSCC to CP7 (Service Gallery) - WB	0	01-Jun-25		01-Feb-25								
AC1010f	Portion 2 - LSCC to CP7 (CP Side) - EB	0	01-Jun-25		02-Oct-24								
AC1010g	Portion 2 - LSCC to CP7 (Under OHVD) - EB	0	01-Jun-25		15-May-25								
AC1010i	Portion 2 - LSCC to CP7 (Service Gallery) - EB	0	01-Jun-25		01-Feb-25								
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Jun-25		23-Aug-24								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Jun-25		30-Apr-24								
AC1040	Underpass S21	0	01-Jun-25		16-Jan-25								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Jun-25		21-Oct-24								
AC1050j	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - WB	0	01-Jun-25		03-Oct-24								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	01-Jun-25		20-Sep-24								
AC1080h	Portion 2 - LS - CKL Tunnel CP21 to CP24 (VSLs Signage Anchor) - WB	0	01-Jun-25		25-Jan-25								
AC1090f	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Service Gallery) - EB	0	01-Jun-25		21-Jan-25								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-Jun-25		17-Sep-24								
AC1090h	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Service Gallery) - WB	0	01-Jun-25		21-Jan-25								
AC1010d	Portion 2 - LSCC to CP7 (VSLs Signage Anchors & Niche Cabinet) - EB & WB	0	15-Jun-25		28-Jan-25								
AC1010h	Portion 2 - LSCC to CP7 (NCP Side) - EB	0	15-Jun-25		02-Oct-24								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB & WB	0	15-Jun-25		17-Dec-24								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB & WB	0	15-Jun-25		22-Jan-25								
AC1080i	Portion 2 - LS - CKL Tunnel CP21 to CP24 (Niche Cabinet) - WB	0	15-Jun-25		14-Feb-25								
AC1090d	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Service Gallery) - WB	0	15-Jun-25		19-Dec-24								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	15-Jul-25		02-Sep-24								
AC1080b	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Service Gallery) - EB	0	30-Jul-25		13-Feb-25								
AC1090c	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Road Level) - WB	0	15-Aug-25		27-Aug-24								
Milestones of Contract T2		0	01-Jun-25	01-Jun-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Jun-25		27-Mar-25								
Summary by Cost Center		453	02-Jun-25	03-Mar-26	19-Feb-24	30-May-25	01-Apr-24						
Cost Center B - Central System		108	02-Jun-25	08-Oct-25	16-Aug-24	11-Apr-25							
SC1090	SAT Plan Submission & Approval for Central System	78	02-Jun-25	01-Sep-25	07-Jan-25	11-Apr-25			DS3500: SS				
SC1080	Site Installation of Central System	84	30-Jun-25	08-Oct-25	16-Aug-24	22-Jan-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		391	02-Jun-25	10-Jan-26	30-May-24	29-May-25	23-Sep-24						
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-Jun-25	11-Jul-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										May 41	Jun 42	Jul 43	Aug 44
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Jun-25	08-Sep-25	30-Dec-24	11-Apr-25			DS3540: SS				
SC1210	Site Installation of Traffic Control Devices	162	30-Jun-25	10-Jan-26	30-May-24	29-May-25			SW1110: SS				
Cost Center D - Communication System		258	02-Jun-25	08-Oct-25	16-Aug-24	22-Jan-25	28-Nov-24						
SC1350	SAT Plan Submission & Approval for Communication System	0	02-Jun-25	11-Jul-25	28-Nov-24	31-Dec-24	28-Nov-24		DS3580: SS				
SC1330	Site Installation of Communication System	39	22-Aug-25	08-Oct-25	16-Aug-24	22-Jan-25			SW1100: SS, SW1120: SS, SW1960: SS				
Cost Center E - CCTV System		273	02-Jun-25	15-Oct-25	06-Jul-24	29-May-25	18-Nov-24						
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Jun-25	14-Jul-25	18-Nov-24	28-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	90	30-Jun-25	15-Oct-25	06-Jul-24	29-May-25			SW1060: SS, SW1940: SS				
Cost Center F - PABX System		400	02-Jun-25	03-Mar-26	01-Nov-24	21-May-25	01-Nov-24						
SC1610	SAT Plan Submission & Approval for PABX System	0	02-Jun-25	11-Jul-25	01-Nov-24	21-May-25	01-Nov-24		DS3660: SS				
SC1590	Site Installation of PABX System	120	02-Jun-25	11-Nov-25	30-Dec-24	07-Apr-25	30-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	218	12-Jun-25	03-Mar-26	28-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System		251	02-Jun-25	28-Oct-25	21-Oct-24	21-Apr-25	27-Dec-24						
SC1740	SAT Plan Submission & Approval for ET System	0	02-Jun-25	11-Jul-25	27-Dec-24	21-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	125	02-Jun-25	28-Oct-25	21-Oct-24	22-Feb-25			SW2340: SS				
Cost Center H - PA System		190	02-Jun-25	28-Oct-25	01-Nov-24	07-May-25	01-Nov-24						
SC1860	Site Installation of PA System	130	02-Jun-25	28-Oct-25	01-Nov-24	08-Mar-25	01-Nov-24		SW2370: SS, SW3170: FS				
SC1870	SAT Plan Submission & Approval for PA System	0	02-Jun-25	11-Jul-25	18-Nov-24	07-May-25	18-Nov-24		DS3740: SS				
Cost Center I - Radio System		363	02-Jun-25	18-Nov-25	22-Apr-24	21-Apr-25	03-Sep-24						
SC1980	SCT Plan Submission & Approval for Radio System	0	02-Jun-25	10-Jul-25	03-Sep-24	15-Mar-25	03-Sep-24		DS3220: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	02-Jun-25	11-Aug-25	22-Apr-24	09-Oct-24			DS6130: SS				
SC2000	SAT Plan Submission & Approval for Radio System	84	02-Jun-25	08-Sep-25	09-Jan-25	21-Apr-25			DS3780: SS				
SC1990	Site Installation of Radio System	77	18-Aug-25	18-Nov-25	12-Nov-24	22-Feb-25			SW2390: SS				
Cost Center J - Detection System		325	02-Jun-25	01-Dec-25	06-Jul-24	30-May-25	02-Nov-24						
SC2110	SCT Plan Submission & Approval for Detection System	0	02-Jun-25	26-Jun-25	02-Nov-24	17-Jan-25	02-Nov-24		DS3260: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-Jun-25	08-Sep-25	04-Jan-25	16-Apr-25			DS3820: SS				
SC2120	Site Installation of Detection System	129	30-Jun-25	01-Dec-25	06-Jul-24	30-May-25			SW1070: SS, SW1250: SS				
Cost Center K - Manual Fallback System		207	02-Jun-25	08-Sep-25	12-Nov-24	22-Feb-25	31-Dec-24						
SC2240	Site Installation of Manual Fallback System	0	02-Jun-25	08-Sep-25	25-Nov-24	25-Nov-24	31-Dec-24		EM1110: FS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Jun-25	08-Sep-25	12-Nov-24	22-Feb-25			DS3860: SS				
Cost Center L - Speed Enforcement System		402	02-Jun-25	29-Dec-25	19-Feb-24	21-May-25	28-Aug-24						
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	98	02-Jun-25	11-Jul-25	28-Aug-24	22-Mar-25	28-Aug-24		DS3380: SS				
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Jun-25	11-Jul-25	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Jun-25	11-Aug-25	19-Feb-24	10-Mar-25			DS6290: SS				
SC2390	Site Installation of Speed Enforcement System	114	02-Jun-25	15-Oct-25	08-Oct-24	22-Mar-25			SW2330: SS				
SC2400	SCT of Speed Enforcement System	142	12-Jul-25	29-Dec-25	24-Mar-25	21-May-25			DS8860: FS				
Cost Center M - Power Distribution System		98	02-Jun-25	30-Oct-25	01-Apr-24	21-Mar-25	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	02-Jun-25	30-Oct-25	01-Apr-24	21-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
Operation Facilities		206	02-Jun-25	08-Sep-25	19-Aug-24	11-Apr-25	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	02-Jun-25	20-Aug-25	07-Nov-24	07-Nov-24	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Jun-25	02-Aug-25	19-Aug-24	22-Oct-24			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Jun-25	08-Sep-25	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	02-Jun-25	02-Jun-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	02-Jun-25	02-Jun-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	02-Jun-25	02-Jun-25	27-Aug-24	25-Jun-25	29-Aug-23						
Central System		304	02-Jun-25	02-Jun-25	27-Aug-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	02-Jun-25	02-Jun-25	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	02-Jun-25	02-Jun-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				

Date

31-May-25

Revision

Rev. 0

Checked

MY

Approved

Page 2 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										May 41	Jun 42	Jul 43	Aug 44	
	IT Security Risk Assessment Plan		30	02-Jun-25	02-Jun-25	25-Jun-25	25-Jun-25	29-Aug-23						
	DS7440	Approval on IT Security Risk Assessment Plan	30	02-Jun-25	02-Jun-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		321	02-Jun-25	25-Aug-25	06-Apr-24	30-Sep-25	17-May-24							
Interfacing Coordination with TKO-LTT (Civil)		274	02-Jun-25	30-Jun-25	02-Sep-25	30-Sep-25	17-May-24							
Detail Interfacing Management Plan (DIMP)		274	02-Jun-25	30-Jun-25	02-Sep-25	30-Sep-25	17-May-24							
	DS6780	Comment on DIMP with TKO-LTT (Civil)	17	02-Jun-25	02-Jun-25	02-Sep-25	02-Sep-25	17-May-24		DS6770: FS				
	DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	03-Jun-25	20-Jun-25	03-Sep-25	20-Sep-25			DS6780: FS				
	DS6800	Approval of DIMP with TKO-LTT (Civil)	8	21-Jun-25	30-Jun-25	22-Sep-25	30-Sep-25			DS6790: FS				
Interfacing Coordination with T2		72	02-Jun-25	25-Aug-25	06-Apr-24	03-Jul-24								
Preliminary Interfacing Management Plan (PIMP)		72	02-Jun-25	25-Aug-25	06-Apr-24	03-Jul-24								
	DS6890	Prepare & Submit PIMP with T2	24	02-Jun-25	28-Jun-25	06-Apr-24	04-May-24			DS2680: FS 211				
	DS6900	Comment on PIMP with T2	24	30-Jun-25	28-Jul-25	06-May-24	03-Jun-24			DS6890: FS				
	DS6910	Resubmit PIMP with T2	12	29-Jul-25	11-Aug-25	04-Jun-24	18-Jun-24			DS6900: FS				
	DS6920	Approval of PIMP with T2	12	12-Aug-25	25-Aug-25	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions		486	02-Jun-25	11-Aug-25	19-Feb-24	31-Oct-26	10-Aug-23							
Installation Drawing Submission		60	02-Jun-25	11-Aug-25	19-Feb-24	10-Mar-25								
Radio System		60	02-Jun-25	11-Aug-25	22-Apr-24	09-Oct-24								
	DS6130	Prepare & Submit Installation Drawing for Radio System	12	02-Jun-25	14-Jun-25	22-Apr-24	06-May-24			DS2154: FS				
	DS6140	Comment on Installation Drawing for Radio System	24	16-Jun-25	14-Jul-25	13-Aug-24	09-Sep-24			DS6130: FS				
	DS6150	Resubmit Installation Drawing for Radio System	12	15-Jul-25	28-Jul-25	10-Sep-24	24-Sep-24			DS6140: FS				
	DS6160	Approval of Installation Drawing for Radio System	12	29-Jul-25	11-Aug-25	25-Sep-24	09-Oct-24			DS6150: FS, SC1930: FF				
Operation Facility		53	02-Jun-25	02-Aug-25	19-Aug-24	22-Oct-24								
	DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Jun-25	06-Jun-25	19-Aug-24	23-Aug-24			DS2532: FS				
	DS6260	Comment on Installation Drawing for Operation Facility	24	07-Jun-25	05-Jul-25	24-Aug-24	21-Sep-24			DS6250: FS				
	DS6270	Resubmit Installation Drawing for Operation Facility	12	07-Jul-25	19-Jul-25	23-Sep-24	07-Oct-24			DS6260: FS				
	DS6280	Approval of Installation Drawing for Operation Facility	12	21-Jul-25	02-Aug-25	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System		60	02-Jun-25	11-Aug-25	19-Feb-24	10-Mar-25								
	DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	02-Jun-25	14-Jun-25	19-Feb-24	02-Mar-24			DS2472: FS				
	DS6300	Comment on Installation Drawing for Speed Enforcement System	24	16-Jun-25	14-Jul-25	10-Jan-25	10-Feb-25			DS6290: FS				
	DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	15-Jul-25	28-Jul-25	11-Feb-25	24-Feb-25			DS6300: FS				
	DS6320	Approval of Installation Drawing for Speed Enforcement System	12	29-Jul-25	11-Aug-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
Installation Method Statement Submission		448	02-Jun-25	26-Jun-25	06-Oct-26	31-Oct-26	10-Aug-23							
Power Distribution System		448	02-Jun-25	26-Jun-25	06-Oct-26	31-Oct-26	10-Aug-23							
	DS6550	Resubmit Installation Method Statement for Power Distribution System	6	02-Jun-25	12-Jun-25	06-Oct-26	16-Oct-26	10-Aug-23		DS6540: FS				
	DS6560	Approval of Installation Method Statement for Power Distribution System	12	13-Jun-25	26-Jun-25	17-Oct-26	31-Oct-26			DS6550: FS				
SCT Plan Submissions		335	02-Jun-25	11-Jul-25	21-Dec-24	22-Mar-25	24-Dec-24							
Traffic Control Devices		310	02-Jun-25	11-Jul-25	11-Jan-25	22-Feb-25	11-Feb-25							
	DS8910	Resubmission of SCT Plan for Traffic Control Devices	12	02-Jun-25	12-Jun-25	11-Jan-25	22-Jan-25	11-Feb-25		DS3010: FS				
	DS8920	Approval of SCT Plan for Traffic Control Devices	24	13-Jun-25	11-Jul-25	23-Jan-25	22-Feb-25			DS8910: FS, SC1200: FF				
Radio System		334	02-Jun-25	10-Jul-25	06-Feb-25	15-Mar-25	25-Apr-25							
	DS9000	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24				25-Apr-25	27-May-25	DS8990: FS					
	DS9070	Resubmission of SCT Plan for Radio System	12	02-Jun-25	11-Jun-25	06-Feb-25	15-Feb-25	28-May-25		DS9000: FS				
	DS9080	Approval of SCT Plan for Radio System	24	12-Jun-25	10-Jul-25	17-Feb-25	15-Mar-25			SC1980: FF, DS9070: FS				
Detection System		313	02-Jun-25	26-Jun-25	21-Dec-24	17-Jan-25	02-Apr-25							
	DS3290	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24				02-Apr-25	12-May-25	DS3280: FS					
	DS9090	Resubmission of SCT Plan for Detection System	12				13-May-25	28-May-25	DS3290: FS					
	DS9100	Approval of SCT Plan for Detection System	24	02-Jun-25	26-Jun-25	21-Dec-24	17-Jan-25	29-May-25		SC2110: FF, DS9090: FS				
Speed Enforcement System		335	02-Jun-25	11-Jul-25	12-Feb-25	22-Mar-25	24-Dec-24							

GTECH Services (Hong Kong) Limited

Remaining Work

Actual Work

Critical Activity

Milestone

Date

31-May-25

Revision

Rev. 0

Checked

MY

Approved

Page 3 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										May 41	Jun 42	Jul 43	Aug 44
	DS8850	Resubmission of SCT Plan for Speed Enforcement System	12	02-Jun-25	12-Jun-25	12-Feb-25	22-Feb-25	24-Dec-24	DS3410: FS				
	DS8860	Approval of SCT Plan for Speed Enforcement System	24	13-Jun-25	11-Jul-25	24-Feb-25	22-Mar-25		DS8850: FS, SC2370: FF				
SAT Plan Submissions		377	02-Jun-25	08-Sep-25	12-Nov-24	21-May-25	14-Jan-25						
Central System		78	02-Jun-25	01-Sep-25	07-Jan-25	11-Apr-25							
	DS3500	Submission of Central System SAT Plan	18	02-Jun-25	21-Jun-25	07-Jan-25	27-Jan-25		DS2940: FS				
	DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	23-Jun-25	21-Jul-25	28-Jan-25	27-Feb-25		DS3500: FS				
	DS3520	Resubmission of SAT Plan for Central System	12	22-Jul-25	04-Aug-25	28-Feb-25	13-Mar-25		DS3510: FS				
	DS3530	Approval of SAT Plan for Central System	24	05-Aug-25	01-Sep-25	14-Mar-25	11-Apr-25		SC1090: FF, DS3520: FS				
Traffic Control Devices		84	02-Jun-25	08-Sep-25	30-Dec-24	11-Apr-25							
	DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Jun-25	28-Jun-25	30-Dec-24	27-Jan-25		DS2980: FS				
	DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jun-25	28-Jul-25	28-Jan-25	27-Feb-25		DS3540: FS				
	DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	29-Jul-25	11-Aug-25	28-Feb-25	13-Mar-25		DS3550: FS				
	DS3570	Approval of SAT Plan for Traffic Control Devices	24	12-Aug-25	08-Sep-25	14-Mar-25	11-Apr-25		SC1220: FF, DS3560: FS				
Communication System		327	02-Jun-25	11-Jul-25	21-Nov-24	31-Dec-24	30-Apr-25						
	DS9110	Resubmission of SAT Plan for Communication System	12	02-Jun-25	12-Jun-25	21-Nov-24	02-Dec-24	30-Apr-25	DS3610: FS				
	DS9120	Approval of SAT Plan for Communication System	24	13-Jun-25	11-Jul-25	03-Dec-24	31-Dec-24		SC1350: FF, DS9110: FS				
CCTV System		313	02-Jun-25	14-Jul-25	15-Feb-25	28-Mar-25	14-Jan-25						
	DS3640	Resubmission of SAT Plan for CCTV System	12	02-Jun-25	14-Jun-25	15-Feb-25	28-Feb-25	14-Jan-25	DS3630: FS				
	DS3650	Approval of SAT Plan for CCTV System	24	16-Jun-25	14-Jul-25	01-Mar-25	28-Mar-25		SC1480: FF, DS3640: FS				
PABX System		52	02-Jun-25	11-Jul-25	10-Apr-25	21-May-25	27-Mar-25						
	DS9050	Resubmission of SAT Plan for PABX System	12	02-Jun-25	12-Jun-25	10-Apr-25	21-Apr-25	27-Mar-25	DS3690: FS				
	DS9060	Approval of SAT Plan for PABX System	24	13-Jun-25	11-Jul-25	22-Apr-25	21-May-25		SC1610: FF, DS9050: FS				
ET System		85	02-Jun-25	11-Jul-25	12-Mar-25	21-Apr-25	19-Feb-25						
	DS3720	Resubmission of SAT Plan for ET System	12	02-Jun-25	12-Jun-25	12-Mar-25	22-Mar-25	19-Feb-25	DS3710: FS				
	DS3730	Approval of SAT Plan for ET System	24	13-Jun-25	11-Jul-25	24-Mar-25	21-Apr-25		SC1740: FF, DS3720: FS				
PA System		287	02-Jun-25	11-Jul-25	26-Mar-25	07-May-25	11-Apr-25						
	DS9130	Resubmission of SAT Plan for PA System	12	02-Jun-25	12-Jun-25	26-Mar-25	07-Apr-25	11-Apr-25	DS3770: FS				
	DS9140	Approval of SAT Plan for PA System	24	13-Jun-25	11-Jul-25	08-Apr-25	07-May-25		SC1870: FF, DS9130: FS				
Radio System		84	02-Jun-25	08-Sep-25	09-Jan-25	21-Apr-25							
	DS3780	Submission of Radio System SAT Plan	24	02-Jun-25	28-Jun-25	09-Jan-25	08-Feb-25		DS3220: FS 48				
	DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jun-25	28-Jul-25	10-Feb-25	08-Mar-25		DS3780: FS				
	DS3800	Resubmission of SAT Plan for Radio System	12	29-Jul-25	11-Aug-25	10-Mar-25	22-Mar-25		DS3790: FS				
	DS3810	Approval of SAT Plan for Radio System	24	12-Aug-25	08-Sep-25	24-Mar-25	21-Apr-25		SC2000: FF, DS3800: FS				
Detection System		84	02-Jun-25	08-Sep-25	04-Jan-25	16-Apr-25							
	DS3820	Submission of Detection System SAT Plan	24	02-Jun-25	28-Jun-25	04-Jan-25	04-Feb-25		DS3260: FS 72				
	DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jun-25	28-Jul-25	05-Feb-25	04-Mar-25		DS3820: FS				
	DS3840	Resubmission of SAT Plan for Detection System	12	29-Jul-25	11-Aug-25	05-Mar-25	18-Mar-25		DS3830: FS				
	DS3850	Approval of SAT Plan for Detection System	24	12-Aug-25	08-Sep-25	19-Mar-25	16-Apr-25		SC2130: FF, DS3840: FS				
Manual Fallback Control System		84	02-Jun-25	08-Sep-25	12-Nov-24	22-Feb-25							
	DS3860	Submission of Manual Fallback Control System SAT Plan	24	02-Jun-25	28-Jun-25	12-Nov-24	09-Dec-24		DS3300: FS				
	DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jun-25	28-Jul-25	10-Dec-24	08-Jan-25		DS3860: FS				
	DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	29-Jul-25	11-Aug-25	09-Jan-25	22-Jan-25		DS3870: FS				
	DS3890	Approval of SAT Plan for Manual Fallback Control System	24	12-Aug-25	08-Sep-25	23-Jan-25	22-Feb-25		SC2270: FF, DS3880: FS				
Operation Facility		84	02-Jun-25	08-Sep-25	30-Dec-24	11-Apr-25							
	DS3900	Submission of Operation Facility SAT Plan	24	02-Jun-25	28-Jun-25	30-Dec-24	27-Jan-25		DS3340: FS				
	DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jun-25	28-Jul-25	28-Jan-25	27-Feb-25		DS3900: FS				
	DS3920	Resubmission of SAT Plan for Operation Facility	12	29-Jul-25	11-Aug-25	28-Feb-25	13-Mar-25		DS3910: FS				
	DS3930	Approval of SAT Plan for Operation Facility	24	12-Aug-25	08-Sep-25	14-Mar-25	11-Apr-25		SC2710: FF, DS3920: FS				
Speed Enforcement System		26	02-Jun-25	11-Jul-25	03-Mar-25	11-Apr-25	22-Feb-25						

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										May 41	Jun 42	Jul 43	Aug 44
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Jun-25	12-Jun-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	13-Jun-25	11-Jul-25	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	02-Jun-25	16-Aug-25	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-Jun-25	07-Jun-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	09-Jun-25	20-Jun-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	21-Jun-25	16-Aug-25	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		450	02-Jun-25	30-Oct-25	30-Apr-24	19-Jun-25	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		105	02-Jun-25	03-Oct-25	30-Apr-24	25-Nov-24							
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Jun-25	14-Jun-25	30-Apr-24	14-May-24			DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	16-Jun-25	07-Jul-25	27-Jun-24	18-Jul-24			SW1020: FS				
Installation Works		93	16-Jun-25	03-Oct-25	23-May-24	25-Nov-24							
SW1080	Laying of Signal Cable - the 1st Section	38	16-Jun-25	30-Jul-25	14-Aug-24	27-Sep-24			DS8480: FS, DS8580: FS, SW1030: SS				
SW1040	Install Cable Containments	43	23-Jun-25	12-Aug-25	23-May-24	13-Jul-24			DS6400: FS, DS6540: FS, SW1020: FS 6				
SW1060	Install CCTV Camera	71	30-Jun-25	20-Sep-25	06-Jul-24	27-Sep-24			DS4090: FS, DS6440: FS, SW1040: SS 6, SW1930: SS				
SW1070	Install Detection Camera	71	30-Jun-25	20-Sep-25	06-Jul-24	27-Sep-24			DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS 6, SW1930: SS				
SW1110	Install Traffic Control Devices	71	30-Jun-25	20-Sep-25	30-May-24	22-Aug-24			DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 6, SW1930: SS				
SW1130	Install VSLS on Gantry	14	10-Jul-25	25-Jul-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	10-Jul-25	25-Jul-25	04-Jul-24	19-Jul-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1050	Install Equipment Racks	24	25-Jul-25	21-Aug-25	19-Jul-24	15-Aug-24			SW1140: SS 13, SW1030: FS				
SW1170	Install Manual Barriers	24	31-Jul-25	27-Aug-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1100	Install Server Equipment	36	22-Aug-25	03-Oct-25	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS				
SW1120	Install Equipment in Kiosk C	12	22-Aug-25	04-Sep-25	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS				
Portion 1 - South Apron Up to SUS		96	02-Jun-25	22-Sep-25	31-May-24	25-Nov-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Jun-25	14-Jun-25	31-May-24	14-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	16-Jun-25	07-Jul-25	15-Jun-24	06-Jul-24			SW1210: FS				
Installation Works		96	02-Jun-25	22-Sep-25	18-Jul-24	25-Nov-24							
SW1350	Signal Cable Laying - the 2nd Section	54	02-Jun-25	04-Aug-25	21-Sep-24	25-Nov-24			SW1260: FS 33				
SW1230	Install Cable Containments - the 1st Section	48	08-Jul-25	01-Sep-25	18-Jul-24	11-Sep-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1220: FS				
SW1250	Install Detection Cameras	24	22-Jul-25	18-Aug-25	07-Oct-24	04-Nov-24			DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS 12, SW2000: SS 12				
SW1240	Install CCTV Camera	24	26-Aug-25	22-Sep-25	07-Oct-24	04-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		450	02-Jun-25	30-Oct-25	20-Jul-24	28-Apr-25	01-Apr-24						
Tunnel Section		219	02-Jun-25	30-Oct-25	31-Jul-24	28-Apr-25	25-Feb-25						
Tunnel Section - LSCC to CP7		62	02-Jun-25	30-Oct-25	19-Aug-24	07-Apr-25	24-Mar-25						
SW3080	Inspect Civil Provisions & Submit Inspection Report	3	02-Jun-25	04-Jun-25	20-Sep-24	23-Sep-24			AC1010a: SS				
SW3090	Rectify Civil Provision Defects by Others	6	05-Jun-25	11-Jun-25	24-Sep-24	30-Sep-24			SW3080: FS				
East Bound		62	02-Jun-25	30-Oct-25	19-Aug-24	07-Apr-25	24-Mar-25						
SW2461	Signal Cable Laying and Termination (WVB to CP7) (CP Side)	12	02-Jun-25	30-Jul-25	26-Sep-24	25-Nov-24	24-Mar-25		SW1260: SS				



GTECH Services (Hong Kong) Limited

Remaining Work

Actual Work

Critical Activity

Milestone

Date

31-May-25

Revision

Rev. 0

Checked

MY

Approved

Page 5 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										May 41	Jun 42	Jul 43	Aug 44
	SW2463 Install GOFS (WVB to CP7)	12	02-Jun-25	30-Jul-25	26-Sep-24	25-Nov-24	24-Mar-25		SW2461: SS				
	SW2990 Install CCTV Camera	19	02-Jun-25	30-Oct-25	25-Sep-24	26-Feb-25	15-May-25		AC1010g: SS				
	SW3000 Install Detection Camera	18	02-Jun-25	30-Oct-25	19-Aug-24	17-Jan-25	15-May-25		AC1010g: SS				
	SW3030 Install Traffic Control Devices	9	02-Jun-25	30-Oct-25	21-Sep-24	22-Feb-25	15-May-25		AC1010g: SS				
	SW2462 Signal Cable Laying and Termination (WVB to CP7) (NCP Side)	12	02-Jun-25	30-Jul-25	26-Sep-24	25-Nov-24	27-May-25		SW2461: SS				
	SW3020 Install ET (Service Gallery)	5	02-Jun-25	06-Jun-25	18-Feb-25	22-Feb-25			AC1010i: SS				
	SW3050 Install PA in Service Gallery	19	02-Jun-25	23-Jun-25	15-Mar-25	07-Apr-25			AC1010i: SS				
	SW3060 Install PABX in Service Gallery	19	02-Jun-25	23-Jun-25	15-Mar-25	07-Apr-25			SW3050: SS, AC1010i: SS				
	SW3070 Install Radio System in Service Gallery	19	02-Jun-25	23-Jun-25	01-Feb-25	22-Feb-25			AC1010i: SS				
	SW2980 Install Cable Containment (CP Side)	9	12-Jun-25	21-Jun-25	02-Oct-24	12-Oct-24			SW3090: FS, AC1010f: SS				
	SW2980 Install Cable Containment (NCP Side)	9	16-Jun-25	25-Jun-25	02-Oct-24	12-Oct-24			AC1010h: SS, AC1010h: SF				
	SW3010 Install SEC Camera	7	23-Jun-25	30-Jun-25	15-Mar-25	22-Mar-25			SW2980: FS				
	SW3040 Install VSLs (CP Side)	10	23-Jun-25	04-Jul-25	28-Jan-25	11-Feb-25			AC1010d: SS, SW2980: FS				
	SW3020 Install ET (Road Level)	5	26-Jun-25	02-Jul-25	18-Feb-25	22-Feb-25			SW2980a: FS, AC1010d: SS				
	SW3040 Install VSLs (NCP Side)	10	05-Jul-25	16-Jul-25	12-Feb-25	22-Feb-25			AC1010d: SS, SW3040: FS, SW2980a: FS				
West Bound		38	02-Jun-25	30-Oct-25	19-Aug-24	07-Apr-25	15-May-25						
	SW3110 Install CCTV Camera	19	02-Jun-25	30-Oct-25	25-Sep-24	26-Feb-25	15-May-25		AC1010c: SS				
	SW3120 Install Detection Camera	18	02-Jun-25	30-Oct-25	19-Aug-24	17-Jan-25	15-May-25		AC1010c: SS				
	SW3150 Install Traffic Control Devices	9	02-Jun-25	30-Oct-25	21-Sep-24	22-Feb-25	15-May-25		AC1010c: SS				
	SW3100 Install Cable Containment (NCP Side)	9	02-Jun-25	11-Jun-25	02-Oct-24	12-Oct-24			AC1010b: SS				
	SW3140 Install ET (Service Gallery)	5	02-Jun-25	06-Jun-25	18-Feb-25	22-Feb-25			AC1010e: SS				
	SW3170 Install PA in Service Gallery	19	02-Jun-25	23-Jun-25	15-Feb-25	08-Mar-25			AC1010e: SS				
	SW3180 Install PABX in Service Gallery	19	02-Jun-25	23-Jun-25	15-Mar-25	07-Apr-25			AC1010e: SS				
	SW3190 Install Radio System in Service Gallery	19	02-Jun-25	23-Jun-25	01-Feb-25	22-Feb-25			AC1010e: SS				
	SW3100 Install Cable Containment (CP Side)	9	12-Jun-25	21-Jun-25	02-Oct-24	12-Oct-24			AC1010a: SS, SW3090: FS				
	SW3140 Install ET (Road Level)	5	16-Jun-25	20-Jun-25	18-Feb-25	22-Feb-25			AC1010d: SS				
	SW3130 Install SEC Camera	7	23-Jun-25	30-Jun-25	15-Mar-25	22-Mar-25			SW3100: FS				
	SW3160 Install VSLs (CP Side)	10	23-Jun-25	04-Jul-25	28-Jan-25	11-Feb-25			SW3100: FS, AC1010d: SS				
	SW3160 Install VSLs (NCP Side)	10	05-Jul-25	16-Jul-25	12-Feb-25	22-Feb-25			SW3100a: FS, SW3160: FS, AC1010d: SS				
Tunnel Section - CP7 to CP11		175	02-Jun-25	30-Oct-25	06-Sep-24	22-Feb-25	31-Mar-25						
East Bound		175	02-Jun-25	30-Oct-25	06-Sep-24	22-Feb-25	31-Mar-25						
CP Side		103	02-Jun-25	30-Sep-25	08-Oct-24	22-Feb-25							
	SW2330 Install SEC Camera - CP7 to CP11	17	02-Jun-25	20-Jun-25	08-Oct-24	28-Oct-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS				
	SW2340 Install ET (Road Level) - CP7 to CP11	16	02-Jun-25	19-Jun-25	21-Oct-24	07-Nov-24			DS4190: FS, DS6080: FS, DS6480: FS, AC1050i: SS				
	SW2360 Install VSLs - CP7 to CP11	13	16-Jun-25	30-Jun-25	12-Nov-24	26-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
	SW2330 SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	15-Nov-24	21-Feb-25			SW2330: FS 15				
	SW2340 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	16-Nov-24	22-Feb-25			SW2340: FS 7, SW2330a: SS				
	SW2360 VSLs - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	16-Nov-24	22-Feb-25			SW2360: SS 4, SW2330a: SS				
	SW4060 TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	15-Nov-24	21-Feb-25			SW2360: SS, SW4060: SS, SW2340d: SS, SW2330a: SS				
OHVD		161	02-Jun-25	13-Oct-25	06-Sep-24	08-Jan-25	31-Mar-25						
	SW2310 Install CCTV Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	SW2510: FS 7, SC1470: FF, DS4090: FS, DS6440: FS, SW2300: FS, AC1050b: SS				
	SW2320 Install Detection Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	SW2310: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, SW2300: FS, AC1050b: SS				
	SW408 Install LCX Bracket - CP7 to CP11	25	02-Jun-25	30-Jun-25	14-Sep-24	16-Oct-24			AC1050b: SS				
	SW2310 CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	04-Oct-24	08-Jan-25			SW2310: FS, SW2340d: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025					
										May 41	Jun 42	Jul 43	Aug 44		
CP7 to CP21	SW2320	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	06-Sep-24	11-Dec-24			SW2320: FS, SW2340d: SS					
	SW2350	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	30-Sep-24	04-Jan-25			SW2350: FS, SW2340d: SS					
	Service Gallery		94	10-Jul-25	30-Oct-25	06-Sep-24	22-Feb-25								
	SW2340	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	18	10-Jul-25	30-Jul-25	06-Sep-24	27-Sep-24			SW2340a: FS, SW2590a: FS 7, SW2480a: FS					
	SW234	ET - Physical Inspection - CP7 to CP21	25	31-Jul-25	28-Aug-25	11-Jan-25	22-Feb-25			SW2340d: FS					
	SW2390	Install LCX Bracket - CP7 to CP21	61	18-Aug-25	30-Oct-25	12-Nov-24	23-Jan-25			SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: FS 15					
	West Bound		175	02-Jun-25	30-Oct-25	06-Sep-24	22-Feb-25	31-Mar-25							
	CP Side		103	02-Jun-25	30-Sep-25	07-Sep-24	22-Feb-25								
	SW323	Install SEC Camera - CP7 to CP11	17	02-Jun-25	20-Jun-25	07-Sep-24	27-Sep-24			SW3200: FS, AC1050d: SS					
	SW324	Install ET (Road Level) - CP7 to CP11	16	16-Jun-25	04-Jul-25	18-Oct-24	05-Nov-24			AC1050j: SS 15					
	SW3260	Install VSLS - CP7 to CP11	14	16-Jun-25	02-Jul-25	31-Oct-24	15-Nov-24			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS					
	SW3230	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	18-Oct-24	10-Jan-25			SW3230: FS 15					
	SW324	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	18-Oct-24	10-Jan-25			SW3240: SS, SW3230a: SS					
	SW3260	VSLS - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	16-Nov-24	22-Feb-25			SW3260: SS, SW3260: FS, SW3230a: SS					
	SW4100	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	10-Jul-25	30-Sep-25	18-Oct-24	10-Jan-25			AC1050j: SS 2, SW4100: SS, SW2340d: SS					
	OHVD		161	02-Jun-25	13-Oct-25	06-Sep-24	08-Jan-25	31-Mar-25							
	SW3210	Install CCTV Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	AC1050b: SS, SW3200: FS, SW3250: SS 52					
	SW3220	Install Detection Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	SW3250: SS 52, AC1050b: SS, SW3200: FS					
	SW412	Install LCX Bracket - CP7 to CP11	25	02-Jun-25	30-Jun-25	14-Sep-24	16-Oct-24			AC1050b: SS, SW3250: FS					
	SW321	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	04-Oct-24	08-Jan-25			SW3210: SS, SW3220a: SS					
	SW3220	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS					
	SW3250	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	77	10-Jul-25	09-Oct-25	04-Oct-24	04-Jan-25			SW2460: SS 2, SW3250: SS, SW2340d: SS					
	Service Gallery		94	10-Jul-25	30-Oct-25	30-Sep-24	22-Feb-25								
	SW324	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	18	10-Jul-25	30-Jul-25	30-Sep-24	22-Oct-24			SW3240a: FS, SW2340d: SS					
	SW324	ET - Physical Inspection & Functional Test - CP7 to CP21	25	31-Jul-25	28-Aug-25	11-Jan-25	22-Feb-25			SW3240d: FS					
	SW3290	Install LCX Bracket - CP7 to CP21	61	18-Aug-25	30-Oct-25	09-Nov-24	21-Jan-25			AC1050h: SS, SW3270: FS, SW3250: FS, SW3240d: FS 15					
	SW329	Cable Test & Install LCX Cable - CP7 to CP21	25	18-Aug-25	15-Sep-25	09-Nov-24	07-Dec-24			SW3290: SS					
	SW329	Install RAD Feeder Cable - CP7 to CP21	25	18-Aug-25	15-Sep-25	09-Nov-24	07-Dec-24			SW3290a: SS					
	Tunnel Section - CP11 to CP16		94	21-Jun-25	22-Aug-25	17-Oct-24	03-Mar-25	01-Apr-25							
	East Bound		94	21-Jun-25	22-Aug-25	17-Oct-24	03-Mar-25	10-Apr-25							
	CP Side		23	21-Jun-25	18-Jul-25	03-Jan-25	03-Mar-25								
	SW416	Install SEC Camera - CP11 to CP16	17	21-Jun-25	11-Jul-25	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS					
	SW2480	Install ET (Road Level) - CP11 to CP16	16	30-Jun-25	18-Jul-25	03-Jan-25	21-Jan-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1060i: SS 15					
	SW2420	Install VSLS - CP11 to CP16	12	02-Jul-25	15-Jul-25	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS					
	OHVD		94	02-Jul-25	22-Aug-25	17-Oct-24	07-Dec-24	10-Apr-25							
	SW2460	Install Traffic Control Devices - CP11 to CP16	23					10-Apr-25	29-May-25	SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS, SW2350: FS					

Activity ID		Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
											May 41	Jun 42	Jul 43	Aug 44
Tunnel Section - CP11 to CP18	SW2430	Install CCTV Camera - CP11 to CP16	23					02-May-25	29-May-25	SC1470: FF, DS4090: FS, DS6440: FS, AC1060b: SS, SW2310: FS				
	SW2450	Install Detection Camera - CP11 to CP16	23					02-May-25	16-May-25	SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, AC1060b: SS, SW2320: FS, DS8980: FS				
	SW417	Install LCX Bracket - CP11 to CP18	45	02-Jul-25	22-Aug-25	17-Oct-24	07-Dec-24			SW4080: FS, AC1060b: SS				
	West Bound		94	21-Jun-25	22-Aug-25	17-Oct-24	03-Mar-25	01-Apr-25						
	CP Side		27	21-Jun-25	23-Jul-25	03-Jan-25	03-Mar-25							
	SW421	Install SEC Camera - CP11 to CP16	17	21-Jun-25	11-Jul-25	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS				
	SW3330	Install VSLS - CP11 to CP16	12	02-Jul-25	15-Jul-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13				
	SW336	Install ET (Road Level) - CP11 to CP16	16	05-Jul-25	23-Jul-25	03-Jan-25	21-Jan-25			SW3240: FS, AC1060i: SS 17				
	OHVD		94	02-Jul-25	22-Aug-25	17-Oct-24	07-Dec-24	01-Apr-25						
	SW3370	Install Traffic Control Devices - CP11 to CP16	22					01-Apr-25	29-May-25	SW3300: FS, AC1060b: SS, SW3250: FS				
	SW3310	Install CCTV Camera - CP11 to CP16	23					02-May-25	29-May-25	SW3300: FS, AC1060b: SS, SW3210: FS				
	SW3320	Install Detection Camera - CP11 to CP16	23					02-May-25	16-May-25	SW3300: FS, AC1060b: SS, SW3220: FS				
	SW422	Install LCX Bracket - CP11 to CP18	45	02-Jul-25	22-Aug-25	17-Oct-24	07-Dec-24			SW4120: FS, AC1060b: SS				
	Tunnel Section - CP16 to CP21			186	02-Jun-25	22-Sep-25	31-Jul-24	22-Mar-25	25-Feb-25					
	East Bound			186	02-Jun-25	22-Sep-25	31-Jul-24	22-Mar-25	25-Feb-25					
	CP Side			22	12-Jul-25	06-Aug-25	22-Jan-25	22-Mar-25						
	SW426	Install SEC Camera - CP16 to CP21	17	12-Jul-25	31-Jul-25	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS				
	SW2520	Install VSLS - CP16 to CP21	14	16-Jul-25	31-Jul-25	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS				
	SW2590	Install ET (Road Level) - CP16 to CP21	16	19-Jul-25	06-Aug-25	22-Jan-25	22-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1070i: SS, SW2480: FS				
	OHVD			96	02-Jun-25	22-Sep-25	09-Dec-24	26-Feb-25	17-May-25					
	SW2580	Install Detection Camera - CP16 to CP21	23					17-May-25	30-May-25	SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, AC1070b: SS, SW2450: FS				
	SW2540	Install Traffic Control Devices - CP16 to CP21	31	02-Jun-25	15-Jul-25	27-Dec-24	22-Feb-25	30-May-25		SW2510: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: FS				
	SW2550	Install CCTV Camera - CP16 to CP21	23	02-Jun-25	26-Jun-25	18-Jan-25	26-Feb-25	30-May-25		SC1470: FF, DS4090: FS, DS6440: FS, AC1070b: SS, SW2430: FS				
	SW427	Install LCX Bracket - CP18 to CP21	26	23-Aug-25	22-Sep-25	09-Dec-24	09-Jan-25			SW4170: FS, AC1070b: SS				
	Service Gallery			17	02-Jun-25	30-Jun-25	31-Jul-24	08-Mar-25	25-Feb-25					
	SW2530	Install PA in Service Gallery - CP16 to CP21	17	02-Jun-25	30-Jun-25	08-Feb-25	08-Mar-25	25-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS				
	SW259	Install ET in Service Gallery - CP16 to CP21	17	02-Jun-25	30-Jun-25	31-Jul-24	28-Aug-24	26-Feb-25		AC1070e: SS				
	West Bound			186	02-Jun-25	22-Sep-25	09-Dec-24	22-Mar-25	26-Feb-25					
	CP Side			26	12-Jul-25	11-Aug-25	22-Jan-25	22-Mar-25						
	SW431	Install SEC Camera - CP16 to CP21	17	12-Jul-25	31-Jul-25	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS				
SW3440	Install VSLS - CP16 to CP21	14	16-Jul-25	31-Jul-25	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS					
SW347	Install ET (Road Level) - CP16 to CP21	16	24-Jul-25	11-Aug-25	22-Jan-25	22-Feb-25			AC1070i: SS, SW3360: FS					
OHVD			96	02-Jun-25	22-Sep-25	09-Dec-24	26-Feb-25	17-May-25						
SW343	Install Detection Camera - CP16 to CP21	23					17-May-25	30-May-25	AC1070b: SS, SW3320: FS					
SW342	Install CCTV Camera - CP16 to CP21	23	02-Jun-25	26-Jun-25	18-Jan-25	26-Feb-25	30-May-25		AC1070b: SS, SW3310: FS					

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										May 41	Jun 42	Jul 43	Aug 44
	SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Jun-25	15-Jul-25	27-Dec-24	22-Feb-25	30-May-25	SW3410: FS, AC1070b: SS, SW3370: FS				
	SW432	Install LCX Bracket - CP18 to CP21	26	23-Aug-25	22-Sep-25	09-Dec-24	09-Jan-25		SW4220: FS, AC1070b: SS				
	Service Gallery		17	02-Jun-25	30-Jun-25	11-Jan-25	08-Mar-25	26-Feb-25					
	SW345	Install PA in Service Gallery - CP16 to CP21	17	02-Jun-25	30-Jun-25	08-Feb-25	08-Mar-25	26-Feb-25	AC1070h: SS				
	SW347	Install ET in Service Gallery - CP16 to CP21	17	02-Jun-25	30-Jun-25	11-Jan-25	22-Feb-25	26-Feb-25	AC1070h: SS				
	Tunnel Section - CP21 to CP26		69	02-Jun-25	21-Aug-25	26-Aug-24	28-Apr-25						
	East Bound		69	02-Jun-25	21-Aug-25	06-Feb-25	07-Apr-25						
	East Bound - Tunnel Section - CP21 to CP24		15	02-Jun-25	18-Jun-25	06-Feb-25	07-Apr-25						
	SW398	Install PA in Service Gallery	15	02-Jun-25	18-Jun-25	20-Feb-25	08-Mar-25		AC1080j: SS				
	SW401	Install PABX in Service Gallery	15	02-Jun-25	18-Jun-25	20-Mar-25	07-Apr-25		AC1080j: SS				
	SW402	Install Radio System in Service Gallery	15	02-Jun-25	18-Jun-25	06-Feb-25	22-Feb-25		AC1080j: SS				
	SW404	Install ET (Service Gallery)	8	02-Jun-25	10-Jun-25	14-Feb-25	22-Feb-25		AC1080j: SS				
	East Bound - Tunnel Section - CP24 to CP26		20	30-Jul-25	21-Aug-25	13-Feb-25	07-Apr-25						
	SW2620	Install PA in Service Gallery	9	30-Jul-25	08-Aug-25	27-Feb-25	08-Mar-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1080b: SS				
	SW2650	Install PABX in Service Gallery	9	30-Jul-25	08-Aug-25	27-Mar-25	07-Apr-25		SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1080b: SS				
	SW268	Install ET (Service Gallery)	4	30-Jul-25	02-Aug-25	19-Feb-25	22-Feb-25		AC1080b: SS				
	SW2660	Install Radio System in Service Gallery	9	12-Aug-25	21-Aug-25	13-Feb-25	22-Feb-25		SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, AC1080b: SS				
	West Bound		62	02-Jun-25	13-Aug-25	26-Aug-24	28-Apr-25						
	SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Jun-25	04-Jun-25	26-Aug-24	28-Aug-24		AC1080c: SS				
	SW3630	Rectify Civil Provision Defects by Others	6	05-Jun-25	11-Jun-25	29-Aug-24	04-Sep-24		SW3620: FS				
	West Bound - Tunnel Section - CP21 to CP24		43	02-Jun-25	22-Jul-25	05-Sep-24	07-Apr-25						
	SW354	Install PA in Service Gallery	15	02-Jun-25	18-Jun-25	20-Feb-25	08-Mar-25		AC1080e: SS				
	SW355	Install PABX in Service Gallery	15	02-Jun-25	18-Jun-25	20-Mar-25	07-Apr-25		AC1080e: SS				
	SW356	Install ET (Service Gallery)	8	02-Jun-25	10-Jun-25	14-Feb-25	22-Feb-25		AC1080e: SS				
	SW358	Install Radio System in Service Gallery	15	02-Jun-25	18-Jun-25	06-Feb-25	22-Feb-25		AC1080e: SS				
	SW350	Install Cable Containment (CP Side)	15	12-Jun-25	28-Jun-25	05-Sep-24	23-Sep-24		SW3630: FS				
	SW356	Install ET (Road Level)	8	16-Jun-25	24-Jun-25	14-Feb-25	22-Feb-25		AC1080i: SS				
	SW353	Install VSLs (CP Side)	11	26-Jun-25	09-Jul-25	25-Jan-25	10-Feb-25		SW3500: SS 12, AC1080h: SS				
	SW350	Install Cable Containment (NCP Side)	15	30-Jun-25	17-Jul-25	24-Sep-24	12-Oct-24		SW3500: FS				
	SW351	Install CCTV Camera	11	30-Jun-25	12-Jul-25	16-Oct-24	28-Oct-24		SW3500: FS				
	SW352	Install Detection Camera	11	30-Jun-25	12-Jul-25	16-Oct-24	28-Oct-24		SW3500: FS				
	SW359	Install SEC Camera	11	30-Jun-25	12-Jul-25	11-Mar-25	22-Mar-25		SW3500: FS				
	SW357	Install Traffic Control Devices	11	04-Jul-25	16-Jul-25	16-Oct-24	28-Oct-24		SW3500: SS 18, SW3500: FS				
	SW353	Install VSLs (NCP Side)	11	10-Jul-25	22-Jul-25	11-Feb-25	22-Feb-25		SW3530: FS, AC1080h: SS				
	West Bound - Tunnel Section - CP24 to CP26		62	02-Jun-25	13-Aug-25	20-Sep-24	28-Apr-25						
	SW364	Install Cable Containment (CP Side)	9	02-Jun-25	11-Jun-25	20-Sep-24	30-Sep-24		AC1080f: SS				
	SW368	Install PA in Service Gallery	9	02-Jun-25	11-Jun-25	27-Feb-25	08-Mar-25		AC1080g: SS				
	SW369	Install PABX in Service Gallery	9	02-Jun-25	11-Jun-25	27-Mar-25	07-Apr-25		AC1080g: SS				
	SW370	Install ET (Service Gallery)	4	02-Jun-25	05-Jun-25	19-Feb-25	22-Feb-25		AC1080g: SS				
	SW372	Install Radio System in Service Gallery	9	02-Jun-25	11-Jun-25	13-Feb-25	22-Feb-25		AC1080g: SS				
	SW364	Install Cable Containment (NCP Side)	9	12-Jun-25	21-Jun-25	02-Oct-24	12-Oct-24		SW3640: FS				
	SW365	Install CCTV Camera	7	12-Jun-25	19-Jun-25	21-Oct-24	28-Oct-24		SW3640: FS				
	SW366	Install Detection Camera	7	12-Jun-25	19-Jun-25	21-Oct-24	28-Oct-24		SW3640: FS				
	SW371	Install Traffic Control Devices	7	12-Jun-25	19-Jun-25	21-Oct-24	28-Oct-24		SW3640: FS				
	SW373	Install SEC Camera	7	12-Jun-25	19-Jun-25	15-Mar-25	22-Mar-25		SW3640: FS				
	SW367	Install VSLs (CP Side)	7	16-Jun-25	23-Jun-25	07-Feb-25	14-Feb-25		SW3640: SS 12				
	SW370	Install ET (Road Level)	4	23-Jun-25	26-Jun-25	19-Feb-25	22-Feb-25		SW3640a: FS				
	SW367	Install VSLs (NCP Side)	7	24-Jun-25	02-Jul-25	15-Feb-25	22-Feb-25		SW3640a: FS, SW3670: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										May 41	Jun 42	Jul 43	Aug 44
	SW376 Install Cable Containment (CP Side)	19	15-Aug-25	05-Sep-25	27-Aug-24	17-Sep-24			AC1090c: SS				
	West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)	28	02-Jun-25	04-Jul-25	17-Sep-24	22-Mar-25							
	SW376 Install Cable Containment (CP Side)	10	02-Jun-25	12-Jun-25	17-Sep-24	28-Sep-24			AC1090g: SS				
	SW380 Install PA in Service Gallery	8	02-Jun-25	10-Jun-25	21-Jan-25	01-Feb-25			AC1090h: SS				
	SW382 Install ET (Service Gallery)	5	02-Jun-25	06-Jun-25	18-Feb-25	22-Feb-25			AC1090h: SS				
	SW381 Install PABX in Service Gallery	9	11-Jun-25	20-Jun-25	03-Feb-25	12-Feb-25			AC1090h: SS, SW3800a: FS				
	SW376 Install Cable Containment (NCP Side)	10	13-Jun-25	24-Jun-25	30-Sep-24	12-Oct-24			SW3760b: FS				
	SW377 Install CCTV Camera	8	13-Jun-25	21-Jun-25	05-Nov-24	13-Nov-24			SW3760b: FS				
	SW378 Install Detection Camera	8	13-Jun-25	21-Jun-25	05-Nov-24	13-Nov-24			SW3760b: FS				
	SW379 Install VSLs (CP Side)	6	13-Jun-25	19-Jun-25	10-Feb-25	15-Feb-25			SW3760b: FS				
	SW382 Install ET (Road Level)	5	13-Jun-25	18-Jun-25	18-Feb-25	22-Feb-25			SW3760b: FS				
	SW383 Install Traffic Control Devices	8	13-Jun-25	21-Jun-25	05-Nov-24	13-Nov-24			SW3760b: FS, SW3760b: FF				
	SW385 Install SEC Camera	8	13-Jun-25	21-Jun-25	14-Mar-25	22-Mar-25			SW3760b: FS				
	SW388 Install PVMS	5	13-Jun-25	18-Jun-25	18-Feb-25	22-Feb-25			SW3760b: FS				
	SW379 Install VSLs (NCP Side)	6	20-Jun-25	26-Jun-25	17-Feb-25	22-Feb-25			SW3790b: FS				
	SW384 Install Radio System in Service Gallery	9	21-Jun-25	02-Jul-25	13-Feb-25	22-Feb-25			AC1090h: SS, SW3810a: FS				
	SW3870 Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	23-Jun-25	27-Jun-25	14-Nov-24	19-Nov-24			SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
	SW386 Install GOFS (CP30 to CP32)	5	28-Jun-25	04-Jul-25	12-Mar-25	17-Mar-25			SW3760c: FS, SW3870b: FS				
	SW3870 Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	28-Jun-25	04-Jul-25	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
	SW389 Laying of Leaky Cable	5	28-Jun-25	04-Jul-25	18-Feb-25	22-Feb-25			SW3760c: FS, SW3870b: FS				
	West Ventilation Building	408	02-Jun-25	08-Sep-25	06-Sep-24	08-Mar-25	01-Apr-24						
	Installation Works	408	02-Jun-25	08-Sep-25	06-Sep-24	08-Mar-25	01-Apr-24						
	SW1650 Install Cable Containments	24	02-Jun-25	05-Jun-25	06-Sep-24	10-Sep-24	01-Apr-24		DS6400: FS, DS6540: FS				
	SW1740 Signal Cable Laying	15	02-Jun-25	30-Jul-25	26-Sep-24	25-Nov-24	24-Mar-25		SW1650: SS				
	SW1710 Install LCX Bracket	21	02-Jun-25	31-Jul-25	08-Oct-24	06-Dec-24	25-Apr-25		SW4340: FS, DS3250: FS				
	SW1690 Install PABX Equipment	33	14-Jun-25	23-Jul-25	27-Sep-24	06-Nov-24			SC1590: FF, DS4140: FS, DS6040: FS 2, DS6480: FS, SW1650: FS 7				
	SW1720 Install PA Equipment	24	14-Jun-25	12-Jul-25	10-Feb-25	08-Mar-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, SW1690: SS				
	SW1730 Install ET Equipment	12	14-Jun-25	27-Jun-25	27-Sep-24	12-Oct-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1690: SS				
	SW1670 Install Network Equipment	36	30-Jun-25	11-Aug-25	15-Oct-24	25-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1700: SS, SW1660: FS				
	SW1680 Install Manual Fallback Control Equipment	24	30-Jun-25	28-Jul-25	29-Oct-24	25-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1700: SS, EM1110: FS				
	SW1700 Install Operation Facilities Equipment	14	30-Jun-25	16-Jul-25	15-Oct-24	30-Oct-24			SC2680: FF, EM1120: FS, SW1730: FS 1				
	SW1710 Install LCX Cable	31	04-Aug-25	08-Sep-25	10-Dec-24	16-Jan-25			SW1710a: FS 2				
	East Ventilation Building	90	02-Jun-25	15-Sep-25	20-Jul-24	07-Nov-24							
	SW2960 Inspect Civil Provisions & Submit Inspection Report	12	02-Jun-25	14-Jun-25	20-Jul-24	02-Aug-24			AC1010: SS, KD1010: FS				
	SW2970 Rectify Civil Provision Defects by Others	18	16-Jun-25	07-Jul-25	03-Aug-24	23-Aug-24			SW2960: FS				
	Installation Works	60	08-Jul-25	15-Sep-25	24-Aug-24	07-Nov-24							
	SW1750 Install Cable Containments	24	08-Jul-25	04-Aug-25	24-Aug-24	21-Sep-24			SC2480: FF, DS6400: FS, DS6540: FS, SW2970: FS				
	SW1790 Install PABX Equipment	20	29-Jul-25	20-Aug-25	14-Sep-24	09-Oct-24			SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, SW1750: SS 18				
	SW1760 Position Equipment Rack	12	05-Aug-25	18-Aug-25	25-Sep-24	09-Oct-24			SW1750: FS				
	SW1770 Install Network Equipment	36	05-Aug-25	15-Sep-25	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				

Activity ID		Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
											May 41	Jun 42	Jul 43	Aug 44
	SW1800	Install Operation Facilities Equipment	14	05-Aug-25	20-Aug-25	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				
	SW1780	Install Manual Fallback Control Equipment	24	12-Aug-25	08-Sep-25	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
	SW1810	Install Radio Equipment	12	21-Aug-25	03-Sep-25	10-Oct-24	24-Oct-24			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1790: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site			99	02-Jun-25	25-Sep-25	23-Aug-24	19-Jun-25							
	SW1850	Inspect Civil Provisions & Submit Inspection Report	3	02-Jun-25	04-Jun-25	23-Aug-24	26-Aug-24			AC1020: SS				
	SW1860	Rectify Civil Provision Defects by Others	7	05-Jun-25	12-Jun-25	27-Aug-24	03-Sep-24			SW1850: FS				
Installation Works			68	13-Jun-25	01-Sep-25	04-Sep-24	22-Feb-25							
	SW1870	Install CCTV Camera	29	13-Jun-25	17-Jul-25	07-Oct-24	09-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS				
	SW1880	Install Detection Camera	29	13-Jun-25	17-Jul-25	07-Oct-24	09-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS				
	SW1890	Install Cable Containments	36	13-Jun-25	25-Jul-25	04-Sep-24	18-Oct-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS				
	SW1900	Install Traffic Control Devices	24	30-Jun-25	28-Jul-25	29-Oct-24	25-Nov-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS 9, SW1880: SS 9, SW2220: SS 9				
	SW1910	Laying of Leaky Cable	36	10-Jul-25	20-Aug-25	09-Jan-25	22-Feb-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6				
	SW1920	Signal Cable Laying	36	22-Jul-25	01-Sep-25	15-Oct-24	25-Nov-24			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6				
Site Commissioning Test			15	12-Aug-25	28-Aug-25	27-Mar-25	02-May-25							
	TC1370	SCT of ET System	10	12-Aug-25	22-Aug-25	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18				
	TC1380	SCT of Power Distribution System	15	12-Aug-25	28-Aug-25	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS				
	TC1390	SCT of CCTV System	5	19-Aug-25	23-Aug-25	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18				
Submit Site Commissioning Test Report			29	23-Aug-25	25-Sep-25	22-May-25	19-Jun-25							
	DS5160	Submit ET System SCT Test Report	24	23-Aug-25	19-Sep-25	22-May-25	19-Jun-25			TC1370: FS				
	DS5170	Submit CCTV System SCT Test Report	24	25-Aug-25	20-Sep-25	22-May-25	19-Jun-25			TC1390: FS				
	DS5190	Submit Power Distribution System SCT Test Report	24	29-Aug-25	25-Sep-25	22-May-25	19-Jun-25			TC1380: FS				

Page 12 of 12