

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	July				August				September				October				
						25		26		27		28		29		30						
						18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08
K-1A-SV4-4760	Toe Grouting Works	14	8	22-Jul-17 A	17-Aug-17																	
<b>Pumping Test</b>		48	48	11-Aug-17	07-Oct-17																	
K-1A-SV4-5000	Installation of Dewatering Well, Observation Well and Recharging Well at CH6+467 to CH6+550	25	25	11-Aug-17	08-Sep-17																	
K-1A-SV4-5005	Installation of Dewatering Well, Observation Well and Recharging Well at CH6+550 to CH6+568	8	8	09-Sep-17	18-Sep-17																	
K-1A-SV4-5100	Initial Dewatering to verify the Discharge Rates of Wells for Pumping Test for Excavation in Zone 4	1	1	19-Sep-17	19-Sep-17																	
K-1A-SV4-5110	Dewatering to Required Levels and Maintained for 48 Hours for Pumping Test for Excavation in Zone 4	3	3	20-Sep-17	22-Sep-17																	
K-1A-SV4-5120	Ground Water Recovery Stage for Pumping Test for Excavation in Zone 4	3	3	23-Sep-17	26-Sep-17																	
K-1A-SV4-5130	Review stage for Pumping test for excavation in Zone 4	1	1	27-Sep-17	27-Sep-17																	
K-1A-SV4-5140	Review Report for Pumping test for excavation in Zone 4	7	7	28-Sep-17	07-Oct-17																	
<b>Excavation and ELS Construction</b>		56	46	11-Jul-17 A	17-Oct-17																	
K-1A-SV4-5490	Open Gate 2A for construction of temporary bridge at CH6+482	15	12	11-Jul-17 A	05-Sep-17																	
K-1A-SV4-5500	Excavation and Trimming Dwall to +2.0mPD for Temporary Bridge at CH6+482	6	6	06-Sep-17	12-Sep-17																	
K-1A-SV4-5510	Breaking Bulging for Temporary Vehicular Access at CH6+482	3	3	13-Sep-17	15-Sep-17																	
K-1A-SV4-5520	Installation of Lateral Support for Temporary Vehicular Access at CH6+482	9	9	16-Sep-17	26-Sep-17																	
K-1A-SV4-5530	Installation of Steel Bridge for Temporary Vehicular Access at CH6+482	10	10	27-Sep-17	10-Oct-17																	
K-1A-SV4-5555	Breaking existing concrete slab / Excavation to +2.5mPD from CH6+467 to CH6+530	17	17	09-Sep-17	28-Sep-17																	
K-1A-SV4-5600	Excavation and Lateral Support (S1) to +0.84mPD	14	14	29-Sep-17	17-Oct-17																	
<b>Section 4B of the Works- Construction of Subway B (Subject to Excision)</b>		0	0	31-Jul-17	31-Jul-17																	
<b>Bay 1 &amp; 2</b>		0	0	31-Jul-17	31-Jul-17																	
K-4B-BAY-3100	Handover of Portion B	0	0		31-Jul-17*																	
<b>Bay 3 &amp; 4</b>		0	0	31-Jul-17	31-Jul-17																	
K-4B-BAY-2480	Interface Connection Details for HKCN of subway B	0	0	31-Jul-17																		
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>		90	90	31-Jul-17	28-Oct-17																	
K-05-LCS-1000	Procurement of plant species	90	90	31-Jul-17	28-Oct-17																	
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>		1200	690	04-Jan-16 A	20-Jun-19																	
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	1200	690	04-Jan-16 A	20-Jun-19																	
<b>Sections Completion Date</b>		0	0	31-Jul-17	31-Jul-17																	
K-PK-SCC-2100	Completion of Section 2-Demolition of Radar Tower and Guard House	0	0		31-Jul-17																	