

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				October			
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13
Temporary Traffic Management																								
<i>Implementation of Temporary Traffic Arrangement</i>																								
K-PA-TTA-8960	TTA stage 5 - Road diversion for Handover of Portion C and Portion Q	0		16-Aug-19	◆ TTA stage 5 - Road diversion for Handover of Portion C and Portion Q																			
Interfacing Works																								
K-PA-INT-4000	Joint inspection and handover for connecting waterworks (NAH)	4	01-Aug-19	05-Aug-19	■ Joint inspection and handover for connecting waterworks (NAH)																			
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	11-Oct-19	16-Oct-19	■ Joint inspection																			
Materials Procurement (Major Materials)																								
Water Works																								
K-PA-MP-1050	Manufacturing & delivery to site	10	20-Aug-18 A	09-Aug-19	■ Manufacturing & delivery to site																			
Preliminaries																								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	112	20-Feb-16 A	19-Nov-19	■ Submission of time-lapsed photographs and video																			
Barge Loading Facilities																								
K-DR-PRE-1485	Demolition of the barging point	13	01-Aug-19	16-Aug-19	■ Demolition of the barging point																			
Section 1 of the Works-Remainder of the Works																								
Roadwork and Drainage Works																								
Road D4-3 (Ching Shung Road)																								
<i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340</i>																								
SCR1360	Additional DCS CH -6 to 0	25	11-Jul-19 A	30-Aug-19	■ Additional DCS CH -6 to 0																			
SCR1390	Salt watermain connection	9	09-Jul-19 A	10-Aug-19	■ Salt watermain connection																			
SCR1410	fresh watermain connection	11	24-Jun-19 A	14-Aug-19	■ fresh watermain connection																			
SCR1420	Proposed drainage M112 to M118 and gullies	20	12-Aug-19	05-Sep-19	■ Proposed drainage M112 to M118 and gullies																			
SCR1430	Lay new UU at roundabout	22	13-Aug-19	09-Sep-19	■ Lay new UU at roundabout																			
SCR1440	Trim formation, lay subbase and kerb	17	26-Aug-19	17-Sep-19	■ Trim formation, lay subbase and kerb																			
SCR1450	Lay bituminous pavement	15	04-Sep-19	23-Sep-19	■ Lay bituminous pavement																			
SCR1460	Divert traffic onto the permanent Shing Fung Road and Shing Cheong Road	5	24-Sep-19	28-Sep-19	■ Divert traffic onto the permanent																			
<i>Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340</i>																								

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				October					
					48				49				50				51				52					
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27
Road Works and Miscellaneous Works																										
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	28-Sep-19	01-Nov-19																						
K-01-RWS-9444	Construction of Footpath	25	14-Oct-19	13-Nov-19																						
<i>CH220 - CH420 Southbound</i>																										
Part 2																										
Water Works																										
K-01-RWS-10607	Laying of Fresh Watermain Pipe	9	19-Jul-19 A	10-Aug-19																						
K-01-RWS-10987	Laying of Salt Watermain Pipe	12	20-Jul-19 A	14-Aug-19																						
Road Works																										
K-01-RWS-10807	Temporary Road Construction for TTA stage 3 - phase 3	6	09-Aug-19	16-Aug-19																						
Part 3																										
Laying of Drainage Pipe and Construction of Manhole																										
K-01-RWS-10642	Excavation of Drainage Pipe and Manhole (M205 to M206)	6	17-Aug-19	23-Aug-19																						
K-01-RWS-10647	Laying Drainage Pipe and Construction Manhole	15	24-Aug-19	11-Sep-19																						
K-01-RWS-10657	Backfilling Drainage Pipe and Manhole	5	12-Sep-19	19-Sep-19																						
Water Works																										
K-01-RWS-10747	Laying of Salt and Fresh Watermain Pipe	7	13-Sep-19	23-Sep-19																						
Road Works																										
K-01-RWS-10817	Construction of Subgrade Works and Subbase Works	5	24-Sep-19	28-Sep-19																						
K-01-RWS-10827	Road Base and Pavement Works	3	02-Oct-19	04-Oct-19																						
K-01-RWS-10837	Temporary Road Construction for TTA stage 3 - phase 4	5	03-Oct-19	09-Oct-19																						
Miscellaneous Works																										
K-01-RWS-9622	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect (CH190 to CH420)	18	03-Oct-19	25-Oct-19																						
K-01-RWS-9626	Laying Cable and Footing Construction for Road Lighting	25	28-Sep-19	01-Nov-19																						
K-01-RWS-9630	Construction of Footpath	25	10-Oct-19	09-Nov-19																						
K-01-RWS-9632	Construction of Street Furniture	28	12-Oct-19	15-Nov-19																						

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				October			
					48				49				50				51				52			
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13
Section 1A of the Works - Construction of Supporting Underground Structure																								
Miscellaneous Works																								
K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	15	15-Jan-19 A	14-Aug-19	Miscellaneous works - Construction of mass concrete and other remaining works																			
K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	25	16-Feb-19 A	24-Aug-19	Miscellaneous works - SUS structure Defect works and Remedial works																			
Section 3 of the Works - Construction of District Cooling System (Subject to Excision)																								
Construction of District Cooling System																								
Construction of DCS Works at Zone 2																								
SCR2780	Additional DCS CH -6 to 0	25	11-Jul-19 A	30-Aug-19	Additional DCS CH -6 to 0																			
Construction of DCS Works at Zone 4																								
SCR2328	Zone 4 DCS Works (CH315 - CH336 & CYS Section)	15	08-Apr-19 A	19-Aug-19	Zone 4 DCS Works (CH315 - CH336 & CYS Section)																			
SCR2330	Testing of DCS - pressure test	7	20-Aug-19	27-Aug-19	Testing of DCS - pressure test																			
SCR2340	Testing of DCS - chemical cleaning	7	28-Aug-19	05-Sep-19	Testing of DCS - chemical cleaning																			
SCR2350	Submission of testing records, as-built drawings	15	06-Sep-19	25-Sep-19	Submission of testing records, as-built drawings																			
SCR2360	Handover inspection with EMSD	7	12-Sep-19	21-Sep-19	Handover inspection with EMSD																			
SCR2370	DCS pipe connection	10	23-Sep-19	05-Oct-19	DCS pipe connection																			
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	7	08-Oct-19	16-Oct-19	Joint inspection and handover for connection to DCS Contract/EMSD																			
Section 4A of the Works - Construction of Subway A (Subject to Excision)																								
Bay 1 to Bay 3																								
SCR1978	Miscellaneous works of Subway A (internal remedial works) (Variation Order No.42)	23	11-May-19 A	28-Aug-19	Miscellaneous works of Subway A (internal remedial works) (Variation Order No.42)																			
Section 5 of the Works - Completion of All Landscape Softworks																								
Hydroseeding																								
K-05-HYD-1050	Hydroseeding	60	03-Oct-19	01-Dec-19	Hydroseeding																			
Tree Planting																								
K-05-TPG-1150	Tree Planting	60	03-Oct-19	01-Dec-19	Tree Planting																			
Shrub Planting																								
K-05-SPG-1200	Shrub Planting	60	03-Oct-19	01-Dec-19	Shrub Planting																			

Activity ID	Activity Name	Rem Dur	Start	Finish	June				July				August				September				October					
					48				49				50				51				52					
					02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27
Irrigation System																										
K-05-ISM-1260	Trench Excavation	20	03-Oct-19	22-Oct-19																						
K-05-ISM-1270	Engagement of License Plumbers	4	23-Oct-19	26-Oct-19																						
K-05-ISM-1280	Application of Temporary Water Supply with WSD	20	27-Oct-19	15-Nov-19																						
Section 7 of the Works-Preservation and Protection of Existing Trees																										
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	85	04-Jan-16 A	23-Oct-19																						
Sections Completion Date																										
K-PK-SCC-2000	Completion of Section 1A-Construction of supporting underground structure	0		24-Aug-19																						
K-PK-SCC-2200	Completion of Section 3-Construction of District Cooling System (DCS)	0		16-Oct-19																						
K-PK-SCC-2700	Completion of Section 7-Preservation and Protection of Existing Trees	0		23-Oct-19																						