

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	November							December				January						
						06	13	20	27	04	11	18	25	01	08	15	22	29					
K-PA-TUD-1150	DN600 DI connected (X1 and X2)	0	0		20-Dec-16										◆ DN600 DI connected (X1 and X2)								
K-PA-TUD-1170	DN600 DI connected (X3)	0	0		20-Dec-16										◆ DN600 DI connected (X3)								
K-PA-TUD-2050	DN450 DI connected (X4)	0	0		26-Nov-16										◆ DN450 DI connected (X4)								
K-PA-TUD-2120	Laying DN300 DI fresh watermain at zone 4	17	8	13-Oct-16 A	08-Nov-16										Laying DN300 DI fresh watermain at zone 4								
K-PA-TUD-2140	DN300 DI connected (X5)	0	0		25-Nov-16										◆ DN300 DI connected (X5)								
K-PA-TUD-2150	DN300 DI connected (X6)	0	0		25-Nov-16										◆ DN300 DI connected (X6)								
Laying Proposed (Salt) Watermain		38	38	13-Oct-16 A	13-Dec-16																		
K-PA-TUD-1200	Excavation trench for DN300 MS salt watermain at subway B & zone 1	18	18	31-Oct-16 A	19-Nov-16										Excavation trench for DN300 MS salt watermain at subway B & zone 1								
K-PA-TUD-1220	Laying DN300 MS salt watermain at subway B & zone 1	20	20	07-Nov-16	29-Nov-16										Laying DN300 MS salt watermain at subway B & zone 1								
K-PA-TUD-1250	DN300 DI connected (Y1)	0	0		13-Dec-16										◆ DN300 DI connected (Y1)								
K-PA-TUD-2250	DN300 DI connected (Y2 and Y3)	0	0		18-Nov-16										◆ DN300 DI connected (Y2 and Y3)								
K-PA-TUD-2320	Laying DN250 DI salt watermain at zone 4	17	8	13-Oct-16 A	08-Nov-16										Laying DN250 DI salt watermain at zone 4								
K-PA-TUD-2340	DN250 DI connected (Y4)	0	0		18-Nov-16										◆ DN250 DI connected (Y4)								
K-PA-TUD-2350	DN250 DI connected (Y5)	0	0		18-Nov-16										◆ DN250 DI connected (Y5)								
Temporary Diversion for Drainage Works		156	123	05-Sep-16 A	29-Mar-17																		
K-PA-TUD-2400	Diversion of 2100 storm drain at zone 4	60	31	05-Sep-16 A	05-Dec-16										Diversion of 2100 storm drain at zone 4								
K-PA-TUD-2500	Excavation and laying of DN600 MS pipe and manhole (N-CP-1) at zone 4 for HKCH co	25	25	04-Jan-17	04-Feb-17																		
K-PA-TUD-2600	Excavation and laying of DN300 MS pipe and manhole (FMH23-15D) at zone 4	70	70	04-Jan-17	29-Mar-17																		
Temporary Diversion for CLP Cable at CH6+560		82	82	17-Oct-16 A	09-Feb-17																		
K-PA-TUD-3300	Trench excavation for cable diversion at zone 4 - stage 1	22	15	17-Oct-16 A	16-Nov-16										Trench excavation for cable diversion at zone 4 - stage 1								
K-PA-TUD-3500	Trench excavation for cable diversion at zone 4 - stage 2	22	22	17-Nov-16	12-Dec-16										Trench excavation for cable diversion at zone 4 - stage 2								
K-PA-TUD-3600	CLP cable slewing works at zone 4	45	45	13-Dec-16	09-Feb-17																		
K-PA-TUD-3650	Erection temporary support to utilities at zone 4	14	14	24-Dec-16	12-Jan-17										Erection temporary support to utilities at zone 4								
Temporary Diversion for Gas Pipe		18	5	15-Oct-16 A	04-Nov-16																		
K-PA-TUD-3200	Laying gas pipe and connection at zone 4	18	5	15-Oct-16 A	04-Nov-16										Laying gas pipe and connection at zone 4								
Temporary Diversion for Sewage Rising Main		40	40	31-Oct-16	15-Dec-16																		
K-PA-TUD-1600	Construction of DN750 sewage pipe and manhole - stage 1	10	10	16-Nov-16	26-Nov-16										Construction of DN750 sewage pipe and manhole - stage 1								
K-PA-TUD-2750	Construction of DN450 sewerage pipe at zone 2 - stage 1	40	40	31-Oct-16	15-Dec-16										Construction of DN450 sewerage pipe at zone 2 - stage 1								
Temporary Diversion for Telecommunication Cable		18	18	10-Dec-16	03-Jan-17																		
K-PA-TUD-4000	Diversion of Fibre cable (PCCW)	18	18	10-Dec-16	03-Jan-17										Diversion of Fibre cable (PCCW)								
K-PA-TUD-4050	Diversion of Fibre optical cable (HGC)	18	18	10-Dec-16	03-Jan-17										Diversion of Fibre optical cable (HGC)								
Temporary Traffic Management		254	162	31-Jul-16 A	10-Apr-17																		
Temp Traffic Arrangement Schemes		254	162	31-Jul-16 A	10-Apr-17																		
K-PA-TTA-8100	Submit and approval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2	90	42	31-Jul-16 A	11-Dec-16										Submit and approval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2								
K-PA-TTA-8900	Submit and approval of TTA schemes-TTA stage 3 for re-construction of Cheung Yip Street	90	90	11-Jan-17	10-Apr-17																		
Materials Procurement (Major Materials)		906	680	01-Feb-16 A	10-Sep-18																		
ELS struct / waling		360	280	10-Jun-16 A	06-Aug-17																		
K-PA-MP-1150	Manufacturing & delivery to site	360	280	10-Jun-16 A	06-Aug-17																		
Steel H-Pile		420	220	01-Feb-16 A	07-Jun-17																		
K-PA-MP-1250	Manufacturing & delivery to site	420	220	01-Feb-16 A	07-Jun-17																		
Chilled Water Pipes - DCS		630	630	20-Dec-16	10-Sep-18																		
K-PA-MP-1300	Place Order	0	0	20-Dec-16											◆ Place Order								
K-PA-MP-1350	Manufacturing & delivery to site	630	630	20-Dec-16	10-Sep-18																		
Preliminaries		1190	955	11-Mar-16 A	12-Jun-19																		

