


Civil Engineering and Development Department

Trunk Road T2 Monthly Environmental Monitoring and Audit Report (under EP-458/2013/C) September 2025 (Version 1.0)

Approved By



(Environmental Team Leader:

Mr. KS Lee)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107
1388
Email: info@cinotech.com.hk

Ref.: CEDKTD2EM00_0_0813L.25

13 October 2025

Hyder-Meinhardt Joint Venture
23/F, Two Harbour Square
180 Wai Yip Street, Kwun Tong
Kowloon, Hong Kong

By Post and Email

Attention: Mr. Edwin Ching

Dear Mr. Ching,

**Re: Agreement No. EDO 01/2019
Independent Environmental Checker for
Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for
Developments at the Former South Apron**

Monthly EM&A Report (September 2025) for EP-458/2013/C

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for September 2025 (Version 1.0) certified by the ET Leader and provided to us via email on 13 October 2025. We are pleased to inform you that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 4.4 of EP-458/2013/C.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,
For and on behalf of
Ramboll Hong Kong Limited



Y H Hui
Independent Environmental Checker

c.c. CEDD
BTP
Cinotech

Attn.: Mr. Tommy Wong
Attn.: Mr. Ivan Chau
Attn.: Mr. K. S. Lee

By Fax: 2739 0076
By Email
By Fax: 3107 1388

Q:\Projects\CEDKTD2EM00\02 Proj_Mgt\02 Corr\CEDKTD2EM00_0_0813L.25.doc

TABLE OF CONTENTS

Page

EXECUTIVE SUMMARY	1
Introduction.....	1
Summary of Main Works Undertaken and Key Measures Implemented	1
Environmental Monitoring Works	2
Key Information in the Reporting Month	4
Reporting Changes.....	5
Future Key Issues.....	5
1. INTRODUCTION.....	6
Background.....	6
Purpose of the Report.....	7
Project Organizations	7
Construction Activities undertaken during the Reporting Month	8
Summary of EM&A Requirements	8
Status of Environmental Licensing and Permitting	9
2. AIR QUALITY.....	10
Monitoring Requirement.....	10
Monitoring Locations.....	10
Monitoring Parameters and Frequency	10
Monitoring Equipment.....	11
Monitoring Methodology.....	11
Results and Observations	13
Comparison of EM&A Result with EIA Prediction	14
3. NOISE	17
Monitoring Requirements	17
Monitoring Locations.....	17
Monitoring Parameters, Frequency and Duration.....	17
Monitoring Equipment.....	18
Monitoring Methodology and QA/QC Procedure	18
Maintenance and Calibration	18
Results and Observations	19
Comparison of EM&A Result with EIA Prediction	20
4. WATER QUALITY.....	21
Monitoring Requirement.....	21
5. WASTE MANGEMENT.....	21
6. ECOLOGY	22
7. FISHERIES	22
8. CULTURAL HERITAGE.....	22
9. LANDSCAPE AND VISUAL IMPACT	23

10. LANDFILL GAS MONITORING	23
Monitoring Requirement.....	23
11. HAZARD TO LIFE	23
12. ENVIRONEMNTAL AUDIT	24
Site Audits.....	24
Implementation Status of Environmental Mitigation Measures	24
Implementation Status of Event and Action Plans	25
13. ENVIRONMENTAL NON-COMFORMANCE.....	25
Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	25
Summary of Exceedance.....	25
14. FUTURE KEY ISSUES.....	25
Monitoring Schedule.....	26
15. CONCLUSION AND RECOMMENDATION	27
Conclusions.....	27
Recommendations.....	27

LIST OF TABLES

Table I	Summary of Key Construction Work in the Reporting Month
Table II	Summary of Key Mitigation Measures Implemented in the Reporting Month
Table III	Non-compliance (exceedance) Record for the Project in the Reporting Month
Table IV	Monthly Complaints, Notifications of Summons and Successful Prosecutions in the Reporting Month
Table V	Summary of Complaints Details in Reporting Month
Table VI	Summary Table for Site Activities in the next Reporting Period
Table 1.1	Key Project Contacts
Table 1.2	Summary of Key Construction Work in the Reporting Month
Table 1.3	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Other Noise Source Identified during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Maximum Predicted Mitigated Construction Noise Levels in EIA Report
Table 10.1	Landfill Gas Monitoring Equipment (not used)
Table 12.1	Observations and Recommendations of Site Audit
Table 14.1	Site Activities and the Key Environmental Issues in the next Reporting Period

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 1.2	Organizational Structure for Environmental Management
Figure 2	Locations of Air Quality and Construction Noise Monitoring Stations

LIST OF APPENDICES

Appendix A	Action and Limit Levels
Appendix B	Copies of Calibration Certificates
Appendix C	Weather Information
Appendix D	Environmental Monitoring Schedules
Appendix E	1-hour TSP Monitoring Results and Graphical Presentations
Appendix F	24-hour TSP Monitoring Results and Graphical Presentations
Appendix G	Noise Monitoring Results and Graphical Presentations
Appendix H	Waste Generation in the Reporting Month
Appendix I	Site Audit Summary
Appendix J	Environmental Mitigation Implementation Schedule (EMIS)
Appendix K	Record of Landfill Gas Monitoring by Contractor (not used)
Appendix L	Event and Action Plans
Appendix M	Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
Appendix N	Summary of Exceedance
Appendix O	Tentative Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 65th Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for Contract No. ED/2018/04 “Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron”, Contract No. ED/2020/03 “Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works” and Contract No. NE/2015/01 “Tseung Kwan O – Lam Tin Tunnel–Main Tunnel and Associated Works”. This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-458/2013/C and in accordance with the EM&A Manual (AEIAR-173/2013) during the reporting month of September 2025.

Summary of Main Works Undertaken and Key Measures Implemented

2. The main works undertaken during the reporting period are as follows:

Table I Summary of Key Construction Work in the Reporting Month

Contract No.	Contract Title	Site Activities
ED/2018/04	Trunk Road T2 and Infrastructure Works for Developments at South Apron	• East Bound – Tunnel excavation • EVB – ABWF • EVB – E&M works
ED/2020/03	Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works	• Installation of TCSS equipment at T2 Branch Tunnel, TKO-LTI, EVB
NE/2015/01	Tseung Kwan O – Lam Tin Tunnel–Main Tunnel and Associated Works	• Soft Landscape • Stage 1 Commissioning Outstanding Works

3. Implementation of the key mitigation measures during the reporting period are as follows:

Table II Summary of Key Mitigation Measures Implemented in the Reporting Month

Contract No. and Project Title	Key Mitigation Measures Implemented
ED/2018/04 - Trunk Road T2 and Infrastructure Works for Developments at South Apron	<i>Construction Noise</i> • Construction activities were scheduled to minimize noise nuisance to the nearby sensitive receiver. • Use of Quality Powered Mechanical Equipment (QPME) on site. • Erected the noise barrier on site. <i>Air Quality</i>

	- Regularly watering on site to avoid dust generation. <i>Landscape and Visual</i> - Tree protection zones were fenced off to protect the existing trees on site. <i>Waste Management</i> - Avoid accumulation of construction waste and general refuse.
ED/2020/03 - Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works	<i>Waste Management</i> Avoid accumulation of construction waste and general refuse.
NE/2015/01 - Tseung Kwan O–Lam Tin Tunnel–Main Tunnel and Associated Works	<i>Construction Noise</i> - Construction activities were scheduled to minimize noise nuisance to the nearby sensitive receiver. - Use of Quality Powered Mechanical Equipment (QPME) on site. - Erected the noise barrier on site. <i>Air Quality</i> - Regularly watering on site to avoid dust generation. <i>Waste Management</i> - Avoid accumulation of construction waste and general refuse.

Environmental Monitoring Works

- Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table III**.

Table III Non-compliance (exceedance) Record for the Project in the Reporting Month

Environmental Monitoring	No. of Non-compliance (Exceedance)		No. of Non-compliance (Exceedance) due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
Air Quality	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring	N/A	N/A	N/A	N/A	N/A

(Piezometer Monitoring)					
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A ⁽¹⁾	N/A	N/A ⁽¹⁾	N/A	N/A

Note: (1): No Action Level for Landfill Gas Monitoring.

Air Quality Monitoring

6. No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
7. No Action Level exceedance and no Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

8. No Action Level exceedance was recorded due to documented complaint in the reporting month. The Summary of Documented Complaints in the Reporting Month is tabulated in **Table IV**.
9. No Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month. Detail shall refer to **Appendix N**.

Water Quality Monitoring

10. Groundwater quality monitoring had been suspended since October 2019 upon the agreement by EPD. Further details should be founded at **Section 4.1**.
11. No marine water quality monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.
12. As the construction activity is approximately 120m away from the piezometer gate, no piezometer monitoring is required.

Waste Management

13. Wastes generated from this Project include inert construction and demolition (C&D) materials, and non-inert C&D materials. Details of waste management data is presented in **Appendix H**.

Ecological Monitoring

14. No coral monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.

Fisheries Impact Monitoring

15. No specific fisheries monitoring programme is required during the construction phase.

Monitoring on Cultural Heritage

16. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, no monitoring on cultural heritage is required.

Landscape and Visual Monitoring and Audit

17. The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in **Section 12**.

Landfill Gas Monitoring

18. Monitoring of landfill gases was commenced in December 2016. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required

Hazard to Life Monitoring

19. No environmental monitoring and audit are required as no hazard assessment was conducted.

Environmental Site Inspection

20. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. Details of the audit findings and implementation status are presented in **Section 12**.

Key Information in the Reporting Month

21. Summary of key information in the reporting month is tabulated in **Table II**.

Table IV Summary of Complaints, Notifications of Summons and Successful Prosecutions in the Reporting Month

Event	Event Details		Action Taken	Status
	Number	Nature		
Complaints Received	0	--	N/A	N/A
Notifications of any summons & prosecutions received	0	--	N/A	N/A

22. Summary of complaints received in the reporting month is tabulated in **Table V**.

Table V Summary of Complaints Details in Reporting Month

Complaint Type	Investigation Findings	Follow-up Action / Mitigation Measure
--	--	--

Reporting Changes

23. No reporting change is recorded in the reporting months.

Future Key Issues

24. The key works or activities will be anticipated in the next reporting period are as follows:

Table VI Summary Table for Site Activities in the next Reporting Period

Contract No. and Project Title	Site Activities (October 2025)	Key Environmental Issues
ED/2018/04 - Trunk Road T2 and Infrastructure Works for Developments at South Apron	- Tunnel Internal Structure - EVB – ABWF - EVB – E&M works	(A) / (B) / (C) / (D) / (E)
ED/2020/03 - Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works	Installation of TCSS equipment at T2 Branch Tunnel, TKO-LTI, EVB	(E)
NE/2015/01 - Tseung Kwan O–Lam Tin Tunnel–Main Tunnel and Associated Works	- Soft Landscape - Stage 1 Commissioning Outstanding Works	(A) / (C) / (E)

Notes:

- (A) Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works;
 (B) Noisy construction activity such as breaking and drilling activities;
 (C) Runoff from exposed slope or site area;
 (D) Wastewater and runoff discharge from site; and
 (E) Accumulation of construction waste or general refuse.

1. INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) – Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O – Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 (“T2 Main Works”) which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.0km long with about 2.7km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. Moreover, the Contract No. ED/2020/03 is the other contract under Trunk Road T2 Project which comprises mainly design and construction of the TCSS for this Project. The EM&A programme under the Contract ED/2018/04 and ED/2020/03 are governed by the two EPs (EP-451/2013 and EP-458/2013/C) and two EM&A Manuals (AEIAR-174/2013 and AEIAR-173/2013). The work areas of the T2 Main Works are shown in **Figure 1** and the works to be executed under these Contracts and corresponding EPs are summarized as follows:

Environmental Permit	Works Description
EP-451/2013 – Trunk Road T2	<u>ED/2018/04</u> - Construction of highway and sub-sea tunnel connecting between Central Kowloon Route and Cha Kwo Ling Tunnel - Western & Eastern Ventilation Buildings
	<u>ED/2020/03</u> Design and construction of TCSS for Trunk Road T2
EP-458/2013/C – Tseung Kwan O – Lam Tin Tunnel (TKOLTT) and Associated Works	<u>ED/2018/04</u> Construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building
	<u>ED/2020/03</u> Design and construction of TCSS for Trunk Road T2

Monitoring Works in Lam Tin under EP-458/2013/C

- 1.4 Under Agreement No. CE 59/2015 (EP) – Tseung Kwan O – Lam Tin Tunnel (TKOLLT) and Associated Works, the baseline monitoring works in Lam Tin under the EM&A Manual (AEIAR-173/2013) were conducted by the Environmental Team (ET) for the Agreement No. CE 59/2015 (EP) at the approved monitoring locations, namely AM1, AM2, AM3, AM4, AM4 (A) CM1, CM2, CM3, CM4 and CM5. Impact monitoring within the Lam Tin area shall be conducted by the ET of Contract No. ED/2018/04 upon cessation of Agreement No. CE 59/2015 (EP). The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.
- 1.5 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for “Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron” (hereinafter called the “Project”).
- 1.6 For the project “Tseung Kwan O – Lam Tin Tunnel and Associated Works” (TKO-LTT) under EP-458/2013/C, all works contracts except Contract No. NE/2015/01 has been terminated on 17 July 2025 after the approval by EPD. As Contract No. NE/2015/01 (under TKO-LTT) and Contract No. ED/2018/04 & ED/2020/03 (under Trunk Road T2) falls under the same EP-458/2013/C, the reporting of the remaining EM&A works for Contract No. NE/2015/01 (Lam Tin portion of TKO-LTT) will be subsumed into the EM&A reporting for the T2 project and presented as a single combined report starting from August 2025.

Purpose of the Report

- 1.7 This is the 65th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in September 2025.

Project Organizations

- 1.8 Different Parties with different levels of involvement in the Project organization include:
- Permit Holder – Civil Engineering and Development Department (CEDD)
 - Supervisor Representative – Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) – Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) – Ramboll Hong Kong Limited (Ramboll)
 - Contractor – Bouygues Travaux Publics (BTP) (For ED/2018/04), GTECH Services (Hong Kong) Limited (For ED/2020/03) and Leighton-China State Joint Venture (LCSJV) (For NE/2015/01)
- 1.9 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Phone No.
CEDD	Permit Holder	Mr. Wong Chi Wai, Tommy	3842 7111
HMJV	Supervisor Representative	Ms. Hazel Tang	2149 8524
Cinotech	Environmental Team	Mr. KS Lee (ETL)	2151 2091

		Ms. Karina Chan	2157 3880
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
BTP	Contractor (ED/2018/04)	Mr. Roy Leung	6628 2685
GTECH	Contractor (ED/2020/03)	Mr. Deacon Choi	6038 3568
LCSJV	Contractor (NE/2015/01)	Mr. Valentine Ho	3973 0409

1.10 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

1.11 The major site activities undertaken in the reporting month included:

Table 1.2 Summary of Key Construction Work in the Reporting Month

Contract No.	Project Title	Site Activities
ED/2018/04	Trunk Road T2 and Infrastructure Works for Developments at South Apron	- East Bound – Tunnel excavation - EVB – ABWF - EVB – E&M works
ED/2020/03	Trunk Road T2 – Traffic Control And Surveillance System (TCSS) and Associated Works	Installation of TCSS equipment at T2 Branch Tunnel, TKO-LTI, EVB
NE/2015/01	Tseung Kwan O – Lam Tin Tunnel–Main Tunnel and Associated Works	- Soft Landscape - Stage 1 Commissioning Outstanding Works

Summary of EM&A Requirements

1.12 The EM&A programme requires construction noise, air quality monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental mitigation measures, as recommended in the Project EIA Report.

1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 12** of this report.

1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in September 2025.

Status of Environmental Licensing and Permitting

1.15 All permits/licenses obtained for the Project are summarized in **Table 1.3**.

Table 1.3 Summary of Environmental License and Permit

Permit / License No.	Valid Period		Status
	From	To	
Environmental Permit (EP)			
EP-451/2013	19 Sep 2013	N/A	Valid
EP-458/2013/C	20 Jan 2017	N/A	Valid
Notification pursuant to Air Pollution (Construction Dust) Regulation			
Ref. No.: 451120	20 Nov 2019	N/A	Valid
Billing Account for Construction Waste Disposal			
A/C No.: 7036016	09 Dec 2019	N/A	Valid
Construction Noise Permit			
CNP No. (For Portion U): GW-RE0272-25	01 Apr 2025	30 Sep 2025	Valid until 30 Sep 2025
CNP No. (For Portion T1): GW-RE0385-25	16 Apr 2025	15 Sep 2025	Valid until 15 Sep 2025
CNP No. (For Portion Q): GW-RE0696-25	01 Jul 2025	31 Dec 2025	Valid
CNP No. (For Portion T1): GW-RE0861-25	28 Jul 2025	27 Jan 2026	Valid
Wastewater Discharge License			
WT00036699-2020	14 Jan 2021	31 Jan 2026	Valid
Chemical Waste Producer License			
WPN: 5213-286-B2557-03	09 Mar 2020	N/A	Valid

2. AIR QUALITY

Monitoring Requirement

- 2.1 According to Section 2.2.4 of the EM&A Manual (AEIAR-173/2013), 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 1-hour and 24-hour TSP monitoring. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Five designated monitoring stations were selected for air quality monitoring programme. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Air Quality Monitoring Locations

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2	Sai Tso Wan Recreation Ground	Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
AM4 ⁽¹⁾	Sitting-out Area at Cha Kwo Ling Village	Ground Level
AM4(B) ^{(2) (*) (**)}	Flat 103 Cha Kwo Ling Village	Ground Level

Remarks:

(1) For 1-hour TSP monitoring;

(2) For 24-hour TSP monitoring

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners.

Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (A) (24-hr TSP only)

(**) AM4(A) is not available for conducting monitoring due to the demolition of administrative office.

Monitoring Parameters and Frequency

- 2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix D**.

Table 2.2 Frequency and Parameters of Air Quality Monitoring

Monitoring Stations	Parameter	Period	Frequency
AM1, AM2, AM3, AM4	1-hour TSP	0700 – 1900	3 times per 6 days
AM1, AM2, AM3, AM4(B)	24-hour TSP	24 hours	Once every 6 days

Monitoring Equipment

- 2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual (AEIAR-173/2013), Section 2.3.1, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.5 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is re-calibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 2.6 **Table 2.3** summarizes the equipment used for air quality monitoring by the ET for Contract No. CE 59/2015 (EP). Copies of calibration certificates are attached in **Appendix B**.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Model	Quantity
1-hour TSP Dust Meter	Sibata Model No. LD-5R (Serial No.: 972777, 972778, 972780, 972781)	4
HVS Sampler	GMW model: GS2310 (Serial No.: 1287, 10379, 10599)	3
	TE 5170 (Serial No.: 1956)	1
Calibrator	TISCH Model: TE-5025A (Serial No.: 3864)	1
Wind Anemometer	Davis Weather Monitor II, Model no. 7440 (Serial No.: MC01010A44)	1

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

- 2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.

- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.8 The following maintenance/calibration is required for the 1-hour dust meter:

- Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

2.10 The positioning of the HVS samplers are as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
- No two samplers shall be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
- A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
- A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- No furnace or incinerator flue is nearby;
- Airflow around the sampler is unrestricted;
- The sampler is more than 20 metres from the dripline;
- Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the high-volume sampler was properly set (between 0.6 m³/min. and 1.7 m³/min.) in accordance with the EM&A manual (AEIAR-173/2013). The flow rate shall be indicated on the flow rate chart.
- For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
- The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and secured with the aluminium strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (ALS Technichem (HK) Pty Ltd.) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

2.12 The following maintenance/calibration is required for the HVS:

- The high-volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking was made to ensure that the equipment and necessary power supply are in good working condition.
High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

2.13 The impact monitoring works for air quality monitoring locations AM1, AM2, AM3 and AM4 are completed by the ET of Agreement No. CE 59/2015 (EP), and the data will be adopted in this report. As the proposal for relocation approved, the monitoring at AM4(A) will be conducted at AM4(B). For the time being, as the station CKL2 for the 24 hr TSP monitoring, carried out under EM&A works for Trunk Road T2 Project (EP- 451/2013), is located in close proximity to AM4(B); the results from CKL2 are adopted as reference for the 24 TSP monitoring at AM4(B), which has similar environment when compared with that for CKL2. The location of monitoring station CKL2 is shown in **Figure 2**.

- 2.14 The impact air quality monitoring was conducted at all five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix D**.
- 2.15 No Action Level exceedance was recorded for 24-hour TSP monitoring in the reporting month and No Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.
- 2.16 No Action/Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 2.4 Major Dust Source during Air Quality Monitoring

Monitoring Stations	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road, non-project related influence and the construction activity from other construction site (i.e. underground utility work in TKOLTT project)
AM2 – Sai Tso Wan Recreation Ground	Road Traffic along Sin Fat Road
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project related influence and the construction activity from other construction site (i.e. road paving work in TKOLTT project)
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(B) ^(**) - Flat 103 Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road ^(*)

(*): Field observation observed at CKL2 during monitoring is presented. Detail refers to S2.13.

(**) AM4(A) is not available for conducting monitoring due to the demolition of administrative office.

Comparison of EM&A Result with EIA Prediction

- 2.19 The air monitoring data was compared with the predictions (with the assessment height of 1.5m) in Table 3.17 of EIA Report, AEIAR-173/2013 (as approved in 2013) as summarised in **Table 2.5** and **Table 2.6**.

Table 2.5 Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report

Monitoring Stations	ASR ID	Predicted Maximum 1-hr TSP Concentration in EIA Report (AEIAR-173/2013), $\mu\text{g}/\text{m}^3$	Maximum 1-hr TSP Concentration in the Reporting Month (September 2025), $\mu\text{g}/\text{m}^3$
AM1 – Tin Hau Temple	CL1	707	60.9
AM2 – Sai Tso Wan Recreation Ground	CL6	266	75.6
AM3 – Yau Lai Estate Bik Lai House	CL9	507	54.0
AM4 - Sitting-out Area at Cha Kwo Ling Village	CL16	430	75.6

Table 2.6 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report

Monitoring Stations	ASR ID	Predicted Maximum 24-hr TSP Concentration in EIA Report (AEIAR-173/2013), $\mu\text{g}/\text{m}^3$	Maximum 24-hr TSP Concentration in the Reporting Month (September 2025), $\mu\text{g}/\text{m}^3$
AM1 – Tin Hau Temple	CL1	199	26.7
AM2 – Sai Tso Wan Recreation Ground	CL6	109	20.3
AM3 – Yau Lai Estate Bik Lai House	CL9	123	18.9
AM4(B) – Flat 103 Cha Kwo Ling Village (*)	N/A ⁽¹⁾	N/A ⁽¹⁾	94.7 ^(**)

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (AEIAR-173/2013)

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (B) (24-hr TSP only)

(**): Monitoring results at CKL2 is presented. Detail refers to S2.13

2.20 In the reporting month, the 1-hour TSP concentrations at AM1, AM2, AM3 and AM4 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Action/Limit level exceedance was recorded in the reporting period.

- 2.21 In the reporting month, the 24-hour TSP concentrations at AM1, AM2 and AM3 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Action Level exceedance was recorded for 24-hour TSP monitoring in the reporting month and no Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

3 NOISE

Monitoring Requirements

- 3.1 According to Section 3.2.1 of the EM&A Manual (AEIAR-173/2013), construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at five designated monitoring stations, namely CM1, CM2, CM3, CM4 and CM5 in the reporting period. **Table 3.1** and **Figure 2** show the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Location	Location of Measurement
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Rooftop (40/F)
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level
CM5	CCC Kei Faat Primary School, Yau Tong	Rooftop (6/F)

Monitoring Parameters, Frequency and Duration

- 3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 3.2 Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
CM1	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₁₀ (30 min.) dB(A)	Façade Measurement
CM2					Façade Measurement
CM3				L ₉₀ (30 min.) dB(A)	Façade Measurement
CM4					Façade Measurement
CM5				L _{eq} (30 min.) dB(A)	Façade Measurement

Monitoring Equipment

- 3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used by the ET for Agreement No. CE 59/2015 (EP) within the reporting period. Copies of calibration certificates are attached in **Appendix B**.

Table 3.3 Noise Monitoring Equipment

Equipment	Model	Quantity
Integrating Sound Level Meter	BSWA 308 (Serial No.: 570187, 580238, 570188) SVAN 957 (Serial No.: 23851)	4
Calibrator	AWA6021A (Serial No.: 1023253, 1023064)	2

Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
- The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - The wind speed was frequently checked with the portable wind meter.
 - At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.

- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.9 The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.
- 3.10 No Action Level exceedance was recorded due to the documented complaint in the reporting month.
- 3.11 No Limit Level exceedance was recorded for day-time construction noise monitoring in the reporting month.
- 3.12 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.13 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

Table 3.4 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source
CM1	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project related construction activities (i.e. road paving work in TKOLTT project)
CM2	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project related construction activities (i.e. road paving work in TKOLTT project)
CM3	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza non-project related construction activities (i.e. road paving work in TKOLTT project)
CM4	Road Traffic at Cha Kwo Ling Road, non-project related construction activities (i.e. underground utility work in TKOLTT project)
CM5	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, Road Traffic at Yau Tong Road

Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	75
CM2	63.6	
CM3	65.6	
CM4	62.0	
CM5	68.2	70*

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Comparison of EM&A Result with EIA Prediction

- 3.14 The noise monitoring data was compared with the predictions in Table 4.15 of EIA Report (AEIAR-173/2013) as summarised in **Table 3.6**.

Table 3.6 Maximum Predicted Mitigated Construction Noise Levels in EIA Report

Monitoring Stations	NSR ID	Maximum Predicted Mitigated Construction Noise Levels in EIA Report (AEIAR-173/2013), dB(A)	Maximum Construction Noise Levels in the Reporting Month (September 2025), Leq (30min) dB(A)
CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	N1102	73	63
CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	N1204	75	66
CM3 – Block S, Yau Lai Estate Phase 5, Yau Tong	N2105	75	72
CM4 – Tin Hau Temple, Cha Kwo Ling	N3101a	73	61
CM5 – CCC Kei Faat Primary School, Yau Tong	N4101	71	67

- 3.15 The results at CM1, CM2, CM3, CM4 and CM5 were lower than the maximum predicted mitigated construction noise level in EIA Report, AEIAR-173/2013 (as approved in 2013). No Limit level exceedance was recorded in the reporting period.

4. WATER QUALITY

Monitoring Requirement

Groundwater Quality

- 4.1 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD.

Marine Water Quality

- 4.2 According to Section 4.4.3 of EM&A Manual (AEIAR-173/2013), marine water quality impact monitoring stations is carried out during marine construction for TKOLTT reclamation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve reclamation, the marine water quality monitoring programme stated in Section 4.4 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

Groundwater Level Monitoring (Piezometer Monitoring)

- 4.3 According to Section 4.1.2 of EM&A Manual (AEIAR-173/2013), daily piezometer monitoring will be carried out on a daily basis when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building is approximately 120m away from the piezometer gate in plan, the piezometer monitoring programme stated in Section 4.2 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

5. WASTE MANGEMENT

- 5.1 According to Section 5.1.2 of the EM&A Manual (AEIAR-173/2013), Waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse, are recommended to be audited at regular intervals (at least quarterly) to ensure that proper storage, transportation and disposal practices are being implemented by the Contractor. To fulfil this requirement, site audits are carried out on a weekly basis. The summaries of site audits are attached in **Appendix I**.
- 5.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix H**.

6. ECOLOGY

Post-Translocation Coral Monitoring

- 6.1 Post-translocation monitoring survey is recommended in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013), to audit the success of coral translocation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve any marine works in the concerned area mentioned in Section 6.1.2 of the EM&A Manual (AEIAR-173/2013), the post-translocation monitoring survey stated in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

7. FISHERIES

- 7.1 According to Section 7.1.3 of EM&A Manual (AEIAR-173/2013), no specific fisheries monitoring programme is required during the construction phase.
- 7.2 The implementation of the mitigation measures stated in the Water Quality Impact Assessment (Refer to Section 5 of EIA Report (AEIAR-173/2013)) will be audited as part of the EM&A procedures during the construction period. The summaries of site audits are attached in **Appendix I**.

8. CULTURAL HERITAGE

- 8.1 According to Condition 3.7 of EP-458/2013/C and Section 8.2.1 of the EM&A Manual (AEIAR-173/2013), monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be applied on the Cha Kwo Ling Tin Hau Temple.
- 8.2 As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, the vibration impact monitoring stated in Section 8.3.1 of the EM&A Manual (AEIAR-173/2013) is not applicable to Contract No. ED/2018/04.

Mitigation Measures for Cultural Heritage

- 8.3 According to Condition 3.6 of EP-458/2013/C, to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.
- 8.4 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there are construction activities in vicinity of the cultural heritage.

9. LANDSCAPE AND VISUAL IMPACT

- 9.1 According to Section 9.3 of the EM&A Manual (AEIAR-173/2013), landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 9.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in “Environmental Mitigation Implementation Schedule (EMIS)” (shown in **Appendix J**).
- 9.3 The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. No non-compliance of the landscape and visual impact was recorded in the reporting month. Details of the audit findings and implementation status are presented in **Appendix I**.

10. LANDFILL GAS MONITORING

Monitoring Requirement

- 10.1 In accordance with Section 10.1.1 of the EM&A Manual (AEIAR-173/2013), monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required.

11. HAZARD TO LIFE

- 11.1 According to Section 11.1.1 of EM&A Manual (AEIAR-173/2013), as no overnight storage of explosive on site is required for the construction of the Project, the hazard assessment is deemed not necessary. Thus, environmental monitoring and audit is not required.

12. ENVIRONEMNTAL AUDIT

Site Audits

12.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.

12.2 Site audits for each contract were conducted as follows.

- ED/2018/04 - Site audits were conducted on 04, 10, 17 & 25 September 2025 in the reporting month. Site inspection of the IEC was conducted on 17 September 2025. No non-compliance was observed during the site audit.
- ED/2020/03 - Site audits were conducted on 05, 10, 17 & 25 September 2025 in the reporting month. Site inspection of the IEC was conducted on 05 September 2025. No non-compliance was observed during the site audit.
- NE/2015/01 - Site audits were conducted on 03, 11, 17, 26 & 30 September 2025 in the reporting month. Site inspection of the IEC was conducted on 26 September 2025. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

12.3 According to Environmental Permits, the approved EIA Reports (Register No.: AEIAR-174/2013 and AEIAR-173/2013), and the EM&A Manuals of the Project (AEIAR-174/2013 and AEIAR-173/2013), the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix J**.

12.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 12.1**. Refer to **Appendix I** for the site inspection summary reports in the reporting month.

Table 12.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
<i>Air Quality</i>	04 September 2025	Used cement should be covered.	Used cement was covered.
	30 September 2025	Open stockpile should be well covered by impervious sheets to reduce dust emission.	To be followed up in the next reporting month.
<i>Noise</i>	N/A	There was no observation in the reporting period.	N/A
<i>Water Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Ecology</i>	N/A	There was no observation in the reporting period.	N/A

Parameters	Date	Observations and Recommendations	Follow-up
<i>Landscape and Visual</i>	N/A	There was no observation in the reporting period.	N/A
<i>Waste/Chemical Management</i>	04 September 2025	General refuse should be removed.	General refuse was removed.
<i>Permits /Licences</i>	N/A	There was no observation in the reporting period.	N/A

Implementation Status of Event and Action Plans

12.5 The Event and Action Plans for air quality and construction noise monitoring, and the Limit Levels and Action Plan for landfill gas monitoring are presented in **Appendix L**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded in the reporting month.
- No Action Level exceedance for 24-hour TSP monitoring was recorded in the reporting month and no Limit Level exceedance for 24-hour TSP monitoring was recorded in the reporting month.

Construction Noise Monitoring

- No Action Level exceedance was recorded due to the documented complaint in the reporting month.
- No Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

13. ENVIRONMENTAL NON-COMFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

13.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix M**.

Summary of Exceedance

13.2 The summary of exceedance record in the reporting month is shown in **Appendix N**.

14. FUTURE KEY ISSUES

14.1 Tentative construction programmes for the next three months are provided in **Appendix O**.

14.2 Major site activities undertaken for the coming months are summarized as follows:

Table 14.1 Site Activities and the Key Environmental Issues in the next Reporting Period

Contract No. and Project Title	Site Activities (October 2025)	Key Environmental Issues
ED/2018/04 - Trunk Road T2 and Infrastructure Works for Developments at South Apron	• Tunnel Internal Structure • EVB – ABWF • EVB – E&M works	• Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works; • Noisy construction activity such as breaking and drilling activities; • Runoff from exposed slope or site area; and • Wastewater and runoff discharge from site. • Accumulation of construction waste or general refuse.
ED/2020/03 - Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works	• Installation of TCSS equipment at T2 Branch Tunnel, TKO-LTI, EVB	• Accumulation of construction waste or general refuse.
NE/2015/01 - Tseung Kwan O–Lam Tin Tunnel–Main Tunnel and Associated Works	• Soft Landscape • Stage 1 Commissioning Outstanding Works	• Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works; • Runoff from exposed slope or site area; and • Accumulation of construction waste or general refuse.

Monitoring Schedule

14.3 The tentative environmental monitoring schedule for the next month is shown in **Appendix D**.

15. CONCLUSION AND RECOMMENDATION

Conclusions

- 15.1 This is the 65th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the EM&A Manual (AEIAR-173/2013) and the requirement under EP.

Air Quality Monitoring

- 15.2 No Action/Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 15.3 No Action Level exceedance for 24-hour TSP monitoring was recorded in the reporting month and no Limit Level exceedance for 24-hour TSP monitoring was recorded in the reporting month.

Construction Noise Monitoring

- 15.4 No Action Level exceedance was recorded due to documented complaint in the reporting month.
- 15.5 No Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

Site Audit

- 15.6 Four (4) ET joint weekly environmental site inspections were conducted for the Contract No. ED/2018/04 and ED/2020/03 in the reporting month.
- 15.7 Five (5) ET joint weekly environmental site inspections were conducted for the Contract No. NE/2015/01 in the reporting month.


Complaint, Notification of Summons and Successful Prosecution


- 15.8 No environmental complaint was received in the reporting period. No notifications of summons and successful prosecutions were received in the reporting month.

Recommendations


- 15.9 According to the environmental audit performed in the reporting month, no recommendations were made.

FIGURES





Drawing title			Original Size	A3	Scale	N.T.S	Date	18/JAN/2013
PROJECT ORGANISATION AND LINES OF COMMUNICATION			File name		Drawing No.			
Rev.	Description	Date	© Copyright reserved		FIGURE 1.2			Rev.
								-



APPENDIX A
ACTION AND LIMIT LEVELS

APPENDIX A – Action and Limit Levels

Air Quality

1-hr TSP

Monitoring Stations	Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	Tin Hau Temple	275	500
AM2	Sai Tso Wan Recreation Ground	273	
AM3	Yau Lai Estate Bik Lai House	271	
AM4	Sitting-out Area at Cha Kwo Ling Village	278	

24-hr TSP

Monitoring Stations	Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	Tin Hau Temple	173	260
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	
AM4(B)	Flat 103 Cha Kwo Ling Village	210	

Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) ⁽¹⁾

¹ 70 dB(A) for schools and 65 dB(A) for schools during examination period.

² Acceptable Noise Levels for Area Sensitivity Rating of A/B/C

³ If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Landfill Gas Monitoring

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon Dioxide	>0.5%
	>1.5%

**APPENDIX B
COPIES OF CALIBRATION
CERTIFICATES**

Certificate of Calibration - Wind Monitoring Station

Description: Yau Lai Estate, Bik Lai House
Manufacturer: Davis Instruments
Model No.: Davis7440
Serial No.: MC01010A44
Equipment No.: SA-03-04
Date of Calibration 17-Aug-2025
Next Due Date 17-Feb-2026

1. Performance check of Wind Speed

Wind Speed, m/s		Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V2)	$D = V1 - V2$
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.4	0.1
4.0	3.9	0.1

2. Performance check of Wind Direction

Wind Direction (°)		Difference D (°)
Wind Direction Reading (W1)	Marine Compass Value (W2)	$D = W1 - W2$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0


Test Specification:

- 1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer**
- 2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction**

Calibrated by:


Wong Shing Kwai

Approved by:


Henry Leung



Certificate of Calibration

Calibration Certification Information

Cal. Date: January 7, 2025 Rootsmeter S/N: 438320 Ta: 293 °K
Operator: Jim Tisch Pa: 759.0 mm Hg
Calibration Model #: TE-5025A Calibrator S/N: **3864**

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4590	3.2	2.00
2	3	4	1	1.0360	6.4	4.00
3	5	6	1	0.9160	8.0	5.00
4	7	8	1	0.8800	8.8	5.50
5	9	10	1	0.7270	12.7	8.00

Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
1.0114	0.6932	1.4252	0.9958	0.6825	0.8787
1.0071	0.9721	2.0156	0.9916	0.9571	1.2427
1.0050	1.0971	2.2535	0.9895	1.0802	1.3893
1.0039	1.1408	2.3635	0.9884	1.1232	1.4572
0.9987	1.3737	2.8505	0.9833	1.3525	1.7574
QSTD	m=	2.08969	QA	m=	1.30853
	b=	-0.02374		b=	-0.01464
	r=	0.99985		r=	0.99985

Calculations

Vstd=	$\Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta)$	Va=	$\Delta Vol((Pa-\Delta P)/Pa)$
Qstd=	Vstd/ΔTime	Qa=	Va/ΔTime
For subsequent flow rate calculations:			
Qstd= $1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$		Qa= $1/m \left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$	

Standard Conditions

Tstd: 298.15 °K
Pstd: 760 mm Hg

Key

ΔH: calibrator manometer reading (in H2O)
ΔP: rootsmeter manometer reading (mm Hg)
Ta: actual absolute temperature (°K)
Pa: actual barometric pressure (mm Hg)
b: intercept
m: slope

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA16034/05/0055

Project No. AM1 - Tin Hau Temple

Date: 13-Aug-25 Next Due Date: 13-Oct-25 Operator: SK

Equipment No.: A-01-05 Model No.: GS2310 Serial No. 10599

Ambient Condition			
Temperature, Ta (K)	303.1	Pressure, Pa (mmHg)	754.3

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05914	Intercept, bc	-0.02377
Last Calibration Date:	7-Jan-25	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	7-Jan-26	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	13.0	3.56	60.63	7.8	2.76
2	10.0	3.12	53.22	5.8	2.38
3	7.0	2.61	44.59	3.8	1.93
4	5.0	2.21	37.75	2.5	1.56
5	2.6	1.59	27.33	1.3	1.13

By Linear Regression of Y on X

Slope, mw = 0.0496 Intercept, bw = -0.2675

Correlation coefficient* = 0.9988

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 43 CFM	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ <u>3.57</u>	

Remarks: _____

Conducted by: Wong Shing Kwai Signature: Date: 13-Aug-25

Checked by: Henry Leung Signature: Date: 13-Aug-25

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA16034/08/0055

Project No. AM2 - Sai Tso Wan Recreation Ground

Date: 13-Aug-25 Next Due Date: 13-Oct-25 Operator: SK

Equipment No.: A-01-08 Model No.: GS2310 Serial No. 1287

Ambient Condition			
Temperature, Ta (K)	303.1	Pressure, Pa (mmHg)	754.3

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05914	Intercept, bc	-0.02377
Last Calibration Date:	7-Jan-25	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	7-Jan-26	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	13.5	3.63	61.77	8.4	2.86
2	10.5	3.20	54.53	6.5	2.52
3	7.8	2.76	47.05	4.3	2.05
4	5.2	2.25	38.49	2.5	1.56
5	3.5	1.85	31.65	1.4	1.17

By Linear Regression of Y on X

Slope, mw = 0.0570 Intercept, bw = -0.6288

Correlation coefficient* = 0.9993

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 43 CFM	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ <u>3.40</u>	

Remarks: _____

Conducted by: Wong Shing Kwai Signature: [Signature] Date: 13-Aug-25

Checked by: Henry Leung Signature: [Signature] Date: 13-Aug-25

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA16034/03/0055

Project No. AM3 - Yau Lai Estate, Bik Lai House

Date: 13-Aug-25 Next Due Date: 13-Oct-25 Operator: SK

Equipment No.: A-01-03 Model No.: GS2310 Serial No. 10379

Ambient Condition			
Temperature, Ta (K)	303.1	Pressure, Pa (mmHg)	754.3

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05914	Intercept, bc	-0.02377
Last Calibration Date:	7-Jan-25	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	7-Jan-26	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	13.2	3.59	61.09	8.5	2.88
2	10.3	3.17	54.01	6.2	2.46
3	7.4	2.69	45.84	4.0	1.98
4	5.5	2.32	39.57	2.5	1.56
5	3.3	1.79	30.74	1.4	1.17

By Linear Regression of Y on X

Slope, mw = 0.0574 Intercept, bw = -0.6445

Correlation coefficient* = 0.9981

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 43 CFM	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ <u>3.40</u>	

Remarks: _____

Conducted by: Wong Shing Kwai Signature: Date: 13-Aug-25

Checked by: Henry Leung Signature: Date: 13-Aug-25

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA20003/55/033

Project No. CKL 2 - Flat 103 Cha Kwo Ling Village

Date: 4-Jul-25 Next Due Date: 4-Sep-25 Operator: SK

Equipment No.: A-01-55 Model No.: TE 5170 Serial No. 1956

Ambient Condition			
Temperature, Ta (K)	303.8	Pressure, Pa (mmHg)	754.1

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05914	Intercept, bc	-0.02377
Last Calibration Date:	7-Jan-25	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	7-Jan-26	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	13.4	3.61	61.47	9.1	2.98
2	11.2	3.30	56.23	7.2	2.65
3	9.3	3.01	51.27	5.5	2.31
4	5.1	2.23	38.07	2.6	1.59
5	3.7	1.90	32.49	2.0	1.40

By Linear Regression of Y on X

Slope, mw = 0.0551 Intercept, bw = -0.4575

Correlation coefficient* = 0.9969

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 43 CFM	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ <u>3.76</u>	

Remarks: _____

Conducted by: Wong Shing Kwai Signature: [Signature] Date: 4-Jul-25

Checked by: Henry Leung Signature: [Signature] Date: 4-Jul-25

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA20003/55/034

Project No. CKL 2 - Flat 103 Cha Kwo Ling Village

Date: 4-Sep-25 Next Due Date: 4-Nov-25 Operator: SK

Equipment No.: A-01-55 Model No.: TE 5170 Serial No. 1956

Ambient Condition			
Temperature, Ta (K)	303.9	Pressure, Pa (mmHg)	755.9

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05914	Intercept, bc	-0.02377
Last Calibration Date:	7-Jan-25	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	7-Jan-26	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	13.3	3.60	61.30	9.2	3.00
2	11.1	3.29	56.04	7.3	2.67
3	9.2	3.00	51.05	5.4	2.29
4	5.0	2.21	37.74	2.5	1.56
5	3.6	1.87	32.09	2.1	1.43

By Linear Regression of Y on X

Slope, mw = 0.0549 Intercept, bw = -0.4242

Correlation coefficient* = 0.9929

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 43 CFM	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ <u>3.84</u>	

Remarks: _____

Conducted by: Wong Shing Kwai Signature: [Signature] Date: 4-Sep-25

Checked by: Henry Leung Signature: [Signature] Date: 4-Sep-25

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 30-Jul-25
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 30-Sep-25
 Model No.: LD-5R
 Serial No.: 972777
 Equipment No.: SA-01-06 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 645
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 645


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	76.0	135.0
2	56.0	115.0
3	52.0	108.0
Average	61.3	119.3
By Linear Regression of Y on X Slope, $m_w =$ <u>1.0847</u> Intercept, $b_w =$ <u>52.8065</u> Correlation coefficient* = <u>0.9954</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		119.3
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		61.3
Measuring time, (min)		60.0
Set Correlation Factor, SCF SCF = [K=High Volume Sampler / Dust Meter, ($\mu\text{g}/\text{m}^3$)] <u>1.9</u>		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 Technical Officer (Wong Shing Kwai)

Approved by: 
 Project Manager (Henry Leung)

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 30-Jul-25
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 30-Sep-25
 Model No.: LD-5R
 Serial No.: 972778
 Equipment No.: SA-01-07 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 735 CPM
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 735 CPM

Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	75.0	141.0
2	63.0	118.0
3	52.0	105.0
Average	63.3	121.3
By Linear Regression of Y on X Slope, mw = <u>1.5705</u> Intercept, bw = <u>21.8665</u> Correlation coefficient* = <u>0.9910</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		121.3
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		63.3
Measuring time, (min)		60.0
Set Correlation Factor, SCF		
SCF = [K=High Volume Sampler / Dust Meter, ($\mu\text{g}/\text{m}^3$)]		<u>1.9</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 Technical Officer (Wong Shing Kwai)

Approved by: 
 Project Manager (Henry Leung)

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 30-Jul-25
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 30-Sep-25
 Model No.: LD-5R
 Serial No.: 972780
 Equipment No.: SA-01-09 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 739 CPM
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 739 CPM


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	76.0	134.0
2	62.0	113.0
3	56.0	100.0
Average	64.7	115.7
By Linear Regression of Y on X Slope, mw = <u>1.6646</u> Intercept, bw = <u>8.0253</u> Correlation coefficient* = <u>0.9958</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		115.7
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		64.7
Measuring time, (min)		60.0
Set Correlation Factor, SCF		
SCF = [K=High Volume Sampler / Dust Meter, ($\mu\text{g}/\text{m}^3$)]		<u>1.8</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 Technical Officer (Wong Shing Kwai)

Approved by: 
 Project Manager (Henry Leung)

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 30-Jul-25
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 30-Sep-25
 Model No.: LD-5R
 Serial No.: 972781
 Equipment No.: SA-01-10 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 734 CPM
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 734 CPM


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	75.0	132.0
2	66.0	115.0
3	55.0	101.0
Average	65.3	116.0
By Linear Regression of Y on X Slope, mw = <u>1.5399</u> Intercept, bw = <u>15.3953</u> Correlation coefficient* = <u>0.9936</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		116.0
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		65.3
Measuring time, (min)		60.0
Set Correlation Factor, SCF		
SCF = [K=High Volume Sampler / Dust Meter, ($\mu\text{g}/\text{m}^3$)]		<u>1.8</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 Technical Officer (Wong Shing Kwai)

Approved by: 
 Project Manager (Henry Leung)

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00964

Issue Date : 30 Dec 2024

Application No. : HP00820

Certificate of Calibration

Applicant : Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Sound Level Calibrator.

Equipment No.: : N-16-01

Manufacturer: : Hangzhou Aihua Instruments Co., Ltd.

Other information :

Model No.	AWA6021A
Serial No.	1023253

Date Received : 27 Dec 2024

Test Period : 30 Dec 2024 to 30 Dec 2024

Test Requested : Performance checking for Sound Level Calibrator

Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.
2. The result(s) relate only to the items tested or calibrated.

***For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED***

Lee Wai Kit
Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>

Report No. : 00964

Issue Date : 30 Dec 2024

Application No. : HP00820

Certificate of CalibrationMeasuring
equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Description	Sound Meter
Manufacturer	BSWA Technology
Model No.	BSWA 308
Serial No.	570183
Microphone No.	570605
Equipment No.	N-12-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.3	+ 0.3	± 0.3
114.0	114.3	+ 0.3	± 0.5

- Note** : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>

Report No. : 01015

Issue Date : 04 Feb 2025

Application No. : HP00868

Certificate of Calibration

Applicant : Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Sound Level Calibrator.

Equipment No.: : N-16-02

Manufacturer: : Hangzhou Aihua Instruments Co., Ltd.

Other information :

Model No.	AWA6021A
Serial No.	1023064

Date Received : 28 Jan 2025

Test Period : 03 Feb 2025 to 04 Feb 2025

Test Requested : Performance checking for Sound Level Calibrator

Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.
2. The result(s) relate only to the items tested or calibrated.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit
Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>

Report No. : 01015

Issue Date : 04 Feb 2025

Application No. : HP00868

Certificate of CalibrationMeasuring
equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Description	Sound Meter
Manufacturer	SVANTEK
Model No.	SVAN 977
Serial No.	92677
Microphone No.	10352
Equipment No.	N-14-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.2	+ 0.2	± 0.3
114.0	114.3	+ 0.3	± 0.5

- Note** : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00870

Issue Date : 14 Oct 2024

Application No. : HP00731

Certificate of Calibration

Applicant : Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-08-12

Manufacturer: : SVANTEK

Other information :

Model No.	SVAN 957
Serial No.	23851
Microphone No.	22391

Date Received : 07 Oct 2024

Test Period : 09 Oct 2024 to 09 Oct 2024

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.
2. The result(s) relate only to the items tested or calibrated.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit
Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 00870

Issue Date : 14 Oct 2024

Application No. : HP00731

Certificate of Calibration

Measuring
equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	± 0.0	± 1.5
114.0	114.2	+ 0.2	± 1.5

- Note** : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>

Report No. : 00871

Issue Date : 14 Oct 2024

Application No. : HP00732

Certificate of Calibration

Applicant : Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-12-02

Manufacturer: : BSWA Technology

Other information :

Model No.	BSWA 308
Serial No.	570187
Microphone No.	590079

Date Received : 07 Oct 2024

Test Period : 09 Oct 2024 to 09 Oct 2024

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.
2. The result(s) relate only to the items tested or calibrated.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit
Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>

Report No. : 00871

Issue Date : 14 Oct 2024

Application No. : HP00732

Certificate of CalibrationMeasuring
equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	93.9	- 0.1	± 1.5
114.0	113.7	- 0.3	± 1.5

- Note** : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>

Report No. : 01074

Issue Date : 19 Mar 2025

Application No. : HP00912

Certificate of Calibration

Applicant : Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-12-03

Manufacturer: : BSWA Technology

Other information :

Model No.	BSWA 308
Serial No.	570188
Microphone No.	570608

Date Received : 17 Mar 2025

Test Period : 18 Mar 2025 to 18 Mar 2025

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.
2. The result(s) relate only to the items tested or calibrated.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit
Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01074

Issue Date : 19 Mar 2025

Application No. : HP00912

Certificate of Calibration

Measuring
equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	93.9	- 0.1	± 1.5
114.0	114.0	± 0.0	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>

Report No. : 01075

Issue Date : 19 Mar 2025

Application No. : HP00913

Certificate of Calibration

Applicant : Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : N-12-04

Manufacturer: : BSWA Technology

Other information :

Model No.	BSWA 308
Serial No.	580238
Microphone No.	570605

Date Received : 17 Mar 2025

Test Period : 18 Mar 2025 to 18 Mar 2025

Test Requested : Performance checking for Sound Level Meter

Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Test conditions : Room Temperature: 22-25 degree Celsius
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.
2. The result(s) relate only to the items tested or calibrated.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit
Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park

18 On Lai Street, Shatin

NT, Hong Kong

Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01075

Issue Date : 19 Mar 2025

Application No. : HP00913

Certificate of Calibration

Measuring
equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result :

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.2	+ 0.2	± 1.5
114.0	114.1	+ 0.1	± 1.5

- Note** : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

APPENDIX C
WEATHER INFORMATION

Appendix C - Weather Conditions During Impact Monitoring Period

Date	Mean Air Temperature (°C) ¹	Mean Relative Humidity (%) ²	Precipitation (mm) ³
1-Sep-25	30.3	74	0.0
2-Sep-25	30.3	75	0.1
3-Sep-25	30.5	73	0.0
4-Sep-25	30.9	71	0.0
5-Sep-25	30.9	70	0.0
6-Sep-25	30.7	72	0.0
7-Sep-25	28.1	84	46.7
8-Sep-25	27.4	86	85.6
9-Sep-25	28.7	84	13.1
10-Sep-25	29.1	80	0.1
11-Sep-25	29.5	79	0.0
12-Sep-25	30.1	73	0.0
13-Sep-25	30.1	71	0.0
14-Sep-25	29.8	72	0.0
15-Sep-25	30.4	73	Trace
16-Sep-25	30.4	74	0.5
17-Sep-25	29.9	77	18.1
18-Sep-25	29.9	74	1.4
19-Sep-25	28.5	73	0.4
20-Sep-25	26.3	91	98.4
21-Sep-25	26.5	94	81.6
22-Sep-25	29.3	76	0.0
23-Sep-25	29.3	70	10.2
24-Sep-25	26.1	91	170.1
25-Sep-25	27.8	86	1.7
26-Sep-25	29.4	77	0.0
27-Sep-25	30.0	72	Trace
28-Sep-25	29.2	79	0.7
29-Sep-25	29.5	78	0.0
30-Sep-25	29.5	74	0.0

(Reporting Month: September 2025)**Remarks:**

Source - Hong Kong Observatory

¹⁻³Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
1 Sep 2025	12:00 AM	SW	0.2
1 Sep 2025	1:00 AM	NW	0.2
1 Sep 2025	2:00 AM	W	0.2
1 Sep 2025	3:00 AM	S	0.1
1 Sep 2025	4:00 AM	SSE	0.0
1 Sep 2025	5:00 AM	S	0.1
1 Sep 2025	6:00 AM	WSW	0.1
1 Sep 2025	7:00 AM	S	0.1
1 Sep 2025	8:00 AM	NW	0.1
1 Sep 2025	9:00 AM	NW	0.2
1 Sep 2025	10:00 AM	NW	0.4
1 Sep 2025	11:00 AM	NW	0.6
1 Sep 2025	12:00 PM	NW	0.8
1 Sep 2025	1:00 PM	NW	0.8
1 Sep 2025	2:00 PM	W	0.9
1 Sep 2025	3:00 PM	WNW	0.9
1 Sep 2025	4:00 PM	WNW	0.7
1 Sep 2025	5:00 PM	NW	0.4
1 Sep 2025	6:00 PM	NW	0.2
1 Sep 2025	7:00 PM	NW	0.3
1 Sep 2025	8:00 PM	NW	0.2
1 Sep 2025	9:00 PM	NW	0.2
1 Sep 2025	10:00 PM	NW	0.1
1 Sep 2025	11:00 PM	NW	0.2
2 Sep 2025	12:00 AM	NNW	0.2
2 Sep 2025	1:00 AM	WNW	0.3
2 Sep 2025	2:00 AM	WNW	0.2
2 Sep 2025	3:00 AM	NW	0.1
2 Sep 2025	4:00 AM	NW	0.1
2 Sep 2025	5:00 AM	WNW	0.1
2 Sep 2025	6:00 AM	WNW	0.1
2 Sep 2025	7:00 AM	WNW	0.1
2 Sep 2025	8:00 AM	WNW	0.3
2 Sep 2025	9:00 AM	NW	0.6
2 Sep 2025	10:00 AM	NW	0.5
2 Sep 2025	11:00 AM	WNW	0.7
2 Sep 2025	12:00 PM	WNW	0.7
2 Sep 2025	1:00 PM	W	0.9
2 Sep 2025	2:00 PM	SW	1.0
2 Sep 2025	3:00 PM	WSW	0.7
2 Sep 2025	4:00 PM	W	0.7
2 Sep 2025	5:00 PM	WNW	0.7
2 Sep 2025	6:00 PM	NW	0.6
2 Sep 2025	7:00 PM	WSW	0.3
2 Sep 2025	8:00 PM	SSE	0.3
2 Sep 2025	9:00 PM	NW	0.3
2 Sep 2025	10:00 PM	SW	0.3
2 Sep 2025	11:00 PM	WNW	0.3
3 Sep 2025	12:00 AM	W	0.4
3 Sep 2025	1:00 AM	NW	0.2
3 Sep 2025	2:00 AM	SSE	0.2
3 Sep 2025	3:00 AM	WSW	0.0
3 Sep 2025	4:00 AM	SW	0.1
3 Sep 2025	5:00 AM	SW	0.1
3 Sep 2025	6:00 AM	WSW	0.1
3 Sep 2025	7:00 AM	SSE	0.2
3 Sep 2025	8:00 AM	S	0.3

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
3 Sep 2025	9:00 AM	WSW	0.4
3 Sep 2025	10:00 AM	WSW	0.5
3 Sep 2025	11:00 AM	SW	0.8
3 Sep 2025	12:00 PM	W	0.8
3 Sep 2025	1:00 PM	WNW	0.9
3 Sep 2025	2:00 PM	WSW	1.0
3 Sep 2025	3:00 PM	W	1.0
3 Sep 2025	4:00 PM	SW	0.9
3 Sep 2025	5:00 PM	WNW	0.6
3 Sep 2025	6:00 PM	WSW	0.7
3 Sep 2025	7:00 PM	W	0.5
3 Sep 2025	8:00 PM	NW	0.5
3 Sep 2025	9:00 PM	WNW	0.4
3 Sep 2025	10:00 PM	NW	0.4
3 Sep 2025	11:00 PM	NW	0.4
4 Sep 2025	12:00 AM	WNW	0.3
4 Sep 2025	1:00 AM	SW	0.3
4 Sep 2025	2:00 AM	WNW	0.3
4 Sep 2025	3:00 AM	NW	0.2
4 Sep 2025	4:00 AM	NW	0.1
4 Sep 2025	5:00 AM	NNW	0.1
4 Sep 2025	6:00 AM	NNW	0.0
4 Sep 2025	7:00 AM	NNW	0.1
4 Sep 2025	8:00 AM	NW	0.2
4 Sep 2025	9:00 AM	NW	0.7
4 Sep 2025	10:00 AM	WNW	0.5
4 Sep 2025	11:00 AM	WNW	0.6
4 Sep 2025	12:00 PM	WNW	0.8
4 Sep 2025	1:00 PM	W	0.8
4 Sep 2025	2:00 PM	WSW	1.0
4 Sep 2025	3:00 PM	SW	0.9
4 Sep 2025	4:00 PM	WNW	0.9
4 Sep 2025	5:00 PM	WNW	0.9
4 Sep 2025	6:00 PM	WNW	0.8
4 Sep 2025	7:00 PM	NW	0.6
4 Sep 2025	8:00 PM	NW	0.5
4 Sep 2025	9:00 PM	WNW	0.5
4 Sep 2025	10:00 PM	WSW	0.5
4 Sep 2025	11:00 PM	SW	0.3
5 Sep 2025	12:00 AM	WNW	0.3
5 Sep 2025	1:00 AM	SW	0.3
5 Sep 2025	2:00 AM	WNW	0.2
5 Sep 2025	3:00 AM	NW	0.1
5 Sep 2025	4:00 AM	NNW	0.0
5 Sep 2025	5:00 AM	NNW	0.0
5 Sep 2025	6:00 AM	NNW	0.0
5 Sep 2025	7:00 AM	W	0.0
5 Sep 2025	8:00 AM	E	0.1
5 Sep 2025	9:00 AM	WNW	0.3
5 Sep 2025	10:00 AM	NNW	0.4
5 Sep 2025	11:00 AM	NW	0.5
5 Sep 2025	12:00 PM	NW	0.8
5 Sep 2025	1:00 PM	WNW	0.9
5 Sep 2025	2:00 PM	WNW	1.2
5 Sep 2025	3:00 PM	WNW	1.2
5 Sep 2025	4:00 PM	NW	0.9
5 Sep 2025	5:00 PM	WNW	0.8

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
5 Sep 2025	6:00 PM	NW	0.4
5 Sep 2025	7:00 PM	NW	0.2
5 Sep 2025	8:00 PM	NW	0.2
5 Sep 2025	9:00 PM	WNW	0.2
5 Sep 2025	10:00 PM	WNW	0.1
5 Sep 2025	11:00 PM	WNW	0.1
6 Sep 2025	12:00 AM	W	0.1
6 Sep 2025	1:00 AM	WNW	0.2
6 Sep 2025	2:00 AM	WNW	0.1
6 Sep 2025	3:00 AM	WNW	0.1
6 Sep 2025	4:00 AM	WNW	0.1
6 Sep 2025	5:00 AM	WNW	0.1
6 Sep 2025	6:00 AM	WNW	0.0
6 Sep 2025	7:00 AM	WNW	0.0
6 Sep 2025	8:00 AM	NW	0.1
6 Sep 2025	9:00 AM	NNW	0.3
6 Sep 2025	10:00 AM	NW	0.1
6 Sep 2025	11:00 AM	NNW	0.1
6 Sep 2025	12:00 PM	WNW	0.1
6 Sep 2025	1:00 PM	NNW	0.2
6 Sep 2025	2:00 PM	WSW	0.6
6 Sep 2025	3:00 PM	WNW	0.7
6 Sep 2025	4:00 PM	WNW	0.5
6 Sep 2025	5:00 PM	WNW	0.3
6 Sep 2025	6:00 PM	NW	0.3
6 Sep 2025	7:00 PM	NW	0.4
6 Sep 2025	8:00 PM	NW	0.4
6 Sep 2025	9:00 PM	NW	0.4
6 Sep 2025	10:00 PM	WNW	0.4
6 Sep 2025	11:00 PM	WNW	0.5
7 Sep 2025	12:00 AM	NW	0.3
7 Sep 2025	1:00 AM	NW	0.4
7 Sep 2025	2:00 AM	NW	0.3
7 Sep 2025	3:00 AM	WNW	0.5
7 Sep 2025	4:00 AM	W	0.4
7 Sep 2025	5:00 AM	NW	0.2
7 Sep 2025	6:00 AM	NW	0.3
7 Sep 2025	7:00 AM	WNW	0.5
7 Sep 2025	8:00 AM	SW	0.3
7 Sep 2025	9:00 AM	SW	0.3
7 Sep 2025	10:00 AM	SW	0.4
7 Sep 2025	11:00 AM	WNW	0.2
7 Sep 2025	12:00 PM	WSW	0.3
7 Sep 2025	1:00 PM	WNW	0.1
7 Sep 2025	2:00 PM	W	0.3
7 Sep 2025	3:00 PM	WSW	0.7
7 Sep 2025	4:00 PM	WSW	0.5
7 Sep 2025	5:00 PM	W	0.3
7 Sep 2025	6:00 PM	SSE	0.4
7 Sep 2025	7:00 PM	WNW	0.6
7 Sep 2025	8:00 PM	WSW	0.7
7 Sep 2025	9:00 PM	WNW	2.3
7 Sep 2025	10:00 PM	NW	2.3
7 Sep 2025	11:00 PM	W	2.7
8 Sep 2025	12:00 AM	W	2.4
8 Sep 2025	1:00 AM	WNW	2.1
8 Sep 2025	2:00 AM	NW	2.1

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
8 Sep 2025	3:00 AM	NW	2.0
8 Sep 2025	4:00 AM	NW	2.0
8 Sep 2025	5:00 AM	SW	2.1
8 Sep 2025	6:00 AM	W	2.4
8 Sep 2025	7:00 AM	NW	2.5
8 Sep 2025	8:00 AM	WNW	2.8
8 Sep 2025	9:00 AM	NW	2.9
8 Sep 2025	10:00 AM	NW	2.5
8 Sep 2025	11:00 AM	NNW	2.4
8 Sep 2025	12:00 PM	NW	2.3
8 Sep 2025	1:00 PM	NW	0.2
8 Sep 2025	2:00 PM	NW	0.2
8 Sep 2025	3:00 PM	NW	0.1
8 Sep 2025	4:00 PM	NW	0.2
8 Sep 2025	5:00 PM	NW	0.1
8 Sep 2025	6:00 PM	NW	0.0
8 Sep 2025	7:00 PM	NW	0.1
8 Sep 2025	8:00 PM	SW	0.1
8 Sep 2025	9:00 PM	NNE	0.1
8 Sep 2025	10:00 PM	NNE	0.0
8 Sep 2025	11:00 PM	SE	0.0
9 Sep 2025	12:00 AM	SSE	0.1
9 Sep 2025	1:00 AM	SSW	0.2
9 Sep 2025	2:00 AM	WSW	0.6
9 Sep 2025	3:00 AM	WNW	0.8
9 Sep 2025	4:00 AM	W	0.6
9 Sep 2025	5:00 AM	W	1.0
9 Sep 2025	6:00 AM	WNW	1.2
9 Sep 2025	7:00 AM	WNW	1.0
9 Sep 2025	8:00 AM	NW	1.0
9 Sep 2025	9:00 AM	WNW	1.1
9 Sep 2025	10:00 AM	NW	0.6
9 Sep 2025	11:00 AM	NW	0.5
9 Sep 2025	12:00 PM	NW	0.5
9 Sep 2025	1:00 PM	NW	0.3
9 Sep 2025	2:00 PM	NW	0.3
9 Sep 2025	3:00 PM	W	0.3
9 Sep 2025	4:00 PM	WNW	0.3
9 Sep 2025	5:00 PM	NW	0.4
9 Sep 2025	6:00 PM	WNW	0.3
9 Sep 2025	7:00 PM	WNW	0.1
9 Sep 2025	8:00 PM	WNW	0.1
9 Sep 2025	9:00 PM	WNW	0.1
9 Sep 2025	10:00 PM	WNW	0.0
9 Sep 2025	11:00 PM	NW	0.1
10 Sep 2025	12:00 AM	NW	0.2
10 Sep 2025	1:00 AM	NW	0.3
10 Sep 2025	2:00 AM	WNW	0.5
10 Sep 2025	3:00 AM	WNW	0.6
10 Sep 2025	4:00 AM	NW	0.9
10 Sep 2025	5:00 AM	NW	0.9
10 Sep 2025	6:00 AM	NW	0.9
10 Sep 2025	7:00 AM	WNW	1.1
10 Sep 2025	8:00 AM	NW	1.0
10 Sep 2025	9:00 AM	NW	1.0
10 Sep 2025	10:00 AM	NW	0.6
10 Sep 2025	11:00 AM	NW	0.5

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
10 Sep 2025	12:00 PM	NW	0.3
10 Sep 2025	1:00 PM	NW	0.1
10 Sep 2025	2:00 PM	NW	0.3
10 Sep 2025	3:00 PM	NW	0.2
10 Sep 2025	4:00 PM	WNW	0.2
10 Sep 2025	5:00 PM	WNW	0.1
10 Sep 2025	6:00 PM	WNW	0.0
10 Sep 2025	7:00 PM	WNW	0.1
10 Sep 2025	8:00 PM	WNW	0.0
10 Sep 2025	9:00 PM	WNW	0.0
10 Sep 2025	10:00 PM	WNW	0.0
10 Sep 2025	11:00 PM	WNW	0.0
11 Sep 2025	12:00 AM	WNW	0.1
11 Sep 2025	1:00 AM	WNW	0.2
11 Sep 2025	2:00 AM	NW	0.4
11 Sep 2025	3:00 AM	WNW	0.3
11 Sep 2025	4:00 AM	WNW	0.4
11 Sep 2025	5:00 AM	SW	0.6
11 Sep 2025	6:00 AM	WNW	0.7
11 Sep 2025	7:00 AM	W	0.9
11 Sep 2025	8:00 AM	NW	1.0
11 Sep 2025	9:00 AM	WNW	0.9
11 Sep 2025	10:00 AM	WNW	1.0
11 Sep 2025	11:00 AM	NW	0.8
11 Sep 2025	12:00 PM	NW	0.6
11 Sep 2025	1:00 PM	WNW	0.4
11 Sep 2025	2:00 PM	NW	0.2
11 Sep 2025	3:00 PM	NW	0.1
11 Sep 2025	4:00 PM	NW	0.2
11 Sep 2025	5:00 PM	NNW	0.1
11 Sep 2025	6:00 PM	NNW	0.1
11 Sep 2025	7:00 PM	NNW	0.1
11 Sep 2025	8:00 PM	NNW	0.2
11 Sep 2025	9:00 PM	NNW	0.1
11 Sep 2025	10:00 PM	NNW	0.1
11 Sep 2025	11:00 PM	NNW	0.1
12 Sep 2025	12:00 AM	NNW	0.1
12 Sep 2025	1:00 AM	NW	0.2
12 Sep 2025	2:00 AM	SW	0.4
12 Sep 2025	3:00 AM	WSW	0.4
12 Sep 2025	4:00 AM	S	0.7
12 Sep 2025	5:00 AM	W	0.8
12 Sep 2025	6:00 AM	W	0.8
12 Sep 2025	7:00 AM	WSW	0.8
12 Sep 2025	8:00 AM	W	0.7
12 Sep 2025	9:00 AM	NW	0.7
12 Sep 2025	10:00 AM	WNW	0.6
12 Sep 2025	11:00 AM	WNW	0.7
12 Sep 2025	12:00 PM	W	0.5
12 Sep 2025	1:00 PM	NW	0.5
12 Sep 2025	2:00 PM	W	0.4
12 Sep 2025	3:00 PM	NW	0.6
12 Sep 2025	4:00 PM	WNW	0.5
12 Sep 2025	5:00 PM	WNW	0.4
12 Sep 2025	6:00 PM	NW	0.4
12 Sep 2025	7:00 PM	NW	0.3
12 Sep 2025	8:00 PM	NW	0.3

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
12 Sep 2025	9:00 PM	W	0.4
12 Sep 2025	10:00 PM	WSW	0.1
12 Sep 2025	11:00 PM	S	0.1
13 Sep 2025	12:00 AM	SW	0.2
13 Sep 2025	1:00 AM	SSW	0.3
13 Sep 2025	2:00 AM	S	0.5
13 Sep 2025	3:00 AM	WNW	0.7
13 Sep 2025	4:00 AM	W	0.7
13 Sep 2025	5:00 AM	WSW	0.6
13 Sep 2025	6:00 AM	WNW	0.7
13 Sep 2025	7:00 AM	WNW	0.8
13 Sep 2025	8:00 AM	WNW	0.6
13 Sep 2025	9:00 AM	NW	0.6
13 Sep 2025	10:00 AM	WNW	0.6
13 Sep 2025	11:00 AM	NW	0.3
13 Sep 2025	12:00 PM	NW	0.3
13 Sep 2025	1:00 PM	WNW	0.1
13 Sep 2025	2:00 PM	WNW	0.1
13 Sep 2025	3:00 PM	WNW	0.2
13 Sep 2025	4:00 PM	NW	0.2
13 Sep 2025	5:00 PM	NW	0.1
13 Sep 2025	6:00 PM	NNW	0.1
13 Sep 2025	7:00 PM	NW	0.0
13 Sep 2025	8:00 PM	NW	0.1
13 Sep 2025	9:00 PM	NW	0.1
13 Sep 2025	10:00 PM	NW	0.1
13 Sep 2025	11:00 PM	NW	0.3
14 Sep 2025	12:00 AM	NNW	0.1
14 Sep 2025	1:00 AM	NNW	0.2
14 Sep 2025	2:00 AM	NW	0.2
14 Sep 2025	3:00 AM	SW	0.5
14 Sep 2025	4:00 AM	W	0.8
14 Sep 2025	5:00 AM	W	0.7
14 Sep 2025	6:00 AM	W	0.7
14 Sep 2025	7:00 AM	W	1.0
14 Sep 2025	8:00 AM	W	0.6
14 Sep 2025	9:00 AM	NW	0.5
14 Sep 2025	10:00 AM	NW	0.5
14 Sep 2025	11:00 AM	NW	0.3
14 Sep 2025	12:00 PM	NW	0.4
14 Sep 2025	1:00 PM	WNW	0.4
14 Sep 2025	2:00 PM	WNW	0.3
14 Sep 2025	3:00 PM	NW	0.4
14 Sep 2025	4:00 PM	ENE	0.3
14 Sep 2025	5:00 PM	NNE	0.1
14 Sep 2025	6:00 PM	E	0.1
14 Sep 2025	7:00 PM	NW	0.2
14 Sep 2025	8:00 PM	NNW	0.0
14 Sep 2025	9:00 PM	NNW	0.1
14 Sep 2025	10:00 PM	N	0.1
14 Sep 2025	11:00 PM	SSE	0.4
15 Sep 2025	12:00 AM	ENE	0.3
15 Sep 2025	1:00 AM	ESE	0.4
15 Sep 2025	2:00 AM	WSW	0.6
15 Sep 2025	3:00 AM	SW	0.5
15 Sep 2025	4:00 AM	SSW	0.5
15 Sep 2025	5:00 AM	W	0.8

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
15 Sep 2025	6:00 AM	NW	0.8
15 Sep 2025	7:00 AM	W	0.6
15 Sep 2025	8:00 AM	W	0.8
15 Sep 2025	9:00 AM	W	0.5
15 Sep 2025	10:00 AM	WSW	0.4
15 Sep 2025	11:00 AM	WNW	0.3
15 Sep 2025	12:00 PM	WNW	0.4
15 Sep 2025	1:00 PM	NW	0.2
15 Sep 2025	2:00 PM	W	0.4
15 Sep 2025	3:00 PM	WNW	0.4
15 Sep 2025	4:00 PM	NW	0.5
15 Sep 2025	5:00 PM	NW	0.4
15 Sep 2025	6:00 PM	WNW	0.5
15 Sep 2025	7:00 PM	S	0.3
15 Sep 2025	8:00 PM	WSW	0.3
15 Sep 2025	9:00 PM	WSW	0.3
15 Sep 2025	10:00 PM	SW	0.3
15 Sep 2025	11:00 PM	SE	0.4
16 Sep 2025	12:00 AM	ESE	0.4
16 Sep 2025	1:00 AM	ESE	0.5
16 Sep 2025	2:00 AM	S	0.7
16 Sep 2025	3:00 AM	SSE	0.6
16 Sep 2025	4:00 AM	S	0.6
16 Sep 2025	5:00 AM	SSE	0.9
16 Sep 2025	6:00 AM	SSE	1.1
16 Sep 2025	7:00 AM	SSE	1.0
16 Sep 2025	8:00 AM	SE	1.1
16 Sep 2025	9:00 AM	S	0.9
16 Sep 2025	10:00 AM	S	0.4
16 Sep 2025	11:00 AM	SSW	0.6
16 Sep 2025	12:00 PM	S	0.5
16 Sep 2025	1:00 PM	SSE	0.7
16 Sep 2025	2:00 PM	S	0.6
16 Sep 2025	3:00 PM	SSE	0.5
16 Sep 2025	4:00 PM	S	0.6
16 Sep 2025	5:00 PM	S	0.4
16 Sep 2025	6:00 PM	S	0.5
16 Sep 2025	7:00 PM	SSW	0.4
16 Sep 2025	8:00 PM	SSW	0.1
16 Sep 2025	9:00 PM	SSW	0.3
16 Sep 2025	10:00 PM	S	0.2
16 Sep 2025	11:00 PM	SSE	0.1
17 Sep 2025	12:00 AM	S	0.1
17 Sep 2025	1:00 AM	SW	0.2
17 Sep 2025	2:00 AM	S	0.2
17 Sep 2025	3:00 AM	SSW	0.1
17 Sep 2025	4:00 AM	SE	0.2
17 Sep 2025	5:00 AM	W	0.0
17 Sep 2025	6:00 AM	NW	0.0
17 Sep 2025	7:00 AM	NNW	0.0
17 Sep 2025	8:00 AM	NNW	0.0
17 Sep 2025	9:00 AM	NW	0.0
17 Sep 2025	10:00 AM	W	0.0
17 Sep 2025	11:00 AM	W	0.0
17 Sep 2025	12:00 PM	WSW	0.1
17 Sep 2025	1:00 PM	SW	0.1
17 Sep 2025	2:00 PM	WSW	0.0

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
17 Sep 2025	3:00 PM	SW	0.0
17 Sep 2025	4:00 PM	W	0.2
17 Sep 2025	5:00 PM	NW	0.1
17 Sep 2025	6:00 PM	WNW	0.2
17 Sep 2025	7:00 PM	NNW	0.1
17 Sep 2025	8:00 PM	NNW	0.0
17 Sep 2025	9:00 PM	NNW	0.1
17 Sep 2025	10:00 PM	SW	0.2
17 Sep 2025	11:00 PM	S	0.1
18 Sep 2025	12:00 AM	NNW	0.0
18 Sep 2025	1:00 AM	NW	0.0
18 Sep 2025	2:00 AM	W	0.0
18 Sep 2025	3:00 AM	SW	0.1
18 Sep 2025	4:00 AM	ENE	0.1
18 Sep 2025	5:00 AM	NNE	0.0
18 Sep 2025	6:00 AM	S	0.1
18 Sep 2025	7:00 AM	NE	0.0
18 Sep 2025	8:00 AM	SE	0.2
18 Sep 2025	9:00 AM	N	0.0
18 Sep 2025	10:00 AM	N	0.0
18 Sep 2025	11:00 AM	SSE	0.0
18 Sep 2025	12:00 PM	WNW	0.1
18 Sep 2025	1:00 PM	SW	0.0
18 Sep 2025	2:00 PM	NW	0.1
18 Sep 2025	3:00 PM	WNW	0.0
18 Sep 2025	4:00 PM	W	0.0
18 Sep 2025	5:00 PM	W	0.0
18 Sep 2025	6:00 PM	SW	0.0
18 Sep 2025	7:00 PM	WNW	0.0
18 Sep 2025	8:00 PM	NW	0.0
18 Sep 2025	9:00 PM	WNW	0.0
18 Sep 2025	10:00 PM	W	0.0
18 Sep 2025	11:00 PM	S	0.1
19 Sep 2025	12:00 AM	WNW	0.0
19 Sep 2025	1:00 AM	ENE	0.1
19 Sep 2025	2:00 AM	E	0.2
19 Sep 2025	3:00 AM	ESE	0.4
19 Sep 2025	4:00 AM	ESE	0.3
19 Sep 2025	5:00 AM	SE	0.5
19 Sep 2025	6:00 AM	S	0.7
19 Sep 2025	7:00 AM	SW	0.2
19 Sep 2025	8:00 AM	S	0.3
19 Sep 2025	9:00 AM	SW	0.4
19 Sep 2025	10:00 AM	SW	0.2
19 Sep 2025	11:00 AM	WSW	0.1
19 Sep 2025	12:00 PM	SSE	0.2
19 Sep 2025	1:00 PM	SE	0.3
19 Sep 2025	2:00 PM	SSE	0.4
19 Sep 2025	3:00 PM	S	0.4
19 Sep 2025	4:00 PM	SE	0.4
19 Sep 2025	5:00 PM	SSE	0.5
19 Sep 2025	6:00 PM	SE	0.5
19 Sep 2025	7:00 PM	SSE	0.5
19 Sep 2025	8:00 PM	SE	0.6
19 Sep 2025	9:00 PM	SSW	0.6
19 Sep 2025	10:00 PM	SW	0.5
19 Sep 2025	11:00 PM	SSW	0.4

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
20 Sep 2025	12:00 AM	SSE	0.4
20 Sep 2025	1:00 AM	SSW	0.5
20 Sep 2025	2:00 AM	SSE	0.6
20 Sep 2025	3:00 AM	ESE	0.6
20 Sep 2025	4:00 AM	S	0.7
20 Sep 2025	5:00 AM	S	0.9
20 Sep 2025	6:00 AM	SSW	0.8
20 Sep 2025	7:00 AM	S	0.9
20 Sep 2025	8:00 AM	S	0.7
20 Sep 2025	9:00 AM	SE	0.9
20 Sep 2025	10:00 AM	SSE	1.0
20 Sep 2025	11:00 AM	SSE	1.0
20 Sep 2025	12:00 PM	SSW	1.0
20 Sep 2025	1:00 PM	SE	1.2
20 Sep 2025	2:00 PM	SSE	1.7
20 Sep 2025	3:00 PM	SE	1.7
20 Sep 2025	4:00 PM	SSE	1.6
20 Sep 2025	5:00 PM	SSE	1.7
20 Sep 2025	6:00 PM	SSE	1.9
20 Sep 2025	7:00 PM	S	2.3
20 Sep 2025	8:00 PM	S	2.9
20 Sep 2025	9:00 PM	S	2.1
20 Sep 2025	10:00 PM	S	1.7
20 Sep 2025	11:00 PM	SSE	1.5
21 Sep 2025	12:00 AM	SSE	1.7
21 Sep 2025	1:00 AM	SSW	1.8
21 Sep 2025	2:00 AM	SSW	1.6
21 Sep 2025	3:00 AM	SW	1.6
21 Sep 2025	4:00 AM	SW	1.9
21 Sep 2025	5:00 AM	S	1.6
21 Sep 2025	6:00 AM	SW	1.8
21 Sep 2025	7:00 AM	SSW	1.5
21 Sep 2025	8:00 AM	S	1.1
21 Sep 2025	9:00 AM	SSW	1.1
21 Sep 2025	10:00 AM	SSW	1.0
21 Sep 2025	11:00 AM	SSW	0.9
21 Sep 2025	12:00 PM	SW	1.2
21 Sep 2025	1:00 PM	SSW	0.8
21 Sep 2025	2:00 PM	SW	1.0
21 Sep 2025	3:00 PM	SW	1.0
21 Sep 2025	4:00 PM	SW	1.0
21 Sep 2025	5:00 PM	SW	1.1
21 Sep 2025	6:00 PM	SW	1.1
21 Sep 2025	7:00 PM	W	1.0
21 Sep 2025	8:00 PM	SSW	0.9
21 Sep 2025	9:00 PM	SW	0.6
21 Sep 2025	10:00 PM	S	0.8
21 Sep 2025	11:00 PM	SW	0.7
22 Sep 2025	12:00 AM	W	0.8
22 Sep 2025	1:00 AM	SW	1.0
22 Sep 2025	2:00 AM	SW	1.0
22 Sep 2025	3:00 AM	SW	1.0
22 Sep 2025	4:00 AM	SSW	1.2
22 Sep 2025	5:00 AM	SSW	1.3
22 Sep 2025	6:00 AM	SW	1.0
22 Sep 2025	7:00 AM	SW	0.8
22 Sep 2025	8:00 AM	SSW	0.8

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
22 Sep 2025	9:00 AM	SW	0.8
22 Sep 2025	10:00 AM	SW	1.0
22 Sep 2025	11:00 AM	SW	1.0
22 Sep 2025	12:00 PM	SSW	1.1
22 Sep 2025	1:00 PM	SW	1.0
22 Sep 2025	2:00 PM	S	0.7
22 Sep 2025	3:00 PM	SW	0.7
22 Sep 2025	4:00 PM	SSE	0.4
22 Sep 2025	5:00 PM	SW	0.7
22 Sep 2025	6:00 PM	SSW	0.5
22 Sep 2025	7:00 PM	WSW	0.5
22 Sep 2025	8:00 PM	SW	0.4
22 Sep 2025	9:00 PM	SSW	0.3
22 Sep 2025	10:00 PM	SSW	0.5
22 Sep 2025	11:00 PM	SSW	0.4
23 Sep 2025	12:00 AM	WSW	0.4
23 Sep 2025	1:00 AM	SSW	0.7
23 Sep 2025	2:00 AM	SSW	0.8
23 Sep 2025	3:00 AM	WSW	0.7
23 Sep 2025	4:00 AM	SSW	0.8
23 Sep 2025	5:00 AM	SSW	2.7
23 Sep 2025	6:00 AM	SSW	2.6
23 Sep 2025	7:00 AM	WSW	2.4
23 Sep 2025	8:00 AM	SW	2.6
23 Sep 2025	9:00 AM	WSW	2.5
23 Sep 2025	10:00 AM	WSW	2.5
23 Sep 2025	11:00 AM	SW	2.7
23 Sep 2025	12:00 PM	SSW	2.3
23 Sep 2025	1:00 PM	SSE	2.2
23 Sep 2025	2:00 PM	SSW	2.3
23 Sep 2025	3:00 PM	S	5.4
23 Sep 2025	4:00 PM	SSW	5.3
23 Sep 2025	5:00 PM	SW	5.3
23 Sep 2025	6:00 PM	SSW	5.3
23 Sep 2025	7:00 PM	SW	5.4
23 Sep 2025	8:00 PM	SSW	5.5
23 Sep 2025	9:00 PM	SW	5.5
23 Sep 2025	10:00 PM	SSW	5.5
23 Sep 2025	11:00 PM	SSW	5.4
24 Sep 2025	12:00 AM	SW	7.3
24 Sep 2025	1:00 AM	SSW	7.4
24 Sep 2025	2:00 AM	SW	7.6
24 Sep 2025	3:00 AM	SW	7.7
24 Sep 2025	4:00 AM	WSW	7.8
24 Sep 2025	5:00 AM	SSW	7.9
24 Sep 2025	6:00 AM	SW	8.0
24 Sep 2025	7:00 AM	SW	7.9
24 Sep 2025	8:00 AM	SSW	7.9
24 Sep 2025	9:00 AM	SSW	7.9
24 Sep 2025	10:00 AM	SSW	7.8
24 Sep 2025	11:00 AM	SW	7.5
24 Sep 2025	12:00 PM	SW	7.8
24 Sep 2025	1:00 PM	WSW	7.5
24 Sep 2025	2:00 PM	SW	7.6
24 Sep 2025	3:00 PM	W	7.5
24 Sep 2025	4:00 PM	WSW	7.5
24 Sep 2025	5:00 PM	WNW	7.4

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
24 Sep 2025	6:00 PM	SW	7.5
24 Sep 2025	7:00 PM	SW	7.6
24 Sep 2025	8:00 PM	SSW	7.5
24 Sep 2025	9:00 PM	SSW	7.6
24 Sep 2025	10:00 PM	SW	7.4
24 Sep 2025	11:00 PM	S	7.5
25 Sep 2025	12:00 AM	SW	7.7
25 Sep 2025	1:00 AM	SW	7.7
25 Sep 2025	2:00 AM	SW	7.8
25 Sep 2025	3:00 AM	W	3.9
25 Sep 2025	4:00 AM	WSW	3.9
25 Sep 2025	5:00 AM	SSW	4.0
25 Sep 2025	6:00 AM	WSW	4.0
25 Sep 2025	7:00 AM	WSW	3.8
25 Sep 2025	8:00 AM	SW	3.8
25 Sep 2025	9:00 AM	WSW	2.5
25 Sep 2025	10:00 AM	WSW	2.6
25 Sep 2025	11:00 AM	WSW	2.5
25 Sep 2025	12:00 PM	SW	2.5
25 Sep 2025	1:00 PM	SSW	2.5
25 Sep 2025	2:00 PM	SW	2.4
25 Sep 2025	3:00 PM	SSW	2.4
25 Sep 2025	4:00 PM	WSW	2.3
25 Sep 2025	5:00 PM	SW	1.3
25 Sep 2025	6:00 PM	WSW	1.4
25 Sep 2025	7:00 PM	WSW	1.5
25 Sep 2025	8:00 PM	SW	1.5
25 Sep 2025	9:00 PM	WSW	1.4
25 Sep 2025	10:00 PM	WSW	1.4
25 Sep 2025	11:00 PM	WSW	1.4
26 Sep 2025	12:00 AM	WSW	0.7
26 Sep 2025	1:00 AM	SW	0.6
26 Sep 2025	2:00 AM	WSW	0.6
26 Sep 2025	3:00 AM	SW	0.6
26 Sep 2025	4:00 AM	W	0.5
26 Sep 2025	5:00 AM	SSW	0.7
26 Sep 2025	6:00 AM	S	0.6
26 Sep 2025	7:00 AM	W	0.6
26 Sep 2025	8:00 AM	W	0.6
26 Sep 2025	9:00 AM	WSW	0.5
26 Sep 2025	10:00 AM	SW	0.6
26 Sep 2025	11:00 AM	SW	0.5
26 Sep 2025	12:00 PM	SW	0.3
26 Sep 2025	1:00 PM	SW	0.3
26 Sep 2025	2:00 PM	WSW	0.3
26 Sep 2025	3:00 PM	SSW	0.2
26 Sep 2025	4:00 PM	WNW	0.3
26 Sep 2025	5:00 PM	WSW	0.1
26 Sep 2025	6:00 PM	NNW	0.0
26 Sep 2025	7:00 PM	SW	0.1
26 Sep 2025	8:00 PM	WSW	0.1
26 Sep 2025	9:00 PM	E	0.2
26 Sep 2025	10:00 PM	NE	0.0
26 Sep 2025	11:00 PM	ENE	0.0
27 Sep 2025	12:00 AM	SSE	0.1
27 Sep 2025	1:00 AM	NNW	0.1
27 Sep 2025	2:00 AM	WNW	0.2

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
27 Sep 2025	3:00 AM	WNW	0.2
27 Sep 2025	4:00 AM	SSE	0.3
27 Sep 2025	5:00 AM	SW	0.2
27 Sep 2025	6:00 AM	S	0.3
27 Sep 2025	7:00 AM	SSW	0.4
27 Sep 2025	8:00 AM	S	0.6
27 Sep 2025	9:00 AM	SSE	0.5
27 Sep 2025	10:00 AM	SSE	0.3
27 Sep 2025	11:00 AM	SSW	0.2
27 Sep 2025	12:00 PM	SSW	0.2
27 Sep 2025	1:00 PM	SW	0.1
27 Sep 2025	2:00 PM	S	0.1
27 Sep 2025	3:00 PM	SSW	0.1
27 Sep 2025	4:00 PM	SW	0.1
27 Sep 2025	5:00 PM	SW	0.2
27 Sep 2025	6:00 PM	S	0.3
27 Sep 2025	7:00 PM	WSW	0.2
27 Sep 2025	8:00 PM	WSW	0.0
27 Sep 2025	9:00 PM	SW	0.3
27 Sep 2025	10:00 PM	SSE	0.3
27 Sep 2025	11:00 PM	SSE	0.1
28 Sep 2025	12:00 AM	SW	0.1
28 Sep 2025	1:00 AM	WSW	0.2
28 Sep 2025	2:00 AM	S	0.3
28 Sep 2025	3:00 AM	SE	0.4
28 Sep 2025	4:00 AM	S	0.2
28 Sep 2025	5:00 AM	SSW	0.6
28 Sep 2025	6:00 AM	SW	1.0
28 Sep 2025	7:00 AM	SW	1.0
28 Sep 2025	8:00 AM	WSW	0.9
28 Sep 2025	9:00 AM	WSW	1.0
28 Sep 2025	10:00 AM	SW	0.7
28 Sep 2025	11:00 AM	SW	0.7
28 Sep 2025	12:00 PM	SW	0.5
28 Sep 2025	1:00 PM	SW	0.4
28 Sep 2025	2:00 PM	W	0.5

September 2025			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
28 Sep 2025	3:00 PM	WSW	0.4
28 Sep 2025	4:00 PM	SW	0.4
28 Sep 2025	5:00 PM	WSW	0.5
28 Sep 2025	6:00 PM	WSW	0.3
28 Sep 2025	7:00 PM	WSW	0.3
28 Sep 2025	8:00 PM	W	0.3
28 Sep 2025	9:00 PM	SW	0.3
28 Sep 2025	10:00 PM	WSW	0.3
28 Sep 2025	11:00 PM	SW	0.2
29 Sep 2025	12:00 AM	WSW	0.4
29 Sep 2025	1:00 AM	WSW	0.5
29 Sep 2025	2:00 AM	W	0.7
29 Sep 2025	3:00 AM	W	0.9
29 Sep 2025	4:00 AM	W	1.1
29 Sep 2025	5:00 AM	W	0.9
29 Sep 2025	6:00 AM	W	1.0
29 Sep 2025	7:00 AM	WNW	0.9
29 Sep 2025	8:00 AM	W	0.8
29 Sep 2025	9:00 AM	WSW	0.9
29 Sep 2025	10:00 AM	SW	0.6
29 Sep 2025	11:00 AM	SW	0.5
29 Sep 2025	12:00 PM	WSW	0.6
29 Sep 2025	1:00 PM	S	0.6
29 Sep 2025	2:00 PM	WSW	0.3
29 Sep 2025	3:00 PM	WSW	0.3
29 Sep 2025	4:00 PM	SW	0.3
29 Sep 2025	5:00 PM	SW	0.3
29 Sep 2025	6:00 PM	WSW	0.3
29 Sep 2025	7:00 PM	WSW	0.2
29 Sep 2025	8:00 PM	WSW	0.2
29 Sep 2025	9:00 PM	W	0.2
29 Sep 2025	10:00 PM	W	0.1
29 Sep 2025	11:00 PM	SW	0.2
30 Sep 2025	12:00 AM	S	0.1
30 Sep 2025	1:00 AM	SSW	0.2
30 Sep 2025	2:00 AM	SSW	0.4
30 Sep 2025	3:00 AM	SSW	0.2
30 Sep 2025	4:00 AM	WSW	0.7
30 Sep 2025	5:00 AM	WSW	0.8
30 Sep 2025	6:00 AM	WSW	0.4
30 Sep 2025	7:00 AM	S	0.5
30 Sep 2025	8:00 AM	SSW	0.5
30 Sep 2025	9:00 AM	WSW	0.3
30 Sep 2025	10:00 AM	SSW	0.3
30 Sep 2025	11:00 AM	SSE	0.1
30 Sep 2025	12:00 PM	WSW	0.0
30 Sep 2025	1:00 PM	WSW	0.0
30 Sep 2025	2:00 PM	NW	0.0
30 Sep 2025	3:00 PM	WSW	0.1
30 Sep 2025	4:00 PM	WSW	0.2
30 Sep 2025	5:00 PM	S	0.1
30 Sep 2025	6:00 PM	WSW	0.0
30 Sep 2025	7:00 PM	W	0.2
30 Sep 2025	8:00 PM	W	0.1
30 Sep 2025	9:00 PM	W	0.2
30 Sep 2025	10:00 PM	W	0.1
30 Sep 2025	11:00 PM	WSW	0.2

**APPENDIX D
ENVIRONMENTAL MONITORING
SCHEDULES**

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Impact Air and Noise Monitoring Schedule (September 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep
		24-hrs TSP	1-hr TSP X3 Noise			
7-Sep	8-Sep	9-Sep	10-Sep	11-Sep	12-Sep	13-Sep
	24-hrs TSP	1-hr TSP X3 Noise				24-hrs TSP
14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep	20-Sep
	1-hr TSP X3 Noise			24-hrs TSP	1-hr TSP X3	
21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep
			(1)	1-hr TSP X3 Noise 24-hrs TSP		
28-Sep	29-Sep	30-Sep				
	24-hrs TSP	1-hr TSP X3 Noise				

Remark:(1) Due the Super Tropical Cyclone Signal Number 10 hoisted on 24/09/2025, the 24-hr TSP Monitoring was postponed to 25/09/2025.

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP

AM1 - Tin Hau Temple

AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village

AM4(B)(2) - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong

CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring;

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Tentative Impact Air and Noise Monitoring Schedule (October 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Oct	2-Oct	3-Oct	4-Oct
						24-hrs TSP
5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct
	1-hr TSP X3 Noise			24-hrs TSP	1-hr TSP X3	
12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct
			24-hrs TSP	1-hr TSP X3 Noise		
19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct
		24-hrs TSP	1-hr TSP X3 Noise			
26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	
	24-hrs TSP	1-hr TSP X3 Noise				

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP

AM1 - Tin Hau Temple

AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village

AM4(B)₍₂₎ - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong

CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring;

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Tentative Impact Air and Noise Monitoring Schedule (November 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Nov
						24-hrs TSP
2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov
	1-hr TSP X3 Noise			24-hrs TSP	1-hr TSP X3	
9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov
			24-hrs TSP	1-hr TSP X3 Noise		
16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov
		24-hrs TSP	1-hr TSP X3 Noise			
23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov
	24-hrs TSP	1-hr TSP X3 Noise				24-hrs TSP
30-Nov						

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP

AM1 - Tin Hau Temple
AM2 - Sai Tso Wan Recreation Ground
AM3 - Yau Lai Estate Bik Lai House
AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village
AM4(B)₍₂₎ - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong
CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong
CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong
CM4 - Tin Hau Temple, Cha Kwo Ling
CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring;

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Tentative Impact Air and Noise Monitoring Schedule (December 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec
	1-hr TSP X3 Noise			24-hrs TSP		
7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec
			24-hrs TSP	1-hr TSP X3 Noise		
14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec
		24-hrs TSP	1-hr TSP X3 Noise			
21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec
	24-hrs TSP	1-hr TSP X3 Noise				24-hrs TSP
28-Dec	29-Dec	30-Dec	31-Dec			
	1-hr TSP X3 Noise					

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP

AM1 - Tin Hau Temple

AM2 - Sai Tso Wan Recreation Ground

AM3 - Yau Lai Estate Bik Lai House

AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village

AM4(B)₍₂₎ - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong

CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong

CM4 - Tin Hau Temple, Cha Kwo Ling

CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring;

APPENDIX E
1-HOUR TSP MONITORING RESULTS
AND GRAPHICAL PRESENTATIONS

Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Tin Hau Temple			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
3-Sep-25	14:00	Fine	20.4
3-Sep-25	15:00	Fine	34.0
3-Sep-25	16:00	Fine	37.4
9-Sep-25	16:00	Cloudy	28.8
9-Sep-25	17:00	Cloudy	30.6
9-Sep-25	18:00	Cloudy	27.0
15-Sep-25	16:00	Sunny	14.4
15-Sep-25	17:00	Sunny	14.4
15-Sep-25	18:00	Sunny	23.4
19-Sep-25	16:00	Fine	30.6
19-Sep-25	17:00	Fine	18.0
19-Sep-25	18:00	Fine	18.0
25-Sep-25	10:00	Sunny	39.6
25-Sep-25	11:00	Sunny	46.8
25-Sep-25	12:00	Sunny	50.4
30-Sep-25	14:10	Sunny	42.0
30-Sep-25	15:10	Sunny	54.6
30-Sep-25	16:10	Sunny	60.9
Average			32.9
Maximum			60.9
Minimum			14.4




Location AM2 - Sai Tso Wan Recreation Ground			
Date	Time	Weather	<i>Particulate Concentration ($\mu\text{g}/\text{m}^3$)</i>
3-Sep-25	10:30	Sunny	24.7
3-Sep-25	11:30	Sunny	26.6
3-Sep-25	12:30	Sunny	30.4
9-Sep-25	10:44	Cloudy	39.6
9-Sep-25	11:44	Cloudy	41.4
9-Sep-25	12:44	Cloudy	37.8
15-Sep-25	10:25	Sunny	37.8
15-Sep-25	11:25	Sunny	30.6
15-Sep-25	12:25	Sunny	39.6
19-Sep-25	9:30	Fine	39.9
19-Sep-25	10:30	Fine	54.6
19-Sep-25	11:30	Fine	52.5
25-Sep-25	11:00	Sunny	46.8
25-Sep-25	12:00	Sunny	48.6
25-Sep-25	13:00	Sunny	54.0
30-Sep-25	9:45	Sunny	48.3
30-Sep-25	10:45	Sunny	75.6
30-Sep-25	11:45	Sunny	65.1
Average			44.1
Maximum			75.6
Minimum			24.7

Appendix E - 1-hour TSP Monitoring Results

Location AM3 - Yau Lai Estate Bik Lai House			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
3-Sep-25	14:13	Sunny	20.9
3-Sep-25	15:13	Sunny	24.7
3-Sep-25	16:13	Sunny	26.6
9-Sep-25	14:23	Cloudy	23.8
9-Sep-25	15:23	Cloudy	25.5
9-Sep-25	16:23	Cloudy	22.1
15-Sep-25	15:23	Sunny	21.6
15-Sep-25	16:23	Sunny	16.2
15-Sep-25	17:23	Sunny	28.8
19-Sep-25	10:05	Fine	36.0
19-Sep-25	11:05	Fine	41.4
19-Sep-25	12:05	Fine	45.0
25-Sep-25	12:30	Sunny	39.6
25-Sep-25	13:30	Sunny	34.2
25-Sep-25	14:30	Sunny	45.0
30-Sep-25	15:00	Sunny	54.0
30-Sep-25	16:00	Sunny	37.8
30-Sep-25	17:00	Sunny	39.6
		Average	32.4
		Maximum	54.0
		Minimum	16.2


Location AM4 - Sitting-out Area at Cha Kwo Ling Village			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
3-Sep-25	11:41	Sunny	20.9
3-Sep-25	12:41	Sunny	24.7
3-Sep-25	13:41	Sunny	22.8
9-Sep-25	16:00	Cloudy	30.6
9-Sep-25	17:00	Cloudy	18.0
9-Sep-25	18:00	Cloudy	18.0
15-Sep-25	12:11	Sunny	7.2
15-Sep-25	13:11	Sunny	14.4
15-Sep-25	14:11	Sunny	19.8
19-Sep-25	13:20	Fine	75.6
19-Sep-25	14:20	Fine	73.5
19-Sep-25	15:20	Fine	63.0
25-Sep-25	15:00	Sunny	34.2
25-Sep-25	16:00	Sunny	32.4
25-Sep-25	17:00	Sunny	45.0
30-Sep-25	10:30	Sunny	61.2
30-Sep-25	11:30	Sunny	37.8
30-Sep-25	12:30	Sunny	45.0
		Average	35.8
		Maximum	75.6
		Minimum	7.2

1-hr TSP Concentration Levels



Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA20003	CINOTECH
	Date Sep-25	Appendix E	

1-hr TSP Concentration Levels



Notes:

1. The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.11
2. The weather conditions during the reporting month are presented in Appendix C.
3. Other factors which might affect the monitoring results are presented in Section 2.18.

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA20003	CINOTECH
	Date Sep-25	Appendix E	

APPENDIX F
24-HOUR TSP MONITORING RESULTS
AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location AM1 - Tin Hau Temple

Start Date	Weather	Filter Weight (g)		Particulate	Elapse Time		Sampling	Flow Rate (m ³ /min.)		Av. flow	Total vol.	Conc.
	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Sep-25	Fine	2.8526	2.8850	0.0324	15426.6	15450.6	24.0	1.22	1.22	1.22	1755.4	18.5
8-Sep-25	Fine	2.8216	2.8588	0.0372	15450.6	15474.6	24.0	1.22	1.22	1.22	1761.1	21.1
13-Sep-25	Sunny	2.8283	2.8510	0.0226	15474.6	15498.6	24.0	1.22	1.22	1.22	1759.2	12.9
18-Sep-25	Fine	2.8345	2.8814	0.0469	15498.6	15522.6	24.0	1.22	1.22	1.22	1757.8	26.7
25-Sep-25	Cloudy	2.8265	2.8478	0.0213	15522.6	15546.6	24.0	1.22	1.22	1.22	1761.7	12.1
29-Sep-25	Sunny	2.8355	2.8591	0.0236	15546.6	15570.6	24.0	1.22	1.22	1.22	1761.2	13.4
											Min	12.1
											Max	26.7
											Average	17.4

Location AM2 - Sai Tso Wan Recreation Ground


Start Date	Weather	Filter Weight (g)		Particulate	Elapse Time		Sampling	Flow Rate (m ³ /min.)		Av. flow	Total vol.	Conc.
	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Sep-25	Sunny	2.7001	2.7099	0.0098	36526.6	36550.6	24.0	1.22	1.22	1.22	1753.6	5.6
8-Sep-25	Rainy	2.8143	2.8315	0.0173	36550.6	36574.6	24.0	1.22	1.22	1.22	1758.5	9.8
13-Sep-25	Fine	2.7067	2.7211	0.0144	36574.6	36598.6	24.0	1.22	1.22	1.22	1756.8	8.2
18-Sep-25	Fine	2.8115	2.8232	0.0117	36598.6	36622.6	24.0	1.22	1.22	1.22	1755.7	6.6
25-Sep-25	Fine	2.8872	2.9170	0.0298	36622.6	36642.6	20.0	1.22	1.22	1.22	1465.8	20.3
29-Sep-25	Sunny	2.7114	2.7414	0.0301	36646.6	36670.6	24.0	1.22	1.22	1.22	1758.6	17.1
											Min	5.6
											Max	20.3
											Average	11.3

Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Filter Weight (g)		Particulate	Elapse Time		Sampling	Flow Rate (m ³ /min.)		Av. flow	Total vol.	Conc.
	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Sep-25	Sunny	2.8075	2.8285	0.0209	10846.2	10870.2	24.0	1.22	1.22	1.22	1752.5	11.9
8-Sep-25	Rainy	2.7808	2.8140	0.0332	10870.2	10894.2	24.0	1.22	1.22	1.22	1757.4	18.9
13-Sep-25	Sunny	2.8192	2.8406	0.0214	10894.2	10918.2	24.0	1.22	1.22	1.22	1755.8	12.2
18-Sep-25	Fine	2.8396	2.8616	0.0221	10918.2	10942.2	24.0	1.22	1.22	1.22	1754.6	12.6
25-Sep-25	Fine	2.7928	2.8240	0.0312	10942.2	10966.3	24.0	1.22	1.22	1.22	1759.3	17.7
29-Sep-25	Sunny	2.7663	2.7775	0.0113	10966.2	10990.2	24.0	1.22	1.22	1.22	1757.5	6.4
											Min	6.4
											Max	18.9
											Average	13.3


Location AM4(B) - Flat 103 Cha Kwo Ling Village

Start Date	Weather	Filter Weight (g)		Particulate	Elapse Time		Sampling	Flow Rate (m ³ /min.)		Av. flow	Total vol.	Conc.
	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Sep-25	Fine	2.8334	2.9495	0.1161	22319.9	22343.9	24.0	1.22	1.22	1.22	1753.8	66.2
8-Sep-25	Fine	2.7321	2.7685	0.0364	22343.9	22367.9	24.0	1.22	1.22	1.22	1759.1	20.7
13-Sep-25	Sunny	2.7026	2.7908	0.0882	22368.0	22392.0	24.0	1.22	1.22	1.22	1757.3	50.2
18-Sep-25	Fine	2.7450	2.8509	0.1059	22392.0	22416.0	24.0	1.22	1.22	1.22	1756.0	60.3
25-Sep-25	Cloudy	2.7448	2.7766	0.0318	22416.0	22440.0	24.0	1.22	1.22	1.22	1759.6	18.1
29-Sep-25	Sunny	2.8462	3.0128	0.1666	22440.0	22464.0	24.0	1.22	1.22	1.22	1759.2	94.7
											Min	18.1
											Max	94.7
											Average	51.7



Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA20003	CINOTECH
	Date Sep-25	Appendix F	

24-hr TSP Concentration Levels



Notes:

- 1) The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.11
- 2) The weather conditions during the reporting month are presented in Appendix C.
- 3) Other factors which might affect the monitoring results are presented in Section 2.18.
- 4) Due the Super Tropical Cyclone Signal Number 10 hoisted on 24/09/2025, the 24-hr TSP Monitoring was postponed to 25/09/2025.

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA20003	CINOTECH
	Date Sep-25	Appendix F	

APPENDIX G
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
3 Sep 2025	13:38	Sunny	67.4	68.9	65.6	65.5	63
9 Sep 2025	14:49	Cloudy	67.5	68.7	65.9	65.5	63
15 Sep 2025	13:17	Sunny	66.8	68.4	64.7	65.5	61
25 Sep 2025	13:02	Cloudy	66.5	68.1	64.6	65.5	60
30 Sep 2025	14:25	Sunny	67.4	68.6	65.8	65.5	63


Location CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
3 Sep 2025	14:15	Sunny	65.8	67.2	64.1	63.6	62
9 Sep 2025	15:33	Cloudy	67.4	68.5	66.1	63.6	65
15 Sep 2025	13:59	Sunny	67.0	68.2	65.1	63.6	64
25 Sep 2025	13:47	Cloudy	68.1	70.2	65.8	63.6	66
30 Sep 2025	15:05	Sunny	67.5	68.6	66.4	63.6	65

Location CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
3 Sep 2025	15:20	Sunny	65.1	66.7	63.1	65.6	65 Measured ≤ Baseline
9 Sep 2025	14:03	Cloudy	66.6	67.6	65.4	65.6	60
15 Sep 2025	15:59	Sunny	66.6	68.5	62.3	65.6	60
25 Sep 2025	14:35	Cloudy	72.5	84.0	70.7	65.6	72
30 Sep 2025	12:45	Sunny	65.0	66.4	63.3	65.6	65 Measured ≤ Baseline

Location CM4 - Tin Hau Temple, Cha Kwo Ling							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
3 Sep 2025	12:48	Sunny	57.1	60.3	51.2	62.0	57 Measured ≤ Baseline
9 Sep 2025	11:31	Cloudy	58.5	60.9	54.9	62.0	59 Measured ≤ Baseline
15 Sep 2025	11:25	Sunny	57.0	59.3	53.3	62.0	57 Measured ≤ Baseline
25 Sep 2025	11:31	Cloudy	57.4	59.7	53.5	62.0	57 Measured ≤ Baseline
30 Sep 2025	11:05	Sunny	60.6	63.8	55.6	62.0	61 Measured ≤ Baseline


Location CM5 - CCC Kei Faat Primary School, Yau Tong							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
3 Sep 2025	16:01	Sunny	60.7	62.7	57.4	68.2	61 Measured ≤ Baseline
9 Sep 2025	13:18	Cloudy	67.1	69.4	63.4	68.2	67 Measured ≤ Baseline
15 Sep 2025	16:44	Sunny	67.2	68.8	65.4	68.2	67 Measured ≤ Baseline
25 Sep 2025	15:24	Cloudy	66.8	69.1	63.5	68.2	67 Measured ≤ Baseline
30 Sep 2025	11:55	Sunny	64.8	67.5	60.6	68.2	65 Measured ≤ Baseline

Noise Levels



Title	Contract No. ED/2018/04	Scale	Project	CINOTECH
	Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron	N.T.S	No. MA20003	
	Graphical Presentation of Construction Noise Monitoring Results	Date Sep 25	Appendix G	

Noise Levels



Notes:

- 1) The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.11
- 2) The weather conditions during the reporting month are presented in Appendix C.
- 3) Other factors which might affect the monitoring results are presented in Section 3.13.

Title	Contract No. ED/2018/04	Scale	Project	CINOTECH
	Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron	N.T.S	No. MA20003	
Graphical Presentation of Construction Noise Monitoring Results		Date	Appendix	
		Sep 25	G	

**APPENDIX H
WASTE GENERATION IN THE
REPORTING MONTH**



Trunk Road T2 and Infrastructure Works
for Developments at the Former South Apron
Contract No. ED/2018/04

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2025 (CKL)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging	i. Plastics	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	11.536	0.843	0.866	0.259	10.410	0.000	0.000	0.000	0.000	0.000	0.048
February	11.239	1.307	0.589	0.000	10.650	0.000	0.000	0.000	0.000	0.000	0.076
March	4.432	0.820	0.359	0.000	4.074	0.000	0.000	0.000	0.000	0.000	0.075
April	15.886	1.091	0.000	0.000	15.886	0.000	0.000	0.000	0.000	0.000	0.045
May	12.110	1.262	0.000	0.000	12.110	0.000	0.000	0.000	0.000	0.000	0.038
June	5.179	0.036	0.000	0.000	5.179	0.000	0.000	0.000	0.000	0.000	0.032
Sub-total	60.383	5.360	1.815	0.259	58.309	0.000	0.000	0.000	0.000	0.000	0.313
July	1.328	0.442	0.000	0.000	1.328	0.000	0.000	0.000	0.000	0.000	0.025
August	0.637	0.161	0.000	0.000	0.637	0.000	0.000	0.000	0.000	0.000	0.030
September	3.191	0.278	0.000	0.000	3.191	0.000	0.000	0.000	0.000	0.000	0.022
October											
November											
December											
Total	65.539	6.241	1.815	0.259	63.465	0.000	0.000	0.000	0.000	0.000	0.390

Monthly Summary Waste Flow Table

Notes:

- (1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).
- (2)The waste flow table shall also include C&D materials to be imported for use at the Site.
- (3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (ER Part 8 Clause 8.8.5 (d) (ii) refers).

Monthly Summary Waste Flow Table For 2025 (CKL)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Waste Generated Monthly							
	Total Quantity Generated	Broken Concrete (see Note 4)	Estimated Quantities (Broken Concrete)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Estimated Quantities (Metals)	Paper/ cardboard packaging	Estimated Quantities (Paper/ cardboard packaging)	Plastics (see Note 3)	Estimated Quantities (Plastics)	Chemical Waste	Others, e.g. general refuse
	(in ‘000m ³)	(in ‘000m ³)	(in ‘000m ³)	(in ‘000m ³)	(in ‘000m ³)	(in ‘000m ³)	(in ‘000kg)	(in ‘000kg)	(in ‘000kg)	(in ‘000kg)	(in ‘000kg)	(in ‘000kg)	(in ‘000kg)	(tonne)
Jan-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Feb-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Mar-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Apr-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
May-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jun-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jul-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Aug-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sep-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Oct-25														
Nov-25														
Dec-25														
Total	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Notes:

- (1)The performance targets are given in PS Sub-clause 2(5) (c).
- (2)The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4)Broken concrete for recycling into aggregates.


APPENDIX I
SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary**Inspection Information**

Checklist Reference Number	250904
Date	04 September 2025 (Thursday)
Time	09:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
250904-EP458-R1	B. Water Quality No environmental deficiency was identified during site inspection.	C20
250904-EP458-R2	C. Air Quality - Used cement should be covered. D. Construction Noise Impact - No environmental deficiency was identified during site inspection. E. Waste/Chemical Management - General refuse should be removed. F. Visual and Landscape - No environmental deficiency was identified during site inspection. G. Permits/Licences - No environmental deficiency was identified during site inspection. H. Marine Ecology - No environmental deficiency was identified during site inspection. I. Others - No environmental deficiency was identified in previous session (Ref No.: 250828)	


	Name	Signature	Date
Recorded by	William Yeung		04 Sep 2025
Checked by	Karina Chan		08 Sep 2025

Weekly Site Inspection Record Summary**Inspection Information**

Checklist Reference Number	250910
Date	10 September 2025 (Wednesday)
Time	09:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality • No environmental deficiency was identified during site inspection. C. Air Quality • No environmental deficiency was identified during site inspection. D. Construction Noise Impact • No environmental deficiency was identified during site inspection. E. Waste/Chemical Management • No environmental deficiency was identified during site inspection. F. Visual and Landscape • No environmental deficiency was identified during site inspection. G. Permits/Licences • No environmental deficiency was identified during site inspection. H. Marine Ecology • No environmental deficiency was identified during site inspection. I. Others • Follow up on the previous session (Ref No.:250904), all the items have been rectified.	


	Name	Signature	Date
Recorded by	William Yeung		10 Sep 2025
Checked by	Karina Chan		15 Sep 2025

Weekly Site Inspection Record Summary**Inspection Information**

Checklist Reference Number	250917
Date	17 September 2025 (Wednesday)
Time	09:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Air Quality - No environmental deficiency was identified during site inspection. D. Construction Noise Impact - No environmental deficiency was identified during site inspection. E. Waste/Chemical Management - No environmental deficiency was identified during site inspection. F. Visual and Landscape - No environmental deficiency was identified during site inspection. G. Permits/Licences - No environmental deficiency was identified during site inspection. H. Marine Ecology - No environmental deficiency was identified during site inspection. I. Others - No environmental deficiency was identified in previous session (Ref No.: 250910).	


	Name	Signature	Date
Recorded by	William Yeung		17 Sep 2025
Checked by	Karina Chan		19 Sep 2025

Weekly Site Inspection Record Summary**Inspection Information**

Checklist Reference Number	250925
Date	25 September 2025 (Thursday)
Time	09:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Air Quality - No environmental deficiency was identified during site inspection. D. Construction Noise Impact - No environmental deficiency was identified during site inspection. E. Waste/Chemical Management - No environmental deficiency was identified during site inspection. F. Visual and Landscape - No environmental deficiency was identified during site inspection. G. Permits/Licences - No environmental deficiency was identified during site inspection. H. Marine Ecology - No environmental deficiency was identified during site inspection. I. Others - No environmental deficiency was identified in previous session (Ref No.: 250917).	

	Name	Signature	Date
Recorded by	William Yeung		25 Sep 2025
Checked by	Karina Chan		29 Sep 2025

Contract No. ED/2020/03

Environmental Team for Trunk Road T2 – Traffic Control and Surveillance System (TCSS) and Associated Works


Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250905
Date	05 September 2025 (Friday)
Time	09:30 – 12:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Air Quality - No environmental deficiency was identified during site inspection. D. Construction Noise Impact - No environmental deficiency was identified during site inspection. E. Waste/Chemical Management - No environmental deficiency was identified during site inspection. F. Visual and Landscape - No environmental deficiency was identified during site inspection. G. Permits/Licences - No environmental deficiency was identified during site inspection. I. Others - Follow up on the previous session (Ref No.:250828), no major environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	William Yeung		05 Sep 2025
Checked by	Karina Chan		08 Sep 2025

Contract No. ED/2020/03

Environmental Team for Trunk Road T2 – Traffic Control and Surveillance System (TCSS) and Associated Works


Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250910
Date	10 September 2025 (Wednesday)
Time	09:30 – 12:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Air Quality - No environmental deficiency was identified during site inspection. D. Construction Noise Impact - No environmental deficiency was identified during site inspection. E. Waste/Chemical Management - No environmental deficiency was identified during site inspection. F. Visual and Landscape - No environmental deficiency was identified during site inspection. G. Permits/Licences - No environmental deficiency was identified during site inspection. I. Others - Follow up on the previous session (Ref No.:250905), no major environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	William Yeung		10 Sep 2025
Checked by	Karina Chan		12 Sep 2025

Contract No. ED/2020/03

Environmental Team for Trunk Road T2 – Traffic Control and Surveillance System (TCSS) and Associated Works


Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250917
Date	17 September 2025 (Wednesday)
Time	09:30 – 12:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Air Quality - No environmental deficiency was identified during site inspection. D. Construction Noise Impact - No environmental deficiency was identified during site inspection. E. Waste/Chemical Management - No environmental deficiency was identified during site inspection. F. Visual and Landscape - No environmental deficiency was identified during site inspection. G. Permits/Licences - No environmental deficiency was identified during site inspection. I. Others - Follow up on the previous session (Ref No.:250910), no major environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	William Yeung		17 Sep 2025
Checked by	Karina Chan		19 Sep 2025

Contract No. ED/2020/03

Environmental Team for Trunk Road T2 – Traffic Control and Surveillance System (TCSS) and Associated Works


Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250925
Date	25 September 2025 (Thursday)
Time	09:30 – 12:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Air Quality - No environmental deficiency was identified during site inspection. D. Construction Noise Impact - No environmental deficiency was identified during site inspection. E. Waste/Chemical Management - No environmental deficiency was identified during site inspection. F. Visual and Landscape - No environmental deficiency was identified during site inspection. G. Permits/Licences - No environmental deficiency was identified during site inspection. I. Others - Follow up on the previous session (Ref No.:250917), no major environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	William Yeung		25 Sep 2025
Checked by	Karina Chan		29 Sep 2025

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250903
Date	03 September 2025 (Wednesday)
Time	09:00 - 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Ecology - No environmental deficiency was identified during site inspection. D. Landscape & Visual - No environmental deficiency was identified during site inspection. E. Air Quality - No environmental deficiency was identified during site inspection. F. Construction Noise Impact - No environmental deficiency was identified during site inspection. G. Waste / Chemical Management - No environmental deficiency was identified during site inspection. H. Permits/ Licences - No environmental deficiency was identified during site inspection. I. Impact on Cultural Heritage - No environmental deficiency was identified during site inspection. J. Others - Referring to the last site inspection report (Ref. no.: 250827), no major environmental deficiency was identified.	

	Name	Signature	Date
Recorded by	William Yeung		03 September 2025
Checked by	Karina Chan		04 September 2025

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250911
Date	11 September 2025 (Thursday)
Time	09:00 - 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Ecology - No environmental deficiency was identified during site inspection. D. Landscape & Visual - No environmental deficiency was identified during site inspection. E. Air Quality - No environmental deficiency was identified during site inspection. F. Construction Noise Impact - No environmental deficiency was identified during site inspection. G. Waste / Chemical Management - No environmental deficiency was identified during site inspection. H. Permits/ Licences - No environmental deficiency was identified during site inspection. I. Impact on Cultural Heritage - No environmental deficiency was identified during site inspection. J. Others - Referring to the last site inspection report (Ref. no.: 250903), no major environmental deficiency was identified.	

	Name	Signature	Date
Recorded by	William Yeung		11 September 2025
Checked by	Karina Chan		12 September 2025

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250917
Date	17 September 2025 (Wednesday)
Time	09:00 - 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Ecology - No environmental deficiency was identified during site inspection. D. Landscape & Visual - No environmental deficiency was identified during site inspection. E. Air Quality - No environmental deficiency was identified during site inspection. F. Construction Noise Impact - No environmental deficiency was identified during site inspection. G. Waste / Chemical Management - No environmental deficiency was identified during site inspection. H. Permits/ Licences - No environmental deficiency was identified during site inspection. I. Impact on Cultural Heritage - No environmental deficiency was identified during site inspection. J. Others - Referring to the last site inspection report (Ref. no.: 250911), no major environmental deficiency was identified.	

	Name	Signature	Date
Recorded by	William Yeung		17 September 2025
Checked by	Karina Chan		18 September 2025

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250926
Date	26 September 2025 (Friday)
Time	09:00 - 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality - No environmental deficiency was identified during site inspection. C. Ecology - No environmental deficiency was identified during site inspection. D. Landscape & Visual - No environmental deficiency was identified during site inspection. E. Air Quality - No environmental deficiency was identified during site inspection. F. Construction Noise Impact - No environmental deficiency was identified during site inspection. G. Waste / Chemical Management - No environmental deficiency was identified during site inspection. H. Permits/ Licences - No environmental deficiency was identified during site inspection. I. Impact on Cultural Heritage - No environmental deficiency was identified during site inspection. J. Others - Referring to the last site inspection report (Ref. no.: 250917), no major environmental deficiency was identified.	

	Name	Signature	Date
Recorded by	William Yeung		26 September 2025
Checked by	Karina Chan		29 September 2025

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	250930
Date	30 September 2025 (Tuesday)
Time	09:00 - 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
250930-R1	B. Water Quality - No environmental deficiency was identified during site inspection. C. Ecology - No environmental deficiency was identified during site inspection. D. Landscape & Visual - No environmental deficiency was identified during site inspection. E. Air Quality - Open stockpile should be well covered by impervious sheets to reduce dust emission. F. Construction Noise Impact - No environmental deficiency was identified during site inspection. G. Waste / Chemical Management - No environmental deficiency was identified during site inspection. H. Permits/ Licences - No environmental deficiency was identified during site inspection. I. Impact on Cultural Heritage - No environmental deficiency was identified during site inspection. J. Others - Referring to the last site inspection report (Ref. no.: 250926), no major environmental deficiency was identified.	E6

	Name	Signature	Date
Recorded by	William Yeung		30 September 2025
Checked by	Karina Chan		02 October 2025

**APPENDIX J
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

App J - ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	APCO
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	APCO
S3.8.7	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. • Use of frequent watering for particularly dusty construction areas and areas close to ASRs.. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. • Imposition of speed controls for vehicles on site haul roads. • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. • Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	To minimize the dust impact	Contractor	All Construction Work Sites	Construction phase	APCO and Air Pollution Control (Construction Dust) Regulation
/	Emission from Vehicles and Plants • All vehicles shall be shut down in intermittent use. • Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. • All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD)	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	APCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated machines	Reduce air pollution emission from construction vehicles and plants	--			APCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
S4.9	Good Site Practice - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program - Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. - Mobile plant, if any, should be sited as far away from NSRs as possible. - Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. - Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. - Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	To minimize construction noise impact arising from the Project at the affected NSRs	Project Proponent	Work sites	Construction Period	EIAO-TM, NCO
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impact (Construction Phase)						
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m ³ , with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3,000m ³ (i.e. 1,000 m ³ per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
Silt Curtain Deployment Plan	- Silt curtains should be deployed properly to surround the works area. - Maintenance of silt curtain should be provided. - Sufficient stock of silt curtain should be provided on site.	Control potential impacts from marine works	Contractor	NE/2015/01	Construction stage	EIAO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.3	Other good site practices should be undertaken during filling operations include: - all marine works should adopt the environmental friendly construction methods as far as practically possible including the use of cofferdams to cover the construction area to separate the construction works from the sea; - floating single silt curtain shall be employed for all marine works; - all vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; - all hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; - excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved; - adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; - loading of barges and hoppers should be controlled to prevent splashing of filling material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; - any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; - construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; and - before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site practices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR S5.6.1	To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented: - Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall) - The temporary barrier fully enclosing the dredging and underwater filling works site shall not be removed before completion of all dredging and underwater filling works. - Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is comparable to the ambient or baseline levels prior to the removal of the fully enclosed barrier. - Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation.	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM, DSS

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO, TM-DSS
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: - use of sediment traps; and - adequate maintenance of drainage systems to prevent flooding and overflow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.8						
S5.8.8						
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater seepage pumped out of tunnels or caverns under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.25 - S5.8.27 & Table 5.18	Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will be measured during the excavation. The groundwater levels above the tunnel will also be monitored by piezometers. If the inflow rate exceeds the pre-determined groundwater control criteria or the groundwater drawdown exceeds the required limit, pre-excavation grouting will be required to reduce the groundwater inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/ foaming agents which would be entrained to the groundwater should be biodegradable and non-toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to preserve the groundwater levels at all times during the tunnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.29 - S5.8.31	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, ELAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: - suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; - chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and - storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis. The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,
Ecological Impact						
S6.8.4	Measures to Minimize Disturbance - Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible. - Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers; - Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation	Design Team / Contractor	Land-based works are	Construction Phase	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S6.8.5	Standard Good Site Practice - Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats. - Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works. - Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner. - General drainage arrangements should include sediment and oil traps to collect and control construction site run-off. - Open burning on works sites is illegal, and should be strictly prohibited. - Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses.	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A
S6.8.6	Measure to Minimize Groundwater Inflow - The drained tunnel construction method with groundwater inflow control measures would generally be adopted. - During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness requirements.	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
S6.8.8	Measure to Minimize Impact on Corals <u>Coral translocation</u> - It is recommended to translocate the affected coral colonies, except the locally common <i>Oulastrea crispata</i>, within the reclamation area and bridge footprint to the other suitable locations as far as practicable. - The coral translocation should be conducted during the winter months (November-March) in order to avoid disturbance during their spawning period (i.e. July to October). - A detailed coral translocation plan with a description on the methodology for pretranslocation coral survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage. - The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCDD) before commencement of the coral translocation. All the translocation exercises should be conducted by experienced marine ecologist(s) who is/are approved by AFCDD prior to commencement of coral translocation. <u>Post translocation Monitoring</u> - A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the translocated coral communities - Information gathered during each posttranslocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.	Minimize loss of coral	Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S6.8.9 S6.8.10	Measure to Control Water Quality Impact - Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. - Diverting of the site runoff to silt trap facilities before discharging into storm drain; - Proper waste and dumping management; and - Standard good-site practice for land-based construction.	Control water quality impact, especially on suspended solid level; minimize the contamination of wastewater discharge, accidental chemical spillage and construction site runoff to the receiving water bodies	Design Team, contractor	Marine and landbased works area	Construction phase	WQO
S6.8.11	Compensation for Vegetation Loss Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition.	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A
Fisheries Impact						
S7.7.3	Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area.	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures - Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; - Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; - Provision of sufficient waste disposal points and regular collection of waste; - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and - Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.4	Good Site Practices and Waste Reduction Measures (con't) - Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; - Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce; - Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and - Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.	To achieve waste reduction	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.5	Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.6	Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in the project and other local concurrent projects as far as possible.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.7	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: - Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; - Maintain and clean storage areas routinely; - Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and - Different locations should be designated to stockpile each material to enhance reuse.	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.8/ Waste Management Plan	Storage, Collection and Transportation of Waste (con't) - Remove waste in timely manner; - Waste collectors should only collect wastes prescribed by their permits; - Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; - Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); - Waste should be disposed of at licensed waste disposal facilities/ alternative disposal ground approved by RE and DEP; and - Maintain records of quantities of waste generated, recycled and disposed.	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.9/ Waste Management Plan	Storage, Collection and Transportation of Waste (con't) Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be proposed.	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
S8.6.11 - S8.6.13/ Waste Management Plan	Sorting of C&D Materials - Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. - Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. - The C&D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated landfills	To minimize potential adverse environmental	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010 ETWB TCW No. 33/2002 ETWB TCW No. 19/2005
S8.6.17 – S8.6.20	Sediments (con't) - Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediment. - A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). - In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges/trucks. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. - In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	Sediments (con't) - The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excavated sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002. - Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling areas should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). - In order to minimise the potential odour / dust emissions during boring and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. - The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. - In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site. - Another possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal.	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
S8.6.26/ Waste Management Plan	Chemical Wastes. If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes Waste Disposal (Chemical Waste) (General) Regulation

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.27/ Waste Management Plan	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural Heritage (Construction Phase)						
S9.6.4	Dust and visual impacts - Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided; - The open yard in front of the temple should be kept as usual for annual Tin Hau festival; - Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple.	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO
S9.6.4	Indirect vibration impact - Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings; - Monitoring of vibration should be carried out during construction phase. - Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well. - A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for comments before commencement of work.	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	- Established Alert, Alarm and Action Level for the monitoring parameters. - To increase the instrumentation monitoring and reporting frequency. - To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded.	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visual Impact (Construction Phase)						
Table 10.8.1/ Landscape Mitigation Plan	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	As per Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodie	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline characte	Minimise loss of Junk Bay and integration with existing coastlin	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and reclamation stages	N/A
Landfill Gas Hazard (Design and Construction Phase)						
S11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below: Methane 0-100% LEL and 0100% v/v Carbon dioxide 0-100% Oxygen 0-21%	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	Safety Measures - For staff who work in, or have responsibility for “at risk” area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. - An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out. - No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed. - Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. “No smoking” and “No naked flame” notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking. - Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation. - Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a “permit to work” procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person). - The permit to work procedure should set down clearly the requirements for continuous monitoring for methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure should also require the presence of an appropriately qualified person, in attendance outside the ‘confined area’, who should be responsible for reviewing the gas measurements as they are made, and who should have executive responsibility for suspending the work in the event of unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise should be permitted to carry out hot works in confined areas. - Where there are any temporary site offices, or any other buildings located within the Sai Tso Wan Landfill Consultation Zone which have enclosed spaces with the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas (by survey using portable gas detectors); or be raised clear of the ground by a minimum of 500mm. This aims to create a clear void under the structure which is ventilated by natural air movement such that emission of gas from the ground are mixed and diluted by air. - Any electrical equipment, such as motors and extension cords, should be intrinsically safe. During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed to prevent the migration of gases through the pipeline/conduit. All piping /conduiting should be capped at the end of each working day. - During construction, adequate fire extinguishing equipment, fire-resistant clothing and breathing apparatus (BA) sets should be made available on site. - Fire drills should be organized at not less than six monthly intervals.	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD’s Landfill Gas Hazard Assessment Guidance Note Labour Department’s Code of Practice for Safety and Health at Work in Confined Space

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	- The contractor should formulate a health and safety policy, standards and instructions for site personnel to follow. - All personnel who work on the site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices (in Chinese and English) should be posted at prominent position around the site warning danger of the potential hazards. - Service runs within the Consultation Zone should be designated as "special routes"; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces is given in Code of Practice on Safety and Health at Work in Confined Spaces (Labour Department, Hong Kong). - Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.					
S11.5.26 - S11.5.31	Monitoring - Routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters into the area. - For excavations deeper than 1m, measurements should be carried out: - at the ground surface before excavation commences;- - immediately before any worker enters the excavation; - at the beginning of each working day for the entire period the excavation remains open; and - periodically throughout the working day whilst workers are in the excavation. - For excavations between 300mm and 1m deep, measurements should be carried out: - directly after the excavation has been completed; and - periodically whilst the excavation remains open. - For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person. - Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person. - The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system.	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
S11.5.32	The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	construction stage within the Sai Tso Wan Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

Table II - Observation / Reminder / Non-compliance made during Site Audit

- Key:
- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
 - ✗ Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
 - # Follow up action will be reported in next reporting month
 - * Non-compliance of mitigation measure
 - Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date/ Contract No	Status
Air Quality				
S3.8.7	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Used cement should be covered.	4 Sep 2025 (ED/2018/04)	✓
	Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.	Open stockpile should be well covered by impervious sheets to reduce dust emission.	30 Sep 2025 (NE/2015/01)	#
Construction Noise Impact				
--	--	--		
Water Quality Impact				
--	--	--		
Ecological Impact				
--	--	--		
Fisheries Impact				
--	--	--		
Waste Management				
S8.6.8/ Waste Management Plan	Remove waste in timely manner.	General refuse should be removed.	4 Sep 2025 (ED/2018/04)	✓
Landscape and Visual Impact				
--	--	--		
Landfill Gas Hazards				
--	--	--		

APPENDIX L
EVENT AND ACTION PLANS

Event and Action Plan for Air Quality (Dust)

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling	1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER;	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	8. If exceedance stops, cease additional monitoring.			
Limit level being exceeded by one sampling	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor ,IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily;	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification; 3. Implement the agreed proposals;

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	3. Supervise the implementation of remedial measures.	4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented.	1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Limit Levels and Action Plan for Landfill Gas

Parameter	Limit Level	Action
Oxygen	<19%	• Ventilate to restore oxygen to >19%
	<18%	• Stop works • Evacuate personnel/prohibit entry • Increase ventilation to restore oxygen to >19%
Methane	>10% LEL (i.e. > 0.5% by volume)	• Prohibit hot works • Ventilate to restore methane to <10% LEL
	>20% LEL (i.e. > 1% by volume)	• Stop works • Evacuate personnel / prohibit entry • Increase ventilation to restore methane to <10% LEL
Carbon Dioxide	>0.5%	• Ventilate to restore carbon dioxide to < 0.5%
	>1.5%	• Stop works • Evacuate personnel / prohibit entry • Increase ventilation to restore carbon dioxide to <0.5%

**APPENDIX M
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION**

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Table M1 Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution Received in the Reporting Period

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
--	--	--	--	--	--	--

Remarks: No environmental complaint was received in the reporting period, no warning/ summon and prosecution were received in the reporting period.

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Table M2 Cumulative Log for Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N02	Portion T1	10-Oct-2020	Resident of Yau Lai Estate complained that i) an excavator operated before 7 am on 9 and 10 October 2020; and, ii) the height of noise barriers is not sufficient for noise reduction.	Noise	- Contractor was recommended to scheduled noisy works to less sensitive hours (e.g. normal weekdays between 08:00-19:00) to minimize noise nuisance. - Since the complaint location stated in part II is situated out of the project boundary and within the other construction site, no investigation shall be conducted for non-project related complaint.	Closed
Complaint #N04	Portion T1	9-Feb-2021	Resident of Cha Kwo Ling village revealed that some breaking noise was heard at his/her residence (near Cha Kwo Ling Main Street) from the ground at about 20:00 on 08 Feb, 2021	Noise	- The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side on the evening time and night-time of the date of complaint are considered as one of the potential noise sources of the ground borne noise nuisance. - A valid CNP was hold and the construction activities being taken	Closed
		6 March 2021	The complainant informed that they continue to hear breaking noise during 3-4 a.m. and caused serious noise nuisance to the residents.			

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					were complied with the relevant CNP. • Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise • In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. • Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. • According to the condition 3.d point 5 of the CNP (GW-RE0071-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received.	

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N05	Portion T1	18 July 2021	Complainant informed that breaking noise was heard at his/her residence (near Cha Kwo Ling Main Road) from the ground during 3-4 a.m. on 17 Jul and 18 Jul 2021.	Noise	- The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side on the evening time and night-time of the date of complaint are considered as one of the potential noise sources of the ground borne noise nuisance. - A valid CNP was hold and the construction activities being taken were complied with the relevant CNP. - Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise - In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. - Contractor is recommended to continue to strictly follow the	Closed
		27 July 2021	Complainant further informed that they continued to hear underground breaking noise during 3-5 a.m. on 27 July 2021.			

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE0399-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received.	
Complaint #N06	Portion T1	03-Nov-2021	Complainant informed that underground breaking noise was heard at his/her residence (near Cha Kwo Ling Main Road) at about 10 p.m. on 03 Nov 2021. Also, the complainant further informed that recently they continued to hear underground breaking noise which had caused serious noise nuisance to the residents.	Noise	- No major construction noise related environmental deficiency was identified during ad-hoc inspection carried out by ET, RE and the Contractor representative on 12 November 2021. - The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side on the evening time and night-time of the date of complaint are considered as one of the potential noise sources of the ground borne noise nuisance. - A valid CNP was hold and the investigation is still undertaken in order to investigate the construction	Closed
Complaint #N06	Portion T1	25-Nov-2021	Follow up complaint from the same complainant which informed that there was still	Noise		Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
			ground bound noise nuisance after 10 p.m occasionally. The complainant further requested if the relevant works that may contribute to ground bound noise nuisance could be stopped after 10 p.m.		activities being taken were complied with the relevant CNP. • Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise • In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. • Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. • According to the condition 3.d point 5 of the CNP (GW-RE1035-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received.	

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N07	Portion T1	17-Feb-22	Complainant informed that noise from drilling activities near Tin Hau Temple was perceived all day.	Noise	- The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side are considered as one of the potential noise sources of the ground borne noise nuisance. - A valid CNP was hold and the construction activities being taken were complied with the relevant CNP. - Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise - In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide	Closed
		24-March-22	Follow up complaint from the same complainant was received and he/she informed that the day time ground-borne noise nuisance had deteriorated this week.			

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
		12-April-22	3 rd complaint from the same complainant was received again, he/ she complained that his/ her family were affected by the noise from construction site of T2 at the night-time period and felt no improvement on these issues.		regularly maintenance for PMEs. - Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. - According to the condition 3.d point 5 of the CNP (GW-RE1201-21, GW-RE0199-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received.	
Complaint #N08	Portion T1	19-Oct-22	Complainant informed that the ground borne noise was heard at his/her residence (near Cha Kwo Ling Main Road) everyday, including the public holiday. Also, the complainant further informed that recently they continued to hear ground borne noise which had caused serious noise nuisance to the residents	Noise	- A valid CNP was hold and construction activities being taken were complied with the relevant CNP - Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise - In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs.	Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					- Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. - According to the condition 3.d point 5 of the CNP (GW-RE0997-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received	
Complaint #N09	Portion T1	28-Oct-22	Complainant informed that the underground breaking noise was heard at her residence (near Cha Kwo Ling Main Road) after the blasting work every day.	Noise	- A valid CNP was hold and construction activities being taken were complied with the relevant CNP - Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise - In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. - Contractor is recommended to	Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE0997-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received	
Complaint #N11	Portion T1 & Portion V	11th August 2023	Complainant informed that there was a noise nuisance from construction work between 8 am and 7 pm, causing an impact on the residents. -	Noise	- A valid CNP was hold and construction activities being taken were complied with the relevant CNP - The contractor has taken steps to address noise concerns by implementing noise control measures such as erecting noise barriers and using a hydraulic breaker equipped with a noise muffler. - In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide	Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					regularly maintenance for PMEs. - Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. - According to the condition 3.d point 5 of the CNP (GW-RE0603-23), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received	
		23rd August 2023	The complainant informed that there were vibrations caused by the works in CKL Tunnel on 21 August 2023. They stated that their units are temporary housing with certain risks involved and requested an explanation for the project as well as appropriate actions to be taken		- A valid CNP was hold and construction activities being taken were complied with the relevant CNP - The contractor has taken steps to address noise concerns by implementing noise control measures such as erecting noise barriers and using a hydraulic breaker equipped with a noise muffler. - In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the	Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					less sensitive hours and provide regularly maintenance for PMEs. - Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. - According to the condition 3.d point 5 of the CNP (GW-RE0603-23), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received	
		6th September 2023	EPD received a complaint from a resident of Cha Kwo Ling Village regarding vibrations caused by the construction works of the T2 project on 5 September 2023. The complainant stated that these vibrations are affecting House No. 78 in the village.	Noise	- A valid CNP was hold and construction activities being taken were complied with the relevant CNP - The weekly noise monitoring and additional noise assessments have verified that the noise levels remain within the set limits. Moreover, the ground borne noise measurements data suggests that the noise levels are well within the criteria outlined in the TM.	Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					• The contractor has taken steps to address noise concerns by implementing noise control measures such as erecting noise barriers and using a hydraulic breaker equipped with a noise muffler. • In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. • Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. • According to the condition 3.d point 5 of the CNP (GW-RE0973-23), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received	

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N14	Portion T1	11th September 2024	The complainant stated that noise nuisance was alleviated before but the noise recurred again which had affected her health.	Noise	• No violation of the NMP was recorded as the numbers and types of PME's operated during the period of complaint comply with the latest NMP. • The weekly noise monitoring and additional noise assessments have verified that the noise levels remain within the set limits. Moreover, the ground borne noise measurements data suggests that the noise levels are well within the criteria outlined in the TM. • The contractor has taken steps to address noise concerns by implementing noise control measures such as covering all the noisy operating PME/equipment with silencer and noise enclosure. • In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PME's. • The Contractor is recommended to strictly follow the conditions and requirements of the valid NMP and ensure the construction	Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					activities being taken were complied with the relevant NMP.	
Complaint #L01	Portion Q1	03rd October 2024	EPD received complaint referred by CE office against the light nuisance and Dark Smoke from the barges berthed near Laguna City, Lam Tin. EPD's inspection on 17 Oct 2024 noticed some barges anchored outside the seafront of T2 construction site with their floodlights turned on. And this may be the source of the light nuisance complaint.	Light and Air	- The night work operation is under valid permit, lighting at Portion Q1 area including all PME was turned off before 11pm. - Micro-Ringelmann Chart produced by the Marine Department was used to check the emission from the barge and no dark smoke is emitted when the barge is operating. - There was no direct evidence that any dark smoke was emitted while the barge is operating. - In addition, the Contractor should still maintain good site practices, such as turn	Closed

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					off unnecessary lighting and adjust the angle of lighting to reduce light nuisance to public. • The Contractor is recommended to conduct regular maintenance for all Powered Mechanical Equipment to prevent dark smoke emission.	

Trunk Road T2

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: September 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N14	Portion T1, Q	19 January 2025	Kwun Tong District Council Secretariat received a complaint from a resident of Yau Tong Estate regarding noise nuisance caused by the construction works at Yau Tong area on 19 January 2025. The complainant stated that noise nuisance was occurred during daytime on Sunday.	Noise	- No construction activities were conducted in the complaint period (public holiday). The location of the complainant (Yau Tong Estate) is located approximately 720 meters away from Portion T1/Q. - The weekly noise monitoring has verified that the noise levels remain within the set limits. - The contractor has taken steps to address noise concerns by implementing noise control measures such as conducting regular noise monitoring. - In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. - The Contractor is recommended to strictly follow the conditions and requirements of the valid NMP/CNP and ensure the construction activities being taken were complied with the relevant NMP/CNP.	Closed

APPENDIX N
SUMMARY OF EXCEEDANCE

Trunk Road T2

Appendix N – Summary of Exceedance

Reporting Period: September 2025

(A) Exceedance Report for Air Quality

No Action and no Limit Level exceedance of 24hr TSP monitoring was recorded in this reporting month.

No Action/ Limit Level exceedance of 1hr TSP monitoring was recorded in this reporting month.

(B) Exceedance Report for Construction Noise

No Action Level exceedance was recorded due to the documented complaint in the reporting month.

No Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

(C) Exceedance Report for Landfill Gas

(NIL in the reporting month).

**APPENDIX O
TENTATIVE CONSTRUCTION
PROGRAMME**

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
HKT2 P80 Programme DD 12Sep25 (Draft)			1015	20-Nov-23 A	30-Aug-26			
Construction			1015	20-Nov-23 A	30-Aug-26			
Trunk Road T2			1015	20-Nov-23 A	30-Aug-26			
02 At-Grade Road - AGR			550	15-Jun-24 A	16-Dec-25			
Kiosk			96	12-Sep-25	16-Dec-25			
AGR1030	Kiosk	Kiosk - procurement, fabrication & delivery	75	12-Sep-25*	25-Nov-25			Kiosk - p
AGR1060	Kiosk	Kiosk - Civil	21	26-Nov-25	16-Dec-25			
AGR - Road & Drainage works			472	15-Jun-24 A	30-Sep-25			
AGR1021	AGR	AGR - TCSS Provision CH5860-5962	210	09-Jan-25 A	23-Sep-25		AGR - TCSS Provision CH5860-5962	
AGR1150	AGR	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	18-Sep-25	30-Sep-25		AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	
Eastbound			227	07-Dec-24 A	15-Sep-25			
AGR1040	AGR	AGR - EB Drainage & Gully Installation	227	07-Dec-24 A	15-Sep-25		AGR - EB Drainage & Gully Installation	
Westbound			472	15-Jun-24 A	30-Sep-25			
AGR1020	AGR	AGR - WB Drainage & Gully Installation	372	15-Jun-24 A	12-Sep-25		AGR - WB Drainage & Gully Installation	
AGR1050	AGR	AGR - WB Road Side Barrier	227	15-Feb-25 A	30-Sep-25		AGR - WB Road Side Barrier	
AGR1140	AGR	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	160	06-Mar-25 A	18-Sep-25		AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	
03 Depressed Road - DPR			197	16-Jun-25 A	29-Dec-25			
DPR - Road Works			197	16-Jun-25 A	29-Dec-25			
Temporary Ramp for CKR Opening			30	01-Sep-25 A	30-Sep-25			
A229450380	DPR	DPR - WB Ramp Erection for CKR Opening	30	01-Sep-25 A	30-Sep-25		DPR - WB Ramp Erection for CKR Opening	
Rising Main			197	16-Jun-25 A	29-Dec-25			
A229450070	DPR	DPR - Civil - temp drainage system modification	107	16-Jun-25 A	30-Sep-25		DPR - Civil - temp drainage system modification	
A229450170	DPR	DPR - Civil - Perm civil provision	30	01-Oct-25	30-Oct-25			DPR - Civil - Perm civil provision
A229426391	DPR	DPR - E&M - Sump pit pumps and watermain installation	60	31-Oct-25	29-Dec-25			
DPR - Final Works			36	12-Sep-25	25-Oct-25			
Landscape work (TBC)			36	12-Sep-25	25-Oct-25			
A12991	Landscape	Landscape Soil Filling	24	12-Sep-25	11-Oct-25		Landscape Soil Filling	
A12992	Planter	Planter works	12	13-Oct-25	25-Oct-25		Planter works	
05 Supporting Underground Structure - SUS			136	30-Jun-25 A	12-Nov-25			
SUS - Tunnel Civil Works			136	30-Jun-25 A	12-Nov-25			
A229450470	SUS	SUS VE Panel Design Review (EB)	136	30-Jun-25 A	12-Nov-25			SUS VE Panel Design Review (EB)
A229450490	SUS	SUS VE Panel Design Review (WB)	96	30-Jun-25 A	03-Oct-25		SUS VE Panel Design Review (WB)	
A229450450	Parapet	Parapet Defect Rectification (WB CP side) (Design TBC)	14	12-Sep-25	25-Sep-25		Parapet Defect Rectification (WB CP side) (Design TBC)	
A229450460	Parapet	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	26-Sep-25	09-Oct-25		Parapet Defect Rectification (WB NCP side) (Design TBC)	
Eastbound TCW			14	12-Sep-25	25-Sep-25			
EB Road Barrier			14	12-Sep-25	25-Sep-25			
SUS10060	SUS	SUS EB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25		SUS EB - Road Barrier (CPS) Last 50m	
Westbound TCW			14	12-Sep-25	25-Sep-25			
WB Road Barrier			14	12-Sep-25	25-Sep-25			
SUS10210	SUS	SUS WB - Road Barrier (CPS) Last 50m	14	12-Sep-25	25-Sep-25		SUS WB - Road Barrier (CPS) Last 50m	
06 Launching Shaft & C&C Tunnel - LSCC			745	20-Nov-23 A	03-Dec-25			
LSCC - Structure works			56	12-Sep-25	06-Nov-25			
Launching Shaft			56	12-Sep-25	06-Nov-25			
LS - Miscellaneous Structural Openings			56	12-Sep-25	06-Nov-25			
01 Massfill at cable trench (subject to temporary cable relocation)			14	24-Oct-25	06-Nov-25			
A229448630	Clearance	Clearance and Massfill the trench	14	24-Oct-25	06-Nov-25			Clearance and Massfill the trench
02 Road slab opening & Drainage works (subject to temporary cable relocation)			42	12-Sep-25	23-Oct-25			
A229448640	RC Slab	RC Slab, Manhole, drainage pipe construction and massfill	42	12-Sep-25	23-Oct-25		RC Slab, Manhole, drainage pipe construction and massfill	
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnel)			31	12-Sep-25	12-Oct-25			
A229448570	EB & WB	EB & WB in situ Service Gallery CPS - Part 1	7	12-Sep-25	18-Sep-25		EB & WB in situ Service Gallery CPS - Part 1	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
	A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	19-Sep-25	25-Sep-25		EB & WB in situ Service Gallery CPS - Part 2	
	A229448581	Road Diversion	3	26-Sep-25	28-Sep-25		Road Diversion	
	A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	29-Sep-25	05-Oct-25		EB & WB in situ Service Gallery NCPS - Part 1	
	A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	06-Oct-25	12-Oct-25		EB & WB in situ Service Gallery NCPS - Part 2	
	05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		49	12-Sep-25	30-Oct-25			
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	12-Sep-25*	09-Oct-25		Stage 1 - Narrow the opening to 3.5m*2m RC works	
	A229448660	Stage 2 - Closing out the opening (after SG installation completion	14	12-Sep-25*	25-Sep-25		Stage 2 - Closing out the opening (after SG installation completion TBC)	
	A229449020	Stage 1a - Emergency staircase corridor RC works	21	10-Oct-25	30-Oct-25		Stage 1a - Emergency staircase corridor RC works	
	LSCC - Backfilling & Dwall Dismantling		83	12-Sep-25	03-Dec-25			
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	12-Sep-25	26-Oct-25		D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	27-Oct-25	03-Dec-25			
	LSCC - Tunnel Civil Works		720	20-Nov-23 A	09-Nov-25			
	Eastbound TCW		720	20-Nov-23 A	09-Nov-25			
	LSCC10070	LSCC EB - Fireboard	662	20-Nov-23 A	12-Sep-25		LSCC EB - Fireboard	
	LSCC10090	LSCC EB - E&M brackets (CPS)	385	06-Sep-24 A	26-Sep-25		LSCC EB - E&M brackets (CPS)	
	LSCC10421	LSCC EB - E&M brackets (NCPS)	385	20-Sep-24 A	10-Oct-25		LSCC EB - E&M brackets (NCPS)	
	LSCC10050	LSCC EB - Road Barrier (NCPS)	134	13-Jun-25 A	25-Oct-25		LSCC EB - Road Barrier (NCPS)	
	LSCC10110	LSCC EB - TCSS provision	6	26-Sep-25	02-Oct-25		LSCC EB - TCSS provision	
	LSCC10431	LSCC EB - Road Barrier (CPS)	15	25-Oct-25*	09-Nov-25			LSCC EB - Road Barrier (CPS)
	Westbound TCW		469	13-Jul-24 A	25-Oct-25			
	LSCC10080	LSCC WB - E&M brackets (CPS)	440	13-Jul-24 A	26-Sep-25		LSCC WB - E&M brackets (CPS)	
	LSCC10060	LSCC WB - Fireboard	328	19-Oct-24 A	12-Sep-25		LSCC WB - Fireboard	
	LSCC10411	LSCC WB - E&M brackets (NCPS)	338	24-Oct-24 A	27-Sep-25		LSCC WB - E&M brackets (NCPS)	
	LSCC10441	LSCC WB - Road Barrier (NCPS)	134	30-May-25 A	11-Oct-25		LSCC WB - Road Barrier (NCPS)	
	LSCC10100	LSCC WB - TCSS provision	6	26-Sep-25	02-Oct-25		LSCC WB - TCSS provision	
	LSCC10451	LSCC WB - Road Barrier (CPS)	14	11-Oct-25	25-Oct-25			LSCC WB - Road Barrier (CPS)
	07 Tunnel Sub-sea (TSS)		754	26-Nov-23 A	18-Dec-25			
	Additional Excavation by D&Br from CKL		402	15-Aug-24 A	20-Sep-25			
	Eastbound Pilot Tunnel		402	15-Aug-24 A	20-Sep-25			
	CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	402	15-Aug-24 A	20-Sep-25		EB CKL - Pilot tunnel enlargement (Benching)	
	TSS - TBM Excavation from Kai Tak		129	12-Aug-25 A	18-Dec-25			
	Westbound - TBM S1281		129	12-Aug-25 A	18-Dec-25			
	TBM1 Tunneling		30	12-Aug-25 A	11-Sep-25 A			
	CP26-31		30	12-Aug-25 A	11-Sep-25 A			
	A229450730	WB TBM Tunnelling CH9068-9137 (cavern)	30	12-Aug-25 A	11-Sep-25 A		WB TBM Tunnelling CH9068-9137 (cavern)	
	TBM1 Dismantling		98	12-Sep-25	18-Dec-25			
	TBM1 Dismantling		98	12-Sep-25	18-Dec-25			
	TA85	WB TBM dismantling - TSS side (46d)	46	12-Sep-25	27-Oct-25		WB TBM dismantling - TSS side (46d)	
	TA325	WB TBM dismantling - CKL side (98d)	98	12-Sep-25	18-Dec-25			
	TSS side		46	12-Sep-25	27-Oct-25			
	TSS side - breakdown		46	12-Sep-25	27-Oct-25			
	TA1251	WB TBM - Last 5 Rings Installation	2	12-Sep-25	13-Sep-25		WB TBM - Last 5 Rings Installation	
	TA1271	Last ring securing + Tailskin Cutting + Erector Prep	7	14-Sep-25	20-Sep-25		Last ring securing + Tailskin Cutting + Erector Prep	
	Backup Gantries		30	14-Sep-25	13-Oct-25			
	TA1261	Gantry 4 (Level 1-3) Dismantling	7	14-Sep-25	20-Sep-25		Gantry 4 (Level 1-3) Dismantling	
	TA1281	G1 / Erector Disconnection + Gantries Pulling	2	21-Sep-25	22-Sep-25		G1 / Erector Disconnection + Gantries Pulling	
	TA1621	Gantry 1-3 (Level 3) Dismantling	5	23-Sep-25	27-Sep-25		Gantry 1-3 (Level 3) Dismantling	
	TA1631	Gantry 1-3 (Level 2) Dismantling	7	28-Sep-25	04-Oct-25		Gantry 1-3 (Level 2) Dismantling	
	TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling	6	05-Oct-25	10-Oct-25		Gantry 1-3 (Level 1) + Boggies Dismantling	
	TA1651	Oxycut Platform Demo	3	11-Oct-25	13-Oct-25		Oxycut Platform Demo	
	Erector /XB/MD		35	23-Sep-25	27-Oct-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
	TA1611 Concrete Slab + HAG System Erection	7	23-Sep-25	29-Sep-25		Concrete Slab + HAG System Erection	
	TA1291 Erector Extraction	5	30-Sep-25	04-Oct-25		Erector Extraction	
	TA1301 Erector Dismantling	2	05-Oct-25	06-Oct-25		Erector Dismantling	
	TA1311 X Beam Extraction	4	05-Oct-25	08-Oct-25		X Beam Extraction	
	TA1321 X Beam Dismantling	4	09-Oct-25	12-Oct-25		X Beam Dismantling	
	TA1331 Main Drive Extraction	5	09-Oct-25	13-Oct-25		Main Drive Extraction	
	TA1341 Main Drive Dismantling	7	14-Oct-25	20-Oct-25		Main Drive Dismantling	
	TA1351 Concrete Slab + HAG System Demo	7	21-Oct-25	27-Oct-25		Concrete Slab + HAG System Demo	
	CKL Side	81	14-Sep-25	03-Dec-25			
	CKL side - breakdown	81	14-Sep-25	03-Dec-25			
	Cutterhead	35	14-Sep-25	18-Oct-25			
	TA90 WB TBM dismantling - CKL Civil Works #1	12	14-Sep-25	25-Sep-25		WB TBM dismantling - CKL Civil Works #1	
	TA901 WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	14	26-Sep-25	09-Oct-25		WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	
	TA1491 WB TBM dismantling - Cutterhead dismantling Part 2	9	10-Oct-25	18-Oct-25		WB TBM dismantling - Cutterhead dismantling Part 2	
	Spherical Bearing	13	19-Oct-25	31-Oct-25			
	TA91 WB TBM dismantling - CKL Civil Works #2	9	19-Oct-25	27-Oct-25		WB TBM dismantling - CKL Civil Works #2	
	TA92 WB TBM dismantling - Spherical Bearing	4	28-Oct-25	31-Oct-25		WB TBM dismantling - Spherical Bearing	
	Shield	33	01-Nov-25	03-Dec-25			
	TA1561 WB TBM dismantling - CKL Civil Works #3	3	01-Nov-25	03-Nov-25			WB TBM dismantling - CKL Civil Works #3
	TA93 WB TBM dismantling - Shield Part 1	15	04-Nov-25	18-Nov-25			WB TBM dismantling - Shield Part 1
	TA1501 WB TBM dismantling - CKL Civil Works #4	15	19-Nov-25	03-Dec-25			
	Eastbound - TBM S1282	113	16-Aug-25 A	06-Dec-25			
	TBM2 Tunneling	113	16-Aug-25 A	06-Dec-25			
	CP26-30	113	16-Aug-25 A	06-Dec-25			
	EBTBM1260 EB TBM Tunnelling CH8654-8682	24	16-Aug-25 A	09-Sep-25 A		EB TBM Tunnelling CH8654-8682	
	EBTBM1530 EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)	9	10-Sep-25 A	18-Sep-25		EB TBM Tunnelling CH8682-8698 (16m; 5.5R/wk)	
	EBTBM1270 EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/v	12	19-Sep-25	30-Sep-25		EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/wk)	
	EBTBM1280 EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/v	15	01-Oct-25	15-Oct-25		EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/wk)	
	EBTBM1290 EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/v	38	16-Oct-25	22-Nov-25		EB TBM Tunnelling Pilot tunnel section CH8748-8860 (112m; 9.5R/wk)	
	EBTBM1310 EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel section)	14	23-Nov-25	06-Dec-25			
	TSS - Tunnel Civil Works	748	26-Nov-23 A	12-Dec-25			
	Westbound (WB)	384	24-Nov-24 A	12-Dec-25			
	WB TSS - TBM Temporary Services	56	14-Sep-25	08-Nov-25			
	TBM slurry pipe relocation	7	21-Oct-25	27-Oct-25			
	A229447540 TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25		TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	
	TBM slurry pipe dismantling	56	14-Sep-25	08-Nov-25			
	A229447590 TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	14	14-Sep-25	27-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	
	A229447610 TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	14	14-Sep-25	27-Sep-25		TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	
	A229447620 TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	14	28-Sep-25	11-Oct-25		TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	
	A229447630 TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	14	12-Oct-25	25-Oct-25		TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	
	A229447640 TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	14	26-Oct-25	08-Nov-25		TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	
	WB TSS - Service Gallery	46	28-Oct-25	12-Dec-25			
	After TBM Dismantling	46	28-Oct-25	12-Dec-25			
	TC3020 WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	28-Oct-25	10-Nov-25			WB TSS - Service Gallery up to CP29 to CP30
	TC3030 WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	11-Nov-25	24-Nov-25			WB TSS - Service Gallery up to CP30 to CP31
	TC3060 WB TSS - ISIG Dismantling & Last SG @ TSS	18	25-Nov-25	12-Dec-25			
	WB TSS - Below Road Level Installation	92	12-Sep-25	12-Dec-25			
	Service Gallery Civil Provision	92	12-Sep-25	12-Dec-25			
	TC1100 WB TSS - Service Gallery Civil Provision up to CP29	18	12-Sep-25	29-Sep-25		WB TSS - Service Gallery Civil Provision up to CP29	
	TC1130 WB TSS - Service Gallery Civil Provision up to CP30	18	11-Nov-25	28-Nov-25			WB TSS - Service Gallery Civil Provision up to CP30
	TC1140 WB TSS - Service Gallery Civil Provision up to CP31	18	25-Nov-25	12-Dec-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
WB TSS - Corbel			100	24-Aug-25 A	01-Dec-25			
Before TBM Dismantling			34	24-Aug-25 A	26-Sep-25			
CP21-1			34	24-Aug-25 A	26-Sep-25			
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	34	24-Aug-25 A	26-Sep-25	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)			
After TBM Dismantling			62	01-Oct-25	01-Dec-25			
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Oct-25	07-Oct-25		WB TSS Final - Corbel Structure from CP28 to CP29		
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	11-Nov-25	17-Nov-25			WB TSS Final - Corbel Struc	
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	25-Nov-25	01-Dec-25				
Concrete curing			48	08-Oct-25	24-Nov-25			
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Oct-25	14-Oct-25		WB TSS - Corbel Structure up to CP29 (concrete curing)		
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	18-Nov-25	24-Nov-25			WB TSS - C	
WB TSS - OHVD			60	16-Sep-25	14-Nov-25			
Before TBM Dismantling			7	16-Sep-25	22-Sep-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	16-Sep-25	19-Sep-25	WB TSS - OHVD from CH8530 to CP26			
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	20-Sep-25	22-Sep-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym			
After TBM Dismantling			11	04-Nov-25	14-Nov-25			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	04-Nov-25	06-Nov-25			WB TSS Final - OHVD from CP26 to CP27	
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	11-Nov-25	14-Nov-25			WB TSS Final - OHVD from CP27 to	
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924			126	28-Jul-25 A	01-Dec-25			
Before TBM Dismantling			49	28-Jul-25 A	15-Sep-25			
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	49	28-Jul-25 A	15-Sep-25	WB TSS - Fire board - Tunnel Crown up to CP27			
After TBM Dismantling			35	28-Oct-25	01-Dec-25			
D12565	WB TSS Final - Fire board (Crown) by Aerial Platform from CP27 t	7	28-Oct-25	03-Nov-25			WB TSS Final - Fire board (Crown) by Aerial Platform from CP2	
TC1110	WB TSS Final - Fire board (Crown) by Aerial Platform from CP28 t	7	04-Nov-25	10-Nov-25			WB TSS Final - Fire board (Crown) by Aerial P	
TC11580	WB TSS Final - Fire board (Crown) by Aerial Platform from CP29 t	7	25-Nov-25	01-Dec-25				
WB TSS - Fire Board - Road level with deletion up Ch8924			281	21-Feb-25 A	28-Nov-25			
Before TBM Dismantling			266	21-Feb-25 A	13-Nov-25			
TC11430	WB TSS - Fire Board - Wall & OHVD Soffit from CP25 to CP26	266	21-Feb-25 A	13-Nov-25	WB TSS - Fire Board - Wall & OHVD S			
After TBM Dismantling			14	15-Nov-25	28-Nov-25			
TC11440	WB TSS - Fire Board - Wall & OHVD Soffit from CP26 to CP27	7	15-Nov-25	21-Nov-25			WB TSS - Fire Boa	
Defect			7	22-Nov-25	28-Nov-25			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	22-Nov-25	28-Nov-25				WB TSS - Road Barrier
WB TSS - Road Barrier			71	12-Sep-25	21-Nov-25			
A229446430	WB TSS - Road Barrier NCPS up to CP26	7	28-Sep-25	04-Oct-25	WB TSS - Road Barrier NCPS up to CP26			
A229446420	WB TSS - Road Barrier NCPS up to CP27	7	05-Oct-25	11-Oct-25	WB TSS - Road Barrier NCPS up to CP27			
A229425611	WB TSS - Road Barrier from CP27 to CP28	7	15-Nov-25	21-Nov-25			WB TSS - Road Ba	
CPS			71	12-Sep-25	21-Nov-25			
A229447650	WB TSS - Road Barrier CPS up to CP28	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP28			
A229447850	WB TSS - Road Barrier CPS up to CP26	6	12-Sep-25	19-Sep-25	WB TSS - Road Barrier CPS up to CP26			
TC1040	WB TSS - Road Barrier CPS up to CP29	4	08-Oct-25	11-Oct-25	WB TSS - Road Barrier CPS up to CP29			
A229447860	WB TSS - Road Barrier CPS up to CP27	6	28-Oct-25	06-Nov-25		WB TSS - Road Barrier CPS up to CP27		
TC1270	WB TSS - Road Barrier CPS up to CP30	4	18-Nov-25	21-Nov-25			WB TSS - Road Ba	
WB TSS - E&M Brackets			361	24-Nov-24 A	19-Nov-25			
TC11030	WB TSS - E&M Brackets up to CP26	141	02-Jul-25 A	19-Nov-25	WB TSS - E&M Brackets			
NCPS			292	24-Nov-24 A	12-Sep-25			
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25	292	24-Nov-24 A	12-Sep-25	WB TSS - E&M Brackets NCPS from CH8450 to CP25			
WB TSS - Black paint			4	29-Nov-25	02-Dec-25			
TC1490	WB TSS - Black paint from CP26 to CP27	4	29-Nov-25	02-Dec-25				
Eastbound (EB)			740	26-Nov-23 A	04-Dec-25			
EB TSS - TBM Temporary Services			7	21-Oct-25	27-Oct-25			
TBM slurry pipe relocation			7	21-Oct-25	27-Oct-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	21-Oct-25	27-Oct-25		TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	
EB TSS - Service Gallery		96	30-Aug-25 A	03-Dec-25			
Before TBM Dismanting		96	30-Aug-25 A	03-Dec-25			
CP21-26		96	30-Aug-25 A	03-Dec-25			
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)		96	30-Aug-25 A	03-Dec-25			
EBTBM1500	EB TSS - Service Gallery up to CH8508	5	30-Aug-25 A	03-Sep-25 A	EB TSS - Service Gallery up to CH8508		
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	12-Sep-25	06-Oct-25		EB TSS - Service Gallery up to CH8548	
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	07-Oct-25	20-Oct-25		EB TSS - Service Gallery up to CH8578	
EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	21-Oct-25	25-Oct-25		EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym	
EBTBM1510	EB TSS - Service Gallery up to CH8661	30	26-Oct-25	24-Nov-25			EB TSS - S
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	25-Nov-25	03-Dec-25			
EB TSS - Below Road Level Installation		243	17-Feb-25 A	17-Oct-25			
CP26-30 Civil Provision		18	12-Sep-25	29-Sep-25			
TC11070	EB TSS - Service Gallery Civil Provision up to CP25	18	12-Sep-25	29-Sep-25		EB TSS - Service Gallery Civil Provision up to CP25	
TC11090	EB TSS - Service Gallery Civil Provision up to CP26	18	12-Sep-25	29-Sep-25		EB TSS - Service Gallery Civil Provision up to CP26	
CP26-30 MiMEP		18	30-Sep-25	17-Oct-25			
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	30-Sep-25	05-Oct-25		EB TSS - Service Gallery MiMEP up to CP25	
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	06-Oct-25	11-Oct-25		EB TSS - Service Gallery MiMEP up to CP26	
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	12-Oct-25	17-Oct-25		EB TSS - Service Gallery MiMEP up to CP27	
Low Point Sump Pit		235	17-Feb-25 A	09-Oct-25			
Low Point @ CP12		235	17-Feb-25 A	09-Oct-25			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	235	17-Feb-25 A	09-Oct-25		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	
EB TSS - Corbel		711	26-Nov-23 A	05-Nov-25			
Before TBM Dismanting		711	26-Nov-23 A	05-Nov-25			
CP21-26		711	26-Nov-23 A	05-Nov-25			
A229415982	EB TSS - Corbel Stoppage at CP23	683	26-Nov-23 A	08-Oct-25		EB TSS - Corbel Stoppage at CP23	
A229415952	EB TSS - Corbel Structure up to CP24	9	28-Oct-25	05-Nov-25			EB TSS - Corbel Structure up to CP24
EB TSS - OHVD		4	05-Nov-25	09-Nov-25			
Before TBM Dismanting		4	05-Nov-25	09-Nov-25			
CP21-26		4	05-Nov-25	09-Nov-25			
TC320	EB TSS - OHVD up to CP24	4	05-Nov-25	09-Nov-25			EB TSS - OHVD up to CP24
EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850		8	09-Nov-25	17-Nov-25			
D12585	EB TSS - Fire board - Tunnel Crown up to CP24	8	09-Nov-25	17-Nov-25			EB TSS - Fire board - Tunnel
EB TSS - Fire Board - Road level with deletion up to Ch8850		7	09-Nov-25	16-Nov-25			
TC410	EB TSS - Fire Board - Wall & OHVD Soffit up to CP23	7	09-Nov-25	16-Nov-25			EB TSS - Fire Board - Wall & C
EB TSS - Road Barrier		8	05-Nov-25	13-Nov-25			
NCPS		8	05-Nov-25	13-Nov-25			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	05-Nov-25	13-Nov-25			EB TSS - Road Barrier NCPS up to CP
EB TSS - Black paint		4	23-Nov-25	27-Nov-25			
TC720	EB - TBM Tunnel - Black paint up to CP23	4	23-Nov-25	27-Nov-25			EB
EB TSS - E&M Brackets		7	16-Nov-25	23-Nov-25			
TC620	EB - TBM Tunnel - E&M Bracket from CP22 to CP23	7	16-Nov-25	23-Nov-25			EB - TBM Tu
EB TSS - TCSS Civil provision at OHVD soffit		7	27-Nov-25	04-Dec-25			
TC800	EB - TBM Tunnel - TCSS Civil provision at OHVD soffit up to CP23	7	27-Nov-25	04-Dec-25			
09 Cross Passages		130	18-Aug-25 A	25-Dec-25			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		130	18-Aug-25 A	25-Dec-25			
CP25 by Mini TBM		113	04-Sep-25 A	25-Dec-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	04-Sep-25 A	30-Sep-25		CP25 - EB - Tympanum Civil works CH8489	
A229450630	CP25 - Mobilisation	6	01-Oct-25	06-Oct-25		CP25 - Mobilisation	
TD1400	CP25 - EB - Tympanum Strength Gain	14	01-Oct-25	14-Oct-25		CP25 - EB - Tympanum Strength Gain	
A229450640	CP25 - CP TBM mining	6	15-Oct-25	20-Oct-25		CP25 - CP TBM mining	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Sep	Oct	Nov
	A7950	CP25 - Lining Grouting	6	21-Oct-25	26-Oct-25		CP25 - Lining Grouting	
	A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Oct-25	25-Dec-25			
	CP26 by Mini TBM		41	26-Oct-25	05-Dec-25			
	TD0200	CP26 - EB - Tympanum Civil works CH8588	27	26-Oct-25	21-Nov-25		CP26 - EB - Tymp	
	A7960	CP26 - Mobilisation	6	22-Nov-25	27-Nov-25			CP
	TD1430	CP25 - EB - Tympanum Strength Gain	14	22-Nov-25	05-Dec-25			
	CP27 by Mini TBM		27	01-Oct-25	27-Oct-25			
	TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Oct-25	27-Oct-25		CP27 - WB - Tympanum Civil works CH8688 R0936W	
	CP28 by D&Br		115	18-Aug-25 A	10-Dec-25			
	TD1250	CP28 - Advance excavation from WB (first 9m)	55	18-Aug-25 A	11-Oct-25		CP28 - Advance excavation from WB (first 9m)	
	TD1460	CP28 - Advance lining structure works from WB	60	12-Oct-25	10-Dec-25			
	CP29 by D&Br		89	04-Sep-25 A	01-Dec-25			
	TD1310	CP29 - WB - Temporary Platform setup & Tympanum	27	04-Sep-25 A	30-Sep-25		CP29 - WB - Temporary Platform setup & Tympanum	
	TD1330	CP29 - Advance excavation from WB (first 9m)	55	08-Oct-25	01-Dec-25			
	10 East Ventilation Building - EVB		180	13-Jun-25 A	09-Dec-25			
	EVB Remaining Works (TBC)		180	13-Jun-25 A	09-Dec-25			
	Facade works		180	13-Jun-25 A	09-Dec-25			
	EVB1606	EVB - Aluminium Fins Installation	180	13-Jun-25 A	09-Dec-25			
	VO - Recovery Vehicle Base (RVB) Construction		45	12-Sep-25	26-Oct-25			
	EVB1810	RVB - Rock Excavation & Site Formation	45	12-Sep-25	26-Oct-25		RVB - Rock Excavation & Site Formation	
	11 Tunnel E&M Installation		237	01-May-25 A	24-Dec-25			
	WB - E&M Works		90	12-Sep-25	10-Dec-25			
	WB - LV Cabling & LV Power On		90	12-Sep-25	10-Dec-25			
	TF170	WB CKL - CP32-EVB Portal E&M installation	90	12-Sep-25*	10-Dec-25			
	E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	27-Sep-25	26-Nov-25		01b. W	
	EB - E&M Works		237	01-May-25 A	24-Dec-25			
	EB - LV Cabling & LV Power On		237	01-May-25 A	24-Dec-25			
	E&MC1080	02. EB TSS - CP12-16 E&M installation	134	01-May-25 A	12-Sep-25	02. EB TSS - CP12-16 E&M installation		
	E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	12-Sep-25	10-Dec-25			
	E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	12-Sep-25	10-Dec-25			
	E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	25-Oct-25	24-Dec-25			
	12 Projectwide TCSS Installation		588	20-Jan-25 A	30-Aug-26			
	WB - TCSS Installation		277	20-Jan-25 A	23-Oct-25			
	TF030	WB - TBM Tunnel - TCSS fibre cabling	277	20-Jan-25 A	23-Oct-25		WB - TBM Tunnel - TCSS fibre cabling	
	TF040	WB - TBM Tunnel - TCSS Signage Installation	271	20-Jan-25 A	17-Oct-25		WB - TBM Tunnel - TCSS Signage Installation	
	EB - TCSS Installation		588	20-Jan-25 A	30-Aug-26			
	TE130	EB - TBM Tunnel - TSSC Fibre Cabling	588	20-Jan-25 A	30-Aug-26			
	TE170	EB - TBM Tunnel - TSSC Sign Installation	582	20-Jan-25 A	24-Aug-26			
	14 Projectwide Final Works		86	12-Sep-25	06-Dec-25			
	Tunnel Cladding		86	12-Sep-25	06-Dec-25			
	Eastbound		86	12-Sep-25	06-Dec-25			
	Typical Subframe & Cladding		86	12-Sep-25	06-Dec-25			
	EB CPS		66	02-Oct-25	06-Dec-25			
	VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	02-Oct-25	26-Oct-25		3. VE Panel - EB TSS CP7-12 (CPS) 500m	
	VE10220	1. VE Panel - EB SUS (CPS) 400m	24	13-Nov-25	06-Dec-25			
	EB NCPS		54	12-Sep-25	05-Nov-25			
	VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	24	12-Sep-25	05-Oct-25		3. VE Panel - EB TSS CP7-12 (NCPS) 500m	
	VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	24	12-Sep-25	05-Oct-25		4. VE Panel - EB TSS CP12-17 (NCPS) 500m	
	VE10581	2. VE Panel - EB LSCC to CP7 (NCPS) 150m	10	26-Oct-25	05-Nov-25		2. VE Panel - EB LSCC to CP7 (NCPS) 150m	
	Westbound		10	26-Nov-25	06-Dec-25			
	Typical Subframe & Cladding		10	26-Nov-25	06-Dec-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Sep	Oct	Nov
WB CPS		10	26-Nov-25	06-Dec-25			
	VE100222. VE Panel - WB LSCC to CP7 (CPS) 150m	10	26-Nov-25	06-Dec-25			
Tunnel Pavement		30	28-Oct-25	26-Nov-25			
Westbound		30	28-Oct-25	26-Nov-25			
AGR10090	Pavement - WB Initial Layers CP1 to CP18 (Subj to TBM1 dismant	30	28-Oct-25	26-Nov-25			
Infrastructure Works		349	07-Jan-25 A	22-Dec-25			
06 Road S20		164	31-Mar-25 A	04-Nov-25			
Addition of Planter (Non Critical)		142	31-Mar-25 A	08-Oct-25			
A1140	S20 - Construction of Remaining Planter	142	31-Mar-25 A	08-Oct-25			
Run-in Remaining Works		140	08-May-25 A	04-Nov-25			
A1100	S20 - Run-in Remaining Works	140	08-May-25 A	04-Nov-25			
VO - Modification of Irrigation System at Charging Station Run-in		12	12-Sep-25	26-Sep-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	12-Sep-25	26-Sep-25			
07 Road L10(N)		258	01-Mar-25 A	13-Nov-25			
L10(N) Landscape (KD-26)		26	14-Oct-25	13-Nov-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	14-Oct-25	13-Nov-25			
L10(N) Remaining works		59	12-Sep-25	09-Nov-25			
LN10100	Road L10N - Drainage T&C	21	12-Sep-25	02-Oct-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	21-Oct-25	09-Nov-25			
L10 (N) Remaining Road Works (Subject to Manpower)		178	01-Mar-25 A	20-Oct-25			
A229450270	L10 (N) - Remaining Road Signage	169	01-Mar-25 A	09-Oct-25			
A229450280	L10 (N) - Remaining Road Lighting	30	12-Sep-25	20-Oct-25			
08 Road L10(S) & L18		341	07-Jan-25 A	13-Dec-25			
L10(S) & L18 Landscape (KD-24)		25	12-Sep-25	13-Oct-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	12-Sep-25*	13-Oct-25			
L10(S) & L18 Remaining works		93	12-Sep-25	13-Dec-25			
Roadside Area adjacent to L10(S)		93	12-Sep-25	13-Dec-25			
Roadworks		30	12-Sep-25	11-Oct-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	12-Sep-25*	11-Oct-25			
Landscape		30	14-Nov-25	13-Dec-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	14-Nov-25	13-Dec-25			
Miscellaneous Road Works		194	07-Jan-25 A	17-Sep-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	194	07-Jan-25 A	17-Sep-25			
Preparation for Road Opening (L10S)		108	26-Apr-25 A	13-Sep-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	108	26-Apr-25 A	13-Sep-25			
10 Lam Chak Street/ Kai Hing Road Modification		30	22-Nov-25	22-Dec-25			
LCS/KHR Modification (KD-19)		30	22-Nov-25	22-Dec-25			
VO - Additional Raod Lighting at Stage 1 Area		30	22-Nov-25	22-Dec-25			
A229450080	VO - Additional Road Lighting installation	30	22-Nov-25	22-Dec-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Oct	Nov	Dec
HKT2 P80 Programme DD 30Sep25		1021	26-Nov-23 A	11-Sep-26			
Construction		1021	26-Nov-23 A	11-Sep-26			
Trunk Road T2		1021	26-Nov-23 A	11-Sep-26			
02 AtGrade Road -AGR		394	07-Dec-24 A	04-Jan-26			
Kiosk		97	30-Sep-25 A	04-Jan-26			
AGR1030	Kiosk - fabrication & delivery	76	30-Sep-25 A	14-Dec-25	Kiosk - fabrication & delivery		
AGR1060	Kiosk - Civil	21	15-Dec-25	04-Jan-26			
AGR - Road & Drainage works		318	07-Dec-24 A	21-Oct-25			
AGR1021	AGR - TCSS Provision CH5860-5962	226	09-Jan-25 A	14-Oct-25	AGR - TCSS Provision CH5860-5962		
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	09-Oct-25	21-Oct-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
Eastbound		243	07-Dec-24 A	04-Oct-25			
AGR1040	AGR - EB Drainage & Gully Installation	243	07-Dec-24 A	04-Oct-25	AGR - EB Drainage & Gully Installation		
Westbound		247	15-Feb-25 A	20-Oct-25			
AGR1050	AGR - WB Road Side Barrier	247	15-Feb-25 A	20-Oct-25	AGR - WB Road Side Barrier		
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	176	06-Mar-25 A	09-Oct-25	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)		
03 Depressed Road - DPR		104	01-Oct-25	12-Jan-26			
DPR - Road Works		104	01-Oct-25	12-Jan-26			
Rising Main		104	01-Oct-25	12-Jan-26			
A229450170	DPR - Civil - Perm civil provision (sump pit)	19	01-Oct-25	19-Oct-25	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	60	14-Nov-25	12-Jan-26			
DPR - Final Works		36	02-Oct-25	14-Nov-25			
Landscape work (TBC)		36	02-Oct-25	14-Nov-25			
A12991	Landscape Soil Filling	24	02-Oct-25	31-Oct-25	Landscape Soil Filling		
A12992	Planter works	12	01-Nov-25	14-Nov-25		Planter works	
05 Supporting Underground Structure - SUS		155	30-Jun-25 A	01-Dec-25			
SUS - Tunnel Civil Works		155	30-Jun-25 A	01-Dec-25			
A229450470	SUS VE Panel Design Review (EB)	155	30-Jun-25 A	01-Dec-25	SUS VE Panel Design Review (EB)		
A229450490	SUS VE Panel Design Review (WB)	115	30-Jun-25 A	22-Oct-25	SUS VE Panel Design Review (WB)		
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	01-Oct-25	14-Oct-25	Parapet Defect Rectification (WB CP side) (Design TBC)		
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	15-Oct-25	28-Oct-25	Parapet Defect Rectification (WB NCP side) (Design TBC)		
Eastbound TCW		14	01-Oct-25	14-Oct-25			
EB Road Barrier		14	01-Oct-25	14-Oct-25			
SUS10060	SUS EB - Road Barrier (CPS) Last 50m	14	01-Oct-25	14-Oct-25	SUS EB - Road Barrier (CPS) Last 50m		
Westbound TCW		14	01-Oct-25	14-Oct-25			
WB Road Barrier		14	01-Oct-25	14-Oct-25			
SUS10210	SUS WB - Road Barrier (CPS) Last 50m	14	01-Oct-25	14-Oct-25	SUS WB - Road Barrier (CPS) Last 50m		
06 Launching Shaft & C&C Tunnel - LSCC		558	13-Jul-24 A	21-Jan-26			
LSCC - Structure works		56	01-Oct-25	25-Nov-25			
Launching Shaft		56	01-Oct-25	25-Nov-25			
LS - Miscellaneous Structural Openings		56	01-Oct-25	25-Nov-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Nov-25	25-Nov-25			
A229448630	Clearance and Massfill the trench	14	12-Nov-25	25-Nov-25		Clearance and Massfill the trench	
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Oct-25	11-Nov-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Oct-25	11-Nov-25	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn		31	01-Oct-25	31-Oct-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Oct-25	07-Oct-25	EB & WB in situ Service Gallery CPS - Part 1		
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Oct-25	14-Oct-25	EB & WB in situ Service Gallery CPS - Part 2		
A229448581	Road Diversion	3	15-Oct-25	17-Oct-25	Road Diversion		
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Oct-25	24-Oct-25	EB & WB in situ Service Gallery NCPS - Part 1		
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Oct-25	31-Oct-25	EB & WB in situ Service Gallery NCPS - Part 2		

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Oct	Nov	Dec
		05 RC works at MIMEP Opening for Service Galleries Works (subject to BYME 8		49	01-Oct-25	18-Nov-25			
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works		28	01-Oct-25*	28-Oct-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion		14	01-Oct-25*	14-Oct-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
	A229449020	Stage 1a - Emergency staircase corridor RC works		21	29-Oct-25	18-Nov-25	Stage 1a - Emergency staircase corridor RC works		
		LSCC - Backfilling & Dwall Dismantling		113	01-Oct-25	21-Jan-26			
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		45	01-Oct-25	14-Nov-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC		
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC		38	15-Nov-25	22-Dec-25	D-wall dismantling		
	A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L		18	23-Dec-25	10-Jan-26			
	A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qt		30	23-Dec-25	21-Jan-26			
		LSCC - Tunnel Civil Works		503	13-Jul-24 A	28-Nov-25			
		Eastbound TCW		448	06-Sep-24 A	28-Nov-25			
	LSCC10090	LSCC EB - E&M brackets (CPS)		404	06-Sep-24 A	15-Oct-25	LSCC EB - E&M brackets (CPS)		
	LSCC10421	LSCC EB - E&M brackets (NCPS)		404	20-Sep-24 A	29-Oct-25	LSCC EB - E&M brackets (NCPS)		
	LSCC10050	LSCC EB - Road Barrier (NCPS)		153	13-Jun-25 A	13-Nov-25	LSCC EB - Road Barrier (NCPS)		
	LSCC10110	LSCC EB - TCSS provision		6	15-Oct-25	21-Oct-25	LSCC EB - TCSS provision		
	LSCC10431	LSCC EB - Road Barrier (CPS)		15	13-Nov-25*	28-Nov-25	LSCC EB - Road Barrier (CPS)		
		Westbound TCW		488	13-Jul-24 A	13-Nov-25			
	LSCC10080	LSCC WB - E&M brackets (CPS)		459	13-Jul-24 A	15-Oct-25	LSCC WB - E&M brackets (CPS)		
	LSCC10411	LSCC WB - E&M brackets (NCPS)		357	24-Oct-24 A	16-Oct-25	LSCC WB - E&M brackets (NCPS)		
	LSCC10441	LSCC WB - Road Barrier (NCPS)		153	30-May-25 A	30-Oct-25	LSCC WB - Road Barrier (NCPS)		
	LSCC10100	LSCC WB - TCSS provision		6	15-Oct-25	21-Oct-25	LSCC WB - TCSS provision		
	LSCC10451	LSCC WB - Road Barrier (CPS)		14	30-Oct-25	13-Nov-25	LSCC WB - Road Barrier (CPS)		
		07 Tunnel Sub-sea (TSS)		779	26-Nov-23 A	12-Jan-26			
		TSS - TBM Excavation from Kai Tak		122	13-Sep-25 A	12-Jan-26			
		Westbound - TBM S1281		116	13-Sep-25 A	06-Jan-26			
		TBM1 Dismantling		116	13-Sep-25 A	06-Jan-26			
		TBM1 Dismantling		116	13-Sep-25 A	06-Jan-26			
	TA325	WB TBM dismantling - CKL side (98d)		116	13-Sep-25 A	06-Jan-26			
	TA85	WB TBM dismantling - TSS side (46d)		59	18-Sep-25 A	15-Nov-25	WB TBM dismantling - TSS side (46d)		
		TSS side		57	18-Sep-25 A	13-Nov-25			
		TSS side - breakdown		57	18-Sep-25 A	13-Nov-25			
	TA1271	Last ring securing + Tailskin Cutting + Erector Prep		20	18-Sep-25 A	07-Oct-25	Last ring securing + Tailskin Cutting + Erector Prep		
		Backup Gantries		48	18-Sep-25 A	04-Nov-25			
	TA1261	Gantry 4 (Level 1-3) Dismantling		20	18-Sep-25 A	07-Oct-25	Gantry 4 (Level 1-3) Dismantling		
	TA1281	G1 / Erector Disconnection + Gantries Pulling		2	08-Oct-25	09-Oct-25	G1 / Erector Disconnection + Gantries Pulling		
	TA1621	Gantry 1-3 (Level 3) Dismantling		7	10-Oct-25	16-Oct-25	Gantry 1-3 (Level 3) Dismantling		
	TA1631	Gantry 1-3 (Level 2) Dismantling		8	17-Oct-25	24-Oct-25	Gantry 1-3 (Level 2) Dismantling		
	TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling		8	25-Oct-25	01-Nov-25	Gantry 1-3 (Level 1) + Boggies Dismantling		
	TA1651	Oxycut Platform Demo		3	02-Nov-25	04-Nov-25	Oxycut Platform Demo		
		Erector / XB / MD		35	10-Oct-25	13-Nov-25			
	TA1611	Concrete Slab + HAG System Erection		7	10-Oct-25	16-Oct-25	Concrete Slab + HAG System Erection		
	TA1291	Erector Extraction		5	17-Oct-25	21-Oct-25	Erector Extraction		
	TA1301	Erector Dismantling		2	22-Oct-25	23-Oct-25	Erector Dismantling		
	TA1311	X Beam Extraction		4	22-Oct-25	25-Oct-25	X Beam Extraction		
	TA1321	X Beam Dismantling		4	26-Oct-25	29-Oct-25	X Beam Dismantling		
	TA1331	Main Drive Extraction		5	26-Oct-25	30-Oct-25	Main Drive Extraction		
	TA1341	Main Drive Dismantling		7	31-Oct-25	06-Nov-25	Main Drive Dismantling		
	TA1351	Concrete Slab + HAG System Demo		7	07-Nov-25	13-Nov-25	Concrete Slab + HAG System Demo		
		CKL Side		97	18-Sep-25 A	23-Dec-25			
		CKL side - breakdown		97	18-Sep-25 A	23-Dec-25			
		Cutterhead		36	18-Sep-25 A	23-Oct-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Oct	Nov	Dec
	TA90	WB TBM dismantling - CKL Civil Works #1	17	18-Sep-25 A	04-Oct-25 A	WB TBM dismantling - CKL Civil Works #1		
	TA901	WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation	11	04-Oct-25 A	14-Oct-25	WB TBM dismantling - Cutterhead dismantling Part 1 & Rotation		
	TA1491	WB TBM dismantling - Cutterhead dismantling Part 2	9	15-Oct-25	23-Oct-25	WB TBM dismantling - Cutterhead dismantling Part 2		
	Spherical Bearing		13	24-Oct-25	05-Nov-25			
	TA91	WB TBM dismantling - CKL Civil Works #2	9	24-Oct-25	01-Nov-25	WB TBM dismantling - CKL Civil Works #2		
	TA92	WB TBM dismantling - Spherical Bearing	4	02-Nov-25	05-Nov-25	WB TBM dismantling - Spherical Bearing		
	Shield		48	06-Nov-25	23-Dec-25			
	TA1561	WB TBM dismantling - CKL Civil Works #3	3	06-Nov-25	08-Nov-25	WB TBM dismantling - CKL Civil Works #3		
	TA93	WB TBM dismantling - Shield Part 1	15	09-Nov-25	23-Nov-25	WB TBM dismantling - Shield Part 1		
	TA1501	WB TBM dismantling - CKL Civil Works #4	15	24-Nov-25	08-Dec-25	WB TBM dismantling - CKL Civil Works #4		
	TA95	WB TBM dismantling - Shield Part 2	15	09-Dec-25	23-Dec-25	WB TBM dismantling - Shield Part 2		
Eastbound - TBM S1282			113	22-Sep-25 A	12-Jan-26			
TBM2 Tunneling			113	22-Sep-25 A	12-Jan-26			
CP26-30			113	22-Sep-25 A	12-Jan-26			
	EBTBM1270	EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/v	21	22-Sep-25 A	12-Oct-25	EB TBM Tunnelling CH8698-8718 up to full face rock (20m; 5.5R/wk)		
	EBTBM1280	EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/v	15	13-Oct-25	27-Oct-25	EB TBM Tunnelling CH8718-8748 up to start of pilot tunnel (30m; 6.5R/wk)		
	EBTBM1550	EB TBM Tunnelling Pilot tunnel section CH8748-8804 (56m; 9.5R/v	19	28-Oct-25	15-Nov-25	EB TBM Tunnelling Pilot tunnel section CH8748-8804 (56m; 9.5R/wk)		
	EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8804-8860 (56m; 9.5R/v	19	16-Nov-25	04-Dec-25	EB TBM Tunnelling Pilot tunnel section CH8804-8860 (56m; 9.5R/wk)		
	EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	14	05-Dec-25	18-Dec-25	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec		
	EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	25	19-Dec-25	12-Jan-26	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec		
TSS - Tunnel Civil Works			775	26-Nov-23 A	08-Jan-26			
Westbound (WB)			191	02-Jul-25 A	08-Jan-26			
WB TSS - TBM Slurry Pipes & Temporary Services			119	12-Sep-25 A	08-Jan-26			
CP25 to Back of TBM			47	12-Sep-25 A	28-Oct-25			
	A229447590	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	47	12-Sep-25 A	28-Oct-25	TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29		
CP7 to CP25			72	29-Oct-25	08-Jan-26			
	A229447640	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25	18	29-Oct-25	15-Nov-25	TSS - WB NCPS Wall Pipe Dismantling from CP21 to CP25		
	A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	18	16-Nov-25	03-Dec-25	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21		
	A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	18	04-Dec-25	21-Dec-25	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16		
	A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	18	22-Dec-25	08-Jan-26	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11		
WB TSS - Service Gallery			46	16-Nov-25	31-Dec-25			
Gallery Installation After TBM1 Dismantling			28	16-Nov-25	13-Dec-25			
	TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14	16-Nov-25	29-Nov-25	WB TSS - Service Gallery up to CP29 to CP30 (100m)		
	TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	30-Nov-25	13-Dec-25	WB TSS - Service Gallery up to CP30 to CP31 (100m)		
ISIG Dismantling & Last Galleries			18	14-Dec-25	31-Dec-25			
	TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	14-Dec-25	31-Dec-25	WB TSS - ISIG Dismantling & Last SG @ TSS		
WB TSS - Below Road Level Installation			92	01-Oct-25	31-Dec-25			
Service Gallery Civil Provision			92	01-Oct-25	31-Dec-25			
	TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	01-Oct-25	18-Oct-25	WB TSS - Service Gallery Civil Provision up to CP29		
	TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	30-Nov-25	17-Dec-25	WB TSS - Service Gallery Civil Provision up to CP30		
	TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	14-Dec-25	31-Dec-25	WB TSS - Service Gallery Civil Provision up to CP31		
WB TSS - Corbel			126	24-Aug-25 A	27-Dec-25			
Corbel Construction Before TBM1 Dismantling			53	24-Aug-25 A	15-Oct-25			
	TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	53	24-Aug-25 A	15-Oct-25	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)		
Corbel Construction After TBM1 Dismantling			88	01-Oct-25	27-Dec-25			
	TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	01-Oct-25	07-Oct-25	WB TSS Final - Corbel Structure from CP28 to CP29		
	TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	30-Nov-25	06-Dec-25	WB TSS Final - Corbel Structure from CP29 to CP30		
	TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	14-Dec-25	20-Dec-25	WB TSS Final - Corbel Structure from CP30 to CP31		
Concrete curing			81	08-Oct-25	27-Dec-25			
	TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	08-Oct-25	14-Oct-25	WB TSS - Corbel Structure up to CP29 (concrete curing)		
	TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	07-Dec-25	13-Dec-25	WB TSS - Corbel Structure up to CP30 (concrete curing)		

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Oct	Nov	Dec
TC1350	WB TSS - Corbel Structure up to CP31 (concrete curing)	7	21-Dec-25	27-Dec-25			WB T
WB TSS - OHVD		92	01-Oct-25	31-Dec-25			
OHVD installation Before TBM1 Dismantling		7	01-Oct-25	07-Oct-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	01-Oct-25	04-Oct-25	WB TSS - OHVD from CH8530 to CP26		
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	05-Oct-25	07-Oct-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym		
OHVD installation After TBM1 Dismantling		39	23-Nov-25	31-Dec-25			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	23-Nov-25	25-Nov-25		WB TSS Final - OHVD from CP26 to CP27	
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	30-Nov-25	03-Dec-25			WB TSS Final - OHVD from CP27 to CP28
TC1190	WB TSS Final - OHVD from CP28 to CP29	4	28-Dec-25	31-Dec-25			
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924		42	16-Nov-25	27-Dec-25			
Fire Board (Crown) Installation After TBM1 Dismantling		42	16-Nov-25	27-Dec-25			
D12565	WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP'	7	16-Nov-25	22-Nov-25		WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP28	
TC1110	WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP'	7	23-Nov-25	29-Nov-25		WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29	
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP'	7	14-Dec-25	20-Dec-25			WB TSS - Fire board (C
TC11410	WB TSS - Aerial Platform dismantling	7	21-Dec-25	27-Dec-25			WB T
WB TSS - Fire Board - Road level with deletion up Ch8924		14	04-Dec-25	17-Dec-25			
After TBM1 Dismantling		14	04-Dec-25	17-Dec-25			
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	7	04-Dec-25	10-Dec-25			WB TSS - Fire Board - Walls & OHVD soffit - fro
Defect		7	11-Dec-25	17-Dec-25			
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	11-Dec-25	17-Dec-25			WB TSS - inspection before bl
WB TSS - Road Barrier		49	01-Oct-25	18-Nov-25			
Road Barriers After TBM1 Dismantling		49	01-Oct-25	18-Nov-25			
CPS		23	02-Oct-25	06-Nov-25			
A229447650	WB TSS - Road Barrier CPS up to CP28	6	02-Oct-25	15-Oct-25	WB TSS - Road Barrier CPS up to CP28		
A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-Oct-25	15-Oct-25	WB TSS - Road Barrier CPS up to CP26		
A229447860	WB TSS - Road Barrier CPS up to CP27	6	28-Oct-25	06-Nov-25		WB TSS - Road Barrier CPS up to CP27	
NCPS		49	01-Oct-25	18-Nov-25			
A229446440	WB TSS - Road Barrier NCPS up to CP25	7	01-Oct-25	07-Oct-25	WB TSS - Road Barrier NCPS up to CP25		
A229446430	WB TSS - Road Barrier NCPS up to CP26	7	29-Oct-25	04-Nov-25		WB TSS - Road Barrier NCPS up to CP26	
A229446420	WB TSS - Road Barrier NCPS up to CP27	7	05-Nov-25	11-Nov-25		WB TSS - Road Barrier NCPS up to CP27	
A229425611	WB TSS - Road Barrier from CP27 to CP28	7	12-Nov-25	18-Nov-25			WB TSS - Road Barrier from CP27 to CP28
WB TSS - E&M Brackets		179	02-Jul-25 A	27-Dec-25			
E&M Brackets Installation Before TBM1 Dismantling		153	02-Jul-25 A	01-Dec-25			
CPS		153	02-Jul-25 A	01-Dec-25			
TC11030	WB TSS - E&M Brackets up to CP26	153	02-Jul-25 A	01-Dec-25	WB TSS - E&M Brackets up to CP26		
E&M Brackets Installation After TBM1 Dismantling		6	22-Dec-25	27-Dec-25			
CPS		6	22-Dec-25	27-Dec-25			
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	6	22-Dec-25	27-Dec-25			WB T
NCPS		6	22-Dec-25	27-Dec-25			
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	6	22-Dec-25	27-Dec-25			WB T
WB TSS - Black paint		4	18-Dec-25	21-Dec-25			
After TBM1 Dismantling		4	18-Dec-25	21-Dec-25			
TC1490	WB TSS - Black paint from CP26 to CP27	4	18-Dec-25	21-Dec-25			WB TSS - Black pain
WB TSS - TCSS Civil provision at OHVD soffit		7	28-Dec-25	03-Jan-26			
After TBM1 Dismantling		7	28-Dec-25	03-Jan-26			
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	28-Dec-25	03-Jan-26			
Eastbound (EB)		771	26-Nov-23 A	04-Jan-26			
EB TSS - Service Gallery		96	01-Oct-25	04-Jan-26			
Gallery Installation Before TBM2 Dismantling		96	01-Oct-25	04-Jan-26			
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	01-Oct-25	25-Oct-25	EB TSS - Service Gallery up to CH8548		
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	26-Oct-25	08-Nov-25		EB TSS - Service Gallery up to CH8578	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Oct	Nov	Dec
	EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	09-Nov-25	13-Nov-25		EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym	
	EBTBM1510	EB TSS - Service Gallery up to CH8661	30	14-Nov-25	13-Dec-25		EB TSS - Service Gallery up to CH8661	
	EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	14-Dec-25	22-Dec-25			EB TSS - Service
	EBTBM1520	EB TSS - Service Gallery up to CH8730	13	23-Dec-25	04-Jan-26			
	EB TSS - Below Road Level Installation		254	17-Feb-25 A	28-Oct-25			
	CP26-30 MiMEP		18	01-Oct-25	18-Oct-25			
	TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	01-Oct-25	06-Oct-25	EB TSS - Service Gallery MiMEP up to CP25		
	TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	07-Oct-25	12-Oct-25	EB TSS - Service Gallery MiMEP up to CP26		
	TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	13-Oct-25	18-Oct-25	EB TSS - Service Gallery MiMEP up to CP27		
	Low Point Sump Pit		254	17-Feb-25 A	28-Oct-25			
	Low Point @CP12		254	17-Feb-25 A	28-Oct-25			
	TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	254	17-Feb-25 A	28-Oct-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
	EB TSS - Corbel		702	26-Nov-23 A	27-Oct-25			
	Corbel Construction Before TBM2 Dismanting		702	26-Nov-23 A	27-Oct-25			
	A229415982	EB TSS - Corbel Stoppage at CP23	702	26-Nov-23 A	27-Oct-25	EB TSS- Corbel Stoppage at CP23		
	09 Cross Passages		111	30-Sep-25 A	18-Jan-26			
	Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		111	30-Sep-25 A	18-Jan-26			
	CP25 by Mini TBM		101	30-Sep-25 A	08-Jan-26			
	A229450630	CP25 - Mobilisation	7	30-Sep-25 A	06-Oct-25	CP25 - Mobilisation		
	TD1400	CP25 - EB - Tympanum Strength Gain	15	30-Sep-25 A	14-Oct-25	CP25 - EB - Tympanum Strength Gain		
	A229450640	CP25 - CP TBM mining	6	15-Oct-25	20-Oct-25	CP25 - CP TBM mining		
	A7950	CP25 - Lining Grouting	6	21-Oct-25	26-Oct-25	CP25 - Lining Grouting		
	A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Oct-25	25-Dec-25	CP25 - Inte		
	A8280	CP25 - E&M Installation	14	26-Dec-25	08-Jan-26			
	CP26 by Mini TBM		53	14-Nov-25	05-Jan-26			
	TD0200	CP26 - EB - Tympanum Civil works CH8588	27	14-Nov-25	10-Dec-25		CP26 - EB - Tympanum Civil works CH8588	
	A7960	CP26 - Mobilisation	6	11-Dec-25	16-Dec-25		CP26 - Mobilisation	
	TD1430	CP25 - EB - Tympanum Strength Gain	14	11-Dec-25	24-Dec-25		CP25 - EB -	
	A229450650	CP26 - CP TBM mining	6	25-Dec-25	30-Dec-25			
	A229450660	CP26 - Lining Grouting	6	31-Dec-25	05-Jan-26			
	CP27 by Mini TBM		110	01-Oct-25	18-Jan-26			
	TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	01-Oct-25	27-Oct-25	CP27 - WB - Tympanum Civil works CH8688 R0936W		
	TD0300	CP27 - EB - Tympanum Civil works CH8688 R0930E	27	23-Dec-25	18-Jan-26			
	CP28 by D&Br		49	16-Nov-25	03-Jan-26			
	TD1480	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progr	16	16-Nov-25	01-Dec-25		CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progress)	
	TD1500	CP28 - Advance Lining	33	02-Dec-25	03-Jan-26			
	CP29 by D&Br		88	08-Oct-25	03-Jan-26			
	TD1330	CP29 - Excavation from WB (Part 1)	50	08-Oct-25	26-Nov-25	CP29 - Excavation from WB (Part 1)		
	TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	16	19-Dec-25	03-Jan-26			
	CP30 Remaining Works		37	07-Dec-25	12-Jan-26			
	CP30 remaining works		37	07-Dec-25	12-Jan-26			
	TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	07-Dec-25	24-Dec-25		CP30 WB TS	
	TD1150	CP30 - Waterproofing	3	25-Dec-25	27-Dec-25			CP30
	TD1160	CP30 - Collar structure at WB TSS	16	28-Dec-25	12-Jan-26			
	10 East Ventilation Building - EVB		92	01-Oct-25	31-Dec-25			
	EVB Remaining Works (TBC)		92	01-Oct-25	31-Dec-25			
	Landscape works		92	01-Oct-25	31-Dec-25			
	EVB1650	EVB - Hard Landscape - Above G/F	92	01-Oct-25	31-Dec-25			
	11 Tunnel E&M Installation		103	01-Oct-25	12-Jan-26			
	WB - E&M Works		90	01-Oct-25	29-Dec-25			
	WB - LV Cabling & LV Power On		90	01-Oct-25	29-Dec-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Oct	Nov	Dec
	TF170	WB CKL - CP32-EVB Portal E&M installation	90	01-Oct-25*	29-Dec-25			
	E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	16-Oct-25	15-Dec-25			
	EB - E&M Works		103	01-Oct-25	12-Jan-26			
	EB - LV Cabling & LV Power On		103	01-Oct-25	12-Jan-26			
	E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	01-Oct-25	29-Dec-25			
	E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	01-Oct-25	29-Dec-25			
	E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	13-Nov-25	12-Jan-26			
	12 Projectwide TCSS Installation		600	20-Jan-25 A	11-Sep-26			
	WB - TCSS Installation		296	20-Jan-25 A	11-Nov-25			
	TF030	WB - TBM Tunnel - TCSS fibre cabling	296	20-Jan-25 A	11-Nov-25			
	TF040	WB - TBM Tunnel - TCSS Signage Installation	290	20-Jan-25 A	05-Nov-25			
	EB - TCSS Installation		600	20-Jan-25 A	11-Sep-26			
	TE130	EB - TBM Tunnel - TSSC Fibre Cabling	600	20-Jan-25 A	11-Sep-26			
	TE170	EB - TBM Tunnel - TSSC Sign Installation	594	20-Jan-25 A	05-Sep-26			
	14 Projectwide Final Works		110	01-Oct-25	18-Jan-26			
	Cladding		110	01-Oct-25	18-Jan-26			
	Eastbound		110	01-Oct-25	18-Jan-26			
	Typical Subframe & Cladding		110	01-Oct-25	18-Jan-26			
	EB CPS		38	18-Nov-25	25-Dec-25			
	VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	18-Nov-25	11-Dec-25			
	VE10220	1. VE Panel - EB SUS (CPS) 400m	24	02-Dec-25	25-Dec-25			
	EB NCPS		110	01-Oct-25	18-Jan-26			
	VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	24	01-Oct-25	24-Oct-25			
	VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	24	25-Oct-25	17-Nov-25			
	VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	26-Dec-25	18-Jan-26			
	Westbound		24	15-Dec-25	08-Jan-26			
	Typical Subframe & Cladding		24	15-Dec-25	08-Jan-26			
	WB CPS		24	15-Dec-25	08-Jan-26			
	VE10060	3. VE Panel - WB TSS CP7-12 (CPS) 500m	24	15-Dec-25	08-Jan-26			
	Infrastructure Works		368	07-Jan-25 A	10-Jan-26			
	06 Road S20		179	31-Mar-25 A	21-Nov-25			
	Addition of Planter (Non Critical)		157	31-Mar-25 A	25-Oct-25			
	A1140	S20 - Construction of Remaining Planter	157	31-Mar-25 A	25-Oct-25			
	Run-in Remaining Works		155	08-May-25 A	21-Nov-25			
	A1100	S20 - Run-in Remaining Works	155	08-May-25 A	21-Nov-25			
	VO - Modification of Irrigation System at Charging Station Run-in		12	02-Oct-25	16-Oct-25			
	A1070	S20 - Shrubs Reinstatement (Non Critical)	12	02-Oct-25	16-Oct-25			
	07 Road L10(N)		277	01-Mar-25 A	02-Dec-25			
	L10(N) Landscape (KD-26)		26	03-Nov-25	02-Dec-25			
	LN10110	L10(N) - Landscape softwork (TBC)	26	03-Nov-25	02-Dec-25			
	L10(N) Remaining works		58	01-Oct-25	27-Nov-25			
	LN10100	Road L10N - Drainage T&C	21	01-Oct-25	21-Oct-25			
	LN10150	Road L10N - Final Paving works & Road Marking	20	08-Nov-25	27-Nov-25			
	L10 (N) Remaining Road Works (Subject to Manpower)		193	01-Mar-25 A	07-Nov-25			
	A229450270	L10 (N) - Remaining Road Signage	184	01-Mar-25 A	27-Oct-25			
	A229450280	L10 (N) - Remaining Road Lighting	30	02-Oct-25	07-Nov-25			
	08 Road L10(S) & L18		360	07-Jan-25 A	01-Jan-26			
	L10(S) & L18 Landscape (KD-24)		25	02-Oct-25	01-Nov-25			
	A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Oct-25*	01-Nov-25			
	L10(S) & L18 Remaining works		93	01-Oct-25	01-Jan-26			
	Roadside Area adjacent to L10(S)		93	01-Oct-25	01-Jan-26			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Oct	Nov	Dec
	Roadworks	30	01-Oct-25	30-Oct-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Oct-25*	30-Oct-25		Roadside Area adjacent to L10S - Road works	
	Landscape	30	03-Dec-25	01-Jan-26			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	03-Dec-25	01-Jan-26			
	Miscellaneous Road Works	209	07-Jan-25 A	08-Oct-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	209	07-Jan-25 A	08-Oct-25		L10 (S) Carriageway - Construction of Remaining Islands	
	Preparation for Road Opening (L10S)	123	26-Apr-25 A	03-Oct-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	123	26-Apr-25 A	03-Oct-25		L10 (S) Carriageway - Final Paving Works & Road Marking	
	10 Lam Chak Street / Kai Hing Road Modification	30	11-Dec-25	10-Jan-26			
	LCS/KHR Modification (KD-19)	30	11-Dec-25	10-Jan-26			
	VO -Additional Raod Lighting at Stage 1 Area	30	11-Dec-25	10-Jan-26			
A229450080	VO - Additional Road Lighting installation	30	11-Dec-25	10-Jan-26			

CONTRACT NO. ED/2020/03
TRUNK ROAD T2
TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS
THREE MONTH ROLLING PROGRAMME

Appendix III B - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep	Oct	Nov	Dec
										45	46	47	48
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		855	01-Oct-25	06-Aug-26	01-Apr-24	31-Oct-26	29-Aug-23						
Access Dates		30	01-Oct-25	31-Oct-25	17-Jul-24	31-Oct-26							
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-Oct-25		15-May-25								
AC1010g	Portion 2 - LSCC to CP7 (Under OHVD) - EB	0	01-Oct-25		15-May-25								
AC1010h	Portion 2 - LSCC to CP7 (NCP Side) - EB	0	01-Oct-25		02-Oct-24								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Oct-25		01-Aug-25								
AC1040	Underpass S21	0	01-Oct-25		30-Dec-24								
AC1050j	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - WB	0	01-Oct-25		23-Jun-25								
AC1060j	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - WB	0	01-Oct-25		31-Oct-26								
AC1070j	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - WB	0	01-Oct-25		07-Aug-25								
AC1080i	Portion 2 - LS - CKL Tunnel CP21 to CP24 (Niche Cabinet) - WB	0	01-Oct-25		25-Jan-25								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	15-Oct-25		15-Feb-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	15-Oct-25		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	15-Oct-25		31-Oct-26								
AC1010d	Portion 2 - LSCC to CP7 (VSLs Signage Anchors & Niche Cabinet) - EB & WB	0	31-Oct-25		28-Jan-25								
AC1080a	Portion 2 - LS - CKL Tunnel CP21 to CP26 (Road Level) - EB	0	31-Oct-25		17-Jul-24								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	31-Oct-25		09-Aug-24								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	31-Oct-25		02-Sep-24								
AC1090f	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Service Gallery) - EB	0	31-Oct-25		04-Jan-25								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	31-Oct-25		17-Sep-24								
AC1090h	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Service Gallery) - WB	0	31-Oct-25		04-Jan-25								
Milestones of Contract T2		0	01-Oct-25	01-Oct-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Oct-25		27-Mar-25								
Summary by Cost Center		547	02-Oct-25	06-Aug-26	01-Apr-24	30-Sep-25	01-Apr-24						
Cost Center B - Central System		78	02-Oct-25	29-Nov-25	16-Aug-24	11-Apr-25	22-Jul-25						
SC1090	SAT Plan Submission & Approval for Central System	78	02-Oct-25	29-Nov-25	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	16-Oct-25	14-Nov-25	16-Aug-24	14-Mar-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		468	02-Oct-25	09-Jun-26	23-Sep-24	22-Aug-25	23-Sep-24						
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-Oct-25	16-Oct-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	02-Oct-25	09-Jun-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System		0					28-Nov-24	11-Sep-25					
SC1350	SAT Plan Submission & Approval for Communication System	0					28-Nov-24	11-Sep-25	DS3580: SS				
Cost Center E - CCTV System		332	02-Oct-25	09-Jun-26	18-Nov-24	06-Mar-25	18-Nov-24						
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Oct-25	30-Oct-25	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	02-Oct-25	09-Jun-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
Cost Center F - PABX System		419	02-Oct-25	21-Jul-26	27-Dec-24	21-May-25	27-Dec-24						

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
SC1590	Site Installation of PABX System	120	02-Oct-25	06-Jun-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	207	11-Nov-25	21-Jul-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System		251	02-Oct-25	23-Jun-26	27-Dec-24	03-Apr-25	27-Dec-24						
SC1740	SAT Plan Submission & Approval for ET System	0	02-Oct-25	12-Nov-25	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	02-Oct-25	23-Jun-26	06-Feb-25	06-Feb-25	15-Feb-25		SW2340: SS				
Cost Center H - PA System		190	02-Oct-25	23-May-26	01-Nov-24	30-Sep-25	01-Nov-24						
SC1860	Site Installation of PA System	130	02-Oct-25	23-May-26	01-Nov-24	30-Sep-25	01-Nov-24		SW2370: SS, SW3170: FF				
SC1870	SAT Plan Submission & Approval for PA System	0	02-Oct-25	12-Nov-25	18-Nov-24	07-May-25	18-Nov-24		DS3740: SS				
Cost Center I - Radio System		132	02-Oct-25	13-Jun-26	17-Jan-25	03-Apr-25	04-Jul-25						
SC2000	SAT Plan Submission & Approval for Radio System	84	02-Oct-25	12-Nov-25	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	02-Oct-25	08-Oct-25	17-Jan-25	17-Jan-25	23-Jul-25		DS6130: SS				
SC1990	Site Installation of Radio System	106	02-Oct-25	13-Jun-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
Cost Center J - Detection System		425	02-Oct-25	09-Jun-26	17-Jan-25	16-Apr-25	02-Nov-24						
SC2110	SCT Plan Submission & Approval for Detection System	0					02-Nov-24	23-Sep-25	DS3260: SS				
SC2120	Site Installation of Detection System	156	02-Oct-25	09-Jun-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-Oct-25	15-Nov-25	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				
Cost Center K - Manual Fallback System		284	02-Oct-25	29-Nov-25	25-Nov-24	22-Feb-25	31-Dec-24						
SC2240	Site Installation of Manual Fallback System	0	02-Oct-25	20-Nov-25	25-Nov-24	25-Nov-24	31-Dec-24		EM1110: FS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Oct-25	29-Nov-25	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
Cost Center L - Speed Enforcement System		332	02-Oct-25	06-Aug-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Oct-25	12-Nov-25	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Oct-25	28-Oct-25	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS				
SC2400	SCT of Speed Enforcement System	102	02-Oct-25	06-Aug-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
SC2390	Site Installation of Speed Enforcement System	205	02-Oct-25	09-Jun-26	18-Oct-24	22-Mar-25			SW2330: SS				
Cost Center M - Power Distribution System		98	02-Oct-25	18-Jun-26	01-Apr-24	15-Jan-25	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	02-Oct-25	18-Jun-26	01-Apr-24	15-Jan-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
Operation Facilities		309	02-Oct-25	12-Jan-26	19-Aug-24	11-Apr-25	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	02-Oct-25	20-Dec-25	07-Nov-24	07-Nov-24	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Oct-25	04-Dec-25	19-Aug-24	22-Oct-24			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
Central System		304	02-Oct-25	02-Oct-25	27-Aug-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	02-Oct-25	02-Oct-25	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	02-Oct-25	02-Oct-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
IT Security Risk Assessment Plan		30	02-Oct-25	02-Oct-25	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Oct-25	02-Oct-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties		72	02-Oct-25	27-Dec-25	06-Apr-24	03-Jul-24							
Interfacing Coordination with T2		72	02-Oct-25	27-Dec-25	06-Apr-24	03-Jul-24							
Preliminary Interfacing Management Plan (PIMP)		72	02-Oct-25	27-Dec-25	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	02-Oct-25	31-Oct-25	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	01-Nov-25	28-Nov-25	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	29-Nov-25	12-Dec-25	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	13-Dec-25	27-Dec-25	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions		60	02-Oct-25	04-Dec-25	19-Aug-24	10-Mar-25	05-Aug-25						
Installation Drawing Submission		60	02-Oct-25	04-Dec-25	19-Aug-24	10-Mar-25	05-Aug-25						
Radio System		24	02-Oct-25	08-Oct-25	13-Jan-25	17-Jan-25	22-Aug-25						
DS6150	Resubmit Installation Drawing for Radio System	12					22-Aug-25	22-Sep-25	DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	02-Oct-25	08-Oct-25	13-Jan-25	17-Jan-25	23-Sep-25		DS6150: FS, SC1930: FF				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
Operation Facility		53	02-Oct-25	04-Dec-25	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Oct-25	08-Oct-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	09-Oct-25	06-Nov-25	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	07-Nov-25	20-Nov-25	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	21-Nov-25	04-Dec-25	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System		12	02-Oct-25	28-Oct-25	13-Feb-25	10-Mar-25	05-Aug-25						
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	02-Oct-25	14-Oct-25	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	15-Oct-25	28-Oct-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
SCT Plan Submissions		38	02-Oct-25	16-Oct-25	10-Feb-25	22-Feb-25	22-Aug-25						
Traffic Control Devices		36	02-Oct-25	16-Oct-25	10-Feb-25	22-Feb-25	22-Aug-25						
DS9170	Resubmission of SCT Plan for Traffic Control Devices	12					22-Aug-25	16-Sep-25	DS8920: FS				
DS9180	Approval of SCT Plan for Traffic Control Devices	24	02-Oct-25	16-Oct-25	10-Feb-25	22-Feb-25	17-Sep-25		DS9170: FS, SC1200: FF				
Detection System		36					29-Aug-25	23-Sep-25					
DS9190	Resubmission of SCT Plan for Detection System	12					29-Aug-25	16-Sep-25	DS9160: FS				
DS9200	Approval of SCT Plan for Detection System	24					17-Sep-25	23-Sep-25	SC2110: FF, DS9190: FS				
SAT Plan Submissions		464	02-Oct-25	12-Jan-26	23-Dec-24	07-May-25	14-Jan-25						
Central System		57	02-Oct-25	29-Nov-25	13-Feb-25	11-Apr-25	19-Aug-25						
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-25	17-Oct-25	13-Feb-25	27-Feb-25	19-Aug-25		DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	18-Oct-25	01-Nov-25	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	03-Nov-25	29-Nov-25	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
Traffic Control Devices		84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Oct-25	31-Oct-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Nov-25	28-Nov-25	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	29-Nov-25	12-Dec-25	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	13-Dec-25	12-Jan-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
Communication System		24					13-Aug-25	11-Sep-25					
DS9120	Approval of SAT Plan for Communication System	24					13-Aug-25	11-Sep-25	SC1350: FF, DS9110: FS				
CCTV System		416	02-Oct-25	30-Oct-25	08-Feb-25	06-Mar-25	14-Jan-25						
DS3640	Resubmission of SAT Plan for CCTV System	12					14-Jan-25	29-Sep-25	DS3630: FS				
DS3650	Approval of SAT Plan for CCTV System	24	02-Oct-25	30-Oct-25	08-Feb-25	06-Mar-25	30-Sep-25		SC1480: FF, DS3640: FS				
ET System		50	02-Oct-25	12-Nov-25	24-Feb-25	03-Apr-25	12-Aug-25						
DS3730	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					12-Aug-25	03-Sep-25	DS3720: FS				
DS9210	Resubmission of SAT Plan for ET System	12	02-Oct-25	14-Oct-25	24-Feb-25	06-Mar-25	04-Sep-25		DS3730: FS				
DS9220	Approval of SAT Plan for ET System	24	15-Oct-25	12-Nov-25	07-Mar-25	03-Apr-25			SC1740: FF, DS9210: FS				
PA System		50	02-Oct-25	12-Nov-25	26-Mar-25	07-May-25	14-Aug-25						
DS9140	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					14-Aug-25	03-Sep-25	DS9130: FS				
DS9230	Resubmission of SAT Plan for PA System	12	02-Oct-25	14-Oct-25	26-Mar-25	07-Apr-25	04-Sep-25		DS9140: FS				
DS9240	Approval of SAT Plan for PA System	24	15-Oct-25	12-Nov-25	08-Apr-25	07-May-25			SC1870: FF, DS9230: FS				
Radio System		36	02-Oct-25	12-Nov-25	24-Feb-25	03-Apr-25	22-Aug-25						
DS3800	Resubmission of SAT Plan for Radio System	12	02-Oct-25	14-Oct-25	24-Feb-25	06-Mar-25	22-Aug-25		DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	15-Oct-25	12-Nov-25	07-Mar-25	03-Apr-25			SC2000: FF, DS3800: FS				
Detection System		48	02-Oct-25	15-Nov-25	04-Mar-25	16-Apr-25	05-Aug-25						
DS3820	Submission of Detection System SAT Plan	24					05-Aug-25	01-Sep-25	DS3260: FS 72				
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-25	02-Oct-25	04-Mar-25	04-Mar-25	02-Sep-25		DS3820: FS				
DS3840	Resubmission of SAT Plan for Detection System	12	03-Oct-25	17-Oct-25	05-Mar-25	18-Mar-25			DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	18-Oct-25	15-Nov-25	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		51	02-Oct-25	29-Nov-25	23-Dec-24	22-Feb-25	19-Aug-25						
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Oct-25	17-Oct-25	23-Dec-24	08-Jan-25	19-Aug-25		DS3860: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	18-Oct-25	01-Nov-25	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	03-Nov-25	29-Nov-25	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	02-Oct-25	12-Jan-26	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	02-Oct-25	31-Oct-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Nov-25	28-Nov-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	29-Nov-25	12-Dec-25	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	13-Dec-25	12-Jan-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		113	02-Oct-25	12-Nov-25	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Oct-25	14-Oct-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	15-Oct-25	12-Nov-25	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	02-Oct-25	18-Dec-25	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-Oct-25	09-Oct-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	10-Oct-25	22-Oct-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	23-Oct-25	18-Dec-25	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		566	02-Oct-25	20-Mar-26	08-May-24	31-Oct-26	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		175	02-Oct-25	10-Jan-26	08-May-24	04-Sep-25	30-Jun-25						
SW1020	Inpect Civil Provisions & Submit Inspection Report	12	02-Oct-25	16-Oct-25	01-Aug-25	14-Aug-25			DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	17-Oct-25	07-Nov-25	15-Aug-25	04-Sep-25			SW1020: FS				
Installation Works		175	02-Oct-25	10-Jan-26	08-May-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	02-Oct-25	31-Dec-25	25-May-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	27-Oct-25	19-Dec-25	14-Jun-24	07-Aug-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	02-Oct-25	10-Jan-26	08-May-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	02-Oct-25	10-Jan-26	24-Oct-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	02-Oct-25	10-Jan-26	10-Oct-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	115	02-Oct-25	10-Jan-26	05-Aug-24	12-Nov-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1130	Install VSLs on Gantry	14	02-Oct-25	18-Oct-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	02-Oct-25	18-Oct-25	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1170	Install Manual Barriers	24	24-Oct-25	21-Nov-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1090	Install Video Wall Equipment (Administration Building)	21	15-Nov-25	09-Dec-25	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68				
Portion 1 - South Apron Up to SUS		185	02-Oct-25	28-Nov-25	12-Sep-24	31-Oct-26	24-Mar-25						
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Oct-25	16-Oct-25	24-Sep-26	09-Oct-26			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	17-Oct-25	07-Nov-25	10-Oct-26	31-Oct-26			SW1210: FS				
Installation Works		185	02-Oct-25	28-Nov-25	12-Sep-24	08-Apr-25	24-Mar-25						
SW1230	Install Cable Containments - the 1st Section	48	02-Oct-25	31-Oct-25	12-Sep-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS				
SW1260	Signal Cable Laying - the 1st Section	14	02-Oct-25	31-Oct-25	29-Oct-24	25-Nov-24	24-Mar-25		SW1230: SS				
SW1240	Install CCTV Camera	24	02-Oct-25	31-Oct-25	24-Dec-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
SW1250	Install Detection Cameras	24	02-Oct-25	31-Oct-25	19-Dec-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										Sep 45	Oct 46	Nov 47	Dec 48	
SW1270	Install Traffic Control Devices	36	02-Oct-25	31-Oct-25	23-Jan-25	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30					
	SW1320	Install Cable Containments - the 2nd Section	24	02-Oct-25	31-Oct-25	12-Sep-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS				
	SW1350	Signal Cable Laying - the 2nd Section	54	02-Oct-25	31-Oct-25	29-Oct-24	25-Nov-24	04-Jul-25		SW1260: SS				
	SW1330	Install Manual Barriers	18	02-Oct-25	23-Oct-25	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS				
	SW1340	Laying of Leaky Cable	48	02-Oct-25	28-Nov-25	18-Nov-24	14-Jan-25			SW1320: SS 22				
	SW1280	Install Equipment in Kiosk F	12	01-Nov-25	14-Nov-25	01-Mar-25	14-Mar-25			SC1080: FF, SC1330: FF, DS4340: FS, DS4440: FS, SW1240: FS, SW1250: FS, SW1230: SS 24				
	SW1290	Install Radio Antenna	10	01-Nov-25	12-Nov-25	23-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1240: FS, SW1230: SS 24				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		566	02-Oct-25	20-Mar-26	17-Jul-24	31-Oct-26	01-Apr-24							
Tunnel Section		335	02-Oct-25	20-Mar-26	17-Jul-24	21-May-25	01-Nov-24							
Tunnel Section - LSCC to CP7		128	02-Oct-25	31-Dec-25	20-Sep-24	07-Apr-25	24-Mar-25							
SW3080	Inspect Civil Provisions & Submit Inspection Report	3	02-Oct-25	04-Oct-25	20-Sep-24	23-Sep-24			AC1010a: SS					
SW3090	Rectify Civil Provision Defects by Others	6	06-Oct-25	13-Oct-25	24-Sep-24	30-Sep-24			SW3080: FS					
East Bound		128	02-Oct-25	31-Dec-25	02-Oct-24	07-Apr-25	24-Mar-25							
SW2461	Signal Cable Laying and Termination (WVB to CP7) (CP Side)	12	02-Oct-25	15-Nov-25	14-Oct-24	25-Nov-24	24-Mar-25		SW1260: SS					
SW2463	Install GOFS (WVB to CP7)	12	02-Oct-25	15-Nov-25	14-Oct-24	25-Nov-24	24-Mar-25		SW2461: SS					
SW2990	Install CCTV Camera	19	02-Oct-25	31-Dec-25	04-Nov-24	04-Feb-25	15-May-25		AC1010g: SS					
SW3000	Install Detection Camera	18	02-Oct-25	31-Dec-25	21-Oct-24	17-Jan-25	15-May-25		AC1010g: SS					
SW3030	Install Traffic Control Devices	9	02-Oct-25	31-Dec-25	22-Nov-24	22-Feb-25	15-May-25		AC1010g: SS					
SW2462	Signal Cable Laying and Termination (WVB to CP7) (NCP Side)	12	02-Oct-25	15-Nov-25	14-Oct-24	25-Nov-24	27-May-25		SW2461: SS					
SW2980a	Install Cable Containment (NCP Side)	9	02-Oct-25	13-Oct-25	02-Oct-24	12-Oct-24			AC1010h: SS, AC1010h: SF					
SW3020a	Install ET (Service Gallery)	5	02-Oct-25	08-Oct-25	01-Feb-25	06-Feb-25			AC1010i: SS					
SW3050	Install PA in Service Gallery	19	02-Oct-25	24-Oct-25	15-Mar-25	07-Apr-25			AC1010i: SS					
SW3060	Install PABX in Service Gallery	19	02-Oct-25	24-Oct-25	15-Mar-25	07-Apr-25			SW3050: SS, AC1010i: SS					
SW3070	Install Radio System in Service Gallery	19	02-Oct-25	24-Oct-25	13-Jan-25	06-Feb-25			AC1010i: SS					
SW2980	Install Cable Containment (CP Side)	9	14-Oct-25	23-Oct-25	02-Oct-24	12-Oct-24			SW3090: FS, AC1010f: SS					
SW3010	Install SEC Camera	7	24-Oct-25	01-Nov-25	15-Mar-25	22-Mar-25			SW2980: FS					
SW3020	Install ET (Road Level)	5	31-Oct-25	05-Nov-25	01-Feb-25	06-Feb-25			SW2980a: FS, AC1010d: SS					
SW3040	Install VSLS (CP Side)	10	31-Oct-25	11-Nov-25	28-Jan-25	11-Feb-25			AC1010d: SS, SW2980: FS					
SW3040a	Install VSLS (NCP Side)	10	12-Nov-25	22-Nov-25	12-Feb-25	22-Feb-25			AC1010d: SS, SW3040: FS, SW2980a: FS					
West Bound		128	02-Oct-25	31-Dec-25	02-Oct-24	07-Apr-25	15-May-25							
SW3110	Install CCTV Camera	19	02-Oct-25	31-Dec-25	04-Nov-24	04-Feb-25	15-May-25		AC1010c: SS					
SW3120	Install Detection Camera	18	02-Oct-25	31-Dec-25	21-Oct-24	17-Jan-25	15-May-25		AC1010c: SS					
SW3150	Install Traffic Control Devices	9	02-Oct-25	31-Dec-25	22-Nov-24	22-Feb-25	15-May-25		AC1010c: SS					
SW3100a	Install Cable Containment (NCP Side)	9	02-Oct-25	13-Oct-25	02-Oct-24	12-Oct-24			AC1010b: SS					
SW3140a	Install ET (Service Gallery)	5	02-Oct-25	08-Oct-25	01-Feb-25	06-Feb-25			AC1010e: SS					
SW3170	Install PA in Service Gallery	19	02-Oct-25	24-Oct-25	15-Feb-25	08-Mar-25			AC1010e: SS					
SW3180	Install PABX in Service Gallery	19	02-Oct-25	24-Oct-25	15-Mar-25	07-Apr-25			AC1010e: SS					
SW3190	Install Radio System in Service Gallery	19	02-Oct-25	24-Oct-25	13-Jan-25	06-Feb-25			AC1010e: SS					
SW3100	Install Cable Containment (CP Side)	9	14-Oct-25	23-Oct-25	02-Oct-24	12-Oct-24			AC1010a: SS, SW3090: FS					
SW3130	Install SEC Camera	7	24-Oct-25	01-Nov-25	15-Mar-25	22-Mar-25			SW3100: FS					
SW3140	Install ET (Road Level)	5	31-Oct-25	05-Nov-25	01-Feb-25	06-Feb-25			AC1010d: SS					
SW3160	Install VSLS (CP Side)	10	31-Oct-25	11-Nov-25	28-Jan-25	11-Feb-25			SW3100: FS, AC1010d: SS					
SW3160a	Install VSLS (NCP Side)	10	12-Nov-25	22-Nov-25	12-Feb-25	22-Feb-25			SW3100a: FS, SW3160: FS, AC1010d: SS					
Tunnel Section - CP7 to CP11		335	02-Oct-25	20-Mar-26	06-Sep-24	21-May-25	01-Nov-24							

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
East Bound CP Side SW4060a SW2330 SW2330a SW2340b SW2360 SW2360a SW2330b SW2340c OHVD SW2350 SW2350a SW2310b SW2320b SW4080 SW2350b Service Gallery SW2370 SW2340d SW2390 SW2390a SW2390b SW2390c SW2340e West Bound CP Side SW3240 SW4100a SW3230 SW3230a SW3240b SW3260 SW3260a SW3230b SW3240c SW3260b OHVD SW3210a SW3220a SW3250a	East Bound CP Side TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 Install SEC Camera - CP7 to CP11 SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 Install VSLS - CP7 to CP11 VSLS - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 SEC Camera - Physical Inspection and Function Test - CP7 to CP11 ET - Physical Inspection and Function Test - CP7 to CP11 OHVD Install Traffic Control Devices - CP7 to CP11 Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 CCTV - Physical Inspection - CP7 to CP11 Detection Camera - Physical Inspection - CP7 to CP11 Install LCX Bracket - CP7 to CP11 Traffic Control Devices - Physical Inspection - CP7 to CP11 Service Gallery Install PA in Service Gallery - CP7 to CP11 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 Install LCX Bracket - CP7 to CP11 Install LCX Cable - CP7 to CP11 Install RAD Feeder Cable - CP7 to CP11 Install RAD Equipment & Coupler - CP7 to CP11 ET - Physical Inspection - CP7 to CP11 West Bound CP Side Install ET (Road Level) - CP7 to CP11 TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 Install SEC Camera - CP7 to CP11 SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 Install VSLS - CP7 to CP11 VSLS - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 SEC Camera - Physical Inspection - CP7 to CP21 ET - Physical Inspection - CP7 to CP21 VSLS - Physical Inspection and Function Test - CP7 to CP21 OHVD CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11 Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	292 142 71 17 71 71 13 71 50 25 231 25 80 30 30 25 30 271 17 94 61 61 61 51 25 335 168 16 71 17 71 71 14 71 50 25 26 80 80 77	02-Oct-25 02-Oct-25 02-Oct-25 02-Oct-25 17-Oct-25 03-Nov-25 26-Nov-25 27-Dec-25 02-Oct-25 02-Oct-25 02-Oct-25 02-Oct-25 02-Oct-25 02-Oct-25 02-Oct-25 01-Dec-25 02-Oct-25 02-Oct-25 02-Oct-25 02-Oct-25 02-Oct-25 01-Nov-25 01-Dec-25 02-Oct-25										



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
Service Gallery		335	02-Oct-25	20-Mar-26	10-Sep-24	10-Mar-25	14-Jan-25						
SW3270	Install PA in Service Gallery - CP7 to CP11	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	14-Jan-25		AC1050h: SS				
SW3240d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94					10-Jul-25	30-Aug-25	SW3240a: FS, SW2340d: SS				
SW3290	Install LCX Bracket - CP7 to CP11	61	02-Oct-25	30-Dec-25	10-Sep-24	07-Dec-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33				
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	02-Oct-25	01-Nov-25	26-Dec-24	24-Jan-25			SW3240d: FS				
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	02-Oct-25	13-Dec-25	10-Sep-24	22-Nov-24			SW3290: SS				
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	02-Oct-25	13-Dec-25	10-Sep-24	22-Nov-24			SW3290a: SS				
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	15-Dec-25	20-Mar-26	23-Nov-24	10-Mar-25			SW3290b: FS				
Tunnel Section - CP11 to CP16		230	02-Oct-25	29-Nov-25	04-Oct-24	08-Mar-25	06-Dec-24						
East Bound		230	02-Oct-25	29-Nov-25	04-Oct-24	08-Mar-25	06-Dec-24						
CP Side		76	02-Oct-25	29-Nov-25	27-Nov-24	03-Mar-25	15-May-25						
SW2480	Install ET (Road Level) - CP11 to CP16	16	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS				
SW4160	Install SEC Camera - CP11 to CP16	17	23-Oct-25	12-Nov-25	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS				
SW2420	Install VLSL - CP11 to CP16	12	03-Nov-25	15-Nov-25	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS				
OHVD		23	02-Oct-25	29-Nov-25	04-Oct-24	30-Nov-24	10-Apr-25						
SW2460	Install Traffic Control Devices - CP11 to CP16	23	02-Oct-25	29-Nov-25	04-Oct-24	30-Nov-24	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS				
Service Gallery		17	02-Oct-25	15-Nov-25	11-Dec-24	08-Mar-25	06-Dec-24						
SW2480a	Install ET in Service Gallery - CP11 to CP16	17	02-Oct-25	15-Nov-25	11-Dec-24	24-Jan-25	06-Dec-24		AC1060e: SS				
SW2410	Install PA in Service Gallery - CP11 to CP16	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	29-Jan-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1060e: SS				
West Bound		161	02-Oct-25	29-Nov-25	27-Nov-24	03-Mar-25	01-Apr-25						
CP Side		57	02-Oct-25	29-Nov-25	27-Nov-24	03-Mar-25	15-May-25						
SW3360	Install ET (Road Level) - CP11 to CP16	16	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	15-May-25		SW3300: FS				
SW3330	Install VLSL - CP11 to CP16	12	18-Oct-25	01-Nov-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13				
SW4210	Install SEC Camera - CP11 to CP16	17	23-Oct-25	12-Nov-25	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS				
OHVD		22	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	01-Apr-25						
SW3370	Install Traffic Control Devices - CP11 to CP16	22	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS				
Tunnel Section - CP16 to CP21		244	02-Oct-25	30-Dec-25	12-Sep-24	22-Mar-25	26-Dec-24						
East Bound		244	02-Oct-25	30-Dec-25	12-Sep-24	22-Mar-25	26-Dec-24						
CP Side		241	02-Oct-25	02-Dec-25	12-Sep-24	22-Mar-25	26-Dec-24						
SW2510	Install Cable Containment - CP16 to CP21	28	02-Oct-25	31-Oct-25	12-Sep-24	12-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS				
SW2590	Install ET (Road Level) - CP16 to CP21	70	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW4260	Install SEC Camera - CP16 to CP21	17	13-Nov-25	02-Dec-25	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS				
SW2520	Install VLSL - CP16 to CP21	14	17-Nov-25	02-Dec-25	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS				
OHVD		122	02-Oct-25	30-Dec-25	26-Sep-24	22-Feb-25	30-May-25						
SW2540	Install Traffic Control Devices - CP16 to CP21	31	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS				
SW2550	Install CCTV Camera - CP16 to CP21	23					30-May-25	30-Aug-25	SC1470: SS, DS4090: FS, DS6440: FS, AC1070b: SS, SW2430: FS				
SW4270	Install LCX Bracket - CP18 to CP21	26	02-Oct-25	30-Dec-25	26-Sep-24	23-Dec-24	30-Aug-25		SW4170: FS, AC1070b: SS				
Remaining Work Critical Activity Actual Work Milestone										Date	Revision	Checked	Approved
										30-Sep-25	Rev. 0	MY	
GTECH Services (Hong Kong) Limited										Page 7 of 12			

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
	Service Gallery	17	02-Oct-25	15-Nov-25	11-Dec-24	08-Mar-25	25-Feb-25						
SW2530	Install PA in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	25-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS				
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Dec-24	24-Jan-25	26-Feb-25		AC1070e: SS				
West Bound		244	02-Oct-25	30-Dec-25	26-Sep-24	22-Mar-25	26-Feb-25						
CP Side		72	02-Oct-25	02-Dec-25	27-Nov-24	22-Mar-25	07-Aug-25						
SW3470	Install ET (Road Level) - CP16 to CP21	70	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS				
SW3440	Install VSLS - CP16 to CP21	14	03-Nov-25	18-Nov-25	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS				
SW4310	Install SEC Camera - CP16 to CP21	17	13-Nov-25	02-Dec-25	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS				
OHVD		122	02-Oct-25	30-Dec-25	26-Sep-24	22-Feb-25	30-May-25						
SW3420	Install CCTV Camera - CP16 to CP21	23	02-Oct-25	29-Nov-25	27-Nov-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS				
SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Oct-25	29-Nov-25	12-Dec-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS				
SW4320	Install LCX Bracket - CP18 to CP21	26	02-Oct-25	30-Dec-25	26-Sep-24	23-Dec-24	30-Aug-25		AC1070b: SS				
Service Gallery		17	02-Oct-25	15-Nov-25	11-Dec-24	08-Mar-25	26-Feb-25						
SW3450	Install PA in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Jan-25	08-Mar-25	26-Feb-25		AC1070h: SS				
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	02-Oct-25	15-Nov-25	11-Dec-24	24-Jan-25	26-Feb-25		AC1070h: SS				
Tunnel Section - CP21 to CP26		112	02-Oct-25	13-Feb-26	17-Jul-24	21-May-25							
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Oct-25	03-Nov-25	17-Jul-24	19-Jul-24			AC1080a: SS				
SW2930	Rectify Civil Provision Defects by Others	6	04-Nov-25	10-Nov-25	20-Jul-24	26-Jul-24			SW2920: FS				
East Bound		80	11-Nov-25	13-Feb-26	27-Jul-24	21-May-25							
East Bound - Tunnel Section - CP21 to CP24		67	11-Nov-25	29-Jan-26	27-Jul-24	21-May-25							
SW3960	Install Cable Containment (CP Side)	15	11-Nov-25	27-Nov-25	27-Jul-24	13-Aug-24			SW2930: FS				
SW3980	Install PA in Service Gallery	51	25-Nov-25	24-Jan-26	06-Jan-25	08-Mar-25			AC1080j: SS, SW4040a: SS				
SW4010	Install PABX in Service Gallery	15	25-Nov-25	11-Dec-25	20-Mar-25	07-Apr-25			AC1080j: SS, SW4040a: SS				
SW4020	Install Radio System in Service Gallery	15	25-Nov-25	11-Dec-25	17-Jan-25	06-Feb-25			AC1080j: SS, SW4040a: SS				
SW4040a	Install ET (Service Gallery)	51	25-Nov-25	24-Jan-26	04-Dec-24	06-Feb-25			AC1080j: SS, SW3960: SS 12				
SW3960a	Install Cable Containment (NCP Side)	15	28-Nov-25	15-Dec-25	14-Aug-24	30-Aug-24			SW3960: FS				
SW3970	Install VSLS (CP Side)	11	28-Nov-25	10-Dec-25	25-Jan-25	10-Feb-25			SW3960: FS, SW3960: FF				
SW4050	Install SEC Camera	11	28-Nov-25	10-Dec-25	09-May-25	21-May-25			SW3960: FS				
SW3970a	Install VSLS (NCP Side)	11	16-Dec-25	29-Dec-25	11-Feb-25	22-Feb-25			SW3970: FS, SW3960a: FS				
SW4040	Install ET (Road Level)	37	16-Dec-25	29-Jan-26	26-Sep-24	09-Nov-24			SW3960a: FS, SW3960: FS				
East Bound - Tunnel Section - CP24 to CP26		80	11-Nov-25	13-Feb-26	04-Sep-24	22-Mar-25							
SW2600	Install Cable Containment (CP Side)	9	11-Nov-25	20-Nov-25	04-Sep-24	13-Sep-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
SW2600a	Install Cable Containment (NCP Side)	9	21-Nov-25	01-Dec-25	14-Sep-24	25-Sep-24			SW2600: FS				
SW2610	Install VSLS (CP Side)	7	21-Nov-25	28-Nov-25	07-Feb-25	14-Feb-25			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW2600: FF				
SW2630	Install Traffic Control Devices	7	21-Nov-25	28-Nov-25	17-Sep-24	25-Sep-24			SW2600: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2640	Install CCTV Camera	7	21-Nov-25	28-Nov-25	17-Sep-24	25-Sep-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2600: FS				
SW2670	Install Detection Camera	7	21-Nov-25	28-Nov-25	17-Sep-24	25-Sep-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2600: FS				
SW2690	Install SEC Camera	7	21-Nov-25	28-Nov-25	15-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS, SW2600: FS				
SW2610a	Install VSLS (NCP Side)	7	02-Dec-25	09-Dec-25	15-Feb-25	22-Feb-25			SW2610: FS, SW2600a: FS				
SW2680	Install ET (Road Level)	4	02-Dec-25	05-Dec-25	03-Feb-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2600a: FS				
SW2700	Install GOFS (CP21 to CP26)	50	16-Dec-25	13-Feb-26	15-Jan-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2600a: FS, SW2710: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep 45	Oct 46	Nov 47	Dec 48
	SW2710	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	50	16-Dec-25	13-Feb-26	26-Sep-24	25-Nov-24		SW2600: FS, SC2480: FF, SW2640: FS, SW2670: FS, SW2630: FS, SW4040: SS				
	SW2710a	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	50	16-Dec-25	13-Feb-26	26-Sep-24	25-Nov-24		SW2600a: FS, SW2710: SS				
West Bound		112	02-Oct-25	13-Feb-26	09-Aug-24	07-Apr-25							
	SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Oct-25	04-Oct-25	09-Aug-24	12-Aug-24		AC1080c: SS				
	SW3630	Rectify Civil Provision Defects by Others	6	06-Oct-25	13-Oct-25	13-Aug-24	19-Aug-24		SW3620: FS				
West Bound - Tunnel Section - CP21 to CP24		43	02-Oct-25	22-Nov-25	20-Aug-24	07-Apr-25							
	SW3540	Install PA in Service Gallery	15	02-Oct-25	20-Oct-25	20-Feb-25	08-Mar-25		AC1080e: SS				
	SW3550	Install PABX in Service Gallery	15	02-Oct-25	20-Oct-25	20-Mar-25	07-Apr-25		AC1080e: SS				
	SW3560	Install ET (Road Level)	8	02-Oct-25	11-Oct-25	25-Jan-25	06-Feb-25		AC1080i: SS				
	SW3560a	Install ET (Service Gallery)	8	02-Oct-25	11-Oct-25	25-Jan-25	06-Feb-25		AC1080e: SS				
	SW3580	Install Radio System in Service Gallery	15	02-Oct-25	20-Oct-25	17-Jan-25	06-Feb-25		AC1080e: SS				
	SW3500	Install Cable Containment (CP Side)	15	14-Oct-25	31-Oct-25	20-Aug-24	05-Sep-24		SW3630: FS				
	SW3530	Install VLSL (CP Side)	11	28-Oct-25	10-Nov-25	25-Jan-25	10-Feb-25		SW3500: SS 12, AC1080h: SS				
	SW3500a	Install Cable Containment (NCP Side)	15	01-Nov-25	18-Nov-25	06-Sep-24	24-Sep-24		SW3500: FS				
	SW3510	Install CCTV Camera	11	01-Nov-25	13-Nov-25	11-Sep-24	24-Sep-24		SW3500: FS				
	SW3520	Install Detection Camera	11	01-Nov-25	13-Nov-25	11-Sep-24	24-Sep-24		SW3500: FS				
	SW3590	Install SEC Camera	11	01-Nov-25	13-Nov-25	11-Mar-25	22-Mar-25		SW3500: FS				
	SW3570	Install Traffic Control Devices	11	05-Nov-25	17-Nov-25	11-Sep-24	24-Sep-24		SW3500: SS 18, SW3500: FS				
	SW3530a	Install VLSL (NCP Side)	11	11-Nov-25	22-Nov-25	11-Feb-25	22-Feb-25		SW3530: FS, AC1080h: SS				
West Bound - Tunnel Section - CP24 to CP26		89	31-Oct-25	13-Feb-26	09-Aug-24	07-Apr-25							
	SW3640	Install Cable Containment (CP Side)	9	31-Oct-25	10-Nov-25	09-Aug-24	19-Aug-24		AC1080f: SS				
	SW3640a	Install Cable Containment (NCP Side)	9	11-Nov-25	20-Nov-25	20-Aug-24	29-Aug-24		SW3640: FS				
	SW3730	Install SEC Camera	7	11-Nov-25	18-Nov-25	15-Mar-25	22-Mar-25		SW3640: FS				
	SW3670	Install VLSL (CP Side)	7	14-Nov-25	21-Nov-25	07-Feb-25	14-Feb-25		SW3640: SS 12				
	SW3670a	Install VLSL (NCP Side)	7	22-Nov-25	29-Nov-25	15-Feb-25	22-Feb-25		SW3640a: FS, SW3670: FS				
	SW3680	Install PA in Service Gallery	51	15-Dec-25	13-Feb-26	06-Jan-25	08-Mar-25		AC1080g: SS, SW3700a: SS				
	SW3690	Install PABX in Service Gallery	9	15-Dec-25	24-Dec-25	27-Mar-25	07-Apr-25		AC1080g: SS, SW3700a: SS				
	SW3700	Install ET (Road Level)	38	15-Dec-25	29-Jan-26	30-Aug-24	16-Oct-24		SW3640a: FS, SW3700a: SS				
	SW3700a	Install ET (Service Gallery)	51	15-Dec-25	13-Feb-26	30-Aug-24	31-Oct-24		AC1080g: SS, SW3640a: FS, SW3960a: SS 14				
	SW3720	Install Radio System in Service Gallery	9	15-Dec-25	24-Dec-25	24-Jan-25	06-Feb-25		AC1080g: SS, SW3700a: SS				
Tunnel Section - CP26 to CP32		38	31-Oct-25	13-Dec-25	02-Sep-24	22-Mar-25							
	SW2940	Inspect Civil Provisions & Submit Inspection Report	1	31-Oct-25	31-Oct-25	02-Sep-24	02-Sep-24		AC1090e: SS				
	SW2950	Rectify Civil Provision Defects by Others	4	01-Nov-25	05-Nov-25	03-Sep-24	06-Sep-24		SW2940: FS				
East Bound		38	31-Oct-25	13-Dec-25	12-Sep-24	22-Mar-25							
East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		38	31-Oct-25	13-Dec-25	12-Sep-24	22-Mar-25							
	SW2740a	Install PA in Service Gallery	10	31-Oct-25	11-Nov-25	04-Jan-25	15-Jan-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
	SW2820c	Install ET (Service Gallery)	6	31-Oct-25	06-Nov-25	28-Jan-25	06-Feb-25		AC1090f: SS				
	SW2720b	Install Cable Containment (CP Side)	12	06-Nov-25	19-Nov-25	12-Sep-24	26-Sep-24		SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS				
	SW2770a	Install PABX in Service Gallery	11	11-Nov-25	22-Nov-25	15-Jan-25	27-Jan-25		SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
	SW2800a	Install Radio System in Service Gallery	11	18-Nov-25	29-Nov-25	22-Jan-25	06-Feb-25		SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
	SW2720c	Install Cable Containment (NCP Side)	12	20-Nov-25	03-Dec-25	27-Sep-24	12-Oct-24		SW2720b: FS				
	SW2730b	Install VLSL (CP Side)	7	20-Nov-25	27-Nov-25	07-Feb-25	14-Feb-25		SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				



GTECH Services (Hong Kong) Limited

Remaining Work
 Critical Activity
 Actual Work
 ◆ Milestone

Date	Revision	Checked	Approved
30-Sep-25	Rev. 0	MY	

Page 10 of 12

Activity ID		Activity Name		Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
												Sep 45	Oct 46	Nov 47	Dec 48	
	SW1680	Install Manual Fallback Control Equipment		24	18-Oct-25	15-Nov-25	29-Oct-24	25-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1700: SS, EM1110: FS					
	SW1700	Install Operation Facilities Equipment		14	18-Oct-25	04-Nov-25	15-Oct-24	30-Oct-24			SC2680: FF, EM1120: FS, SW1730: FS 1					
	SW1710b	Install LCX Cable		28	08-Dec-25	10-Jan-26	27-Nov-24	30-Dec-24			SW1710a: FS, DS3790: FS 5					
	East Ventilation Building		130	02-Oct-25	09-Jan-26	11-Sep-24	31-Oct-26	23-Jun-25								
	SW2960	Inspect Civil Provisions & Submit Inspection Report		12	02-Oct-25	16-Oct-25	24-Sep-26	09-Oct-26			AC1010: SS, KD1010: FS					
	SW2970	Rectify Civil Provision Defects by Others		18	17-Oct-25	07-Nov-25	10-Oct-26	31-Oct-26			SW2960: FS					
	Installation Works		130	02-Oct-25	09-Jan-26	11-Sep-24	06-Feb-25	23-Jun-25								
	SW1750	Install Cable Containments		24	02-Oct-25	15-Oct-25	11-Sep-24	24-Sep-24	23-Jun-25			SC2480: FF, DS6400: FS, DS6540: FS				
	SW1790	Install PABX Equipment		20					23-Jun-25	30-Sep-25	SC1590: SS, DS4140: FS, DS6040: FS, DS6480: FS, SW1750: SS					
	SW1820	Install PA Equipment		12					23-Jun-25	30-Sep-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS					
	SW1830	Install ET Equipment		12	02-Oct-25	16-Oct-25	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS					
	SW1810	Install Radio Equipment		12	09-Oct-25	22-Oct-25	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1790: FS					
	SW1760	Position Equipment Rack		12	16-Oct-25	30-Oct-25	25-Sep-24	09-Oct-24			SW1750: FS					
	SW1770	Install Network Equipment		36	16-Oct-25	27-Nov-25	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS					
	SW1780	Install Manual Fallback Control Equipment		24	23-Oct-25	20-Nov-25	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS					
	SW1800	Install Operation Facilities Equipment		14	05-Dec-25	20-Dec-25	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS					
	SW1840	Signal Cable Laying		15	22-Dec-25	09-Jan-26	08-Nov-24	25-Nov-24			SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS					
	Portion 3 - CKL Branch Tunnel in TKO-LTT Site		85	02-Oct-25	13-Jan-26	12-Sep-24	19-Jun-25									
	SW1850	Inspect Civil Provisions & Submit Inspection Report		3	02-Oct-25	04-Oct-25	12-Sep-24	14-Sep-24			AC1020: SS					
	SW1860	Rectify Civil Provision Defects by Others		7	06-Oct-25	14-Oct-25	16-Sep-24	24-Sep-24			SW1850: FS					
	Installation Works		63	15-Oct-25	29-Dec-25	25-Sep-24	22-Feb-25									
	SW1890	Install Cable Containments		36	15-Oct-25	26-Nov-25	25-Sep-24	07-Nov-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS					
	SW1910	Laying of Leaky Cable		51	15-Oct-25	13-Dec-25	04-Dec-24	06-Feb-25			SW1890: SS					
	SW1920	Signal Cable Laying		51	15-Oct-25	13-Dec-25	25-Sep-24	25-Nov-24			SW1890: SS					
	SW1870	Install CCTV Camera		51	30-Oct-25	29-Dec-25	18-Nov-24	17-Jan-25			SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1890: SS 12, SW1920: SS 12					
	SW1880	Install Detection Camera		51	30-Oct-25	29-Dec-25	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS					
	SW1900	Install Traffic Control Devices		51	30-Oct-25	29-Dec-25	20-Dec-24	22-Feb-25			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS					
	Site Commissioning Test		33	06-Nov-25	13-Dec-25	27-Mar-25	02-May-25									
	TC1370	SCT of ET System		10	06-Nov-25	17-Nov-25	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18					
	TC1380	SCT of Power Distribution System		15	27-Nov-25	13-Dec-25	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS					
	Submit Site Commissioning Test Report		47	18-Nov-25	13-Jan-26	22-May-25	19-Jun-25									

GTECH Services (Hong Kong) Limited

Remaining Work

Critical Activity

Actual Work

◆

◆

Date

Revision

Checked

Approved

30-Sep-25

Rev. 0

MY

Page 11 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Sep	Oct	Nov	Dec
										45	46	47	48
	DS5160	Submit ET System SCT Test Report	24	18-Nov-25	15-Dec-25	22-May-25	19-Jun-25			TC1370: FS			
	DS5190	Submit Power Distribution System SCT Test Report	24	15-Dec-25	13-Jan-26	22-May-25	19-Jun-25			TC1380: FS			



High Level 3-month Look Ahead Programme

Activities	Jul-25	Aug-25	Sep-25
Lam Tin Interchange			
Site Formation - Area 1G1, 1G2 & 5			
Site Formation - Slope Stabilisation			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			

High Level 3-month Look Ahead Programme

Activities	Oct-25	Nov-25	Dec-25
Lam Tin Interchange			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			