

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					Per
					19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	

**KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway**

**Project Key Dates**

**Project Completion Date**

K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		31-May-19*	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)
K-PK-PCD-1100	Section 1A - Construction of supporting underground structure	0		06-Jul-19*	◆ Section 1A - Construction of supporting underground structure
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		31-May-19*	◆ Section 3 - Construction of District Cooling System (DCS)
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		08-Jul-19*	◆ Section 5 - Completion of All Landscape Softworks
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		09-Jul-19*	◆ Section 7 - Preservation and Protection of Existing Trees

**Site Handover Date**

K-PK-SHD-1300	Portion C	0		09-Aug-19*	◆ Portion C
K-PK-SHD-1400	Portion D	0		31-May-19*	◆ Portion D
K-PK-SHD-1500	Portion E	0		31-May-19*	◆ Portion E
K-PK-SHD-1600	Portion F	0		31-May-19*	◆ Portion F
K-PK-SHD-1900	Portion K	0		31-May-19*	◆ Portion K
K-PK-SHD-2000	Portion M	0		31-May-19*	◆ Portion M
K-PK-SHD-2100	Portion N	0		31-May-19*	◆ Portion N
K-PK-SHD-2200	Portion O	0		31-May-19*	◆ Portion O
K-PK-SHD-2400	Portion Q	0		09-Aug-19*	◆ Portion Q
K-PK-SHD-2500	Portion R	0		31-May-19*	◆ Portion R

**General Submission**

**Temporary Utility Diversion Works**

*Temporary Diversion for Watermain Works*

**Laying Proposed (Fresh) Watermain**

K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	15	22-Jun-19	07-Jul-19	Removal of Temporary Support to Utilities at Zone 1
---------------	---	----	-----------	-----------	---

*Temporary Diversion for CLP Cable at CH6+560*

K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	19-Jun-19	03-Jul-19	Removal of Temporary Support to Utilities at Zone 4
---------------	---	----	-----------	-----------	---

中國路橋工程有限責任公司  
CHINA ROAD AND BRIDGE CORPORATION

- ◆ Milestone
- █ Critical Activity
- █ Non-Critical Activity
- █ Remaining Level of Effort
- █ Actual Work

**3 MRP Jun 2019 - Aug 2019**

Page 1 of 6

Project ID :42 3MRP Jun - Aug 19  
Layout : KL201403 3MRP  
Page 1 of 6

3 Months Rolling Programme			
Date	Revision	Checked	Approved
31-May-19	Jun 19 - Aug 19		

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					Per				
					19	26	02	09	16	23	30	07	14	21	28	04	11	18	25		01			
<b>Temporary Traffic Management</b>																								
<i>Implementation of Temporary Traffic Arrangement</i>																								
K-PA-TTA-8960	TTA stage 5 - Road diversion for Handover of Portion C and Portion Q	0		09-Aug-19																				◆ TTA stage 5 - Road diversion for
<b>Interfacing Works</b>																								
K-PA-INT-4000	Joint inspection and handover for connecting waterworks (NAH)	4	09-Jul-19	12-Jul-19																				■ Joint inspection and handover for connecting waterworks (NAH)
<b>Materials Procurement (Major Materials)</b>																								
<b>Water Works</b>																								
K-PA-MP-1050	Manufacturing & delivery to site	10	20-Aug-18 A	09-Jun-19																				■ Manufacturing & delivery to site
<b>Prelimiaries</b>																								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	162	20-Feb-16 A	08-Nov-19																				■ Submission of time-lapsed photographs and video
<b>Barge Loading Facilities</b>																								
K-DR-PRE-1485	Demolition of the barging point	13	01-Jun-19	17-Jun-19																				■ Demolition of the barging point
<b>Section 1 of the Works-Remainder of the Works</b>																								
<b>Roadwork and Drainage Works</b>																								
<b>Road D4-3 (Ching Shung Road)</b>																								
<i>Zone 2 R &amp; D Works (Stage 1) CH410-CH340</i>																								
SCR1137	Sewerage connection	0	16-May-19 A	25-May-19 A																				■ Sewerage connection
<i>Zone 1 &amp; 2 and Shing Fung Road R &amp; D Works (Stage 2) CH410-CH340</i>																								
SCR1360	Additional DCS CH -6 to 0	44	01-Jun-19	25-Jul-19																				■ Additional DCS CH -6 to 0
SCR1370	Sewerage (FMH-B to FMH-A)	15	13-May-19 A	19-Jun-19																				■ Sewerage (FMH-B to FMH-A)
SCR1380	Lay salt watermains	18	01-Jun-19	22-Jun-19																				■ Lay salt watermains
SCR1390	Salt watermain connection	17	24-Jun-19	13-Jul-19																				■ Salt watermain connection
SCR1400	Lay fresh watermains	18	15-May-19 A	22-Jun-19																				■ Lay fresh watermains
SCR1410	fresh watermain connection	22	24-Jun-19	20-Jul-19																				■ fresh watermain connection
SCR1420	Proposed drainage M112 to M118 and gullies	20	01-Jun-19	25-Jun-19																				■ Proposed drainage M112 to M118 and gullies
SCR1430	Lay new UU at roundabout	22	22-Jun-19	19-Jul-19																				■ Lay new UU at roundabout







