

Activity ID	Activity Name	Rem Dur	Start	Finish	October				November				December				January			
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31

**KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway**

**Project Key Dates**

**Project Commencement and Completion**

K-PK-PCC-1200	Project Completion Date	0		31-Oct-20*	◆ Project Completion Date
---------------	-------------------------	---	--	------------	---------------------------

**Project Completion Date**

K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		31-Oct-20*	◆ Section 5 - Completion of All Landscape Softworks
---------------	---	---	--	------------	---

K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		31-Oct-20*	◆ Section 6 - Completion of all Establishment Works for all Landscape Softworks
---------------	---	---	--	------------	---

K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		31-Oct-20*	◆ Section 7 - Preservation and Protection of Existing Trees
---------------	---	---	--	------------	---

**Site Handover Date**

K-PK-SHD-1000	Portion A	0		31-Oct-20*	◆ Portion A
---------------	-----------	---	--	------------	-------------

K-PK-SHD-1400	Portion D	0		31-Oct-20*	◆ Portion D
---------------	-----------	---	--	------------	-------------

K-PK-SHD-1500	Portion E	0		31-Oct-20*	◆ Portion E
---------------	-----------	---	--	------------	-------------

K-PK-SHD-1600	Portion F	0		31-Oct-20*	◆ Portion F
---------------	-----------	---	--	------------	-------------

K-PK-SHD-1800	Portion I	0		31-Oct-20*	◆ Portion I
---------------	-----------	---	--	------------	-------------

K-PK-SHD-1900	Portion K	0		31-Oct-20*	◆ Portion K
---------------	-----------	---	--	------------	-------------

K-PK-SHD-2000	Portion M	0		31-Oct-20*	◆ Portion M
---------------	-----------	---	--	------------	-------------

K-PK-SHD-2200	Portion O	0		31-Oct-20*	◆ Portion O
---------------	-----------	---	--	------------	-------------

K-PK-SHD-2500	Portion R	0		31-Oct-20*	◆ Portion R
---------------	-----------	---	--	------------	-------------

K-PK-SHD-2600	Portion X	0		02-Nov-20*	◆ Portion X
---------------	-----------	---	--	------------	-------------

**General Submission**

**Interfacing Works**

K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	0	25-Sep-20 A	21-Oct-20 A	■ Joint inspection and handover for DCS Contract/ EMSD
---------------	--	---	-------------	-------------	--

K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	10-Nov-20	13-Nov-20	■ Joint inspection and handover for road works, street furniture and lighting to HyD
---------------	--	---	-----------	-----------	--

K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	06-Nov-20	10-Nov-20	■ Joint inspection and handover for traffic signal system to TD/EMSD
---------------	--	---	-----------	-----------	--

**Preliminaries**

K-DR-PRE-1800	Submission of time-lapsed photographs and video	3	20-Feb-16 A	02-Nov-20	■ Submission of time-lapsed photographs and video
---------------	---	---	-------------	-----------	---

**Section 1 of the Works-Remainder of the Works**

**Roadwork and Drainage Works**

**Road D4-3 (Ching Shung Road)**

**Zone 4 R & D Works**

SCR2172	Carry out and complete remaining works	2	20-Aug-19 A	02-Nov-20	■ Carry out and complete remaining works
---------	--	---	-------------	-----------	--

Activity ID	Activity Name	Rem Dur	Start	Finish	Number	November					December			January								
						18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	
<b>Road D4-4 (Cheung Yip Street)</b>																						
<i>CH100 to CH150 Cheung Yip Street Cul de Sac</i>																						
<b>Cheung Yip Street Cul de Sac</b>																						
SCR2670	Laying Cable and Construction for Road Lighting	0	06-Jul-20 A	09-Oct-20 A	Cable and Construction for Road Lighting																	
SCR2680	Construction of Footpath	0	10-Apr-20 A	08-Oct-20 A	Construction of Footpath																	
SCR2690	Construction of Street Furniture	0	25-Jul-20 A	13-Oct-20 A	Construction of Street Furniture																	
<i>CH220 - CH420 Northbound</i>																						
<b>Road Works and Miscellaneous Works</b>																						
K-01-RWS-9444	Construction of Footpath	0	17-Dec-19 A	28-Sep-20 A	Construction of Footpath																	
K-01-RWS-9446	Laying Cable and Footing Construction for Road Lighting	5	25-May-20 A	05-Nov-20	Laying Cable and Footing Construction for Road Lighting																	
<i>CH220 - CH420 Southbound</i>																						
<b>Miscellaneous Works</b>																						
K-01-RWS-9630	Construction of Footpath	3	27-Mar-20 A	03-Nov-20	Construction of Footpath																	
K-01-RWS-9632	Construction of Street Furniture	7	14-Sep-20 A	09-Nov-20	Construction of Street Furniture																	
<b>Section 3 of the Works- Construction of District Cooling System (Subject to Excision)</b>																						
<b>Construction of District Cooling System</b>																						
<b>Construction of DCS Works at Zone 4</b>																						
SCR2350	Submission of testing records, as-built drawings	0	19-Feb-20 A	18-Sep-20 A	Submission of testing records, as-built drawings																	
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	0	28-Jun-20 A	21-Oct-20 A	Joint inspection and handover for connection to DCS Contract/EMSD																	
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>																						
<b>Tree Planting</b>																						
K-05-TPG-1150	Tree Planting	0	24-Mar-20 A	22-Sep-20 A	Tree Planting																	
<b>Shrub Planting</b>																						
K-05-SPG-1200	Shrub Planting	3	24-Mar-20 A	02-Nov-20	Shrub Planting																	
<b>Irrigation System</b>																						
K-05-ISM-1290	Installation of Water Meters	3	23-Oct-20 A	02-Nov-20	Installation of Water Meters																	
K-05-ISM-1300	Testing and commissioning of irrigation system	30	03-Nov-20	02-Dec-20	Testing and commissioning of irrigation system																	
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>																						
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	7	04-Jan-16 A	06-Nov-20	Section 7 of the Works-Preservation and Protection of Existing Trees																	