

Appendix H - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location CKL1 - Flat 121 Cha Kwo Ling Village							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
4-Jul-24	10:50	Fine	73.0	76.6	63.8	72.4	64
11-Jul-24	14:48	Fine	73.5	76.4	62.8	72.4	67
16-Jul-24	13:38	Cloudy	73.8	77.7	63.8	72.4	68
22-Jul-24	10:06	Sunny	73.9	77.7	64.0	72.4	69



Location CKL2 - Flat 103 Cha Kwo Ling Village							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
4-Jul-24	11:34	Fine	75.7	79.4	63.4	71.4	74
11-Jul-24	9:00	Fine	72.0	74.6	61.3	71.4	63
16-Jul-24	14:12	Cloudy	76.2	79.4	63.3	71.4	75
22-Jul-24	13:32	Sunny	76.0	79.8	61.6	71.4	74

Location KTD1 - Centre of Excellence in Paediatrics (Rooftop of Children's Hospital)							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
4-Jul-24	14:44	Fine	71.0	72.2	69.4	78.0	71 Measured ≤ Baseline
11-Jul-24	12:06	Fine	71.8	71.8	68.0	78.0	71.8 Measured ≤ Baseline
16-Jul-24	11:35	Fine	68.1	69.8	67.4	78.0	68.1 Measured ≤ Baseline
22-Jul-24	13:45	Sunny	71.1	72.7	68.9	78.0	71.1 Measured ≤ Baseline

Location KER1 - Future Residential Development at Kerry Godown							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
4-Jul-24	9:00	Fine	75.1	78.3	66.5	65.0	75
11-Jul-24	11:28	Fine	74.2	76.8	64.6	65.0	74
16-Jul-24	10:38	Cloudy	73.2	75.1	62.1	65.0	73
22-Jul-24	13:00	Sunny	74.3	76.8	68.8	65.0	74




Location KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
4-Jul-24	16:25	Fine	61.8	64.0	58.4	64.0	62 Measured ≤ Baseline
11-Jul-24	13:51	Fine	62.5	64.6	59.2	64.0	63 Measured ≤ Baseline
16-Jul-24	12:42	Fine	60.9	62.8	57.7	64.0	61 Measured ≤ Baseline
22-Jul-24	14:50	Cloudy	62.6	63.9	60.2	64.0	63 Measured ≤ Baseline

Noise Levels



Title Kai Tak Development – Trunk Road T2 and Infrastructure Works at the Former South Apron Graphical Presentation of Construction Noise Monitoring Results	Date	Project No.	CINOTECH
	Jul 24	MA20003	
		Appendix	H

Noise Levels



Title Kai Tak Development – Trunk Road T2 and Infrastructure Works at the Former South Apron Graphical Presentation of Construction Noise Monitoring Results	Date Jul 24	Project No. MA20003	
		Appendix H	